



STAFF MINUTES

General Publication

7/26/2021

**SCHEDULED
LETTINGS**

Aug. 11, 2021
Sep. 22, 2021
Nov. 3, 2021

**PLANS
DUE IN PM**

Jun. 18, 2021
Jul. 30, 2021
Sep. 10, 2021

**INFO TO
NEWSPAPERS**

Jul. 9, 2021
Aug. 20, 2021
Oct. 1, 2021



LETTING CALENDAR 2021

JANUARY						
S	M	T	W	T	F	S
					1	2
3	4	5	6	7	8	9
10	11	12	13	14	15	16
17	18	19	20	21	22	23
24	25	26	27	28	29	30
31						

FEBRUARY						
S	M	T	W	T	F	S
	1	2	3	4	5	6
7	8	9	10	11	12	13
14	15	16	17	18	19	20
21	22	23	24	25	26	27
28						

MARCH						
S	M	T	W	T	F	S
	1	2	3	4	5	6
7	8	9	10	11	12	13
14	15	16	17	18	19	20
21	22	23	24	25	26	27
28	29	30	31			

APRIL						
S	M	T	W	T	F	S
				1	2	3
4	5	6	7	8	9	10
11	12	13	14	15	16	17
18	19	20	21	22	23	24
25	26	27	28	29	30	

MAY						
S	M	T	W	T	F	S
						1
2	3	4	5	6	7	8
9	10	11	12	13	14	15
16	17	18	19	20	21	22
23	24	25	26	27	28	29
30	31					

JUNE						
S	M	T	W	T	F	S
		1	2	3	4	5
6	7	8	9	10	11	12
13	14	15	16	17	18	19
20	21	22	23	24	25	26
27	28	29	30			

JULY						
S	M	T	W	T	F	S
				1	2	3
4	5	6	7	8	9	10
11	12	13	14	15	16	17
18	19	20	21	22	23	24
25	26	27	28	29	30	31

AUGUST						
S	M	T	W	T	F	S
1	2	3	4	5	6	7
8	9	10	11	12	13	14
15	16	17	18	19	20	21
22	23	24	25	26	27	28
29	30	31				

SEPTEMBER						
S	M	T	W	T	F	S
			1	2	3	4
5	6	7	8	9	10	11
12	13	14	15	16	17	18
19	20	21	22	23	24	25
26	27	28	29	30		

OCTOBER						
S	M	T	W	T	F	S
					1	2
3	4	5	6	7	8	9
10	11	12	13	14	15	16
17	18	19	20	21	22	23
24	25	26	27	28	29	30
31						

NOVEMBER						
S	M	T	W	T	F	S
	1	2	3	4	5	6
7	8	9	10	11	12	13
14	15	16	17	18	19	20
21	22	23	24	25	26	27
28	29	30				

DECEMBER						
S	M	T	W	T	F	S
			1	2	3	4
5	6	7	8	9	10	11
12	13	14	15	16	17	18
19	20	21	22	23	24	25
26	27	28	29	30	31	

Advertise
Commission Meeting - Little Rock
Bid Letting - Little Rock
Printing Staff Minutes

Holiday
Go List
Status List
Staff Meeting

Notes

Date Modifications, Project Additions, & Name Changes

JOB NO.	JOB NAME	PAGE NO.	PREV. DATE	NEW DATE	REASON
100881	Parker Rd. – South (Hwy. 1B) (Jonesboro) (S)	36	06-2022	11-2022	Utilities
040888	Waldron St. – 70th St. (Fort Smith) (S)	61		07-2025	Staff Schedule
040865	Hwy. 22/74th St. Inters. Impvts. (Fort Smith) (S)	62		05-2024	Staff Schedule
040621	Mulberry River Str. & Apprs. (S)	64	09-2022	02-2023	Utilities
012227	Guy – Heber Springs (Safety Impvts.) (Sel. Secs.) (S)	67	09-2021	11-2021	Utilities
110713	Drainage Ditch & Sugar Creek Strs. & Apprs. (S)	76	01-2022	05-2022	ROW & Utilities
110709	Ditch No. 9 & Chatman Branch Strs. & Apprs. (S)	84	11-2021	04-2022	ROW & Utilities
070439	26th St. – Hwy. 67 (Pine St.) (Arkadelphia) (S)	86	11-2021	05-2022	Utilities
101134	Hwy. 61 & Hwy. 325 Inters. Impvts. (Osceola) (S)	91		01-2024	Staff Schedule
080619	Hwy. 60 – I-40 Inters. Impvts. (Conway) (F)	108	2024	05-2024	Staff Schedule
070471	Cornie Bayou, Harper & Lapile Creeks Strs. & Apprs. (S)	131	09-2021	02-2022	ROW & Utilities
070514	Hwy. 98 Strs. & Apprs. (Columbia Co.) (S)	146	09-2021	04-2022	ROW & Utilities
100985	Hwys. 135 & 139 Strs. & Apprs. (Caraway) (S)	162	11-2021	05-2022	ROW & Utilities
050478	Hwy. 167 Emergency Route (Ramsey Mountain) (S)	172		03-2024	Staff Schedule
040683	Hwy. 62 – Clyde Carnes Rd. (Hwy. 170) (Farmington) (S)	174	07-2021	2022	City Schedule
090433	Hwy. 264/Bellview St./Spring Creek Rd. Inters. Impvts. (Lowell) (S)	189	2021	2022	Project Development
012398	Statewide CLRS Impvts. (S)	211		11-2021	Staff Schedule
090651	Hwys. 12/59 Signal & Inters. Impvts. (Gentry) (S)	216	03-2024	11-2023	Project Development
061653	Hwy. 7 – AKMD RR Overpass (S)	248			Project Renamed
061653	Hwy. 7 – AKMD RR Overpass (S)	248	2023	2022	Staff Schedule
030560	Hwy. 70 – Center Point (S)	248			Project Renamed
061527	JP Wright Loop Rd. Rail Grade Separation (S)	260	07-2021	09-2021	City Schedule
061624	Fairway Park Trail (Sherwood) (S)	262	06-2021	08-2021	All Bids Rejected in Jun. 30, 2021 Letting
061700	Argenta Plaza Streetscaping (NLR) (S)	264	06-2021	09-2021	City Schedule
090392	W. Pleasant Grove Rd. – North (28th Place) (Rogers) (S)	270	06-2021	09-2021	City Schedule
090393	Pauline Whitaker Parkway – Bellview Rd. (28th Place) (Rogers) (S)	270	06-2021	09-2021	City Schedule
090421	Hwy. 71B/12th St./Tiger Blvd. Inters. Impvts. (Bentonville) (S)	271	06-2021	09-2021	City Schedule
090436	Mercy Way Corridor Improvements (Bella Vista) (S)	271	07-2021	09-2021	City Schedule

Abbreviations / Acronyms

Abbreviation	Description
4(f)	Section 4(f) of the Department of Transportation Act of 1966 - "protects public parks, refuges, and historic sites"
4LG	4-Lane Grid
6(f)	Section 6(f) of the Land and Water Conservation Fund Act of 1965 "mitigation will require replacement property"
ACHP or Adv Council	Advisory Council on Historic Preservation (U.S. Department of Interior)
ACTSEP	Arkansas Commercial Truck Safety and Education Program
ADA	Americans with Disabilities Act
add'l	additional
ADEQ	Arkansas Department of Environmental Quality
ADH	Arkansas Department of Health
(af)	State Aid Division design section (AI Fleagle)
AGFC	Arkansas Game and Fish Commission
AGIO	Arkansas Geographic Information Office
alt	alternative
APHN	Arkansas Primary Highway Network
appr	appraisals for ROW ; bridge approaches in job name
apprvd	approved
arch	archeology/archeological
assess	assessment
ASU	Arkansas State University
Attrib	Attributable (funds set aside for LR & West Memphis Urbanized Areas)
AUI	Advance Utilities Investigation
auth	authorized; authorization; authority
BA	Biological Assessment for endangered species
BNR	Buffalo National River
BR / br(s)	Bridge Division; bridge(s) -
br repl / BR	bridge replacement / Bridge Replacement funds (Federal-aid)
Br.	Bridge
bs	base
BSATS Policy Comm	Bistate Area Transportation Study Policy Committee (Ft. Smith area)
bus relo	business relocatee
CA	Consultation area
cert	certified; certification
CHBP	Competitive Highway Bridge Program
CLRS	Centerline Rumble Stripes
CMAQ-AQ	Congestion Mitigation & Air Quality funds
CMAQ-FLEX	Congestion Mitigation & Air Quality Flexible funds
CMB	Cable Median Barrier
co	county
C.O.	court order
CoE	Corps of Engineers
Col	Urban Collector (functional classification)
Comb PH	combination public hearing (location and design)
CON / (con)	consultant
conc	concurrence
coord	coordination
CR	county road

Abbreviations / Acronyms

Abbreviation	Description
CRP	Conservation Reserve Program
Culv.	Culvert rating
Culv. Ext.	Culvert Extension
culvt(s)	culvert(s)
Deck	Deck rating
DEIS/Draft EIS	Draft Environmental Impact Statement
DEM	Digital Elevation Model
Demo	Demonstration funds (Federal-aid earmark)
des	design
det	determines, determined, determination
Dk.	Deck
DMS	Dynamic Message Sign
doc	documentation
DOI	U.S. Department of Interior
DRP	Data Recovery Plan (concerning archeological survey)
DSUR	design survey - Surveys Division
DTM	digital terrain model (surveying)
EA	environmental assessment
EARMARK	Earmark funds
EB	eastbound
EFLHD	Eastern Federal Lands Highway Division
EIS	Environmental Impact Statement
Enh.	Enhancement
ENV / env	Environmental Division / environmental
EPD	Early Project Delivery
ER	Emergency Relief funds
est	estimate; estimators
ext	extension
(F)	Federal oversight
Fed Reg	Federal Register (Publication of Federal rules, proposed rules, notices, executive orders, etc.)
FEIS	Final Environmental Impact Statement
FEMA	Federal Emergency Management Agency
FHWA	Federal Highway Administration
FLT	Federal Land Transfer
FONSI	finding of no significant impact (environment document)
(fre)	Freeway Design Section - Roadway Design Division
FWS	U.S. Fish and Wildlife Service
(gen)	General Design Section - Roadway Design Division
Gr	grading
Gru	grubbing
HIR	Hot In-Place Recycling
hist br	historic bridge
Hist.	Historic bridge
HLD	held (used in status bar; normally in reference to public hearing or meeting)
HPP	High Priority Project funds (Federal-aid)
HRM	hearing requirements met
Hyd Anal	hydraulic analysis
ID Staff	Interdisciplinary Staff

Abbreviations / Acronyms

Abbreviation	Description
IMD	Interstate Maintenance Discretionary funds (Federal-aid)
imprts	improvements
info	information
insp	inspection
intchg	interchange
inters	intersection
IP	in progress (used in status bar)
JR	Joint Repair
LA / La	Louisiana
Loc & Des Docum	location and design documentation (required for environmental clearance)
Local	Local funds
LOP	Corps of Engineers Letter of Permission Section 404 Permit
low suff br	low sufficiency bridge
LTL	left turn lane
MAINT / maint	maintenance - Maintenance Division
Maj Col	Rural Major Collector (functional classification)
MAT	Materials Division; materials
MDOT	Mississippi Department of Transportation
MDS	minor drainage structures
mi	mile(s)
Min Art	Minor Arterial (functional classification)
Min Col	Rural Minor Collector (functional classification)
MIS	Major Investment Study
MOA	Memorandum of Agreement
MS / Miss	Mississippi
NA	Not applicable
Natl	National
NB	northbound
NEPA	National Environmental Policy Act
NHPP	National Highway Performance Program funds
NHS	National Highway System (Federal-aid system and funds)
NLAA	not likely to adversely affect
NLEB	Northern long-eared bat
NOI	Notice of Intent (Fed Reg notice for EIS)
NOR	no requests (used in status bar)
NP	Not posted with an operational rating equal to or above maximum legal loads.
NPS	National Park Service
NRHP	National Register of Historic Places
NRI	National Rivers Inventory
NSB	National Scenic Byway funds (Federal-aid)
NW	Nationwide (as in Corps of Engineers Nationwide 404 permits 3, 14, 23, etc.)
NWR	National Wildlife Refuge
OB	Obligated for Construction
ONF	Ouachita National Forest
OR Period	Optimization and refinement period
OSA	Off-Site Area
OSFNF	Ozark-St Francis National Forest
Ovly.	Overlay

Abbreviations / Acronyms

Abbreviation	Description
P&C	Programs and Contracts Division
P0	Posted with an operational rating 39.9% or more below the maximum legal loads.
P1	Posted with an operational rating 30.0% - 39.9% below the maximum legal loads.
P2	Posted with an operational rating 20.0% - 29.9% below the maximum legal loads.
P3	Posted with an operational rating 10.0% - 19.9% below the maximum legal loads.
P4	Posted with an operational rating 0.1% - 9.9% below the maximum legal loads.
PA	Programmatic Agreement (environmental document)
(pa)	State Aid Division design section (Phillip Ammons)
Part WO	partial work order (utilities)
PCE	permanent construction easement
PCN	Pre-Construction Notification
PE / P.E.	preliminary engineering
Ph	phase
PH	public hearing (Environmental Division)
photo	photography
PI	Public Involvement
PIF	Project Identification Form
PM	Preventative Maintenance
POCI	Project of Corporate (FHWA) Interest
PODI	Project of Department (FHWA) Interest
Poly.	Polymer
poss	possession
PPC	Project Planning Committee
PPO / Pers Prop	personal property relocatee
prelim	preliminary
(pri)	Primary Highway Design Section - Roadway Design Division
Prin Art	Principal Arterial (functional classification)
PRWC	Preliminary right of way correlation (field inspection with local rep., utilities, etc.)
PS&E	Plans, Specifications & Estimate
PSUR	parcel survey (Surveys Division)
RCB	Reinforced Concrete Box Culvert
RDWY / rdwy	Roadway Design Division; roadway
Rdwy info	Roadway Design Division information
reassess	reassessment
REC TRAILS	Recreational Trails funds
rec'd	received
reconst	reconstruct; reconstruction
rehab	rehabilitation
Rem./Wid.	Remodel/Widening
Repl.	Replacement
req	requested
res relo	residential relocatee
ret'd	returned
rev	revised
ROD	Record of Decision
ROW	right of way - Right of Way Division
Rpr.	Repair
rqd	required (not used in status bar)

Abbreviations / Acronyms

Abbreviation	Description
RQD	required (used in status bar)
RR	railroad
RRP	Railroad Protective devices (Federal-aid safety funds)
RTA	Request for technical assistance (to SHPO)
(S)	State oversight
Sales Tax	Connecting Arkansas Program 1/2 cent sales tax funds
SB	southbound
SC	Scour
sched	scheduled
SD	Structurally deficient
(sec)	Secondary Roads Section - Roadway Design Division
SHPO	State Historic Preservation Officer
SIR	System Information and Research Division
SP	Special Provision
State	State funds
STBGP	Surface Transportation Block Grant Program funds (Federal-aid)
STP	Surface Transportation Program funds (Federal-aid)
Strs. & Apprs.	structures and approaches
Sub.	Substructure rating
subsurf invest	subsurface investigation
SUE	Subsurface Utility Engineering
Super.	Superstructure rating
SUR	Surveys Division
Surf	surfacing
T1 CE	Tier 1 Categorical Exclusion (environmental document)
T2 CE	Tier 2 Categorical Exclusion (environmental document)
T3 CE	Tier 3 Categorical Exclusion (environmental document)
TAP	Transportation Alternatives Program funds
TBD	to be determined
TCE	temporary construction easement
TCSP	Transportation, Community, and System Preservation funds (Federal-aid earmark)
Tech Assist	technical assistance (see RTA)
TMP	Traffic Management Plan
TN / Tenn	Tennessee
TNDOT	Tennessee Department of Transportation
TP&P	Transportation Planning and Policy Division
TRAF	Signal Plans (Roadway Design Division)
trs	tracts
U&D	utility and drainage (Surveys Division)
UFI	utility field inspection
UPRR	Union Pacific Railroad Company
USCG	United States Coast Guard
USGS	United States Geological Survey
UST	underground storage tank
UTBWC	Ultrathin Bonded Wearing Course
UTIL / utils	utilities (Right of Way Division)
UTM	Universal Transverse Mercator
VE	Value Engineering

Abbreviations / Acronyms

Abbreviation	Description
waiv	waiver valuation for ROW
WB	westbound
WMA	Wildlife Management Area
WO	work order (utilities)
WRP	Wetland Reserve Program

Connecting Arkansas Jobs

CA0613 Jacksonville – Cabot (Widening & Intchn. Impvts.) (Sel. Secs.) (F)

Hwy. 67

(Lonoke & Pulaski) (garver) (5.23 mi.) (NHS) (Urban Freeway/Expressway) (4LG) /Sales Tax/BUILD/INFRA/State/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
75%		65%	90%		65%	15%	65%	100%	65%	
		Jul 20			Sep 21	Mar 22	SCHEDULED DATE: 05-2022 STIP FFY: 2021			
Sep 18	Jan 18	Oct 20	Apr 20							

CRITICAL NOTES: 12-week advertisement.

TYPE WORK: Widen to 6 lanes and Interchange Improvements between Main St. and Vandenberg and Hwy. 5 and Hwy. 89. Noise barrier wall near Redmond Rd. Replace 3 bridges. Pavement type: Concrete. Reconfigure the Hwys. 5 & 89 interchanges to SPUIs.

WORK ZONE POLICY: Significant.

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 6/24/20.

GENERAL: 36,000-55,000 ADT. IOM 06/24/2020 - Jobs CA0604, 061371, & 061642 combined into this project. Includes \$40M in 2020 INFRA & \$10M in BUILD grant funding.

BRIDGE INFO: 03079 (84.51, Br. Repl., NP, Deck 6, Super. 5, Sub. 5, 1958); 03080 (84.25, Br. Repl., NP, Deck 5, Super. 6, Sub. 5, 1958); A3080 (81.44, Br. Repl., NP, SD, Deck 4, Super. 5, Sub. 5, 1958)

ENV: CA0604: NEPA process. RTA for 35 structures to SHPO 9/3/14, none det eligible 10/22/14. NLAA determination from USFWS 10/19/15. Public Officials & PI held 3/29/16 in Jacksonville. CR report apprvd 3/23/16. 3rd EA review retd 2/9/17; 4th review 3/16/17. Neighborhood noise meeting held 3/9/17 in Jacksonville. EA to FHWA 4/4/17; apprvd 4/10/17. Public Official meeting & L&DPH held 5/25/17 in Jacksonville. Draft FONSI under review 9/7/17; cmnts retd 9/20/17; FONSI request to FHWA 11/14/17; apprvd 11/29/17. NEPA and Phase I noise analysis for Beverly St noise wall under Job 061276. NW14 request to USACE 4/16/19. ID Staff Minutes for Noise Wall determination submitted 5/15/20, apprvd 5/22/20.

061371: Tribal consultation sent 11/7/17. RTA for 4 properties to SHPO 7/5/18; 0 eligible 7/9/18; addendum for 5 additional properties sent 1/23/19; no properties eligible 1/28/19. Constraints to RDWY 7/27/18. PI held on 4/18/19 at the Veterans Park Cabot Event Center-Independence Rm, 508 N Lincoln, in Cabot. PIF to SHPO 5/22/2019; response 5/29/19. revised CR clearance to file 4/20/20. T3-CE apprvd 4/27/20. Env documentation under 061631. Revised CE apprvd 5/12/20.

061642: CR clearance to file 1/24/2020. T3-CE apprvd 4/27/20. Env. Documentation under 061631.

061631: T3-CE apprvd 4/27/20. revised CE apprvd 5/12/20.

ID staff recommendation approving noise wall 2/22/21.

SUR: -

PSUR: Parcel data under CA0605. Add'l existing ROW to ROW 4/1/21. Add'l PSUR (11 certs) req'd 5/18/21 to ROW 6/10/21. Add'l PSUR (9 certs) req'd 6-30-21 to ROW 7/15/21. Revised PSUR (add'l ROW points) to ROW 7/28/21.

RDWY: CA0604 - Floodplain SP req'd. DSUR rec'd 12/12/12. Task Order to CON 2/19/13. W.O. issued to CON 7/9/13.

Kick-off meeting held 7/17/13. PPC Rec'd. 8/6/13. Meeting with City of Jacksonville and LRAFB held 11/27/13. Rev. PPC rec'd 7/18/14. 30% plans rec'd from CON 12/14/15. 30% plans rev'd and retd 1/13/16. 60% Plans rec'd from CON 8/22/16. Loc & Des Doc apprvd 12/13/17. ROW & UTIL req'mts to ROW 8/29/18.

061371 - Floodplain SP req'd. Concept Layouts & Est req from TP&P 11/29/17 under project 061372. Prelim Prints to ROW, ENV, & MAINT 5/21/18. Traffic, TMs, FWD, & Soil Survey req 5/21/18. TMP Meeting held 11/27/18. ROW req'mts to ROW 12/5/18. Des Criteria not req'd. VE completed 9/11/19. Add'l Survey req 2/7/20. Rev RDWY Info to ENV 3/23/20.

061642 - Floodplain SP req'd. RDWY Info to ENV 1/21/20. 30% Plans rev'd & retd to CON 2/12/20. ROW req'mts to ROW 10/6/20.

CA0613 - Rev ROW req'mts to ROW 3/8/21 & 5/4/21. UTIL reqm'ts to ROW 5/4/21. Field Insp & TMP held 5/19/21. 60% Plans rev'd & retd to CON 6/23/21.

ROW: Plans 85% (134 trs). 1 USA & 1 AHC tr. 120/134 apprs made & apprvd. 96 options, 53 paid, 2 condemned & 13 to be condemned. Est. 5 Bus, 5 Res, 1 NP, 2 LL & 12 PPO rels. Pulaski Cnty UFIs held 10/6/14 & 10/9/18; Plans to 17 utils 1/2/19 & 10 utils x/x/20; 7 utils no involvement, 6/x est rec'd; Lonoke Cnty UFI 3/11/21; Plans to 11 utils 5/18/21; 1 utils no involvement.

BR: (JYP) Cons, JYP: Cabot Intchgs) Garver layouts 95%. ARDOT layouts 95%. Prelim. Cabot bridge Info. To Env. 4/2/20.

MAT: Subsurf Invest to Br 6/9/2021. Ret. Wall Report to Br. 6/21/2021.

TP&P: IJR Required; No railroad involvement.

SIR: FWD to RDWY 8/9/19 under 061371.

ORIGINAL SCHEDULE: SCHEDULED-Nov 21

Interstate Jobs

001727 Texas Line – I-40 P.E.

I-30

(Various) (pe) (Urban Interstate) (4LG) /State/

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: Project programmed on 9/23/93.

GENERAL: 29,000-40,000 ADT. Replaces Job 1680

SUR: DSUR required on Job 061390 - Crooked Creek after construction.

070561 Gurdon Rest Area – Hwy. 26 (F)

I-30

(Clark) (pe) (12.28 mi.) (Interstate) (4LG) /NHFP/State/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
NA			100%	NA	NA	NA	0%	100%	NA	
		Sep 21	Sep 21				SCHEDULED DATE: 01-2023 STIP FFY: 2023			
			Jul 21							

TYPE WORK: Mill & Overlay (include Hwy. 53 ramps). Pavement type: Asphalt; Special Clearing

WORK ZONE POLICY: Significant.

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/10/11.

GENERAL: 26,000-27,000 ADT. IOM 03/31/2020 - Project superseded Job BB0701.

BRIDGE INFO: A3814 (90.28, Poly. Ovly., NP, Deck 7, Super. 8, Sub. 7, 1966); A3815 (90.72, Poly. Ovly., NP, Deck 7, Super. 8, Sub. 8, 1966); A3816 (90.72, Poly. Ovly., NP, Deck 7, Super. 8, Sub. 8, 1966); A3818 (88.28, Poly. Ovly., NP, Deck 6, Super. 8, Sub. 8, 1966); A6875 (92.36, Poly. Ovly., NP, Deck 7, Super. 8, Sub. 8, 2003); A6876 (90.72, Poly. Ovly., NP, Deck 7, Super. 8, Sub. 8, 2003); B3814 (90.72, Poly. Ovly., NP, Deck 7, Super. 8, Sub. 8, 1966); B3815 (90.62, Poly. Ovly., NP, Deck 7, Super. 8, Sub. 8, 1966); B3816 (90.72, Poly. Ovly., NP, Deck 7, Super. 8, Sub. 8, 1966); B3818 (90.17, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 8, 1966); B6875 (92.37, Poly. Ovly., NP, Deck 7, Super. 8, Sub. 8, 2002); B6876 (90.72, Poly. Ovly., NP, Deck 7, Super. 8, Sub. 8, 2002)

ENV: PIF to SHPO 4/21/20, response 4/23/20. T1CE apprvd 7/29/21.

RDWY: No Floodplain SP req'd. FWDs and Materials req 2/25/20. Traffic req 6/15/21.

MAT: Soil Survey to Rdwy 12/21/20.

TP&P: No railroad involvement. Preservation job across str. # A6875 southbound. Caddo Valley Railroad passes under. Mill & Inlay not in railroad ROW.

012369 Caddo Valley – East (F)

I-30

(Clark & Hot Spring) (pe) (8 mi.) (Interstate) (4LG)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
			5%					100%	NA	

TYPE WORK: TBD – Original Scope: Resurfacing.

WORK ZONE POLICY: Significant.

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 12/16/11.

GENERAL: 32,000 ADT. IOM 03/31/2020 - Project superseded Job BB1102.

RDWY: FWDs and Materials req 2/25/20.

MAT: Soil Survey to Rdwy 12/22/20.

SIR: FWD to RDWY 12/10/2020.

Interstate Jobs

061754 Overhead Sign Strs. & Signs Replacement (Central AR) (2021) (S)

I-30 & I-440

(Hot Spring, Pulaski & Saline) /STBGP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				100%					NA		
TARGET DATE											
END DATE				Jul 21							

TYPE WORK: Install 24 overhead sign structures and 89 ground mounted main lane signs.

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 6/30/21.

ENV: T1CE apprvd 7/29/21.

TP&P: 7/29/2021 Possible railroad involvement. Signs being replaced near rail.

061750 Rockport – Hwy. 70 (S)

I-30

(Hot Spring & Saline) (CON) (10.75 mi.) (Urban Interstate) (4LG) /NHFP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	NA			NA	NA	NA	0%	NA		
TARGET DATE			Dec 21								
END DATE											

SCHEDULED DATE: 01-2024
STIP FFY: 2024

TYPE WORK: TBD

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 35,000-37,000 ADT.

BRIDGE INFO: A3245 (87.39, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 6, 1964); A3430 (87.39, Poly. Ovly., NP, Deck 6, Super. 7, Sub. 7, 1964); A3431 (85.63, Poly. Ovly., NP, Deck 6, Super. 7, Sub. 5, 1964); B3245 (87.39, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 6, 1964); B3430 (87.35, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 6, 1964); B3431 (88.44, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 6, 1964)

TP&P: No railroad involvement. Tracks have been removed.

061646 South St. – I-430 (Frontage Rd.) (S)

I-30

(Pulaski & Saline) (CON) (12.24 mi.) (Non-APHN) (Urban Minor Arterial) /STBGP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	NA			NA	NA	NA	0%	TBD		
TARGET DATE			Dec 21								
END DATE											

SCHEDULED DATE: 02-2023
STIP FFY: 2023

TYPE WORK: Rut Mill & 2" Asphalt Overlay

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 2,000-17,000 ADT.

BRIDGE INFO: B2811 (79.40, Hydro., NP, Deck 5, Super. 5, Sub. 5, 1959); C2804 (90.28, Poly. Ovly., NP, Deck 7, Super. 8, Sub. 7, 1959); C2811 (79.40, Hydro., NP, Deck 5, Super. 5, Sub. 5, 1959); C6357 (90.28, Poly. Ovly., NP, Deck 7, Super. 8, Sub. 7, 1995); D6357 (93.17, Poly. Ovly., NP, Deck 8, Super. 8, Sub. 8, 2004); D6926 (93.16, Poly. Ovly., NP, Deck 8, Super. 8, Sub. 8, 2004)

TP&P: No railroad involvement.

Interstate Jobs

061708 I-30 Ramp & Frontage Rd. Impvts. (Benton) (S)

I-30 & Hwy. 5

(Saline) (garver) (Non-APHN) (Urban Minor Arterial) /HIP/State/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	5%	5%	IP	NA	5%	NA	100%		
TARGET DATE		Dec 20		Aug 21			Nov 21	SCHEDULED DATE: 2022 STIP FFY: 2022			
END DATE		Mar 21									

CRITICAL NOTES: On hold until partnering commitment is confirmed.

TYPE WORK: Construction of new WB entrance ramp at Congo Rd., conversion of existing WB entrance ramp at Congo Rd. to exit ramp, and frontage road widening.

WORK ZONE POLICY: Significant.

BACKGROUND INFO: Project programmed on 9/1/20.

GENERAL: 5,800-7,000 ADT.

ENV: Constraints to RDWY 11/18/20.

SUR: CSUR 100%. Aerial photo 9/29/20. PICs available.

DSUR: DSUR to Rdwy 3/29/21.

RDWY: Traffic & Materials req 1/22/21 & 5/17/21.

ROW: AUI 12/7/20.

MAT: Soil Survey % AC to Rdwy 12/22/20.

TP&P: No railroad involvement.

ORIGINAL SCHEDULE: DSUR-Dec 20; RDWY-May 21; ENV-Aug 21; UTIL-Nov 21

061622 Sevier St. – Geyer Springs Rd. (Conc. Pvmnt. Pres.) (S)

I-30

(Pulaski & Saline) (garver) (16.72 mi.) (Urban Interstate) (4LG) /STBGP/NHFP/HIP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		NA	100%	100%	NA	NA	NA	100%	TBD		
TARGET DATE			Jan 21	Jan 21				SCHEDULED DATE: 11-2021 STIP FFY: 2021			
END DATE			Jan 21	Jan 21							

TYPE WORK: 2" Overlay and UTBWC. Silane Protective Surface Treatment for barrier walls, bridge decks, and parapet walls. Polymer Overlay on 9 bridges.

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-0076(244)

BACKGROUND INFO: Project programmed on 10/21/20.

GENERAL: 69,000-98,000 ADT. All Bids rejected June 2021.

BRIDGE INFO: 06911 (89.83, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 2003); A2804 (89.83, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 1959); A6357 (90.28, Poly. Ovly., NP, Deck 7, Super. 8, Sub. 7, 1995); A6919 (91.93, Poly. Ovly., NP, Deck 7, Super. 8, Sub. 8, 2004); A6920 (91.99, Poly. Ovly., NP, Deck 7, Super. 8, Sub. 8, 2004); B6357 (90.72, Poly. Ovly., NP, Deck 7, Super. 8, Sub. 8, 2003); B6919 (92.00, Poly. Ovly., NP, Deck 7, Super. 8, Sub. 8, 2004); B6920 (92.17, Poly. Ovly., NP, Deck 7, Super. 8, Sub. 8, 2004); B6926 (90.72, Poly. Ovly., NP, Deck 7, Super. 8, Sub. 8, 2003)

ENV: CR clearance to file 1/6/21. T1-CE apprvd 1/20/21.

RDWY: T.O. to CON 12/3/20. 60% Plans rec'd from CON 12/18/20. ROW & UTIL reqm'ts to ROW 1/5/21. 60% Plans rev'd & ret'd to CON 1/1/21. Field Insp held 1/13/21. RUC req 1/14/21. 90% Plans rec'd from CON 1/27/21. Field Insp req 1/28/21. Final Field Insp held 2/2/21. 90% Plans rev'd & ret'd to CON 2/5/21. Plans to EST 2/5/21 & 2/10/21. Final Plans rec'd from CON 2/9/21.

ROW: Final Cert 5/21/21.

BR: (SWP) Bridges to receive Silane Treatment then Polymer Overlays. Rec'd. 90% plans 1/27/21. Rec'd. 100% plans 2/9/21.

TP&P: No Railroad Involvement.

ORIGINAL SCHEDULE: SCHEDULED-Apr 21

Interstate Jobs

061683 Geyer Springs Rd. – 65th St. (F)

I-30

(Pulaski) (bridgefrmr) (2.69 mi.) (Urban Interstate) (4LG)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		NA		5%	NA				50%	NA	TBD
TARGET DATE											
END DATE											

TYPE WORK: TBD – Original Scope: Mill, rubblize and overlay with asphalt or mill and overlay with concrete.

WORK ZONE POLICY: Significant.

GENERAL: 76,000-78,000 ADT. IOM 03/31/2020 - Project superseded Job BB0603.

SUR: Aerial Photo Flown 10/22/13. ORTHO 100%.

RDWY: FWD req. 8/11/14. Traffic & FWD req. 9/25/14. Materials req 2/25/20.

BR: (SWP) Hydro/Overlay 2 bridges.

MAT: Pavement Coring Complete. Research Reporting Results. Soil Survey 0%.

TP&P: No railroad involvement.

SIR: Traffic sent to RDWY 10/3/2014.

061692 65th St. – South Terminal (Reconst.) (S)

I-30

(Pulaski) (bridgefrmr) (2.18 mi.) (Urban Interstate) (4LG)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	75%	70%	10%	50%	55%	NA	NA	0%	CON	NA	NA
TARGET DATE											
END DATE											

TYPE WORK: Reconstruction of all travel lanes, reconstruction of six existing bridges, removal of two bridges and replace with embankment. Pavement type: Concrete

WORK ZONE POLICY: Significant.

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 2/4/15.

GENERAL: 29,000-89,000 ADT. IOM 03/31/2020 - Project superseded Job BB0619.

BRIDGE INFO: 03176 (78.56, Br. Repl., NP, Deck 6, Super. 6, Sub. 6, 1959); 03177 (88.09, Br. Repl., NP, Deck 6, Super. 6, Sub. 6, 1959); 03178 (83.10, Br. Repl., NP, Deck 5, Super. 5, Sub. 5, 1959); 03179 (75.62, Br. Repl., NP, Deck 6, Super. 5, Sub. 6, 1961); A3176 (75.63, Br. Repl., NP, Deck 5, Super. 5, Sub. 6, 1959); A3177 (88.20, Br. Repl., NP, Deck 6, Super. 6, Sub. 6, 1959); A3178 (83.10, Br. Repl., NP, Deck 5, Super. 5, Sub. 5, 1959); A3179 (76.03, Br. Repl., NP, Deck 6, Super. 5, Sub. 6, 1961)

ENV: CR clearance by MOA 9/7/18.

SUR: Partial DSUR under CA0602. Add'l CTL 100%. Ex. ROW 2/14/19.

PSUR: Existing ROW under BB0619.

RDWY: No floodplain SP req'd. Traffic req 10/8/15. W.O. issued to CON 9/10/15. 30% Plans rec'd from CON 1/25/16.

Add'l Traffic req 2/11/16. Field Insp and TMP Meeting held 3/10/16. 30% Plans rev'd & ret'd to CON 3/1/16.

BR: (SWP) Hydro/Overlay 8 bridges. Some Joint Repair.

TP&P: Railroad Involvement, three overpasses of UP at log mile 135.50, and 136.89 (2).

Bridge# A3177 & 03177 (RR-Under - I30 Westbound) located at DOT 600432F, Mile Post 350.82 on Hot Springs Subdivision. Bridge# 03179 (RR-Under - I30 Eastbound) located at DOT 597475S, Mile Post 0.49 on the Hot Springs Subdivision. Bridge# A3179 (RR-Under - I30 Westbound) is located at DOT 597474K, Mile Post 0.46 on Hot Springs Subdivision.

Scoping summary drafted.

Interstate Jobs

001725 Oklahoma Line – North Terminal P.E.

I-40

(Various) (Urban Interstate) (4LG) /State/

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: Project programmed on 9/23/93.

GENERAL: 15,000-90,000 ADT. Replaces Job 1681

RDWY: Prelim prints to ROW & Env 5/1/12. Traffic & Soil survey req 5/1/12.

012397 I-40 Cable Median Barrier Impvts. (S)

I-40

(Various) (20.96 mi.) (Urban Interstate) (4LG) /Safety/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	90%			100%					NA		
TARGET DATE											
END DATE				Jul 21							

TYPE WORK: 20.96 miles of cable median barrier construction.

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: Project programmed on 7/2/21.

GENERAL: 18,000-35,000 ADT.

ENV: CR clearance to file 7/26/21. T1CE apprvd 7/29/21.

TP&P: RD requested typical section info. Sent to Districts. RD to follow up with Districts.

Interstate Jobs

040714 I-40/Hwy. 59 Interchange Impvts. (Van Buren) (S)

I-40 & Hwy. 59

(Crawford) (garver) (Urban Interstate) (4LG) /HIP/State/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	75%	100%	65%	50%	75%	15%	20%	30%	TBD	65%	TBD
TARGET DATE	Feb 19	Nov 19	Feb 21	Jan 21	Dec 19	Jul 21	Apr 22	SCHEDULED DATE: 04-2022 STIP FFY: 2022			
END DATE	Sep 19	Sep 18	Oct 20		Jun 18						

TYPE WORK: Interchange improvements. To include two button hook ramps and deceleration and acceleration lanes and two DMS.

WORK ZONE POLICY: Significant.

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 4/1/16. Project renamed on 11/27/18.

GENERAL: 20,000 ADT. Partnering offer 20% up to \$3 million submitted by the City on 2/3/17. Response letter from Director 2/28/17 committed to accelerated project development. Resolution and agreement transmitted to city 3/15/19. Rec'd signed agreement from City 6/3/19. Agreement executed 6/6/19. This project was identified as a good candidate for the CMGC pilot program through MO 2019-078.

ENV: Tribal consultation letters sent 10/27/20. ARS to SHPO 11/23/20, response 11/25/20. PIF to SHPO 12/1/20, response 12/5/20. Phase II VPI held 4/2/-4/23/21 w/ live meeting 4/8/21 5:30-6:30p @ <https://www.ardot.gov/publicmeetings>

SUR: Aerial photo flown 6/08/16, 2/8/17.

DSUR: CSUR 100%. Photogrammetry 100%. U&D 100%. LiDAR scan 100%. 90% Surveys to Rdwy 6/18/18. Updated DSUR (LiDAR) to Rdwy 9/7/18. Add'l DSUR (hydraulics) req'd 10/15/18 to Rdwy 11/9/18. Add'l DSUR req'd, to Rdwy 9/06/19. UAS photo 7/18/19. Feature extraction 100%. Add'l DSUR req'd 10/13/20 to Rdwy 12/31/20.

PSUR: 16 certs. PSUR to ROW 8/12/19. Add'l PSUR (1 tract) to ROW 2/4/21.

RDWY: Floodplain SP req'd. Traffic & TMs req 6/14/18. DSUR rec'd 6/20/18 & 9/7/18. Add'l Survey req 10/15/18. Pavm't Rehab Rec Meeting held 9/9/20. Add'l Survey req 10/13/20. 30% Plans rec'd from CON 10/21/20. T.O. to CON 8/24/20 & 10/28/20. ROW req'mts to ROW 10/30/20. 30% Plans rev'd & ret'd to CON 11/23/20. TMP Meeting held 1/13/21. RDWY Info to ENV 2/23/21. 60% Plans rec'd from cON 3/4/21. UTIL reqm'ts to ROW 3/8/21. Field Insp & TMP Meeting req 3/8/21. 60% Plans rev'd & ret'd to CON 6/22/21.

ROW: Plans 80% (11 trs). AUI 8/8/19. UFI 3/17/21. 0/2 PPOs moved. Plans to 10 utils 4/13/21; 1/10 est rec'd.

BR: (SWP) 1 new RC Box and extension of others.

TP&P: IJR required. No railroad involvement.

SIR: TMs sent to RDWY 10/19/18.

ORIGINAL SCHEDULE: SCHEDULED-Aug 21; DSUR-May 18; RDWY-May 19; ENV-Aug 19; PSUR-Jul 18; ROW-Feb 20; UTIL-Nov 20

080580 Hwy. 331 – Atkins (S)

I-40

(Pope) (mcclelland) (10.13 mi.) (Urban Interstate) (4LG) /Sales Tax-X/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		NA	90%	50%	NA	NA	NA		100%		
TARGET DATE			Sep 21	Nov 21				SCHEDULED DATE: 02-2022 STIP FFY: 2022			
END DATE			May 21								

TYPE WORK: 4" Mill & Overlay (include shoulders and ramps); Special Clearing.

WORK ZONE POLICY: Significant.

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 32,000-37,000 ADT.

BRIDGE INFO: 03970 (87.98, Hydro., NP, Deck 6, Super. 6, Sub. 7, 1967); 03978 (87.53, Hydro., NP, Deck 6, Super. 6, Sub. 6, 1967); 06666 (88.74, Poly. Ovly., NP, Deck 6, Super. 8, Sub. 7, 1998); A3967 (85.03, Poly. Ovly., NP, Deck 6, Super. 5, Sub. 6, 1967); B3967 (76.05, Poly. Ovly., NP, Deck 6, Super. 5, Sub. 6, 1967)

ENV: CR clearance to file 6/3/21.

RDWY: Scope to CON 12/31/20. 90% Plans rec'd from CON 3/3/21. ROW & UTIL req'mts to ROW 5/27/21. TMP Meeting held 6/14/21.

MAT: Soil Survey to Rdwy 9/1/2020.

TP&P: No railroad involvement.

Interstate Jobs

012362 Conway – North Little Rock (S)

I-40

(Faulkner & Pulaski) (CON) (22.35 mi.) (Urban Interstate) (4LG) /NHFP/State/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
NA	NA			NA	NA	NA	0%	10%		
		Dec 21					STIP FFY: 2024			

TYPE WORK: Mill & Overlay

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 42,000-80,000 ADT.

BRIDGE INFO: 05325 (85.28, Hydro., NP, Deck 5, Super. 6, Sub. 6, 1972); 07226 (91.91, Poly. Ovly., NP, Deck 7, Super. 8, Sub. 8, 2013); A3230 (86.94, Poly. Ovly., NP, Deck 6, Super. 6, Sub. 7, 1963); A3232 (88.53, Poly. Ovly., NP, Deck 7, Super. 6, Sub. 7, 1963); A3667 (88.31, Poly. Ovly., NP, Deck 6, Super. 7, Sub. 7, 1965); A3696 (87.87, Poly. Ovly., NP, Deck 6, Super. 6, Sub. 7, 1965); A6883 (93.17, Poly. Ovly., NP, Deck 8, Super. 8, Sub. 8, 2013); A6884 (89.83, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 2012); B3230 (86.94, Poly. Ovly., NP, Deck 6, Super. 6, Sub. 7, 1963); B3232 (88.56, Poly. Ovly., NP, Deck 7, Super. 6, Sub. 7, 1963); B3667 (88.31, Poly. Ovly., NP, Deck 6, Super. 7, Sub. 7, 1965); B3696 (87.86, Poly. Ovly., NP, Deck 6, Super. 6, Sub. 7, 1965); B6883 (93.17, Poly. Ovly., NP, Deck 8, Super. 8, Sub. 8, 2013); B6884 (90.28, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 8, 2012)

MAT: Soil Survey Pvmnt Cores 10%.

TP&P: RR Coordination required with UPRR rr-under on I-40 STR # 7884722 LM 144.95 MP 352.50 DOT# 434198K.

001726 North Terminal – Tennessee Line P.E.

I-40

(Various) (Interstate)

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: Project programmed on 9/23/93.

GENERAL: Replaces Job 1682

061684 Hwy. 67 – Hwy. 161 (F)

I-40

(Pulaski) (pe) (1.5 mi.) (Urban Interstate) (4LG)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
			5%				0%	100%	NA	

TYPE WORK: TBD – Original Scope: Rehabilitation

WORK ZONE POLICY: Significant.

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/10/11.

GENERAL: 33,000-54,000 ADT. IOM 03/31/2020 - Project superseded Job BB0605.

BRIDGE INFO: 03211 (83.63, Poly. Ovly., Joint Rpr., NP, Deck 6, Super. 7, Sub. 8, 1963); 06641 (91.06, Poly. Ovly., Joint Rpr., NP, Deck 7, Super. 7, Sub. 7, 1998); A3193 (89.13, Poly. Ovly., Joint Rpr., NP, Deck 7, Super. 7, Sub. 6, 1962); B3193 (89.14, Poly. Ovly., Joint Rpr., NP, Deck 7, Super. 7, Sub. 6, 1962)

RDWY: FWDs and Materials req 2/25/20.

MAT: Soil Survey Pvmnt Soundings to Rdwy 6/2/2021.

Interstate Jobs

061687 Hwy. 31 – Prairie Co. Line (S)

I-40

(Lonoke) (garver) (10.57 mi.) (Interstate) (4LG)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	NA	95%	100%	NA	NA	NA	95%	100%	NA	TBD
		Sep 19	Oct 19							
		Nov 19	Sep 19							

TYPE WORK: Mill & Overlay – Original Scope: Project development for Mill & Inlay. Pavement type: Asphalt

WORK ZONE POLICY: Significant.

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 11/10/11.

GENERAL: 36,000-38,000 ADT. IOM 03/31/2020 - Project superseded Job BB0608.

BRIDGE INFO: 03652 (75.28, Poly. Ovly., NP, Deck 6, Super. 7, Sub. 6, 1963); 03653 (75.28, Poly. Ovly., NP, Deck 6, Super. 7, Sub. 6, 1963); 03656 (73.64, Hydro., Joint Rpr., NP, Deck 6, Super. 7, Sub. 6, 1963); A3654 (89.83, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 1963); B3654 (89.83, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 1963)

ENV: T1-CE apprvd. 9/17/19.

SUR: Aerial Photo Flown 10/25/13; 11/7/13. ORTHO 100%.

RDWY: No Floodplain SP req'd. Kick Off Meeting held 10/29/18. Traffic & FWD req 10/23/18. T.O. to CON 11/2/18. Soil Survey req 12/20/18. TMP Meeting held 3/28/19. 30% Plans rec'd from CON 3/1/19. 30% Plans rev'd & ret'd to CON 5/2/19. 60% Plans rec'd from CON 5/24/19. 60% Plans rev'd & ret'd to CON 10/44/19. Field Insp and TMP Meeting held 11/5/19. ROW & UTIL req'mts to ROW 11/15/19. 90% Plans rec'd from CON 5/11/20. RUC req 5/12/20. Plans to EST 5/28/20. 90% Plans rev'd & ret'd to CON 6/2/20. Final Field Insp held 6/5/20.

BR: (SWP) Rec'd. 90% plans 6/2/20. Ret'd comments 90% plans 7/6/20.

MAT: Soil Survey to Rdwy 1/24/19.

SIR: GPR to RDWY 12/19/2018. FWD to RDWY 12/27/2018.

Traffic data sent to RDWY 10/24/18.

ORIGINAL SCHEDULE: SCHEDULED-Aug 20

061688 Lonoke Co. Line – East (S)

I-40

(Prairie) (garver) (8.85 mi.) (Interstate) (4LG)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	NA	95%	100%	NA	NA	NA	95%	100%	NA	
		Sep 19	Oct 19							
		Nov 19	Jan 20							

TYPE WORK: Mill & Overlay – Original Scope: Project development for Mill & Inlay. Pavement type: Asphalt

WORK ZONE POLICY: Significant.

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 11/10/11.

GENERAL: 34,000-36,000 ADT. IOM 03/31/2020 - Project superseded Job BB0609.

BRIDGE INFO: 03670 (74.89, Hydro., NP, Deck 6, Super. 6, Sub. 6, 1965); 03671 (77.53, Hydro., NP, Deck 6, Super. 7, Sub. 7, 1965); 03672 (75.72, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 6, 1964); 03708 (85.95, Hydro., NP, Deck 5, Super. 7, Sub. 7, 1964)

ENV: Constraints to RDWY 12/20/18. PIF to SHPO 11/19/19, response 11/25/19.

T1-CE apprvd 1/22/20.

SUR: Aerial Photography Flown 3/10/14. ORTHO 100%.

RDWY: No Floodplain SP req'd. Kick Off Meeting held 10/29/18. Traffic & FWD req 10/23/18. T.O. to CON 11/2/18. Soil Survey req 12/20/18. TMP Meeting held 3/28/19. 30% Plans rec'd from CON 3/1/19. 30% Plans rev'd & ret'd to CON 5/2/19. 60% Plans rec'd from CON 5/24/19. 60% Plans rev'd & ret'd to CON 10/4/19. Field Insp and TMP Meeting held 11/5/19. ROW & UTIL req'mts to ROW 11/15/19. 90% Plans rec'd from CON 5/11/20. RUC req 5/12/20. Plans to EST 5/28/20. 90% Plans rev'd & ret'd to CON 6/2/20. Final Field Insp held 6/5/20.

BR: (SWP) Rec'd. 90% plans 6/2/20. Ret'd comments 90% plans 7/20/20.

MAT: Soil Survey to Rdwy 1/23/19.

SIR: GPR to RDWY 12/19/2018. FWD to RDWY 12/21/2018.

Traffic data sent to RDWY 10/24/18.

ORIGINAL SCHEDULE: SCHEDULED-Aug 20

Interstate Jobs

110798 Brinkley – Goodwin (F)

I-40

(Monroe & St. Francis) (12.06 mi.) (Interstate) (4LG)

PERCENT COMPLETE
TARGET DATE
END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
			5%		NA		0%	100%	NA	

TYPE WORK: Mill and Inlay & Overlay. Pavement type: Asphalt. – Original Scope: Project development for rehabilitation.

WORK ZONE POLICY: Significant.

GENERAL: 29,000-36,000 ADT. Includes culvert sliplining from job 012021 - LM 218.4 to 228.2. Includes Cable Median Barrier from job 110564. IOM 03/31/2020 - Project superseded Job BB0103.

BRIDGE INFO: 03765 (76.34, Poly. Ovly., Joint Rpr., NP, Deck 6, Super. 7, Sub. 8, 1965); 03768 (80.15, Poly. Ovly., Joint Rpr., NP, Deck 7, Super. 7, Sub. 7, 1965); 03770 (81.30, Poly. Ovly., Joint Rpr., NP, Deck 6, Super. 7, Sub. 7, 1965); A3731 (89.58, Poly. Ovly., Joint Rpr., NP, Deck 7, Super. 6, Sub. 8, 1966); A3732 (83.17, Hydro., NP, Deck 5, Super. 5, Sub. 5, 1966); A3766 (83.61, Hydro., NP, Deck 5, Super. 5, Sub. 6, 1967); A3769 (83.55, Hydro., NP, Deck 5, Super. 5, Sub. 6, 1967); B3731 (92.93, Poly. Ovly., Joint Rpr., NP, Deck 7, Super. 9, Sub. 8, 1966); B3732 (83.17, Hydro., NP, Deck 5, Super. 5, Sub. 5, 1966); B3766 (83.61, Hydro., NP, Deck 5, Super. 5, Sub. 6, 1965); B3769 (86.89, Hydro., NP, Deck 6, Super. 6, Sub. 7, 1967)

SUR: Aerial photo flown 4/22/19.

RDWY: FWDs and Materials req 2/25/20.

MAT: Soil Survey to Rdwy 12/21/20.

110711 I-40 & I-55 (Sel. Secs.) (West Memphis) (S)

I-40 & I-55

(Crittenden) (dist) (5.76 mi.) (Urban Interstate) (4LG) /NHPP/State/

PERCENT COMPLETE
TARGET DATE
END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
NA	NA		100%		NA	NA	NA	TBD	NA	
			Jul 21							

SCHEDULED DATE: 2022
STIP FFY: 2022

TYPE WORK: Patching, Grinding & Joint Rehab

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-9448(47)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18. Project reprogrammed on 5/20/21.

GENERAL: 40,000-46,000 ADT.

ENV: CR clearance letter to SHPO 1/13/21, response 1/20/21. T1CE apprvd 7/23/21.

TP&P: Crosses UP & BNSF tracks, as well as an industrial spur. UP - 40 -DOT 441030J, Brinkley Sub MP 4.86 (also unknown industrial spur at 55/11/1.321 BN - 40 - DOT 676179Y, Thayer South Sub MP 480.3 (RR-under) UP MCL requested 1/17/2020.

RR: MCL requested 1/17/2020.

Interstate Jobs

110651 I-40/I-55/Hwy. 77 Intchnng. Impvts. (West Memphis) (F)

I-40, I-55 & Hwy. 77

(Crittenden) (alt.delivery) (Urban Interstate) (4LG) /NHPP/Sales Tax-X/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%	100%		5%	75%		10%	TBD	TBD		RQD
TARGET DATE	May 19	Apr 18		Jan 21	Jun 18	May 22	May 23	SCHEDULED DATE: 07-2022 STIP FFY: 2023			
END DATE	Jun 19	Apr 18			Aug 18						

CRITICAL NOTES: This project to be delivered using the progressive design build method of procurement.

TYPE WORK: Widening and Interchange Improvements

WORK ZONE POLICY: Significant.

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/4/16. Project renamed on 5/1/17, 6/5/20, 7/30/20, 4/29/21, & 5/20/21. Scope changed on 4/27/21.

GENERAL: 7,600-55,000 ADT. This project has been identified as a good candidate for progressive design build.

ENV: EA reqd.

SUR: Aerial photo flown 1/10/16, 1/30/17, 3/8/21. CSUR 100%. Photogrammetry 100%. Add'l DSUR/PSUR may be required for scope change.

DSUR: NTP to CON 3/7/18. U&D to Rdwy 4/30/18.

PSUR: 15 certs. PSUR to ROW 8/23/18.

RDWY: DSUR rec'd 4/30/18.

ROW: AUI 8/15/17, UFI 12/02/2020.

TP&P: RR Involvement: BNSF operates and UPRR owns

RR: Both UPRR and BNSF were notified regarding these jobs 11/4/20. PE agreement with UPRR is required once we are ready for them to review plans or provide planning input.

ORIGINAL SCHEDULE: SCHEDULED-Dec 20

Interstate Jobs

040748 Hwy. 22 – I-40 (Arkansas River) (F)

I-49

(Crawford & Sebastian) (13.56 mi.) (Interstate) (4LG) /NHPP/NHFP/State/CAP-2/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	75%	100%	10%	25%	75%		5%	5%	TBD		RQD
TARGET DATE			Aug 21	Aug 22		Feb 24	Aug 25	SCHEDULED DATE: TBD STIP FFY: 2021			
END DATE		Nov 18			Nov 18						

TYPE WORK: Construct the first two lanes of an ultimate four-lane interstate facility, including a new two-lane bridge over the Arkansas River.

WORK ZONE POLICY: Significant.

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 4/4/17. Project renamed on 6/5/20.

GENERAL: Study performed by HNTB to identify tolling feasibility and financial analyses, cost estimation based on a conceptual and preliminary design, environmental reassessment and recommendation for viable project delivery methods. Study findings "Tolling Infeasible". Project is shown on Draft CAP-2 list for \$270M and will be funded for construction if Issue 1 passes in November 2020.

ENV: PE under 001747. Design reevaluation req'd. Outstanding CR-3 Phase III, 8 Phase II, estimated 830 acres Phase I also remaining. RTA for 37 properties to SHPO 2/5/18; conc recd 2/25/18. RTA addendum sent 6/20/18; conc 1 property eligible 6/21/18. Planning PI held 4/26/18. Tribal consultation sent 3/28/18. Draft reevaluation based on no ROW determination submitted to TPP by HNTB 9/17/18. Tribal consultation to additional tribes 8/7/20. Coop Agency Letter sent 6/24/21.

SUR: Aerial LiDAR acquired 3/9/17. Aerial photo acquired 3/9/17, 1/5/18. River Sonar complete 7/26/17.

Photogrammetry 100%. Baseline Control 100%.

DSUR: U&D 100%. DSUR to Rdwy 11/30/18.

PSUR: NTP to CON 3/8/18. 89 certs. PSUR to ROW 11/8/18. Rev. PSUR (Certs 124-126) to ROW 6/4/21.

RDWY: Floodplain SP req'd. Des Criteria rev'd & ret'd to CON 10/26/17. Rev Des Criteria rec'd 10/31/17. Des Criteria appr'd 11/8/17. DSUR rec'd 11/30/18. Early NTP 10/8/20. T.O. to CON 11/20/20.

ROW: Est. 17 res & 2 bus relo. AUI 7/14/2021.

BR: (SWP)

TP&P: Railroad Involvement: UPRR south of Hwy. 64 at approx milepost 490.37

040845 I-40 – Hwy. 282 Spur (F)

I-49

(Crawford) (pe) (10.21 mi.) (Urban Interstate) (4LG)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%					TBD		
TARGET DATE											
END DATE											

TYPE WORK: Rehabilitation – Original Scope: Reconstruction

WORK ZONE POLICY: Significant.

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/10/11.

GENERAL: 5,700-28,000 ADT. IOM 03/31/2020 - Project supersedes Job BB0408.

RDWY: No Floodplain SP req'd. Materials req 2/25/20.1

Interstate Jobs

040895 I-49 & I-540 Cable Median Barrier Impvts. (S)

I-49 & I-540

(Crawford & Washington) (23.49 mi.) (Urban Interstate) (4LG) /Safety/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	90%			50%					NA		
TARGET DATE											
END DATE											

TYPE WORK: 23.49 miles of cable median barrier construction.
WORK ZONE POLICY: No work zone policy identified.
BACKGROUND INFO: Project programmed on 7/2/21.
GENERAL: 7,600-44,000 ADT.
ENV: CR clearance to file 7/29/21.
TP&P: RD requested typical section info. Sent to Districts. RD to follow up with Districts.

040846 Hwy. 62 Intchnng. Impvts. (F)

I-49

(Washington) (pe) (Urban Interstate) (4LG) /NHPP/NHFP/HIP/State/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	75%	100%	20%	50%	75%		10%	0%	35%	5%	TBD
TARGET DATE		Nov 14			Dec 14						
END DATE		Jun 15			Dec 14						

SCHEDULED DATE: 2022
STIP FFY: 2022

CRITICAL NOTES: This project to be delivered using the Construction Manager - General Contractor (CMGC) method of procurement.

TYPE WORK: Reconfigure the interchange into a SPUI, including major ramp modifications, widen Hwy. 62/180 to 6-8 lanes within the interchange area, construct a roundabout on the northbound frontage road south of the interchange. Project will also construct intersection and ramp improvements at the Highway 71/265 interchanges to the south. Construct overpass over I-49.

WORK ZONE POLICY: Significant.

BACKGROUND INFO: First appeared in the 2013-2016 STIP. Project programmed on 11/10/11.

GENERAL: 59,000 ADT. This project has been identified as a good candidate for the CMGC pilot program. IOM 03/31/2020 - Project supersedes Job BB0410.

BRIDGE INFO: 05074 (67.79, Br. Repl., NP, Deck 6, Super. 6, Sub. 6, 1971); 05820 (72.26, Br. Repl., NP, Deck 6, Super. 7, Sub. 7, 1979)

ENV: Planning PI held 3/20/14 in Fayetteville. ID Staff held 5/5/14, two alternatives (flyover and loop ramp with lane shift) to be carried forward for NEPA 5/23/14. No tree clearing required; no restrictions; NLAA 10/6/15. PO and PI held 9/12/17; alternatives rejected by city; SPUI to be developed. PO & PI held 4/26/18 in Fayetteville. Tribal consultation sent 11/29/18.

SUR: Photogrammetry (under Job 012111) 100%. DSUR under Job 012070_A. Aerial photo flown 6/3/13, 3/8/18.

DSUR: Add'l CSUR 100%. Add'l U&D 100%. Photogrammetry 100%. Pavement Scan 100%. Add'l DSUR (REQ'D 5/31/16) 100% to CON 6/10/16. Add'l DSUR req'd 2/22/18 100% to Rdwy 6/22/18.

PSUR: (77 Tracts) PSUR to ROW 12/31/14. Add'l PSUR to ROW 8/14/18.

RDWY: Floodplain SP req'd. WO issued to CON 4/20/12. Traffic req 5/2/12. Kick-off meeting held 5/3/12. Concept review meeting w/CON held 2/28/13. Traffic req. 5/9/14. Add'l Survey req 2/22/18. Meeting with City held 2/21/18. Hyd Anal complete to Bridge 1/18/19. Prelim Layout to ROW & ENV 1/11/19. Traffic, TMs, FWD, & Soil Survey req 1/11/19. Interim Cost Est to PM 2/20/19.

ROW: By CMGC. Plans xx% (XX trs). Auth Req X/X/XX. X/X apprs made & apprvd. UFI 6/19/12.

BR: (JYP)

MAT: Soil Survey to Rdwy 8/8/19.

TP&P: IJR approved by FHWA 6/30/2015. Will need to develop IJR update once design concept is certain.

SIR: Traffic data sent to RDWY 1/29/19. Additional traffic data sent 2/5/19. TMs sent to RDWY 3/8/19. FWD to RDWY 3/14/19.

ORIGINAL SCHEDULE: DSUR-Nov 14; RDWY-Sep 18; ENV-Dec 18; PSUR-Dec 14; ROW-Dec 19; UTIL-Sep 20

Interstate Jobs

090218 Hwy. 62/102 Intchng. & 8th Street Impvts. (Bentonville) P.E.

I-49

(Benton) (Urban Interstate) /Earmark/State/Local/

TYPE WORK: Widening on 8th Street from I-540 to SE "J" Street & Interim Interchange
Improvements to I-540/Hwy. 62/102 Interchange (Exit 86)

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: HPP-3314(1)

BACKGROUND INFO: First appeared in the 2007-2010 STIP. Project programmed on 1/9/06. Project renamed on 4/8/11, 10/22/12, & 5/5/14.

ENV: City responsible for env handling. SHPO det (7/22/08) 2 strs eligible for NRHP. Draft EA rec'd 4/9/09, comments to CON 5/27/09. Coord from FHWA to Caddo and Osage tribes 7/28/09. Draft 4(f) comments to CON 8/26/09. Draft EA and 4(f) doc rec'd from CON 4/2/10, comments to CON 5/27/10 and 6/30/10, revised EA and 4(f) rec'd from CON 7/1/10, revised EA and 4(f) rec'd from CON 9/20/10, revised EA rec'd from CON 1/5/11, comments ret'd to CON 2/22/2011, revised EA rec'd from CON 5/24/11. Cuts on Draft EA ret'd to CON 6/22/11. Revised EA rec'd from CON 7/8/11, cuts ret'd 7/14/11. Cultural Resources report to SHPO 3/8/2011, 2 structures eligible for NRHP on 7/12/11. Draft EA to FHWA 7/26/11, to FHWA-Atlanta for legal sufficiency review 8/15/11. EA approved 10/19/11. LPH held December 15, 2011 in Bentonville. Draft MOA for historic structure to SHPO 1/20/12. Draft MOA to FHWA, SHPO, & city for signature 3/22/12, revised MOA sent 4/13/12, MOA apprvd by SHPO 7/23/12. Draft LPH synopsis submitted 5/24/12, comments ret'd 7/19/12. Apprvd MOA to City, SHPO & FHWA 8/22/12. DPH held 3/7/13 in Bentonville. Draft FONSI submitted 5/2/13, cmts ret'd 5/29/13, & 6/5/13, resubmitted 7/15/13. FONSI approved 8/26/13.

RDWY: LOC & DES Doc approved by FHWA 10/15/13.

ROW: Auth to acquire rec'd 04/22/15. UFI 6/20/12.

090377- SW "I" – Moberly Lane (8th Street Widening) (Bentonville) (S)

GENERAL: Refer to LPA Jobs Section of Staff Minutes for job information.

001728 Tennessee Line – Missouri Line P.E.

I-55

(Crittenden & Mississippi) (pe) (Interstate) /IM/

WORK ZONE POLICY: Significant.

BACKGROUND INFO: Project programmed on 9/22/93.

GENERAL: Replaces Job 1683

101108 Crittenden Co. Line – Bassett (S)

I-55

(Mississippi) (pe) (7.27 mi.) (Interstate) (4LG)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
NA	NA		5%	NA			0%	35%	NA	
		Sep 21	Sep 21			Mar 22				

TYPE WORK: TBD – Original Scope: Project development for rehabilitation. Pavement Type:

Asphalt

WORK ZONE POLICY: Significant.

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/10/11.

GENERAL: 21,000-22,000 ADT. IOM 03/31/2020 - Project superseded Job BB1001.

BRIDGE INFO: 03213 (77.02, Hydro., NP, Deck 6, Super. 6, Sub. 7, 1960); 03214 (69.46, Hydro., NP, SD, Deck 5, Super. 4, Sub. 6, 1960); A3212 (68.89, Hydro., NP, Deck 6, Super. 6, Sub. 7, 1960); B3212 (68.75, Hydro., NP, Deck 6, Super. 6, Sub. 7, 1960)

SUR: Aerial photo flown 3/12/13. Orthos available.

RDWY: FWDs and Materials req 2/25/20. Traffic req 6/15/21.

MAT: Soil Survey to Rdwy 1/25/2021.

Interstate Jobs

101110 Hwy. 158 – Hwy. 148 (F)

I-55

(Mississippi) (pe) (5.44 mi.) (Interstate) (4LG)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA			5%		NA		TBD	100%	NA	
TARGET DATE			Sep 21	Sep 21			Mar 22				
END DATE											

TYPE WORK: TBD – Original Scope: Rehabilitation

WORK ZONE POLICY: Significant.

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/10/11.

GENERAL: 21,000-22,000 ADT. IOM 03/31/2020 - Project superseded Job BB1004.

RDWY: FWDs and Materials req 2/25/20. Traffic req 6/15/21.

MAT: Soil Survey to Rdwy 5/25/2021.

101111 Hwy. 148 – So. of Hwy. 61 (S)

I-55

(Mississippi) (pickering) (4.43 mi.) (Interstate) (4LG) /NHPP/NHFP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		NA	90%	100%	NA	NA	NA	85%	100%	NA	
TARGET DATE			Jan 21					SCHEDULED DATE: 02-2022			
END DATE			Jan 21	Aug 20							

TYPE WORK: Rubbilize & Asphalt Overlay.

WORK ZONE POLICY: Significant.

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/10/11. Project renamed on 6/5/20.

GENERAL: 22,000 ADT. IOM 03/31/2020 - Project superseded Job BB1005.

BRIDGE INFO: A3284 (68.31, Hydro., NP, Deck 6, Super. 6, Sub. 6, 1960); A3286 (68.31, Hydro., NP, Deck 6, Super. 6, Sub. 6, 1960); B3284 (68.75, Hydro., NP, Deck 6, Super. 6, Sub. 7, 1960); B3286 (68.75, Hydro., NP, Deck 6, Super. 6, Sub. 7, 1960)

ENV: CR clearance to file 4/20/20. revised CR clearance to file 7/27/20. T1 CE apprvd 8/5/2020.

RDWY: No Floodplain SP req'd. Materials req 2/25/20. T.O. to CON 7/16/20. Kick-Off Meeting held 7/27/20. Traffic req 7/31/20. 30% Plans rec'd from CON 9/11/20. 30% Plans rev'd & ret'd to CON 9/29/20. TMP Meeting held 11/3/20. 60% Plans rec'd from CON 12/18/20. ROW & UTIL reqm'ts to ROW 1/11/21. Field Insp & TMP Meeting held 3/11/21. 60% Plans rev'd & ret'd to CON 1/28/21. 90% Plans rec'd from CON 4/9/21. Final Field Insp req 4/22/21.

BR: (TMG)

MAT: Soil Survey to Rdwy 3/8/2021.

TP&P: No railroad involvement as of 5/25/21

Interstate Jobs

020315 Great River Bridge P.E. (Phase II) (F)

I-69

(Desha) (Interstate)

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: Project programmed on 5/15/00.

GENERAL: Funding for ROW included in STIP for 2007; obligated 10/2006. W.O. issued to CON 3/15/01. Kick-off meeting held 4/13/01. Coord Mtg held 7/2/01 & 9/5/01. Design Concept Study due 11/1/01. 30% plans rec'd from CON 5/9/02. USCG apprvd bridge span lengths & clearances 3/15/02. FAA Debt expires 05/07/07 (Southern office) & 08/24/07 (Southwest office). VE conducted under Job 020338 11/2001.

ENV: FEIS signed 1/24/00, ROD signed 5/3/00 (under Job 020133). Individual Water Quality cert request to ADEQ 5/21/02. DEIS signed 7/29/02. Des PH 12/11/02 in McGehee & 12/12/02 in Benoit, MS. Ind 404 permit req'd.

SUR: PSUR (21 tracts)

RDWY: WO to CON for monumentation 11/13/09.

ROW: Auth to acquire 10/25/16. 8/8 apprs made; 8/8 apprs apprvd; 7 options & 7 paid. UFI 5/8/2014.

BR: Draft layout rec'd 6/18/02; to FHWA, USCG, MDOT, Levee Boards 7/16/02; to CoE 8/5/02 & 9/3/02. Hyd & Scour report rec'd from CON 9/18/02. Geotech Seismic report rec'd from CON 9/25/02; addendum rec'd 3/24/04. Final Geotech report rec'd 10/8/04. Layout apprvd 10/17/02. Layout 80%. Draft 90% plans rec'd 7/24/04. Rec'd Final Vessel Collision & Wind Engineering report 2/07/06.

TP&P: Railroad Involvement UP and AKMD.

020316 I-69 P.E. (Hwy. 65 – Miss. Rt. 1)

I-69

(Desha) (Interstate)

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: DBP-0021(19)

BACKGROUND INFO: Project programmed on 5/23/00.

ENV: Meeting with Choctaw & Chickasaw 2/22/01. PI 3/13-14/01. Loc PHs 9/24/02 in McGehee & 9/25/02 in Benoit, MS. Des PH 12/11/02 in McGehee & 12/12/02 in Benoit, MS. FEIS apprvd by FHWA 3/12/04. PA to Quapaw Tribe for comment. ROD signed 6/23/04. Ind. 404 req'd. Reassessment req'd. One mitigation site with protected covenant; phase II req'd on 3 archeological sites. Reassessment to FHWA 7/3/14, apprvd 7/7/14. CRS to SHPO 10/25/17; conc recd 2/26/17.

SUR: PSUR (77 tracts). WO (PSUR-monumenting) to CON 9/22/09. ROW staking (tract 12) 100%.

RDWY: Work being done under supplemental agreement #5 to CON contract for Job 020315. CON selected. CON kickoff meeting 10/24/00. Agency scoping meetings 1/23-24/01. 30% plans rec'd from CON 4/4/05. 30% plans reviewed & ret'd to CON 5/31/05. Rev 30% plans rec'd from CON 4/7/06. WO issued to CON for monumentation 9/22/09. Rev ROW & UTIL req'mts to ROW 8/13/15.

ROW: ROW plans 90%.(40 trs). Auth to Rec'd 11/22/16. 40/40 apprs made & 40/40 apprs apprvd; 37 options & 37 paid & 1 condemned - Poss. date 7/19/17. 1/1 farm, 1/1 res & 3/3 pers prop relocatees moved.

TP&P: Railroad Involvement: future overpass of UP/AKMD.

001873 El Dorado – McGehee P.E. (Phase I)

I-69

(Various) (Interstate)

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: Project programmed on 9/9/99.

GENERAL: Arkansas I-69 agency coord meeting held 6/12/02 at ARDOT. I-69 Steering Committee meeting held 7/22/02 in Memphis.

ENV: Agency Scoping Meeting 12/5/01. Public Officials Scoping Meeting 12/6/01. PI to review corridors 3/11/02-3/13/02 in McGehee, Monticello & El Dorado. Local officials meeting to review corridors 3/12/02 & 3/13/02. PI 3/10/03-3/13/03 in McGehee, Monticello, Warren & El Dorado. DEIS signed 5/7/04. Loc PHs 6/22/04-6/24/04 at Parkers Chapel, Monticello & McGehee. FEIS apprvd by FHWA 8/17/05. Notice of availability of FEIS in Fed Register 9/9/05; comments rec'd until 10/24/05. ROD issued 5/2/06.

TP&P: Railroad Involvement: UP, F&P, & WSR.

Interstate Jobs

020678 Hwy. 278 – Hwy. 65 (S)

(Drew & Desha) (pri) (16.97 mi.) (Interstate) (4LG) /Sales Tax-X/Earmark/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	50%	90%	75%		15%	20%	45%	NA	RQD
TARGET DATE		Sep 18	Apr 20	Feb 21		Mar 22	Dec 22	SCHEDULED DATE: 04-2022 STIP FFY: 2022			
END DATE		Nov 18	May 20	Mar 21	Nov 18						

CRITICAL NOTES: \$1,476,423 of repurposed earmark money must be obligated by Sept. 2021

TYPE WORK: New location (2 lanes of future 4 lanes divided)

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 3/23/17.

ENV: Broken out of PE 001873. Design Re-evaluation reqd. CRS report to SHPO 9/6/17; appr'd 9/22/17. Constraints to BR, RDWY, & SUR 2/14/19. Virtual Design Public Hearing held 10/06/20 5:30-6:30pm. Design re-evaluation appr'd 3/10/21.

SUR: Aerial photo (Recon) 3/28/17. Aerial photo flown 1/24/18.

DSUR: CSUR 100% (Primary Control and Photo Control). Photogrammetry 100%. Baseline CTL 100%. U&D 100%. DSUR to Rdwy 11/30/18. Add'l DSUR (Hydraulics) req'd 5/8/19, 100%. Add'l DSUR req'd 5/19/21 to Rdwy 7/27/21.

PSUR: 41 certs. PSUR to ROW 11/2/18. Add'l PSUR req'd 5/22/20 to ROW 7/8/20.

RDWY: Floodplain SP req'd. 70% DSUR rec'd 9/17/18. Prelim Prints to ROW, ENV, & RR Coord. 9/27/18. Traffic, TMs, & Soil Survey req 9/27/18. DSUR rec'd 11/30/18. Hyd Anal complete to Bridge 12/5/19. VE completed 9/11/19. ROW req'mts to ROW 4/30/20. Des Criteria appr'd 1/15/20. Rev Des Criteria appr'd 1/28/20. UTIL & Rev ROW req'mts to ROW 5/21/20. Add'l Survey req 5/19/21. Add'l Traffic req 5/26/21.

ROW: Plans XX% (# trs). Est 1 res & 5 ppo rels. Plans to UPRR x/x/21. AUI 6/13/19. UFI 7/22/19; Plans to 8 utils 5/26/20.

BR: (CMW) Layout 80%. Des. Phase A: Concept Submittal to TP&P for UPRR sent on 4/6/21. Phase A submittal App'd. by UPRR w/minor exceptions 5/14/21.

MAT: Soil Survey to Rdwy 5/14/2020. Subsurf Invest 20%.

TP&P: Railroad Involvement: will require new overpass of UP 972363b at eastern terminus.

RR: 5/14/2021 Concept plan approval with exceptions received from UPRR.

ORIGINAL SCHEDULE: SCHEDULED-Jan 23; DSUR-Sep 18; RDWY-Apr 20; ENV-Feb 21; ROW-Jan 22; UTIL-Dec 22

020462 Monticello Bypass P.E.

I-69

(Drew) (Interstate) /Earmark/State/

TYPE WORK: New Location

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: First appeared in the 2010-2013 STIP. Project programmed on 7/12/06.

GENERAL: Construction Projects:

020482 - Hwy. 278 West-Hwy. 425 (Add'l Lanes) (Gr. & Strs.) (F)

020483 - Hwy. 278 West-Hwy. 425 (Add'l Lanes) (Bs. & Surf.) (F)

020485 - Hwy. 425-Hwy. 278 East (Add'l Lanes) (Gr. & Strs.) (F)

020486 - Hwy. 425-Hwy. 278 East (Add'l Lanes) (Bs. & Surf.) (F)

Renamed per ACE-Planning in Staff Minutes 2/2007

ENV: Env handling under Job 001873.

SUR: Aerial photo for location mosaic flown 9/15/06.

PSUR: Revisions to ROW 3/14/12.

Interstate Jobs

020470 Hwy. 278 West – Hwy. 425 (Gr. & MDS) (Monticello Bypass) (S)

(Drew) (pe) (13.39 mi.) (Interstate) (4LG) ||Design Criteria: Established

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
NA	100%	50%	90%	75%	50%	40%	RCB	NA	NA	HLD
	Oct 13	Jun 14	Mar 16	Oct 13	Oct 21	Jun 22				
	Oct 13	Jul 14	Mar 16	Jan 12						

TYPE WORK: PE and ROW purchase.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 9/5/07. Project renamed on 9/15/08 & 5/10/16. Funding removed on 4/16/18.

GENERAL: VE required. IOM 11/20/15 Combined 020481 with this project as turnkey. IOM 5/10/16 Split out job 020611 for Major Structures and Surfacing.

ENV: EIS under Job 001873. Des PH req'd. RTA for 3 structures to SHPO 8/28/12, none eligible 9/14/12. Addendum to CRS report to SHPO 8/8/14, appr'd 9/10/14. DPH held 4/9/15 in Monticello. 2nd CRS report addendum to SHPO 1/4/15; SHPO requested further work 2/1/2016; PIF to SHPO 2/1/16; appr'd 2/24/16. Design reassessment to FHWA 3/8/16; appr'd 3/21/16. Wetland & stream mitigation purchased.

SUR: Aerial photo flown 3/3/07 & 3/4/07; 2/12/12

DSUR: CSUR 100%. U&D Survey 100%. Photogrammetry 100%. DSUR to Rdwy 10/25/13. Add'l DSUR (req'd 1/15/14) to Rdwy 4/4/14; 4/18/14. Add'l DSUR (req'd 2/9/15) 100% to Rdwy 3/2/15. Add'l DSUR req'd (5/7/15) 100%. Memo to Rdwy 7/10/15. Wilmar waterline located 9/17/15. Add'l DSUR (RR tracks) to Design 2/25/16. Add'l DSUR req'd 3/28/16 to Rdwy 4/1/16. Add'l DSUR (Hyd) req'd 9/17/17 to Hyd 10/12/17. Add'l DSUR (mobile home) req'd 5/29/18 to ROW 6/18/18.

PSUR: (38 tracts). WO (PSUR) to CON 2/29/12. PSUR to ROW 1/24/13. rev. to ROW 2/2/16. ROW staking req'd 10/12/17 100% to ROW 1/4/18. Add'l PSUR (2 revised and 1 add'l) req'd 11/17/17 to ROW 12/5/17. ROW staking (tract 27&28) req'd 9/01/19, to ROW 9/10/19.

RDWY: Floodplain SP req'd. DSUR rec'd 10/28/13. Traffic & TMs req. 11/21/13. Hyd. Anal. Complete to BRIDGE 9/3/14 & 12/1/17. ROW reqm'ts to ROW 7/14/14. UTIL reqm'ts to ROW 7/31/14. Landlock parcel survey req. to ROW 10/6/14. Add'l Survey req'd 2/10/15. Interim Est to PM 2/20/15. RDWY Info to ENV 3/3/15. PPC rec'd 3/12/15. Add'l Survey req 5/8/15. Rev ROW & UTIL req'mts to ROW 12/17/15 & 3/17/16.

ROW: Plans 90% (36 trs). Auth Rec'd 12/27/17; 36/36 apprs made & appr'd. 8 options, 7 paid & 4 to be condemned. 2 res & 1 PPO rels. UFI 8/15/14. 9/11 Utils est rec'd. 3/7 WO Issued. 4 Utils w/no conflict. Plans to 10 Utils 9/23/14, 3/18/15 & 10/24/17.

BR: (SQ3)

TP&P: No RR Involvement - RR activities tracked on job 020611

SIR: Traffic data sent to RDWY on 1/28/14.

ORIGINAL SCHEDULE: SCHEDULED-Sep 18; DSUR-Oct 13; RDWY-Jun 14; ENV-Mar 16; PSUR-Oct 13; ROW-Dec 19; UTIL-Jul 20

Interstate Jobs

020611 Hwy. 278 West – Hwy. 425 (Major Strs. & Surf.) (Monticello Bypass) (S)

(Drew) (pe) (13.39 mi.) (Interstate) (4LG)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	10%	90%	75%	NA	NA	10%	5%		NA
TARGET DATE				Mar 16							
END DATE	May 20			Mar 16							

TYPE WORK: New Location (2 lanes of future 4 lanes divided) and Hwy. 530 Connector.

Pavement type: Consider Alternative Pavements

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 5/10/16. Funding removed on 4/16/18.

GENERAL: Split out from job 020470.

ENV: EIS under Job 001873. Design reassessment to FHWA 3/8/16; apprvd 3/21/16 under Job 020470.

SUR: DSUR and PSUR under 020470.

RDWY: Floodplain SP req'd. Hyd Anal complete to Bridge 9/3/14 & 12/1/17.

BR: (SQ3) Layout 55%. Prelim. Info to Env. 10/2/15.

MAT: Subsurf Invest 0%.

TP&P: Railroad Involvement: AKMD (G&W) leased from UP (DOT#975443F) new overpass on Hwy 530 extension.

RR: 5/20/20 - PE fully executed 5/14/20; Conceptual plans were submitted and rejected in 2018. No other plans have been submitted. Need C&M for 020611.

070212 El Dorado – Shreveport, LA P.E. (Phase I)

I-69

(Various) (Interstate)

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: Project programmed on 1/10/01.

GENERAL: Joint project with La DOT handling Env & Loc Study. Joint Agreement executed 9/4/01.

ENV: CON conducted PI 8/21/03 at Three Creeks, AR. Preferred two-mile wide corridor selected. PI 6/22/04 at Parkers Chapel High School to present alt alignments. DEIS apprvd by FHWA 3/25/05. Loc PHs 5/10/05 in El Dorado & 5/11/05 in Haynesville, LA. ID Staff 9/21/05. Public officials & general public meetings for preferred alt revisions 10/2/06 in Minden, LA & 10/3/06 in Haynesville, LA. RTA for strs in AR to SHPO 11/10/08, response 11/20/08, 1 str eligible for NRHP. Phase I arch survey report to SHPO 1/3/09. Draft FEIS rec'd 2/22/10 for review, comments returned to LA DOT 3/25/10. FEIS approved 8/26/11, NOA in Federal Register 9/30/11, comment period ends 11/10/11. ROD apprvd 4/18/12. Des PH req'd.

060657 I-30 – I-40 P.E.

I-430

(Pulaski) (Urban Interstate) /State/

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: Project programmed on 9/23/93.

SUR: Hwy. 10 Ramp data to Env, Rdwy, & BR 6/6/11.

PSUR: Parcel surveys for Permanent Maint Easement for the City of L.R. at Pleasant Valley Farm Rd. & River Mountain Rd. to ROW 9/29/99.

ROW: River Mountain Drive Property Deed executed (Error made in the legal description. A deed correction req'd).

TP&P: No railroad coordination. Rail line stops at I-30.

020661 I-530 Access Impvts. (Pine Bluff) P.E.

I-530

(Jefferson) (Interstate) (4LG) /NHPP/State/

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/4/16.

GENERAL: 25,000 ADT.

Interstate Jobs

040889 I-540/Hwy. 255 Intchng. Impvts. (Zero St.) (Fort Smith) (S)

I-540 & Hwy. 255

(Sebastian) (con) (Urban Interstate) /NHFP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA			5%					TBD		
TARGET DATE		Apr 22	Mar 23	Jun 23	Nov 22	Mar 24	Dec 24	SCHEDULED DATE: 06-2024 STIP FFY: 2024			
END DATE											

TYPE WORK: Interchange Improvements.

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 48,000 ADT.

SUR: Aerial photo 3/4/21. Restricted air space due to Fort Chaffee.

RDWY: No Floodplain SP req'd.

TP&P: Coordination with FHWA required for interchange modification.

Possible railroad coordination FSRR/UPRR on I-540 LM 3.49 MP 513.52 STR# B5100 DOT# 434561N. Awaiting verification of full job extent.

ORIGINAL SCHEDULE: DSUR-Oct 22; RDWY-Mar 23; ENV-Jun 23; PSUR-Nov 22; ROW-Mar 24; UTIL-Dec 24

040826 Hwy. 22 – I-40 (Sel. Secs.) (S)

I-540

(Crawford & Sebastian) (CON) (7.39 mi.) (Urban Interstate) /NHFP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	NA				NA	NA	0%	NA		
TARGET DATE			Dec 21					SCHEDULED DATE: 02-2023 STIP FFY: 2023			
END DATE											

TYPE WORK: UTBWC

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 44,000-55,000 ADT.

BRIDGE INFO: A3957 (88.98, Joint Rpr., NP, Deck 8, Super. 7, Sub. 6, 1968); B3957 (88.98, Joint Rpr., NP, Deck 8, Super. 7, Sub. 6, 1968)

TP&P: RR Coordination required with UPRR RR-under on Hwy. 71 LM 13.33 MP 495.68 STR# A6884 & B6881 DOT# 330512C.

Interstate Jobs

101035 Hwy. 49 – Hwy. 91 (Jonesboro) (S)

I-555

(Craighead) (fisher-arnold) (4.67 mi.) /Sales Tax-X/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		NA	95%	100%	NA	NA	NA	80%	TBD		
TARGET DATE			Mar 21	Jun 21				SCHEDULED DATE: 09-2021 STIP FFY: 2021			
END DATE			Mar 21	May 21							

TYPE WORK: Full Depth Replacement. Pavement type: Asphalt.

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-9227(86)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18. Project renamed on 9/1/20 & 5/12/21.

BRIDGE INFO: 06581 (72.01, Poly. Ovly., NP, Deck 7, Super. 8, Sub. 8, 1996); 07028 (92.00, Poly. Ovly., NP, Deck 7, Super. 8, Sub. 8, 2006); A5204 (82.57, Hydro., NP, SD, Deck 6, Super. 4, Sub. 5, 1978); A5205 (81.00, Hydro., NP, SD, Deck 4, Super. 6, Sub. 5, 1978); A5206 (83.89, Hydro., NP, Deck 5, Super. 7, Sub. 5, 1978); B5205 (83.44, Hydro., NP, Deck 5, Super. 6, Sub. 5, 1970); B5206 (83.89, Hydro., NP, Deck 6, Super. 6, Sub. 5, 1970)

ENV: T3-CE apprvd 5/10/21.

SUR: Aerial photo 9/21/20.

RDWY: Rehab Rec req 9/10/20. Traffic req 9/10/20. Rehab Rec apprvd 10/6/20. T.O. to CON 11/13/20. TMP Meeting held 12/10/20. 30% Plans rec'd from CON 12/18/20. 30% Plans rev'd & ret'd to CON 2/11/21. 60% Plans rec'd from CON 3/2/21. ROW & UTIL reqm'ts to ROW 3/3/21. 60% Plans rev'd & ret'd to CON 3/24/21. Field Insp held 4/1/21. RDWY Info to ENV 4/1/21. TMP Meeting held 4/9/21. RUC req 4/26/21. 90% Plans rec'd from CON 4/28/21. Final Field Insp held 5/6/21. 90% Plans rev'd & ret'd to CON 5/10/21. Loc & Des Doc apprvd 5/11/21. AWIS req 5/12/21. Final Plans rec'd from CON 6/15/21.

ROW: Final cert 5/21/21.

BR: (SWP) Rec'd. 90% plans 4/29/21 & 6/23/21. Ret'd. comments 90% plans 4/30/21 & 7/6/2021. 7/29/21-Rec'd. Revised Final Plans.

TP&P: Railroad over UPRR track at DOT # 790837E - possible hydrodemolition.

RR: PE executed 3/23/2021. Special Provision to PM 5/7/2021. 6/1/2021 MCL Received from UPRR; SP with MCL sent to PM 6/7/2021.

ORIGINAL SCHEDULE: SCHEDULED-Feb 21

100682 I-555 Access Road P.E.

I-555

(Poinsett) (Interstate)

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2010-2013 STIP. Project programmed on 6/10/08. Project renamed on 8/21/12.

GENERAL: WO to CON 4/22/09.

Construction Projects:

100786 I-555 Access Road (Payneway-Marked Tree) (S)

100782 I-555 Access Road (Hwy. 75-Hwy. 149) (S)

ENV: Scoping meeting 3/31/10. Public Officials meeting 4/1/10. PI 4/1/10. SHPO conc rec'd 12/29/10. Draft EA rec'd for review 10/11. Comments ret'd 11/11. CR report apprvd 12/29/12. EA apprvd 2/15/12. LPH held 4/19/12 in Marked Tree. FONSI approved 7/18/12. DPH req'd.

SUR: Photogrammetry under Job 001849. Aerial photo flown 4/16/01. Aerial Photo for mitigation tract flown 6/19/13.

ROW: UFI 05/15/12.

Interstate Jobs

061689 I-30 – Cross St. (F)

I-630

(Pulaski) (1.8 mi.) (Urban Interstate)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
			5%					5%		

TYPE WORK: TBD – Original Scope: Rehabilitation

WORK ZONE POLICY: Significant.

BACKGROUND INFO: Project programmed on 11/10/11.

GENERAL: 23,000-111,000 ADT. IOM 03/31/2020 - Project superseded Job BB0615.

RDWY: Materials req 2/25/20.

MAT: Soil Survey 0%.

061690 Cross St. – Dennison St. (F)

I-630

(Pulaski) (0.73 mi.) (Urban Interstate)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
			5%					5%		

TYPE WORK: TBD – Original Scope: Rehabilitation

WORK ZONE POLICY: Significant.

BACKGROUND INFO: Project programmed on 11/10/11.

GENERAL: 99,000-111,000 ADT. IOM 03/31/2020 - Project superseded Job BB0616.

RDWY: Materials req 2/25/20.

MAT: Soil Survey 0%.

061691 Dennison St. – Cedar St. (F)

I-630

(Pulaski) (0.98 mi.) (Urban Interstate)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%		5%	NA				5%		TBD
	Oct 14									

TYPE WORK: TBD – Original Scope: Rehabilitation

WORK ZONE POLICY: Significant.

GENERAL: 97,000-110,000 ADT. IOM 03/31/2020 - Project superseded Job BB0617.

SUR: Aerial photography flown 2/14/13. ORTHO under Job CA0608. DSUR to Rdwy 10/31/2014.

RDWY: Materials req 2/25/20.

MAT: Soil Survey 0%.

TP&P: Railroad Involvement; overpass of UP at LM 2.22

Other Federal-Aid & State Jobs

020780 Hwy. 138 – Watson (S)

Hwy. 1

(Desha) (pri) (6.83 mi.) (Non-APHN) (Major Collector) /STBGP/State/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
NA	NA	15%	5%	NA	NA	NA	NA	TBD		
		Aug 21	Nov 21				SCHEDULED DATE: 06-2022 STIP FFY: 2024			

TYPE WORK: Shoulder Widening.

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 540 ADT.

SUR: CSUR 100%. Aerial photo 2/3/21.

RDWY: Floodplain SP req'd. Traffic & Materials req 5/17/21.

TP&P: No railroad involvement.

100979 Caraway Rd. – I-555 (Jonesboro) (S)

Hwy. 1

(Craighead) (m.baker) (2.77 mi.) (NHS) (Urban Principal Arterial) /NHPP/State/ ||Design Criteria: Established

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	35%	20%	75%			5%	35%		
	Jun 20	Oct 21	Dec 21		Apr 23	Mar 25	SCHEDULED DATE: 2024 STIP FFY: 2023			
	Jun 20			Oct 19						

TYPE WORK: Widen from 3 lanes to 5 lanes.

WORK ZONE POLICY: Significant. Incentive/Disincentive site use work.

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18. Project renamed on 4/29/21.

GENERAL: 8,900-18,000 ADT.

BRIDGE INFO: 05475 (74.14, Br. Repl., NP, Deck 5, Super. 5, Sub. 5, 1973)

ENV: Tribal consultation letters sent 6/5/19. ARS to SHPO 7/31/19; response 8/1/19. Env constraints to RDWY 8/4/20.

SUR: Aerial photo flown 1/31/19. CSUR 100%. Photogrammetry 100%. NTP to Con 03/16/20. U&D 100%. DSUR to RdwY 6/4/20. Add'l DSUR to Hwy. 1B to RdwY 8/27/20. Add'l DSUR req'd 10/7/20 100% to RdwY 1/8/20. Add'l DSUR req'd 4-12-21 to RdwY 5/7/21.

PSUR: 96 certs total. Add'l PSUR (30 certs) 50%. Add'l PSUR (18 certs) to ROW 2/9/21.

RDWY: Floodplain SP req'd. DSUR rec'd 6/4/20. T.O. to CON 7/8/20. Early Coord Meeting held 7/20/20. Add'l Survey req 10/7/20 & 4/12/21. Traffic & TMs req 10/12/20. Des Criteria appr'd 11/10/20. 30% Plans rec'd from CON 3/9/21. SS & FWD req 3/26/21. 30% Plans rev'd & ret'd to CON 3/29/21. Rev Des Criteria appr'd 4/20/21. Traffic Signal warranted at Caraway. Rev 30% Plans rec'd from CON 6/18/21. Rev 30% Plans rev'd & ret'd to CON 7/19/21. Field Insp & TMP Meeting sched 8/4/21.

BR: (SWP) Layout 30%.

MAT: Soil Survey to RdwY 6/23/2021.

ORIGINAL SCHEDULE: DSUR-Jun 20; RDWY-Feb 21; ENV-Apr 21; ROW-Apr 22; UTIL-Apr 23

Other Federal-Aid & State Jobs

020777 Prices Branch Str. & Apprs. (De Witt) (S)

Hwy. 1B

(Arkansas) (urb) (Non-APHN) (Major Collector) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	10%	10%	75%			0%	TBD		
TARGET DATE		May 21	Nov 21	Nov 21	Sep 21	Jul 22	Jan 23	SCHEDULED DATE: 05-2023 STIP FFY: 2024			
END DATE		May 21			May 21						

TYPE WORK: Replace 1 structure.

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 2,300 ADT.

BRIDGE INFO: M0019 (52.36, Br. Repl., P2, Deck 5, Super. 5, Sub. 5, 1937)

ENV: EPD. Tribal consultation letters sent 7/14/21. Env constraints to Rdwy & BR 07/29/21.

SUR: 02x172-M0019. CSUR 100%. DOP 1/7/2020. UAV LiDAR DOP 2/2/2021. LiDAR feature extraction 100%. DSUR to Rdwy 5/19/21.

PSUR: 11 certs. PSUR to ROW 5/5/21.

RDWY: Floodplain SP req'd. Traffic & Materials req 5/17/21. DSUR rec'd 5/19/21. Hyd Anal 40%. Early Coord Meeting held 7/28/21.

TP&P: No railroad coordination.

100881 Parker Rd. – South (Hwy. 1B) (Jonesboro) (S)

Hwy. 1B

(Craighead) (con) (0.41 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/Local/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%	100%	95%	100%	75%	20%	15%	NA	TBD	95%	RQD
TARGET DATE		Sep 17	Oct 19	May 19	Oct 17	Apr 22	Nov 22	SCHEDULED DATE: 11-2022 STIP FFY: 2022			
END DATE		Jun 17	Dec 19	Dec 18	Apr 17						

TYPE WORK: Grading, widening to 5 lanes, storm drainage, curb & gutter, sidewalk/multi-use path and intersection improvements. Including a signal or roundabout at Forest Hill Road.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/4/16. Project renamed on 3/24/17 & 2/27/18.

GENERAL: 12,000 ADT. City to provide match for construction of project up to \$400,000. City's consultant to handle design. City of Jonesboro expressed interest in providing the necessary funding to extend project to fire station. City decided not to extend the project. Agreement with City executed 6/20/18.

ENV: ENV by CON. CR report to SHPO 6/27/17; conc recd 7/5/17. T3 CE in review 11/8/17. Tribal consultation sent 11/20/17. PI held 12/7/17. 2nd review of T3 CE 6/29/18; 3rd submittal 11/7/18; cmts retd 11/21/18. T3 CE in review 11/30/18; apprvd 12/19/18. NW 14 issued 11/3/17. DPH requested. PI held 2/28/19 at Central Baptist Church (1st Floor Conf Rm), 3707 Harrisburg Rd in Jonesboro. Re-evaluation needed for the addition of traffic signal, apprvd 10/28/20.

SUR: Aerial photo flown 1/14/16.

DSUR: CSUR 100%. City CON to handle DSUR.

PSUR: 33 certs. PSUR to ROW 4/19/17. 15 certs added 6/14/17 to CON 6/23/17. Add'l PSUR to Row 11/6/17. Rev.

PSUR to ROW 01/06/20. Rev. PSUR to ROW 03/04/20.

RDWY: Floodplain SP req'd. 30% Plans rec'd from City's Con 10/23/17. 30% Plans rev'd & ret'd to City's Con 1/3/18. Rev 30% Plans rec'd from City's Con 7/27/18 & 8/30/18. Rev 30% Plans rev'd & ret'd to City's Con 8/10/18 & 9/14/18. Des Criteria appv'd 12/6/18. Loc & Des Doc apprv'd 12/27/18. 60% Plans rec'd from City's Con 12/27/18. 60% Plans rev'd & ret'd to City's Con 1/14/19. Signal warranted at Forest Hill Rd. Rev 60% Plans rec'd from City's Con 9/16/19 & 12/13/19. Rev 60% Plans rev'd & ret'd to City's Con 10/29/19 & 1/14/19. ROW & UTIL req'mts to ROW 12/13/19. Field Insp held 2/20/20. RDWY Info to ENV 6/26/20. RUC req 8/4/20. 90% Plans rec'd from City's Con 8/11/20. Plans to EST 8/13/20. Field Insp req 8/13/20. 90% Plans rev'd & ret'd to City's Con 9/25/20.

ROW: Plans 90% (16 trs). 90% plans rev'd & ret'd to CON 3/24/21. Initial Auth Rec'd 9/24/20. 0/16 appr made & apprvd. AUI 2/16/17. UFI 5/5/18. Plans to 7 utils 2/24/20.

TP&P: No railroad involvement.

ORIGINAL SCHEDULE: SCHEDULED-Oct 19; DSUR-Sep 17; RDWY-Aug 17; ENV-Apr 18; PSUR-Oct 17; ROW-Aug 18; UTIL-May 19

Other Federal-Aid & State Jobs

061439 Hwy. 7 – Deerpark Rd. (Safety Impvts.) (S)

Hwy. 5

(Garland) (pri) (1.28 mi.) (APHN) (Minor Arterial) /Safety/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%	100%	95%	100%	75%	85%	45%	60%	100%	NA	NA
TARGET DATE		Jun 15	Dec 18	Apr 19	Jun 15	Jun 21	Jan 22	SCHEDULED DATE: 11-2021 STIP FFY: 2021			
END DATE	Aug 19	Feb 15	Aug 19	Feb 19	Jun 15						

TYPE WORK: Geometric improvements, construction of a center turn lane, and shoulder widening.

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

FAP NUMBER: HSIP-0026(32)

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 6/13/14. Project renamed on 8/19/14 & 7/20/15. Scope changed on 1/30/18.

GENERAL: 8,300 ADT. 12/29/2017 TPP finalized scope. Renamed per IOM 2/9/18 due to TPP's recommendation for a scope change that resulted in changes of termini & DD&CE concurred.

BRIDGE INFO: 06126 (86.50, Poly. Ovly., NP, Deck 6, Super. 6, Sub. 6, 1987)

ENV: Constraints to RDWY 3/4/15. RTA for 57 properties to SHPO 11/5/15; 2 eligible 11/10/15. Tribal consultation sent 5/2/16. PIF to SHPO 1/10/18; conc recd 1/12/18. PI held 5/8/18 in Hot Springs. T3 CE apprvd 2/6/19. GPR report conc recd from SHPO 2/15/19.

SUR: Aerial Photo Flown 3/7/13, 3/8/13. Mobile LiDAR acquisition 7/11/14. Ortho update 3/18/19.

DSUR: CSUR 100%. LiDAR CTL 100%. Photogrammetry 100%. DSUR to Rdwy 2/26/15. Add'l DSUR req'd 3/15/19 to Rdwy 4/05/19.

PSUR: WO to CON (PSUR) 3/17/15. Existing ROW to Right of Way 5/13/15. PSUR to ROW 6/25/15. (111 tracts)

PSUR to ROW 6/25/15. Add'l (2 tracts) to ROW 7/17/2015. ROW staking req'd 6/24/20 100% to ROW 8/28/20.

Re-stake req'd 1/19/21 (tracts 11, 47-50, 67) to ROW 1/28/21.

RDWY: Floodplain SP req'd. Prelim Prints to ROW & ENV 8/4/15. Traffic, TM, FWD, & Soil Survey req 8/4/15. Avg

Running Speed req 11/12/15. Plans submitted to ADEQ 12/11/15. Scoping Meeting held 6/30/16. Final Scope rec'd

from TPP 1/12/17. Rev Final Scope rec'd from TPP 1/25/18. Design Criteria appr'd 7/19/18. RDWY Info to ENV

1/4/19. Loc & Des Doc appr'd 2/7/19. Add'l Survey req 3/12/19. ROW req'mts to ROW 8/6/19. UTIL req'mts to ROW

10/7/19. Rev ROW req'mts to ROW 10/7/19, 10/8/19, & 11/12/19. Rev UTIL req'mts to ROW 11/12/19 & 5/20/20.

Final Field Insp held 6/5/20. Plans to EST 7/27/20. Plans cert by HYD 4/5/21.

ROW: Plans 90% (67 trs). Auth Rec'd 6/29/20. 66/67 apprs made & appr'd: 44 options, 1 ROE, 37 paid & 2 to be

condemned. 4/4 PPO rels moved. AUI held 03/16/15, UFI held 6/8/17; Plans to 6 utils 10/11/19 & 11/13/19; 5/6 utils

est rec'd; 2/5 utils WO issued, 1 utils no conflict.

BR: (TMG) Layout 75%.

MAT: Soil Survey to Rdwy 1/26/16.

TP&P: 11/20/2020 - No railroad involvement.

SIR: TMs sent to RDWY 9/10/15. FWD to RDWY 8/6/2015

ORIGINAL SCHEDULE: SCHEDULED-Jan 20; DSUR-Jun 15; RDWY-Jan 16; ENV-Apr 16; PSUR-Jun 15; ROW-Oct 16;

UTIL-Jul 17

061428 Hwy. 5 Safety Impvts. (E. Gate of Hot Springs Village – Benton) P.E.

Hwy. 5

(Saline) (17.99 mi.) (APHN) (Minor Arterial)

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: Project programmed on 1/15/14.

ENV: RTA for four properties to SHPO 3/19/15; none eligible 4/6/15. Constraints to RDWY 7/17/15.

SUR: Aerial Photo Flown 3/7/13, 3/8/13. Mobile LiDAR acquisition 7/11/14.

DSUR: CSUR 100%. LiDAR CTL 100%.

Other Federal-Aid & State Jobs

061262 Benton – Pulaski Co. Line (Widening) P.E.

Hwy. 5

(Saline) (APHN) (Urban Minor Arterial)

TYPE WORK: Project development to widen to 4 lanes.

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 7/8/09.

GENERAL: 10,000-12,000 ADT.

ENV: RTA for 41 strs to SHPO 2/5/10, 3 strs det eligible for NRHP 2/24/10. Constraints to Planning 3/22/10. Coord from FHWA to 5 tribes 9/23/10. Planning Study meetings held on 12/14/10 & 12/4/12 in Bryant.

SUR: Aerial photography flown 6/17/09, 3/18/19. CSUR 100%. Photogrammetry 70% (to Planning CON 10/22/10).

PSUR: (34 Tracts)

RDWY: WO issued to CON for conceptual design 12/1/10.

TP&P: To conduct study of needed improvements.

061632 Hwy. 183 – Pulaski Co. Line (Widening) (Bryant) (S)

(Saline) (jacobs) (3.21 mi.) (APHN) (Urban Minor Arterial) ||Design Criteria: Established

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	35%	20%	75%			NA	100%	35%	
	Jul 20	Jul 21	Mar 22	Aug 20	Jun 23	Sep 24	SCHEDULED DATE: 2024			
	Aug 20			Oct 20						

TYPE WORK: Major widening. Pavement type: Asphalt.

WORK ZONE POLICY: Significant. Incentive/Disincentive site use work.

BACKGROUND INFO: Project programmed on 9/4/19.

GENERAL: 10,000-12,000 ADT. Project is shown on Draft CAP-2 list for \$25M and will be funded for construction if Issue 1 passes in November 2020.

ENV: Tribal consultation letters sent 2/4/20. ARS to SHPO 3/25/20, response 4/1/20. Phase II Virtual Public Involvement 7/1-7/23/21 with live meeting 7/8/21 5:30-6:30 @ <https://www.ardot.gov/publicmeetings>

SUR: Photogrammetry under 061262. Aerial photo flown 01/20/20. Add'l picks available. Photogrammetry update 100%.

CSUR 100%. U&D 100%. DSUR to Rdwy 8/24/20. Add'l DSUR req'd 3/9/21 to Rdwy 5/12/21.

PSUR: 121 certs. PSUR to Right of Way 10/29/20.

RDWY: No Floodplain SP req'd. Soil Survey, Traffic, & TMs req 5/7/20. T.O. to CON 5/12/20. DSUR rec'd 8/24/20. Early

Coord Meeting held 8/27/20. Des Criteria appr'd 1/15/21. 30% Plans rec'd from CON 1/26/21. Add'l Survey req

3/9/21. 30% Plans rev'd & ret'd to CON 3/26/21. 30% Signal Plans rec'd from CON 4/7/2021. 30% Plans rev'd & ret'd to CON 4/27/21.

ROW: (Est. 150 trs.) Est. 4 res & 7 bus relos.

BR: 1/15/21 - Ext. of newer RCBC.

MAT: Soil Survey to Rdwy 9/9/2020.

ORIGINAL SCHEDULE: DSUR-Jul 20; RDWY-Mar 21; ENV-Nov 21; PSUR-Aug 20; ROW-May 23; UTIL-Nov 24

Other Federal-Aid & State Jobs

061508 I-30 – Alcoa Rd. (Benton) (S)

Hwy. 5

(Saline) (pri) (1.2 mi.) (APHN) (Urban Minor Arterial) /STBGP/CMAQ-FLEX/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%	100%	80%	100%	75%	85%	65%	100%	100%	90%	NA
TARGET DATE		Apr 17	Nov 17	Feb 18	Jun 17	Jun 21	May 22	SCHEDULED DATE: 05-2022 STIP FFY: 2022			
END DATE		Mar 17	Jan 18	May 18	Mar 17						

TYPE WORK: Widening to 4 travel lanes with bike lane. 1 R.C. Box Culvert

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/4/16.

GENERAL: 9,600-18,000 ADT.

BRIDGE INFO: M0122 (65.46, Br. Repl., NP, Deck 6, Super. 5, Sub. 5, 1920)

ENV: Constraints to RDWY 8/18/17. RTA for 10 properties to SHPO 12/21/17; 1 property eligible 1/4/18. Tribal consultation sent 1/11/18. PI held 2/22/18 in Benton. CR report to SHPO 2/5/18; conc recd 2/8/18 to conditional no adverse effect; proposed Lenz house mitigation to SHPO 4/3/18; conc recd 4/18/18. T3 CE apprvd 5/1/18. ARS addendum to SHPO 9/23/19; response 9/24/19.

SUR: Aerial photo flown 3/7/13, 10/25/16.

DSUR: CSUR 100%. Photogrammetry 100%. Static LiDAR 100%. U&D 100% DSUR to Rdwy 3/30/17. Add'l DSUR req'd 10/20/17 100% to Rdwy 12/15/17, 1/5/18. Add'l DSUR to Rdwy 6/4/18.

PSUR: 65 certs. PSUR to ROW 3/8/17. Add'l ROW staking to ROW 11/2/17. Rev ROW to ROW 6/15/18. Rev. 7/9/18. Add'l PSUR req'd 7/23/18 to ROW 8/09/18. ROW re-stake req'd 11/30/18 100% to ROW 1/3/19. Cert 61 to ROW 12/10/18. Certs 62 & 63 req'd 12/11/18. Rev. PSUR to ROW 10/21/19. Tract 9 staking req'd 10/29/19 to ROW 10/31/19. Tract 21 re-staked 12/03/19. Tract 44 staking req'd 12/04/19 to ROW 12/20/19. Rev. PSUR to ROW 02/28/20. Tract 7 re-stake req'd 03/03/20 to ROW 03/05/20. Tract 21X staking req'd 5/26/20 to ROW 6/2/20. Tract 53 re-stake requested 2/3/21 to ROW 2/9/21.

RDWY: No floodplain SP req'd. DSUR rec'd 3/30/17. Prelim Prints to ROW & ENV 8/8/17. Traffic, TM, FWD, & Soil Survey req 8/8/17. Add'l Survey req 10/20/17. Hyd Anal complete to Bridge 11/20/17. ROW & UTIL req'mts to ROW 1/22/18. RDWY Info to ENV 1/22/18. Loc & Des Doc appr'd 5/3/18. Des Criteria appr'd 5/31/19. Field Insp & TMP Meeting held 7/25/19. Rev ROW & UTIL req'mts to ROW 11/12/19 & 12/6/19. LRFD req to Bridge 7/6/20. Plans to EST 7/27/20. Plans cert by HYD 9/28/20.

ROW: Plans 90% (51 trs). Auth Rec'd 1/10/19. 1 AHC tr. 53/54 made & appr'd; 40 options, 33 paid, 1 ROE, 6 condemned & 4 to be condemned. 5/6 bus & 0/1 PPO relos moved. UFI 1/23/18. Plans to 9 Utils 9/7/18. 2/9 Est rec'd. Rev plans to 9 Utils 12/20/19.

BR: (CMW) RCB plans complete 7/14/20.

MAT: Soil Survey to Rdwy 10/17/17.

TP&P: Planning Study Completed (2017). No railroad involvement.

SIR: TMs sent to RDWY 9/13/17. FWD to RDWY 11/22/17.

ORIGINAL SCHEDULE: SCHEDULED-Feb 20

090647 Hicks Creek Str. & Apprs. (Mountain Home) (S)

Hwy. 5

(Baxter) (urb) (NHS) (Urban Principal Arterial) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		60%		5%				0%	TBD		
TARGET DATE		Feb 21	Sep 22	Sep 22	Mar 22	May 23	Nov 23	SCHEDULED DATE: 11-2023 STIP FFY: 2024			
END DATE											

TYPE WORK: Replace 1 structure with a 3-lane structure.

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 10,000 ADT. City to accept ownership of Hwy. 5 between Hwy. 62 and Hwy. 62B, and Hwy. 5 Spur upon completion of the bridge replacement. Agreement executed 6/28/21.

BRIDGE INFO: 01030 (70.44, Br. Repl., NP, Deck 7, Super. 6, Sub. 6, 1929)

ENV: EPD.

SUR: CSUR 100%. UAV-LiDAR acquired 6/15/21. Feature Extraction 100%. NTP to Con 6-22-21.

RDWY: Floodplain SP req'd. Traffic & Materials req 5/17/21.

TP&P: No railroad involvement.

Other Federal-Aid & State Jobs

060906 Hwy. 89 – Greystone Blvd. (Cabot) (S)

Hwy. 5

(Lonoke) (urb) (2.05 mi.) (APHN) (Urban Principal Arterial) (4LG) /STBGP/State/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
NA	70%	15%	20%				0%	35%		TBD
	Dec 21	Aug 22	Nov 22		Dec 23	Mar 25	SCHEDULED DATE: 03-2025 STIP FFY: 2024			

TYPE WORK: Widening (4 lanes)

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 10/19/98. Project renamed on 4/29/21.

GENERAL: 16,000 ADT.

ENV: Env constraints to RDWY 12/15/00. PI to be scheduled.

SUR: Aerial photo flown 3/16/98 & 3/21/98, 1/19/99, 9/29/20. DSUR original completion date 11/1/03. Photogrammetry 95%. UAV-LiDAR acquired 7-7-21. Feature extraction 30%.

DSUR: DSUR update will be required.

PSUR: 45 certs.

RDWY: Floodplain permit req'd. Prelim prints to ROW & Env 11/28/00. DSUR rec'd by Rdwy 11/24/03.

MAT: Soil Survey to RDWY 5/22/01.

TP&P: 6/16/2021 No railroad involvement.

070508 Freeo Creek & Relief Strs. & Apprs. (S)

Hwy. 7

(Ouachita) (m.baker) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
NA	100%	65%	90%	75%		10%	5%	35%	NA	NA
	Jun 20	Jun 21	Feb 21	Jul 20	Mar 22	Sep 22	SCHEDULED DATE: 09-2022 STIP FFY: 2023			
	Aug 20	Jun 21	Jan 21	Sep 20						

TYPE WORK: Replace 4 bridges.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0052(25)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 680 ADT.

BRIDGE INFO: M0162 (59.61, Br. Repl., NP, Deck 6, Super. 6, Sub. 7, 1956); M0163 (62.18, Br. Repl., NP, Deck 7, Super. 5, Sub. 5, 1954); M0164 (68.33, Br. Repl., NP, Deck 6, Super. 6, Sub. 6, 1954); M0165 (59.82, Br. Repl., NP, Deck 6, Super. 5, Sub. 5, 1955)

ENV: EPD. Constraints to BR, RDWY & SUR 3/13/19. ARS to SHPO 7/10/19; response 7/10/19. PIF to SHPO 11/19/20, response 11/25/20. T3-CE apprv'd 1/4/21.

SUR: Aerial photo flown 3/23/15, 1/20/19. CSUR 100%. NTP to CON 12/02/19. Consultant delayed due to prolonged high water. 6/22/20 Con IP. DSUR to Rdwy 8/17/20.

PSUR: Existing ROW to ROW 9/14/20.

RDWY: Floodplain SP req'd. Traffic & Materials req 10/23/19. T.O. to CON 2/28/20. DSUR rec'd 8/17/20. Des Criteria apprv'd 10/19/20. Early Coord Meeting held 12/8/20. 30% Plans rec'd from CON 12/23/20. Loc & Des Doc apprv'd 1/5/21. 30% Plans rev'd & ret'd to CON 3/19/21. 60% Plans rec'd from CON 6/4/21. Field Insp held 6/14/21. 60% Plans rev'd & ret'd to CON 6/15/21. RDWY Info to ENV 6/17/21. Rev 60% Plans rec'd from CON 6/30/21. ROW & UTIL req'mts to ROW 6/30/21. Rev 60% Plans rev'd & ret'd to CON 7/23/21.

ROW: By ARDOT. (Est. 11 trs). AUI 1/21/20, UFI 07/15/2021.

BR: (SWP)

MAT: Soil Survey %AC to Rdwy 10/28/19.

TP&P: No railroad involvement.

SIR: STIP Traffic data sent to ENV on 1/7/2019.

ORIGINAL SCHEDULE: DSUR-Jun 20; RDWY-Feb 21; ENV-Feb 21; PSUR-Jul 20; ROW-Nov 21; UTIL-Aug 22

Other Federal-Aid & State Jobs

012275 Caddo Valley – Garland Co. Line (Passing Lanes) (S)

Hwy. 7

(Clark & Hot Spring) (garver) (5.47 mi.) (APHN) (Minor Arterial) /STBGP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%	100%	95%	95%	75%	25%	25%	NA	100%	NA	TBD
TARGET DATE		Dec 17	Aug 19	Nov 19	Dec 17	Jul 21	Dec 21	SCHEDULED DATE: 01-2022 STIP FFY: 2021			
END DATE		Mar 18	Sep 19	Mar 20	May 18						

TYPE WORK: 2 Northbound and 2 Southbound Passing Lanes. Replace 1 bridge structure with

R.C. Box Culvert. Resurfacing; CLRS

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/4/16.

GENERAL: 6,000-7,900 ADT.

BRIDGE INFO: A0962 (69.87, NP, Deck 7, Super. 7, Sub. 7, 1928)

ENV: Tribal consultation sent 4/26/17. RTA for 10 properties to SHPO 6/9/17; 0 eligible 6/12/17; addendum for 9 properties sent 2/13/19; conc for 0 eligible recd 2/13/19. Constraints to RDWY 11/5/18. PIF to SHPO 3/12/19; cmts recd 3/14/19. PI held 9/5/19 @ Central Arkansas Telephone Cooperative, 4036 Hwy 7, Bismark. PIF addendum to SHPO 12/17/19, response 12/19/19. T3-CE apprvd 3/6/20. NW23request to USACE 9/29/20. revised CR clearance to file.

SUR: Aerial photo flown 1/13/16, 12/31/13. Some DSUR under 061309, 061440. Add'l photogrammetry 100%.

DSUR: CSUR 100%. U&D 100%. DSUR to Rdwy 3/9/18. Add'l DSUR req'd 12/4/18 to Rdwy 12/7/18.

PSUR: 89 certs to ROW 5/01/18. 4 add'l tracts to ROW 5/10/18. Add'l ROW req'd 4/30/19, to ROW 5/7/19. Add'l

PSUR req'd 3/10/21 (Cert 152) to ROW 5/13/21. ROW staking req'd 3/8/21 100% to ROW 7/2/21.

RDWY: Floodplain SP req'd. Passing Lane Locations apprvd 8/9/17. DSUR rec'd 3/9/18. Traffic, FWDs, Avg Running Speed, & Soil Survey req 9/7/18. T.O. to CON 9/21/18. Kick Off Meeting held 10/29/18. Add'l Survey req 12/3/18. 30% Plans rec'd from CON 2/8/19. 30% Plans rev'd & ret'd to CON 5/23/19. 60% Plans rec'd from CON 7/31/19. Field Insp held 9/5/19. ROW & UTIL req'mts to ROW 9/27/19. Des Criteria apprvd 10/2/19. RDWY Info to ENV 10/25/19. 60% Plans rev'd & ret'd to CON 11/25/19. Rev ROW & UTIL req'mts to ROW 12/11/19. Loc & Des Doc apprvd 3/6/20. 90% Plans rec'd from CON 10/15/20. Plans cert by CON 10/15/20. Final Field Insp req 10/16/20. Plans to EST 10/16/20. Final Field Insp held 10/22/20. 90% Plans rev'd & ret'd to CON 10/30/20.

ROW: By ARDOT - Plans 90% (93 trs). Auth Rec'd 3/19/21. 42/92 apprs made, 15/92 apprs apprvd. 11 options & 2 to be condemned. Est 2 res, 1 bus, & 8 PPO relos. AUI held 2/9/17; Plans to 9 utils 1/2/20; 1/9 est rec'd.

MAT: Soil Survey to Rdwy 5/6/19.

TP&P: Planning Study Complete (2005): No RR Involvement on either of the 4 extents.

SIR: Traffic data sent to RDWY 11/1/2018 FWD to RDWY 10/10/18.

ORIGINAL SCHEDULE: SCHEDULED-Oct 18; DSUR-Jun 17; RDWY-Aug 17; ENV-Nov 17; PSUR-Aug 17; ROW-Mar 18; UTIL-Oct 18

Other Federal-Aid & State Jobs

061329 Whittington Ave. – Hwy. 5 P.E.

Hwy. 7

(Garland) (pe) (6.17 mi.) (NHS) (Urban Principal Arterial)

TYPE WORK: Increase capacity/safety

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2013-2016 STIP. Project programmed on 7/20/11. Project renamed on 2/11/13 & 11/23/16.

GENERAL: 9,100-20,000 ADT.

ENV: National Park Service involvement. Contractor OSA SP for bats applies. Tribal consultation from FHWA to Quapaw and Caddo 10/24/12. PI meeting held December 13, 2012 in Hot Springs. RTA for 99 structures to SHPO 12/4/12, 19 determined eligible, and 22 listed on NRHP 12/10/12. Constraints to PL 3/5/13 & 8/9/13. Constraints to RDWY 3/19/14.

SUR: Partial DSUR & PSUR under Job R60140 & Job 061023. Aerial photo flown 01/18/12, 01/20/20. Add'l DSUR (tract 47 residential improvements) to ROW and Rdwy 4/23/20.

DSUR: CSUR 100%. WO (CSUR) to CON 10/03/11. Photogrammetry 100%. WO (DSUR) to CON 7/26/13. U & D Survey 100%. DSUR to Rdwy 1/24/14. Add'l DSUR req'd 5/27/17 100% to Rdwy 6/23/17. Add'l DSUR req'd 3/20/18 to Rdwy 3/27/18.

PSUR: (108 Tracts) PSUR to ROW 1/30/14. WO to CON 5/31/13. Revised PSUR to ROW 2/12/14; 3/13/14. 7 add'l tracts req'd 5/9/18 to ROW 6/6/18.

ROW: UFI 3/7/2014.

MAT: Soil Survey to Rdwy 6/16/14..

TP&P: Planning study complete 10/2016.

SIR: Traffic sent to RDWY 2/27/14.

061627 Hwy. 7 Spur North & South (Widening) (Hot Springs) (S)

(Garland) (1.68 mi.) (NHS) (Urban Principal Arterial)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
			5%					TBD		

TYPE WORK: Widen to 3 lanes from Hwy. 7 Spur to Fox Pass Cutoff.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 5/30/19.

GENERAL: 9,100-14,000 ADT. Project created because of widening restrictions through Hot Springs National Park (HSNP). Pavement preservation through this area to be completed in Job 061547. HSNP is now willing to discuss widening this section of Highway. Department will work with HSNP, City, and property owners to determine the best solutions, including proposed bicycle/pedestrian improvements.

Other Federal-Aid & State Jobs

080606 Hwy. 7 Widening & Drainage Impvts. (Russellville) (S)

Hwy. 7

(Pope) (con) (0.25 mi.) (NHS) (Urban Principal Arterial) /STBGP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	30%	10%	75%		5%	NA	100%	10%	
TARGET DATE		Dec 19	Jul 21	Oct 21		Apr 22	Oct 22	SCHEDULED DATE: 09-2022 STIP FFY: 2023			
END DATE		Jan 20			Feb 20						

TYPE WORK: Widening and drainage improvements.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 17,000-18,000 ADT. City of Russellville to design, fund utility relocation and assume ownership of Highway 326 from Lake Dardanelle State Park south to Hwy. 7. Arkansas Tech University to provide construction easement. ROW to be paid for by City/ATU. ATU partnering resolution passed 12/13/18. Letter with revised partnering offer and City Ordinance 2322 rec'd 3/4/19. ARDOT revised partnering offer sent to City 4/5/19. Rec'd City Ordinance 2325 6/17/19. Letter transmitting partnering agreement sent to City and ATU 7/8/19. Rec'd letter from City requesting agreement language changes 7/30/19. Partnering agreement executed 4/16/21.

ENV: PI to be scheduled. Tribal consultation sent 2/24/20. Constraints to BR and RDWY 4/15/20.

SUR: CSUR 100%. Photogrammetry 100%. Aerial photo flown 2/08/19. UAV Photography 8/01/19. UAV FE 100%. U&D 100%. DSUR to Rdwy 01/21/20.

PSUR: 4 certs. PSUR to ROW 02/04/20.

RDWY: Floodplain SP req'd. Traffic, TMs, & Materials req 11/21/19. DSUR rec'd 1/21/20. ROW & UTIL Cost Estimate req to ROW 2/25/20. 15% Plans rec'd from PM 10/19/20. 15% Plans rev'd & ret'd to PM 11/12/20. Rev 15% Plans rec'd from PM 1/15/21. Rev 15% Plans rev'd & ret'd to PM 1/29/21. 30% Plans rec'd from PM 5/3/21. 30% Plans rev'd & ret'd to PM 6/3/21. Rev 30% Plans rec'd from PM 7/30/21.

ROW: AUI 11/6/19

MAT: Soil Survey %AC to Rdwy 11/26/19.

TP&P: No Railroad.

SIR: TMs sent to RDWY 12/23/19.

Other Federal-Aid & State Jobs

090555 West Fork Crooked Creek Str. & Apprs. (S)

Hwy. 7

(Boone) (horner-shifrin) (0.56 mi.) (APHN) (Minor Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	90%	95%	75%	40%	25%	90%	100%	NA	NA
TARGET DATE		Oct 19	Apr 20	Apr 20		Aug 21	Feb 22	SCHEDULED DATE: 02-2022 STIP FFY: 2021			
END DATE		Oct 19	Jun 20	Apr 20	Dec 19						

TYPE WORK: Replace 1 bridge.

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

FAP NUMBER: NHPP-0005(48)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 4,400 ADT.

BRIDGE INFO: 02489 (64.03, Br. Repl., NP, Deck 5, Super. 5, Sub. 7, 1947)

ENV: EPD. Tribal consultation sent 1/3/19. Constraints to BR, RDWY, & SURV 1/22/19. ARS to SHPO 3/11/20. PIF to SHPO 4/22/20, response 4/23/20. T3-CE apprv'd 4/27/20. NW packet to USACE 1/6/21.

SUR: Aerial photo flown 1/25/19. NTP to CON 7/05/19. CSUR 100%. DSUR to Rdwy 10/03/19.

PSUR: 6 certs. PSUR to ROW 12/13/19. Rev PSUR IP due to previously overturned court order. Exhibit for area under pavement to ROW 6/30/21.

RDWY: Floodplain SP req'd. MAT & Traffic req 6/10/19. Design Criteria apprv'd 9/30/19. DSUR rec'd 10/3/19. T.O. to CON 1/27/20. 30% Plans rec'd from CON 2/21/20. 30% Plans rev'd & ret'd to CON 3/6/20. 60% Plans rec'd from CON 4/24/20. Loc & Des doc apprv'd 5/1/20. RDWY Info to ENV 5/5/20. 60% Plans rev'd & ret'd to CON 5/18/20. Rev 60% Plans rec'd from CON 6/5/20 & 7/10/20. ROW reqm'ts to ROW 6/17/20. Rev 60% Plans rev'd & ret'd to CON 6/17/20 & 8/3/20. UTIL req'mts to ROW 7/15/20. Field Insp held 3/30/21. 90% Plans rec'd from CON 5/4/21. Plans to EST 5/5/21. Final Field Insp req 5/5/21.

ROW: Plans 90% (4 trs). Rec'd initial Auth 8/27/20. 4/4 apprs made & apprv'd. AUI 9/17/19; UFI 5/19/20. Plans to 5 utils 8/19/20; 4/5 Est Rec'd, 1 no conflict.

BR: (TMG) Layout 95%. Prelim. Info to Env. 11/18/20. Rec'd. 90% plans 5/5/21.

MAT: Soil Survey to Rdwy 6/19/19. Subsurf Invest Consult Report to Br 1/6/2021.

TP&P: No railroad involvement.

SIR: STIP Traffic data sent to ENV on 1/7/2019.

ORIGINAL SCHEDULE: SCHEDULED-Jun 21; DSUR-Oct 19; RDWY-Apr 20; ENV-Apr 20; ROW-Dec 20; UTIL-Jun 21

Other Federal-Aid & State Jobs

080503 Collier & Smith Creeks Strs. & Apprs. (S)

Hwy. 8

(Montgomery) (craft-tull) (0.7 mi.) (APHN) (Minor Arterial) ||Design Criteria: Established

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
NA	100%	95%	95%	75%	75%	40%	100%	TBD	NA	NA
	Apr 18	May 19	Jul 19	Jun 18	Apr 25	Oct 25				
	Oct 17	Nov 19	Mar 20	Nov 18						

CRITICAL NOTES: Small utility conflict.

TYPE WORK: Replace 1 Bridge and 1 bridge with R.C. Box Culvert.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/4/16. Project renamed on 11/23/16.

GENERAL: 2,900 ADT.

BRIDGE INFO: 02707 (56.25, Br. Repl., P3, Deck 6, Super. 6, Sub. 7, Hist., 1951); 02708 (63.75, Br. Repl., NP, Deck 5, Super. 5, Sub. 6, 1951)

ENV: Historic BR process req'd. Tribal consultation sent 3/22/17. RTA for 2 structures to SHPO 4/27/17; concurrence 5/1/17; 1 structure eligible 1/8/18. IWQ Certification req'd. Constraints to RDWY & BR 12/19/17. SHPO conc with marketing exemption for HB 2/8/18. HB MOA to FHWA 6/29/18; appr'd 7/20/18. PIF to SHPO 9/11/19; response 10/22/19. T3-CE appr'd 3/5/20. revised Constraints to RDWY and BR 7/1/20. NW23 permit request to USACE 8/27/20. IWQ cert issued 10/29/20.

SUR: Aerial photo flown 1/12/16. CSUR 100%. DSUR 100% to Rdwy 10/25/17. Bridge scan 100%. Add'l DSUR req'd 4/24/19 100% to Rdwy 5/17/19.

PSUR: 17 certs. PSUR to ROW 11/1/18. Rev. PSUR req'd 01/03/20, to ROW 01/23/20.

RDWY: Floodplain permit req'd. DSUR rec'd 10/25/17. T.O. to CON 5/10/18. Kick Off Meeting held 5/24/18. Traffic req 6/22/18. Design Criteria appr'd 8/20/18. 30% Plans rec'd from CON 2/14/19. Add'l Survey req 4/12/19. 30% Plans rev'd & ret'd to CON 4/15/19. 60% Plans rec'd from CON 8/23/19. 60% Plans rev'd & ret'd to CON 10/2/19. RDWY Info to ENV 10/2/19. Rev 60% Plans rec'd from CON 10/28/19 & 1/24/20. ROW & UTIL req'mts to ROW 11/1/19. 60% Plans to RR Coord 11/12/19. Rev 60% Plans rev'd & ret'd to CON 11/22/19 & 2/11/20. Rev ROW & UTIL req'mts to ROW 2/6/20. Loc & Des Doc appr'd 3/6/20. Field Insp held 6/30/20. Rev ROW & UTIL req'mts to ROW 7/20/20. 90% Plans rec'd from CON 8/10/20. Plans cert by CON 8/10/20. Field Insp held 8/14/20. Plans to EST 8/11/20. 90% Plans rev'd & ret'd to CON 8/18/20. Final Plans rec'd from CON 1/1/21. Rev Final Plans rec'd 2/4/21.

ROW: Plans 90% (7 trs). Auth Rec'd 8/5/20. 7/7 apprs made & appr'd. 7 options & 3 paid. AUI held 11/18/16, UFI held 5/9/19; Plans to 4 utils 11/7/19 & 2/11/20, 3/4 utils est rec'd, 1/4 WO issued, 1 utils adj complete.

BR: (JYP) 1 Br. & 1 RCBC. Layout 100%. HBAC Recom. IOM to FHWA for concurrence 4/3/18. HBAC Demo. Recom. Apv'd. 4/16/18. Rec'd. 90% plans 8/11/20 and 1/1/21. Ret'd. comments 90% plans 11/12/20. Final plans Rec'd. 2/4/21.

TP&P: 11/20/20 no RR right of way; No RR Coordination

ORIGINAL SCHEDULE: SCHEDULED-Dec 19; DSUR-Apr 18; RDWY-Oct 18; ENV-Dec 18; PSUR-Jun 18; ROW-Jun 19; UTIL-Dec 19

Other Federal-Aid & State Jobs

070512 Moro Creek & Relief Strs. & Apprs. (S)

Hwy. 8

(Cleveland) (urb) (APHN) (Minor Arterial)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	15%	20%	75%		10%	0%	35%	NA	NA
TARGET DATE		Apr 19	Aug 23	Aug 23		May 24	Nov 24				
END DATE		Apr 19			May 19						

TYPE WORK: Replace 2 structures.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18. Project renamed on 9/6/19.

GENERAL: 1,800 ADT.

BRIDGE INFO: 02180 (65.79, Br. Repl., NP, Deck 6, Super. 5, Sub. 6, SC, 1941); 02181 (65.80, Br. Repl., NP, Deck 6, Super. 5, Sub. 7, 1941)

ENV: EPD. Constraints to BR, RDWY & SUR 3/26/19. Tribal coordination letters sent 5/20/19. ARS to SHPO 5/23/19; response 5/30/19; addendum to SHPO 9/19/19; response 9/23/19. Tribal coordination letters sent 9/23/19.

SUR: CSUR 100%. Aerial photo flown 1/28/19. DSUR 100% to Rdwy 4/18/19. Add'l DSUR req'd 9/13/19, 100% to Rdwy 10/25/19.

PSUR: 4 certs. PSUR to ROW 5/9/19.

RDWY: No Floodplain SP req'd. DSUR rec'd 4/18/19. Traffic & MAT req 5/13/19. Early Coord Meeting held 5/15/19. Add'l Survey req 9/13/19. Prelim Layouts to ROW & ENV 9/13/19. Soil Survey req 9/13/19. Hyd Anal complete to Bridge 9/24/19.

ROW: UFI 8/2/19. AUI 4/17/19.

BR: (SQ3) Layout 5%.

MAT: Soil Survey to Rdwy 5/15/19. Add'l Soil Survey to Rdwy 2/6/2020.

SIR: STIP Traffic data sent to ENV on 1/7/2019.

Traffic data sent to RDWY on 5/14/2019.

ORIGINAL SCHEDULE: SCHEDULED-Sep 20; DSUR-Apr 19; RDWY-Oct 19; ENV-Oct 19; ROW-Apr 20; UTIL-Oct 20

070511 Creeks at L.M. 0.10 & 1.10 Strs. & Apprs. (S)

Hwy. 9

(Dallas) (pe) (0.04 mi.) (APHN) (Minor Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	80%	100%	75%	50%	20%	90%	TBD	NA	
TARGET DATE		Apr 19	Sep 19	Nov 19		Jul 21	Jan 22	SCHEDULED DATE: 01-2022 STIP FFY: 2021			
END DATE		May 19	Feb 20	Feb 20	Apr 19						

TYPE WORK: Replace 2 structures with R.C. Box Culverts.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 1,500 ADT.

BRIDGE INFO: X1322 (63.47, Br. Repl., NP, SD, Culv. 4, 1988); X1323 (63.47, Br. Repl., NP, SD, Culv. 4, 1988)

ENV: Tribal consultation letters sent 5/10/19. Env Constraints to Bridge and Rdwy. 6/12/19. PIF to SHPO 12/2/19, response 12/4/19. T1-CE apprvd 2/27/20.

SUR: CSUR 100%. DSUR 100%, to Rdwy 5/2/19. Aerial photo flown 3-5-19.

PSUR: 6 certs. PSUR to ROW 4/25/19.

RDWY: Floodplain SP req'd. DSUR rec'd 5/2/19. Early Coord Meeting held 6/12/19. Hyd Anal complete to Bridge 9/13/19. Prelim Layouts to ROW & ENV 9/30/19. Traffic & Materials req 9/30/19. ROW req'mts to ROW 2/6/20. RDWY Info to ENV 2/7/20. UTIL req'mts to ROW 2/13/20. Des Criteria apprv'd 3/3/20. UTIL reqm'ts to ROW 2/13/20. RUC req 4/26/21. LRFD to Bridge 5/6/21.

ROW: Plans 90% (4 trs). Rec'd Auth 8/27/20. 4/4 apprs made & apprvd. 1 option & 1 Paid. AUI 3/20/19. UFI 8/2/19.

Plans to 3 Utils 2/13/20; 1/3 est rec'd, 1/3 WO issued.

BR: (JYP) 2 RCBC.

TP&P: No railroad involvement.

ORIGINAL SCHEDULE: SCHEDULED-Aug 21; DSUR-Apr 19; RDWY-Sep 19; ENV-Nov 19; ROW-Mar 21; UTIL-Aug 21

Other Federal-Aid & State Jobs

080609 Harris Creek Str. & Apprs. (Perryville) (S)

Hwy. 9

(Perry) (urb) (0.05 mi.) (APHN) (Minor Arterial) /NHPP/State/ ||Design Criteria: Established

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
NA	100%	50%	90%	75%	15%	20%	TBD	100%	NA	NA
	Nov 20	Apr 21	Apr 21		Dec 21	Jun 22	SCHEDULED DATE: 06-2022 STIP FFY: 2023			
	Aug 20	Apr 21	Jun 21	May 21						

TYPE WORK: Replace 1 structure with R.C. Box Culvert.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 4,000 ADT.

BRIDGE INFO: 02119 (63.59, Br. Repl., NP, Deck 5, Super. 5, Sub. 6, 1939)

ENV: EPD. Tribal consultation sent 12/18/18. RTA for 1 property to SHPO 1/14/19; 0 properties eligible 1/15/19.

Constraints to BR, RDWY, & SURV 1/23/19, revised 9/25/20. ARS addendum to SHPO 10/15/20, response 10/15/20.

PIF to SHPO 5/25/21, response 6/1/21. T1CE apprvd 6/15/21.

SUR: Aerial photo flown 2/08/19. CSUR 100%. DSUR to Rdwy 8/28/20. Updated DSUR w/ waterline to Rdwy 9/16/20.

PSUR: 5 certs. PSUR to ROW 5/4/21.

RDWY: No Floodplain SP req'd. Traffic & Materials req 10/11/19. DSUR rec'd 8/28/20. Early Coord Meeting held 9/10/20.

Prelim Layouts to ROW & ENV 2/3/21. Hyd Anal complete to Bridge 4/6/21 & 5/4/21. RDWY Info to ENV 4/23/21.

ROW & UTIL req'mts to ROW 4/28/21. Field Insp held 5/19/21. Des Criteria apprvd 5/12/21. Rev UTIL req'mts to

ROW 5/26/21. Rev ROW reqm'ts to ROW 7/1/21.

ROW: Plans 80% (2 trs). UFI 5/12/21; Plans to 4 utils 6/11/2021; 1/4 est rec'd, 1 utils no conflict.

MAT: Soil Survey %AC to Rdwy 10/14/19.

TP&P: No railroad involvement.

Other Federal-Aid & State Jobs

050347 Hwy. 9 Strs. & Apprs. (S)

Hwy. 9

(Fulton) (craft-tull) (1.4 mi.) (APHN) (Minor Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	95%	95%	75%	90%	45%	100%	TBD	NA	NA
TARGET DATE		Dec 17	Mar 19	May 19	Jan 18	Jul 21	Jan 22	SCHEDULED DATE: 01-2022 STIP FFY: 2021			
END DATE		Dec 17	Aug 19	Jan 20	Jan 18						

TYPE WORK: Replace 4 structures.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/4/16.

GENERAL: 1,100 ADT.

BRIDGE INFO: M0284 (44.89, Br. Repl., P2, SD, Deck 3, Super. 3, Sub. 5, 1926); M0285 (45.06, Br. Repl., P1, SD, Deck 4, Super. 5, Sub. 6, 1926); M0286 (26.36, Br. Repl., P0, SD, Deck 5, Super. 3, Sub. 6, 1926); M0287 (26.81, Br. Repl., P0, SD, Deck 6, Super. 3, Sub. 6, 1926)

ENV: Constraints to RDWY & BR 1/30/18. TO appr'd for bat survey 4/17/18. Tribal consultation sent 11/5/18. IWQ certification req'd. RTA for 4 properties to SHPO 1/11/19; conc rec'd 1/11/19. PIF to SHPO 6/28/19; response 7/8/19. PI held 11/21/19. T3-CE appr'd 1/21/19. NW14 request to USACE 3/3/20. IWQ cert issued 10/29/20.

SUR: Aerial photo flown 12/3/15.

DSUR: CSUR 100%. Photogrammetry 100%. U&D 100% to Rdwy 12/15/17. Add'l DSUR req'd 2/28/19 to Rdwy 4/8/19. Pavement updated 4/17/19.

PSUR: 25 certs. PSUR to ROW 1/12/18. Add'l PSUR (rev. tract 9) req'd 01/16/20, to ROW 02/04/20. ROW staking req'd 8/4/20 to ROW 9/18/20.

RDWY: No Floodplain SP req'd. DSUR rec'd 12/15/17. T.O. to CON 5/4/18. Kick Off Meeting held 5/24/18. Traffic req 6/22/18. Design Criteria appr'd 9/7/18. 30% Plans rec'd from CON 10/5/18. 30% Plans rev'd & ret'd to CON 12/13/18. Add'l Survey req 2/28/19. 60% Plans rec'd from CON 6/14/19. Field Insp held 7/10/19. 60% Plans rev'd & ret'd to CON 7/22/19. ROW & UTIL req'mts to ROW 8/7/19. Rev 60% Plans rec'd from CON 8/20/19 & 2/18/20. RDWY Info to ENV 9/12/19. Rev 60% Plans rev'd & ret'd to CON 10/25/19 & 3/5/20. Loc & Des Doc appr'd 1/24/20. 90% Plans rec'd from CON 7/27/20. Plans to EST 7/28/20 & 3/22/21. Plans cert by HYD 7/29/20. Field Insp held 7/31/20. 90% Plans rev'd & ret'd to CON 8/17/20. Final Plans rec'd from CON 12/1/20. TMP appr'd 1/5/21. Rev Final Plans rec'd from CON 2/8/21.

ROW: Plans 90% (23 trs). Auth Rec'd 6/22/20. 25/25 apprs made & appr'd. 20 options; 15 paid, 1 ROE & 2 to be condemned. 2/2 ppo rels moved. UFI 2/8/18; Plans to 3 utils 8/16/19; 3/3 utils est rec'd, 2/3 WO issued.

BR: (JYP) Layout 95%. Rec'd. Prelim. Layouts 3/15/19. Ret'd. layout comments 4/25/19? Rec'd. 90% plans 7/28/20. Ret'd. comments 90% plans 9/23/20. Rec'd. final 100% plans 12/1/20.

TP&P: No Railroad Involved.

SIR: Traffic data sent to RDWY 6/25/2018.

ORIGINAL SCHEDULE: SCHEDULED-Apr 20; DSUR-Dec 17; RDWY-Aug 18; ENV-Oct 18; PSUR-Jan 18; ROW-Jul 19; UTIL-Apr 20

Other Federal-Aid & State Jobs

040762 Greenwood Bypass P.E.

Hwy. 10

(Sebastian) (pe) (2.76 mi.) (Non-APHN) (Major Collector) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%		20%	75%		5%	0%	TBD		
TARGET DATE											
END DATE		Jun 20			May 20						

TYPE WORK: Environmental Study

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 8/28/18.

GENERAL: 400-710 ADT. Partnering agreement with City executed 8/10/20.

ENV: ARS to SHPO 10/2/19; response 10/3/19. Constraints to Rdwy 2/5/20. ARS addendum to SHPO 8/10/20.

SUR: CSUR 100%. Aerial photo flown 9/16/19, 12/19/19. DSUR 70% to Rdwy 12/13/19. Pics tied. Photogrammetry 100%. U&D 100%. DSUR to Rdwy 6/8/20. Add'l DSUR req'd 7/21/21 50%.

PSUR: 84 certs. PSUR to ROW 5-1-20.

RDWY: Floodplain SP req'd. Partial DSUR rec'd 12/13/19. DSUR rec'd 6/8/20.

ROW: AUI 9/6/19.

TP&P: 9/26/18: No RR involvement within current limits.

040861 Hwy. 10 – Hwy. 96 (Greenwood Bypass) (S)

(Sebastian) (pe) (0.93 mi.) /NHPP/State/CAP-2/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%		5%	75%				TBD		
TARGET DATE		Jun 20	Nov 21	Apr 22	May 20	Apr 23	Apr 24	SCHEDULED DATE: 11-2023 STIP FFY: 2024			
END DATE		Jun 20			May 20						

TYPE WORK: New location.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 3/10/21.

GENERAL: Partnering project with City of Greenwood. City to commit to paying 20% of construction costs (up to \$5 million for Jobs 040861 and 040862 combined) and will provide ROW for a specific property owner for new location. Upon completion, City to take ownership Hwy. 10 between Hwy. 96 and Bass St. Partnering agreement executed 8/10/20. Letter sent to City 6/8/21 requesting \$250,000 PE deposit.

SUR: DSUR/PSUR under 040762.

RDWY: Traffic & Materials req 5/17/21.

TP&P: No Railroad Involvement 3/11/2021.

ORIGINAL SCHEDULE: DSUR-Jun 20; RDWY-Nov 21; ENV-Apr 22; PSUR-May 20; ROW-Apr 23; UTIL-Dec 23

Other Federal-Aid & State Jobs

040862 Hwy. 71 – Coker St. (Widening) (Greenwood) (S)

(Sebastian) (pe) (1.8 mi.) (APHN) (Urban Minor Arterial)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%		5%	75%				TBD		
	Jun 20	Nov 21	Mar 22	May 20	Apr 23	Apr 24				
	Jun 20			May 20						

TYPE WORK: Major widening.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 3/10/21.

GENERAL: 3,400-5,000 ADT. Partnering project with City of Greenwood. City to commit to paying 20% of construction costs (up to \$5 million for Jobs 040861 and 040862 combined). Upon completion, City to take ownership Hwy. 10 between Bass St. and Elm St. and the portion of Hwy. 10 Spur between Hwy. 10 and Hwy. 71. Partnering agreement executed 8/10/20.

SUR: DSUR/PSUR under 040762.

RDWY: Traffic & FWD req 6/15/21. Materials req 7/6/21.

TP&P: No Railroad Involvement 3/11/2021.

061342 Hwy. 10 Improvements (LR) P.E.

Hwy. 10

(Pulaski) (NHS) (Urban Principal Arterial)

TYPE WORK: Widen

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 12/9/09. Scope changed on 10/10/11.

ENV: Public Involvement held for planning study 11/16/11. RTA for 32 structures from Ferndale to Taylor Loop Rd. to SHPO 12/1/11, 2 structures declared eligible 12/21/11. Constraints to Planning 5/18/12. Public officials and PI meetings held 4/18/13 in Little Rock.

TP&P: Corridor Congestion Study adopted

Other Federal-Aid & State Jobs

061382 Taylor Loop Rd. – Pleasant Ridge Rd. (S)

(Pulaski) (pe) (2.31 mi.) (NHS) (Urban Principal Arterial) /Sales Tax-X/

||Design Criteria: Established

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
100%	100%	45%	20%	75%		10%	0%	35%	30%	TBD
	Oct 17	Jul 21	Oct 21	Dec 17	Apr 23	Oct 24	SCHEDULED DATE: 09-2024 STIP FFY: 2024			
	Oct 17	Jul 21		Dec 17						

TYPE WORK: Major widening to six lanes with raised median and intersection improvements at Taylor Loop.

WORK ZONE POLICY: Significant. Incentive/Disincentive site use work.

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 6/13/12. Project renamed on 10/29/14.

GENERAL: 35,000-56,000 ADT.

BRIDGE INFO: 05997 (84.42, Rem./Wid., NP, Deck 7, Super. 7, Sub. 7, 1985)

ENV: RTA for 25 structures set to SHPO 10/25/11 under 061342, no structures eligible 11/10/11. Initial consultation from FHWA to Osage, Keetowah, Quapaw, Tunica-Biloxi, Choctaw & Caddo 7/29/13. Constraints to BR & RDWY 2/28/19. PI meeting held Thursday October 24, 2019 @ Christ the King Catholic Church (Family Life Center) 4000 N. Rodney Parham Rd., Little Rock. Pankey Neighborhood meeting held 11/17/19. Virtual/on-site Neighborhood meeting held 10/8/20. 2nd virtual/on-site Neighborhood meeting held in Pankey 4/13/21.

SUR: Aerial photo flown 1/13/12.

DSUR: CSUR 100%. Mobile LiDAR (data acquisition) & (feature extraction) 100%. DSUR data under Job 061342. Photogrammetry 100%. 70% DSUR to Rdwy 7/31/14. U&D 100%. DSUR to Rdwy 10/6/17. Add'l DSUR req'd 1/29/19 100% to Rdwy 3/01/19. Add'l DSUR req'd 1/27/21 IP.

PSUR: 120 certs. NTP to CON 8/3/17. PSUR to ROW 12/1/17.

RDWY: Floodplain SP req'd. DSUR rec'd 10/13/17. Add'l Survey req 1/28/19. Prelim Prints to ROW & ENV 1/28/19.

Traffic, TMs, FWDs, & Soil Survey req 1/28/19. TMP Meeting held 11/7/19. Des Criteria appr'd 1/28/20. Hyd Anal complete to Bridge 12/4/20. Add'l Survey req 1/27/21. Prelim Layouts to ROW 5/3/21. RDWY Info to ENC 7/30/21. ROW reqm'ts to ROW 7/30/21.

ROW: AUI 9/10/15, UFI 7/10/19.

BR: (JYP)

MAT: Soil Survey to Rdwy 7/22/19.

TP&P: Planning Study Complete (2013). 6/16/2021 No railroad involvement.

SIR: Traffic data sent to RDWY 2/11/19. FWD to RDWY 3/1/19. TMs sent to RDWY 3/21/19.

ORIGINAL SCHEDULE: SCHEDULED-Mar 23; DSUR-Oct 17; RDWY-Jul 19; ENV-Nov 19; PSUR-Dec 17; ROW-May 21; UTIL-Nov 22

Other Federal-Aid & State Jobs

061454 Gill St. & RR Overpass Strs. & Apprs. (S)

Hwy. 10

(Pulaski) (garver) (0.39 mi.) (NHS) (Urban Principal Arterial) /Sales Tax-X/Earmark/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	60%	90%	75%	25%	40%	75%	35%	NA	TBD
TARGET DATE		Nov 16	Jan 19	Apr 19	Dec 16	Oct 21	Apr 22	SCHEDULED DATE: 04-2022			
END DATE		Nov 16	Feb 19	Oct 19	Nov 16						

CRITICAL NOTES: 8-week advertisement.

TYPE WORK: Replace 2 structures and add a pedestrian bridge

WORK ZONE POLICY: Significant.

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/4/16.

GENERAL: 24,000 ADT. Supplemental Agreement to Job 061423 executed with City 2/14/19. This agreement added remaining STP Off-System Bridge and Earmark funds to this project to construct a pedestrian bridge for the Arkansas River Trail. City to be responsible for pedestrian bridge design plans and all funding for the pedestrian bridge.

BRIDGE INFO: 01538 (84.87, Br. Repl., NP, Deck 5, Super. 5, Sub. 5, 1930); A1538 (82.53, Br. Repl., NP, SD, Deck 5, Super. 4, Sub. 5, 1961)

ENV: ENV by Garver. RTA to SHPO 5/10/17; 3 eligible 5/12/17. Tribal consultation sent 7/30/18. PI held 10/23/18 in Little Rock. AA to SHPO 12/10/18. CR conc request to SHPO 12/20/18; conc recd 12/18/18. T3 CE for advanced acquisition apprvd 3/4/19. Letter to SHPO requesting revised call on RR bridge; SHPO response 8/27/19. T3-CE apprvd 10/30/19.

SUR: Aerial photo flown 3/30/15. Photogrammetry 100%. Tract 1 staking req'd 7/18/19 to ROW 7/30/19. ROW staking req'd 4/21/21 to ROW 5/14/21.

DSUR: CSUR 100%. NTP to CON 8/23/16. U&D 100% DSUR to Rdwy 11/17/16.

PSUR: NTP to CON 8/23/16. 31 certs. PSUR to ROW 11/10/16. Add'l PSUR req'd 5/8/19 to ROW 5/23/19. Add'l PSUR req'd 03/16/20. ROW staking req'd 4/21/21 IP.

RDWY: Floodplain SP req'd. DSUR rec'd 11/17/16. Prelim Prints to ROW, ENV, & RR Coord 11/29/16. Soil Survey, Traffic, & FWDs req 11/29/16. T.O. to CON 7/26/17. TMs req 9/11/17. RUC Report rec'd from CON 2/14/18. RUC Report rev'd & ret'd to CON 4/12/18. 30% Plans rec'd from CON 11/2/18. 30% Plans rev'd & ret'd to CON 12/13/18. Design Criteria appr'd 1/11/19. 60% Plans rec'd from CON 2/8/19. Field Insp & TMP Meeting held 2/20/19. ROW & UTIL req'mts to ROW 2/27/19. 60% Plans rev'd & ret'd to CON 3/1/19. Loc & Des Doc appr'd 11/1/19. Lighting Maint Resolution on Hwy. 10 rec'd from City 6/23/21.

ROW: By ARDOT - Plans 90% (12 trs). Auth Rec'd 12/27/19. 1/12 appr made & appr'd. 1 option & 1 paid. AUI held 5/12/16, UFI held 11/30/16; Plans to 8 utils 2/27/19, 6/8 utils est rec'd, 2/8 WO Issued, 1/8 auth, 1 utils adj complete.

BR: (SWP) Layout 85%. Prelim. Info. To UPRR 12/20/17 & 4/10/18. Rec'd RR comments 1/17/18 & 3/21/19. Exhibit A to UPRR 3/27/19. 30%, Des. Phase B Subm. To TP&P for UPRR 10/19/20.

MAT: Soil Survey to Rdwy 1/4/17.

TP&P: Railroad Involvement: overpass of UP DOT Crossing 600453Y at MP 346.17. PE agmt in-place. Site mtg w/ Bridge & Garver 9/6/17.

RR: Met with UPRR on 12/17/20 to finalize UPRR/ARDOT issues surrounding variance request discussion prompted by Mr. Banks 9/22/20 letter to UPRR. Issues resolved and Bridge targeted final plans submittal to UPRR by May-June 2021. Draft C&M Agreement sent to UPRR 3/17/2021.

SIR: TMs sent to RDWY 10/6/17. FWD to RDWY 2/14/17.

ORIGINAL SCHEDULE: SCHEDULED-Dec 19; DSUR-Nov 16; RDWY-Sep 17; ENV-Dec 17; PSUR-Dec 16; ROW-Dec 18; UTIL-Dec 19

Other Federal-Aid & State Jobs

020713 Long Lake Str. & Apprs. (S)

Hwy. 11

(Lincoln) (garver) (0.3 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	60%	80%	100%	15%	40%	100%	100%	NA	NA
TARGET DATE		Feb 19	Jul 21	Jul 21		Feb 22	Aug 22	SCHEDULED DATE: 08-2022 STIP FFY: 2021			
END DATE		Feb 19	Jul 21		Jun 19						

TYPE WORK: Replace 1 structure with R.C. Box Culvert.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0040(37)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 80 ADT.

BRIDGE INFO: M3975 (63.03, Br. Repl., P3, Deck 6, Super. 6, Sub. 6, 1950)

ENV: EPD. Constraints to BR, RDWY, & SUR 2/8/19. Tribal consultation sent 2/26/19. RTA for 1 structure to SHPO 2/28/19; conc 0 eligible 3/5/19. PIF to SHPO 6/12/19; response 6/19/19. T2-CE appr'd 10/24/19. NWP request to USACE 7/16/20.

SUR: CSUR 100%. DSUR 100% to Rdwy 2/1/19. Aerial photo flown 1/21/19.

PSUR: Existing ROW to ROW 6/14/19. ROW staking req'd 10/14/20 to ROW 11/09/20.

RDWY: Floodplain SP req'd. DSUR rec'd 2/1/19. T.O. Order to CON 4/15/19. Traffic & Materials req 6/11/19. Kick-Off Meeting held 6/27/19. Des Criteria appr'd 10/3/19. 15% Plans rec'd from CON 10/3/19. 15% Plans rev'd & ret'd to CON 10/3/19. 30% Plans rec'd from CON 10/25/19. Loc & Des Doc appr'd 10/28/19. 30% Plans rev'd & ret'd to CON 11/1/19. 60% Plans rec'd from CON 11/27/19. Plans cert by CON 11/27/19 & 7/8/20. ROW & UTIL req'mts to ROW 12/3/19. Field Insp req 12/3/19. RDWY Info to ENV 12/4/19. 60% Plans rev'd & ret'd to CON 12/9/19. Add'l Soil Survey req 2/20/20. Field Insp held 5/14/20. 90% Plans rec'd from CON 7/6/20. Final Field Insp held 8/13/20. 90% Plans rev'd & ret'd to CON 8/13/20. Final Plans rec'd from CON 9/23/20. TMP appr'd 11/18/20. Rev 30% Plans rec'd from CON 5/13/21. Rev 30% Plans rev'd & ret'd to CON 5/14/21. Avg Running Speed req 5/14/21. ROW & UTIL rem'ts to ROW 7/13/21. RDWY Info to ENV 7/13/21.

ROW: COURT ORDER - Plans 90% (4 trs). Initial Auth Rec'd 8/5/20. AUI 1/16/19, UFI 10/29/19; Plans to 3 Utils 12/5/19; 2/3 WO issued.

BR: (KWY) 1 RCBC. Rec'd. 90% plans - 7/6/20. Ret'd comments 90% plans 9/3/20. Rec'd comments 100% plans 9/23/20.

MAT: Soil Survey % AC to Rdwy 6/19/19. Soil Survey to Rdwy 4/8/2020.

TP&P: No railroad involvement.

SIR: STIP Traffic data sent to ENV on 1/7/2019.

ORIGINAL SCHEDULE: SCHEDULED-Jun 20; DSUR-Feb 19; RDWY-Jul 19; ENV-Jul 19; ROW-Jan 20; UTIL-Jul 20

090641 Little Flint Creek Str. & Apprs. (S)

Hwy. 12

(Benton) (con) (APHN) (Urban Major Collector) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%		20%	35%			0%	TBD		
TARGET DATE		May 21	Jan 22	Jan 22	Sep 21	Aug 22	Feb 23	SCHEDULED DATE: 06-2023 STIP FFY: 2023			
END DATE		May 21									

TYPE WORK: Replace 1 structure.

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 4,100 ADT.

BRIDGE INFO: 01997 (62.67, Br. Repl., NP, SD, Deck 5, Super. 5, Sub. 4, 1955)

ENV: EPD. Tribal consultation letter sent 7/15/21. ARS to SHPO 7/22/21, response 7/23/21.

SUR: 09x025-01997. CSUR 100%. DOP 11/8/2019. UAV LiDAR DOP 12/22/2020. LiDAR feature extraction 100%. DSUR to Rdwy 5/19/21.

PSUR: Partially in City limits, will require PSUR. 10 certs.

RDWY: Floodplain SP req'd. Traffic & Materials req 5/17/21. DSUR rec'd 5/19/21.

TP&P: No railroad involvement.

Other Federal-Aid & State Jobs

061745 Crooked Creek Str. & Apprs. (S)

Hwy. 13

(Lonoke) (con) (Non-APHN) (Major Collector) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%		5%				0%	TBD		
TARGET DATE		May 21	Nov 21	Nov 21	Sep 21	Jul 22	Jan 23	SCHEDULED DATE: 05-2023 STIP FFY: 2023			
END DATE		May 21									

TYPE WORK: Replace 1 structure.

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 330 ADT.

BRIDGE INFO: M3219 (73.39, Br. Repl., NP, Deck 7, Super. 6, Sub. 5, 1968)

ENV: EPD.

SUR: 06x282-M3219. CSUR 100%. DOP 12/23/2019. UAV LiDAR DOP 1/26/2021. LiDAR feature extraction 100%.

DSUR to Rdwy 5/19/21.

RDWY: Floodplain SP req'd. Traffic & Materials req 5/17/21. DSUR rec'd 5/19/21.

TP&P: No railroad involvement.

061613 I-40 Strs. & Apprs. (Hwys. 13 & 31) (S)

Hwys. 13 & 31

(Lonoke) (pe) (0.79 mi.) (APHN) (Minor Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	45%	20%	75%		10%	0%	35%	20%	
TARGET DATE		Dec 19	Jun 21	Aug 21		Feb 22	Aug 22	SCHEDULED DATE: 08-2022 STIP FFY: 2022			
END DATE		Feb 20	Jun 21		Mar 20						

TYPE WORK: Replace 2 bridges. Shared use path on Hwy. 31 bridge.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0043(37)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 6,300-8,500 ADT.

BRIDGE INFO: 03228 (82.15, Br. Repl., NP, SD, Deck 4, Super. 6, Sub. 5, 1964); 03655 (81.72, Br. Repl., NP, SD, Deck 4, Super. 4, Sub. 6, 1964)

ENV: Env. Constraints to RDWY & Bridge 8/19/19. Tribal consultation letters sent 10/19/20. ARS to SHPO 11/12/20, response 11/13/20.

SUR: Aerial photo flown 1/10/19, 3/18/19. CSUR 100%. NTP to CON 10/13/19.

DSUR: DSUR to Rdwy 2-18-20. Add'l DSUR req'd 2/9/21 to Rdwy 3/19/21.

PSUR: 21 certs. PSUR to ROW 3/30/30.

RDWY: No Floodplain SP req'd. DSUR rec'd 2/18/20. Traffic & Materials req 10/8/20. Prelim Layouts to ROW & ENV 10/8/20. TMs req 11/9/20 & 4/5/21. Add'l Survey req 2/9/21. Des Criteria appr'd 4/27/21. RDWY Info to ENV 4/28/21.

ROW reqm'ts to ROW 6/30/21. Lighting req to Maint 7/6/21.

ROW: AUI 10/14/19, UFI 3/4/21.

BR: (JYP) Layout 65%.

MAT: Soil Survey % AC to Rdwy 10/12/2020.

TP&P: No railroad involvement as of 7/6/21

ORIGINAL SCHEDULE: SCHEDULED-Sep 21

Other Federal-Aid & State Jobs

009916 Missouri & Northern Arkansas RR Str. & Apprs. (Summit) (S)

Hwy. 14

(Marion) (jacobs) (0.27 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
NA	100%	65%	100%	75%	10%	20%	5%	35%	NA	
	Aug 19	Nov 20	Nov 20		Nov 21	Nov 22	SCHEDULED DATE: 11-2022 STIP FFY: 2023			
	Aug 19	Feb 21	Jan 21	Aug 19						

TYPE WORK: Replace 1 bridge.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0045(34)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 4/30/90. Project renamed on 11/27/18.

GENERAL: 1,700 ADT. IOM 11/27/2018 Renamed per STIP.

BRIDGE INFO: 01483 (73.88, Br. Repl., P3, Deck 6, Super. 6, Sub. 7, 1931)

ENV: Tribal Consultation sent 6/4/19. Constraints to Rdwy 3/5/20. ARS to SHPO 5/18/20, response 5/19/20. VPI Phase I meeting scheduled 11/17/20-11/20/20 @ www.ardot.gov CRS to SHPO 12-1-20, response 1/1/21. T3-CE appr'd 1/11/21.

SUR: Aerial photo flown 4/10/15. NTP to CON 4/12/19. CSUR 100%.

DSUR: DSUR to Rdwy 8/08/19. Add'l DSUR req'd 6/3/20 90%.

PSUR: RR map rec'd. 21 certs. PSUR to ROW 8/28/19. Add'l PSUR req'd 6/3/20 to ROW 7/7/20.

RDWY: No Floodplain SP req'd. DSUR rec'd 8/8/19. Traffic & Materials req 10/10/19. T.O. to CON 2/25/20. Early Coord Meeting held 3/2/20. Des Criteria appr'd 4/28/20. 30% Plans rec'd from CON 5/28/20. Add'l Survey req 6/3/20. 30% Plans rev'd & ret'd to CON 8/17/20. RDWY Info to ENV 10/26/20. 60% Plans rec'd from CON 11/16/20. Field Insp held 12/3/20. 60% Plans rev'd & ret'd to CON 1/21/21. Loc & Des Doc appr'd 1/26/21. Rev 60% Plans rec'd from CON 2/10/21. Rev 60% Plans rev'd & ret'd to CON 2/16/21. Rev 60% Plans rec'd from CON 2/24/21. ROW & UTIL reqm'ts to ROW 2/25/21. Rev 60% Plans rev'd & ret'd to CON 3/22/21.

ROW: Plans by Jacobs 50% (6 trs). 90% plans rev'd & ret'd 7/23/21. 1 res relo. UFI 11/25/20; Plans to 5 utils 6/3/21; 1/5 Est rec'd.

BR: (SWP) Layout 50%. MNRR Phase A concept submittal to TP&P 8/5/20. MNRR Phase A comments Rec'd. 4/14/21 & 5/17/21. Ret'd. comments 6/23/21. MNRR Apv'd. Phase A plans 7/12/21

MAT: Soil Survey %AC to Rdwy 10/14/19.

TP&P: (DOT# 434962N) G&W owns MNA - MNA Track Owner

RR: Submitted conceptual documents to G&W/MNA 8/13/20; Revised Exhibit A sent to G&W/MNA 3/30/21. Fully executed PE sent to Tod Darfus on 9/11/2020. On 7/12/21 MNA agreed to accept the pier configuration detailed in the trailing and Agency for made accommodation on their crash wall request.

Other Federal-Aid & State Jobs

090556 Campground Creek Str. & Apprs. (Yellville) (S)

Hwy. 14

(Marion) (bridgefmr) (0.37 mi.) (APHN) (Minor Arterial) ||Design Criteria: Established

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
NA	100%	95%	100%	75%	25%	40%	95%	100%	NA	NA
	Jun 19	Dec 19	Dec 19		Feb 21	Aug 21				
	Feb 19	Feb 20	Feb 20	Apr 19						

CRITICAL NOTES: Special clearing SP for bats; Tree clearing prohibited March 15 – November 15. Small utility involvement.

TYPE WORK: Replace 1 bridge.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0045(33)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 3,300 ADT.

BRIDGE INFO: A0339 (57.89, Br. Repl., P3, Deck 5, Super. 5, Sub. 5, 1929)

ENV: EPD. Tribal consultation sent 12/21/18. Constraints to BR, RDWY, & SUR 1/24/19. ARS to SHPO 11/26/19, response 12/3/19. CRS to SHPO 2/18/20, response 2/25/20. T3-CE appr'd 2/26/20. rev. CR clearance to SHPO 6/12/20, response 6/12/20. NA consultation to tribes 6/16/20. NW14 no pcn.

SUR: CSUR 100%. Aerial photo flown 1/25/19.

DSUR: DSUR 100% to Rdwy 2/8/19. Add'l DSUR req'd 11/04/19, 100% to Roadway 1/3/20.

PSUR: 10 certs. PSUR to ROW 4/24/19. Add'l PSUR (2 certs) requested 7/27/20 to ROW 8/12/20.

RDWY: Floodplain SP req'd. DSUR rec'd 2/11/19. Prelim Layouts to ROW & ENV 2/15/19. Traffic & Soil Survey req 2/15/19. T.O. to CON 7/26/19. Early Coord Meeting held 8/9/19. Des Criteria appr'd 10/3/19. 30% Plans rec'd from CON 10/30/19. Add'l Survey req 11/4/19. 30% Plans rev'd & ret'd to CON 11/18/19. TMs req 11/18/19. 60% Plans rec'd from CON 12/23/19. 60% Plans rev'd & ret'd to CON 12/27/19. ROW & UTIL req'mts to ROW 2/10/20. Loc & Des Doc appr'd 2/27/20. Field Insp held 3/12/20. Rev ROW & UTIL req'mts to ROW 5/5/20 & 6/25/20. 90% Plans rec'd from CON 6/4/20. Plans to EST 6/5/20. Final Field Insp req 6/5/20. Plans cert by CON 8/2/20. 90% Plans rev'd & ret'd to CON 8/18/20.

ROW: Plans 90% (14 trs). Initial Auth Rec'd 6/22/20. x/14 apprs made & appr'd. UFI 3/5/19; Plans to 4 utils 2/21/20, 3/4 utils est rec'd, 3/4 WO issued.

BR: (SWP) Layout 95%. Rec'd. 90% plans 8/27/20. Ret'd. comments 90% plans 9/1/20.

MAT: Soil Survey to Rdwy 7/3/19.

SIR: STIP Traffic data sent to ENV on 1/7/2019. TMs sent to RDWY 12/23/2019.

ORIGINAL SCHEDULE: SCHEDULED-Nov 20

101122 Hwy. 14 Str. & Apprs. (S)

Hwy. 14

(Poinsett) (urb) (APHN) (Minor Arterial) /NHPP/State/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	5%	5%	75%			0%	TBD		
	May 21	Dec 21	Dec 21	Sep 21	Aug 22	Feb 23	SCHEDULED DATE: 06-2023 STIP FFY: 2023			
	May 21			May 21						

TYPE WORK: Replace 1 structure.

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 2,600 ADT.

BRIDGE INFO: 00579 (25.43, Br. Repl., P0, SD, Deck 6, Super. 4, Sub. 6, 1951)

ENV: EPD. Tribal consultation letters sent 7/22/21.

SUR: 10x096-00579. CSUR 100%. DOP 3/3/2021. DSUR to Rdwy 5/19/21.

PSUR: 3 certs. PSUR to ROW 5/27/21.

RDWY: No Floodplain SP req'd. Traffic & Materials req 5/17/21. DSUR rec'd 5/19/21. Hyd Anal 60%.

TP&P: No railroad involvement.

Other Federal-Aid & State Jobs

040486 College Ave. – Stone Bridge Rd. (Fayetteville) P.E.

Hwy. 16

(Washington) (NHS) (Urban Principal Arterial)

TYPE WORK: Widen to 4 Lanes (curb & gutter) with LTL @ selected intersections

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: Project programmed on 1/10/02. Project renamed on 9/10/08.

GENERAL: City to participate in 50% of project costs up to \$5 M. Interim est req'd.

Schedule Date Delay: City had said they wanted to delay Job until 2012, so project development was placed on hold.

City now wants to proceed. Work on hold until City and Department resolved intersection issues. Work reactivated 9/2008 - schedule revised.

ENV: RTA to SHPO 9/6/07 for 38 str; response 9/17/07, 4 str eligible for NRHP. Env constraints to RDWY 11/16/07.

PI 3/31/09. Coord from FHWA to Caddo and Osage tribes 4/8/09. Arch report appr'd 5/7/09. T3 CE appr'd 6/12/09.

NW14 appr'd 8/4/11.

SUR: Aerial photo flown 01/02/07.

DSUR: Add'l DSUR to Rdwy 10/28/08. Remapped DSUR to Rdwy 3/25/10. Add'l DSUR req'd 9/6/17 100% to Rdwy 11/3/17.

PSUR: (130 tracts) WO (PSUR) to CON 10/21/08. Add'l PSUR to ROW 8/24/09. Revisions to ROW 7/2/09; 8/31/09; 9/16/09; 1/28/10. 3 tracts to ROW 7/9/09. 2 add'l certs req'd 9/6/17 100%. Add'l PSUR req'd 12/22/17 to ROW 1/18/18. 3 add'l tracts req'd 4/2/18, to ROW 4/18/18. Add'l tract (52R) to ROW 8/16/18. Add'l PSUR req'd 5/22/19 to ROW 6/05/19.

MAT: Soil Survey to Rdwy 10/16/08.

ORIGINAL SCHEDULE: SCHEDULED-Jun 10

040785 Stone Bridge Rd. – East Roberts Rd. (Fayetteville) (S)

Hwy. 16

(Washington) (mcclelland) (1.21 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/ ||Design Criteria: Established

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
100%	100%	65%	90%	75%		20%	NA	100%	NA	
Jun 19	Jan 20	Apr 21	Jun 21		Mar 22	Mar 23	SCHEDULED DATE: 10-2022 STIP FFY: 2023			
Jun 19	Mar 20	Mar 21	Jul 21	Mar 20						

CRITICAL NOTES: Winter tree clearing restriction March 15 – November 15; less than 1.0 acre.

TYPE WORK: Widen from 2 lanes to 4 lanes with bike lanes.

WORK ZONE POLICY: Significant. Incentive/Disincentive site use work.

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 16,000-18,000 ADT.

ENV: Tribal consultation letters sent 5/14/2019. ARS to SHPO 7/10/18; Env. Constraints to Rdwy 4/22/20. Phase II

Virtual Public involvement held 12/10/20. SHPO response to PIF 6/28/21. T3CE appr'd 7/6/21.

SUR: Partial DSUR under 040569. Add'l CSUR 100%. CSUR under updated 040569 cti. Aerial photo flown 1/30/19, pics available. Photogrammetry 100%. U&D 100%. DSUR to Rdwy 03/03/20. Add'l DSUR req'd 5/28/20 100% to Rdwy 6/12/20.

PSUR: 58 certs. PSUR to ROW 03/11/20.

RDWY: Floodplain SP req'd. Traffic, TMs, & Materials req 10/11/19. T.O. to CON 1/22/20. DSUR rec'd 3/3/20. Early Coord Meeting held 3/11/20. Add'l Survey req 5/12/20. 30% Plans rec'd from CON 5/21/20. 30% Plans rev'd & ret'd to CON 7/13/20. Rev 30% Plans rec'd from CON 7/30/20. Des Criteria appr'd 7/30/20. Rev 30% Plans rev'd & ret'd to CON 8/24/20. 60% Plans rec'd from CON 11/20/20. RDWY Info to ENV 12/10/20. ROW & UTIL reqm'ts to ROW 12/18/20. 60% Plans rev'd & ret'd to CON 1/14/21. Rev Des Criteria appr'd 2/5/21. Rev 60% Plans (Site 2) rec'd from CON 3/26/21. Rev RDWY Info to ENV 3/26/21. Rev ROW & UTIL reqm'ts (Site 2) to ROW 3/26/21. Rev 60% Plans rev'd & ret'd to CON 3/26/21. Field Insp held 6/3/21. Loc & Des Doc appr'd 7/12/21.

ROW: Plans by MCE. AUI 5/31/19; Plans to 5 utils 2/25/21. 2/5 est rec'd, 1/5 WO issued.

MAT: Soil Survey %AC to Rdwy 10/14/19.

TP&P: No Railroad Involved.

SIR: TMs sent to RDWY 1/30/20.

Other Federal-Aid & State Jobs

090644 White River Str. & Apprs. (S)

Hwy. 16

(Madison) (Non-APHN) (Major Collector) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		IP		5%				0%	TBD		
TARGET DATE		Feb 22	Aug 22	Feb 23	Mar 22	Feb 24	Jul 24	SCHEDULED DATE: 03-2025 STIP FFY: 2024			
END DATE											

TYPE WORK: Replace 1 structure.

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 570 ADT.

BRIDGE INFO: 01908 (62.45, Br. Repl., NP, SD, Deck 4, Super. 5, Sub. 5, 1935)

SUR: CSUR 100%. Aerial photo 5/14/21.

RDWY: Floodplain SP req'd. Traffic & Materials req 5/17/21.

TP&P: No railroad involvement.

080614 Pee Dee Creek Str. & Apprs. (S)

Hwy. 16

(Van Buren) (pri) (0.56 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	45%	90%	75%		10%	50%	70%	NA	NA
TARGET DATE		Sep 20	Mar 21	Mar 21		Sep 21	Mar 22	SCHEDULED DATE: 03-2022 STIP FFY: 2022			
END DATE		Jun 20	May 21	Jan 21	Sep 20						

TYPE WORK: Replace 1 bridge.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 4,800 ADT.

BRIDGE INFO: 02173 (59.94, Br. Repl., P3, Deck 5, Super. 5, Sub. 6, 1940)

ENV: EPD. Tribal consultation sent 12/18/18. Constraints to BR, RDWY, & SURV 1/23/19. ARS to SHPO 11/12/20, response 11/13/20. PIF to SHPO, response 1/11/21. T3-CE apprv'd 1/12/21. ARS addendum to SHPO 5/18/21, response 5/21/21. PIF addendum to SHPO 6/1/21, response 6/3/21.

SUR: Aerial photo flown 12/7/15. Pick available. CSUR 100%. DSUR to Rdwy 6/17/20. Add'l DSUR req'd 9/28/20 to Rdwy 12-11-20.

PSUR: Existing ROW to ROW 9/28/20. Add'l ROW req'd 6/3/21 to ROW 6/9/21.

RDWY: No Floodplain SP req'd. DSUR rec'd 6/18/20. Traffic & FWD req 7/15/20. Early Coord Meeting held 7/28/20.

Prelim Layouts to ROW & ENV 8/31/20. Soil Survey req 8/31/20. Add'l Survey req 9/28/20. Des Criteria apprv'd 9/29/20. Rev Prelim Layouts to ROW, ENV, & MAT 9/28/20. Hyd Anal complete to Bridge 1/13/21. Loc & Des Doc apprv'd 1/21/21. RDWY Info to ENV 5/10/21. Field Insp & TMP Meeting held 6/2/21. ROW & UTIL req'mts to ROW 5/6/21. Rev ROW & UTIL req'mst to ROW 5/27/21. Rev ROW req'mts to ROW 6/18/21.

ROW: COURT ORDER Plans AUI 10/01/20, UFI 5/13/21.

BR: (JYP) Layout 95%. Prelim. Info to Env. 4/14/21.

MAT: Soil Survey to Rdwy 2/1/2021. Subsurf Invest 60%.

TP&P: No railroad involvement.

SIR: STIP Traffic data sent to ENV on 1/7/2019.

Other Federal-Aid & State Jobs

110706 Boat Gunwale Slash Str. & Apprs. (S)

Hwy. 17

(Monroe) (pri) (Non-APHN) (Major Collector) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	45%	90%	75%		10%	0%	35%	NA	NA
TARGET DATE		Nov 20	Mar 21	Mar 21		Sep 21	Mar 22	SCHEDULED DATE: 03-2022 STIP FFY: 2022			
END DATE		Jul 20	Mar 21	May 21	Oct 20						

TYPE WORK: Replace 1 structure.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 320 ADT.

BRIDGE INFO: M0465 (52.72, Br. Repl., NP, SD, Deck 7, Super. 5, Sub. 4, 1955)

ENV: EPD. Constraints to BR, RDWY, & SUR 2/14/19. Tribal coordination letters sent 5/20/19. ARS to SHPO 5/23/19; response 5/30/19. PIF to SHPO 3/1/21, response 3/5/21. PIF addendum to SHPO 5/18/21, response 5/21/21. T3-CE appr'd 5/27/21.

SUR: Aerial photo flown 1/28/19. CSUR 100%. DSUR to Rdwy 7/23/20.

PSUR: Existing ROW to ROW 10/28/20.

RDWY: Floodplain SP req'd. DSUR rec'd 7/23/20. Early Coord Meeting held 8/11/20. Traffic & FWD req 8/18/20. Prelim Layouts to ROW & ENV 8/31/20. Soil Survey req 8/31/20. Des Criteria appr'd 10/5/20. Hyd Anal complete to Bridge 1/28/21. RDWY Info to ENV 2/8/21. ROW & UTIL req'mts to ROW 3/31/21. Loc & Des Doc appr'd 6/2/21.

ROW: COURT ORDER - AUI 10/29/19, UFI 2/23/21.

BR: (TMG) Layout 30%.

MAT: Soil Survey to Rdwy 2/4/2021.

TP&P: No railroad involvement.

SIR: STIP Traffic data sent to ENV on 1/7/2019.

110701 Hwy. 20 Strs. & Apprs. (S)

Hwy. 20

(Phillips) (bridgefrmr) (1.7 mi.) (Non-APHN) (Major Collector) /NHPP/State/

||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	60%	90%	75%		10%	10%	TBD	NA	NA
TARGET DATE		Jun 19	Dec 20	Jan 20		Apr 22	Jan 23	SCHEDULED DATE: 01-2023 STIP FFY: 2023			
END DATE		Jun 19	May 21	Feb 20	Aug 19						

TYPE WORK: Replace 4 bridges.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 130 ADT.

BRIDGE INFO: M3247 (22.94, Br. Repl., P0, SD, Deck 4, Super. 5, Sub. 5, 1970); M3248 (40.72, Br. Repl., P0, Deck 5, Super. 7, Sub. 5, 1970); M3249 (46.14, Br. Repl., P0, Deck 5, Super. 7, Sub. 5, 1970); M3250 (41.89, Br. Repl., P0, SD, Deck 5, Super. 7, Sub. 4, 1970)

ENV: EPD. Constraints to BR, RDWY, & SUR 2/14/19. revised constraints 9/19/19. ARS to SHPO 12/4/19, response 12/5/19. PIF to SHPO 1/15/20, response 1/16/20. PIF addendum to SHPO 1/31/20, response 2/7/20. T3-CE appr'd 2/18/20. 2nd addendum to SHPO 7/26/21, response 7/29/21.

SUR: CSUR 100%. Aerial photo flown 3/19/19.

DSUR: DSUR to Rdwy 6/14/19. Add'l DSUR req'd 11/13/19, 100% to Rdwy 12/20/19.

PSUR: Existing ROW to ROW 8/08/19. Add'l ROW to ROW 01/28/20.

RDWY: Floodplain SP req'd. DSUR rec'd 6/14/19. Traffic & Materials req 9/27/19. T.O. to CON 9/30/19. Early Coord Meeting held 10/16/19. 30% Plans rec'd from CON 11/13/19. Add'l Survey req 11/13/19. Des Criteria appr'd 11/19/19. 30% Plans rev'd & ret'd to CON 12/2/19. 60% Plans rec'd from CON 2/13/20. Loc & Des Doc appr'd 2/25/20. Field Insp held 3/11/20. 60% Plans rev'd & ret'd to CON 8/24/20. Rev 60% Plans rec'd from CON 1/5/21 & 5/11/21. Rev 60% Plans rev'd & ret'd to CON 4/16/21. ROW & UTIL req'mts to ROW 5/11/21.

ROW: COURT ORDER - Plans XX% (Est 20 trs). Auth Req X/X/XX. UFI 11/21/19.

BR: (SWP) Layout 95%.

TP&P: No railroad involvement.

SIR: STIP Traffic data sent to ENV on 1/7/2019.

ORIGINAL SCHEDULE: SCHEDULED-Jun 21; DSUR-Jun 19; RDWY-Dec 20; ENV-Jan 20; ROW-Nov 21; UTIL-Aug 22

Other Federal-Aid & State Jobs

090435 Dry Fork Str. & Apprs. (S)

Hwy. 21

(Carroll) (craft-tull) (Non-APHN) (Major Collector) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	95%	100%	75%	20%	25%	100%	TBD	NA	TBD
TARGET DATE		Apr 17	Oct 17	Nov 20	May 17	May 21	Feb 22	SCHEDULED DATE: 02-2022 STIP FFY: 2021			
END DATE		Mar 17	May 19	Oct 20	May 17						

TYPE WORK: Replace 1 structure.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0008(46)

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/4/16. Project reprogrammed on 12/23/19.

GENERAL: 1,700 ADT.

BRIDGE INFO: 03308 (72.78, Br. Repl., NP, Deck 5, Super. 5, Sub. 6, 1960)

ENV: CRS SHPO response 2/19/20. MOA to FHWA 7/14/20. Final MOA to SHPO 8/5/20. T3-CE apprvd 10/20/20. MOA amendment to SHPO 5/4/21, response 5/6/21.

SUR: Aerial photo flown 4/10/15, 6/3/15. Ortho only.

DSUR: CSUR 100%. DSUR 100%,. DSUR to Rdwy 3/7/17.

PSUR: Exist ROW to ROW 5/11/17. PSUR req'd by ROW 2/19/20 (7 certs) to ROW 3/31/20.

RDWY: Floodplain SP req'd. DSUR rec'd 3/7/17. T.O. to CON 3/26/18. Kick Off Meeting held 4/24/18. Traffic req 6/22/18. Design Criteria appr'd 8/23/18. 30% Plans rec'd from CON 9/7/18. 30% Plans rev'd & ret'd to CON 9/28/18. 60% Plans Rec'd from CON 5/15/19. Add'l Survey req 5/31/19. ROW & UTIL reqm'ts to ROW 5/31/19. 60% Plans rev'd & ret'd to CON 6/4/19. Rev 60% Plans rec'd from CON 11/4/19 & 1/10/20. Rev 60% Plans rev'd & ret'd to CON 12/10/19 & 1/24/20. Rev ROW & UTIL req'mts to ROW 1/27/20. RDWY Info to ENV 2/12/20. Field Insp held 2/25/20. Plans cert by CON 7/29/20. Loc & Des Doc appr'd 10/21/20. 90% Plans rec'd from CON 3/12/21. Plans to EST 3/15/21. FFI held 3/30/21. 90% Plans rev'd & ret'd to CON 5/12/21. Final Plans rec'd from CON 5/20/21.

ROW: Plans 90% (6 trs). Initial Auth Rec'd 12/21/20. Plans to 2 Utils 11/6/19; 1/2 est rec'd.

BR: (CMW) Layout 100%. Rec'd. 90% plans 3/15/21 & 5/13/21. Ret'd 90% comments 4/30/21. Rec'd 100% plans 5/20/21.

TP&P: No railroad involvement.

ORIGINAL SCHEDULE: SCHEDULED-Jun 19

Other Federal-Aid & State Jobs

090559 Hwy. 412 – Berryville (Passing Lanes) (S)

Hwy. 21

(Carroll) (fisher-arnold) (2.4 mi.) (Non-APHN) (Major Collector) /STBGP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	45%	90%	75%			NA	100%	NA	
TARGET DATE		Dec 19	Jun 21	Nov 20		Mar 22	Dec 22	SCHEDULED DATE: 11-2022 STIP FFY: 2022			
END DATE		Apr 20		Apr 21	Apr 20						

TYPE WORK: One set of passing lanes.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 2,400 ADT.

ENV: Tribal consultation letters sent 5/10/19. ARS response 6/24/19. Constraints to RDWY 12/23/20. PIF to SHPO 2/8/21, response 2/12/21. T3 CE apprvd 4/8/21.

SUR: Aerial photo flown 1/22/19, 1/25/19, pics available (see 090474 for ortho). CSUR 100%. NTP to CON 10/28/19. Aerial LiDAR acquired 1/8/20. U&D 100%. QA/QC x-sections complete 3/31/20. LiDAR received 4/9/20.

DSUR: DSUR to Rdwy 4/14/20. Add'l DSUR req'd 7/29/20 to Rdwy 9/8/20.

PSUR: Existing ROW to ROW 4/3/20.

RDWY: No Floodplain SP req'd. Passing Lane Locations apprvd 5/9/19. Traffic, FWD, Avg Running Speed, & Soil Survey req 11/18/19. T.O. to CON 1/15/20. Kick Off Meeting held 1/29/20. Des Criteria apprvd 1/30/20. DSUR rec'd 4/14/20. 30% Plans rec'd from CON 7/6/20. Add'l Survey req 7/29/20. 30% Plans rev'd & ret'd to CON 7/29/20. 60% Plans rec'd from CON 12/17/20. 60% Plans rev'd & ret'd to CON 2/19/21. RDWY Info to ENV 3/29/21. Loc & Des Doc apprvd 4/12/21.

ROW: COURT ORDER by ARDOT. (Est. 20 trs.)

MAT: Soil Survey to Rdwy 2/21/2020.

TP&P: No railroad involvement.

SIR: FWD to RDWY 12/31/19.

ORIGINAL SCHEDULE: DSUR-Dec 19; RDWY-Nov 20; ENV-Nov 20; ROW-Aug 21; UTIL-May 22

040888 Waldron St. – 70th St. (Fort Smith) (S)

Hwy. 22

(Sebastian) (1.13 mi.) (NHS) (Urban Principal Arterial) /NHPP/HIP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%			5%				NA	TBD		
TARGET DATE	May 21	Oct 22	Apr 23		Dec 22	Jul 24	Jul 25	SCHEDULED DATE: 07-2025 STIP FFY: 2024			
END DATE											

TYPE WORK: Interchange & Intersection Improvements.

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 33,000-42,000 ADT.

SUR: Aerial photo flown 3/4/21. Restricted airspace due to Fort Chaffee. PICs available.

TP&P: I-540/Highway 22 Study (2019) includes recommendations.

No railroad involvement.

Other Federal-Aid & State Jobs

040865 Hwy. 22/74th St. Inters. Impvts. (Fort Smith) (S)

Hwy. 22

(Sebastian) (NHS) (Urban Principal Arterial) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%			5%				NA	TBD		
TARGET DATE	May 21	Oct 22	Feb 23		Dec 22	Aug 23	May 24	SCHEDULED DATE: 05-2024 STIP FFY: 2024			
END DATE											

TYPE WORK: Intersection Improvements.

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 26,000 ADT.

ENV: EPD.

SUR: Aerial photo 3/4/21. Restricted airspace due to Fort Chaffee. PICs available.

TP&P: I-540/Highway 22 Study (2019) includes recommendations.

No railroad involvement.

040874 Hwy. 96 – Bloomer (S)

Hwy. 22

(Sebastian) (pri) (3.13 mi.) (APHN) (Minor Arterial) /HIP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	15%		5%	40%			NA	TBD		
TARGET DATE		Dec 21	Aug 22	Feb 23	Jan 22	Jul 24	Jan 26	SCHEDULED DATE: 11-2024 STIP FFY: 2024			
END DATE											

CRITICAL NOTES: Potential Federal Land Impact.

TYPE WORK: Major widening.

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 7,600-12,000 ADT.

SUR: CSUR 100%. Aerial photo 4/22/21. PICs to Photogrammetry 7/2/21. Photogrammetry IP.

PSUR: 38 certs.

RDWY: Traffic & Materials req 5/17/21.

TP&P: No railroad involvement.

Other Federal-Aid & State Jobs

004980 Caulksville – Paris Strs. & Apprs. (S)

Hwy. 22

(Logan) (craft-tull) (1.14 mi.) (APHN) (Minor Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	90%	100%	75%	20%	25%	85%	TBD	NA	TBD
TARGET DATE		Mar 18	Mar 20	May 20	Apr 18	Dec 21	Apr 22	SCHEDULED DATE: 04-2022 STIP FFY: 2021			
END DATE		May 18	Mar 20	Apr 20	Jul 18						

TYPE WORK: Replace 3 structures.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0042(17)

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 2/7/85.

GENERAL: 4,800-6,100 ADT. MO 1985-050

BRIDGE INFO: 00355 (53.63, Br. Repl., P2, SD, Deck 5, Super. 4, Sub. 6, Hist., 1928); 00356 (83.60, Br. Repl., NP, Deck 5, Super. 6, Sub. 6, 1928); 00382 (62.66, Br. Repl., NP, SD, Deck 6, Super. 4, Sub. 5, 1928)

ENV: Historic bridge involved. Constraints to BR & RDWY 8/16/18. Tribal consultation sent 5/23/19. ARS to SHPO 6/19/2019; response 6/24/19. Historic Bridge Marketing exemption response 9/26/19. MOA to SHPO 1/6/20. PIF to SHPO, response 2/27/20. T3-CE apprv'd 4/2/20. NW14 permit request to USACE 8/17/20, issued 5/3/21.

SUR: Aerial photo flown 3/29/15, 12/13/06. Caulksville bridges mapped under 040472. Photogrammetry 100%.

DSUR: CSUR 100%. U&D 100%. DSUR to Rdwy 5/11/18. Add'l DSUR req'd 10/31/19, to Rdwy 12/18/19, 01/31/20.

PSUR: 31 certs to ROW 7/10/18.

RDWY: Floodplain SP req'd. T.O. to CON 9/20/18. Interim Cost Est to PM 9/20/18. Traffic req 12/20/18. Des Criteria apprv'd 3/13/19. 30% Plans rec'd from CON 8/20/19. 30% Plans rev'd & ret'd to CON 9/26/19. Materials req 9/26/19. Add'l Survey req 10/31/19 & 11/5/19. 60% Plans rec'd from CON 2/18/20. 60% Plans rev'd & ret'd to CON 3/4/20. Rev 60% Plans rec'd from CON 3/18/20. ROW & UTIL reqm'ts to ROW 3/18/20. RDWY Info to ENV 3/18/20. Loc & Des Doc apprv'd 4/3/20. Rev 60% Plans rev'd & ret'd to CON 4/8/20. Field Insp held 7/7/20. RUC req 10/27/20. 90% Plans rec'd from CON 5/12/21. Plans to EST 5/13/21. Final Field Insp held 6/11/21.

ROW: Plans 90% (18 trs). Auth Rec'd 6/29/20. 0/18 apprs made & apprv'd. AUI held 1/10/19, UFI held 8/27/19; Plans to 8 utils 5/6/20; 1 add'l utils, 5/9 est rec'd, 1/8 WO issued.

BR: (SWP) 3 Bridges. Layout 95%. Prelim. Info to Env. 8/10/20. Rec'd. 90% plans 5/13/21.

TP&P: No railroad involvement.

SIR: Traffic data sent to RDWY 1/7/19.

ORIGINAL SCHEDULE: SCHEDULED-May 20; DSUR-Mar 18; RDWY-May 19; ENV-Jul 19; PSUR-Apr 18; ROW-Apr 20; UTIL-Jan 21

Other Federal-Aid & State Jobs

040621 Mulberry River Str. & Apprs. (S)

Hwy. 23

(Franklin) (urb) (0.54 mi.) (APHN) (Minor Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	50%	50%	75%	15%	15%	0%	35%	NA	RQD
TARGET DATE		Feb 16	Dec 17	Nov 21	Jun 16	Aug 22	Feb 23	SCHEDULED DATE: 02-2023 STIP FFY: 2022			
END DATE		Feb 16	Jan 18		Jun 16						

TYPE WORK: Replace 1 bridge.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0024(32)

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 10/12/12.

GENERAL: 1,700 ADT. Letter notifying developer that the Department is proceeding with development sent 1/28/2020.

BRIDGE INFO: 01789 (57.44, Br. Repl., P3, SD, Deck 5, Super. 4, Sub. 6, Hist., 1935)

ENV: Wild & Scenic River, Ozark National Forest, NRHP bridge involved. Tribal consultation from FHWA to UKBCI, Osage, Quapaw of OK & Cherokee of OK on 6/14/12. RTA for 3 structures to SHPO 6/15/12, addendum for 2 structures to SHPO 7/6/12, 1 structure determined eligible, 1 on the NRHP 7/11/12, 1 add'l structure determined eligible 7/26/12. Constraints to RDWY & SURV 7/19/12. Cooperating Agency letter sent 3/19/13. Coop Agency response 6/18/13. PI held 8/8/13 in Ozark. Scoping letters sent 7/31/13. IWQ certification req'd. PI held 5/23/17 in Ozark. Mktg ltrs sent 11/3/17. Holding per Administration instruction 10/9/18 for USFS/developer coordination. NA consultation to tribes 3/30/20. ARS to SHPO 4/1/20, response 4/1/20. Revised Constraints to BR & RDWY 4/16/20.

SUR: Alternative alignments to BR, ENV, Rdwy, Planning 1/6/12. Aerial photo flown 2/23/12.

DSUR: CSUR 100%. Photogrammetry 100%. DSUR to Rdwy 2/5/16. Bridge scan 100%.

PSUR: (9) Certs. Work order to CON 2/11/16. PSUR to ROW 6/24/16. Rev 5 certs per court case and state quit claim to ROW 6/8/21.

RDWY: Floodplain SP req'd. DSUR rec'd 2/5/16. Hyd Anal complete to Bridge 7/12/16 & 9/21/17. Add'l Survey req 4/28/16. Prelim Prints to ROW & ENV 10/4/17. Traffic & Soil Survey req 10/4/17. Interim Cost Estimate to PM 10/17/17. ROW & UTIL req'mts to ROW 1/31/18. RDWY Info to ENV 2/1/18. Updated Traffic req 7/23/20. Rev ROW & UTIL req'mts to ROW 1/29/21. Rev RDWY Info to ENV 2/2/21. Des Criteria appr'd 2/11/21.

ROW: Plans 85% (10 trs). AUI 12/19/15. UFI 9/23/14. 3/4 Utils est rec'd. 2/3 WO Issued. 1 Util w/no conflict. Plans to 4 Utils 2/13/18.

BR: (TMG) Layout 40%.

MAT: Soil Survey to Rdwy 1/25/18.

TP&P: No railroad involvement.

SIR: Traffic data sent to RDWY 10/17/2017.

ORIGINAL SCHEDULE: SCHEDULED-Feb 19; PLAN-Jul 17; DSUR-Feb 16; RDWY-Dec 17; ENV-Jun 18; PSUR-Jun 16; ROW-Dec 18; UTIL-Mar 19;

Other Federal-Aid & State Jobs

090579 Hwy. 23 Strs. & Apprs. (Madison Co.) (S)

Hwy. 23

(Madison) (craft-tull) (0.7 mi.) (APHN) (Minor Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	90%	90%	75%	20%	25%	95%	TBD	NA	
TARGET DATE		Oct 19	Mar 20	May 20		Feb 22	Aug 22	SCHEDULED DATE: 08-2022 STIP FFY: 2022			
END DATE		Sep 19	May 20	Jun 20	Jul 19						

CRITICAL NOTES: Pup season clearing (May 31 – July 31) restriction only applies to Site 2; 2.0 acres of tree clearing Site 2.

TYPE WORK: Replace 2 structures with R.C. Box Culverts, Replace 1 Bridge.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 5/30/19.

GENERAL: 840-1,200 ADT. Combined Jobs 090552, 090553 and 090557.

BRIDGE INFO: 02946 (61.78, Br. Repl., NP, SD, Deck 4, Super. 4, Sub. 4, 1955); 02947 (67.36, Br. Repl., NP, Deck 5, Super. 5, Sub. 6, 1955); M0547 (71.69, Br. Repl., NP, SD, Deck 5, Super. 4, Sub. 5, 1963)

ENV: ARS to SHPO 2/19/20. tribal consultation letters sent 2/24/20. Env constraints to BR and RDWY 3/19/20. PIF to SHPO 5/26/20, response 6/3/20. T3-CE apprvd 6/16/20.

SUR: CSUR and DSUR under individual jobs. Aerial photo flown 1/30/19.

DSUR: 090552-100%, 090553-100%, 090557-100% DSUR to Rdwy 9/06/19.

PSUR: 090552-75%, 090553-75%, 090557-75%

RDWY: 090552 - T.O. to CON 4/12/19. Traffic & Mat. req 4/17/19. Des Criteria apprv'd 5/31/19.

090553 - T.O. to CON 4/12/19. Traffic & Mat. req 4/17/19. DSUR rec'd 4/25/19. Des Criteria apprv'd 5/31/19.

090579 - Floodplain SP req'd. DSUR rec'd 9/10/19. Traffic req 9/10/19. Des Criteria apprv'd 10/22/19. T.O. to CON 12/4/19. 30% Plans rec'd from CON 3/2/20. 30% Plans rev'd & ret'd to CON 3/10/20. RDWY Info to ENV 5/4/20. 60% Plans rec'd from CON 5/6/20. 60% Plans rev'd & ret'd to CON 5/20/20. ROW & UTIL req'mts to ROW 5/21/20. Loc & Des Doc apprv'd 6/17/20. Field Insp held 7/21/20. Rev ROW & UTIL req'mts to ROW 12/17/20. 90% Plans rec'd from CON 6/11/21. Plans to EST 6/14/21. Final Field Insp held 6/24/21.

ROW: Plans 90% (11 trs). Initial Auth Rec'd 3/2/21. 0/11 appr made & apprvd. AUI 6/20/19, 4/16/20. Plans to 6 utils 8/7/20; 3/6 utils est rec'd, 3 utils no conflict.

BR: (JYP) Layout 95%. Rec'd. 90% plans 6/14/21. Ret'd. comments 90% plans 6/17/21.

TP&P: No railroad involvement.

ORIGINAL SCHEDULE: DSUR-Oct 19; RDWY-Mar 20; ENV-May 20; ROW-Mar 21; UTIL-Sep 21

090424 Madison Co. Line – Eureka Springs (Safety Impvts.) (Sel. Secs.) (S)

Hwy. 23

(Carroll) (pe) (0.53 mi.) (APHN) (Minor Arterial)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	90%	100%		15%	75%		5%	NA	TBD		TBD
TARGET DATE		Dec 15			Oct 16						
END DATE		Apr 16			Oct 16						

CRITICAL NOTES: On Hold to evaluate efficacy of Job 090423.

TYPE WORK: Geometric improvements at 2 curves.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/5/14. Project renamed on 8/20/14, 11/27/17, 11/29/17, 4/17/18, & 5/9/18.

GENERAL: 2,700 ADT.

ENV: RTA for 14 structures to SHPO 62716; 2 properties eligible 6/29/16.

SUR: Aerial Photo Flown 4/9/14. Photogrammetry 100%. Under 090423.

DSUR: CSUR 100%. U&D 100%. DSUR under 090423.

PSUR: 15 certs. PSUR under 090423.

RDWY: Scope Meeting held 5/4/17. Final Scope rec'd from TP&P 10/27/17.

ROW: AUI 10/17/2017

TP&P: This job is deferred per the scope refinement memo until the evaluation of countermeasures in Job 090423 is completed (Min. 3-years of crash data required).

Other Federal-Aid & State Jobs

090523 War Eagle Creek Str. & Apprs. (S)

Hwy. 23

(Madison) (pri) (0.68 mi.) (APHN) (Minor Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	65%	95%	75%	20%	25%	70%	100%	NA	NA
TARGET DATE		Aug 18	Sep 19	Dec 20		Jun 21	Dec 21	SCHEDULED DATE: 11-2021 STIP FFY: 2022			
END DATE		Mar 16	Mar 20	Mar 21	Oct 16						

CRITICAL NOTES: Special clearing SP for bats for summer months; Tree clearing prohibited summer months, exact dates TBD.

TYPE WORK: Replace one Bridge, will include horizontal curve realignment.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0044(35)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 4/17/18.

GENERAL: 1,100-1,700 ADT.

BRIDGE INFO: 03583 (66.08, Br. Repl., NP, SD, Deck 3, Super. 6, Sub. 5, 1962)

ENV: RTA to SHPO 9/27/18; 0 structures eligible 9/28/18. Constraints to Bridge & RDWY 5/10/19. PIF to SHPO 6/10/20, response 6/16/20. Tribal consultation letters sent 6/22/20. T3-CE appr'd 3/4/21. Section 401 pre-filing letter to ADEQ 6/18/21. NWP request to USACE 6/29/21.

SUR: DSUR and PSUR under 090423. Aerial photo flown 1/30/19. Add'l DSUR req'd 4/9/19, 100% to Rdwy 5/2/19. Add'l DSUR req'd 6/26/19, 90%.

RDWY: Floodplain SP req'd. Early Coord Meeting held 2/6/19. Add'l Survey req 4/9/19. Prelim Layouts to ROW & ENV 4/29/19. Traffic & Soil Survey req 4/29/19. Add'l Survey req 6/26/19. Hyd Anal complete to Bridge 11/26/19. Rev Des Criteria appr'd 11/18/19. ROW & UTIL req'mts to ROW 3/16/20. RDWY Info to ENV 3/16/20. Field Insp scheduled (postponed) 3/19/20. Rev ROW & UTIL req'mts to ROW 10/12/20. Loc & Des Doc appr'd 3/8/21.

ROW: Plans 90% (5 trs). Initial auth rec'd 4/7/21. 0/5 apprs made & appr'd. UFI 7/10/19; Plans to 3 utils 04/06/20, 10/22/20; 2/3 est rec'd.

BR: (CMW) Layout 95%. Prelim. Info to Env. 9/28/20.

MAT: Soil Survey to Rdwy 7/25/19. Subsurf Invest to Br 4/13/2020.

TP&P: No railroad involvement.

SIR: Traffic Data sent to RDWY on 5/6/2019.

ORIGINAL SCHEDULE: SCHEDULED-Feb 21; DSUR-Aug 18; RDWY-Jul 19; ENV-Sep 19; ROW-Jun 20; UTIL-Dec 20

Other Federal-Aid & State Jobs

012227 Guy – Heber Springs (Safety Impvts.) (Sel. Secs.) (S)

Hwy. 25

(Cleburne & Faulkner) (pe) (8.52 mi.) (APHN) (Minor Arterial) /Safety/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%	100%	90%	100%	75%	90%	40%	100%	100%	NA	NA
TARGET DATE		Jul 16	Nov 18	Dec 18	Aug 16	Sep 21	Jan 22	SCHEDULED DATE: 11-2021 STIP FFY: 2021			
END DATE		Jun 16	Jan 19	Jun 19	Aug 16						

CRITICAL NOTES: Special clearing SP for bats; Tree clearing prohibited March 15 – November 15.

TYPE WORK: UTBWC, rumble stripes, superelevation adjustments and installation of two left turn lanes.

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

FAP NUMBER: HSIP-2312(1)

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/4/14. Project renamed on 8/19/14 & 4/2/18.

GENERAL: 3,700-7,500 ADT.

ENV: Constraints to RDWY 3/4/15; 11/8/17. RTA to SHPO 6/24/16; 8 structures eligible 5/27/16. Tribal consultation initiated 6/7/16. PI scheduled 4/9/19 at Mt. Olive Baptist Church, 448 Hwy 25 N in Guy. PIF to SHPO 4/23/19. SHPO response 4/25/19. CE-T3 apprvd 6/27/19. NW14 packet to USACE 11/12/19, issued 6/30/21.

SUR: Aerial Photo Flown 1/22/14.

DSUR: CSUR 100%. Photogrammetry 100%. U&D 100%. DSUR to Rdwy 6/14/16.

PSUR: 63 tracts. WO to CON 4/29/16. Cert 64 added 8/9/16. ROW staking req'd 3/8/21 to ROW 4/16/21. Add'l PSUR req'd 3/11/21 to ROW 3/30/21.

RDWY: No floodplain permit req'd. DSUR rec'd 6/14/16. Scoping Meeting held 4/11/16. Final Scope rec'd from TP&P 7/27/17. Early Coord Meeting held 10/24/17. Hyd Anal complete to Bridge 12/13/17. Rev Final Scope rec'd from TP&P 2/28/18. Traffic, TMs, FWD, & Soil Survey req 6/28/18. Prelim Prints to ROW & ENV 6/28/18. Avg Running Speed req 12/17/18. ROW req'mts to ROW 1/25/19. RDWY Info to ENV 5/13/19. Loc & Des Doc appr'd 8/6/19. UTIL req'mts & Rev ROW req'mts to ROW 1/8/20. RUC req 10/27/20. Des Criteria appr'd 2/5/21. LRFD req to Bridge 6/7/21. Plans to EST 7/12/21. Rev UTIL req'mts to ROW 7/27/21.

ROW: Plans 90% (18 trs). Auth Rec'd 6/29/20. 26/26 apprs made & appr'd; 18 Options & 12 Paid. AUI held 5/18/15, UFI held 1/3/20; Plans to 13 utils 3/26/20; 3/5 est rec'd, 8 utils no adjustment. 1/5 WO issued.

BR: (TMG) 1 RCBC.

MAT: Soil Survey to Rdwy 9/17/18.

TP&P: No railroad involvement.

SIR: TMs sent to RDWY 9/5/18. Traffic data sent to RDWY 1/17/19. FWD to RDWY 6/2/16 & 10/10/18.

ORIGINAL SCHEDULE: SCHEDULED-May 19; DSUR-Jul 16; RDWY-Nov 16; ENV-Feb 17; PSUR-Aug 16; ROW-Aug 17; UTIL-May 18

Other Federal-Aid & State Jobs

050413 Cadron Creek Str. & Apprs. (S)

Hwy. 25

(Cleburne) (garver) (0.38 mi.) (APHN) (Minor Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	100%	100%	75%	85%	75%	100%	100%	NA	NA
TARGET DATE		Feb 19	Nov 19	Nov 19		Jun 21	Aug 21	SCHEDULED DATE: 08-2021 ADVERTISED			
END DATE		Mar 19	Jan 20	Nov 19	Apr 19						

CRITICAL NOTES: Special clearing SP for bats; Tree clearing prohibited March 15 – November 15.

TYPE WORK: Replace 1 structure with new Bridge structure.

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 5,100 ADT.

BRIDGE INFO: 00865 (66.25, Br. Repl., NP, SD, Deck 7, Super. 4, Sub. 7, 1929)

ENV: EPD. Tribal consultation sent 1/22/19. Constraints to BR, RDWY, & SURV 1/22/19. ARS to SHPO 4/5/19. PIF to SHPO 5/21/19; response 5/29/19. T3-CE apprv'd 11/5/19. PIF addendum to SHPO 4/6/20, response 4/7/20. NWP request to USACE 4/16/20. IWQ certification issued 6/23/20. NWP issued 7/1/21.

SUR: CSUR 100%. NTP to CON 1/15/19. DSUR 100% to Rdwy 3/15/19. Aerial photo flown 1/21/19.

PSUR: 7 certs. PSUR to ROW 4/01/19. ROW staking req'd 5/26/20 to ROW 6/9/20.

RDWY: Floodplain SP req'd. DSUR rec'd 3/15/19. T.O. to CON 4/22/19. Traffic & Materials req 6/11/19. Kick-Off Meeting held 6/27/19. Design Criteria apprv'd 9/30/19. 30% Plans rec'd from CON 1/21/20. 30% Plans rev'd & ret'd to CON 1/27/20. ROW reqm'ts to ROW 1/31/20. Add'l Survey req 2/3/20. Loc & Des Doc apprv'd 2/3/20. RDWY Info to ENV 2/7/20. 50% Plans rec'd from CON 2/28/20. UTIL req'mts to ROW 2/28/20. 60% Plans rec'd from CON 3/13/20. 60% Plans rev'd & ret'd to CON 5/15/20. Field Insp held 7/16/20. Plans cert by CON 8/4/20. 90% Plans rec'd from CON 8/17/20. Final Field Insp req 8/19/20. Final Field Insp held 12/8/20. 90% Plans rev'd & ret'd to CON 12/18/20. Loc & Des Doc apprv'd 4/7/21. Final Plans rec'd from CON 5/6/21. Plans to EST 5/24/21. TMP apprv'd 6/22/21.

ROW: Plans 90% (8 trs). Auth Rec'd 6/29/20. 9/9 apprs made & apprv'd; 8 options & 5 paid. AUI held 4/11/19, UFI held 3/4/20; Plans to 5 utils 3/21/20; 5/5 utils est rec'd, 2 utils no conflict, 2/3 WO issued, 1 util adj.

BR: (SWP) Layout 100%. Rec'd. 90% plans 8/17/20. Ret'd. 90% comments 8/24/20. Rec'd. final plans 5/5/21. Rec'd 100% plans 5/20/2021.

MAT: Soil Survey to Rdwy 6/19/19.

TP&P: 7/20/2021 No Railroad Involvement.

SIR: STIP Traffic data sent to ENV on 1/7/2019.

ORIGINAL SCHEDULE: SCHEDULED-Jun 20; DSUR-Feb 19; RDWY-Jul 19; ENV-Jul 19; ROW-Jan 20; UTIL-Jul 20

Other Federal-Aid & State Jobs

100991 Independence Co. Line – Eaton Strs. & Apprs. (S)

Hwy. 25

(Lawrence) (m.baker) (APHN) (Minor Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	65%	90%	75%	15%	15%	5%	35%	NA	
TARGET DATE		Feb 20	Dec 20	Feb 21	Apr 20	Feb 22	Feb 23	SCHEDULED DATE: 02-2023 STIP FFY: 2022			
END DATE		Apr 20	Mar 21	Apr 21	Apr 20						

CRITICAL NOTES: Pup season clearing restriction (May 31 – July 31); 3.05 acres of tree clearing. Small utility conflict.

TYPE WORK: Replace 2 bridges with bridges and 2 bridges with R.C. Box Culverts.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0038(55)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 970-1,800 ADT.

BRIDGE INFO: M0603 (15.54, Br. Repl., P0, SD, Deck 6, Super. 4, Sub. 4, 1962); M0604 (43.50, Br. Repl., P1, SD, Deck 6, Super. 6, Sub. 4, 1962); M0611 (53.95, Br. Repl., P3, SD, Deck 5, Super. 6, Sub. 4, 1949); M3317 (28.69, Br. Repl., P0, SD, Deck 4, Super. 5, Sub. 6, 1971)

ENV: tribal consultation letters sent 2/24/20. Constraints to RDWY 3/19/20. ARS to SHPO 5/26/20, response 5/26/20.

Rev. constraints to RDWY & BR 6/12/20. PIF to SHPO 2/4/21, response 2/12/21. T3 CE appr'd 4/5/21.

SUR: CSUR 100%. Aerial photo flown 12/18/18.

DSUR: DSUR to Rdwy 4/1/20.

PSUR: 28 certs. PSUR to ROW 4/16/20.

RDWY: Floodplain SP req'd. Traffic & Materials req 10/23/19. T.O. to CON 2/28/20. DSUR rec'd 4/1/20. Early Coord Meeting held 7/20/20. Des Criteria appr'd 10/14/20. 30% Plans rec'd from CON 12/9/20. 30% Plans rev'd & ret'd to CON 12/18/20. 50% Plans rec'd from CON 1/7/21. 50% Plans rev'd & ret'd to CON 3/1/21. ROW & UTIL req'mts to ROW 3/23/21. RDWY Info to ENV 3/23/21. Rev Des Criteria appr'd 4/1/21. Loc & Des Doc appr'd 4/7/21. 60% Plans rec'd from CON 6/15/21. Field Insp held 7/2/21. 60% Plans rev'd & ret'd to CON 6/18/21.

ROW: Plans 70% (17 trs). Auth Rec'd 7/7/21. UFI 3/24/2021; Plans to utils 7 6/29/2021.

BR: (SWP)

MAT: Soil Survey %AC to Rdwy 10/28/19.

TP&P: No railroad involvement.

Other Federal-Aid & State Jobs

012327 Antoine River Str. & Apprs. (S)

Hwy. 26

(Clark & Pike) (garver) (APHN) (Minor Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	60%	90%	75%		20%	15%	10%	NA	
TARGET DATE		May 20	Nov 20	Feb 21		Aug 21	Feb 22	SCHEDULED DATE: 02-2022 STIP FFY: 2022			
END DATE		Apr 20	Nov 20	Feb 21	Aug 20						

TYPE WORK: Replace 1 bridge.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-1055(2)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 1,500 ADT.

BRIDGE INFO: 02864 (59.50, Br. Repl., NP, SD, Deck 4, Super. 5, Sub. 6, 1953)

ENV: NA consultation letters to tribes 3/5/20. Constraints to BR and RDWY 4/13/20. ARS to SHPO 6/8/20, response 6/8/20, addendum to SHPO 12/1/20, response 12/4/20. CRS to SHPO 2/3/21, response 2/10/21. T3-CE appr'd 2/17/21.

SUR: Aerial photo flown 03/05/19. CSUR 100%.

DSUR: DSUR to Rdwy 4/14/20. Add'l DSUR req'd 6/22/20 to Rdwy 9/11/20.

PSUR: 15 certs. PSUR to ROW 8/14/20.

RDWY: Floodplain SP req'd. Traffic req 10/31/19. T.O. to CON 11/5/19. Early Coord Meeting held 2/25/20. DSUR rec'd 4/14/20. Add'l Survey req 6/22/20. 30% Plans rec'd from CON 7/28/20. Materials req 8/27/20. 30% Plans rev'd & ret'd to CON 8/27/20. Des Criteria appr'd 9/10/20. 60% Plans rec'd from CON 11/13/20. ROW & UTIL reqm'ts to ROW 11/30/20. Rev 60% Plans rec'd from CON 11/30/20. Field Insp req 12/10/20. RDWY Info to ENV 2/11/21. Rev 60% Plans rev'd & ret'd to CON 2/19/21. Loc & Des Doc appr'd 2/19/21.

ROW: Est 2 PPO rels. AUI held 3/11/20; Plans to 5 utils on 3/25/21, 2/5 Est rec'd.

BR: (SWP) Layout 95%.

MAT: Soil Survey % AC to Rdwy 5/20/2021.

TP&P: No railroad involvement.

080621 McCoy & Little Creeks Strs. & Apprs. (S)

Hwy. 27

(Pope) (pri) (0.44 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	45%	90%	75%		10%	10%	35%	NA	
TARGET DATE		May 20	Feb 21	Apr 21		Oct 21	Apr 22	SCHEDULED DATE: 04-2022 STIP FFY: 2022			
END DATE		Jun 20	Feb 21	May 21	Sep 20						

TYPE WORK: Replace 2 bridges.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 1,200-1,700 ADT.

BRIDGE INFO: 02696 (50.28, Br. Repl., P3, Deck 6, Super. 6, Sub. 6, 1951); 02699 (57.50, Br. Repl., P3, Deck 6, Super. 6, Sub. 6, 1951)

ENV: Constraints to Rdwy 2/12/20. Tribal consultation letters sent 9/24/20. ARS to SHPO 4/13/21, response 4/15/21. PIF to SHPO 4/21/21, response 4/28/21. T1-CE appr'd 5/24/21.

SUR: Aerial photo flown 4/10/15.

DSUR: NTP to Con 2/20/20. CSUR 100%. DSUR to Rdwy 6/26/20.

PSUR: PSUR to ROW 9/9/20.

RDWY: Floodplain SP req'd. DSUR rec'd 6/26/20. Early Coord Meeting held 9/23/20. Materials & Traffic req 10/8/20. Hyd Anal complete to Bridge 11/6/20. Prelim Layouts to ROW & ENV 11/25/20. ROW & UTIL reqm'ts to ROW 2/26/21. Des Criteria appr'd 4/1/21. RDWY Info to ENV 5/10/21.

ROW: AUI 9/9/20, UFI 3/4/21.

BR: (CMW) Layout 25%.

MAT: Soil Survey % AC to Rdwy 10/12/2020.

TP&P: No railroad involvement.

ORIGINAL SCHEDULE: SCHEDULED-Nov 21

Other Federal-Aid & State Jobs

080678 Browns & Porter Creeks Strs. & Apprs. (S)

Hwy. 28

(Yell) (Non-APHN) (Major Collector) /NHPP/State/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	30%		5%				0%	TBD		
	Feb 22	Oct 22	Jan 23	Mar 22	Aug 23	Feb 24	SCHEDULED DATE: 06-2024 STIP FFY: 2024			

TYPE WORK: Replace 2 structures.

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 1,500 ADT.

BRIDGE INFO: 02225 (56.53, Br. Repl., NP, SD, Deck 6, Super. 4, Sub. 7, 1952); 02226 (60.14, Br. Repl., NP, SD, Deck 6, Super. 4, Sub. 7, 1952)

SUR: CSUR 100%. Aerial photo 5/14/21.

DSUR: NTP to Con 6/29/21.

RDWY: Floodplain SP req'd. Traffic & Materials req 5/17/21.

TP&P: No railroad involvement.

061740 Salt Bayou Str. & Apprs. (S)

Hwy. 31

(Lonoke) (pri) (Non-APHN) (Major Collector) /NHPP/State/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	5%	5%	75%			0%	TBD		
	May 21	Jan 22	Jan 22	Sep 21	Sep 22	Mar 23	SCHEDULED DATE: 08-2023 STIP FFY: 2024			
	May 21			Jun 21						

TYPE WORK: Replace 1 structure.

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 470 ADT.

BRIDGE INFO: 02966 (67.40, Br. Repl., NP, SD, Deck 6, Super. 4, Sub. 7, 1955)

ENV: EPD. Tribal consultation letters sent 7/26/21.

SUR: 06x131-02966. CSUR 100%. DOP 12/23/2019. UAV LiDAR DOP 1/26/2021. LiDAR feature extraction 100%.

DSUR to Rdwy 5/19/21.

PSUR: Existing ROW to ROW 5/15/21.

RDWY: Floodplain SP req'd. Traffic & Materials req 5/17/21. DSUR rec'd 5/19/21.

TP&P: No railroad involvement.

Other Federal-Aid & State Jobs

050342 Cypress Bayou – Hwy. 267 Strs. & Apprs. (S)

Hwy. 31

(White) (craft-tull) (1.1 mi.) (APHN) (Minor Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	85%	95%	75%	50%	35%	60%	TBD	NA	NA
TARGET DATE		Mar 18	Apr 19	Jun 19	Apr 18	Sep 21	Feb 22	SCHEDULED DATE: 02-2022 STIP FFY: 2022			
END DATE		Apr 18	Mar 20	Mar 20	May 18						

TYPE WORK: Replace 3 structures.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/4/16. Project renamed on 1/24/19.

GENERAL: 3,500 ADT. Avoidance of Cypress Bayou WMA property advised.

BRIDGE INFO: 02867 (58.38, Br. Repl., NP, SD, Deck 4, Super. 4, Sub. 5, 1955); 02868 (44.59, Br. Repl., P2, SD, Deck 4, Super. 4, Sub. 6, 1955); 02869 (83.92, Br. Repl., NP, Deck 5, Super. 5, Sub. 7, 1955)

ENV: Initial tribal consultation sent 11/1/16; add'l consultation sent 12/20/17. RTA for 4 properties to SHPO 1/9/18; 1 eligible 1/9/18. Constraints to RDWY & BR 1/30/18 & 2/20/18. PIF to SHPO 12/18/19, response 12/20/19.

Tribal consultation to Osage 1/8/20. T3-CE appr'd 3/20/20. NWP packet to USACE 7/16/20.

SUR: Aerial photo flown 1/22/15. Ortho only.

DSUR: CSUR 100%. DSUR to Rdwy/Bridge 4/30/18. Add'l DSUR req'd 2-12-19 100% to Rdwy 4/03/19.

PSUR: 7 certs. PSUR to ROW 5/30/18. Add'l exist. ROW to ROW 5/7/19. 3 add'l tracts req'd 6/25/19 to ROW 7/24/19.

RDWY: Floodplain SP req'd. DSUR rec'd 4/30/18. T.O. to CON 5/10/18. Kick Off Meeting held 5/24/18. Traffic req 6/22/18. Design Criteria appr'd 9/7/18. 30% Plans rec'd from CON 11/6/18. 30% Plans rec'd from CON 11/6/18. 30% Plans rev'd & ret'd to CON 12/20/18. Add'l Survey req 2/12/19. Rev 30% Plans rec'd from CON 2/11/19. Rev 30% Plans rev'd & ret'd to CON 4/5/19. Add'l PSUR req 6/25/19. Avoid Alt to ENV 10/28/19. 60% Plans rec'd from CON 12/2/19. 60% rev'd & ret'd to CON 1/30/20. RDWY Info to ENV 2/12/20. Field Insp held 3/4/20. Rev 60% Plans rec'd from CON 3/12/20. ROW & UTIL req'mts to ROW 3/12/20. Loc & Des Doc appr'd 4/1/20. 60% Plans rev'd & ret'd to CON 4/6/20.

ROW: Plans 90% (6 trs). Auth Rec'd 8/5/20. 6/6 apprs made & appr'd. 4 options. AUI held 10/10/17, UFI held 11/7/18; Plans to 5 utils 3/13/20 & 1 add'l utils 4/14/21; 4/6 est rec'd, 2/4 WO issued, 2 utils no conflict.

BR: (JYP) Layout 95%.

TP&P: No railroad involvement.

SIR: Traffic data sent to RDWY 7/2/2018.

ORIGINAL SCHEDULE: SCHEDULED-Jul 20; DSUR-Mar 18; RDWY-Nov 18; ENV-Jan 19; PSUR-Apr 18; ROW-Oct 19; UTIL-Jul 20

030592 Bodcau Creek Str. & Apprs. (S)

Hwy. 32

(Hempstead) (con) (Non-APHN) (Major Collector) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%				0%	TBD		
TARGET DATE		Feb 22	Sep 22	Sep 22	Mar 22	May 23	Nov 23	SCHEDULED DATE: 02-2024 STIP FFY: 2024			
END DATE											

TYPE WORK: Replace 1 structure.

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 880 ADT.

BRIDGE INFO: M0746 (67.81, Br. Repl., NP, Deck 5, Super. 6, Sub. 6, 1963)

ENV: EPD

RDWY: Floodplain SP req'd. Traffic & Materials req 5/17/21.

TP&P: No railroad involvement.

Other Federal-Aid & State Jobs

101130 Hwy. 34 Str. & Apprs. (S)

Hwy. 34

(Greene) (Non-APHN) (Major Collector) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%		5%	75%				TBD		
TARGET DATE		May 21	Jan 22	Mar 22	Aug 21	Sep 22	Mar 23	SCHEDULED DATE: 03-2023 STIP FFY: 2024			
END DATE		May 21			Jun 21						

TYPE WORK: Replace 1 structure.

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 1,600 ADT.

BRIDGE INFO: M0779 (27.35, Br. Repl., P0, SD, Deck 5, Super. 3, Sub. 5, 1965)

SUR: DSUR to Rdwy 5/19/21.

PSUR: Existing ROW to ROW 6/29/21.

RDWY: DSUR rec'd 5/19/21.

TP&P: No railroad involvement.

050417 Barbers Lake Str. & Apprs. (S)

Hwy. 36

(White) (bridgefmr) (0.54 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	100%	100%	75%	100%	45%	100%	TBD	NA	NA
TARGET DATE		Aug 19	Jan 20	Jan 20		May 21	Dec 21	SCHEDULED DATE: 11-2021 STIP FFY: 2021			
END DATE		Aug 19	Feb 20	Jan 20	Sep 19	Jun 21					

TYPE WORK: Replace 1 bridge.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0073(82)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18. Project renamed on 8/31/20.

GENERAL: 430 ADT.

BRIDGE INFO: 02562 (47.31, Br. Repl., P2, SD, Deck 6, Super. 4, Sub. 6, 1956)

ENV: EPD. Constraints to BR, RDWY & SUR 2/27/19. Tribal consultation letters sent 11/13/19. ARS to SHPO 11/26/19, response 12/3/19. PIF to SHPO 1/7/20; response 1/9/20. T1-CE appr'd 1/22/20. NW14 request to USACE, issued 3/1/21.

SUR: Aerial photo flown 4/4/15. CSUR 100%. Ortho 100%. DSUR to Rdwy 8/22/19. Add'l DSUR req'd 9/26/19 to Rdwy 10/04/19.

PSUR: Existing ROW to ROW 9/06/19. ROW staking req'd 11/23/20 to ROW 12/17/20.

RDWY: Floodplain SP req'd. DSUR rec'd 8/22/19. T.O. to CON 8/27/19. Early Coord Meeting held 9/26/19. Add'l Survey req 9/26/19. Traffic & Materials req 9/27/19. 30% Plans rec'd from CON 10/25/19. 30% Plans rev'd & ret'd to CON 11/8/19. Des Criteria appr'd 11/19/19. Field Insp held 12/18/19. 60% Plans rec'd from CON 1/26/20. 60% Plans rev'd & ret'd to CON 2/24/20. ROW req'mts to ROW 2/24/20. UTIL req'mts to ROW 3/4/20. 90% Plans rec'd from CON 10/21/20. Final Field Insp held 10/23/20. Plans to EST 11/30/20 & 2/11/21. 90% Plans rev'd & ret'd to CON 2/1/21. Plans cert by HYD 2/10/21. Final Plans rec'd from CON 2/11/21. TMP appr'd 2/16/21.

ROW: COURT ORDER - Plans 90% (4 trs). Initial Auth Rec'd 6/29/20. PRWC held 1/25/21. 4/4 apprs made & appr'd. 4 options & 4 Paid. AUI 4/26/19. UFI 11/7/19. Plans to 4 utils 1/29/2021; Plans to 1 add'l utils 6/29/2021 3/4 Est Rec'd. C.O. filed 6/1/21, 3/4 WO issued.

BR: (SWP) Layout 95%. Rec'd. 90% Plans 10/20/20. Ret'd. comments 90% plans 1/14/21. Rec'd 100% plans 2/11/21.

TP&P: No railroad involvement.

SIR: STIP Traffic data sent to ENV on 1/7/2019.

ORIGINAL SCHEDULE: SCHEDULED-Apr 21; DSUR-Aug 19; RDWY-Jan 20; ENV-Jan 20; ROW-Dec 20; UTIL-Apr 21

Other Federal-Aid & State Jobs

050418 Cache River Relief Str. & Apprs. (S)

Hwy. 37

(Jackson) (half) (0.59 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	65%	95%	75%	20%	25%	50%	CON	NA	NA
TARGET DATE		Dec 19	Jun 20	Jun 20		Jan 22	Sep 22	SCHEDULED DATE: 09-2022 STIP FFY: 2022			
END DATE		Dec 19	Sep 20	Apr 20	Jan 20						

CRITICAL NOTES: Small utility conflict.

TYPE WORK: Replace 1 bridge.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 270 ADT.

BRIDGE INFO: 02901 (50.12, Br. Repl., P2, Deck 6, Super. 5, Sub. 7, 1954)

ENV: EPD. Constraints to RDWY, SURV, & BR 1/22/19. ARS to SHPO 2/20/20, response 2/21/20. PIF to SHPO 4/2/20, response 4/7/20. T3-CE apprv'd 4/9/20. NW23 permit to USACE 11/10/20.

SUR: Aerial photo flown 12/22/15. CSUR 100%. NTP to CON 9/17/19. DSUR to Rdwy 12/20/19.

PSUR: Existing ROW to ROW 01/29/20.

RDWY: Floodplain SP req'd. DSUR rec'd 12/20/19. Traffic & Materials req 12/17/19. DSUR rec'd 12/20/19. T.O to CON 1/7/20. Kick-Off Meeting held 1/24/20. Des Criteria apprv'd 2/26/20. Loc & Des Doc apprv'd 4/15/20. 30% Plans rec'd from CON 5/7/20. 30% Plans rev'd & ret'd to CON 5/22/20. 60% Plans rec'd from CON 7/20/20. 60% Plans rev'd & ret'd to CON 8/4/20. S.S. req 7/20/20. Rev 60% Plans rec'd from CON 9/1/20. ROW & UTIL req'mts to ROW 9/2/20. RDWY Info to ENV 9/2/20. Rev 60% Plans rev'd & ret'd to CON 9/16/20. Field Insp held 3/30/21.

ROW: COURT ORDER. Plans 90% (2 trs). 90% plans rec'd from CON 5/20/21 & 6/14/21; ret'd 6/15/21. PRWC held x/x/21. Initial Auth Rec'd 6/2/21. AUI 10/3/19, UFI 12/16/20. Plans to 6 utils 1/27/21; 3/4 est rec'd, 2 utils no involvement, 1 util no conflict, 1/4 WO issued.

BR: (JYP) Layout 95%.

MAT: Soil Survey by Consult.

TP&P: No railroad involvement.

SIR: STIP Traffic data sent to ENV on 1/7/2019.

ORIGINAL SCHEDULE: DSUR-Dec 19; RDWY-Jun 20; ENV-Jun 20; ROW-Mar 21; UTIL-Sep 21

050476 Hwy. 37 Strs. & Apprs. (S)

Hwy. 37

(Jackson) (m.baker) (Non-APHN) (Major Collector) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%		5%	75%			0%	TBD		
TARGET DATE		May 21	Nov 21	Nov 21	Sep 21	Aug 22	Feb 23	SCHEDULED DATE: 08-2023 STIP FFY: 2023			
END DATE		May 21			Jun 21						

TYPE WORK: Replace 2 structures.

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 920-1,200 ADT.

BRIDGE INFO: M0830 (44.33, Br. Repl., NP, Deck 6, Super. 6, Sub. 5, 1930); M0831 (51.56, Br. Repl., NP, Deck 6, Super. 6, Sub. 5, 1925)

ENV: EPD. Env constraints to Rdwy & BR 7/23/21.

SUR: 05x147-M0830. CSUR 100%. Aerial photo 1/6/20. DSUR to Rdwy 5/19/21.

PSUR: Existing ROW to ROW 6/17/21.

RDWY: No Floodplain SP req'd. Traffic & Materials req 5/17/21. DSUR rec'd 5/19/21.

TP&P: No railroad involvement.

Other Federal-Aid & State Jobs

110124 Hwy. 39 Strs. & Apprs. (N. of Blackton) (S)

Hwy. 39

(Monroe) (m.baker) (0.16 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	95%	100%	75%	100%	40%	100%	100%	NA	NA
TARGET DATE		Jun 19	Nov 19	Nov 19		May 21	Oct 21	SCHEDULED DATE: 09-2021 STIP FFY: 2021			
END DATE		May 19	Feb 20	Feb 20	May 19	May 21					

TYPE WORK: Replace 2 structures with R.C. Box Culverts.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0048(35)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 10/11/85. Project renamed on 11/27/18.

GENERAL: 120 ADT.

BRIDGE INFO: M0856 (33.50, Br. Repl., P0, Deck 6, Super. 6, Sub. 5, 1963); M0857 (19.78, Br. Repl., P0, Deck 7, Super. 5, Sub. 5, 1970)

ENV: EPD. RTA for 2 properties to SHPO 2/15/19; conc 0 eligible 3/1/19. Tribal consultation sent 2/20/19. Constraints to BR, RDWY & SUR 2/28/19. Additional tribal consultation sent 12/3/19. PIF to SHPO 1/16/20, response 1/21/20. T1-CE apprvd 2/27/20. NW14, no pcn.

SUR: Aerial photo flown 3/24/15. CSUR 100%. DSUR to Rdwy/Bridge 5/10/19.

PSUR: Existing ROW to ROW 5/21/19.

RDWY: No Floodplain SP req'd. DSUR rec'd 5/10/19. T.O. to CON 5/21/19. Early Coord Meeting held 7/25/19. Traffic req 8/2/19. Des Criteria appr'd 10/18/19. Materials req 10/23/19. 30% Plans rec'd from CON 11/19/19. 30% Plans rev'd & ret'd to CON 12/11/19. 60% Plans rec'd from CON 2/12/20. 60% Plans rev'd & ret'd to CON 2/27/20. ROW & UTIL req'mts to ROW 2/27/20. Field Insp held 3/18/20. 90% Plans rec'd from CON 7/21/20. Final Field Insp held 7/23/20. Plans to EST 7/21/20. RUC req 10/27/20. 90% Plans rev'd & ret'd to CON 3/31/21. RDWY Info to ENV 4/5/21. Plans cert by HYD 4/15/21. Final Plans rec'd from CON 5/3/21.

ROW: COURT ORDER Plans 90% (1 tr). Initial Auth Req 3/8/21. 1/1 appr made & appr'd; 1 option & 1 paid. AUI 7/25/19; Plans to 5 utils 2/28/20; 4/5 est rec'd; 1 util no adj.

BR: (SWP) 2 RCBC. Rec'd. 90% plans 7/21/20. Ret'd. comments 90% plans 9/14/20. Rec'd. 100% plans 5/2/21.

MAT: Soil Survey %AC to Rdwy 10/28/19.

TP&P: No railroad involvement.

SIR: STIP Traffic data sent to ENV on 1/7/2019.

ORIGINAL SCHEDULE: SCHEDULED-Jun 21; DSUR-Jun 19; RDWY-Nov 19; ENV-Nov 19; ROW-Dec 20; UTIL-Jun 21

Other Federal-Aid & State Jobs

110713 Drainage Ditch & Sugar Creek Strs. & Apprs. (S)

Hwys. 42 & 163

(Cross) (urb) (0.54 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
NA	100%	50%	100%	75%		15%	90%	35%	NA	NA
	Jul 20	Jan 21	Jan 21		Jan 22	May 22	SCHEDULED DATE: 05-2022 STIP FFY: 2022			
	Aug 20	Apr 21	Feb 21	Sep 20						

TYPE WORK: Replace 2 structures with R.C. Box Culverts.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 290-370 ADT.

BRIDGE INFO: 03575 (60.31, Br. Repl., P3, Deck 7, Super. 7, Sub. 6, 1963); 04046 (63.71, Br. Repl., NP, Deck 5, Super. 5, Sub. 6, 1962)

ENV: EPD. Constraints to BR, RDWY, & SUR 2/19/19. Tribal coordination letters sent 5/20/19. ARS to SHPO 6/13/19; response 6/19/19. PIF to SHPO 11/2/20. T3-CE apprvd 2/23/21.

SUR: Aerial photo flown 12/11/18. CSUR 100%. NTP to Con 4/23/20. DSUR to Rdwy 8/10/20.

PSUR: Existing ROW to ROW 9/17/20.

RDWY: No Floodplain SP req'd. Traffic & Materials req 10/11/19. DSUR rec'd 8/10/20. Early Coord Meeting held 9/29/20. Hyd Anal complete to Bridge 1/25/21. Prelim Layouts to ROW & ENV 1/29/21. Des Criteria appr'd 2/5/21. Loc & Des Doc appr'd 2/24/21. RDWY Info to ENV 4/13/21. ROW & UTIL req'mts to ROW 4/30/21. Field Insp held 6/1/21.

ROW: AUI & UFI 2/24/21; Plans to 3 utils 6/8/21.

BR: (TMG) Rec'd. 100% plans 2/26/21.

MAT: Soil Survey %AC to Rdwy 10/14/19.

TP&P: No railroad involvement.

SIR: STIP Traffic data sent to ENV on 1/7/2019.

ORIGINAL SCHEDULE: DSUR-Jul 20; RDWY-Jan 21; ENV-Jan 21; ROW-Jul 21; UTIL-Jan 22

Other Federal-Aid & State Jobs

040792 Hwy. 45 Strs. & Apprs. (S)

Hwy. 45

(Sebastian) (urb) (0.97 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	75%	95%	75%	20%	15%	80%	85%	NA	NA
TARGET DATE		Aug 19	Mar 20	Mar 20		Dec 20	Dec 21	SCHEDULED DATE: 11-2021 STIP FFY: 2022			
END DATE		May 19	Apr 20	Apr 20	Jul 19						

CRITICAL NOTES: Small utility conflict.

TYPE WORK: Replace 2 structures with R.C. Box Culverts and 1 existing structure with bridge structure.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0065(56)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 980-2,700 ADT.

BRIDGE INFO: 00881 (68.13, Br. Repl., NP, SD, Deck 5, Super. 4, Sub. 6, 1958); M3123 (68.25, Br. Repl., NP, SD, Deck 6, Super. 4, Sub. 5, 1968); M3124 (47.50, Br. Repl., P2, SD, Deck 5, Super. 4, Sub. 4, 1968)

ENV: EPD. Constraints to BR, RDWY & SUR 2/7/19. Tribal Consultation letters sent 5/7/19. ARS to SHPO 6/4/19; response 6/6/19. PIF to SHPO 11/20/19, response 11/25/19. T3-CE appr'd 4/2/20. NW14 request to USACE 7/22/21.

SUR: CSUR 100%. Aerial photo flown 3/21/19. DSUR to Rdwy/Bridge 5/15/19. Add'l DSUR req'd 11/6/20 to Rdwy 12/23/20.

PSUR: Existing ROW to ROW 7/02/19.

RDWY: Floodplain SP req'd. DSUR rec'd 5/15/19. T.O. to CON 5/30/19. Traffic & Materials req 5/30/19. Des Criteria appr'd 10/18/19. Early Coord Meeting held 2/13/20. Hyd Anal complete to Bridge 2/21/20. Prelim Layout to ROW & ENV 2/24/20. Soil Survey req 2/24/20. Loc & Des Doc appr'd 4/6/20. ROW req'mts to ROW 4/30/20. RDWY Info to ENV 4/30/20. UTIL req'mts to ROW 5/15/20. Rev ROW & UTIL req'mts to ROW 11/6/20. Add'l Survey req 11/6/20. Field Insp held 1/14/21.

ROW: COURT ORDER Plans 90% (20 trs). Initial Auth Rec'd 6/2/21. x/20 apprs mad & appr'd. Est 2 PPO rels. AUI 3/6/19, UFI held 3/20/20. Plans to 5 utils 2/11/21.

BR: (TMG) Layout 85%. Prelim. Info to Env. 7/2021.

MAT: Soil Survey to Rdwy 9/8/2020. Subsur Invest 80%.

TP&P: No railroad involvement.

SIR: STIP Traffic data sent to ENV on 1/7/2019.

Other Federal-Aid & State Jobs

040793 Big Branch & Cedar Creek Strs. & Apprs. (S)

Hwy. 45

(Sebastian) (urb) (0.77 mi.) (APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
NA	100%	50%	20%	75%		10%	0%	35%	NA	
	Nov 20	Jun 21	Aug 21	Dec 20	May 22	Feb 23	SCHEDULED DATE: 01-2023 STIP FFY: 2023			
	Nov 20	Jul 21		Apr 21						

TYPE WORK: Replace 1 bridge and 1 structure with R.C. Box Culvert.

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 4,700-6,500 ADT.

BRIDGE INFO: 00879 (55.79, Br. Repl., P2, Deck 5, Super. 5, Sub. 5, Hist., 1942); 02224 (61.90, Br. Repl., NP, SD, Deck 6, Super. 4, Sub. 7, Hist., 1941)

ENV: Historic Bridge process req'd. Tribal coordination letters sent 5/20/19. Env Constraints to Rdwy 10/3/19. ARS to SHPO 7/29/20, response 7/30/20. Bridge Marketing Exemption letter to SHPO 4/14/21, response 4/22/21.

SUR: Aerial photo flown 11/20/15, 3/21/19, 4/9/19. CSUR 100%. DSUR to Rdwy 11/4/20.

PSUR: 14 certs. PSUR to ROW 4/14/21.

RDWY: Floodplain SP req'd. Traffic & Materials req 11/21/19. Early Coord Meeting held 2/2/21. Prelim Layouts to ROW & ENV 3/11/21. Hyd Anal complete to Bridge 4/29/21. Prelim BR req 6/7/21. ROW & UTIL reqm'ts to ROW 7/30/21. RDWY Info to ENV 7/30/21. Des Criteria apprv'd 8/2/21.

ROW: (Est. 25 trs). Est. 10 utils. UFI on 3/17/21.

BR: (CMW) 1 Bridge & 1 RCBC. Layout 20%.

MAT: Soil Survey %AC to Rdwy 11/26/19.

TP&P: No railroad involvement.

ORIGINAL SCHEDULE: DSUR-Nov 20; RDWY-May 21; ENV-Jul 21; PSUR-Dec 20; ROW-Apr 22; UTIL-Jan 23

Other Federal-Aid & State Jobs

040713 Hwy. 71 – Hwy. 255 (Ft. Smith) (S)

Hwy. 45

(Sebastian) (urb) (2.83 mi.) (APHN) (Urban Major Collector) /HIP/State/Local/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	95%	100%	100%	65%	25%	100%	100%	95%	TBD
TARGET DATE		Mar 18	Jan 19	Mar 19	May 18	Mar 21	Jun 22	SCHEDULED DATE: 06-2022 STIP FFY: 2022			
END DATE		Apr 18	May 19	May 20	Jun 18						

TYPE WORK: Widen from 2 lanes to 5 lanes with curb and gutter; include bike lanes. Pavement type: Asphalt.

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

FAP NUMBER: STPC-9150(33)

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 4/1/16.

GENERAL: 6,500-15,000 ADT. City of Fort Smith and Sebastian County to provide a total of \$5.1M in local funds (\$4M City, \$1.1M County). Project 040416 has been combined into this project. \$100,000 of County commitment was from previous STP-City job. Agreement sent to City and County 6/30/17. Partnering agreement executed 8/7/17. Request for 10% partnering deposit (\$880,000) requested via letter 5/8/2019 (includes monies for Jobs 040713 and 040716). Deposit received 6/7/19. Supplemental agreement letter to realign southern portion of project and drop a portion of Hwy. 45 sent to County 12/30/19. Executed supplemental agreement letter returned 1/28/2020. Supplemental agreement letter to reduce City commitment to \$3,737,500 sent to City 3/26/21. Executed supplemental agreement letter returned 4/12/21.

ENV: Tribal consultation sent 11/20/18. Constraints to RDWY 1/2/19. RTA for 5 properties to SHPO 3/5/19; conc 0 eligible recd 3/6/19. PIF to SHPO 4/23/19. SHPO response 4/25/19. PI held 8/27/19, Grace Community Church, 4001 Brooken Hill Dr., Fort Smith, AR. PIF addendum to SHPO 4/27/20, response 5/1/20. Additional tribal consultation 5/7/20. T3-CE apprvd 5/7/20. NW14, no pcn.

SUR: Aerial photo flown 6/08/16. CSUR 100%. Photogrammetry 100%. U&D 100% to Rdwy 4/24/18. Add'l DSUR req'd 11/20/19, 100% to Rdwy 12/18/19. Add'l DSUR req'd 6/21/21 95%.

PSUR: 46 certs. PSUR to ROW 6/7/18. Add'l PSUR req'd 3/13/20 to ROW 5/14/20. ROW staking req'd 11/23/20 to ROW 1/6/21. Rev Cert. 41 to ROW. ROW re-stake req'd (tracts 37, 38, and 39) 7/9/21 to ROW 7/22/21.

RDWY: No Floodplain SP req'd. DSUR rec'd 4/24/18. Prelim Layout to ROW & ENV 11/15/18. Traffic, TMs, FWDs, & Soil Survey req 11/15/18. Prelim Layouts to RR Coord 11/16/18. Traffic Signal warranted at Geren Rd & Planters Rd. Des Criteria appr'd 5/8/19. RDWY Info to ENV 5/23/19. ROW req'mts to ROW 5/31/19. Field Insp held 8/27/19. UTIL req'mts to ROW 8/9/19. Add'l Survey req 11/20/19. Add'l Survey rec'd 12/18/19. Rev ROW & UTIL req'mts to ROW 2/28/20. Rev RDWY Info to ENV 3/23/20. Loc & Des Doc appr'd 5/8/20. LRFD req to Bridge 9/16/20. RUC req 12/21/20. Rev Des Criteria appr'd 1/28/21. Plans to EST 2/17/21. 90% Plans to RR Coord 2/17/21. Final Field Insp held 3/2/21. Add'l Survey req 6/21/21.

ROW: Plans 90% (41 trs). Auth Rec'd 12/21/20. 41/41 apprs made & appr'd; 17 Options; 7 paid & 5 to be condemned. 1/1 PPO moved. AUI held 1/30/18, UFI held 8/8/19; Plans to 10 utils 4/13/20; 2/10 utils est rec'd, 1 utils no confl.

BR: (TMG) 4 Box Culverts. Box Culvert plans 100% on 1/8/21.

MAT: Soil Survey to Rdwy 6/19/19.

TP&P: Railroad Involvement: two at-grades w/ FSR, DOT440543E, LM 0.99/MP 512.45 and DOT#440546A (FSR leases both lines from UPRR)LM2.15/MP509.00.

RR: 3/26/2021 Entered into UPRR Call Center Inquiry# 2488. PE attached to inquiry. 4/8/2021 Draft Tri-Party Agreement sent to UPRR for review. 5/26/2021 Partially executed PE Agreement sent to UPRR and FSRR. FSRR PE executed 5/26/21

SIR: TMs sent to RDWY 12/17/18. Traffic data sent to RDWY 11/27/2018. FWD to RDWY 12/21/18.

ORIGINAL SCHEDULE: SCHEDULED-Mar 21

Other Federal-Aid & State Jobs

040866 Baron Fork & Fly Creek Strs. & Apprs. (S)

Hwy. 45

(Washington) (pe) (Non-APHN) (Major Collector) /NHPP/State/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%		5%	75%			0%	TBD		
	May 21	Feb 22	Feb 22	Sep 21	Jan 22	May 23	SCHEDULED DATE: 11-2023 STIP FFY: 2024			
	May 21			Jun 21						

TYPE WORK: Replace 2 structures.

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 1,200 ADT.

BRIDGE INFO: 03096 (65.62, Br. Repl., NP, SD, Deck 4, Super. 4, Sub. 5, 1957); 03097 (66.98, Br. Repl., NP, SD, Deck 4, Super. 4, Sub. 4, 1957)

ENV: EPD.

SUR: 04x098-03096, 04x219-03097. CSUR 100%. Aerial photo 11/8/19. DSUR to Rdwy 5/27/21.

PSUR: Existing ROW to ROW 6/29/21.

RDWY: Floodplain SP req'd. Traffic & Materials req 5/17/21. DSUR rec'd 5/27/21.

TP&P: No railroad involvement.

100633 Paragould – North (S)

Hwy. 49

(Greene) (urb) (2.29 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/CAP-2/ ||Design Criteria: Established

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
100%	100%	50%	90%	75%		15%	0%	35%		TBD
	Apr 20	Nov 20	Jan 21		Jan 22	Oct 22	SCHEDULED DATE: 11-2022 STIP FFY: 2023			
	Feb 20	Nov 20	Apr 21	Apr 20						

TYPE WORK: Widen from 2 to 4 lanes with painted median. Pavement type: Asphalt.

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/21/05. Project renamed on 11/27/18, 8/8/19, & 8/13/19.

GENERAL: 5,500 ADT.

BRIDGE INFO: 02459 (29.91, Br. Repl., P0, Deck 7, Super. 6, Sub. 5, 1947); 02460 (76.91, Br. Repl., NP, Deck 7, Super. 6, Sub. 5, SC, 1947)

ENV: Env Constraints to BR & RDWY 9/22/20. ARS to SHPO 1/19/21, response 1/20/21. PIF to SHPO 2/1/21, response 2/9/21. T3 CE approved 4/15/21.

SUR: CSUR 100% Recon Aerial Photo 2/6/13. Aerial photo flown 1/21/19. Photogrammetry 100%. DSUR under 100632.

PSUR: 37 certs. PSUR to ROW 4/22/20.

RDWY: Floodplain SP req'd. Traffic, TMs, & Materials req 10/17/19. DSUR rec'd 2/11/20. Prelim Layout to ROW & ENV 9/15/20. Prelim Layout to RR Coord 9/16/20. Early Coord Meeting held 9/22/20. HYD Anal complete to Bridge 10/14/20. ROW & UTIL req'mts to ROW 11/30/20. 50% Plans to RR Coord 11/30/20. RDWY Info to ENV 12/9/20. Field Insp held 1/26/21. Des Criteria appr'd 2/19/21. Loc & Des Doc appr'd 4/27/21.

ROW: Est 1 res, 8 PPO relos. UFI 12/10/20; Plans to 5 utils 3/29/21; 1/6 est rec'd, 1 utils no conflict.

BR: (JYP) 2 Bridges. Layouts 70%. Prelim. Info to Env. 11/30/20.

MAT: Soil Survey %AC to Rdwy 10/28/19.

TP&P: UP ROW on east side.

RR: 9/17/20 PE Agreement in DocExpress for ArDOT approvals. Fully executed PE Agreement to UPRR 9/21/20.

50% Plans submitted to UPRR for review 12/1/20. CR835 traffic counts & Signal Warrant Analysis from Roadway sent to Benesch/UPRR 12/9/20. Does not warrant a signal- per Roadway, however Benesch review provided on 1/18/21 says that signal is warranted - sent to roadway 1/22/21

SIR: TMs sent to RDWY 11/19/19.

Other Federal-Aid & State Jobs

100882 Hwy. 49/Hwy. 91 Inters. Impvts. (Jonesboro) (S)

Hwy. 49

(Craighead) (pe) (NHS) (Urban Principal Arterial) (4LG)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	30%	100%		5%	75%		5%	NA	TBD		TBD
TARGET DATE		Aug 16			Feb 17						
END DATE		Aug 16			Feb 17						

TYPE WORK: Project Development for Intersection Improvements

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/4/16. Funding removed on 12/4/17.

GENERAL: 32,000 ADT.

SUR: Aerial photo flown 1/14/16, 5/16/19. Photogrammetry 100%. DSUR updated 5/16/19.

DSUR: CSUR 100%. DSUR to Rdwy 8/15/16.

PSUR: 10 certs. NTP to CON 12/12/16. PSUR to ROW 2/7/17.

ROW: AUI 10/5/16.

ORIGINAL SCHEDULE: SCHEDULED-Mar 19

100836 Hwy. 351 South – Hwy. 91 (Jonesboro) (S)

Hwy. 49

(Craighead) (ardot) (1.26 mi.) (NHS) (Urban Principal Arterial) (4LG)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	30%	100%		5%	75%			NA	TBD		TBD
TARGET DATE		Jun 17			Aug 17						
END DATE		Jun 17			Jul 17						

TYPE WORK: Major Widening

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/4/16. Funding removed on 12/4/17.

GENERAL: 22,000-40,000 ADT.

SUR: Aerial photo flown 1/14/16. DSUR under 100882. Photogrammetry 100%. DSUR to Rdwy 6/2/17.

DSUR: CSUR 100%. U&D 100%.

PSUR: 25 certs. PSUR to ROW 7/24/17. Add'l PSUR req'd 5/11/20 to ROW 5/26/20.

RDWY: DSUR rec'd 6/2/17.

ORIGINAL SCHEDULE: SCHEDULED-Feb 20

Other Federal-Aid & State Jobs

100879 Hwy. 49/Parker Rd. Inters. Impvts. (Jonesboro) (S)

Hwy. 49

(Craighead) (fisherarnold) (0.27 mi.) (NHS) (Urban Principal Arterial) (4LG) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%	100%	70%	100%	75%	15%	25%	NA	TBD	65%	TBD
TARGET DATE		Apr 17	Feb 19	Apr 19	Jun 17	Jun 21	Dec 21	SCHEDULED DATE: 01-2022 STIP FFY: 2022			
END DATE		Mar 17	Aug 19	Apr 19	Apr 17						

TYPE WORK: Grading, widening, storm drainage, curb & gutter, sidewalk and intersection improvements.

Add 3rd NB thru lane on Hwy. 49, add a 2nd EB left-turn lane on Parker Rd., Add a 2nd SB left-turn lane on Hwy. 49, separate the WB thru and left-turn movements on Parker Rd., add a 2nd EB travel lane on Parker Rd. , and add a 2nd EB thru lane to the west leg of Parker Rd.

WORK ZONE POLICY: Significant.

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/4/16.

GENERAL: 24,000 ADT. City consultant to handle design and cost to count towards 2016-2020 STIP partnering commitment. Agreement with City executed 6/20/18.

ENV: ENV by CON. SHPO conc recd 9/12/17. PI held 12/7/2017. Draft T3 CE under review 1/24/18; cmts to CON 2/8/18. T3 CE approved 4/30/19. NWP14 recvd 8/24/17.

SUR: Aerial photo flown 1/10/16.

DSUR: CSUR 100%. U&D 100%. DSUR to Rdwy 3/8/17. Add'l DSUR 100%. Add'l DSUR req'd 3/29/19 100%, to City 4/05/19.

PSUR: 19 certs. PSUR to ROW 4/26/17. Add'l PSUR to ROW 9/14/17. 3 add'l tracts req'd 10/24/18 to ROW 10/30/18.

RDWY: No Floodplain SP req'd. DSUR rec'd 3/8/17. 30% Plans rec'd from CON 12/18/17. 30% Plans rev'd & ret'd to CON 2/5/18. Rev 30% Plans rec'd from CON 5/8/18, 8/20/18, & 10/1/18. TMP Meeting held 5/30/18. Rev 30% Plans rev'd & ret'd to CON 6/12/18 & 9/10/18. 30% Plans rev'd & ret'd to CON 11/6/18. Des Criteria appr'd 12/6/18. 60% Plans rec'd from City's Con 3/4/19. Field Insp req 3/4/19. 60% Plans rev'd & ret'd to City's Con 4/12/19. RDWY Info to ENV 4/19/19. Loc & Des Doc appr'd 5/15/19. Rev 60% Plans from City's Con 7/15/19. ROW & UTIL req'mts to ROW 8/6/19. Rev 60% Plans rev'd & ret'd to CON 9/26/19.

ROW: By CON. Plans 80% (9 trs). Plans rev'd & ret'd to CON 10/28/20. Initial Auth Rec'd 6/29/20. AUI 2/14/17. UFI 3/8/18. Plans to 7 Utils 8/12/19. 4/7 Utils est rec'd. 1/7 WO Issued.

TP&P: No railroad involvement.

SIR: TMs sent to RDWY 4/25/2019.

ORIGINAL SCHEDULE: SCHEDULED-Feb 19; DSUR-Apr 17; RDWY-Aug 17; ENV-Oct 17; PSUR-Jun 17; ROW-May 18; UTIL-Feb 19

110807 Hwys. 64/49 Inters. Impvts. (Fair Oaks) (S)

Hwys. 64 & 49

(Cross) (con) (APHN) (Minor Arterial) /STBGP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		95%		5%				NA	TBD		
TARGET DATE		Dec 21	Apr 22	Jul 22	Jan 22	Jul 23	Jan 24	SCHEDULED DATE: 01-2024 STIP FFY: 2024			
END DATE											

TYPE WORK: Intersection Improvements.

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 3,500 ADT.

ENV: EPD.

SUR: Aerial photo 3/8/21. CSUR 100%.

PSUR: 6 certs.

RDWY: No Floodplain SP req'd.

TP&P: No railroad involvement. Tracks over 25' from intersection.

Other Federal-Aid & State Jobs

110708 Arkansas Midland RR Str. & Apprs. (S)

Hwy. 49

(Phillips) (m.baker) (0.3 mi.) (NHS) (Urban Principal Arterial) (4LG) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	35%	20%	75%		10%	5%	35%	NA	
TARGET DATE		Jul 20	Aug 21	Nov 21	Aug 20	Nov 22	May 23	SCHEDULED DATE: 05-2023 STIP FFY: 2022			
END DATE		Aug 20			Mar 21						

TYPE WORK: Replace 1 bridge.

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

FAP NUMBER: NHPP-9200(9)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 4,400 ADT.

BRIDGE INFO: 03260 (60.86, Br. Repl., NP, SD, Deck 5, Super. 5, Sub. 4, 1961)

ENV: Tribal consultation sent 5/21/19. ARS to SHPO 5/28/19; response 5/30/19. constraints to RDWY 10/2/20.

SUR: Aerial photo flown 3/19/19. CSUR 100%. DSUR to Rdwy 8/27/20.

PSUR: 1 cert. PSUR to ROW 3/2/21.

RDWY: Traffic & Materials req 10/23/19. T.O to CON 7/7/20. DSUR rec'd 8/27/20. Early Coord Meeting held 9/24/20.

Des Criteria appv'd 11/30/20. 30% Plans rec'd from CON 3/4/21. 30% Plans rev'd & ret'd to CON 3/25/21. TMs req 5/17/21.

ROW: By ARDOT. AUI held 3/16/20, UFI 12/3/20.

BR: (SWP) Layout 30%.

MAT: Soil Survey %AC to Rdwy 10/28/19.

TP&P: Railroad Involvement: overpass of AKMD. DOT# 425162D, MP 336.50, Helena Subdivision, US Hwy. 49.

RR: 4/26/21 - sent RR (Tod Darfus) 30% plans for their review. Fully executed PE Agreement 7/2/20. 7/27/21 -

Fred Harper is working on 60% plans for RR review-targeting August submission to AUG2021

110717 N.E. St. Francis Co. Strs. & Apprs. (S)

Hwys. 50, 75, & 357

(St. Francis) (pri) (0.74 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	40%	90%	75%		10%	0%	5%	NA	NA
TARGET DATE		Jul 20	Apr 21	Apr 21		May 22	Feb 23	SCHEDULED DATE: 01-2023 STIP FFY: 2023			
END DATE		Jul 20		May 21	Oct 20						

TYPE WORK: Replace 2 bridges, and 1 bridge with R.C. Box Culvert.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 80-100 ADT.

BRIDGE INFO: 03832 (62.93, Br. Repl., P2, Deck 7, Super. 7, Sub. 7, 1965); M3331 (83.17, Br. Repl., NP, Deck 5,

Super. 5, Sub. 5, 1972); M3912 (43.69, Br. Repl., P1, SD, Deck 6, Super. 6, Sub. 4, 1975)

ENV: EPD. Constraints to BR, RDWY, & SUR 2/19/19. Tribal coordination letters sent 5/20/19. ARS to SHPO 5/30/19.

PIF to SHPO 1/27/21, response 1/29/21. revised constraints to RDWY 3/25/21. T1-CE apprv'd 5/27/21

SUR: Aerial photo flown 12/11/18. NTP to Con 4/2/20. CSUR 100%. Add'l DSUR req'd 3/22/21 to Rdwy 4/16/21.

PSUR: Existing ROW to ROW 10/1/20.

RDWY: Floodplain SP req'd. DSUR rec'd 7/31/20. Materials & Traffic req 10/8/20. Hyd Anal complete to Bridge 3/9/21.

Early Coord Meeting held 3/2/21. Add'l Survey req 3/22/21. Prelim Layouts to ROW, ENV, & TPP 3/31/21. Design Criteria apprv'd 5/12/21.

ROW: (Est. 10 trs). Est 3 utils. AUI 9/17/2020, UFI 7/6/2021.

BR: (TMG) Layout 35%.

MAT: Subsurf Invest 0%.

TP&P: Railroad Involvement: ditch parallel to UP tracks on Hwy 357.

SIR: STIP Traffic data sent to ENV on 1/7/2019.

Other Federal-Aid & State Jobs

110709 Ditch No. 9 & Chatman Branch Strs. & Apprs. (S)

Hwys. 50 & 118

(Crittenden) (pe) (0.21 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	65%	100%	75%	20%	20%	RCB	35%	NA	NA
TARGET DATE		Nov 19	Nov 20	Nov 20		Jan 22	Apr 22	SCHEDULED DATE: 04-2022 STIP FFY: 2022			
END DATE		Oct 19	Jan 21	Dec 20	Sep 19						

TYPE WORK: Replace 2 structures with R.C. Box Culverts.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0018(60)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 200-230 ADT.

BRIDGE INFO: M1829 (34.22, Br. Repl., P0, SD, Deck 6, Super. 5, Sub. 4, 1919); M3876 (44.78, Br. Repl., P1, Deck 6, Super. 5, Sub. 7, 1930)

ENV: EPD. Constraints to BR, RDWY, ROW, & SUR 2/21/19. Tribal consultation sent 5/21/19. ARS to SHPO 6/5/19; response 6/6/19. PIF to SHPO 1/31/20, response 2/7/20. T3 CE approved 12/3/20. NW14, no pcn.

SUR: Aerial photo flown 12/11/18, 12/22/15. CSUR 100%. DSUR to Rdwy 10/01/19.

PSUR: Exist. ROW to ROW 9/11/19.

RDWY: Floodplain SP req'd. DSUR rec'd 10/1/19. Early Coord Meeting held 10/23/19. Prelim Layouts to ROW & ENV 1/23/20. Traffic & Materials req 1/23/20. Hyd Anal complete to Bridge 4/7/20. Des Criteria appr'd 11/10/20. Loc & Des Doc appr'd 12/4/20. ROW req'mts to ROW 1/21/21. RDWY Info to ENV 1/27/21. UTIL req'mts to ROW 3/9/21. Field Insp held 4/1/21.

ROW: COURT ORDER Plans 90% (4 trs.) Initial Auth Rec'd 6/2/21. PRWC held x/x/21. 0/4 apprs made &* appr'd. AUI 10/9/19, UFI 12/9/20; Plans to 5 utils 6/2/21, 2/5 utils est rec'd, 1 utils no conflict.

BR: (CMW)

MAT: Soil Survey %AC to Rdwy 1/27/2020.

TP&P: No railroad involvement.

SIR: STIP Traffic data sent to ENV on 1/7/2019.

ORIGINAL SCHEDULE: SCHEDULED-Nov 21; DSUR-Nov 19; RDWY-Nov 20; ENV-Nov 20; ROW-May 21; UTIL-Nov

21

Other Federal-Aid & State Jobs

070513 I-30 Str. & Apprs. (Hwy. 51) (S)

Hwy. 51

(Clark) (garver) (0.33 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	60%	100%	75%	5%	25%	5%	35%	NA	NA
TARGET DATE		Jul 20	Nov 20	Nov 20		Nov 21	Apr 22	SCHEDULED DATE: 04-2022 STIP FFY: 2022			
END DATE		Jul 20	Dec 20	Sep 20	Sep 20						

TYPE WORK: Replace 1 bridge.

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

FAP NUMBER: NHPP-0010(48)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 140 ADT.

BRIDGE INFO: 03873 (76.23, Br. Repl., NP, SD, Deck 4, Super. 5, Sub. 5, 1965)

ENV: Constraints to BR, RDWY, & SUR 1/31/19. ARS to SHPO 5/30/19. Tribal Consultation letters sent 6/17/19. PIF to SHPO 8/25/20, response 8/31/20. T1-CE apprv'd 9/2/20.

SUR: Aerial photo flown 3/05/19. CSUR 100%. DSUR to Rdwy 7/30/20. Add'l DSUR to Rdwy (Utilities) 1/29/21.

PSUR: Existing ROW to ROW 9/16/20.

RDWY: No Floodplain SP req'd. T.O. to CON 5/16/19. Traffic & Materials req 10/11/19. Design Criteria apprv'd 5/13/20.

DSUR rec'd 7/29/20. Early Coord Meeting held 10/8/20. 30% Plans rec'd from CON 12/14/20. ROW reqm'ts to ROW 12/16/20. 30% Plans rev'd & ret'd to CON 12/17/20. RDWY Info to ENV 12/18/20. 60% Plans rec'd from CON 2/3/21.

UTIL req'mts to ROW 2/5/21. Field Insp req 2/5/21.

ROW: Plans xx% (x trs). AUI 10/01/20, UFI 1/21/21; Plans to 7 utils 2/23/21; 5/7 est rec'd, 1/7 WO issued, 4 utils no conflict.

BR: (SWP) Layout 95%. Rec'd. Consultants bridge layout 2/19/21. Rec'd. Rev. Layouts 4/21/21.

MAT: Soil Survey %AC to Rdwy 10/14/19.

TP&P: No railroad involvement.

SIR: STIP Traffic data sent to ENV on 1/7/2019.

ORIGINAL SCHEDULE: SCHEDULED-Jun 21; DSUR-Jul 20; RDWY-Nov 20; ENV-Nov 20; ROW-May 21; UTIL-Dec 21

Other Federal-Aid & State Jobs

070439 26th St. – Hwy. 67 (Pine St.) (Arkadelphia) (S)

Hwy. 51

(Clark) (urb) (1.41 mi.) (APHN) (Urban Principal Arterial) /STBGP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	55%	90%	75%	30%	25%	NA	100%	50%	RQD
TARGET DATE		Jun 18	Jan 19	Sep 20	Aug 18	Dec 21	Apr 22	SCHEDULED DATE: 05-2022 STIP FFY: 2022			
END DATE		Jun 18	Apr 19	Oct 20	Jul 18						

TYPE WORK: Widen to three 12' lanes with sidewalks.

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/4/16.

GENERAL: 6,400-9,900 ADT. Hwy. 51 from I-30 to Hwy. 67 will be dropped upon completion of the Arkadelphia bypass.

Partnering resolution and agreement sent to City 2/3/20.

ENV: Constraints to RDWY 9/12/18. Tribal consultation sent 11/6/18. PI held Tuesday, June 4, 2019 from 4:00-7:00 pm, First Presbyterian Church, 1220 Pine Street, Arkadelphia. PIF to SHPO 6/13/19; response 6/20/19. Draft EA to FHWA 5/28/20, appr'd 6/16/20. EA review request to Statewide Clearinghouse 6/18/20. Virtual Location and Design Public Hearing WebEx event scheduled 8/12/20 5:30-6:30 @ www.ardot.gov FONSI issued 10/27/20.

SUR: Aerial photo flown 1/13/16. CSUR 100%. U&D 95%. Photogrammetry 100%.

DSUR: DSUR to Rdwy 7/5/18. Add'l DSUR req'd 4/15/19 (pipe inverts) to Rdwy 5/6/19.

PSUR: 126 certs. PSUR to ROW 7/26/18. 6 add'l certs req'd 10/16/19 to ROW 11/07/19. ROW staking req'd 4/21/21 to ROW 5/13/21. Add'l PSUR req'd 7/27/21 (1 cert) to ROW 7/29/21.

RDWY: Floodplain SP req'd. DSUR rec'd 7/5/18. Prelim Prints to ROW & ENV 8/3/18. Traffic, TMs, FWDs, & Soil Survey req 8/3/18. Early Coord Meeting held 8/27/18. Hyd Anal complete to Bridge 2/6/19. Design Criteria appr'd 1/10/19. Add'l Survey req 4/15/19. ROW req'mts to ROW 4/22/19. RDWY Info to ENV 5/24/19. Field Insp held 6/4/19. UTIL req'mts to ROW 8/8/19. Rev ROW req'mts to ROW 8/8/19. TMs for 16th & Pine req 8/22/19. Signal not warranted at Hwy. 51/16th St. intersection. Rev ROW & UTIL req'mts to ROW 4/17/20. Loc & Des Doc appr'd 11/5/20.

ROW: Plans 90% (105 trs). Plans rev'd & ret'd to CON 10/9/20. Initial Auth Rec'd 12/9/20. 64/105 apprs made & appr'd. Est 4 Res, 14 Bus, 1 NPO relos. UFI 8/9/18; Plans to 6 utils 8/14/19 & 7 utils 4/22/20; 5/7 Utils est rec'd, 2/7 utils WO issued.

MAT: Soil Survey to Rdwy 11/9/18.

TP&P: No railroad involvement.

SIR: TMs sent to RDWY 10/5/18. FWD to RDWY 10/8/18. TMs sent to RDWY 11/1/19.

ORIGINAL SCHEDULE: SCHEDULED-Jan 21; DSUR-Jun 18; RDWY-Jan 19; ENV-Sep 20; PSUR-Aug 18; ROW-Aug 21; UTIL-Dec 21

070563 Hwy. 53 Strs. & Apprs. (Clark Co.) (S)

Hwy. 53

(Clark) (pe) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	80%	100%	75%		NA	90%	TBD	NA	
TARGET DATE		Jan 20	Aug 20	Sep 20		Jan 22		SCHEDULED DATE: 01-2022 STIP FFY: 2022			
END DATE		Jan 20	Aug 20	Sep 20	Oct 18						

TYPE WORK: Replace 2 R.C. box culverts. 6" Overlay (LM 11.693-11.867)

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 7/7/20.

GENERAL: 660 ADT. Replacement of these culverts was change ordered out of Job 070265 due to inability to get reasonable prices from the contractor.

ENV: CR clearance to file 9/16/20. T1CE appr'd 9/23/20.

SUR: DSUR and existing right of way under 070265.

RDWY: Floodplain SP req'd. Traffic req 7/16/20. ROW & UTIL req'mts to ROW 8/28/20. RDWY Info to ENV 8/28/20. LRFD req to Bridge 5/19/21.

ROW: Plans 90% (x trs).

BR: (JYP) Existing structures are not bridge length.

TP&P: 6/16/2021 No railroad involvement.

ORIGINAL SCHEDULE: DSUR-Jan 20; RDWY-Aug 20; ENV-Sep 20; ROW-Mar 21; UTIL-Sep 21

Other Federal-Aid & State Jobs

070573 I-30 Str. & Apprs. (Hwy. 53) (S)

Hwy. 53

(Clark) (con) (Non-APHN) (Major Collector) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		5%		5%					TBD		
TARGET DATE		Dec 21	Jul 22	Jul 22	Jan 22	Apr 23	Oct 23	SCHEDULED DATE: 09-2023 STIP FFY: 2024			
END DATE											

TYPE WORK: Replace 1 structure.

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 660 ADT.

BRIDGE INFO: 03813 (85.06, Br. Repl., NP, Deck 5, Super. 6, Sub. 6, 1966)

ENV: EPD.

SUR: CSUR 100%.

PSUR: 8 certs. Existing ROW only.

RDWY: No Floodplain SP req'd. Traffic & Materials req 5/17/21.

TP&P: No railroad involvement.

ORIGINAL SCHEDULE: DSUR-May 21; RDWY-Dec 21; ENV-Dec 21; PSUR-Sep 21; ROW-Sep 22; UTIL-Mar 23

030527 Hwy. 53 Strs. & Apprs. (Lafayette Co.) (S)

Hwy. 53

(Lafayette) (garver) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	60%	90%	75%		20%	5%	35%	NA	NA
TARGET DATE		May 20	Nov 20	Nov 20		Aug 21	May 22	SCHEDULED DATE: 04-2022 STIP FFY: 2022			
END DATE		May 20	Dec 20	Jan 21	Aug 20						

TYPE WORK: Replace 2 bridges and 1 bridge with R.C. box Culvert.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0037(40)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18. Project renamed on 6/15/21.

GENERAL: 600 ADT.

BRIDGE INFO: M0992 (55.00, Br. Repl., NP, SD, Deck 5, Super. 4, Sub. 4, 1964); M0993 (59.65, Br. Repl., P3, Deck 7, Super. 6, Sub. 6, 1964); M0994 (59.22, Br. Repl., P3, Deck 6, Super. 5, Sub. 7, 1964)

ENV: EPD. Tribal consultation sent 2/20/19. Constraints to BR, RDWY & SUR 2/26/19. ARS to SHPO 9/29/20, response 9/29/20. CRS to SHPO 1/14/21, response 1/22/21. T1-CE appr'd 1/25/21.

SUR: Aerial photo flown 1/29/16. CSUR 100%.

DSUR: NTP to Con 03/11/20. DSUR to Rdwy 5/29/20. Add'l DSUR req'd 10/13/20 to Rdwy 11/12/20.

PSUR: Existing ROW to ROW 8/27/20.

RDWY: No Floodplain SP req'd. T.O. to CON 9/26/19. Traffic & Materials req 10/11/19. DSUR rec'd 5/29/20. Early Coord Meeting held 7/23/20. 30% Plans rec'd from CON 10/5/20. Add'l Survey req 10/13/20. 30% Plans rev'd & ret'd to CON 10/15/20. Des Criteria appr'd 10/19/20. Site 1 60% Plans rec'd from CON 10/30/20. Site 1 ROW & UTIL req'mts to ROW 10/30/20. Site 2 ROW & UTIL req'mts to ROW 12/17/20. RDWY Info to ENV 12/18/20. Field Insp req 12/18/20. Site 2 60% Plans rec'd from CON 12/16/20. Site 2 60% Plans rev'd & ret'd to CON 3/4/21.

ROW: By ARDOT- AUI held 3/23/2020, UFI 11/5/20; Plans to 3 utils 3/23/21; 1/4 est rec'd, 1 utils No conflict.

BR: (SWP) Layout 90%

MAT: Soil Survey %AC to Rdwy 10/14/19.

TP&P: No railroad involvement.

SIR: STIP Traffic data sent to ENV on 1/7/2019.

Other Federal-Aid & State Jobs

050423 Piney Creek Str. & Apprs. (S)

Hwy. 56

(Izard) (pe) (0.5 mi.) (APHN) (Minor Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	50%	90%	75%	15%	15%	0%	35%	NA	
TARGET DATE		Sep 20	Feb 21	Apr 21		Oct 21	Apr 22	SCHEDULED DATE: 04-2022 STIP FFY: 2022			
END DATE		Sep 20	Feb 21	Jul 21	Mar 21						

TYPE WORK: Replace 1 bridge.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 2,000 ADT.

BRIDGE INFO: 02308 (57.58, Br. Repl., P3, SD, Deck 6, Super. 5, Sub. 4, 1949)

ENV: Env constraints to BR and RDWY 6/19/20. Tribal consultation letters sent 8/13/20. ARS to SHPO 3/4/21. PIF to SHPO 6/9/21, response 6/11/21. T1CE apprvd 7/2/21.

SUR: Aerial photo flown 4/02/19. CSUR 100%. DSUR to Rdwy 9/25/20. Add'l DSUR req'd 11/9/20 to Rdwy 1/12/21. PSUR: 4 certs. PSUR to ROW 3/22/21.

RDWY: Floodplain SP req'd. Materials & Traffic req 10/8/20. Add'l Survey req 11/9/20. Early Coord Meeting held 11/10/20. Prelim Layouts to ROW & ENV 11/10/20. Des Criteria appr'd 12/2/20. Hyd Anal complete to Bridge 2/10/21. Hyd Anal complete to Bridge 2/10/21. ROW reqm'ts to ROW 2/26/21. RDWY Info to ENV 3/22/21. Rev ROW & UTIL reqm'ts to ROW 4/30/21. Field Insp held 5/18/21.

ROW: Plans 80% (5 trs). UFI 11/12/20. Plans to 3 utils 5/27/21.

BR: (TMG) Layout 75%. Prelim. Info to Env. 6/2021.

MAT: Soil Survey % AC to Rdwy 10/12/2020. Subsurf Invest 0%.

TP&P: No railroad involvement.

050475 Little Piney Creek Str. & Apprs. (S)

Hwy. 56

(Izard) (pri) (APHN) (Minor Arterial) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	5%	5%	30%		5%	0%	TBD		
TARGET DATE		May 21	Oct 21	Jan 22	Sep 21	Jan 23	Jun 23	SCHEDULED DATE: 06-2024 STIP FFY: 2023			
END DATE		May 21									

TYPE WORK: Replace 1 structure.

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 1,200 ADT.

BRIDGE INFO: M3313 (48.67, Br. Repl., P2, SD, Deck 6, Super. 4, Sub. 5, 1971)

ENV: Env constraints to Rdwy 7/23/21.

SUR: 05x149-M3313. CSUR 100%. DOP 2/19/2020. UAV LiDAR DOP 1/28/2021. LiDAR feature extraction 100%. DSUR to Rdwy 5/19/21.

PSUR: 7 certs.

RDWY: No Floodplain SP req'd. Traffic & Materials req 5/17/21. DSUR rec'd 5/19/21. Hyd Anal 40%.

ROW: AUI 7/16/2021.

TP&P: No railroad involvement.

Other Federal-Aid & State Jobs

090558 Sulphur Springs – Decatur (Passing Lane) (S)

Hwy. 59

(Benton) (bridgefrmr) (1.18 mi.) (APHN) (Minor Arterial) /STBGP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	90%	100%	75%	20%	25%	NA	100%	NA	
TARGET DATE		Sep 19	Mar 20	Nov 20		Nov 21	May 22	SCHEDULED DATE: 05-2022 STIP FFY: 2022			
END DATE		Nov 19	Sep 20	Nov 20	Dec 19						

TYPE WORK: One Passing Lane; CLRS

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18. Project renamed on 10/18/19, 11/15/19, & 8/24/20.

GENERAL: 6,000-6,900 ADT.

ENV: tribal letters sent 2/20/20. Env Constraints to BR & RDWY 6/19/20. ARS to SHPO 7/15/20, response 7/16/20. PIF to SHPO 7/16/20, response 7/24/20. Virtual public involvement to be held 9/17/20-10/02/20. T3 CE appr'd 11/4/20.

SUR: Aerial photo flown 4/9/19, 7/23/19, 8/6/19, 11/08/19. Pics available. CSUR 100%. Photo mapping 100%.

DSUR: DSUR 100% to Rdwy 11/20/19. Add'l DSUR req'd 02/27/20.

PSUR: 29 certs. PSUR to ROW 12/19/19.

RDWY: No Floodplain SP req'd. Passing Lane Locations appr'd 5/8/19. Traffic & TMs req 10/11/19. Soil Survey req 10/14/19. DSUR rec'd 11/20/19. T.O. to CON 11/26/19. Avg Running Speed req 2/6/20. Early Coord Meeting held 2/13/20. Add'l Survey req 2/27/20. 30% Plans rec'd from CON 3/10/20. 30% Plans rev'd & ret'd to CON 3/26/20. 60% Plans rec'd from CON 7/9/20. Field Insp held 7/21/20. RDWY Info to ENV 8/27/20. 60% Plans rev'd & ret'd to CON 8/28/20. Des Criteria appr'd 8/31/20. ROW req'mts to ROW 9/1/20. UTIL req'mts to ROW 10/1/20. Loc & Des Doc appr'd 11/9/20. 90% Plans rec'd from CON 6/21/21. Final Field Insp req 7/12/21.

ROW: Plans 90% (14 trs). Auth Rec'd 7/7/21. 0/14 appr made & appr'd. AUI 9/26/19, UFI 9/11/20; Plans to 11 utils 11/6/20, 3/11 Est rec'd, 2 no conflict.

MAT: Soil Survey to Rdwy 3/3/2020.

TP&P: KCS tracks run parallel to job extent.

SIR: TMs sent to RDWY 2/17/20.

ORIGINAL SCHEDULE: SCHEDULED-Sep 21; DSUR-Sep 19; RDWY-Mar 20; ENV-Nov 20; ROW-Mar 21; UTIL-Sep 21

090638 Decatur – Gentry (Passing Lane) (S)

Hwy. 59

(Benton) (1.2 mi.) (APHN) (Minor Arterial)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE									TBD		
TARGET DATE		Aug 22	Apr 23	Jul 23	Sep 22	Apr 24	Oct 24				
END DATE											

TYPE WORK: One Passing Lane

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: Project programmed on 6/3/21.

GENERAL: 11,000 ADT.

TP&P: 6/8/2021 Possible railroad involvement of KCS DOT 330357A, et al.

Other Federal-Aid & State Jobs

090506 Illinois River Str. & Apprs. (Hwy. 59) (S)

Hwy. 59

(Benton) (craft-tull) (0.5 mi.) (APHN) (Minor Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	45%	50%	75%		10%	5%	TBD	NA	TBD
TARGET DATE		Oct 18	Aug 21	Nov 21	Nov 18	May 22	Nov 22	SCHEDULED DATE: 11-2022 STIP FFY: 2022			
END DATE		Oct 18			Jun 19						

TYPE WORK: Bridge Replacement

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0004(77)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/28/17.

GENERAL: 3,300 ADT.

BRIDGE INFO: 03743 (36.50, Br. Repl., P0, SD, Deck 4, Super. 4, Sub. 4, 1963)

ENV: Mussel survey reqd. Constraints to BR, RDWY, 8/14/18. Tribal consultation sent 8/30/18. IWQ certification reqd.

ARS to SHPO 6/4/19; response 6/11/19. VPI Phase II meeting held 11/12/20 5:30-6:30pm www.ardot.gov. CRS to SHPO 9/29/20. VPI Phase II meeting held 2/24/21-3/17/21 with live meeting 3/2/21 @ 5:30-6:30pm www.ardot.gov.

ARS addendum to SHPO 5/25/21, response 5/26/21. Informational meeting held 6/10/21 4-7pm Holiday Inn Express Board Room 2100 Hwy 412 West Siloam Springs. CRS addendum to SHPO 6/10/21, response 6/30/21.

SUR: Aerial photo flown 1/5/18.

DSUR: CSUR 100%. DSUR to Rdwy 10/26/18. Add'l DSUR req'd 3-4-19, 100% to Rdwy/Bridge 3/22/19. Add'l

DSUR req'd 5/16/19, 100% to Rdwy 7/11/19.

PSUR: 9 certs. PSUR to ROW 1/15/19.

RDWY: Floodplain SP req'd. T.O. to CON 9/13/18. DSUR rec'd 10/26/18. Traffic req 12/20/18. Avg Running Speed req 3/4/19. Add'l Survey req 3/4/19 & 5/15/19. Des Criteria appr'd 3/13/19. 15% Plans rec'd from CON 8/27/19. Materials req 9/20/19. 15% Plans rev'd & ret'd to CON 9/20/19. 30% Plans rec'd from CON 1/9/20. 30% Plans rev'd & ret'd to CON 1/23/20. 60% Plans rec'd from CON 3/19/20. Prelim ROW & UTIL Cost Est to ROW 3/20/20. Avoid Alt to ENV 6/9/20. 60% Plans rev'd & ret'd to CON 1/14/21. Rev 30% Plans rec'd from CON 1/22/21. Rev 30% Plans rev'd & ret'd to CON 2/12/21. Rev 60% Plans rec'd from CON 3/24/21 & 6/22/21. Field Insp held 6/30/21. RDWY Info to ENV 5/14/21. Rev 60% Plans rev'd & ret'd to CON 5/27/21.

ROW: By ARDOT. (Est. 8 trs). Est 1 Bus & 1 PPO rels. AUI & UFI 1/4/19. Est. 3 utils.

BR: (JYP) Layout 75%.

TP&P: No railroad involvement.

SIR: Traffic data sent to RDWY 1/15/19.

ORIGINAL SCHEDULE: SCHEDULED-Jul 20; DSUR-Oct 18; RDWY-Apr 19; ENV-Jul 19; PSUR-Nov 18; ROW-Jan 20; UTIL-Jul 20

040872 Pointer Trl. – McKibben St. (Van Buren) (Widening) (S)

Hwy. 59

(Crawford) (urb) (1.2 mi.) (NHS) (Urban Principal Arterial) /NHPP/State/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%				NA	TBD		
TARGET DATE		Apr 22	Oct 22	Jan 23	May 22	Jun 24	Dec 25	SCHEDULED DATE: 11-2025 STIP FFY: 2024			
END DATE											

TYPE WORK: Major Widening to 5 lanes.

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 13,000-15,000 ADT.

ENV: Tribal consultation letters sent 6/18/21.

SUR: Aerial photo 3/4/21. PICs available.

RDWY: Floodplain SP req'd. Traffic & Materials req 5/17/21.

TP&P: 7/1/2021 No railroad involvement.

Other Federal-Aid & State Jobs

080676 Arkansas River – West (Drainage Impvts.) (S)

Hwy. 60

(Perry) (0.75 mi.) (APHN) (Minor Arterial) /STBGP/State/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
NA			5%				0%	TBD		
	Jul 22	Jan 24	Jul 24		Apr 25	Apr 26	STIP FFY: 2024			

TYPE WORK: Drainage Improvements.

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 5,500 ADT.

BRIDGE INFO: 05279 (Hwy. 00072 under CR 72)

SUR: Aerial photo 5/14/21. UAV-LiDAR to be acquired.

RDWY: Floodplain SP req'd.

TP&P: No railroad involvement.

101129 Frenchmans Bayou Str. & Apprs. (S)

Hwy. 61

(Mississippi) (con) (APHN) (Major Collector) /NHPP/State/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%		5%				0%	TBD		
	May 21	Dec 21	Dec 21	Sep 21	Aug 22	Feb 23	SCHEDULED DATE: 08-2023 STIP FFY: 2023			
	May 21									

TYPE WORK: Replace 1 structure.

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 530 ADT.

BRIDGE INFO: 01268 (65.94, Br. Repl., NP, SD, Deck 4, Super. 4, Sub. 6, 1954)

ENV: EPD.

SUR: 10x269-01268. CSUR 100%. DSUR to Rdwy 5/19/21.

RDWY: Floodplain SP req'd. Traffic & Materials req 5/17/21. DSUR rec'd 5/19/21.

TP&P: No railroad involvement. Structure over 25' from rail line.

101134 Hwy. 61 & Hwy. 325 Inters. Impvts. (Osceola) (S)

Hwys. 61 & 325

(Mississippi) (APHN) (Urban Minor Arterial) /STBGP/State/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
NA	IP		5%				NA	TBD		
	Feb 22	Jul 22	Jul 22		Apr 23	Jan 24	SCHEDULED DATE: 01-2024 STIP FFY: 2023			

TYPE WORK: Curve realignment and radius improvements.

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 1,500-5,600 ADT.

ENV: EPD.

SUR: Aerial photo 12/17/20. Aerial photo 12/17/20. CSUR 100%.

RDWY: No Floodplain SP req'd.

TP&P: No railroad involvement.

Other Federal-Aid & State Jobs

101009 Ditch No. 30 Str. & Apprs. (Blytheville) (S)

Hwy. 61

(Mississippi) (m.baker) (0.36 mi.) (APHN) (Urban Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	100%	100%	75%	80%	45%	95%	TBD	NA	NA
TARGET DATE		Apr 19	Sep 19	Sep 19		Jun 21	Nov 21	SCHEDULED DATE: 11-2021 STIP FFY: 2021			
END DATE		May 19	Dec 19	Nov 19	May 19						

TYPE WORK: Replace 1 bridge.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-9051(12)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 2,400 ADT.

BRIDGE INFO: 01257 (25.30, Br. Repl., P0, SD, Deck 6, Super. 6, Sub. 4, 1951)

ENV: EPD. Tribal consultation sent 1/3/19. Constraints to BR, RDWY, & SUR 2/7/19. ARS to SHPO 9/26/19; response 9/26/19. PIF to SHPO; response 11/7/19. T1-CE apprv'd 11/12/19. PI held 2/27/20.

SUR: CSUR 100%. Aerial photo flown 1/31/19. DSUR 100% to Rdwy 5/8/19. Add'l DSUR req'd 8/05/19, 100% to Rdwy 9/04/19.

PSUR: 19 certs. Existing ROW to ROW 5/22/19. Rev. PSUR to ROW 01/07/20. ROW staking req'd 8/12/20 to ROW 9/1/20.

RDWY: Floodplain SP req'd. T.O. to CON 5/1/19. DSUR rec'd 5/8/19. Early Coord Meeting held 7/25/19. Traffic req 8/2/19. Add'l Survey req 8/2/19. Materials req 9/27/19. Des Criteria apprv'd 10/18/19. 30% Plans rec'd 12/9/19. 30% Plans rev'd & ret'd to CON 12/13/19. ROW req'mts to ROW 12/17/19. Field Insp held 1/30/20. UTIL req'mts to ROW 1/31/20. 60% Plans rec'd from CON 2/19/20. 60% Plans rev'd & ret'd to CON 3/11/20. 90% Plans rec'd from CON 5/15/20. Final Field Insp held 5/15/20. Plans to EST 5/15/20 & 11/30/20. 90% Plans rev'd & ret'd to CON 8/11/20. Plans cert by CON 8/19/20. Final Plans rec'd from CON 9/23/20. Final Plans rev'd & ret'd to CON 2/1/21. TMP apprv'd 2/17/21. Rev ROW req'mts to ROW 2/22/21.

ROW: Plans 90% (10 trs). Auth Rec'd 6/22/20. 10/10 apprs made & apprv'd; 6 options, 5 paid & 2 to be condemned. AUI 5/7/19, UFI 2/19/19; Plans 7 to utils 6/26/20; 7/7 est rec'd, 5 utils no conflict.

BR: (SWP) 1 Bridge. Layout 95%. Rec'd. 90% plans 5/15/20. Ret'd. comments 90% plans 7/23/20.

TP&P: 11/20/20 No RR Involvement

SIR: STIP Traffic data sent to ENV on 1/7/2019.

ORIGINAL SCHEDULE: SCHEDULED-Nov 20

Other Federal-Aid & State Jobs

090581 Bellefonte – Marion Co. Line (Passing Lanes) (S)

Hwy. 62

(Boone) (pri) (2.34 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/CAP-2/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	50%	20%	75%		15%	NA	TBD	NA	
TARGET DATE		Dec 19	Jun 21	Sep 21		Jun 22	Mar 23	SCHEDULED DATE: 02-2023 STIP FFY: 2022			
END DATE		Dec 19	May 21		Dec 19						

TYPE WORK: One set of passing lanes; CLRS

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 10/18/19.

GENERAL: 6,000 ADT. Was originally funded as Job R90095 in Marion County but set up as a new project after an engineering review determined it was more feasible to construct passing lanes in Boone County.

ENV: ARS to SHPO 4/6/20, response 4/6/20. Constraints to RDWY 9/22/20. Phase I VPI to be held 8/10-8/25/21 @ <https://www.ardot.gov/publicmeetings>

SUR: DSUR to Rdwy 12/06/19. Add'l DSUR req'd 10/27/20 to Rdwy 12/16/20.

PSUR: PSUR to ROW 12/19/19.

RDWY: No Floodplain SP req'd. Passing Lane Locations appr'd under Job R90095 5/9/19. Traffic & Materials req 10/10/19. DSUR rec'd 12/6/19. FWD req 9/15/20. Early Coord Meeting held 9/22/20. Prelim Layouts to ROW & ENV 10/22/20. Add'l Survey req 10/27/20. ROW & UTIL reqm'ts to ROW 5/28/21. Field Insp & TMP Meeting held 6/22/21.

ROW: (Est. 15 trs). AUI 11/6/19, UFI 3/3/21; Plans to 6 utils 6/2/21, 1 utils no involvement.

TP&P: No railroad involvement.

SIR: FWD to RDWY 11/4/2020.

ORIGINAL SCHEDULE: SCHEDULED-Aug 22

090640 Boone Co. Line – Yellville (Passing Lanes) (S)

Hwy. 62

(Marion) (12.84 mi.) (NHS) (Principal Arterial) (4LG)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA								TBD		
TARGET DATE											
END DATE											

TYPE WORK: Alternating Passing Lanes.

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: Project programmed on 4/7/21.

GENERAL: 4,700-6,100 ADT.

SUR: Aerial photo 2/19/20. Ortho available.

TP&P: Highway 412 Corridor Planning Study (2020) provides big picture findings. Need to develop specifics.

Other Federal-Aid & State Jobs

090237 Hwy. 62B – Baxter Co. Line (F)

Hwy. 62

(Marion) (pri) (2.06 mi.) (NHS) (Principal Arterial) (4LG)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%			10%					TBD		TBD
TARGET DATE											
END DATE											

TYPE WORK: Widening

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 1/3/07.

GENERAL: 11,000-12,000 ADT.

ENV: PI to be scheduled. Tribal consultation sent 8/28/17.

SUR: Aerial photo flown 4/12/13.

TP&P: Railroad Involvement, M&NA passes under through tunnel at LM 9.18.

012390 Mountain Home – Salem (Passing Lanes) (S)

Hwy. 62

(Baxter & Fulton) (27.43 mi.) (NHS) (Principal Arterial) (4LG)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA								TBD		
TARGET DATE											
END DATE											

TYPE WORK: Alternating Passing Lanes.

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: Project programmed on 4/7/21.

GENERAL: 3,600-5,500 ADT.

SUR: Aerial photo 4/12/19.

TP&P: Highway 412 Corridor Planning Study (2020) provides big picture findings. Need to develop specifics.

Other Federal-Aid & State Jobs

050422 Shipman & Big Creeks Strs. & Apprs. (S)

Hwys. 62 & 223

(Fulton) (pri) (0.6 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	50%	20%	75%		10%	0%	35%	NA	NA
TARGET DATE		Nov 20	Apr 21	Aug 21		Feb 22	Aug 22	SCHEDULED DATE: 08-2022 STIP FFY: 2022			
END DATE		Sep 20	Jul 21		Dec 20						

TYPE WORK: Replace 1 structure with R.C. Box Culvert, replace 1 bridge.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 920-3,600 ADT.

BRIDGE INFO: 01927 (58.01, Br. Repl., P3, Deck 6, Super. 6, Sub. 7, 1935); M2381 (53.17, Br. Repl., P2, SD, Deck 4, Super. 4, Sub. 5, Hist., 1919)

ENV: Historic Bridge process reqd. Tribal consultation sent 12/13/18. Constraints to BR and RDWY 11/18/20. ARS to SHPO 11/18/20, response 11/20/20. BR marketing letters sent 2/1/21. PIF to SHPO 7/29/21, MOA to SHPO 7/29/21.

SUR: Aerial photo flown 4/02/19. CSUR 100%.

DSUR: DSUR to Rdwy 9/11/20.

PSUR: 7 certs. PSUR to ROW 12/4/20.

RDWY: No Floodplain SP req'd. DSUR rec'd 9/10/20. Materials & Traffic req 10/8/20. Early Coord Meeting held 11/4/20.

Prelim Layouts to ROW & ENV 11/4/20. Hyd Anal complete to Bridge 2/24/21. ROW & UTIL reqm'ts to ROW 7/9/21.

Field Insp & TMP Meeting held 7/28/21. Des Criteria apprv'd 7/12/21.

ROW: UFI 4/7/21.

BR: (CMW) Layout 20%. HBAC Recomm. to FHWA for Apv'l. 4/20/21.

MAT: Soil Survey % AC to Rdwy 10/12/2020.

TP&P: No railroad involvement.

SIR: STIP Traffic data sent to ENV on 1/7/2019.

ORIGINAL SCHEDULE: DSUR-Nov 20; RDWY-Apr 21; ENV-Apr 21; ROW-Oct 21; UTIL-Apr 22

Other Federal-Aid & State Jobs

100941 Hwy. 62 Inters. Impvts. (Piggott) (S)

Hwy. 62

(Clay) (pri) (0.28 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
NA	100%	100%	100%	75%	80%	50%	NA	100%	100%	NA
	May 17	Dec 17	Jun 18	Jun 17	Jul 21	Aug 21	SCHEDULED DATE: 09-2021 STIP FFY: 2021			
	Jun 17	Mar 18	Aug 18	Jun 17						

TYPE WORK: 3 Roundabouts and 1 signalized intersection in Piggott. Pavement type: Asphalt.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPF-0011(47)

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/4/16.

GENERAL: 2,200-4,400 ADT. From the Piggott Traffic Study 2007. All Bids rejected January 2021.

ENV: Tribal consultation sent 3/10/17. RTA for 42 properties to SHPO 11/30/17; 10 properties eligible 12/1/17.

Constraints to RDWY 12/19/17. PIF to SHPO 3/23/18; conc recd 3/26/18. PI held 6/26/18 in Piggott. T2 CE apprvd 8/16/18.

SUR: Aerial photo flown 1/14/16.

DSUR: CSUR 100%. U&D 100%. Photogrammetry 100%. DSUR to Rdwy 6/2/17. Add'l DSUR req'd 2/8/18 100% to Rdwy 3/16/18. Add'l DSUR req'd 6/27/18 to Rdwy 7/11/18.

PSUR: 53 certs. NTP to CON 3/22/17 to ROW 6/16/17. 2 add'l tracts req'd 8/23/18 100% to ROW 8/28/18.

RDWY: No Floodplain SP req'd. DSUR rec'd 6/2/17. Prelim Prints to ROW & ENV 11/15/17. Traffic, TMs, & Soil Survey req 11/15/17. Add'l Survey req 2/8/18. ROW & UTIL req'mts to ROW 3/15/18. RDWY Info to ENV 3/15/18. Field Insp held 6/26/18. Add'l Survey req 6/27/18. Meeting with City held 2/1/19. Loc & Des Doc apprvd 2/5/19. Lighting req to Maint 7/9/19. Rev ROW req'mts to ROW 3/17/20. Plans to EST 9/10/20. TMP apprvd 9/22/20. Maint Aggrement to City 10/15/20. TSA rec'd from City 10/20/20. Rev ROW & UTIL req'mts to ROW 12/30/20. Maint Aggrement rec'd from City 1/6/21.

ROW: Plans 90% (24 trs). Auth Rec'd 3/23/20. 23/24 apprs made & apprvd. 17 options 2 ROEs, 14 paid, 3 to be condemned & 1 condemned - poss 6/22/21. AUI 3/15/18. 5/5 Utils est rec'd. Plans to 5 Utils 6/18/18, 5/5 utils WO issued, 1 utils adj complete.

MAT: Soil Survey to Rdwy 3/9/18..

TP&P: No railroad involvement.

SIR: TMs sent to RDWY 2/23/18.

ORIGINAL SCHEDULE: SCHEDULED-Jan 18; DSUR-May 17; RDWY-Dec 17; ENV-Apr 18; PSUR-Jun 17; ROW-Jan 19; UTIL-Oct 19

012157 Mammoth Spring – Black Rock P.E.

Hwy. 63

(Fulton, Sharp & Lawrence) (NHS) (Principal Arterial)

TYPE WORK: Capacity Improvements

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: Project programmed on 7/20/11.

SUR: CSUR 100%. Partial photogrammetry under 100686.

Other Federal-Aid & State Jobs

100981 Hwy. 117 – Hwy. 25 (Black Rock) (S)

(Lawrence) (urb) (2.18 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%	100%	45%	90%	75%		10%	NA	100%	NA	
TARGET DATE		Dec 19	Jun 20	Sep 20		Jun 21	Mar 22	SCHEDULED DATE: 03-2022 STIP FFY: 2023			
END DATE		Feb 20	Sep 20	Jan 21	Jan 20						

TYPE WORK: Widening to four lanes with a painted median.

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18. Project renamed on 8/8/19 & 8/13/19.

GENERAL: 7,300-8,000 ADT. 2018/11/09 IOM- new project programmed by Commission Minute Order 2018-080 for 2019-2022 STIP. IOM 8/13/2019-Project Renamed -canceled 050421

ENV: Constraints to Rdwy 11/14/19. PI meeting TBD. Tribal consultation letters sent 5/28/20. Virtual Public Involvement meeting via WebEX 7/08/20 5:30-6:30pm @ www.ardot.gov ARS to SHPO 10/16/20, response 10/19/20. PIF to SHPO, response 1/11/21. T3-CE appr'd 1/27/21.

SUR: Aerial photo flown 2/13/19, 3/22/19. CSUR 100%. Photogrammetry under 100686. U&D 100%. DSUR to Rdwy 02/07/20.

PSUR: 94 certs. NTP to CON 11/05/19. PSUR to ROW 01/31/20.

RDWY: No Floodplain SP req'd. Traffic, TMs, & Materials req 10/11/19. DSUR rec'd 1/27/20 & 2/7/20. Early Coord Meeting held 2/11/20. Prelim Layout to ROW & ENV 2/28/20. Soil Survey req 2/28/20. ROW req'mts to ROW 9/30/20.

RDWY Info to ENV 1/15/21. Loc & Des Doc appr'd 1/29/21. Des Criteria appr'd 2/24/21.

ROW: AUI 1/22/20, UFI 4/20/20.

MAT: Soil Survey %AC to Rdwy 10/14/19. Soil Survey to Rdwy 3/16/2021.

TP&P: No railroad involvement.

SIR: TMs sent to RDWY 1/27/20.

012393 Hardy – Black Rock (Sel. Secs.) (S)

Hwy. 63

(Lawrence, Randolph & Sharp) (27.36 mi.) (NHS) (Principal Arterial) (4LG) /Sales Tax-X/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	30%			5%				TBD	TBD		
TARGET DATE	Jul 21							STIP FFY: 2024			
END DATE											

TYPE WORK: Major Widening.

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 5,800-8,700 ADT.

SUR: Aerial photo 4/15/19 under Hwy 412 corridor. Ortho available.

TP&P: Highway 412 Corridor Planning Study (2020) provides big picture findings. Need to develop specifics.

Coordination with FHWA required for interchange modification.

Railroad coordination BNSF at-grade on Hwy. 63 LM 1.54 MP 375.63 DOT# 667939N.

ORIGINAL SCHEDULE: PLAN-Jun 21

Other Federal-Aid & State Jobs

061467 Hwy. 63 & Hwy. 70 Strs. & Apprs. (Prairie Co.) (S)

Hwys. 63 & 70

(Prairie) (con) (0.95 mi.) (APHN) (Minor Arterial) (4LG)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	95%	100%	75%	20%		90%	NA	NA	NA
TARGET DATE				May 16							
END DATE				May 16							

TYPE WORK: Construct two bridges.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 4/1/15. Funding issues on 10/24/16.

GENERAL: 2,600-4,500 ADT. White River Irrigation District responsible for all costs. Agreement with water district signed 12/18/14. Sponsor to handle design, ROW & UTIL. ARDOT to handle ENV, advertising, award and CENG.

ENV: CR report to SHPO 11/17/15; appr'd 11/19/15. Environmental clearance under CoE ROD 2/25/2000.

SUR: DSUR and PSUR by WRID CON.

RDWY: No floodplain SP req'd. 60% Plans rec'd from WRID's CON 4/20/15. RDWY Info to ENV 4/23/15. 60% Plans rev'd & ret'd to WRID's CON 5/7/15. Field Insp held 5/26/15. 90% Plans rec'd from WRID's CON 7/18/16. 90% Plans rev'd & ret'd to WRID's CON 10/24/16. Traffic req 10/23/19.

ROW: Plans 85% (9 trs). Auth Req X/X/XX.

BR: (JYP) Layout 95%. Rec'd. Layouts 4/23/15 & 6/21/15. Ret'd. layout comments 6/17/15. Prelim. Info to Env. 2/1/16. Rec'd 90% Plans 7/19/16. Ret'd. Comments 90% Plans 8/17/16.

ORIGINAL SCHEDULE: SCHEDULED-Dec 16

061615 La Grue Bayou, Wolf Island Slash & Honey Creek Strs. & Apprs. (S)

Hwys. 63 & 33

(Prairie) (garver) (APHN) (Minor Arterial) (4LG) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	60%	90%	75%	15%	25%	10%	35%	NA	NA
TARGET DATE		Oct 19	Jun 20	Jun 20		Dec 21	Jun 22	SCHEDULED DATE: 06-2022			
END DATE		Dec 19	Jul 20	Jun 20	Dec 19						

TYPE WORK: Replace 4 structures. Structures on Hwy. 63 will be 4-lane with painted median.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0059(16)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18. Project renamed on 6/1/20.

GENERAL: 680-4,300 ADT.

BRIDGE INFO: 01858 (71.40, Br. Repl., NP, SD, Deck 5, Super. 4, Sub. 5, 1934); 01859 (67.79, Br. Repl., NP, SD, Deck 5, Super. 4, Sub. 5, 1934); 01860 (55.15, Br. Repl., NP, SD, Deck 5, Super. 4, Sub. 5, 1934); M0756 (44.33, Br. Repl., P1, Deck 6, Super. 6, Sub. 5, 1957)

ENV: EPD. Constraints to BR, RDWY, & SUR 2/14/19. ARS to SHPO 3/10/20, response 3/11/20. PIF to SHPO 4/15/20, response 4/15/20. T3-CE appr'd 6/16/20.

SUR: Aerial photo flown 12/15/15, 3/24/15, 1/28/19. CSUR 100%. DSUR 100% to Rdwy 12/06/19. Add'l DSUR req'd 02/27/20, 100%, to Rdwy 03/13/20.

PSUR: 11 certs. PSUR to ROW 11/04/19. Add'l PSUR req'd 02/27/20.

RDWY: Floodplain SP req'd. T.O. to CON 6/18/19. Traffic & Materials req 10/11/19. DSUR rec'd 12/6/19. Early Coord Meeting held 2/25/20. Add'l Survey req 2/27/20. Des Criteria appr'd 4/28/20. 30% Plans rec'd from CON 5/4/20. 30% Plans rev'd & ret'd to CON 6/2/20. Loc & Des Doc appr'd 6/18/20. 60% Plans rec'd from CON 7/3/20. ROW & UTIL reqm'ts to ROW 7/6/20. 60% Plans rev'd & ret'd to CON 7/28/20. Field Insp held 9/16/20. RDWY Info to ENV 8/20/20.

ROW: Plans 85% (8 trs). Initial Auth Rec'd 2/26/21. AUI held 10/14/19, UFI held 3/18/20; Plans to 3 utils 9/2/20; 2/3 est rec'd, 1/3 WO issued.

BR: (SWP) Layout 95%.

MAT: Soil Survey %AC to Rdwy 10/14/19.

TP&P: No railroad involvement.

SIR: STIP Traffic data sent to ENV on 1/7/2019.

ORIGINAL SCHEDULE: SCHEDULED-Nov 21; DSUR-Oct 19; RDWY-Jun 20; ENV-Jun 20; ROW-Mar 21; UTIL-Dec 21

Other Federal-Aid & State Jobs

020702 I-530 – I-530 (Pine Bluff) (S)

Hwys. 63 & 65B

(Jefferson) (iconic) (13.92 mi.) (NHS) (Urban Principal Arterial) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	NA	90%	100%	NA	NA	NA	0%	TBD		
TARGET DATE			Apr 21	Aug 21				SCHEDULED DATE: 09-2021 STIP FFY: 2022			
END DATE			Jun 21	Jun 21							

TYPE WORK: Patching, Grinding, Joint Rehab, Mill & Overlay Shoulders, Seal Raised Median, back wall panels & Select Approach Slab Reconstruction

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18. Project renamed on 7/7/20.

GENERAL: 3,800-14,000 ADT. IOM 07/07/2020 - Job 020707 combined into this project.

ENV: CR clearance to file 6/28/21. T1CE apprvd 6/30/21.

RDWY: Scope to CON 12/31/20. Rehab Rec apprvd 3/2/21. 90% Plans rec'd from CON 6/14/21. ROW & UTIL reqm'ts to ROW 6/29/21. RDWY Info to ENV 6/29/21. 90% Plans rev'd & ret'd to CON 7/6/21. Rev 90% Plans rec'd from CON 7/16/21.

TP&P: No railroad involvement 7/30/2021. Crosses UP track at DOT 788034X Pine Bluff Sub MP 266.90 and DOT 425259A McGehee Sub MP 350.40.

RR: 6/25/2021 No PE Agreement needed.

ORIGINAL SCHEDULE: RDWY-Apr 21; ENV-May 21; UTIL-Oct 21

040788 Hwy. 64 Strs. & Apprs. (Mulberry) (S)

Hwy. 64

(Crawford) (neel-schaffer) (APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	65%	50%	75%	15%	15%	5%	CON	NA	
TARGET DATE		Feb 20	Apr 21	Jul 21	Aug 20	Jan 22	Oct 22	SCHEDULED DATE: 10-2022 STIP FFY: 2023			
END DATE		Jun 20	Apr 21		Aug 20						

TYPE WORK: Replace 2 bridges.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0017(44)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18. Project renamed on 8/24/20.

GENERAL: 1,900-3,100 ADT.

BRIDGE INFO: 00411 (71.98, Br. Repl., NP, SD, Deck 6, Super. 5, Sub. 4, 1928); 00413 (60.43, Br. Repl., NP, SD, Deck 6, Super. 4, Sub. 4, 1929)

ENV: Tribal consultation letters sent 5/10/19. ARS to SHPO 6/17/19; response 6/24/19. Constraints to Rdwy & BR 1/22/20. ARS addendum to SHPO 3/26/20. PIF to SHPO 4/21/21, response 5/5/21. Phase II Virtual Public Involvement 8/11-9/1/21 with live meeting 8/17/21 5:30-6:30 @ www.ardot.gov/publicmeetings

SUR: Aerial photo flown 1/9/19, 3/21/19. CSUR 100%. DSUR to Rdwy 6/12/20. Add'l DSUR req'd 10/14/20 to Rdwy 12/23/20.

PSUR: 17 certs. NTP to Con 5/29/20. PSUR to ROW 8/3/20. NTB revised certs per court case and state quit claim to ROW 6-2-21.

RDWY: Floodplain SP req'd. Traffic & Materials req 10/10/19. DSUR rec'd 6/12/20. T.O. to CON 8/21/20. Des Criteria appr'd 9/2/20. Early Coord Meeting held 9/9/20. Add'l Materials req 9/22/20. Add'l Survey req 10/14/20. 30% Plans rec'd from CON 11/3/20. 30% Plans rev'd & ret'd to CON 11/19/20. 60% Plans rec'd from CON 4/5/21. ROW & UTIL reqm'ts to ROW 4/19/21. 60% Plans rev'd & ret'd to CON 5/4/21. RDWY Info to ENV 5/19/21. Field Insp held 6/3/21.

ROW: Plans 80% (8 trs). Est 1 PPO relo. AUI 1/31/20, UFI 8/18/20; Plans to 9 utils 7/1/2021.

BR: (CMW) Layout 85%.

MAT: Soil Survey %AC to Rdwy 10/15/19. Soil Survey by Consult.

TP&P: No railroad involvement.

ORIGINAL SCHEDULE: DSUR-Feb 20; RDWY-Apr 21; ENV-Jul 21; PSUR-Aug 20; ROW-Jan 22; UTIL-Jul 22

Other Federal-Aid & State Jobs

040868 Hicks Creek Str. & Apprs. (S)

Hwy. 64

(Franklin) (APHN) (Major Collector) /NHPP/State/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
			5%				0%	TBD		
	Feb 22	Aug 22	Nov 22	Mar 22	Jul 23	Jan 24	SCHEDULED DATE: 08-2024 STIP FFY: 2024			

TYPE WORK: Replace 1 structure.

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 3,600 ADT.

BRIDGE INFO: A1647 (66.83, Br. Repl., NP, SD, Deck 6, Super. 4, Sub. 6, 1931)

RDWY: Floodplain SP req'd. Traffic & Materials req 5/17/21.

TP&P: No railroad involvement.

050477 UPRR Str. & Apprs. (Bald Knob) (S)

Hwy. 64

(White) (APHN) (Minor Arterial) /NHPP/State/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
			5%				0%	TBD		
	Feb 22	Nov 22	Nov 22	Mar 22	Nov 23	May 24	SCHEDULED DATE: 11-2024 STIP FFY: 2024			

TYPE WORK: Replace 1 structure.

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 5,700 ADT.

BRIDGE INFO: A1922 (69.35, Br. Repl., NP, Deck 6, Super. 5, Sub. 6, 1935)

ENV: EPD.

SUR: Aerial photo 5/13/21.

RDWY: No Floodplain SP req'd. Traffic & Materials req 5/17/21.

TP&P: RR Coordination required with UPRR on Hwy. 64 STR # A1922 LM 0.55 MP287.85 DOT# 438233K.

110808 Hwy. 1 – Co. Rd. 367 (Wynne) (S)

Hwy. 64

(Cross) (urb) (0.7 mi.) (NHS) (Urban Principal Arterial) /STBGP/State/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	IP		5%				NA	TBD		
	Feb 22	Jul 22	Oct 22	Mar 22	Oct 23	Jan 24	SCHEDULED DATE: 01-2024 STIP FFY: 2024			

TYPE WORK: Major Widening.

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 6,400-9,800 ADT.

SUR: Aerial photo 3/8/21. CSUR 100%.

RDWY: No Floodplain SP req'd. Traffic & Materials req 5/17/21.

TP&P: No railroad involvement.

Other Federal-Aid & State Jobs

CA0102 Cross Co. Line – Hwy. 147 (Widening) P.E.

Hwy. 64

(Crittenden) (APHN) (Minor Arterial) ||Design Criteria: Established

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: Project programmed on 7/3/14.

ENV: Tribal consultation from FHWA to Tunica-Biloxi, Osage, Quapaw, Keetoowah, & Choctaw 3/26/14 under CA0101.

RDWY: PPC rec'd 7/18/14.

110803 Cross Co. Line – Co. Rd. 375 (Widening) (S)

(Crittenden) (pe) (8 mi.) (APHN) (Minor Arterial)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
NA	100%	60%		75%			0%	35%	100%	TBD
	Dec 13	Jul 21	Oct 21	Oct 13	Oct 22	Jul 23				
	Dec 13			Oct 13						

TYPE WORK: 4-lane with 11' painted median and 5-lane curb & gutter through city of Earle.

Pavement type: Asphalt

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 3/25/21.

GENERAL: 4,300-5,000 ADT. Split out of Job CA0101. STIP 2016-2020 note: Contingent upon availability of funds. IOM 03/25/2021 - Project supersedes Job CA0103.

BRIDGE INFO: 03264 (72.93, Br. Repl., NP, Deck 7, Super. 7, Sub. 6, 1961); 03265 (76.11, Br. Repl., NP, Deck 6, Super. 6, Sub. 7, 1961)

ENV: NEPA process. Tribal consultation from FHWA to Tunica-Biloxi, Osage, Quapaw, Keetoowah, & Choctaw 3/26/14 under CA0101. Section 7 concurrence requested 12/16/14; rec'd 1/12/15. AHTD ENV complete.

SUR: DSUR and PSUR under CA0101.

RDWY: Floodplain SP req'd. Prelim Layouts to ROW & ENV 4/25/19. Traffic & Soil Survey req 4/25/19. FWD req 4/26/19. Prelim Layouts to RR Coord 4/26/19. TMs req 9/30/19. Signal not warranted at Hwy. 64/Hwy. 149 or Hwy. 64/Hwy. 118/Hwy. 64B Intersection. Add'l Survey req 5/14/20.

BR: (TMG)

MAT: Soil Survey to Rdwy 9/3/19.

TP&P: Railroad Involvement: at-grades over UP at Sec. 15, LM 0.65 and Sec. 16, LM 0.43.

Draft planning study complete. Capacity improvements are not shown as a need within the study horizon.

SIR: FWD to RDWY 5/20/19. TMs sent to RDWY 11/1/2019.

ORIGINAL SCHEDULE: DSUR-Dec 13; PSUR-Oct 13

Other Federal-Aid & State Jobs

110614 I-55 – Hwy. 77 (Marion) (S)

Hwy. 64

(Crittenden) (urb) (0.43 mi.) (APHN) (Urban Minor Arterial) /CMAQ-FLEX/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	100%	100%	75%	90%	40%	NA	100%	100%	TBD
TARGET DATE		Jul 17	Sep 18	Mar 19	Sep 17	Jul 21	Jun 22	SCHEDULED DATE: 06-2022 STIP FFY: 2021			
END DATE		Aug 17	Feb 19	May 19	Oct 17						

TYPE WORK: Major Widening. Widen to add a center turn lane, curb and gutter, bike lanes and sidewalks.

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/4/16.

GENERAL: 8,000 ADT. Draft resolution and agreement to partner was sent to the city March 2018.

ENV: Constraints to RDWY 12/5/17. RTA for 12 properties to SHPO 12/7/17; 1 structure eligible 12/7/17. Tribal consultation sent 12/5/17. PI held 3/7/19 at Marion United Methodist Church Fellowship Hall, 81 Military Rd in Marion. SHPO concurrence recvd 4/1/19. T3 CE apprvd. 5/13/19.

SUR: Aerial photo flown 1/10/16. Photo ctl. Picked.

DSUR: NTP to CON 5/3/17. CSUR 100%. U&D 100%. NTP to CON 6/20/17. DSUR to Rdwy 8/4/17.

PSUR: Some data under 110337. 29 certs. PSUR to ROW 10/13/17. ROW staking req'd 03/09/20 to ROW 7/9/20.

ROW re-stake (Trs. 9, 14, 18) req'd 9/22/20 to ROW 10/14/20. Revised certs 25-28 to ROW 2/4/21.

RDWY: No Floodplain SP req'd. DSUR rec'd 8/4/17. Prelim Prints to ROW, ENV, & RR Coord 10/19/17. Traffic, TMs FWDs, & Soil Survey req 10/19/17. Design Criteria apprvd 8/27/18. Meeting with Mayor held 10/8/18. Signal upgrade req to Maint 10/31/18. Plans to RR Coord 2/11/19. ROW req'mts to ROW 2/12/19. RDWY Info to ENV 2/19/19. Field Insp held 3/7/19. UTIL req'mts to ROW 4/22/19. Rev RDWY Info to ENV 5/9/19. Loc & Des Doc apprvd 5/15/19. Rev UTIL req'mts to ROW 5/28/19. RUC req 6/25/20. Plans to EST 7/27/20. Field Insp held 7/29/20. TMP apprvd 10/14/20. TSA rec'd from City 4/9/21.

ROW: Plans 90% (21 trs). Auth Rec'd 5/29/20. 21/21 apprs made & apprvd; 12 options, 12 paid, 5 to be condemned. 2/2 bus relos moved. AUI 8/15/17, UFI 2/14/18. Plans to 7 Utils 5/10/19; 5/6 utils est rec'd, 1 utils no adj, 2/5 WO issued.

MAT: Soil Survey to Rdwy 2/12/18.

TP&P: Railroad Involvement at eastern terminus depending on scope of work. DOT # 665981F : BNSF RR, Subdivision Thayer South : Mile Post 474.00 : Street Name Military Rd

RR: PE agmnt fully executed 8/10/20 & SP submitted to PM 8/10/20. Traffic Signaling diagnostic 7/21 and signal timing forms approved by Roadway 10/15/20. Estimate from BNSF received on 11/10/2020. Awaiting the C&M from BNSF for execution. Theoretical Drawing BNSF Match Letter drafted requesting matching funds until after job is complete. 6/2/2021 City Traffic Signal Agreement provided to BNSF. Resubmitted agreement to BNSF 7/9/21 for review

SIR: TMs sent to RDWY 11/2/17. FWD to RDWY 2/8/18.

ORIGINAL SCHEDULE: SCHEDULED-Oct 19; DSUR-Jul 17; RDWY-Jan 18; ENV-Jul 18; PSUR-Sep 17; ROW-Jan 19; UTIL-Oct 19

Other Federal-Aid & State Jobs

040721 Fayetteville Ave. – Hwy. 162 (Alma) (S)

Hwy. 64B

(Crawford) (pri) (0.27 mi.) (Non-APHN) (Urban Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	50%	90%	75%		20%	75%	45%	NA	NA
TARGET DATE		May 17	Dec 20	Jun 21	Jul 17	Dec 21	Jun 22	SCHEDULED DATE: 06-2022 STIP FFY: 2022			
END DATE		Jun 17	Dec 20	Jun 21	Aug 17						

TYPE WORK: Replace 1 bridge. Curb and gutter with sidewalks between Fayetteville Ave. and Hwy. 162.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0017(42)

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/4/16. Project renamed on 4/2/18, 4/4/18, 4/3/19, & 9/25/20.

GENERAL: 1,600 ADT. Job 040802 broken out of this project. City to assume ownership of Hwy. 64B between Fayetteville Ave. and Hwy. 64 upon completion of project. Department to include curb and gutter with sidewalks on both sides of Hwy. 64B between Fayetteville Ave. and Hwy. 162, including sidewalks on both sides of bridge. Letter transmitting a partnering resolution sent to the City 11/5/2019. Letter transmitting new partnering resolution sent to City 7/14/20. City resolution rec'd 7/20/20. Agreement sent to City 8/25/20. Agreement executed 9/22/20.

BRIDGE INFO: M1144 (50.32, Br. Repl., P2, SD, Deck 5, Super. 4, Sub. 6, Hist., 1929)

ENV: Historic bridge involved; marketing letters sent 4/27/17; donation letters sent 2/22/18. Constraints to RDWY & BR 10/2/17. Tribal consultation sent 2/1/18. RTA for 2 structures to SHPO 2/22/18; 1 property eligible 2/23/18. MOA for HB appr'd 9/19/18. PIF to SHPO 1/21/21, response 1/29/21. Phase II public involvement held 2/19/21-3/12/21 @ www.ardot.gov with live meeting 2/25/21 5:30-6:30pm. T3CE appr'd 6/15/21.

SUR: Aerial photo flown 3/29/15. Photogrammetry 100%. Some DSUR under 040685, 040686.

DSUR: CSUR 100%. NTP to CON 3/7/17. U&D to Rdwy 6/15/17. Bridge scan 100%.

PSUR: 20 certs. PSUR to ROW 8/18/17

RDWY: Floodplain SP req'd. DSUR rec'd 6/15/17. Hyd Anal complete to Bridge 10/27/17 & 12/10/20. Early Coord Meeting held 10/24/17. Prelim Prints to ROW & ENV 12/8/17. Traffic & Soil Survey req 12/8/17. Field Insp held 1/30/18. Add'l Survey req 1/31/18. Ped Count req 12/3/18. Des Criteria appr'd 10/6/20. RDWY Info to ENV 12/1/20. Field Insp & TMP held 12/14/20. ROW & UTIL req'mts to ROW 12/31/20. Loc & Des Doc appr'd 6/16/21.

ROW: AUI 2/21/17, UFI 12/21/17; Plans to 6 utils 3/22/21, 1/6 utils est rec'd, 1 util NC.

BR: (TMG) Layout 85%. Hist. Br. M1144 marketed to Districts 2/15/17, marketed to LPA's 4/27/17. HBAC Recom. IOM to FHWA for concurrence 4/3/18. HBAC transfer Recom. Aprv'd. 4/16/18. Prelim. Info to Env. 7/2021.

MAT: Soil Survey %AC to Rdwy 10/14/19. Subsurf Invest 10%.

TP&P: No railroad involvement.

SIR: Ped Count sent to RDWY 3/7/19.

ORIGINAL SCHEDULE: SCHEDULED-May 19; DSUR-May 17; RDWY-Sep 17; ENV-Nov 17; PSUR-Jul 17; ROW-Aug 18; UTIL-May 19

090489 Hwy. 65 Bypass (Harrison) P.E.

Hwy. 65

(Boone) (urb) (NHS) (Urban Principal Arterial)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%			5%				TBD	TBD		TBD
TARGET DATE											
END DATE											

TYPE WORK: Project development for future Harrison bypass.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/4/16.

SUR: Preliminary lines to Env, Rdwy, TPP, ROW, D9 4/25/18 for comments.

TP&P: Planning study complete (2014)

Other Federal-Aid & State Jobs

090578 Industrial Park Rd. – Hwy. 7 (Harrison) (F)

Hwy. 65

(Boone) (urb) (1.84 mi.) (NHS) (Urban Principal Arterial) (4LG) /NHPP/State/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	20%	5%	75%			0%	90%		
TARGET DATE		Dec 20	Sep 21	Dec 21	Feb 21	Feb 22	Feb 23	SCHEDULED DATE: 02-2023 STIP FFY: 2024			
END DATE		Jan 21			Jan 21						

TYPE WORK: Upgrade the traffic signal and improve the intersection Hwy. 65/ Industrial Park Rd./ Main St. and further improvements on Hwy. 65 from Industrial Park Rd. south.

WORK ZONE POLICY: Significant.

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 6/12/19. Project renamed on 3/18/20 & 6/5/20.

GENERAL: 19,000-24,000 ADT. This project has been identified as a good candidate for the CMGC pilot program.

BRIDGE INFO: A0333 (74.31, Br. Repl., NP, Deck 7, Super. 6, Sub. 6, 1928); X0228 (60.83, Br. Repl., NP, Culv. 7, 1972)

ENV: Tribal consultation letters sent 7/9/21.

SUR: Partial DSUR under 090490. Aerial photo flown 01/25/19. Add'l CSUR 100%. Photogrammetry 100%. LiDAR FE 100%. U&D 100%. Add'l DSUR (Hydraulics) req'd 5/20/21 100% to Rdwy 6/29/21.

PSUR: 45 certs. PSUR to ROW 1/11/21. PSUR for south segment (Hwy 7-Hwy 65B) to ROW 6/17/21.

RDWY: 090490-Meeting with City held 3/7/17 & 12/6/17. Gross Appraisal req 9/22/17. Gross Appraisal rec'd 12/5/17. DSUR rec'd 8/20/18.

090578 - Floodplain SP req'd. DSUR rec'd 1/19/21. Traffic, TMs, FWD, & Soil Survey req 5/5/21. Early Coord Meeting held 5/19/21. Traffic & Materials req 5/17/21. Prelim Layouts to ROW & ENV 6/9/21. Hyd Anal complete to Bridge 7/30/21.

MAT: Soil Survey 90%.

TP&P: No railroad involvement.

CA0908 Maxie Camp Rd. – Hwy. 123 (Widening) P.E.

Hwy. 65

(Boone & Newton) (NHS) (Principal Arterial) ||Design Criteria: Established

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: Project programmed on 7/3/14.

ENV: ENV work until 7/7/14 under CA0906; Endangered Gray bat potentially involved, habitat survey completed. Tribal consultation from FHWA to Caddo, Cherokee, Osage, Quapaw, & Keetoowah 3/26/14. Request of no adverse effect to USFWS 5/30/14, rec'd & submitted to CAPM 6/17/14 under CA0906.

Other Federal-Aid & State Jobs

090637 Hwy. 206 – Hwy. 123 (Widening) (S)

(Boone & Newton) (pe) (2.96 mi.) (NHS) (Principal Arterial) (4LG)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
NA	100%	60%	25%	75%		10%	5%	35%	NA	TBD
	Nov 13	Jul 21	Oct 21	Feb 14	Mar 23	Mar 24				
	Nov 13			Feb 14						

TYPE WORK: Widen to 4 lanes w/ 11' painted median with 5-lane curb & gutter as needed.

Pavement type: Asphalt

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 3/25/21.

GENERAL: 6,800-6,900 ADT. Split out of Job CA0906. Previously part of Job 090371. STIP 2016-2020 note: Contingent upon availability of funds. IOM 03/25/2021 - Project supersedes Job CA0909.

BRIDGE INFO: 03735 (72.44, Br. Repl., NP, SD, Deck 4, Super. 6, Sub. 7, 1966)

ENV: NEPA process. ENV work until 7/7/14 under CA0906; Endangered Gray bat potentially involved, habitat survey completed. Tribal consultation from FHWA to Caddo, Cherokee, Osage, Quapaw, & Keetoowah 3/26/14. Request of no adverse effect to USFWS 5/30/14; rec'd & submitted to CAPM 6/17/14 under Job CA0906.

SUR: DSUR and PSUR under CA0906.

RDWY: No Floodplain SP req'd. PPC rec'd 7/18/14. Prelim Layout to ROW & ENV 11/30/18. Traffic, FWDs, & Soil Survey req 11/30/18. Hyd Anal complete to Bridge 6/5/19.

ROW: Plans XX% (# trs). AUI 4/26/19. UFI 7/23/19.

BR: Layout 90%.

MAT: Soil Survey to Rdwy 7/22/19.

SIR: FWD to RDWY 1/31/2019.

ORIGINAL SCHEDULE: DSUR-Nov 13; PSUR-Feb 14

090498 Pindall – Marshall (Safety Impvts.) (Sel. Secs.) (S)

Hwy. 65

(Searcy) (pri) (0.6 mi.) (NHS) (Principal Arterial) (4LG) /Safety/State/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
90%	100%		10%	75%			NA	TBD		TBD
	Oct 17			Jan 18			SCHEDULED DATE: 2022			
	Sep 17			Nov 17						

CRITICAL NOTES: On hold to evaluate efficacy of Jobs 090491 and 012288

TYPE WORK: Horizontal curve realignments.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/8/16.

GENERAL: 4,600-5,300 ADT. A refined scope for this project will be determined following the evaluation of low-cost countermeasures performed by Jobs 090491 and 012288.

ENV: Tribal consultation sent 6/20/18.

SUR: CSUR 100%. Aerial photo flown 5/2/17, 3/27/13.

DSUR: DSUR 100% to Rdwy 9/8/17.

PSUR: 7 certs. PSUR to ROW 11/30/17.

RDWY: No floodplain SP req'd. Scoping Meeting held 5/3/17. DSUR rec'd 9/8/17.

TP&P: Final scope is subjected to evaluation of low-cost countermeasures completed in Jobs 090491 & 012288. Memo to defer this job due to low-cost countermeasures was approved on 12/26/2019.

CA0802 Dennard – Clinton (Widening) P.E.

Hwy. 65

(Van Buren) (NHS) (Principal Arterial) ||Design Criteria: Established

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: Project programmed on 7/3/14.

Other Federal-Aid & State Jobs

080674 Dennard – Hwy. 110 (Widening) (S)

(Van Buren) (Garver) (4.47 mi.) (NHS) (Principal Arterial) (4LG)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	15%	5%	75%		5%	NA	100%	NA	TBD
TARGET DATE		May 14	Oct 21	Apr 22	Aug 14	Jan 23	Jan 24				
END DATE		May 14			Aug 14						

TYPE WORK: Widen to 4 lanes w/ 11' painted median. Pavement type: Asphalt

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 3/25/21.

GENERAL: 6,000 ADT. Split out of Job CA0801. IOM 03/25/2021 - Project supersedes Job CA0803.

ENV: NEPA process. ENV by AHTD.

SUR: DSUR and PSUR under CA0801.

RDWY: No floodplain SP req'd. PPC rec'd 7/18/14. Prelim Prints to ROW & ENV 2/14/19. Traffic, TMs, FWDs, & Soil Survey req 2/14/19. T.O. to CON 8/28/20. Early Coord Meeting held 1/20/21.

ROW: AUI 5/13/21.

MAT: Soil Survey To Rdwy 7/12/19.

SIR: TMs sent to RDWY 3/5/19. FWD to RDWY 12/10/2020.

020716 I-530 – Hwy. 425 (Minor Widening) (S)

Hwy. 65

(Jefferson) (iconic) (2.5 mi.) (NHS) (Urban Principal Arterial) (4LG) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	60%	100%	75%	15%	10%	NA	100%	NA	
TARGET DATE		Apr 20	Nov 20	Apr 21		Apr 22	Apr 23	SCHEDULED DATE: 04-2023 STIP FFY: 2023			
END DATE		May 20	Nov 20	Apr 21	May 20						

TYPE WORK: Add paved 8 ft. shoulders.

WORK ZONE POLICY: Significant. Incentive/Disincentive site use work.

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 12,000 ADT.

ENV: Tribal consultation letters sent 9/28/20. ARS to SHPO 10/1/20, response 10/1/20. Env Constraints to RDWY 10/22/20. PIF to SHPO 10/30/20, response 10/31/20. Phase I virtual public involvement held 2/25/21-3/12/21. T1 CE apprvd 4/8/21. NW14, pcn not required.

SUR: Aerial photo flown 1/21/19. Pics available. Photogrammetry 100%. CSUR 100%. DSUR to Rdwy 5/19/20. Add'l DSUR (new right turn lane) requested 4/6/21 to Rdwy 4/23/21.

PSUR: 62 certs. PSUR to ROW 5/11/20.

RDWY: Floodplain SP req'd. Traffic, TMs, & Materials req 11/21/19. T.O. to CON 6/2/20. 15% Plans rec'd from CON 6/19/20. 15% Plans rev'd & ret'd to CON 7/2/20. Des Criteria appr'd 7/23/20. 45% Plans rec'd from CON 10/5/20. 45% Plan rev'd & ret'd to CON 10/8/20. 60% Plans rec'd from CON 11/2/20. 60% Plans rev'd & ret'd to CON 11/19/20. Rev 60% Plans rec'd from CON 11/23/20 & 6/23/21. ROW & UTIL reqm'ts to ROW 11/23/20. RDWY Info to ENV 12/7/20. Rev 60% Plans rev'd & ret'd to CON 2/16/21. Field Insp held 5/17/21.

ROW: Plans by NTB 85% (25 trs). Plans rev'd & ret'd to CON 6/1/21. UFI 2/23/21.

MAT: Soil Survey %AC to Rdwy 11/26/19.

TP&P: No railroad involvement.

SIR: TMs sent to RDWY 12/12/19.

ORIGINAL SCHEDULE: SCHEDULED-Nov 22; DSUR-Apr 20; RDWY-Nov 20; ENV-Dec 20; ROW-Dec 21; UTIL-Dec 22

Other Federal-Aid & State Jobs

090550 Crooked Creek Str. & Apprs. (Harrison) (S)

Hwy. 65B

(Boone) (horner-shifrin) (0.16 mi.) (APHN) (Urban Minor Arterial) (4LG) /NHPP/State/ ||Design Criteria: Established

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
NA	100%	65%	20%	75%	15%	25%	5%	35%	60%	
	Jul 20	Feb 21	May 21		Dec 21	Sep 22	SCHEDULED DATE: 09-2022			
	Jul 20	Apr 21		Dec 20						

TYPE WORK: Replace Bridge with Bridge, bridge rail to receive aesthetic enhancements.

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 6,600 ADT.

BRIDGE INFO: A1421 (62.22, Br. Repl., NP, SD, Deck 4, Super. 4, Sub. 5, 1930)

ENV: PI to be scheduled. Tribal consultation letters sent 5/10/19. Constraints to BR & RDWY 11/18/20. ARS to SHPO 5/11/21, response 5/21/21. Phase II Virtual Public Involvement to be held 7/21/-8/10/21 with live meeting 07/27/21 5:30-6:30 @ <https://www.ardot.gov/publicmeetings>

SUR: Aerial photo flown 1/25/19. CSUR 100%. Partial DSUR & PSUR under 090339. NTP to Con 02/14/20. DSUR to Rdwy 7/8/20.

PSUR: 21 certs. PSUR to ROW 12/3/20.

RDWY: Floodplain SP req'd. Traffic, TMs, & Materials req 10/11/19. Des Criteria appr'd 3/3/20. DSUR rec'd 7/8/20. T.O. to CON 8/25/20. Early Coord Meeting held 9/3/20. 30% Plans rec'd from CON 11/2/20. 30% Plans rev'd & ret'd to CON 12/3/20. Rev Des Criteria appr'd 12/3/20. 60% Plans rec'd from CON 4/1/21. Field Insp held 4/6/21. RDWY Info to ENV 4/13/21. ROW & UTIL reqm'ts to ROW 4/13/21. 60% Plans rev'd & ret'd to CON 5/20/21.

ROW: Plans 70% (2 trs). AUI 9/28/20. Plans to 6 utils 4/13/21; 3/6 est rec'd 1 utils no conflict, 2 utils no adjustments.

BR: (TMG)

MAT: Soil Survey %AC to Rdwy 10/14/19.

TP&P: No railroad involvement.

SIR: TMs sent to RDWY 2/27/20.

Other Federal-Aid & State Jobs

080364 Hwy. 64 – Bruce St. (Conway) (S)

Hwy. 65B

(Faulkner) (urb) (0.76 mi.) (NHS) (Urban Principal Arterial) (4LG) /NHPP/State/Local/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	35%	80%	75%	5%	10%	NA	TBD	10%	NA
TARGET DATE		Nov 20	Jun 21	Sep 21	Jun 21	Sep 22	Sep 23	SCHEDULED DATE: 09-2023			
END DATE		Dec 20			Apr 21						

TYPE WORK: Widening to 5 lanes with curb & gutter.

WORK ZONE POLICY: Significant.

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 9/21/09.

GENERAL: 19,000-20,000 ADT. Broken out of Job 080273. City will contribute \$3.5 million toward overall project costs and will work with utilities to reduce reimbursable costs. Draft agreement and resolution sent to City 5/10/21.

ENV: Env handling under Job 080273. Requires reassessment. ARS to SHPO 4/22/21, response 4/23/21. Env Constraints to Rdwy 4/30/21.

SUR: DSUR & PSUR under Job 080273. Revised DSUR to Rdwy 9/30/09. PSUR to ROW 1/11/08. Aerial photo flown 11/27/18. Add'l PICs to Photogrammetry 7/9/20. Photogrammetry update 75%. Previous surveys under 080273. DSUR update under 080364 100% to Rdwy 12/11/20.

DSUR: CSUR Recon 6/16/20: Recovered Control points 1-14 & 16, DNF 15, 17-18 were found destroyed, TBM 901 found destroyed, 902 found in good condition & 903 not found.

PSUR: 29 total certs. 16 certs requiring updated surveys. PSUR update to ROW 4/28/21.

RDWY: No floodplain SP req'd. PPC rec'd 12/14/06. Prelim prints to ROW & Env 12/21/06. DSUR rec'd 4/26/07. Field insp held 9/11/07. Prelim prints to RR Coord 8/10/07. TMP meeting held 10/17/07. Rdwy info to Env 12/4/07. Rev ROW & Util req'mts to ROW 12/3/09. Add'l turning movements req 1/7/08. Signal study req 3/27/08. Traffic signal warranted at Hwy. 65 & Elm St./3rd St. Field insp for signals held 5/20/08. Loc & Des doc appr'd 10/23/08. Rev Rdwy info to Env 12/3/09. Interim Est to PM 5/24/18. DSUR rec'd 12/11/20. Early Coord Meeting held 2/11/21. Traffic, TMs, & FWD req 4/16/21.

ROW: (Est. 32 trs.) UFI 9/19/07.

TP&P: Railroad Involvement, UP ROW.

ORIGINAL SCHEDULE: DSUR-Nov 20; RDWY-Apr 21; ENV-Jun 21; PSUR-Dec 20; ROW-Mar 22; UTIL-Dec 22

080619 Hwy. 60 – I-40 Inters. Impvts. (Conway) (F)

Hwy. 65B

(Faulkner) (alt.delivery) (NHS) (Urban Principal Arterial) (4LG) /NHPP/State/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%	100%		5%	75%			NA	TBD		
TARGET DATE	Jul 21	Jun 21	Feb 22	May 22	Aug 21	May 23	May 24	SCHEDULED DATE: 05-2024			
END DATE		Apr 21			May 21						

CRITICAL NOTES: This project to be delivered using the Progressive Design Build method of procurement.

TYPE WORK: Intersection improvements.

WORK ZONE POLICY: Significant.

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18. Project renamed on 6/5/20.

GENERAL: 34,000 ADT. Potential partnering with the City of Conway. The City has offered to commit up to \$3.5 million towards improvements on Dave Ward Drive. This project has been identified as a good candidate for Progressive Design Build.

SUR: Aerial photo flown 7/06/18, 1/31/21. CSUR 100%. Photogrammetry 100%. U&D 95%. DSUR to Rdwy 4/12/21.

PSUR: 16 certs. PSUR to ROW 5/18/21.

RDWY: No Floodplain SP req'd. DSUR rec'd 4/12/21.

TP&P: Draft planning study complete, improvement alternative identified.

Other Federal-Aid & State Jobs

070509 Caddo River Str. & Apprs. (Caddo Valley) (S)

Hwy. 67

(Clark) (Neel-Schaffer) (APHN) (Urban Principal Arterial) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	15%	20%	75%		5%	5%	35%	NA	
TARGET DATE		Sep 20	Oct 21	Jan 22	Apr 21	Jul 22	May 23	SCHEDULED DATE: 05-2023 STIP FFY: 2023			
END DATE		Aug 20			Mar 21						

TYPE WORK: Replace 1 structure; multiuse path.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 7,900 ADT.

BRIDGE INFO: 00899 (80.96, Br. Repl., NP, Deck 5, Super. 5, Sub. 5, 1930)

ENV: Tribal consultation letters sent 6/22/20. ARS to SHPO 6/22/20, response 6/22/20. Env. Constraints to BR & RDWY 7/29/20.

SUR: Aerial photo flown 3-5-19. CSUR 100%. DSUR to Rdwy 8/17/20.

PSUR: 7 certs. PSUR to ROW 3/30/21.

RDWY: Floodplain SP req'd. Traffic, TMs, & Materials req 11/21/19. DSUR rec'd 8/17/20. Early Coord Meeting held 10/13/20. Hyd Anal complete to Bridge 3/11/21. ENTP to CON 3/12/21. Kick-Off Meeting held 4/13/21. T.O. to CON 4/19/21. 15% Plans rec'd from CON 5/14/21. 15% Plans rev'd & ret'd to CON 5/20/21. Rev 15% Plans rec'd from CON 6/17/21.

ROW: AUI 8/20/20.

BR: (CMW)

MAT: Soil Survey %AC to Rdwy 11/26/19.

TP&P: No railroad involvement.

SIR: TMs sent to RDWY 12/12/19.

ORIGINAL SCHEDULE: DSUR-Sep 20; RDWY-Mar 21; ENV-May 21; ROW-Nov 21; UTIL-May 22

Other Federal-Aid & State Jobs

061344 UPRR Str. & Apprs. (Perla) (S)

Hwy. 67

(Hot Spring) (garver) (0.23 mi.) (APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	60%	100%	75%		20%	10%	35%	NA	
TARGET DATE		Aug 19	May 20	Aug 20		Dec 21	Sep 22	SCHEDULED DATE: 06-2022 STIP FFY: 2022			
END DATE		Oct 19	Jul 20	Dec 20	Nov 19						

TYPE WORK: Replace 1 bridge.

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

FAP NUMBER: NHPP-0030(25)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/28/11.

GENERAL: 4,100 ADT.

BRIDGE INFO: 01431 (76.66, Br. Repl., NP, SD, Deck 5, Super. 4, Sub. 5, 1931)

ENV: Env constraints to Rdwy 1/21/20. tribal consultation letters sent 2/24/20. ARS to SHPO 9/18/20, response 9/18/20.

PIF to SHPO 10/28/20, response 10/29/20. T1-CE apprv'd 12/31/20.

SUR: CSUR 100%. NTP to CON 1/29/19. Aerial photo flown 3/18/19. DSUR 100% to Rdwy 10/04/19. Add'l DSUR req'd 4/1/20 to Rdwy 6/19/20.

PSUR: Exist. ROW to ROW 11/12/19.

RDWY: No Floodplain SP req'd. Traffic & Materials req 6/11/19. T.O. to CON 6/14/19. Des Criteria apprv'd 10/11/19.

DSUR rec'd 1/16/20. Early Coord Meeting held 2/25/20. Add'l Survey req 4/1/20. 30% Plans rec'd from CON 4/2/20.

30% Plans rev'd & ret'd to CON 4/24/20. Add'l Survey rec'd 6/22/20. 60% Plans rec'd from CON 7/31/20 & 10/26/20.

ROW req'm'ts to ROW 7/31/20. UTIL req'm'ts to ROW 10/30/20. Field Insp req 11/2/20. RDWY Info to ENV 11/10/20.

60% Plans rev'd & ret'd to CON 12/8/20.

ROW: COURT ORDER By ARDOT. Plans xx% (xx trs). AUI 3/8/19, UFI 8/20/20; Plans to 6 utils 11/2/20; 1/6 est rec'd, 1 util no conflict.

BR: (SWP) Layout 95%. UPRR Phase A Concept submittal to TP&P 8/6/20. Rec'd. Phase A, Apv'd. with comments, from TP&P 9/18/20. UPRR Phase B 30% submittal to TP&P 3/16/21. Phase B 30% plans Apv'd. by UPRR 4/12/21.

MAT: Soil Survey to Rdwy 9/27/19.

TP&P: RR-under, 425776N, Little Rock, 385.80

SIR: TIS sent traffic data to RDWY 7/8/19.

RR: 4/12/2021 - 30% Plan approval received from UPRR.

ORIGINAL SCHEDULE: SCHEDULED-Sep 21; DSUR-Aug 19; RDWY-May 20; ENV-Aug 20; ROW-Sep 21; UTIL-Jun 22

061590 I-40 – S. Redmond Rd. (S)

Hwy. 67

(Pulaski) (pe) (8.39 mi.) (NHS) (Urban Freeway/Expressway) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	NA	30%	100%	NA	NA	NA	TBD	TBD	NA	
TARGET DATE			Oct 21					SCHEDULED DATE: 2022 STIP FFY: 2022			
END DATE				Jan 21							

TYPE WORK: Patching, Joint Rehab., Select Approach Slab Reconstruction, Select Full Depth

PCCP Reconstruction at I-40 Interchange, Mill & Overlay ACHM Shoulders.

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-0060(64)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 39,000-82,000 ADT.

ENV: CR clearance to file 8/13/20. T1CE apprv'd 9/23/20.

RDWY: Materials req 2/7/19. Rehab Rec apprv'd 3/2/21. ROW & UTIL req'm'ts to ROW 4/6/21. Traffic req 6/15/21.

TP&P: Possible RR Involvement if scope of work goes to S. Redmond Rd. JAX DOT 437833J

Other Federal-Aid & State Jobs

061261 Redmond Rd. – Cabot (Widening) P.E.

Hwy. 67

(Pulaski & Lonoke) (NHS) (Urban Freeway/Expressway) (4LG)

TYPE WORK: Capacity Improvements

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: Project programmed on 7/8/09.

GENERAL: 40,000-65,000 ADT.

ENV: Constraints to Planning 4/27/10. Constraints to Rdwy 5/23/2011. Public Officials meeting 7/27/10 at AHTD. PI for Planning Study held 8/17/10 in Jacksonville and 8/18/10 in Cabot. Coord from FHWA to 4 tribes 9/16/10. Agency coord sent 9/27/10. Public officials meeting and PI meeting held 9/11/12 in Jacksonville; PI held 9/12/12 in Cabot.

Tribal consultation sent 7/28/16.

SUR: Aerial photo (1:24000) for study flown 12/30/08; Aerial photo for DSUR flown 2/18/10; 4/20/10.

RDWY: WO issued to CON for conceptual design 6/9/10.

TP&P: To conduct study of needed improvements.

012156 Jacksonville – Bald Knob (Rehab.) P.E.

Hwy. 67

(Pulaski, Lonoke & White) (NHS) (Freeway/Expressway)

TYPE WORK: Rehabilitation

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: Project programmed on 7/20/11.

TP&P: RR Involvement, overpass of DKS (UP) at Sec. 12, LM 19.95.

061631 Hwy. 5 – Hwy. 89 (Cabot) P.E.

Hwy. 67

(Lonoke) (garver) (3.24 mi.) (NHS) (Urban Freeway/Expressway) (4LG)

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: Project programmed on 6/19/19.

GENERAL: 36,000-55,000 ADT. IOM 06/19/2019 - New project programmed.

ENV: T3-CE apprvd 4/27/20. revised CE apprvd 5/12/20.

SUR: DSUR under 061372 to Rdwy 10/2019. PSUR under CA0605.

RDWY: Floodplain SP req'd. T.O. to CON 11/19/19. 30% Plans rec'd from CON 11/20/19. TMP Meeting req 11/20/19.

Loc & Des Doc appr'd 5/20/20.

ROW: 12/5/19 Rev'd & Ret'd 30% to CON.

Other Federal-Aid & State Jobs

012328 Hwy. 89 – Cypress Bayou (S)

Hwy. 67

(Lonoke & White) (pe) (6.43 mi.) (NHS) (Urban Freeway/Expressway) (4LG) /NHPP/NHFP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	30%	90%	75%	NA	10%	0%	35%	NA	NA
TARGET DATE		May 20	Apr 21	Apr 21		Jan 22	Oct 22	SCHEDULED DATE: 09-2022 STIP FFY: 2023			
END DATE		May 20	Apr 21	Jul 21	Aug 20						

TYPE WORK: Full Depth Replacement and replace 2 bridges.

WORK ZONE POLICY: Significant. Incentive/Disincentive site use work.

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18. Project renamed on 4/9/21.

GENERAL: 30,000-36,000 ADT.

BRIDGE INFO: A5085 (85.10, Hydro., NP, Deck 6, Super. 7, Sub. 6, 1966); A5086 (87.35, Hydro., NP, Deck 6, Super. 7, Sub. 7, 1966); A5087 (83.23, Br. Repl., NP, Deck 5, Super. 6, Sub. 5, 1966); A5088 (83.61, Br. Repl., NP, Deck 5, Super. 6, Sub. 5, 1969); A5258 (86.46, Br. Repl., NP, Deck 6, Super. 6, Sub. 6, 1969); B5085 (85.10, Hydro., NP, Deck 6, Super. 7, Sub. 6, 1966); B5086 (86.91, Hydro., NP, Deck 6, Super. 7, Sub. 6, 1966); B5087 (83.23, Br. Repl., NP, Deck 5, Super. 6, Sub. 5, 1966); B5088 (84.06, Br. Repl., NP, Deck 5, Super. 7, Sub. 5, 1969); B5258 (86.46, Br. Repl., NP, Deck 6, Super. 6, Sub. 6, 1966)

ENV: EPD. Constraints to RDWY, SURV. & BR 1/22/19. Tribal consultation letters sent 9/9/20. ARS to SHPO 10/8/20, response 10/8/20. PIF to SHPO 10/13/20, response 10/20/20. Constraints to RDWY and BR 5/27/21. T1CE appr'd 7/29/21.

SUR: Aerial photo flown 1/10/19. CSUR 100%. DSUR to Rdwy 5/29/20.

RDWY: Floodplain SP req'd. DSUR rec'd 5/29/20. Early Coord Meeting sched 9/21/20. Materials & Traffic req 10/9/20.

HYD Anal complete to Bridge 11/2/20 & 7/12/21. ROW req'mts to ROW 4/30/21. Traffic req 5/3/21. Materials req 5/10/21. Des Criteria appr'd 7/12/21. RDWY Info to ENV 7/12/21. Rev Des Criteria appr'd 7/30/21.

ROW: AUI 10/06/20, UFI 5/25/2021.

BR: (TMG) Layout 25%. Joint repair at Rehab. bridges, as necessary.

MAT: Soil Survey % AC to Rdwy 10/12/2020.

TP&P: No railroad involvement.

SIR: STIP Traffic data sent to ENV on 1/7/2019

100880 Hwy. 67/Hwy. 226 Intchnq. Impvts. (S)

Hwys. 67 & 226

(Craighead) (pe) (NHS) (Principal Arterial) (4LG) /NHPP/Earmark/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	NA	100%	100%	75%	100%	10%	NA	NA	NA	NA
TARGET DATE			Nov 17	Dec 17	Nov 17	Nov 19					
END DATE			Oct 17	Mar 18	Sep 17	Jul 21					

TYPE WORK: ROW for future full cloverleaf.

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/4/16.

GENERAL: 6,700 ADT.

ENV: CR clearance by MOA. Originally cleared by ROD 7/21/94. Reassessment approved 3/14/18.

SUR: Aerial photo flown 1/14/16. CSUR 100%. Photogrammetry ADOP planimetrics complete 1/18/19.

PSUR: 7 certs. PSUR to ROW 9/21/17. 2 add'l certs req'd 11/7/17 to ROW 12/12/17. ROW staking req'd 5/31/18 to ROW 6/28/18. Add'l PSUR req'd 12/13/19 (sign pole) to ROW 7/28/20.

RDWY: ROW req'mts to ROW 10/26/17.

ROW: Plans 90% (11 trs). Auth rec'd 9/4/18. 11/11 apprs made & appr'd; 9 options, 9 paid & 2 condemned - Poss. date 7/26/21; 1/1 PPO rels moved. Utils on Hold-Major Pipelines.

ORIGINAL SCHEDULE: SCHEDULED-Oct 18

Other Federal-Aid & State Jobs

100512 Walnut Ridge – Missouri State Line (Future I-57) P.E.

Hwy. 67

(Various) (garver) (Interstate) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		20%		20%	IP			TBD	TBD		RQD
TARGET DATE				Nov 21				SCHEDULED DATE: TBD			
END DATE											
								STIP FFY: 2024			

TYPE WORK: Capacity improvements to be determined.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 3/29/00. Project renamed on 6/19/18, 6/21/18, & 6/21/18.

ENV: PI 4/29/02 at Walnut Ridge & on 4/30/02 at Corning. PI meetings for Planning Study held on 9/26/12 in Pocahontas and on 9/27/12 in Corning. Constraints to PL 1/14/13. Add'l Public Officials and PI meeting held for Planning Study on 11/12/14 in Pocahontas and on 11/13/14 in Corning.

ENV by Garver. Tribal consultation sent 3/13/19. Virtual Public Involvement held 8/13/20-9/02/20. ARS to SHPO 7/9/21, response 7/15/21.

SUR: CSUR 90%. Primary GPS control only, no baseline control. Aerial LiDAR acquisition for Alt 2 complete to Black River. Feature Extraction 100% south of Black River. Aerial photo 2/5/21. Photogrammetry IP.

PSUR: 261 certs.

RDWY: Kick Off Meeting held 7/12/18. T.O. to CON 6/22/20.

101131 Current River Str. & Apprs. (S)

Hwy. 67

(Randolph) (NHS) (Principal Arterial) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%					TBD		
TARGET DATE		Jul 22	Mar 23	Jun 23	Aug 22	Dec 23	Jun 24				
END DATE											

TYPE WORK: Replace 1 structure.

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: Project programmed on 7/2/21.

GENERAL: 6,500 ADT.

BRIDGE INFO: A0615 (57.75, Br. Repl., NP, Deck 5, Super. 5, Sub. 6, 1929)

TP&P: No railroad involvement.

Other Federal-Aid & State Jobs

050420 Hwy. 394 – Hwy. 233 (Moorefield) (S)

Hwy. 69

(Independence) (urb) (1.37 mi.) (APHN) (Urban Minor Arterial) /STBGP/RR Xing/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	45%	50%	75%		5%	NA	35%	20%	
TARGET DATE		Jun 20	Jun 21	Aug 21		May 22	Feb 23	SCHEDULED DATE: 02-2023 STIP FFY: 2023			
END DATE		Jun 20	Jun 21		Jul 20						

TYPE WORK: Widen to 3 lanes. Includes installation of traffic signal with interconnect at Hwy.

233 and RR signal upgrades at Missouri & Northern Arkansas RR crossing with Hwy. 233.

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 7,200-9,600 ADT. RR Signal Upgrade and traffic signal interconnect were approved by MO 2018-067.

ENV: PI to be scheduled. Tribal consultation letters sent 8/13/20. ARS to SHPO 10/16/20, response 10/19/20.

Constraints to RDWY 12/3/20. PIF to SHPO 6/11/21, response 6/16/21.

SUR: Aerial photo flown 12/18/18, 1/31/19. Pics available. CSUR 100%. Photogrammetry 100%. NTP to Con 03/16/20.

U&D 100%. DSUR to Rdwy 6/24/20. Add'l DSUR req'd 10/15/20 to Rdwy 1/28/21. Add'l DSUR req'd 7/9/21 50%.

PSUR: 50 certs. NTP to Con 3/24/20. PSUR to ROW 7/7/20.

RDWY: Floodplain SP req'd. DSUR rec'd 6/24/20. Traffic, TMs, & Materials req 9/4/20. Early Coord Meeting held

9/18/20. Add'l Survey req 10/15/20. Hyd Anal complete to Bridge 2/3/21 & 5/17/21. Prelim Layout to ROW, ENV, & RR

Coord 3/9/21. RDWY Info to ENV 4/14/21. Des Criteria appr'd 5/17/21. 30% Plans & Preemption Calc's to RR Coord

5/27/21. ROW reqm'ts to ROW 6/30/21. Add'l Survey req 7/9/21.

ROW: AUI 3/4/20.

MAT: Soil Survey %AC to Rdwy 9/8/2020.

TP&P: Railroad Involvement: at-grade of MNA (DOT 437727B) on Hwy. 233. Install lights & gates at RR Xing & traffic signal at intersection of Hwys. 69 & 233.

RR: 15% plans sent to RR for review and approval 3/17/21 and approved 4/26/21. 6/7/2021 30% plans sent to MNA.

7/29/2021 Partially Executed PE sent to Tod Darfus.

Other Federal-Aid & State Jobs

100615 I-555 – Hwy. 463 (Trumann) (S)

Hwy. 69

(Poinsett) (craft-tull) (1.68 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%	100%	65%	90%	75%	5%	20%	NA	100%	65%	TBD
TARGET DATE		Dec 17	Apr 21	Jul 21	Jun 20	Jul 22	Jul 23	SCHEDULED DATE: 06-2023 STIP FFY: 2023			
END DATE		Sep 17	Apr 21	May 21	Jul 17						

TYPE WORK: Widen to 3 lanes with curb and gutter. Pavement type: Asphalt.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 11/17/04.

GENERAL: 3,300-7,400 ADT.

ENV: Tribal consultation sent 7/16/18. RTA for 13 properties to SHPO 8/9/18; 1 property eligible 8/9/18. Constraints to BR, RDWY & SUR 2/7/19. PI held 12/3/19. SHPO response to PIF 4/13/21. T3-CE apprvd 5/27/21.

SUR: -

DSUR: Aerial photo flown 1/10/16. CSUR 100%. Photogrammetry 100%. NTP to CON 6/1/17. U&D 100%. DSUR to Rdwy 9/13/17. Add'l DSUR req'd 6/13/19, 100% to Rdwy 7/29/19.

PSUR: 100 certs. PSUR to ROW 7/21/17.

RDWY: No Floodplain SP req'd. DSUR rec'd 9/14/17. T.O. to CON 9/6/18. Traffic & FWD req 12/20/18. Soil Survey req 1/15/19. TMs req 1/15/19. Des Criteria appr'd 3/29/19. Add'l Survey req 6/13/19. 30% Plans rec'd from CON 8/14/19. 30% Plans rev'd & ret'd to CON 9/26/19. ROW & UTIL Cost Estimate req to ROW 2/24/20 & 8/14/20. 60% Plans rec'd from CON 3/15/21. Field Insp held 3/31/21. RDWY Info to ENV 4/9/21. ROW & UTIL req'mts to ROW 4/15/21. Loc & Des Doc appr'd 6/2/21. 60% Plans rev'd & ret'd to CON 6/18/21. Rev 60% Plans rec'd from CON 7/13/21.

ROW: By ARDOT. Plans 40% (Est 100 trs.) AUI 4/26/17, UFI 10/10/17; Plans to 6 utils 4/7/21; 1/6 est rec'd, 1 utils no adjustment.

MAT: Soil Survey to Rdwy 5/30/19..

TP&P: No railroad involvement.

SIR: Traffic data sent to RDWY 1/10/19. FWD to RDWY 1/24/2019. TMs sent to RDWY 2/14/19.

ORIGINAL SCHEDULE: SCHEDULED-Aug 20; DSUR-Dec 17; RDWY-Apr 19; ENV-Jun 19; PSUR-Jan 18; ROW-Jun 20; UTIL-Jun 21

Other Federal-Aid & State Jobs

030412 Hwy. 70 Strs. & Apprs. (S)

Hwy. 70

(Sevier) (neel-schaffer) (NHS) (Principal Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	65%	90%	75%	15%	10%	5%	10%	NA	TBD
TARGET DATE		Dec 19	Mar 21	Jun 21	Nov 20	Jun 22	Mar 23	SCHEDULED DATE: 02-2023 STIP FFY: 2023			
END DATE		Feb 20	Apr 21	Jul 21	Dec 20						

TYPE WORK: Project development to replace 3 bridges.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 3,100-3,900 ADT.

BRIDGE INFO: 02461 (83.19, Br. Repl., NP, Deck 5, Super. 5, Sub. 6, 1947); 02462 (80.74, Br. Repl., NP, SD, Deck 5, Super. 4, Sub. 6, SC, 1947); 02463 (62.58, Br. Repl., NP, SD, Deck 4, Super. 5, Sub. 6, 1947)

ENV: tribal consultation letters sent 2/20/20. Constraints to BR & RDWY 3/9/20. PIF to SHPO 6/9/21, response 6/11/21. T3CE appr'd 7/6/21.

SUR: Aerial photo flown 2/20/12.

DSUR: CSUR 100%. Photogrammetry 100%. Aerial photo flown 3/6/19. U&D 100%. DSUR to Rdwy 02/06/20. Add'l DSUR req'd 10/27/20 to Rdwy 11/18/20.

PSUR: (8 Tracts) PSUR to ROW 12/3/20.

RDWY: Floodplain SP req'd. DSUR rec'd 2/6/20. Early Coord Meeting held 2/18/20. Traffic & Materials req 8/20/20. T.O. to CON 8/21/20. Prelim Layouts to ENV 9/1/20. Kick-Off Meeting held 9/9/20. Add'l Survey req 10/9/20. 30% Plans rec'd from CON 10/26/20. Add'l Survey req 10/26/20. 30% Plans rev'd & ret'd to CON 11/16/20. Rev 30% Plans rec'd from CON 12/16/20 & 1/8/21. Rev 30% Plans rev'd & ret'd to CON 12/17/20 & 1/11/21. Des Criteria appr'd 1/26/21. 60% Plans rec'd from CON 3/19/21. ROW & UTIL reqm'ts to ROW 4/6/21. Field Insp req 4/9/21. RDWY Info to ENV 5/20/21. 60% Plans rev'd & ret'd to CON 5/27/21. Loc & Des Doc appr'd 7/12/21.

ROW: Plans 70% (9 trs). AUI 1/21/20, UFI 8/18/20. Plans to 3 utils 6/11/21.

BR: (CMW) Layout 85%.

MAT: Soil Survey %AC to Rdwy 8/31/2020.

TP&P: No railroad involvement.

Other Federal-Aid & State Jobs

061510 Hwy. 70/University Ave. Inters. Impvts. (S)

Hwy. 70

(Pulaski) (tra) (NHS) (Urban Principal Arterial) /NHPP/Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%	100%	50%	100%	75%	15%	15%	NA	100%	30%	TBD
TARGET DATE		Nov 17	Dec 21	Mar 21	Sep 17	Sep 21	Mar 22	SCHEDULED DATE: 03-2022 STIP FFY: 2022			
END DATE		Feb 18	Feb 21	Apr 21	Mar 18						

TYPE WORK: Intersection improvements.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/4/16. Project renamed on 4/22/21.

GENERAL: 12,000 ADT. City to provide \$600,000 and Department to provide \$600,000 toward cost of improvement. Agreement sent to City 2/16/17. Agreement executed 3/2/17. Metroplan has approved an additional \$600,000 in STBGP-Attributable funds for the project, with the City providing the match.

ENV: Constraints to TPP 8/28/17. Informational PI to be scheduled. Tribal consultation sent 3/28/18. PIF to SHPO 4/1/21, response 4/13/21. T1 CE approved 4/15/21.

SUR: Aerial photo flown 1/13/16. Photo CTL 100%. Photogrammetry 100%.

DSUR: CSUR 100%. U&D 100%. Static LiDAR 100%. DSUR to Rdwy 2/22/18.

PSUR: 4 certs. PSUR to ROW 3/6/18.

RDWY: No floodplain SP req'd. Kick Off Meeting held 4/27/17. DSUR rec'd 2/23/18. ROW & UTIL Cost Estimate req to ROW 7/24/18. EST to TPP 9/10/18. Meeting with City held 12/4/18. Interim Cost Est to PM 6/25/19. Traffic & Soil Survey req 10/2/20. ROW & UTIL req'mts to ROW 2/25/21.

ROW: Plans 85% (4 trs). Plans to 9 utils 7/19/2021.

MAT: Soil Survey % AC to Rdwy 10/2/2020.

TP&P: No railroad involvement.

ORIGINAL SCHEDULE: SCHEDULED-Sep 19; DSUR-Jul 17; RDWY-Nov 17; ENV-Dec 17; PSUR-Sep 17; ROW-Aug 18; UTIL-May 19

061742 Gulpha Creek Strs. & Apprs. (Hot Springs) (S)

Hwy. 70B

(Garland) (pe) (NHS) (Urban Freeway/Expressway) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%		5%				0%	TBD		
TARGET DATE		May 21	Nov 21	May 22	Sep 21	Dec 22	Jun 23	SCHEDULED DATE: 11-2023 STIP FFY: 2024			
END DATE		Apr 21									

TYPE WORK: Replace 2 structures.

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 6,000 ADT.

BRIDGE INFO: 02942 (83.78, Br. Repl., NP, Deck 6, Super. 5, Sub. 6, 1958); A2942 (83.34, Br. Repl., NP, Deck 5, Super. 5, Sub. 6, 1958)

SUR: CSUR 100%. U&D 100%. DOP 1/7/2020. Photogrammetry 100%. DSUR to Rdwy 4/30/21.

RDWY: Floodplain SP req'd. Traffic & Materials req 5/17/21. Hyd Anal 40%.

TP&P: No railroad involvement.

Other Federal-Aid & State Jobs

030304 Texarkana – De Queen P.E.

Hwy. 71

(Miller, Little River & Sevier) (con) (NHS) (Principal Arterial)

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: CA-HPP-1514(2)

BACKGROUND INFO: Project programmed on 5/19/03.

GENERAL: Hwy 67 – Hwy 71: W.O. issued to CON 12/29/03. Kick-off meeting held 1/14/04.

ENV: Env handling under Job 30108. FEIS apprvd by FHWA-AR 1/24/02. ROD issued 12/9/02. Ind 404 issued 12/18/02, permit extension issued 12/21/07, permit expires 12/31/12.

SUR: Control Survey 60%.

DSUR: Aerial photo flown 3/19/03; 3/27/03.

030477 Hwy. 67 – I-30 (Texarkana) (S)

Hwy. 71

(Miller) (con) (2.53 mi.) (NHS) (Urban Principal Arterial) /STBGP/State/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
NA	70%		50%		NA	NA	NA	TBD		NA
	Feb 21	Jul 21	Sep 21	Mar 21			SCHEDULED DATE: 2023 STIP FFY: 2023			

TYPE WORK: Full Depth Replacement of Concrete and New Concrete Pavement.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/4/16.

GENERAL: 3,400-27,000 ADT. Partnering with TXDOT. Partnering letter with draft agreement sent to TXDOT 12/11/2019. Rec'd letter from TXDOT on 2/3/2020 agreeing to partner with ARDOT leading the project. TXDOT confirmed that intended scope on Texas side is also system preservation via email on 4/14/20. Rec'd TxDOT agreement comments on 8/18/20. Final agreement language approved 8/22/20. Texas to sign and return for execution.

ENV: CR clearance by MOA 1/10/17.

SUR: Aerial photo flown 3/5/19. CSUR 100%. Photo Ctl to Photogrammetry 9/11/20. Photogrammetry 70%.

RDWY: No Floodplain SP req'd. Traffic & Materials req 5/17/21.

Other Federal-Aid & State Jobs

030531 Red River – Ogden (S)

Hwy. 71

(Little River) (pe) (1.46 mi.) (NHS) (Principal Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	45%	50%	75%		10%	NA	100%	NA	
TARGET DATE		Jan 20	May 21	Jun 21	Feb 20	Mar 22	Dec 22	SCHEDULED DATE: 02-2023 STIP FFY: 2023			
END DATE		Jan 20	May 21		Feb 20						

TYPE WORK: Raise roadway grade.

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 13,000 ADT.

ENV: Env constraints to RDWY 7/15/20. Tribal consultation letters sent 9/8/20. PIF to SHPO 6/28/21, response 6/29/21.

SUR: Aerial photo flown 3/5/19. CSUR 100%. Photo mapping 100%. NTP to CON 10/21/19. U&D 100%. DSUR to Rdwy 1/3/20.

PSUR: 15 certs. NTP to CON 10/29/19. PSUR to ROW 02/07/20.

RDWY: Floodplain SP req'd. DSUR rec'd 1/3/20. Prelim Layouts to ROW & ENV 2/21/20. Traffic & Soil Survey req 2/21/20. Des Criteria appr'd 10/16/20. ROW reqm'ts to ROW 5/28/21. RDWY Info to ENV 5/28/21.

ROW: AUI held 3/18/20, UFI 10/22/20.

MAT: Soil Survey to Rdwy 9/8/2020.

TP&P: No railroad involvement.

030591 De Queen & Eastern RR Str. & Apprs. (Lockesburg) (S)

Hwy. 71

(Sevier) (urb) (NHS) (Principal Arterial) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%					TBD		
TARGET DATE		Feb 22	Nov 22	Feb 23	Mar 22	Feb 24	Jul 24	SCHEDULED DATE: 01-2025 STIP FFY: 2024			
END DATE											

TYPE WORK: Replace 1 structure.

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 5,400 ADT.

BRIDGE INFO: 02040 (77.88, Br. Repl., NP, Deck 6, Super. 5, Sub. 6, Hist., 1938)

ENV: Tribal consultation letters sent 6/18/21.

RDWY: No Floodplain SP req'd. Traffic & Materials req 5/17/21.

TP&P: RR Coordination required with DeQueen on Hwy. 71 STR # 02040 LM 0.18 MP 12.00 DOT# 845285Y.

Other Federal-Aid & State Jobs

030026 Cossatot River – De Queen (S)

Hwy. 71

(Sevier) (garver) (5.43 mi.) (NHS) (Principal Arterial) /NHPP/Earmark/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	70%	90%	75%	15%	25%	45%	100%	NA	
TARGET DATE		Nov 04	Apr 19	Oct 20	May 04	Jun 21	Jun 22	SCHEDULED DATE: 06-2022 STIP FFY: 2023			
END DATE		Nov 04	Aug 19	Nov 20	May 04						

TYPE WORK: Widen to 5 lanes with shoulders and replace 2 structures.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2005-2007 STIP. Project programmed on 2/2/88.

GENERAL: 6,000 ADT. Project was included in the 2005-2007 STIP for FFY 2005. Project deferred in 2005 because of City's inability to fund utility relocation. Project funded in the 2016-2020 STIP. Renamed 16-20 STIP.

BRIDGE INFO: 02061 (81.77, Br. Repl., NP, Deck 6, Super. 5, Sub. 6, 1940); 02062 (72.30, Br. Repl., NP, Deck 5, Super. 5, Sub. 6, 1939)

ENV: Public water supply involved. PI 2/22/05. Arch report appr'd by SHPO 6/8/05. T2 CE appr'd 6/10/05. Reassmt req'd. Tribal consultation sent 12/13/18. ARS to SHPO 5/23/19; response 6/5/19. PIF to SHPO 8/5/19. PI held 8/20/19 @ Memorial Missionary Baptist Church (Fellowship Hall), 802 East Vandervoot Ave., DeQueen. EA required. EA info request to RDWY, TPP, & ROW 12/11/19. DPH to be scheduled. Draft EA to FHWA 5/29/20, appr'd 6/16/20. EA review to statewide clearinghouse 6/18/20. Virtual Location and Design Public Hearing WebEx event scheduled 8/13/20 5:30-6:30 @ www.ardot.gov. FONSI to FHWA 10/30/20, approved 11/2/20.

SUR: CSUR 100%. Aerial photo flown 2/9/93, 01/15/02; 2/8/13.

DSUR: DSUR to Rdwy 11/3/04. Add'l DSUR (pavement) req'd 11/30/16. DSUR under 003948. Add'l DSUR req'd 12/3/18 to Rdwy 3/8/19, 4/24/19. Add'l DSUR req'd (by ROW) 01/16/20, 100% to ROW 01/31/20.

PSUR: (63 tracts) PSUR to Rdwy to ROW 5/14/04. PSUR update 100% to Rdwy 3/21/19. Add'l PSUR req'd 1/14/21 (6 revised, 14 add'l tract) to ROW 3/17/21.

RDWY: Floodplain SP req'd. PPC rec'd 7/8/04. Prelim layout to ROW & Env 8/3/04. DSUR rec'd by Rdwy 11/4/04.

Prelim prints to ROW & Env 11/16/04. Traffic req 11/16/04. Hyd anal complete to BR 12/10/04. Field insp held 2/22/05. Rdwy info to Env 4/6/05. Rev ROW & Util req'mts to ROW 7/6/09, 11/12/10, & 3/10/14. Loc & Des doc appr'd 6/17/05. Rev design to SUR 7/6/09. Add'l Survey req 11/29/16. Updated Traffic & FWDs req 9/5/18. T.O. to CON 9/21/18. Kick Off Meeting held 10/29/18. Updated Soil Survey req 12/3/18. Add'l Survey req 12/3/18. 30% Plans rec'd from CON 1/22/19. 30% Plans rev'd & ret'd to CON 3/4/19. Des Criteria appr'd 3/13/19. 60% Plans rec'd from CON 6/11/19. Field Insp held 8/20/19. 60% Plans rev'd & ret'd to CON 6/27/19. ROW & UTIL req'mts to ROW 8/6/19. Rev RDWY Info to ENV 8/7/19. Rev ROW & UTIL req'mts to ROW 10/1/20. Loc & Des Doc appr'd 11/12/20.

ROW: Plans 80% (83 trs). Initial Auth Rec'd 12/21/20. Est. 3 res, 6 bus & 17 PPO relos. Plans to 5 utils 11/19/19; 1/5 util est rec'd

BR: (CMW) Layouts 90%. Prelim info to Env. 9/3/20.

MAT: Soil Survey to RDWY 1/4/05. Subsurf. Invest. To Br. 4/05/05. Add'l Soil Survey to Rdwy 6/19/19.

TP&P: No railroad involvement.

SIR: Traffic data sent to RDWY 9/5/2018. FWD to RDWY 10/10/18.

ORIGINAL SCHEDULE: SCHEDULED-Apr 20; DSUR-Nov 04; RDWY-Apr 19; ENV-Oct 20; PSUR-May 04; ROW-Aug 20; UTIL-Aug 21

Other Federal-Aid & State Jobs

040867 Sixmile Creek Str. & Apprs. (S)

Hwy. 71

(Polk) (con) (NHS) (Principal Arterial) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%		5%	55%			0%	TBD		
TARGET DATE		May 21	Jan 22	Jan 22	Sep 21	Sep 22	Mar 23	SCHEDULED DATE: 09-2023 STIP FFY: 2024			
END DATE		May 21									

TYPE WORK: Replace 1 structure.

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 4,900 ADT.

BRIDGE INFO: 02147 (63.24, Br. Repl., NP, SD, Deck 6, Super. 4, Sub. 6, 1940)

ENV: EPD.

SUR: 04x099-02147. CSUR 100%. Aerial photo 2/27/20. DSUR to Rdwy 5/19/21.

PSUR: 5 certs.

RDWY: Floodplain SP req'd. Traffic & Materials req 5/17/21. DSUR rec'd 5/19/21.

TP&P: No railroad coordination.

040787 Mena – "Y" City (Passing Lanes) (S)

Hwy. 71

(Polk & Scott) (iconic) (2.49 mi.) (NHS) (Principal Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	60%	50%	75%		25%	NA	100%	NA	
TARGET DATE		Dec 19	Aug 20	Apr 21		Jan 22	Sep 22	SCHEDULED DATE: 09-2022 STIP FFY: 2023			
END DATE		Jan 20	Oct 20		Dec 19						

TYPE WORK: 1 Northbound and 1 Southbound passing lanes.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-5763(1)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18. Project renamed on 10/18/19.

GENERAL: 2,300-2,800 ADT.

ENV: Cooperating Agency letter to USFS 11/1/19, response 1/3/20. Constraints to Rdwy 2/5/20. Tribal consultation letters sent 8/11/20. PIF to SHPO 5/14/21, response 5/21/21.

SUR: Aerial photo flown 3/6/19, 3/21/19. Pics available for south segment. CSUR 100%. DSUR 100% to Rdwy 1/13/20. Add'l DSUR to Rdwy 9/25/20.

PSUR: 15 certs. PSUR to ROW 12/19/19.

RDWY: No Floodplain SP req'd. Passing Lane Locations appr'd 5/9/19. Traffic & Materials req 10/10/19. DSUR rec'd 1/13/20. T.O. to CON 1/15/20. Kick-Off Meeting held 2/3/20. Des Criteria appr'd 6/23/20. Avg Running Speed req 6/19/20. 15% Plans rec'd from CON 6/30/20. 15% Plans rev'd & ret'd to CON 7/1/20. 30% Plans rec'd from CON 8/5/20. 30% Plans rev'd & ret'd to CON 8/7/20. Rev 30% Plans rec'd from CON 9/2/20. Rev 30% Plans rev'd & ret'd to CON 9/21/20. 45% Plans rec'd from CON 10/2/20. 45% Plans rev'd & ret'd to CON 10/5/20. Rev 45% Plans rec'd from CON 10/8/20. ROW req'mts to ROW 10/9/20. 60% Plans rec'd from CON 11/2/20. Field Insp req 11/12/20. UTIL req'mts to ROW 11/23/20. RDWY Info to ENV 12/7/20. 60% Plans rev'd & ret'd to CON 2/9/21. Field Insp held 5/11/21.

ROW: Plans by B&F. AUI 10/14/19, UFI 8/18/20; Plans 3 utils 12/07/20; 2/3 Est rec'd, 1/3 WO issued.

MAT: Soil Survey %AC to Rdwy 10/15/19.

TP&P: No railroad involvement.

Other Federal-Aid & State Jobs

040781 Prairie Creek Str. & Apprs. (Hwy. 71) (S)

Hwy. 71

(Sebastian) (jacobs) (0.61 mi.) (NHS) (Principal Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	65%	100%	75%		15%	75%	100%	NA	NA
TARGET DATE		Aug 19	Apr 20	Apr 20		Aug 21	Feb 22	SCHEDULED DATE: 06-2022 STIP FFY: 2021			
END DATE		Aug 19	Oct 20	Apr 20	Jun 19						

TYPE WORK: Replace 1 bridge.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0065(61)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 8,500 ADT.

BRIDGE INFO: 02240 (64.13, Br. Repl., NP, SD, Deck 6, Super. 4, Sub. 4, 1944)

ENV: EPD. Constraints to BR, RDWY & SUR 3/1/19. PIF to SHPO 1/27/20, response rcvd 1/31/20. T3-CE apprvd 4/9/20. NW14, no pcn.

SUR: CSUR 100%. Aerial photo flown 3/18/19. DSUR to Rdwy 8/02/19. Add'l DSUR req'd 02/04/20 100% to Rdwy 4/21/20.

PSUR: 13 certs to ROW 6/04/19. Add'l PSUR req'd 2/4/20 to ROW 7/23/20. Add'l PSUR (6 certs) IP.

RDWY: Floodplain SP req'd. DSUR rec'd 8/5/19. Early Coord Meeting held 10/2/19. Prelim Layouts to ROW & ENV 10/11/19. Traffic, TMs, and Materials req 10/11/19. T.O. to CON 1/17/20. Kick-Off Meeting held 1/28/20. Add'l Survey req 2/4/20. 30% Plans rec'd from CON 2/13/20. 30% Plans rev'd & ret'd to CON 3/11/20. Des Criteria appr'd 3/23/20. 60% Plans rec'd from CON 3/31/20. Loc & Des Doc appr'd 4/15/20. 60% Plans rev'd & ret'd to CON 8/7/20. Rev 60% Plans rec'd from CON 9/10/20. ROW reqmts to ROW 10/6/20. Rev 60% Plans rev'd & ret'd to CON 10/6/20. RUC req 12/21/20. UTIL reqmts to ROW 1/26/21.

ROW: Plans xx% (xx trs). AUI 6/11/19; UFI 10/15/19. Plans to 5 utils 2/10/21.

BR: (SWP) Layout 95%.

MAT: Soil Survey %AC to Rdwy 10/15/19.

TP&P: 11/20/20 No railroad involvement.

SIR: STIP Traffic data sent to ENV on 1/7/2019. TMs sent to RDWY 2/27/20.

ORIGINAL SCHEDULE: SCHEDULED-Apr 21

040871 Rock Creek Str. & Apprs. (West Fork) (S)

Hwy. 71

(Washington) (pri) (APHN) (Minor Arterial) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	5%	5%	75%			0%	TBD		
TARGET DATE		May 21	Jan 22	Jan 22	Sep 21	Sep 22	Mar 23	SCHEDULED DATE: 09-2023 STIP FFY: 2023			
END DATE		May 21			Apr 21						

TYPE WORK: Replace 1 structure.

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 5,700 ADT.

BRIDGE INFO: A1424 (69.44, Br. Repl., NP, SD, Deck 4, Super. 4, Sub. 5, 1930)

ENV: EPD.

SUR: 04x114-A1424. CSUR 100%. Aerial photo 12/11/19. DSUR to Rdwy 5/19/21.

PSUR: 10 certs. PSUR to ROW 4/21/21.

RDWY: Floodplain SP req'd. Traffic & Materials req 5/17/21. DSUR rec'd 5/19/21.

TP&P: No railroad involvement.

Other Federal-Aid & State Jobs

040723 Hwy. 271 – Hwy. 64 (Towson Ave.) (Fort Smith) (S)

Hwy. 71B

(Sebastian) (garver) (3.8 mi.) (NHS) (Urban Principal Arterial) /NHPP/State/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	65%	100%	75%	5%	20%	NA	100%	65%	NA
TARGET DATE		Feb 20	Jul 20	Oct 20	Feb 20	Mar 21	Dec 22	SCHEDULED DATE: 11-2022 STIP FFY: 2023			
END DATE		Mar 20	Jul 20	Jan 21	Mar 20						

TYPE WORK: Mill & Overlay. Drainage and sidewalk improvements. Pavement type: Asphalt.

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-0065(53)

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/4/16. Project renamed on 2/11/20.

GENERAL: 15,000-21,000 ADT. Railroad Involvement. Partnering project with City of Fort Smith. City to commit \$2M towards project costs and assume ownership of Hwy. 71B between Hwy. 255 and Hwy. 64 upon completion of drainage, sidewalk, and pavement improvements. Draft resolution and agreement sent to City 9/9/19. Signed agreement rec'd 10/16/19. Agreement executed 11/1/19.

ENV: PIF to SHPO 6/1/18; conc rec'd 6/1/18. T1 CE apprv'd 11/20/18. Reevaluation necessary. Env. Constraints to Rdwy 3/19/20. Tribal consultation letters sent 8/27/20. Virtual Public Involvement to be held 9/29/20 5:30-6:30pm. ARS to SHPO 11/23/20, response 11/24/20. PIF to SHPO 12/8/20, response 12/12/20, additional response 1/2/21. T3-CE apprv'd 1/11/21. NW14 no pcn.

SUR: CSUR 100%. Mobile LiDAR aquired 9/24/19. Aerial photo flown 11/08/19. Feature Extraction 100%. NTP to Con 10/28/19. Photogrammetry 100%. U&D 100%. DSUR to Rdwy 3/25/20. Add'l DSUR req'd 6/23/20 100%.

PSUR: NTP to CON 10-11-19. 249 certs. PSUR to ROW 03/05/20. B&F Revisions to ROW 7/14/21.

RDWY: No Floodplain SP req'd. T.O. to CON 12/16/19. Early Coord Meeting held 2/25/20. Traffic & Materials req 3/2/20. 30% Plans rec'd from CON 5/1/20. 30% Plans rev'd & ret'd to CON 6/19/20. Add'l Survey req 6/22/20. ROW & UTIL req'mts to ROW 7/31/20. Field Insp req 8/18/20. 60% Plans rev'd & ret'd to CON 9/11/20. TMs req 9/17/20. RDWY Info to ENV 11/10/20. Loc & Des Doc apprv'd 2/2/21. Field Insp & TMP Meeting held 3/3/21.

ROW: Plans by NTB 10% (Est 208 trs.). Initial Auth Rec'd 6/9/21. AUI 9/6/19, UFI 6/16/20. Plans to 8 utils 10/22/20; 2/8 est rec'd.

MAT: Soil Survey %AC to Rdwy 3/2/2020.

TP&P: Railroad Involvement DOT # 434542J : Subdivision Paris : Mile Post 510.72 : Street Name Towson Ave; Special Provision submitted to D-4, RDWY, & PM 10/17/18.

RR: 30% plans approved by RR (pioneer railcorp) 6/26/20. 60% plans sent to RR 9/23/20.

ORIGINAL SCHEDULE: SCHEDULED-Mar 22

Other Federal-Aid & State Jobs

090338 Dixieland Rd. – 8th St. (Rogers) (S)

Hwy. 71B

(Benton) (craft-tull) (0.99 mi.) (NHS) (Urban Principal Arterial) /STBGP/Earmark/State/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	95%	100%	75%	65%	25%	100%	TBD	95%	NA
TARGET DATE		Apr 12	Apr 14	Sep 14	Apr 12	Nov 21	Jan 22	SCHEDULED DATE: 2022 STIP FFY: 2022			
END DATE		May 12	Apr 14	Sep 14	May 12						

TYPE WORK: Widening

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-TAPU-9373(19)

BACKGROUND INFO: First appeared in the 2013-2016 STIP. Project programmed on 2/8/12.

GENERAL: 24,000 ADT. City responsible for 50% of total up to \$5 million. ARDOT to handle ROW & Util. City responsible for all costs associated with addition of 1ft of width to sidewalk. City rec'd \$3.25 million of 2016 STP-A funds (later adjusted to \$3,702,804 when more funds became available). City rec'd \$218,244 of 2018 TAP-A funds for sidewalk widening. TAP-A funds had to be obligated to another project in FFY2019, City to pay for 100% of wider sidewalk costs again.

ENV: Public Involvement meeting held 4/11/13 in Rogers. T3 CE submitted to FHWA 9/3/14, apprvd 9/15/14. < 1 acre clearing; no bat restrictions.

SUR: DSUR & PSUR by CON (Contract through City of Rogers). U&D survey 100%.

PSUR: (100 tracts) PSUR in progress. DSUR to ROW 5/8/12. Revisions & add'l tracts to ROW 8/16/12. Rev. PSUR to ROW 9/1/17. Add'l cert to ROW 10/03/19.

RDWY: 30% plans rec'd from City 6/12/12. 30% plans reviewed & returned to City 7/11/12. FWD req 8/9/12. Rev 30% plans rec'd from City's CON 10/18/12. Rev 30% plans reviewed & returned to City's CON 12/10/12. 60% Plans rec'd from CITY's CON 4/21/14. 60% Plans rev'd & ret'd to CITY's CON 6/13/14. 60% Signal Plans rev'd & ret'd to CON 7/7/14 & 4/3/15. LOC & DES Doc apprv'd 9/25/14. Revised 60% Plans rec'd from CON 10/2/14, 9/8/16, & 5/23/17. Rev. 60% Plans rev'd & ret'd to CON 11/6/14, 10/19/16, & 5/23/17. Field Insp held 4/6/17. 90% Plans rec'd from CON 11/17/17. 90% Plans rev'd & ret'd to CON 2/12/18. RUC req 2/16/18 & 4/11/18. Final Plans rec'd from CON 8/30/18. Final Field Insp held 9/18/18. Plans to EST 9/24/18. Rev Final Plans rec'd from CON 2/25/19. Rev Final Plans rev'd & ret'd to CON 3/11/19. RUC req 4/26/21.

ROW: By ORC. Plans 90% (73 trs.) ROW kick-off mtg held 5/30/19. Auth Rec'd 9/21/16. 73/73 made & apprvd. 60 options & 46 Paid. UFI 12/21/12. Plans to 6 Utils 10/7/14 & 3/20/17. 3/6 Est Rec'd.

BR: (JYP) Rec'd. 100% plans 2/25/19.

TP&P: 6/16/2021 No railroad involvement.

ORIGINAL SCHEDULE: SCHEDULED-May 16; DSUR-Apr 12; RDWY-Apr 14; ENV-Sep 14; PSUR-Apr 12; ROW-Dec 12; UTIL-May 16

090648 Hwy. 72 Interim Impvts. (Bentonville & Pea Ridge) (S)

Hwy. 72

(Benton) (7.16 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	30%			5%				NA	TBD		
TARGET DATE	Jan 22							STIP FFY: 2024			
END DATE											

TYPE WORK: UTBWC, Realignment and Intersection Improvements.

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 2,700-16,000 ADT.

SUR: Aerial photo 12/1/20.

TP&P: Highway 72 Improvement Study (2019) provides vision for improvements. Need to identify specific improvements based on recent land use changes.
No railroad involvement.

Other Federal-Aid & State Jobs

090554 Holman Creek Str. & Apprs. (S)

Hwy. 74

(Madison) (halff) (0.1 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	65%	100%	75%		15%	25%	100%	NA	NA
TARGET DATE		Feb 20	Jun 21	Nov 20	Aug 20	Dec 21	Jun 22	SCHEDULED DATE: 05-2022 STIP FFY: 2022			
END DATE		Mar 20	May 21	Mar 21	Aug 20						

TYPE WORK: Replace 1 bridge.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0044(16)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 2,100 ADT.

BRIDGE INFO: 03420 (67.64, Br. Repl., NP, SD, Deck 4, Super. 4, Sub. 5, 1960)

ENV: Tribal consultation sent 12/18/18. RTA for 2 properties to SHPO 2/5/19; conc 0 eligible recd 2/6/19. Constraints to BR, RDWY, & SUR 2/14/19. ARS to SHPO 6/15/20, response 6/16/20. NPS coordination letter for Trail of Tears sent 8/10/20. Revised constraints to BR & RDWY 9/11/20. CRS to SHPO 2/5/21, response 2/12/21. T3-CE appr'd 3/2/21. Cont. Tribal consultation sent 4/27/21.

SUR: Aerial photo flown 1/30/19. CSUR 100%. DSUR to Rdwy 03/13/20.

PSUR: Existing ROW to ROW 8/27/20.

RDWY: Floodplain SP req'd. Traffic & Materials req 7/11/19. Des Criteria appr'd 10/18/19. DSUR rec'd 3/16/20. T.O. to CON 4/14/20. Early Coord Meeting held 5/21/20. Prelim ROW & UTIL Cost Est to ROW 8/6/20. 30% Plans rec'd from CON 9/21/20. 30% Plans rev'd & ret'd to CON 10/14/20. Rev 30% Plans rec'd from CON 1/7/21. RDWY Info to ENV 1/8/21. SS req 2/16/21. Rev 30% Plans rev'd & ret'd to CON 2/19/21. Loc & Des Doc appr'd 3/2/21. 60% Plans rec'd from CON 5/7/21. Field Insp held 7/27/21. 60% Plans rev'd & ret'd to CON 5/14/21. Rev 60% Plans rec'd from CON 5/26/21. ROW & UTIL reqm'ts to ROW 5/27/21. Rev 60% Plans rev'd & ret'd to CON 6/15/21.

ROW: By ARDOT. Initial Auth Req 6/2/21. UFI 9/24/20; Plans to 3 utils 6/2/21/.

BR: (JYP) Layout 95%. Prelim. Env. Form sent 5/20/21.

MAT: Soil Survey %AC to Rdwy 7/15/19. Soil Survey to Rdwy 6/2/2021. Subsurf Invest by Consult.

TP&P: No railroad involvement.

SIR: STIP Traffic data sent to ENV on 1/7/2019.

101128 Hwy. 75 Str. & Apprs. (S)

Hwy. 75

(Poinsett) (con) (Non-APHN) (Major Collector) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%		5%	75%			0%	TBD		
TARGET DATE		May 21	Dec 21	Dec 21	Sep 21	Aug 22	Mar 23	SCHEDULED DATE: 09-2023 STIP FFY: 2023			
END DATE		May 21			Jun 21						

TYPE WORK: Replace 1 structure.

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 260 ADT.

BRIDGE INFO: M1428 (54.51, Br. Repl., NP, Deck 6, Super. 5, Sub. 5, 1955)

ENV: EPD. Tribal consultation letters sent 7/22/21.

SUR: 10x241-M1428. CSUR 100%. Aerial photo flown 2/2/21. DSUR to Rdwy 5/19/21.

PSUR: Existing ROW to ROW 6/16/21.

RDWY: Floodplain SP req'd. Traffic & Materials req 5/17/21. DSUR rec'd 5/19/21.

TP&P: No railroad involvement.

Other Federal-Aid & State Jobs

110805 I-40 Str. & Apprs. (Hwy. 78) (Wheatley) (S)

Hwy. 78

(St. Francis) (Non-APHN) (Major Collector) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		40%		5%			5%	0%	TBD		
TARGET DATE		Dec 21	Jun 22	Jun 22	Jan 22	Mar 23	Sep 23	SCHEDULED DATE: 03-2024 STIP FFY: 2024			
END DATE											

TYPE WORK: Replace 1 structure.

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 410 ADT.

BRIDGE INFO: 03767 (71.47, Br. Repl., NP, SD, Deck 4, Super. 6, Sub. 5, 1965)

ENV: EPD.

SUR: 01x239. CSUR 100%. Aerial photo 5/13/21.

RDWY: No Floodplain SP req'd. Traffic & Materials req 5/17/21.

ROW: AUI 7/6/2021.

TP&P: No railroad coordination.

110715 Big Creek, Little Piney Creek & Big Creek Branch Strs. & Apprs. (S)

Hwys. 78, 238, & 259

(Lee & Monroe) (m.baker) (0.65 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	65%	90%	75%		25%	10%	TBD	NA	NA
TARGET DATE		Aug 19	Oct 20	Jun 20		Feb 22	Sep 22	SCHEDULED DATE: 01-2022 STIP FFY: 2022			
END DATE		Sep 19	Oct 20	Dec 19	Oct 19						

TYPE WORK: Replace 1 bridge and 2 bridges with R.C. Box Culverts.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-3948(1)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18. Project renamed on 3/20/19.

GENERAL: 260-760 ADT.

BRIDGE INFO: 02898 (51.36, Br. Repl., P2, SD, Deck 7, Super. 4, Sub. 6, 1954); M2503 (28.81, Br. Repl., P1, SD, Deck 5, Super. 4, Sub. 6, 1948); M2575 (18.61, Br. Repl., P0, Deck 6, Super. 5, Sub. 5, 1965)

ENV: EPD. Constraints to BR, RDWY & SUR 2/21/19. Tribal consultation letters sent 5/7/19. ARS response from SHPO 5/14/19. PIF to SHPO 11/4/19, response 11/15/19. T3 CE apprv'd 12/11/19.

SUR: Aerial photo flown 3/24/15, 12/11/18, 2/13/19. CSUR 100%. DSUR to Rdwy 9/20/19. PSUR to ROW 10/03/19. Add'l DSUR req'd 02/04/20, 90%.

RDWY: Floodplain SP req'd. DSUR rec'd 9/20/19. T.O. to CON 9/18/19. Traffic req 9/24/19. Materials req 9/27/19. Des Criteria apprv'd 10/11/19. Early Coord Meeting held 12/10/19. Loc & Des Doc apprv'd 12/13/19. Add'l Survey req 2/4/20. 30% Plans rec'd from CON 2/11/20. 30% Plans rev'd & ret'd to CON 3/11/20. Field Insp held 3/18/20. 60% Plans rec'd from CON 7/28/20. 60% Plans rev'd & ret'd to CON 10/12/20. ROW req'mts to ROW 10/12/20. UTIL req'mts to ROW 11/13/20. RDWY Info to ENV 4/5/21.

ROW: Plans xx% (x trs). Auth Req X/X/XX. AUI 4/25/19, UFI 4/17/20; Plans to 4 utils on 11/18/2020; 2/4 est rec'd.

BR: (SWP) Layout 95%.

TP&P: No railroad involvement.

SIR: STIP Traffic data sent to ENV on 1/7/2019.

ORIGINAL SCHEDULE: SCHEDULED-Dec 21; DSUR-Aug 19; RDWY-Mar 20; ENV-Mar 20; ROW-Dec 20; UTIL-Sep 21

Other Federal-Aid & State Jobs

020615 Pine Bluff – South (S)

Hwy. 79

(Jefferson) (m.baker) (2.36 mi.) (NHS) (Urban Principal Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	95%	90%	75%		15%	95%	100%	NA	TBD
TARGET DATE		Nov 17	Sep 19	Dec 20	Dec 17	Dec 21	Dec 22	SCHEDULED DATE: 11-2022 STIP FFY: 2023			
END DATE		Nov 17	Sep 20	Sep 20	Nov 17						

CRITICAL NOTES: Small utility conflicts.

TYPE WORK: Widen to 5 lanes. Polymer overlay of one bridge.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/4/16.

GENERAL: 3,700-7,100 ADT.

BRIDGE INFO: 06571 (93.17, Poly. Ovl., NP, Deck 8, Super. 8, Sub. 8, 1997)

ENV: Tribal consultation sent 8/30/18; 9/6/18. Constraints to BR & RDWY 9/24/18. RTA to SHPO 3/13/19; conc 1 structure eligible 3/14/19. Revised constraints to Rdwy 5/1/19. PI scheduled 2/18/20 @ Liberty Hill Baptist Church 6300 Hwy 79 S., Pine Bluff. PIF to SHPO 5/29/20, response 6/3/20. T3CE apprvd 9/23/20.

SUR: Aerial photo flown 1/13/16. NTP to DSUR con 5/10/17. Mapping 100%.

DSUR: CSUR 100%. U&D 100%. DSUR to Rdwy 11/13/17.

PSUR: 86 certs. PSUR to ROW 11/20/17.

RDWY: Floodplain SP req'd. DSUR rec'd 11/13/17. T.O. to CON 9/26/18. Soil Survey, Traffic, & FWD req 12/20/18.

Design Criteria appr'd 7/5/19. Early Coord Meeting held 7/25/19. 30% Plans rec'd from CON 9/20/19. 30% Plans rev'd & ret'd to CON 10/16/19. RDWY Info to ENV 11/7/19. Field Insp held 12/11/19. 60% Plans rec'd from CON 6/19/20. 60% Plans rev'd & ret'd to CON 7/2/20. Rev 60% Plans rec'd from CON 8/27/20. ROW & UTIL req'mts to ROW 9/1/20. Rev 60% Plans rev'd & ret'd to CON 9/15/20. Loc & Des Doc appr'd 9/25/20. 90% Plans rec'd from CON 12/10/20. Final Field Insp req 12/14/20. Plans to EST 12/14/20. Rev ROW & UTIL req'mts to ROW 5/3/21. 90% Plans rev'd & ret'd to CON 5/5/21.

ROW: By CON. Plans xx% (Est 60 trs). AUI 2/8/17. Plans to 8 utils 1/12/21, Revised plans to 8 utils 5/25/21.

BR: (SWP) Rec'd. 90% plans 12/14/20. Ret'd comments 90% plans 2/12/21.

MAT: Soil Survey to Rdwy 5/22/19.

TP&P: No railroad involvement.

SIR: Traffic data sent to RDWY 1/10/19. FWD to RDWY 1/17/19.

ORIGINAL SCHEDULE: SCHEDULED-Oct 20

020758 Hwy. 13 – Bayou Meto (Sel. Secs.) (S)

Hwy. 79

(Arkansas) (pri) (3.89 mi.) (NHS) (Principal Arterial) /STBGP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	15%	20%	75%		5%	NA	100%		
TARGET DATE		Feb 21	Aug 21	Oct 21	Mar 21	Jun 22	Mar 23	SCHEDULED DATE: 03-2023 STIP FFY: 2022			
END DATE		Apr 21			Mar 21						

TYPE WORK: Reconstruction.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 5/28/20.

GENERAL: 4,100 ADT.

ENV: Env constraints to Rdwy 4/2/21. ARS to SHPO 4/27/21, response 5/5/21.

SUR: CSUR 100%. Aerial photo 3/8/21. CSUR and DSUR under 020630. Aerial LiDAR acquired 12-22-20. Aerial LiDAR feature extraction 100%. U&D 100%.

PSUR: 19 certs. NTP to Con 11/20/20. PSUR to ROW 3/5/21.

RDWY: Floodplain SP req'd. DSUR rec'd 4/2/21 Early Coord Meeting held 4/15/21. Traffic & Soil Survey req 4/22/21. Rehab Rec Meeting held 5/12/21. Hyd Anal 60%. Prelim Layouts to ROW & ENV 7/16/21. Hyd Anal complete to Bridge 7/29/21.

ROW: AUI 4/13/21.

MAT: Soil Survey to Rdwy 7/7/2021.

TP&P: No railroad involvement.

Other Federal-Aid & State Jobs

110568 Big Piney, Little Piney & Cat Creeks Strs. & Apprs. (S)

Hwy. 79

(Lee) (bridgefarmer) (NHS) (Principal Arterial) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	15%	50%	75%		15%	5%	100%	NA	NA
TARGET DATE		Sep 20	Sep 21	Nov 21		Aug 22	Feb 23	SCHEDULED DATE: 02-2023 STIP FFY: 2022			
END DATE		Aug 20			Feb 21						

TYPE WORK: Replace 3 structures.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/28/11. Project renamed on 11/27/18 & 3/20/19.

GENERAL: 580-2,200 ADT.

BRIDGE INFO: 02393 (75.57, Br. Repl., NP, SD, Deck 7, Super. 4, Sub. 8, 1952); 02394 (74.20, Br. Repl., NP, SD, Deck 8, Super. 4, Sub. 8, 1952); 02398 (48.04, Br. Repl., P0, SD, Deck 7, Super. 4, Sub. 7, 1949)

ENV: RTA for 3 structures to SHPO 2/19/19; conc 0 eligible 3/1/19. Tribal consultation sent 2/20/19. Constraints sent 2/27/19. ARS addendum to SHPO 12/18/20, response 12/18/20. PIF to SHPO 1/6/21, response 1/12/21.

SUR: Aerial photo flown 2/13/19. CSUR 100%. NTP to Con 4/27/20. DSUR to Rdwy 9/21/20.

PSUR: 23 certs. PSUR to ROW 2/22/21.

RDWY: Floodplain SP req'd. DSUR rec'd 9/21/20. Materials & Traffic req 10/8/20. Early Coord Meeting held 10/21/20.

Prelim Layout to ROW & ENV 11/9/20. Hyd Anal complete to Bridge 2/26/21. Early Notice to Proceed to CON 4/2/21.

ROW: AUI 9/30/20, UFI 5/27/21.

BR: (SWP) Layout 30%.

MAT: Soil Survey % AC to Rdwy 10/12/2020.

TP&P: No railroad involvement.

SIR: STIP Traffic data sent to ENV on 1/7/2019.

ORIGINAL SCHEDULE: DSUR-Sep 20; RDWY-Mar 21; ENV-Mar 21; ROW-Dec 21; UTIL-Jun 22

040782 Hwy. 80 Str. & Apprs. (S)

Hwy. 80

(Scott) (pri) (0.02 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	50%	100%	75%	20%	15%	RCB	35%	NA	NA
TARGET DATE		Nov 20	Mar 21	Mar 21		Sep 21	Jan 22	SCHEDULED DATE: 01-2022 STIP FFY: 2022			
END DATE		Sep 20	Mar 21	Apr 21	Dec 20						

TYPE WORK: Bridge Removal and Construct R.C. Box Culvert

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 660 ADT.

BRIDGE INFO: M1470 (55.17, Br. Repl., P3, Deck 6, Super. 5, Sub. 6, 1966)

ENV: EPD. CSR to SHPO 1/30/19. Constraints to BR, RDWY & SUR 2/28/19. ARS to SHPO 1/26/21, response 1/26/21.

PIF to SHPO 2/17/21, SHPO response 2/22/21. T1 CE approved 4/15/21. NW14, no pcn.

SUR: Aerial photo flown 3/6/19. CSUR 100%. NTP to Con 6/30/20. DSUR to Rdwy 9/10/20.

PSUR: Existing ROW to ROW 12/11/20.

RDWY: No Floodplain SP req'd. DSUR rec'd 9/10/20. Traffic req 9/15/20. Early Coord Meeting held 9/24/20. Prelim

Layouts to ROW & ENV 10/2/20. Soil Survey req 10/2/20. Hyd Anal complete to Bridge 2/26/21. RDWY Info to ENV 3/9/21. ROW & UTIL req'mts to ROW 3/31/21. Field Insp & TMP Meeting held 6/1/21.

ROW: COURT ORDER Plans 90% (2 trs). Initial Auth Req 8/3/21. PRWC held x/x/21. 0/2 appr made & apprvd. AUI 10/13/20, UFI 3/04/21; Plans to 4 utils 6/11/21.

BR: (TMG)

MAT: Soil Survey % AC to Rdwy 10/5/2020.

TP&P: No railroad involvement.

SIR: STIP Traffic data sent to ENV on 1/7/2019

Other Federal-Aid & State Jobs

012143 Texarkana – Lake Village P.E.

Hwy. 82

(Various) (NHS) (Principal Arterial) (4LG)

TYPE WORK: Corridor Improvement Study.

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: Project programmed on 7/8/09.

GENERAL: 1,800-6,700 ADT. Includes Districts 2, 3 and 7

ENV: PI mtgs for Planning Study held 5/10/11 at Texarkana, 5/11/11 at El Dorado, & 5/12/11 at Crossett. Add'l Public Officials and PI meetings scheduled on 11/18/14 at the Holiday Inn Express & Suites Texarkana East at 5210 Crossroads Parkway in Texarkana, on 11/19/14 at the City Council Chambers at 204 Northwest Avenue in El Dorado, and on 11/20/14 at the Economic Development Building at 125 Main St. in Crossett.

TP&P: To conduct study of needed improvements.

070458 UPRR Grade Separation (East of Lafayette Co. Line) (S)

Hwy. 82

(Columbia) (m.baker) (1.22 mi.) (NHS) (Principal Arterial) (4LG) /Sales Tax-X/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	90%	90%	75%	20%	25%	85%	TBD	NA	TBD
TARGET DATE		Feb 18	Dec 19	Feb 20	Mar 18	Nov 21	May 22	SCHEDULED DATE: 04-2022			
END DATE		May 18	Mar 20	Mar 20	May 18						
								STIP FFY: 2022			

TYPE WORK: Construct one 4-lane painted median structure.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/4/16.

GENERAL: 4,800 ADT.

BRIDGE INFO: 02128 (Unable to match to InspectX)

ENV: Tribal consultation sent 11/29/18. Constraints to BR & RDWY 3/27/19. ARS to SHPO 7/17/19; response 7/18/19.

PIF to SHPO 2/5/20, response 2/7/20. T3-CE apprv'd 3/6/20.

SUR: Aerial photo flown 1/18/12. CSUR 100%. DSUR 100% to Rdwy 5/29/18. Add'l DSUR req'd 1/24/19, 100% to Rdwy 4/10/19.

PSUR: 5 certs. PSUR to ROW 5/02/18. Add'l PSUR (3 certs) req'd 12/8/20 to ROW 2/4/21.

RDWY: Floodplain SP req'd. DSUR rec'd 5/29/18. T.O. to CON 10/5/18. Traffic req 12/20/18. Add'l Survey req 1/14/19 & 1/22/19. 30% Plans rec'd from CON 2/7/19. 30% Plans rev'd & ret'd to CON 3/1/19. Design Criteria apprv'd 7/5/19.

RDWY Info to ENV 11/7/19. 60% Plans rec'd from CON 11/26/19. Field Insp held 2/11/20. 60% Plans rev'd & ret'd to CON 2/24/20. Loc & Des Doc apprv'd 3/23/20. ROW sent to ROW 3/26/20. UTIL reqm'ts to ROW 5/1/20. 90% Plans rec'd from CON 7/23/21. Plans to EST 7/23/21. Final Field Insp req 7/23/21.

ROW: Plans 90% (12 trs). Initial Auth Rec'd 8/5/20. x/12 apprs made & apprv'd. RR info to UPRR x/x/21. AUI 4/24/18, UFI 3/5/19; Plans to 4 utils 12/4/19 & 5/21/20, 3/4 Est rec'd, 2 utils no adj.

BR: (TMG) Layout 95%. Prelim./60% plans to UPRR 2/27/20. Prelim./60% plans App'd. with comments 5/20/20.

TP&P: Railroad Involvement: underpass of UP at DOT# 440766V at MP 379.38 in Waldo.

RR: SP sent to PM11/17/20; 60% plans approved with comments to consider for final plan submission on 3/26/20.

(Actual date ARDOT received from UPRR 5/20/20.) C&M Agreement sent to UPRR for review 7/21/20. Awaiting

Final plans to be submitted to UPRR. 4/30/2021 - Redline Comparison sent to UPRR. 5/4/2021 - SP sent to PM.

SIR: Traffic data sent to RDWY 1/16/19.

ORIGINAL SCHEDULE: SCHEDULED-Jul 20; DSUR-Feb 18; RDWY-Jul 19; ENV-Sep 19; PSUR-Mar 18; ROW-Jun 20; UTIL-Mar 21

CA0707 Hwy. 98 – Hwy. 79 (Widening) P.E.

Hwy. 82

(Columbia) (9.09 mi.) (NHS) (Principal Arterial) /Sales Tax/ ||Design Criteria: Established

TYPE WORK: Widen to 4 lanes.

WORK ZONE POLICY: No work zone policy identified. Incentive/Disincentive site use work.

BACKGROUND INFO: Project programmed on 7/3/14.

RDWY: PPC rec'd 7/18/14. Design Criteria apprv'd 4/19/19.

Other Federal-Aid & State Jobs

070570 Hwy. 98 – Co. Rd. 27 (Widening) (S)

(Columbia) (garver) (3.24 mi.) (NHS) (Principal Arterial) (4LG)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	30%	10%	75%		10%	5%	30%		TBD
	Jun 14	Sep 21	Dec 21	Aug 14	Dec 22	Dec 23				
	Jun 14			Aug 14						

TYPE WORK: Widen to 4 lanes with 11' painted median. Pavement type: Asphalt

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 3/25/21.

GENERAL: 4,200-4,400 ADT. Split out of Job CA0705. STIP 2016-2020 note: Contingent upon availability of funds. IOM 03/25/2021 - Project supersedes Job CA0708.

BRIDGE INFO: 05213 (86.92, Br. Repl., NP, Deck 6, Super. 6, Sub. 7, 1969)

ENV: ENV process by AHTD. Tribal consultation sent 10/19/15. Env Constraints to Rdwy 2/25/21.

SUR: DSUR and PSUR under CA0705. Add'l DSUR (Hyd) req'd 11/7/18.

RDWY: Floodplain SP req'd. Add'l Survey req 11/7/18. T.O. to CON 8/28/20. Early Coord Meeting shced 1/14/21. Early Coord Meeting held 1/27/21. Soil Survey and TMs req 1/27/21. 30% Plans rec'd from CON 3/18/21.

ROW: Util by ArDOT. UFI held 10/20/15.

BR: (SWP)

MAT: Soil Survey 90%.

TP&P: RR Involvement: UP at-grade at LM 6.74. Will require PE Agmt.

Other Federal-Aid & State Jobs

070471 Cornie Bayou, Harper & Lapile Creeks Strs. & Apprs. (S)

Hwy. 82

(Columbia & Union) (m.baker) (0.62 mi.) (NHS) (Principal Arterial) (4LG) /STBGP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	90%	100%	75%	20%	40%	90%	100%	NA	NA
TARGET DATE		Feb 18	Nov 19	Jan 20	Mar 18	Mar 21	Feb 22	SCHEDULED DATE: 02-2022 STIP FFY: 2022			
END DATE		Mar 18	Jun 20	Apr 20	Jun 18						

TYPE WORK: Construct three 4-lane painted median structures.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/17/16. Project renamed on 6/19/18 & 6/19/18.

GENERAL: 3,500-5,400 ADT.

BRIDGE INFO: 02667 (69.13, Br. Repl., NP, Deck 6, Super. 6, Sub. 5, 1950); 02668 (69.08, Br. Repl., NP, Deck 6, Super. 6, Sub. 5, 1950); 02912 (71.73, Br. Repl., NP, Deck 6, Super. 6, Sub. 6, 1954)

ENV: RTA for 2 properties to SHPO 12/8/17; 0 properties eligible 12/11/17 add'l RTA for 1 property sent 8/3/18; 0 properties eligible 8/7/18. Tribal consultation sent 12/20/17. Constraints to BR and RDWY 9/6/18. Tribal letters sent 2/18/20. PIF to SHPO 4/13/20, response 4/15/20. T3-CE appr'd 4/27/20. NWP request to USACE 6/9/21, issued 7/19/21.

SUR: DSUR & PSUR for Lapile Creek under 070473.

DSUR: Aerial photo flown 1/23/17. CSUR under 070365. LiDAR under 070365. DSUR 100% to Rdwy 3/28/18. Add'l

DSUR (Hyd) req'd 11/26/18 to Rdwy 12/12/18. Add'l DSUR req'd 02/20/20 100% to Rdwy 7/10/20.

PSUR: 6 certs. PSUR to ROW 6/6/18.

RDWY: Floodplain SP req'd. DSUR rec'd 3/28/18 & 5/11/18. T.O. to CON 10/5/18. Add'l Survey req 11/26/18 & 2/20/20.

Traffic req 12/20/18. 30% Plans rec'd from CON 6/3/19. 30% Plans rev'd & ret'd to CON 10/14/19. Des Criteria appr'd 10/18/19. Materials req 10/24/19. RDWY Info to ENV 11/7/19. Field Insp held 2/11/20. 60% Plans rec'd from CON 3/23/20. RDWY Info to ENV 3/31/20. Loc & Des Doc appr'd 5/1/20. 60% Plans rev'd & ret'd to CON 5/8/20. ROW req'mts to ROW 5/22/20. Rev 60% Plans rec'd from CON 6/19/20. Rev 60% Plans rev'd & ret'd to CON 6/23/20. UTIL req'mts to ROW 6/23/20. 90% Plans rec'd from CON 7/20/21. Plans to EST 7/20/21. Final Field Insp held 7/21/21.

ROW: Plans 90% (9 trs). Auth Rec'd 8/5/20. 0/9 appr made & appr'd. UFI 1/9/19. Plans to 5 utils 7/9/20; 5/5 utils est rec'd.

BR: (CMW) Layout 95%. Rec'd 90% plans 7/20/21.

MAT: Soil Survey %AC to Rdwy 10/28/19.

TP&P: No railroad involvement.

SIR: Traffic data sent to RDWY 1/17/19.

ORIGINAL SCHEDULE: SCHEDULED-Jun 20; DSUR-Feb 18; RDWY-Jul 19; ENV-Sep 19; PSUR-Mar 18; ROW-Jun 20; UTIL-Mar 21

020770 Hamburg – East (Widening) (S)

Hwy. 82

(Ashley) (m.baker) (2.7 mi.) (NHS) (Principal Arterial) (4LG)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%		5%	15%				50%		
TARGET DATE		Aug 21	Mar 22	Jun 22	Nov 21	Dec 23	Dec 24				
END DATE		May 21									

TYPE WORK: Major Widening.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 2/26/21.

GENERAL: 3,100 ADT.

SUR: DSUR under 020676. DSUR to Rdwy 5/20/21.

PSUR: PSUR under 020676. 65 certs.

RDWY: Floodplain SP req'd. DSUR rec'd 5/20/21. Traffic & Soil Survey req 6/22/21. Des Criteria appr'd 7/20/21.

MAT: Soil Survey 50%.

TP&P: No railroad involvement.

Not a capacity need.

Other Federal-Aid & State Jobs

020676 E. of Hamburg – Mist (Widening) (S)

Hwy. 82

(Ashley) (m.baker) (3.4 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	45%	50%	75%	10%	20%	5%	TBD	NA	NA
TARGET DATE		Jul 18	May 21	Jun 21	Aug 18	Mar 22	Dec 22	SCHEDULED DATE: 11-2022 STIP FFY: 2023			
END DATE		Jul 18			Sep 18						

TYPE WORK: Major Widening - 5 Lanes.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 11/17/16. Project renamed on 4/24/17, 2/5/18, 6/19/18, & 2/26/21.

GENERAL: 1,800-3,100 ADT.

ENV: Constraints to RDWY 9/18/18. Tribal consultation sent 5/23/19. ARS to SHPO 11/13/19; response 11/21/19. PIF to SHPO 12/17/19, response 12/20/19. PI meeting to be rescheduled. CRS to SHPO 5/7/20, response 5/9/20. Virtual Public Involvement scheduled 7/6/-7/20/20. T3 CE appr'd 8/6/20. NW23 permit packet to USACE 9/29/20. ARS addendum to SHPO 5/19/21, response 5/21/21. 2nd addendum to SHPO 6/29/21, response 7/1/21.

SUR: NTP to CON 4/4/18. CSUR 100%. Aerial photo flown 2/17/17, 2/3/21.

DSUR: DSUR to Rdwy 7/26/18. Add'l Utilities to Rdwy 8/14/18. UAV LiDAR acquired 2/24/21. Add'l LiDAR FE 100%. Add'l DSUR 100% to Rdwy 5/20/21.

PSUR: 118 tracts. PSUR to ROW 9/6/18. Add'l PSUR 25%.

RDWY: No Floodplain SP req'd. Passing lane location appr'd 4/18/17. DSUR rec'd 7/27/18. T.O. Order to CON 9/25/18. Traffic & FWD req 12/20/18. Early Coord Meeting held 7/25/19. Avg Running Speed req 8/2/19. 30% Plans rec'd from CON 9/20/19. 30% Plans rev'd & ret'd to CON 10/29/19. Des Criteria appr'd 11/19/19. Field Insp held 1/28/20. 60% Plans rec'd from CON 4/14/20. 60% Plans rev'd & ret'd to CON 5/6/20. ROW & UTIL reqm'ts to ROW 6/23/20. RDWY Info to ENV 6/23/20 & 6/25/21. Loc & Des Doc appr'd 8/19/20. 90% Plans rec'd from CON 9/22/20. 30% Plans rec'd from CON 3/23/21. Rev Des Criteria appr'd 4/12/21. 30% Plans rev'd & ret'd to CON 4/14/21. Rev 60% Plans rec'd from CON 6/24/21. Field Insp held 7/30/21. Rev 60% Plans rev'd & ret'd to CON 7/21/21.

ROW: Plans 30% (20 trs.) Initial Auth Rec'd 9/24/20. AUI 7/19/19. UFI 10/24/19; Plans to 6 utils 7/10/20; 2/6 est rec'd, 1 utils no involvement.

BR: (SWP) 3/24/21 - Rec'd. 30% plans. 3/31/21 - Ret'd. comments 30% plans.

TP&P: Planning study completed (2015). No railroad involvement.

SIR: Traffic data sent to RDWY 1/14/19. FWD to RDWY 1/17/19.

ORIGINAL SCHEDULE: SCHEDULED-Oct 20; DSUR-Jul 18; RDWY-Aug 19; ENV-Nov 19; PSUR-Aug 18; ROW-Aug 20; UTIL-May 21

020771 Mist – Hwy. 160 (Widening) (S)

Hwy. 82

(Ashley) (7.3 mi.) (NHS) (Principal Arterial) (4LG)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA			5%				TBD	TBD		
TARGET DATE		Jun 22	Jan 23	Apr 23		Oct 24	Apr 25				
END DATE											

TYPE WORK: Major Widening.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 2/26/21.

GENERAL: 1,800 ADT.

TP&P: No railroad involvement.

Not a capacity need.

Other Federal-Aid & State Jobs

020772 Hwy. 160 – Montrose (Widening) (S)

Hwy. 82

(Ashley) (4.8 mi.) (NHS) (Principal Arterial) (4LG)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
NA			5%				TBD	TBD		
	Jun 22	Apr 23	Jul 23		Jan 25	Jan 26				

TYPE WORK: Major Widening.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 2/26/21.

GENERAL: 1,500-1,800 ADT.

TP&P: No railroad involvement.

Not a capacity need.

RR: No railroad involvement.

020773 Montrose Bypass Impvts. (Widening) (S)

Hwy. 82

(Ashley) (2.15 mi.) (NHS) (Principal Arterial) (4LG)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
NA			5%				TBD	TBD		
	Jun 22	Dec 22	Mar 23		Sep 24	Mar 26				

TYPE WORK: Major Widening.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 2/26/21.

GENERAL: 1,200-1,800 ADT.

TP&P: Crosses UPRR crossing DOT# 425353N (RR-Under) at MP 434.45 on Hwy. 82E. McGehee Subdivision.

Not a capacity need.

Other Federal-Aid & State Jobs

020675 Montrose – Lake Village (Sel. Secs.) (S)

Hwy. 82

(Ashley & Chicot) (garver) (1.36 mi.) (NHS) (Principal Arterial) (4LG) /Sales Tax-X/ ||Design Criteria: Established

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
NA	100%	100%	90%	75%	45%	25%	100%	TBD	100%	NA
	Jul 17	Apr 19	Apr 19	Jul 17	Dec 21	Aug 22	SCHEDULED DATE: 2022 STIP FFY: 2021			
	Sep 17	Sep 19	Jan 20	May 17						

CRITICAL NOTES: Small utility conflict.

TYPE WORK: Replace 5 structures with 4-lane painted median structures. Replace 2 eastern most structures with 5-lane structures, Major Widening.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 11/17/16.

GENERAL: 1,800-2,500 ADT.

BRIDGE INFO: 02347 (74.02, Br. Repl., NP, Deck 7, Super. 6, Sub. 6, 1950); 02348 (65.51, Br. Repl., NP, SD, Deck 6, Super. 4, Sub. 7, 1950); 02350 (81.68, Br. Repl., NP, Deck 7, Super. 6, Sub. 7, 1950); 02351 (63.26, Br. Repl., NP, SD, Deck 6, Super. 4, Sub. 6, 1950); 02352 (65.51, Br. Repl., NP, SD, Deck 6, Super. 4, Sub. 7, 1950); 02353 (79.87, Br. Repl., NP, Deck 7, Super. 6, Sub. 7, 1950); 02358 (77.92, Br. Repl., NP, Deck 6, Super. 6, Sub. 7, 1950)

ENV: Tribal consultation sent 11/30/17. Constraints to RDWY & BR 12/19/17. RTA for 14 structures to SHPO 6/12/18; 0 structures eligible 6/14/18; addendum RTA for 5 addl properties sent 1/30/19; SHPO conc 0 properties eligible 1/31/19. PI held 8/22/19 @ Lakeside High School (Commons Area), 336 Highway 82 West, Lake Village. ARS to SHPO 8/28/19; concurrence 9/3/19. SHPO response to CRS 11/8/19. Revised CRS to SHPO 12/5/19, response 12/13/19. T3-CE apprvd 1/24/20. Re-evaluation apprvd 3/11/20.

SUR: Aerial photo flown 3/28/15, 1/24/17, 2/3/21. Ortho 100%. Add'l CSUR 100%.

DSUR: DSUR for bridges I.P. Survey data under 020612. Add'l DSUR 100% to Rdwy 9/1/17. Add'l DSUR req'd 1/31/19, 100% to Rdwy 4/8/19, 4/17/19. Add'l DSUR req'd to Rdwy 5/21/19, 100% to CON 5/22/19. Add'l DSUR to Rdwy 12/10/19. (Loves Gas Station). Add'l CSUR 100%. UAV LiDAR flown 3/3/21, 3/4/21. LiDAR FE 100%.

PSUR: 60 certs. PSUR to ROW 5/8/17. Six (6) add'l certs req'd 10/25/19, 100%, to ROW 12/11/19. Rev. PSUR to ROW 01/06/20. ROW staking req'd 5/5/21 100% to ROW 6/18/21.

RDWY: Floodplain SP req'd. DSUR rec'd 9/1/17. FWD req 3/13/18. Traffic req 6/22/18. T.O. to CON 7/17/18. Kick Off Meeting held 8/13/18. Add'l Survey req 2/5/19 & 5/6/19. 30% Plans rec'd from CON 6/4/19. ROW req'mts to ROW 6/5/19. 30% Plans rev'd & ret'd to CON 6/7/19. 60% Plans rec'd from CON 9/3/19. UTIL req'mts to ROW 9/30/19. Rev ROW req'mts to ROW 10/2/19. UTIL req'mts to ROW 10/2/19. Des Criteria appr'd 10/3/19. Field Insp req 10/4/19. RDWY Info to ENV 10/25/19. 60% Plans rev'd & ret'd to CON 12/19/19. Loc & Des Doc appr'd 5/11/20. Field Insp held 5/14/20. 90% Plans rec'd from CON 8/20/20. Final Field Insp held 9/1/20. Plans cert by CON 8/10/20. 90% Plans rev'd & ret'd to CON 9/3/20. Final Plans rec'd from CON 9/11/20. Rev ROW reqm'ts to ROW 9/17/20. Rev ROW & UTIL reqm'ts to ROW 6/17/21.

ROW: Plans 90% (52 trs). Auth Rec'd 7/7/20. 48/51 apprs made & appr'd. 19 options & 8 Paid 1 AHC tr. 0/1 Res, 0/2 PPO Relos moved. AUI held 9/8/17, UFI held 6/11/19. Plans to 5 utils 11/12/19; 5/6 utils est rec'd.

BR: (SWP) Layout 100%. Rec'd. 90% plans 8/20/20. Ret'd. 90% comments 8/28/20. Rec'd. 100% plans 9/11/20.

TP&P: Planning study complete (2015). 11/6/20 - No RR involvement; confirmed 12/7/20

SIR: Traffic data sent to RDWY 6/27/2018. FWD to RDWY 4/3/19.

ORIGINAL SCHEDULE: SCHEDULED-Nov 20; DSUR-Jul 17; RDWY-May 18; ENV-May 19; PSUR-Jul 17; ROW-Feb 20; UTIL-Nov 20

Other Federal-Aid & State Jobs

020768 Montrose – Hwy. 293 (Widening) (S)

Hwy. 82

(Ashley & Chicot) (4.21 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	75%		20%	5%			NA	TBD		
TARGET DATE		Aug 21	Jun 22	Sep 22	Sep 21	Sep 23	Nov 24	SCHEDULED DATE: 11-2024 STIP FFY: 2024			
END DATE											

TYPE WORK: Major Widening.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 2/9/21.

GENERAL: 1,800-2,300 ADT.

ENV: ARS to SHPO 5/25/21, response 5/26/21.

SUR: DSUR and PSUR under 020612. U&D 80%.

RDWY: Floodplain SP req'd. Traffic & Materials req 5/17/21.

TP&P: Not a capacity need. 6/16/2021 No railroad involvement.

020769 Hwy. 293 – Lake Village (Widening) (S)

Hwy. 82

(Chicot) (5.53 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	75%		20%				0%	TBD		
TARGET DATE		Oct 21	Oct 22	Jan 23	Nov 21	Jan 24	Jun 25	SCHEDULED DATE: 06-2025 STIP FFY: 2024			
END DATE											

TYPE WORK: Major Widening.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 2/9/21.

GENERAL: 2,300-2,500 ADT.

BRIDGE INFO: M1533 (87.64, Br. Repl., NP, Culv. 8, 1950); M1534 (75.00, Br. Repl., NP, Culv. 8, 1950); M1535 (78.61, Br. Repl., NP, Culv. 8, 1950)

ENV: ARS to SHPO 6/29/21, response 6/30/21.

SUR: DSUR and PSUR under 020612.

RDWY: Traffic & Materials req 5/17/21.

TP&P: Not a capacity need. 6/17/2021 No railroad involvement.

Other Federal-Aid & State Jobs

070367 Hwy. 82B Improvements (El Dorado) (S)

Hwy. 82B

(Union) (craft-tull) (4 mi.) (NHS) (Urban Principal Arterial) /State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%	100%	85%	90%	75%	25%	15%	15%	50%	65%	NA
TARGET DATE		Oct 12	May 19	Jun 20	Jan 13	Feb 22	Aug 23	SCHEDULED DATE: 2023 STIP FFY: 2023			
END DATE		Oct 12	Aug 19	Jul 20	Jan 13						

TYPE WORK: Widening to three lanes with a multi-use trail, construction of roundabouts at College and S. West Ave. with two mid-block crossings between the roundabouts and various intersection improvements.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2013-2016 STIP. Project programmed on 7/20/11. Project renamed on 1/30/12, 9/17/12, 9/17/15, & 10/15/18.

GENERAL: 7,200-12,000 ADT. Utilizing Crafton Tull for environmental clearance and design services. "Target Dates" assumes a start date of 1/18 with Crafton Tull. Job 070377 has been added to this project. Partnering: Department to incorporate several City-requested improvements into the project, pending FHWA approval and will pay the difference to relocate utilities underground on Hwy. 82B between Washington Ave. and College Ave. City to pay additional funding to offset added cost to standard design for signal mast arms and aesthetic enhancements on bridges. City to provide all additional funding for railroad bridge lighting, decorative light poles, and landscaping and irrigation systems. City to accept ownership of Hwy. 82B between Hwy. 82 and Hwy 167B upon completion of project. Agreement with City signed 10/19/17. City also to accept ownership of Hwy. 167B between Hwy. 82 and Hwy. 167 upon completion of project. New agreement for all work on Hwy. 82B and Hwy. 167B executed 11/14/18.

BRIDGE INFO: 00639 (Unable to match to InspectX); 01801 (62.68, Br. Repl., NP, SD, Deck 5, Super. 4, Sub. 6, Hist., 1935); 01983 (83.92, Br. Repl., NP, Deck 6, Super. 5, Sub. 5, Hist., 1936)

ENV: Non-NEPA by CTA. Tribal consultation 6/6/12. RTA to SHPO 6/12/12, 21 structures declared eligible & one on the NRHP 7/11/12. Constraints to RDWY, SURV, & BR 9/6/12. Historic RR bridge; marketing letters sent 5/12/14. Draft MOA to SHPO 7/15/14. RTA addendum to SHPO 7/28/14, 1 structure eligible 7/28/14; RTA addendum to SHPO 1/8/15; 4 structures eligible 1/14/15. Historic Bridge MOA for Hillsboro St Bridge 01983 apprvd 10/6/14; termination letter to SHPO 9/18/18; conc recd 9/26/18. Visioning mtg held by City 4/7/15. PI meeting held 10/11/18 in El Dorado. Tribal consultation for Job 070377 12/5/13. Historic bridge 01801 MOA apprvd 10/6/14 under Job 070377. PIF to SHPO 10/27/17 under Job 070377; conc recd 11/1/17. PIF for Job 070367 to SHPO 10/30/18; SHPO response 11/1/18. PI meeting held 1/30/20 @ First Assembly of God Church, 2225 W. Hillsboro, El Dorado. Env Clearance approved 7/21/20.

SUR: Partial Aerial photography flown 2/20/09; 1/18/12; 2/20/12. Revised alternative alignment to BR, ENV, Rdwy 3/8/12.

DSUR: CSUR 100%. WO (CSUR) to CON 11/7/11; 01/18/12. Photogrammetry 100%. U&D survey 100%. WO (LiDAR data acquisition) to CON 6/1/12. Mobile LiDAR (data acquisition & feature extraction) 100%. DSUR to Rdwy 10/4/12. Add'l DSUR (Req. 6/20/14) to Rdwy 8/29/14. Add'l RR track ties to CTA 5/23/18. Add'l DSUR req'd 7/11/18 to Rdwy & CTA 7/26/18. Add'l DSUR (utilities) to CTA 12/14/18. Add'l DSUR (drainage) req'd 1/17/19. S5113 70%.

PSUR: (254 tracts) WO (PSUR) to CON 6/8/12. PSUR to ROW 1/4/13. Add'l PSUR to ROW 9/15/14. Add'l PSUR req'd 6/15/20. Add'l 10 certs req'd 6/25/20 to ROW 7/15/20. ROW staking IP (B&F), NTP 4/8/21.

RDWY: Floodplain SP req'd. DSUR rec'd 10/4/12. Prelim Prints to ROW & ENV 3/29/13. Traffic, TM, FWD, & Soil Survey req 3/29/13. Prelim Prints to RR Coord 4/1/13. Hyd Anal 50%. Add'l Survey req 6/20/14. Signal Study req 8/8/14 for Timber Lane, S. Smith, & S. Nelson. Add'l TMs req 8/8/14 & 8/14/14. Kick Off Meeting held 10/10/17. Des Criteria appv'd 2/16/18. Rev Traffic req 5/9/18. 30% Plans rec'd from CON 7/12/18. 30% Plans rev'd & ret'd to CON 8/22/18. 60% Plans rec'd from CON 7/18/19. ROW & UTIL reqm'ts to ROW 8/7/19. Meeting w/ City held 11/13/12, 10/30/14, 2/12/15, & 10/7/19. 60% Plans rev'd & ret'd to CON 10/17/19. RDWY Info to ENV 2/12/20. Rev 60% Plans rec'd from CON 5/11/20. Rev ROW & UTIL req'mts to ROW 6/2/20. Rev 60% Plans rev'd & ret'd CON 6/2/20. Plans to RR Coord 6/2/20. Field Insp held 8/18/20.

ROW: By CTA. Plans 90% (193 trs). 3 City & 3 RR trs; 0/193 apprs made & apprvd. Auth Rec'd 3/29/20. UFI 4/10/13. Plans to 10 utils 7/17/20, 7/21/20, 8/6/20, 9/10/20 & 12/9/20. 4/10 utils est rec'd.

BR: (JYP) Layout 95%.

MAT: Soil Survey to Rdwy 6/25/13. Soil Survey for Old Job 070377 to Rdwy 5/1/14. Subsurf Invest Prelim Inform to Br 7/9/14 for Old Job 070377.

TP&P: Memo study completed 5/21/12. Railroad Involvement: 425786U UPRR (western) 425792X UPRR (eastern).

RR: UPRR PE agreement fully executed 10/14/19. 9/24/20, ArDOT/Bridge approved 95% plans 1/15 & RR Coord sent to Olsen 1/15/21 Bridge approval. ROW working on Easements; DRAFT C&M prepared. SPs for UPRR and OUCH to be drafted near LET date. Schedule and estimate provided by UPRR 2/22/21. 4/8/21 - 100% plans sent to Bridge, Roadway, PM, Row for review/approval

SIR: Traffic sent to RDWY 9/12/14. TM sent to RDWY 10/27/14. FWD to RDWY 2/25/17.

ORIGINAL SCHEDULE: SCHEDULED-Sep 16; DSUR-Sep 12; RDWY-Aug 13; ENV-Apr 14; PSUR-Nov 12; ROW-Jun 15; UTIL-Sep 16

Other Federal-Aid & State Jobs

020775 Hwy. 83 Strs. & Apprs. (S)

Hwy. 83

(Drew) (urb) (Non-APHN) (Major Collector) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%		5%				0%	TBD		
TARGET DATE		May 21	Feb 22	Feb 22	Sep 21	Nov 22	May 23	SCHEDULED DATE: 11-2023 STIP FFY: 2024			
END DATE		May 21									

TYPE WORK: Replace 2 structures.

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 1,600 ADT.

BRIDGE INFO: M1538 (60.58, Br. Repl., NP, Deck 6, Super. 5, Sub. 6, 1930); M1539 (59.69, Br. Repl., NP, Deck 5, Super. 5, Sub. 5, 1931)

ENV: EPD.

SUR: 02x147-M1539, 02x149-M1538. CSUR 100%. Aerial photo 1/7/20. DSUR to Rdwy 5/19/21.

RDWY: Floodplain SP req'd. Traffic & Materials req 5/17/21. DSUR rec'd 5/19/21.

TP&P: No railroad coordination.

061743 Beauchamp Creek Str. & Apprs. (S)

Hwy. 84

(Hot Spring) (pri) (Non-APHN) (Major Collector) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	10%	5%	75%		5%	0%	TBD		
TARGET DATE		May 21	Oct 21	Oct 21	Sep 21	Jun 22	Dec 22	SCHEDULED DATE: 05-2023 STIP FFY: 2023			
END DATE		May 21			Jul 21						

TYPE WORK: Replace 1 structure.

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 1,000 ADT.

BRIDGE INFO: M3208 (65.70, Br. Repl., NP, SD, Deck 7, Super. 6, Sub. 4, 1968)

ENV: EPD. Tribal consultation letters sent 7/12/21.

SUR: 06x174-M3208. CSUR 100%. Aerial photo 1/7/20. DSUR to Rdwy 5/19/21.

PSUR: Existing ROW to ROW 7/6/21.

RDWY: Floodplain SP req'd. Traffic & Materials req 5/17/21. DSUR rec'd 5/19/21. Hyd Anal 60%. Early Coord Meeting held 7/21/21. Hyd Anal complete to Bridge 7/29/21.

ROW: AUI 7/20/2021.

TP&P: No railroad involvement.

Other Federal-Aid & State Jobs

061614 Wattensaw Bayou & Relief Strs. & Apprs. (S)

Hwy. 86

(Prairie) (neel-schaffer) (0.8 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	60%	90%	75%		15%	5%	TBD	NA	NA
TARGET DATE		Sep 20	Mar 21	May 21		Nov 21	May 22	SCHEDULED DATE: 05-2022 STIP FFY: 2022			
END DATE		Sep 20	Mar 21	Jul 21	Oct 20						

TYPE WORK: Replace 2 bridges.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 220 ADT.

BRIDGE INFO: M1581 (34.06, Br. Repl., P0, SD, Deck 5, Super. 6, Sub. 4, Hist., 1945); M1582 (24.49, Br. Repl., P0, SD, Deck 5, Super. 5, Sub. 4, 1931)

ENV: Historic Bridge process req'd. Constraints to BR and RDWY 11/18/20. ARS to SHPO 3/10/21, response 3/11/21. PIF and MOA to SHPO 6/1/21, MOA to FHWA 7/7/21. T3CE appr'd 7/26/21.

SUR: Aerial photo flown 12/2/15. CSUR 100%.

DSUR: NTP to Con 4/10/20. DSUR to Rdwy 9/10/20. Add'l DSUR to Rdwy 1/12/21.

PSUR: Existing ROW to ROW 10/9/20.

RDWY: Floodplain SP req'd. Traffic & Materials req 9/27/19. DSUR rec'd 9/10/20. Early Coord Meeting scheld 11/18/20.

T.O. to CON 12/11/20. 30% Plans rec'd from CON 12/15/20. 30% Plans rev'd & ret'd to CON 1/11/21. Rev 30% Plans rec'd from CON 1/29/21. Rev 30% Plans rev'd & ret'd to CON 2/16/21. 60% Plans rec'd from CON 3/2/21. Field Insp req 3/2/21. ROW & UTIL req'mts to ROW 3/31/21. 60% Plans rev'd & ret'd to CON 4/5/21. RDWY Info to ENV 5/20/21.

Loc & Des Doc appr'd 7/28/21.

ROW: AUI 10/07/20, UFI on 3/4/21; Plans to 3 utils 6/30/2021.

BR: (CMW) Layout 85%.

TP&P: No railroad involvement.

SIR: STIP Traffic data sent to ENV on 1/7/2019.

ORIGINAL SCHEDULE: DSUR-Sep 20; RDWY-Mar 21; ENV-Mar 21; ROW-Sep 21; UTIL-Mar 22

061746 South Branch La Grue Bayou Str. & Apprs. (S)

Hwy. 86

(Prairie) (pri) (Non-APHN) (Major Collector) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	5%	5%				RCB	TBD		
TARGET DATE		May 21	Oct 21	Oct 21	Sep 21	Jun 22	Dec 22	SCHEDULED DATE: 05-2023 STIP FFY: 2023			
END DATE		May 21									

TYPE WORK: Replace 1 structure.

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 130 ADT.

BRIDGE INFO: M3086 (57.07, Br. Repl., NP, Deck 7, Super. 5, Sub. 5, 1964)

ENV: EPD.

SUR: 06x284-M3086. CSUR 100%. DSUR to Rdwy 5/19/21.

PSUR: Existing ROW to ROW 6/23/21.

RDWY: Floodplain SP req'd. Traffic & Materials req 5/17/21. DSUR rec'd 5/19/21. Hyd Anal complete to Bridge 7/27/21.

TP&P: No railroad involvement.

Other Federal-Aid & State Jobs

061744 Oak Creek Str. & Apprs. (S)

Hwy. 86

(Prairie) (pri) (Non-APHN) (Major Collector) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	5%	5%	75%		5%	RCB	TBD		
TARGET DATE		May 21	Oct 21	Oct 21	Sep 21	Jun 22	Dec 22	SCHEDULED DATE: 06-2023 STIP FFY: 2023			
END DATE		May 21			Jun 21						

TYPE WORK: Replace 1 structure.

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 350 ADT.

BRIDGE INFO: M1585 (80.70, Br. Repl., NP, SD, Deck 6, Super. 4, Sub. 4, 1931)

ENV: EPD.

SUR: 06x281-M1585. CSUR 100%. Aerial photo 2/14/20. DSUR to Rdwy 5/19/21.

PSUR: Existing ROW to ROW 6/14/21.

RDWY: Floodplain SP req'd. Traffic & Materials req 5/17/21. Hyd Anal complete to Bridge 7/28/21.

ROW: AUI 7/8/2021.

TP&P: No railroad involvement.

040789 Gap & Turbin Creeks Strs. & Apprs. (S)

Hwy. 88

(Polk) (pri) (APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	50%	90%	75%	10%	20%	0%	35%	NA	NA
TARGET DATE		Jul 20	Jan 21	Jan 21		Dec 21	Jun 22	SCHEDULED DATE: 04-2022 STIP FFY: 2022			
END DATE		Jun 20	Mar 21	Nov 20	Jul 20						

TYPE WORK: Replace 2 bridges.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 1,400 ADT.

BRIDGE INFO: 02702 (64.17, Br. Repl., NP, SD, Deck 4, Super. 4, Sub. 6, 1950); 02747 (57.95, Br. Repl., NP, Deck 5, Super. 5, Sub. 6, 1952)

ENV: EPD. Constraints to BR, RDWY & SUR 3/13/19. Tribal consultation letters sent 5/9/19. ARS to SHPO 5/28/19; response 5/30/19. PIF to SHPO 10/26/20, response 10/31/20. T3 CE apprv'd 11/2/20.

SUR: Aerial photo flown 3/6/19. NTP to Con 02/25/20. CSUR 100%. DSUR to Rdwy 6/23/20. Add'l DSUR req'd 10/9/20 to Rdwy 12/11/20.

PSUR: Existing ROW only to ROW 7/30/20.

RDWY: Floodplain SP req'd. DSUR rec'd 6/23/20. Traffic & FWD req 7/14/20. Early Coord Meeting held 7/23/20. Prelim Layouts to ROW & ENV 8/25/20. Soil Survey req 8/25/20. Des Criteria apprv'd 9/29/20. Add'l Survey req 10/9/20.

RDWY Info to ENV 12/22/20. HYD Anal complete to Bridge 1/15/21. ROW & UTIL reqm'ts to ROW 3/4/21. Field Insp & TMP Meeting held 6/1/21.

ROW: COURT ORDER Plans 60% (x trs). Initial Auth Rec'd 6/9/21. AUI 8/18/20, UFI 8/18/20. Plans to 3 utils 3/11/21; 1/3 utils est rec'd.

BR: (TMG) Layout 25%.

MAT: Soil Survey to Rdwy 2/4/2021. Subsurf Invest 0%.

TP&P: No railroad involvement.

SIR: STIP Traffic data sent to ENV on 1/7/2019.

ORIGINAL SCHEDULE: DSUR-Jul 20; RDWY-Jan 21; ENV-Jan 21; ROW-Jul 21; UTIL-Apr 22

Other Federal-Aid & State Jobs

101053 Beaver Dam Ditch Str. & Apprs. (O'Kean) (S)

Hwy. 90

(Randolph) (m.baker) (0.06 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
NA	100%	95%	95%	75%	20%	25%	90%	100%	NA	NA
	Nov 19	Mar 20	Mar 20		Oct 21	Apr 22	SCHEDULED DATE: 04-2022 STIP FFY: 2021			
	Dec 19	May 20	Mar 20	Jan 20						

TYPE WORK: Replace 1 bridge with R.C. Box Culvert.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 360 ADT.

BRIDGE INFO: M1638 (50.91, Br. Repl., P2, Deck 6, Super. 5, Sub. 5, 1961)

ENV: EPD. Constraints to BR, RDWY and SUR 3/12/19. NA consultation to tribes 7/16/19. ARS to SHPO 1/30/20, response 1/30/20. PIF to SHPO 2/5/20, response 2/7/20. T1-CE apprvd 3/16/20. NW14 request to USACE 9/29/20.

SUR: Aerial photo flown 3/22/19. CSUR 100%. DSUR to Rdwy 12/06/19.

PSUR: Existing ROW to ROW 01/10/20. 7 certs. PSUR to ROW 12/22/20.

RDWY: Floodplain SP req'd. Traffic req 8/2/19. T.O. to CON 10/18/19. Materials req 10/23/19. Early Coord Meeting held 11/12/19. Des Criteria apprv'd 11/12/19. DSUR rec'd 12/6/19. 30% Plans rec'd from CON 2/18/20. 30% Plans rev'd & ret'd to CON 3/11/20. 60% Plans rec'd from CON 4/28/20. Field Insp held 5/7/20. 60% Plans rev'd & ret'd to CON 5/21/20. ROW & UTIL req'mts to ROW 5/21/20. 90% Plans rec'd from CON 10/6/20. Plans cert by CON 10/14/20. Plans to EST 3/15/21 & 4/29/21. Final Field Insp held 3/23/21. RDWY Info to ENV 4/5/21. 90% Plans rev'd & ret'd to CON 4/16/21. Final Plans rec'd from CON 4/28/21.

ROW: Plans 90% (5 trs). 0/5 appr made & apprvd. Est 1 PPO rels. AUI 9/11/19, UFI 4/20/20; Plans to 5 utils 7/3/20; 4/5 utils est rec'd, 3 utils no conflict.

BR: (CMW)

MAT: Soil Survey %AC to Rdwy 10/28/19.

TP&P: Possible RR involvement at UP DOT# 437926D, MP 214.48, Hoxie Sub, Hwy. 90 East.

SIR: STIP Traffic data sent to ENV on 1/7/2019.

ORIGINAL SCHEDULE: SCHEDULED-Feb 21; DSUR-Nov 19; RDWY-Mar 20; ENV-Mar 20; ROW-Feb 21; UTIL-Jun 21

Other Federal-Aid & State Jobs

100877 Park St. – Country Club Rd. (Pocahontas) (S)

Hwy. 90

(Randolph) (craft-tull) (1.02 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%	100%	90%	100%	75%	20%	5%	NA	100%	90%	TBD
TARGET DATE		Feb 18	Jun 20	Sep 20	Aug 20	Sep 21	Sep 22	SCHEDULED DATE: 2023 STIP FFY: 2023			
END DATE		Jan 18	Jul 20	Jul 20	Feb 18						

CRITICAL NOTES: City to decide after preferred alternative is determined.

TYPE WORK: Resurface. Add continuous two-way left turn lane and sidewalks.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/4/16.

GENERAL: 5,600 ADT.

ENV: Tribal consultation sent 3/28/18. RTA for 10 properties to SHPO 4/23/18; 2 eligible properties 5/1/18. Constraints to RDWY 5/9/18. PI held 12/10/19. ARS addendum to SHPO 6/23/20, response 6/24/20. PIF to SHPO 7/1/20, response 7/15/20. T3-CE apprvd 7/15/20.

SUR: Aerial photo flown 1/14/16. NTP to CON 6/1/17.

DSUR: CSUR 100%. U&D 100%. Photogrammetry 100%. DSUR to RdwY 1/11/18.

PSUR: 61 certs. PSUR to ROW 2/1/18. Add'l PSUR (5 certs) req'd 6/17/20 to ROW 9/17/20.

RDWY: No floodplain SP req'd. DSUR rec'd 1/12/18. Prelim Prints to ROW & ENV 3/22/18. Traffic, TMs, FWD, & Soil Survey req 3/22/18. T.O. to CON 9/6/18. Des Criteria apprv'd 3/28/19. 30% Plans rec'd from CON 8/20/19. 30% Plans rev'd & ret'd to CON 9/24/19. 60% Plans rec'd from CON 5/13/20. RDWY Info to ENV 5/21/20. 60% Plans rev'd & ret'd to CON 6/5/20. Loc & Des Doc apprv'd 7/17/20. Rev 60% Plans rec'd from CON 7/9/20 & 7/29/20. Rev 60% Plans rev'd & ret'd to CON 7/20/20 & 8/21/20. ROW & UTIL req'mts to ROW 7/30/20. Rev ROW & UTIL req'mts to ROW 1/13/21. Field Insp held 4/7/21. 90% Plans rec'd from CON 5/4/21. Plans to EST 5/5/21. Final Field Insp held 5/14/21.

ROW: Plans 90% (51 trs). 90% ROW plans rec'd from CON 12/7/20 & apprvd 4/22/21. Rec'd Initial Auth 12/31/20. 0/51 appr made & apprvd. AUI 5/22/19. Plans to x utils x/x/20.

MAT: Soil Survey to RdwY 8/10/18.

TP&P: Planning study complete (2017). No railroad involvement as of 5/25/2021

SIR: TMs sent to RDWY 4/16/18. FWD to RDWY 4/30/18.

ORIGINAL SCHEDULE: SCHEDULED-Nov 20; DSUR-Feb 18; RDWY-Apr 19; ENV-Jul 19; PSUR-Mar 18; ROW-Jul 20; UTIL-Jul 21

Other Federal-Aid & State Jobs

101003 Eassis Creek Str. & Apprs. (S)

Hwy. 90

(Randolph) (m.baker) (0.45 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	95%	90%	75%		15%	90%	100%	NA	NA
TARGET DATE		Dec 19	Apr 20	Apr 20		Jan 22	Jun 22	SCHEDULED DATE: 06-2022			
END DATE		Dec 19	Oct 20	Jul 20	Jan 20						

CRITICAL NOTES: Pup season clearing restriction; Tree clearing prohibited May 1 - July 31.

TYPE WORK: Replace 1 bridge.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 600 ADT.

BRIDGE INFO: M1647 (38.20, Br. Repl., P1, SD, Deck 6, Super. 4, Sub. 6, 1939)

ENV: RTA for 1 structure to SHPO 2/20/19; conc 0 eligible rec'd 3/1/19. Tribal consultation sent 2/20/19. Constraints to BR, RDW, & SUR 3/14/19, revised 4/1/20. ARS addendum to SHPO 3/31/20, response 4/1/20. PIF to SHPO 5/29/20, response 6/3/20. T3-CE appr'd 7/7/20.

SUR: Aerial photo flown 4/21/15. CSUR 100%. NTP to Con 10/04/19. DSUR to Rdwy 12/30/19. Add'l DSUR req'd 02/04/20 100% to Rdwy 4/8/20.

PSUR: Existing ROW to ROW 01/30/20.

RDWY: Floodplain SP req'd. Traffic req 8/2/19. Des Criteria appr'd 10/3/19. T.O. to CON 10/7/19. Materials req 10/23/19. Early Coord Meeting held 11/12/19. DSUR rec'd 12/30/19. Add'l Survey req 2/4/20. 30% Plans rec'd from CON 2/27/20. 30% Plans rev'd & ret'd to CON 3/13/20. Rev Des Criteria appr'd 5/13/20. 60% Plans rec'd from CON 5/19/20. RDWY Info to ENV 5/29/20. Loc & Des Doc appr'd 7/8/20. 60% Plans rev'd & ret'd to CON 8/25/20. Field Insp held 9/3/20. Rev 60% Plans rec'd from CON 9/29/20. Rev 60% Plans rev'd & ret'd to CON 10/6/20. ROW & UTIL req'mts to ROW 10/6/20. 90% Plans rec'd from CON 3/12/21. Plans to EST 3/15/21. FFI held 3/23/21. 90% Plans rev'd & ret'd to CON 5/13/21. Final Plans rec'd from CON 7/14/21.

ROW: Plans xx% (x trs). Initial Auth Rec'd 6/2/21. AUI 9/11/19, UFI 4/20/20. Plans to 3 utils 2/15/20 & 2 utils 12/15/20.

BR: (SWP) 1 Bridge. Layout 95%. Rec'd. 90% plans on 3/15/21. Ret'd. comments 90% plans 5/3/21. Rec'd. 100% Plans 7/14/21.

MAT: Soil Survey %AC to Rdwy 10/28/19.

TP&P: No railroad involvement.

SIR: STIP Traffic data sent to ENV on 1/7/2019.

ORIGINAL SCHEDULE: SCHEDULED-Aug 21; DSUR-Dec 19; RDWY-Apr 20; ENV-Apr 20; ROW-Mar 21; UTIL-Aug 21

Other Federal-Aid & State Jobs

100995 Cache River Str. & Apprs. (S. of Egypt) (S)

Hwy. 91

(Craighead) (m.baker) (0.4 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
NA	100%	65%	90%	75%		20%	5%	100%	NA	NA
	Oct 19	Oct 20	Oct 20		Nov 21	May 22	SCHEDULED DATE: 05-2022 STIP FFY: 2022			
	Nov 19	Oct 20	Jan 21	Dec 19						

TYPE WORK: Replace 1 bridge.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 270 ADT.

BRIDGE INFO: 03258 (27.28, Br. Repl., P0, SD, Deck 3, Super. 4, Sub. 5, 1959)

ENV: Constraints to RDWY, BR, & SURV 1/11/19, 7/15/20. Tribal consultation letters sent 11/5/19. ARS to SHPO 8/12/20, response 8/13/20. PIF to SHPO 11/18/20, response 11/20/20. T3-CE appr'd 1/19/21.

SUR: Aerial photo flown 1/31/19. CSUR 100%. DSUR to Rdwy 11/04/19. Add'l DSUR req'd 02/04/20, 100%, to Rdwy 03/10/20. DSUR for structures M1567, M1658, and M1659 to Rdwy and Bridge 10-9-20.

PSUR: Existing ROW to ROW 12/12/19.

RDWY: Floodplain SP req'd. Traffic req 8/2/19. Des Criteria appr'd 10/3/19. Materials req 10/23/19. DSUR rec'd 11/4/19. T.O. to CON 12/4/19. Early Coord Meeting held 12/10/19. Add'l Survey req 2/4/20. 30% Plans rec'd from CON 3/20/20. 30% Plans rev'd & ret'd to CON 5/6/20. 60% Plans rec'd from CON 7/28/20. 60% Plans rev'd & ret'd to CON 8/26/20. ROW & UTIL reqm'ts to ROW 10/20/20. RDWY Info to ENV 12/17/20. Loc & Des Doc appr'd 1/21/21. Field Insp held 3/25/21.

ROW: COURT ORDER by ARDOT - Initial Auth Rec'd 6/2/21. 0/1 res rels moved. UFI held 3/24/20; Plans to 4 utils 4/28/20 & x/x/20; 1/4 est rec'd.

BR: (SWP) Layout 95%.

MAT: Soil Survey %AC to Rdwy 10/28/19.

TP&P: No railroad involvement.

SIR: STIP Traffic data sent to ENV on 1/7/2019.

ORIGINAL SCHEDULE: SCHEDULED-Oct 21; DSUR-Oct 19; RDWY-Oct 20; ENV-Oct 20; ROW-Jun 21; UTIL-Dec 21

Other Federal-Aid & State Jobs

080612 Ward Creek Branch Str. & Apprs. (S)

Hwy. 92

(Van Buren) (garver) (0.04 mi.) (Non-APHN) (Major Collector) ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	90%	95%	75%		30%	60%	35%	NA	
TARGET DATE		Oct 19	Feb 20	Apr 20							
END DATE		Oct 19	Feb 20	Apr 20	Nov 19						

CRITICAL NOTES: Tree clearing is prohibited between May 1 – July.

TYPE WORK: Replace 1 structure with R.C. Box Culvert.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0071(39)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 710 ADT.

BRIDGE INFO: M1668 (51.91, Br. Repl., P3, Deck 7, Super. 7, Sub. 7, 1941)

ENV: Tribal consultation letters sent 1/24/20. Constraints to Rdwy & BR 2/24/20.

ARS to SHPO 4/6/20, response 4/9/20. PIF to SHPO 4/14/20, response 4/15/20. T3-CE appr'd 4/16/20. NW14 request to USACE 10/26/20.

SUR: Aerial photo flown 12/7/15. CSUR 100%. DSUR to Rdwy 10/25/19.

PSUR: Existing ROW to ROW 11/27/19.

RDWY: No Floodplain SP req'd. Traffic & Materials req 6/11/19. T.O. to CON 10/18/19. DSUR rec'd 10/25/19. Des

Criteria appr'd 12/18/19 & 1/29/20. 30% Plans rec'd from CON 1/31/20. 30% Plans rev'd & ret'd to CON 2/10/20. 60% Plans rec'd from CON 2/28/20. ROW & UTIL req'mts to ROW 2/28/20. Field Insp req 3/2/20. 60% Plans rev'd & ret'd to CON 3/16/20. RDWY Info to ENV 3/16/20. Loc & Des Doc appr'd 4/17/20. Field Insp held 7/22/20. 90% Plans rec'd from CON 5/24/21. Field Insp held 6/8/21.

ROW: COURT ORDER - Plans 40% (# trs). AUI 11/6/19, UFI 3/9/20; Plans to 5 utils 6/8/20, 9/7/20 & 10/23/20; 5/5 utils est rec'd, 2 utils No adjustment.

BR: (SWP) Rec'd. 90% Plans 5/24/21.

MAT: Soil Survey to Rdwy 9/27/19.

ORIGINAL SCHEDULE: SCHEDULED-Jun 21

Other Federal-Aid & State Jobs

090431 Little Sugar Creek Str. & Apprs. (S)

Hwy. 94

(Benton) (craft-tull) (APHN) (Urban Minor Arterial) /NHPP/State/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	95%	95%	75%	75%	40%	100%	100%	NA	TBD
	Apr 17	Oct 17	May 20	Jun 17	Jun 21	Nov 21	SCHEDULED DATE: 11-2021 STIP FFY: 2021			
	Apr 17	May 19	Mar 20	Jun 17						

CRITICAL NOTES: Special clearing SP for bats; Tree clearing prohibited March 15 - November 15.

TYPE WORK: Replace 1 structure.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0004(86)

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/4/16. Project reprogrammed on 12/23/19.

GENERAL: 6,200 ADT.

BRIDGE INFO: 02538 (57.25, Br. Repl., P3, SD, Deck 4, Super. 4, Sub. 6, 1948)

ENV: Tribal consultation sent 5/1/17. CRS to SHPO 1/30/20, PIF to SHPO, response 2/7/20. T3-CE appr'd 3/11/20.

NW14 request to USACE 6/30/20. Cont consultation to Tribes 8/7/20.

SUR: Aerial photo flown 4/10/15. Photogrammetry 100%.

DSUR: CSUR 100%. DSUR 100% to Rdwy 4/10/17.

PSUR: 9 certs to ROW 6/15/17. ROW staking req'd 9/15/20 to ROW 10/15/20. Revised PSUR (1 tract-cert 6) req'd 6/24/21 to ROW 6/30/21.

RDWY: Floodplain SP req'd. DSUR rec'd 4/10/17. Prelim Prints to ROW & ENV 4/25/17. Traffic & Soil Survey req 4/25/17. T.O. to CON 3/26/18. Kick Off Meeting held 4/24/18. Traffic req 6/22/18. Design Criteria appr'd 8/23/18. 30% Plans rec'd from CON 9/7/18. 30% Plans rev'd & ret'd to CON 9/28/18. 60% Plans Rec'd from CON 5/15/19. Add'l Survey req 5/31/19. ROW & UTIL reqm'ts to ROW 5/31/19. 60% Plans rev'd & ret'd to CON 6/4/19. Rev 60% Plans rec'd from CON 11/4/19 & 1/10/20. Rev 60% Plans rev'd & ret'd to CON 12/10/19 & 1/24/20. RDWY Info to ENV 2/12/20. Field Insp held 2/25/20. Rev ROW & UTIL reqm'ts to ROW 3/4/20. Loc & Des Doc appr'd 3/17/20. RUC req 8/4/20. 90% Plans rec'd from CON 8/10/20. Plans cert by CON 8/10/20. Plans to EST 8/11/20. Field Insp held 4/6/21. 90% Plans rev'd & ret'd to CON 8/20/20. Final Plans rec'd from CON 2/16/21.

ROW: Plans 90% (8 trs). Auth Rec'd 3/19/21. 8/8 apprs made & appr'd. 5 options, 2 paid & x to be condemned. UFI 5/15/17; Plans to 6 utils 11/16/19; 5/6 utils est rec'd, 2/6 WO issued.

BR: (JYP) Layout 100%. Rec'd. 90% plans 8/11/20 & 12/5/20. Ret'd. comments 90% plans 11/15/20 & 1/6/21. Rec'd. final plans 2/17/21, Apv'd. 4/13/21.

MAT: Soil Survey to Rdwy 6/22/17.

TP&P: No railroad involvement.

ORIGINAL SCHEDULE: SCHEDULED-Dec 18

080677 Bradley Branch Str. & Apprs. (S)

Hwy. 95

(Van Buren) (pri) (Non-APHN) (Major Collector) /NHPP/State/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%		5%	75%			0%	TBD		
	May 21	Nov 21	Nov 21	Sep 21	Jul 22	Jan 23	SCHEDULED DATE: 06-2023 STIP FFY: 2024			
	May 21			Jun 21						

TYPE WORK: Replace 1 structure.

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 510 ADT.

BRIDGE INFO: M1693 (63.08, Br. Repl., NP, SD, Deck 6, Super. 4, Sub. 5, 1956)

ENV: EPD.

SUR: 08x193-M1693. CSUR 100%. Aerial photo 2/15/20. DSUR to Rdwy 5/19/21.

PSUR: Existing ROW to ROW 6/14/21.

RDWY: No Floodplain SP req'd. Traffic & Materials req 5/17/21. DSUR rec'd 5/19/21. Hyd Anal 60%.

TP&P: No railroad involvement.

Other Federal-Aid & State Jobs

040869 Cherokee & Kings Creeks Strs. & Apprs. (S)

Hwys. 96 & 378

(Scott & Sebastian) (urb) (Non-APHN) (Major Collector) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		60%		5%				0%	TBD		
TARGET DATE		Jan 22	Aug 22	Aug 22	Mar 22	Mar 23	Nov 23	SCHEDULED DATE: 05-2024 STIP FFY: 2023			
END DATE											

TYPE WORK: Replace 2 structures.

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 220-760 ADT.

BRIDGE INFO: M1698 (58.14, Br. Repl., NP, Deck 5, Super. 5, Sub. 6, 1963); M3292 (21.28, Br. Repl., P0, SD, Deck 6, Super. 3, Sub. 6, 1971)

ENV: EPD.

SUR: 04x104-M1698, M3292 added. CSUR 100%. Aerial photo 12/19/19. DSUR at King's Creek IP.

PSUR: 24 Certs. Existing ROW only on structure 3292.

RDWY: Floodplain SP req'd. Traffic & Materials req 5/17/21.

TP&P: No railroad involvement.

070514 Hwy. 98 Strs. & Apprs. (Columbia Co.) (S)

Hwy. 98

(Columbia) (pickering) (0.04 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	95%	90%	75%	20%	20%	60%	TBD	NA	NA
TARGET DATE		May 20	Sep 20	Sep 20		Nov 21	Apr 22	SCHEDULED DATE: 04-2022 STIP FFY: 2022			
END DATE		May 20	Nov 20	Jan 21	Jun 20						

TYPE WORK: Replace 2 structures with R.C. Box Culverts.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18. Project renamed on 5/30/19.

GENERAL: 130-320 ADT. IOM 05/30/2019 - Job 070515 combined into this project.

BRIDGE INFO: M1723 (68.61, Br. Repl., NP, Deck 7, Super. 6, Sub. 6, 1965); M3902 (83.33, Br. Repl., NP, SD, Culv. 4, 1973)

ENV: EPD. Constraints to BR, RDWY & SUR 3/13/19. ARS to SHPO 5/7/19; 1 str. 0 eligible; SHPO response rcvd 5/8/19. Tribal consultation letters sent 5/9/19. ARS to SHPO 6/17/19; response 6/24/19. PIF to SHPO 7/27/20, response 8/3/20. T3-CE apprvd 1/12/21.

SUR: Aerial photo flown 1/20/19. CSUR 100%. DSUR 100% to Rdwy 5/26/20.

DSUR: NTP to Con 2/20/20.

PSUR: Existing ROW to ROW 6/19/20.

RDWY: Floodplain SP req'd. DSUR rec'd 5/26/20. Early Coord Meeting held 8/19/20. HYD Anal complete to Bridge 10/5/20. 30% Plans rec'd from CON 10/26/20. Traffic & MAT req 11/6/20. ROW req'mts to ROW 11/2/20. 30% Plans rev'd & ret'd to CON 11/17/20. 45% Plans rec'd from CON 11/23/20. RDWY Info to ENV 11/30/20. T.O. to CON 12/9/20. 60% Plans rec'd from CON 12/11/20. 60% Plans rev'd & ret'd to CON 12/12/20. Rev 60% Plans rec'd from CON 12/22/20. Rev 60% Plans rev'd & ret'd to CON 2/5/21. UTIL req'mts to ROW 2/5/21. Loc & Des Doc apprvd 2/10/21. Des Criteria apprvd 2/10/21. Field Insp held 3/1/21. 90% Plans rec'd from CON 3/12/21. Final Field Insp held 4/12/21. 90% Plans rev'd & ret'd to CON 5/28/21.

ROW: COURT ORDER - Plans 90% (4 Trs). 90% ROW plans apprvd 6/24/21. PRWC to be held 7/14/21. 0/4 apprs made & apprvd. Auth Rec'd 6/2/21. AUI 10/07/20; Plans to 3 utils 3/22/21; 2/2 est rec'd, 1 util no involvement.

BR: (SWP) Rec'd. 90% plans 3/12/21.

TP&P: No railroad involvement.

SIR: STIP Traffic data sent to ENV on 1/7/2019.

ORIGINAL SCHEDULE: DSUR-May 20; RDWY-Aug 20; ENV-Aug 20; ROW-Feb 21; UTIL-Aug 21

Other Federal-Aid & State Jobs

090238 Hwy. 279 South – Hwy. 102B (Centerton) (S)

Hwy. 102

(Benton) (urb) (1.11 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	15%	20%	75%		5%	NA	100%		TBD
TARGET DATE		Feb 20	Sep 21	Dec 21		Dec 22	Dec 23	SCHEDULED DATE: 11-2023 STIP FFY: 2023			
END DATE		Feb 20			Apr 20						

TYPE WORK: Widening to 5 lanes with curb & gutter.

WORK ZONE POLICY: Significant.

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 1/3/07. Project renamed on 11/27/18.

GENERAL: 9,400-12,000 ADT.

ENV: Tribal consultation letters sent 5/10/19. ARS to SHPO 6/24/19; response 6/26/19. Constraints to Rdwy 2/24/20. Revised constraints 3/9/20.

SUR: Aerial photo flown 1/30/19. Pics available. CSUR 100%. Photogrammetry 100%. NTP to Con 12/11/19. U&D 100%. DSUR to Rdwy 02/28/20. Add'l DSUR req'd 8/24/20 to Rdwy 9/2/20. Add'l DSUR req'd 7/14/21 70%.

PSUR: 61 certs. PSUR to ROW 4/9/20.

RDWY: Floodplain SP req'd. Traffic, TMs, & Materials req 10/11/19. DSUR rec'd 2/28/20. Add'l Survey req 8/24/20. FWD & Soil Survey req 8/26/20. Prelim Layout to ROW & ENV 8/26/20. Early Coord Meeting held 9/2/20. Add'l TMs req 11/10/20. Req for ROW & UTIL estimate to ROW 11/10/20.

ROW: AUI 5/1/19.

MAT: Soil Survey %AC to Rdwy 10/14/19. Soil Survey to Rdwy 2/22/2021.

TP&P: 6/16/2021 No railroad involvement.

SIR: TMs sent to RDWY 10/24/19.

ORIGINAL SCHEDULE: SCHEDULED-May 23; DSUR-Feb 20; RDWY-Feb 21; ENV-May 21; ROW-May 22; UTIL-May 23

090646 Hwy. 102 Impvts. (Bentonville) (S)

Hwy. 102

(Benton) (0.98 mi.) (NHS) (Urban Principal Arterial) /STBGP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	75%			5%				NA	TBD		
TARGET DATE	Jul 21							STIP FFY: 2024			
END DATE											

TYPE WORK: Capacity Improvements.

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 30,000-32,000 ADT.

SUR: Aerial photo 12/1/20. Restricted airspace.

TP&P: Concur with findings from Walmart traffic study. Draft Planning Study findings also available. No railroad involvement.

Other Federal-Aid & State Jobs

090643 Hwy. 103 Str. & Apprs. (S)

Hwy. 103

(Carroll) (Non-APHN) (Major Collector) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		85%		5%				0%	TBD		
TARGET DATE		Feb 22	Aug 22	Nov 22	Mar 22	Jul 23	Jan 24	SCHEDULED DATE: 06-2024 STIP FFY: 2023			
END DATE											

TYPE WORK: Replace 1 structure.

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 1,400 ADT.

BRIDGE INFO: M1745 (38.28, Br. Repl., P1, SD, Deck 6, Super. 4, Sub. 6, 1964)

SUR: CSUR 100%.

RDWY: Floodplain SP req'd. Traffic & Materials req 5/17/21.

TP&P: No railroad involvement.

061738 General Samuels Rd. – Arnold Dr. (Sherwood) (S)

Hwy. 107

(Pulaski) (urb) (1.2 mi.) (NHS) (Urban Principal Arterial) /NHPP/HIP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		IP		5%				NA	TBD		
TARGET DATE		Jun 22	Dec 22	Jun 23	Jul 22	Nov 24	May 26	SCHEDULED DATE: 05-2025 STIP FFY: 2024			
END DATE											

CRITICAL NOTES: Potential Federal Land Impact.

TYPE WORK: Major Widening.

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 7,500-9,000 ADT.

SUR: Aerial photo 9/29/20. Restricted airspace. CSUR 100%.

RDWY: Traffic & Materials req 5/17/21.

TP&P: No railroad involvement.

012270 Hwy. 112 Corridor Impvts. P.E.

Hwy. 112

(Benton & Washington) (craft-tull) (APHN) (Urban Minor Arterial)

TYPE WORK: PE/ROW

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/4/16.

GENERAL: 7,500-16,000 ADT.

SUR: Aerial photo flown 1/27/16. CSUR Add'l 100%. Photo CTL 100%. Mobile LiDAR 100%.

Other Federal-Aid & State Jobs

040720 Poplar St. – Drake St. (Fayetteville) (S)

(Washington) (city) (1 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
NA	100%	60%	50%	75%			NA	TBD	65%	TBD
	Oct 17			Dec 17			SCHEDULED DATE: 10-2021 STIP FFY: 2022			
	Sep 17			Aug 17						

TYPE WORK: Major Widening

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/4/16. Project renamed on 10/31/17.

GENERAL: 17,000-18,000 ADT. Part of Hwy. 112 partnering agreement executed with City 9/19/17. City's consultants to be responsible for PE, environmental, ROW acquisitions, advertising and awarding project, and CENG. City to be financially responsible for any design or change orders that exceed typical highway design. ArDOT to review all project documents for Federal-aid eligibility. ArDOT to reimburse City 100% of funding required for design, ROW, utilities and inspection of a typical highway cross section. City to take Hwy. 112 between Hwy. 112S and I-49 ramps upon completion of project.

ENV: ENV by city. PI to be scheduled. ARS and CRS to SHPO 10/27/20, response to ARS 10/28/20. Response to CRS 11/13/20. Arch and Historical effects letter to SHPO 2/17/21, SHPO response 2/23/21.

SUR: Aerial photo flown 1/27/16, 12/11/19. Some survey data under 040489.

DSUR: CSUR 100%. U&D 100%. Photogrammetry add'l 100% to Rdwy 9/1/17. Add'l CSUR 100% 4/6/18. Add'l DSUR to Rdwy 5/18/18.

PSUR: 26 certs. PSUR to ROW 8/28/17. Add'l PSUR to ROW 9/12/18.

RDWY: No Floodplain SP req'd. DSUR rec'd 9/1/17. FWD req _____. 30% Plans rec'd from City's Con 12/23/19. 30% Plans rev'd & ret'd to City's Con 5/8/20. 60% Plans rec'd from City's Con 10/6/20. 60% Plans rev'd & ret'd to CON 1/25/21.

TP&P: No railroad involvement.

Other Federal-Aid & State Jobs

040746 Truckers Dr. – Howard Nickell Rd. (Fayetteville) (S)

(Washington) (urb) (1.44 mi.) (APHN) (Urban Minor Arterial) /Sales Tax-X/Attrib/Local/

||Design Criteria: Established

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
100%	100%	50%	90%	100%	15%	20%	NA	100%	30%	TBD
	Oct 17	Apr 20	Jul 20	Dec 17	Dec 21	May 24	SCHEDULED DATE: 05-2024 STIP FFY: 2022			
	Sep 17	Apr 20	Nov 20	Aug 17						

TYPE WORK: Major Widening including a Roundabout at Howard Nickell.

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 10/31/17. Project renamed on 3/1/18 & 10/7/19.

GENERAL: 10,000 ADT. Split out from job 040720. Rec'd letter from City 12/17/18 requesting conditions for partnering to extend this project to Howard Nickell Road. Draft resolution and partnering agreement emailed to City on 5/23/19. Agreement with City executed 9/17/19.

ENV: PI to scheduled Thursday March 5, 2020 4-7pm @ Mount Comfort Church of Christ, 3249 W. Mount Comfort Rd, Fayetteville, AR. Constraints to Rdwy 2/26/20. Tribal consultation letters sent 2/24/20. ARS to SHPO 7/8/20; response 7/8/20. PIF to SHPO 8/21/20, response 8/31/20. T3 CE approved 11/2/20.

SUR: DSUR and PSUR under 040720. Add'l CSUR 100%. Add'l DSUR req'd 10/23/19, 100% to Rdwy 01/09/20.

PSUR: Add'l PSUR req'd 6/3/21 (4 add'l certs) to ROW 6/10/21.

RDWY: Floodplain SP req'd. Prelim Prints to ROW & ENV 5/7/18. Traffic, TMs, FWD, & Soil Survey req 5/7/18. Add'l Survey req 10/23/19. Rev Prelim Prints to ROW & ENV 12/10/19. Rev Traffic, TMs, FWD, & Soil Survey req 12/10/19. Field Insp held 3/5/20. ROW & UTIL cost estimate to ROW 4/10/20. ROW req'mts to ROW 4/30/20. RDWY Info to ENV 5/5/20. Des Criteria appr'd 7/30/20. Loc & Des Doc appr'd 11/3/20. UTIL reqm'ts to ROW 1/19/21. Rev ROW reqm'ts to ROW 1/19/21. RAB Lighting and Signing req to Maint 4/21/21. Rev UTIL reqm'ts to ROW 5/6/21.

ROW: Plans 80% (21 trs). Auth Rec'd 5/27/21. Est 2 res relo. UFI 8/16/18; Plans to 7 utils 2/25/21; 4/8 utils est rec'd.

MAT: Soil Survey to Rdwy 9/17/18. Additional Soil Survey to Rdwy 2/6/2020.

TP&P: Regional access management plan completed February 2019. Detailed AM plan agreement to be handled during project development. Draft AM plan agreement to NWARPC and City 4/13/2020. No railroad involvement.

SIR: TMs sent to RDWY 10/2/18. Traffic data sent to RDWY 5/16/2018. FWD to RDWY 6/15/18. Rev FWD to RDWY 12/31/19. TMs sent to RDWY 1/30/20.

ORIGINAL SCHEDULE: SCHEDULED-Apr 22; DSUR-Oct 17; RDWY-Mar 18; ENV-Jun 18; PSUR-Dec 17; ROW-Dec 18; UTIL-Sep 19

040751 Howard Nickell Rd. – Hwy. 412 P.E.

(Washington) (urb) (4.37 mi.) (APHN) (Urban Minor Arterial)

TYPE WORK: Major Widening. Pavement type: Asphalt.

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: Project programmed on 11/1/17. Project renamed on 11/29/17, 12/15/17, & 3/5/20.

GENERAL: 7,500-8,200 ADT. IOM 11/1/17 (04X130), IOM 12/15/17 changed names for capacity improvements along the Highway 112 corridor.

SUR: CSUR 100%. Photogrammetry mapping 100%. LIDAR FE 100%. U&D 100%. DSUR to Rdwy 9/30/20. Add'l DSUR (Hydraulics) req'd 11/13/20.

DSUR: U&D 100%. NTP to Con 6/30/20.

PSUR: 109 certs.

Other Federal-Aid & State Jobs

040752 Howard Nickell Rd. – Greathouse Springs Rd. (S)

(Washington) (urb) (1.37 mi.) (APHN) (Urban Minor Arterial)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
100%	100%	10%	20%	75%		5%	0%	10%		TBD
	Sep 20	Aug 21	Feb 22	Nov 20	Feb 23	Aug 24	SCHEDULED DATE: 11-2023			
	Sep 20			Apr 21						

TYPE WORK: Major Widening. Pavement type: Asphalt.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 11/1/17. Project renamed on 11/29/17, 12/15/17, 3/1/18, & 10/7/19.

GENERAL: 7,500 ADT. IOM 11/1/17 (04X131); IOM 12/15/17 changed names for capacity improvements along the Highway 112 corridor.

BRIDGE INFO: 05599 (83.32, Br. Repl., NP, Deck 5, Super. 6, Sub. 5, 1975)

ENV: ARS to SHPO 11/18/20, response 11/20/20. Env constraints to RDWY 2/25/21.

SUR: Photogrammetry, CSUR, LiDAR FE under 040751. U&D 100%. DSUR under 040751 to Rdwy 9/30/20.

PSUR: PSUR under 040751 to ROW 4/20/21.

RDWY: Floodplain SP req'd. Traffic, TMs, and Materials req 9/8/20. UR DSUR rec'd 9/30/20. Early Coord Meeting held 10/14/20.

ROW: AUI 1/3/19.

MAT: Soil Survey %AC to Rdwy 12/7/2020.

TP&P: Regional access management plan completed February 2019. Detailed AM plan agreement to be handled during project development. 6/17/2021 No railroad involvement.

ORIGINAL SCHEDULE: SCHEDULED-Feb 23; DSUR-Sep 20; RDWY-Aug 21; ENV-Feb 22; PSUR-Nov 20; ROW-Feb 23; UTIL-Aug 24

040758 Greathouse Springs Rd. – Don Tyson Pkwy. Extension (S)

(Washington) (urb) (1.3 mi.) (APHN) (Urban Minor Arterial)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
100%	100%	10%	20%	75%		5%	NA	100%		TBD
	Sep 20	Aug 21	Nov 21	Nov 20	Nov 22	Nov 23	SCHEDULED DATE: 11-2023			
	Sep 20			Apr 21						

TYPE WORK: Major Widening. Pavement type: Asphalt.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 12/15/17. Project renamed on 2/23/21.

GENERAL: 7,500 ADT. IOM 12/15/17 programmed for capacity improvements along the Highway 112 corridor.

ENV: ARS to SHPO 11/25/20, response 12/2/20. Env constraints to Rdwy 3/2/21.

SUR: Photogrammetry, CSUR, LiDAR FE under 040751. DSUR under 090751 to Rdwy 9/30/20.

PSUR: PSUR under 040751 to ROW 4/20/21.

RDWY: No Floodplain SP req'd. Traffic, TMs, and Materials req 9/8/20. DSUR rec'd 9/30/20. Early Coord Meeting held 10/14/20. Add'l Survey req 11/13/20.

ROW: AUI 1/3/2019.

MAT: Soil Survey %AC to Rdwy 9/9/2020.

TP&P: Regional access management plan completed February 2019. Detailed AM plan agreement to be handled during project development.

ORIGINAL SCHEDULE: SCHEDULED-Feb 23

Other Federal-Aid & State Jobs

040860 Don Tyson Pkwy. Extension – Hwy. 412 (S)

(Washington) (urb) (1.7 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	10%	5%	75%			NA	TBD		
	Sep 20	Jun 21	Sep 21	Apr 21	Nov 22	Nov 23	SCHEDULED DATE: 11-2023 STIP FFY: 2024			
	Sep 20			Apr 21						

TYPE WORK: Major Widening.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 2/23/21.

GENERAL: 7,500-8,200 ADT.

SUR: DSUR/PSUR under 040751.

RDWY: Floodplain SP req'd. Traffic & Materials req 5/17/21. Hyd Anal 60%.

TP&P: No railroad involvement.

012305 Hwy. 412 – Springdale Bypass (S)

(Benton & Washington) (craft-tull) (4.38 mi.) (APHN) (Urban Minor Arterial) /Sales Tax-X/ ||Design Criteria: Established

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
100%	100%	30%	20%	75%		5%	5%	CON	5%	RQD
		Oct 21	Dec 21		Dec 22	Dec 23	SCHEDULED DATE: 11-2023 STIP FFY: 2023			
Jan 19	Sep 20									

TYPE WORK: Widen to 4 lanes and Hwy. 412/Hwy. 112 intersection improvements. Pavement

type: Asphalt.

WORK ZONE POLICY: Significant. Incentive/Disincentive site use work.

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 12/15/17. Project renamed on 6/19/18 & 6/19/18.

GENERAL: 7,800-12,000 ADT.

BRIDGE INFO: 05909 (86.50, Rem./Wid., NP, Deck 6, Super. 6, Sub. 6, 1984); 07307 (94.76, Rem./Wid., NP, Deck 8, Super. 9, Sub. 8, 2017)

ENV: Env by CTA. Constraints to RDWY & BR 8/17/18. RTA to SHPO 2/1/19; conc recd 5 properties eligible 2/5/19.

Comments on draft P&N returned 5/14/19. ADT request to SIR & TPP 10/14/2020. Phase II Virtual Public Involvement held 12/5/20. ID staff recommendation appr'd 6/30/21. ARS to SHPO 7/16/21, response 7/19/21. Phase II Virtual Public Involvement meeting held 7/6 - 8/6/21 with live meeting 7/19/21 5:30-6:30pm.

SUR: Photo CTL to CTA 5/25/18. CSUR under 012305 100% to CTA 6/04/18.

DSUR: LiDAR FE 100%. U&D 100%.

PSUR: 124 certs. Add'l PSUR (11 certs) to CTA 7/16/20.

RDWY: Floodplain SP req'd. T.O. to CON 3/26/18. Kick Off Meeting held 4/24/18. Traffic & TMs req 6/22/18. Des Criteria appr'd 7/2/18. Rev Des Criteria appr'd 3/4/20. 30% Plans rec'd from CON 11/20/20. Materials req 12/4/20. 30% Plans rev'd & ret'd to CON 3/16/21. Rev 30% rec'd from CON 5/18/21 & 7/27/21. Rev 30% Plans rev'd & ret'd to CON 6/25/21.

ROW: AUI 1/3/19

BR: (JYP)

MAT: Soil Survey %AC to Rdwy 12/7/2020.

TP&P: Regional access management plan completed February 2019. Detailed AM plan agreement to be handled during project development.

6/16/2021 No railroad involvement.

SIR: TMs sent to RDWY 10/4/18.

Traffic data sent to RDWY 6/26/2018.

ORIGINAL SCHEDULE: SCHEDULED-Feb 23; RDWY-Dec 20; ENV-Feb 21; ROW-Feb 22; UTIL-Feb 23

Other Federal-Aid & State Jobs

090512 Springdale Bypass – Hwy. 12 P.E.

(Benton) (craft-tull) (7.93 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/ ||Design Criteria: Established

TYPE WORK: Major Widening

WORK ZONE POLICY: No work zone policy identified. Incentive/Disincentive site use work.

BACKGROUND INFO: Project programmed on 11/1/17. Project renamed on 11/29/17 & 12/15/17.

GENERAL: 8,200-16,000 ADT. IOM 11/1/17 (09X169); IOM 12/15/17 changed names for capacity improvements along the Highway 112 corridor.

ENV: Env by CTA. PI to be scheduled. Constraints to RDWY & BR 8/17/18. RTA to SHPO 4/9/19, 6 eligible structures 1 listed. ADT Request to SIR & TPP 10/14/20.

SUR: U&D 90%.

PSUR: 254 certs.

RDWY: Kick Off Meeting held 4/24/18. Design Criteria appr'd 6/18/18. Traffic & TMs req 6/22/18. Rev Design Criteria appr'd 5/29/20.

TP&P: Regional access management plan completed February 2019. Detailed AM plan agreement to be handled during project development.

SIR: TMs sent to RDWY 10/4/18.

090513 Springdale Bypass – W. Wallis Rd. (S)

(Benton) (craft-tull) (3.52 mi.) (APHN) (Urban Minor Arterial)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
100%	100%	30%	5%	75%		5%	5%	CON	20%	TBD
		Jan 22	Apr 21		Oct 22	Oct 23	SCHEDULED DATE: 10-2023			
	Apr 20			Apr 21						

TYPE WORK: Major Widening. Pavement type: Asphalt.

WORK ZONE POLICY: Significant.

BACKGROUND INFO: Project programmed on 11/1/17. Project renamed on 11/29/17 & 12/15/17.

GENERAL: 11,000-16,000 ADT.

BRIDGE INFO: 05910 (86.50, Rem./Wid., NP, Deck 6, Super. 6, Sub. 6, 1982)

ENV: Env by CTA under PE Job 090512. Phase II virtual public involvement held 11/27/20. ID staff recommendation appr'd 6/30/21. Phase II Virtual Public Involvement meeting held 7/6 - 8/6/21 with live meeting 7/20/21 5:30-6:30pm.

SUR: CSUR 100% under 090513 to CTA 6/04/18. DSUR files received from CTA 4/6/20.

DSUR: LiDAR FE 100%.

PSUR: 248 certs.

RDWY: Floodplain SP req'd. Materials req 12/4/20. 30% Plans rec'd from CON 12/15/20. 30% Plans rev'd & ret'd to CON 3/22/21. Rev 30% Plans rec'd from CON 5/28/21. Rev 30% Plans rev'd & ret'd to CON 7/14/21.

ROW: AUI 1/3/2019

BR: (JYP)

MAT: Soil Survey %AC to Rdwy 12/7/2020.

TP&P: Regional access management plan completed February 2019. Detailed AM plan agreement to be handled during project development.

Other Federal-Aid & State Jobs

090514 W. Wallis Rd. – Pleasant Grove Rd. (S)

(Benton) (craft-tull) (0.84 mi.) (APHN) (Urban Minor Arterial)

PERCENT COMPLETE
TARGET DATE
END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
100%	100%	30%	5%	60%		5%	5%	CON	20%	RQD
		Nov 21	Mar 22		Sep 23	Mar 24	SCHEDULED DATE: 10-2023			
	Apr 20									

TYPE WORK: Major Widening. Pavement type: Asphalt.

WORK ZONE POLICY: Significant.

BACKGROUND INFO: Project programmed on 11/1/17. Project renamed on 11/29/17, 12/15/17, & 2/23/21.

GENERAL: 11,000 ADT.

BRIDGE INFO: 05911 (84.06, Rem./Wid., NP, Deck 6, Super. 6, Sub. 5, 1982)

ENV: Env by CTA under PE Job 090512. Phase II virtual public involvement meeting held 12/17/20. ID staff recommendation apprvd 6/30/21. Phase II Virtual Public Involvement meeting held 7/6 - 8/6/21 with live meeting 7/22/21 5:30-6:30pm.

SUR: CSUR under 090514 to CTA 6/04/18. DSUR files received from CTA 4/6/20, archived under 090512 on EDM.

DSUR: LiDAR FE 100%.

RDWY: Floodplain SP req'd. Materials req 12/4/20. 30% Plans rec'd from CON 1/20/21. TMs req 3/5/21. 30% Plans rev'd & ret'd to CON 3/22/21. Rev 30% Plans rec'd from CON 6/11/21. Rev 30% Plans rev'd & ret'd to CON 7/19/21.

ROW: AUI 1/3/19.

BR: (SWP)

MAT: Soil Survey %AC to Rdwy 12/7/2020.

TP&P: Regional access management plan completed February 2019. Detailed AM plan agreement to be handled during project development.

ORIGINAL SCHEDULE: RDWY-Dec 20; ENV-Apr 21; ROW-Oct 22; UTIL-Jun 23

090636 Pleasant Grove Rd. – Hwy. 12 (S)

(Benton) (craft-tull) (3.16 mi.) (APHN) (Urban Minor Arterial) /Sales Tax-X/

PERCENT COMPLETE
TARGET DATE
END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
		30%	5%	75%			NA	CON	20%	
		Feb 22	Jun 22	Apr 21	Jun 23	Jun 24	SCHEDULED DATE: 06-2024			
	Apr 20			Apr 21						

TYPE WORK: Major Widening.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 2/23/21.

GENERAL: 8,200-11,000 ADT.

RDWY: 30% Plans rec'd from CON 6/9/21. 30% Plans rev'd & ret'd to CON 7/19/21.

TP&P: No railroad involvement.

Other Federal-Aid & State Jobs

101010 Spencer Creek Str. & Apprs. (S)

Hwy. 115

(Randolph) (pickering) (APHN) (Minor Arterial) /NHPP/State/ ||Design Criteria: Established

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
NA	100%	100%	50%	75%	40%	15%	100%	TBD	NA	NA
	Nov 19	Jun 20	Jun 20		Sep 21	Feb 22	SCHEDULED DATE: 11-2021 STIP FFY: 2022			
	Aug 19	Jun 20	Jul 20	Jan 20						

CRITICAL NOTES: Special clearing SP for bats; Tree clearing prohibited May 1 – July 31.

TYPE WORK: Replace 1 bridge with R.C. Box Culvert.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 740 ADT.

BRIDGE INFO: 01924 (51.98, Br. Repl., P1, Deck 6, Super. 6, Sub. 6, 1935)

ENV: EPD. Tribal consultation sent 2/20/19. Constraints to BR, RDWY & SUR 3/13/19. ARS to SHPO 2/18/20, response 2/19/20. PIF to SHPO 2/19/20, response 3/10/20. revised CR clearance to file 5/26/20. T3 CE apprvd 7/29/20.

SUR: Aerial photo flown 3/22/19. CSUR 100%. NTP to CON 4/11/19.

DSUR: DSUR to Rdwy 8/06/19.

PSUR: 5 certs. PSUR to ROW 01/16/20.

RDWY: Floodplain SP req'd. DSUR rec'd 8/6/19. Early Coord Meeting held 10/16/19. T.O. to CON 1/8/20. Traffic & Materials req 2/4/20. Kick-Off Meeting held 2/11/20. 15% Plans rec'd from CON 2/20/20. 15% Plans rev'd & ret'd to CON 2/21/20. Rev 15% Plans rec'd from CON 2/28/20. Rev 15% Plans rev'd & ret'd to CON 2/28/20. 30% Plans rec'd from CON 3/16/20. 30% Plans rev'd & ret'd to CON 3/31/20. 60% Plans rec'd from CON 4/29/20. Field Insp req 5/13/20. 60% Plans rev'd & ret'd to CON 5/29/20. Rev 60% Plans rec'd from CON 6/8/20. ROW & UTIL req'mts to ROW 6/17/20. Des Criteria appr'd 6/26/20. Rev 60% Plans rev'd & ret'd to CON 6/26/20. RDWY Info to ENV 7/2/20. Loc & Des Doc appr'd 7/30/20. Field Insp held 8/5/20. 90% Plans rec'd from CON 8/12/20. Plans cert by CON 8/12/20. Final Field Insp held 10/14/20. 90% Plans rev'd & ret'd to CON 11/13/20. Final Plans rec'd from CON 12/17/20. Plans to EST 4/5/21.

ROW: Plans 90% (5 trs). Auth Rec'd 7/7/21. 5/5 apprs made & appr'd. AUI 4/24/19, UFI 1/8/20; Plans to 2 utils 6/22/20.

BR: (KWY) Rec'd. 90% plans 8/12/20 & 10/1/20. Ret'd. comments 90% plans 10/7/20. Rec'd. final plans 12/17/20.

TP&P: No railroad involvement.

SIR: STIP Traffic data sent to ENV on 1/7/2019.

ORIGINAL SCHEDULE: SCHEDULED-Jun 21; DSUR-Nov 19; RDWY-Jun 20; ENV-Jun 20; ROW-Dec 20; UTIL-Jun 21

Other Federal-Aid & State Jobs

101017 Tyronza River & Ditch No. 6 Strs. & Apprs. (S)

Hwy. 118

(Poinsett) (urb) (Non-APHN) (Major Collector) /NHPP/State/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
NA	75%	10%	20%	65%		10%	0%	TBD	NA	
	Aug 21	Feb 22	Mar 22	Sep 21	Mar 23	Mar 24	SCHEDULED DATE: 04-2024 STIP FFY: 2023			
				Sep 20						

TYPE WORK: Replace 2 structures & complete frontage rd. connection.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0056(57)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18. Project renamed on 4/29/21.

GENERAL: 400 ADT.

BRIDGE INFO: A3311 (50.64, Br. Repl., P2, SD, Deck 3, Super. 5, Sub. 4, 1960); A3872 (64.54, Br. Repl., NP, SD, Deck 3, Super. 4, Sub. 4, 1964)

ENV: Tribal consultation letters sent 8/13/20. Env Constraints to BR and RDWY 11/2/20. ARS to SHPO 11/18/20, response 11/20/20. revised constraints 4/2/21.

SUR: Aerial photo flown 1/24/19. CSUR 100%. NTP to Con 4/23/20. DSUR to Rdwy 8/3/20. Add'l CSUR for A3311 100%. DSUR IP for A3311.

PSUR: Existing ROW to ROW 9/22/20. 3 certs for Ditch No. 6.

RDWY: Floodplain SP req'd. Traffic & Materials req 9/27/19. DSUR rec'd 8/3/20. Early Coord Meeting held 10/7/20. Hyd Anal complete to Bridge 1/20/21. Add'l Survey req 3/1/21. Prelim Layout (Site 1) to ROW & ENV 3/8/21.

ROW: AUI 10/05/20, UFI 3/10/21.

BR: (TMG)

TP&P: 6/16/2021 No railroad involvement.

ORIGINAL SCHEDULE: SCHEDULED-Jan 23; RDWY-Jan 21; ENV-Mar 21; ROW-Sep 21; UTIL-Mar 22

Other Federal-Aid & State Jobs

101001 Ditch No. 35 Str. & Apprs. (S)

Hwy. 120

(Mississippi) (m.baker) (0.4 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
NA	100%	100%	100%	75%	90%	70%	100%	100%	NA	NA
	Apr 19	Oct 19	Oct 19		Jul 21	Nov 21	SCHEDULED DATE: 11-2021 STIP FFY: 2021			
	Apr 19	Dec 19	Oct 19	Apr 19						

TYPE WORK: Replace 1 bridge with R.C. Box Culvert.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0047(76)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 220 ADT.

BRIDGE INFO: M1834 (32.39, Br. Repl., P0, SD, Deck 4, Super. 6, Sub. 5, 1952)

ENV: EPD. Tribal consultation sent 1/28/19. Constraints to BR, RDWY, & SUR 2/7/19. CRS to SHPO 6/17/19. SHPO response to PIF 6/19/19. T2-CE apprv'd 10/16/19. NW14, no pcn.

SUR: CSUR 100%. Aerial photo flown 1/31/19. DSUR 100% to Rdwy 4/02/19. Exist ROW to ROW 4/18/19.

PSUR: Tract 6 staking req'd 5/11/21 to ROW 5/18/21.

RDWY: No Floodplain SP req'd. DSUR rec'd 4/2/19. T.O. to CON 5/21/19. Early Coord Meeting held 7/25/19. Traffic req 8/2/19. Materials req 9/27/19. Design Criteria apprv'd 9/30/19. Loc & Des Doc apprv'd 12/18/19. 30% Plans rec'd from CON 11/19/19. 30% Plans rev'd & ret'd to CON 12/9/19. ROW req'mts to ROW 12/31/19. Field Insp held 1/30/20. 60% Plans rec'd from CON 2/11/20. 60% Plans rev'd & ret'd to CON 3/11/20. UTIL req'mts to ROW 3/11/20. 90% Plans rec'd from CON 4/23/20. Plans to EST 6/22/20. Final Field Insp held 8/1/TMP apprv'd 3/25/21. 90% Plans rev'd & ret'd to CON 8/10/20. Final Plans rec'd from CON 8/27/20. Final Plans rev'd & ret'd to CON 3/9/21. TMP apprv'd 3/25/21.

ROW: COURT ORDER - Plans 90% (6 trs). Auth Rec'd 8/6/20. PRWC held 2/27/20. 6/6 apprs made & apprv'd. 6 options & 5 paid. AUI 7/24/19, UFI 12/19/19; Plans to 3 utils 4/1/20; 3/3 est rec'd, 3/3 WO issued.

BR: (SWP) 1 RCBC. Rec'd. 90% plans - 4/23/20. Ret'd. comments 90% plans - 6/16/20. Rec'd. 100% plans 8/28/20.

MAT: Soil Survey %AC to Rdwy 5/14/2020.

TP&P: No railroad involvement.

SIR: STIP Traffic data sent to ENV on 1/7/2019

ORIGINAL SCHEDULE: SCHEDULED-Sep 20

Other Federal-Aid & State Jobs

080499 Gee Creek Str. & Apprs. (S)

Hwy. 123

(Johnson) (pri) (0.37 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	75%	80%	75%		NA	75%	100%	NA	TBD
TARGET DATE		Oct 16	Dec 18	Jul 21	Oct 16	Mar 22		SCHEDULED DATE: 04-2022 STIP FFY: 2021			
END DATE		Oct 16	May 19		Oct 16						

TYPE WORK: Replace 1 structure with a Three Sided Box.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0036(18)

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/4/16. Project renamed on 9/6/19.

GENERAL: 80 ADT.

BRIDGE INFO: M1864 (53.46, Br. Repl., NP, SD, Deck 5, Super. 4, Sub. 5, 1960)

ENV: Ozark National Forest; scenic river; bat survey req'd; historic bridge involved. Constraints to RDWY and BR 4/17/17. Cooperating agency request to USFS 10/17/17. Mkting ltrs sent 11/3/17; Johnson Co requests HB; USFS says bridge can't be left in place. Tribal consultation sent 7/23/18. HBAC recommend HB be left in place; conc recd 1/10/19. Bat Survey scheduled for Summer 2019. Additional Tribal consultat sent 8/26/19. Cultural Resources Survey to SHPO 9/26/19. SHPO response to PIF 10/11/19. Request for cost estimates to BR & RDWY 11/22/19. Scoping letter sent 5/22/20. Cont. consultation to Tribes 8/7/20. EA approved by FHWA 5/26/21. Virtual Public Hearing Offering 7/15-8/19/21.

SUR: Aerial photo flown 3/29/15. Ortho only. Tie to 080444.

DSUR: CSUR 100%. DSUR 100% to Rdwy 10/28/16. Add'l DSUR req'd 1/4/19 100% to Rdwy 3/01/19.

PSUR: Existing ROW only to ROW 10/27/16, Rev. 2/12/19.

RDWY: No floodplain SP req'd. DSUR rec'd 10/28/16. Hyd Anal complete to Bridge 10/12/17 & 1/4/21. Prelim Prints to ROW & ENV 9/22/17. Traffic & Soil Survey req 9/22/17. Design Criteria appv'd 11/9/18. Add'l Survey req 1/4/19. ROW & UTIL reqm'ts to ROW 5/31/19. RDWY Info to ENV 5/31/19. Prelim Est to PM 8/28/19. Rev ROW & UTIL reqm'ts to ROW 9/16/19. Rev RDWY Info to ENV 9/16/19 & 9/2/20. Field Insp held 11/19/19. LRFD req to Bridge 12/30/20.

ROW: Plans XX% (# trs). X USA tracts. Draft FLT to FHWA X/X/20. AUI 7/20/16. UFI 6/28/18. Plans to 1 Util 6/5/19. 1/1 Util est rec'd.

BR: (TMG) Layout 80%. 1 3-Sided Box. Req'd Soil Borings for Big Piney Creek 6/28/18.

MAT: Soil Survey to Rdwy 11/27/17.

TP&P: 11/20/20 - No railroad involvement.

ORIGINAL SCHEDULE: SCHEDULED-Nov 19

Other Federal-Aid & State Jobs

080616 Hwy. 124 Strs. & Apprs. (Pope Co.) (S)

Hwy. 124

(Pope) (garver) (0.15 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
NA	100%	60%	90%	75%		20%	60%	100%	NA	NA
	Mar 20	Jul 20	Sep 20	Apr 20	Mar 22	Sep 22	SCHEDULED DATE: 09-2022 STIP FFY: 2022			
	Dec 19	Jul 20	Sep 20	Jan 20						

CRITICAL NOTES: Special clearing SP for bats; Tree clearing prohibited March 15 – November 15.

TYPE WORK: Replace 4 structures with R.C. Box Culverts. Of the 4 structures, 2 structures are non-bridge length.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0058(51)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18. Project renamed on 2/27/20.

GENERAL: 620 ADT.

BRIDGE INFO: M1877 (68.20, Br. Repl., NP, Deck 7, Super. 6, Sub. 5, 1936); M1878 (87.31, Br. Repl., NP, Deck 7, Super. 7, Sub. 6, 1936)

ENV: EPD. Constraints to BR, RDWY & SUR 1/25/19. ARS to SHPO 7/9/20; response 7/16/20. PIF to SHPO 9/15/20, response 9/18/20. T3CE apprvd 9/28/20.

SUR: Aerial photo flown 2/08/19. CSUR 100%. NTP to CON 10/02/19. DSUR to RdwY 12/20/19. Add'l DSUR req'd 7/2/20 100% to RdwY 7/22/20.

PSUR: Exist. ROW to ROW 01/15/20. Add'l ROW to ROW 7/24/20.

RDWY: Floodplain SP req'd. Traffic & Materials req 6/11/19. T.O. to CON 11/1/19. Des Criteria apprv'd 12/18/19. DSUR rec'd 12/20/19. Early Coord Meeting held 2/25/20. Add'l Survey req 7/2/20. Add'l Survey req 7/22/20. 30% Plans rec'd from CON 7/31/20. ROW reqm'ts to ROW 7/31/20. 30% Plans rev'd & ret'd to CON 7/31/20. RDWY Info to ENV 8/20/20. Loc & Des Doc apprv'd 10/1/20. 60% Plans rec'd from CON 10/12/20. UTIL req'mts to ROW 10/12/20. Field Insp req 10/12/20. 60% Plans rev'd & ret'd to CON 12/7/20.

ROW: By ARDOT. Plans xx% (xx trs). Initial Auth Rec'd 2/26/21. AUI 11/25/19, UFI 6/2/20. Plans to 4 utils 01/04/21. 1/4 Est Rec'd.

BR: (SWP)

MAT: Soil Survey to RdwY 11/26/19.

TP&P: No railroad involvement.

SIR: STIP Traffic data sent to ENV on 1/7/2019.

ORIGINAL SCHEDULE: SCHEDULED-Nov 21; DSUR-Mar 20; RDWY-Jul 20; ENV-Sep 20; PSUR-Apr 20; ROW-May 21; UTIL-Nov 21

Other Federal-Aid & State Jobs

070416 Big Creek & Relief Strs. & Apprs. (S)

Hwy. 133

(Cleveland) (mich-baker) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	95%	100%	75%	100%	65%	95%	TBD	NA	NA
TARGET DATE		Jan 18	Aug 19	Oct 19	Feb 18	Jun 21	Sep 21	SCHEDULED DATE: 09-2021 STIP FFY: 2021			
END DATE		Jan 18	Jan 20	Nov 19	Mar 18	Apr 21					

TYPE WORK: Replace 3 structures.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0013(19)

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/4/16. Project renamed on 1/25/19.

GENERAL: 680 ADT. STIP 2016-2020.

BRIDGE INFO: M3948 (62.39, Br. Repl., NP, Deck 6, Super. 5, Sub. 6, 1975); M3949 (76.39, Br. Repl., NP, Deck 5, Super. 5, Sub. 6, 1975); M3977 (55.81, Br. Repl., P2, Deck 6, Super. 6, Sub. 6, 1975)

ENV: Tribal consultation sent 11/7/17. Constraints to RDWY & BR 5/9/18. PIF to SHPO 10/30/18; conc recd 10/31/18; addendum to SHPO 9/19/19; response 9/24/19. T3 CE apprvd 11/21/19. NW23 permit request to USACE 8/17/20, issued 7/13/21.

SUR: Aerial photo flown 3/17/15. Ortho only.

DSUR: CSUR 100%. DSUR 100% to Rdwy 1/19/18. Add'l DSUR req'd 11/30/18 to Rdwy 12/13/18. Add'l DSUR req'd 11/13/19, 100% to Rdwy 12/02/19.

PSUR: Existing ROW to ROW 3/23/18. Add'l ROW req'd 6/10/20 to ROW 6/18/20. ROW staking req'd 12/09/20 to ROW 1/08/21.

RDWY: No Floodplain SP req'd. T.O. to CON 5/2/18. Kick Off Meeting held 6/5/18. Traffic req 6/22/18. Design Criteria appr'd 7/2/18. 30% Plans rec'd from CON 9/25/18. 30% Plans rev'd & ret'd to CON 11/26/18. Add'l Survey req 11/30/18 & 11/12/19. 60% Plans rec'd from CON 7/31/19. 60% Plans rev'd & ret'd to CON 8/30/19. Rev 60% Plans rec'd from CON 9/20/19. Rev 60% Plans rev'd & ret'd to CON 10/16/19. RDWY Info to ENV 10/21/19. Prelim Bridge Layouts rec'd from CON 11/12/19. Loc & Des Doc appr'd 12/2/19. ROW & UTIL reqm'ts to ROW 1/2/20. 90% Plans rec'd from CON 2/5/20. Plans to EST 2/6/20. Final Field Insp held 2/19/20. 90% Plans rev'd & ret'd to CON 1/26/21. Final Plans rec'd from CON 5/5/21. TMP appr'd 6/17/21.

ROW: COURT ORDER - Plans 90% (8 trs). Initial Auth Rec'd 8/6/20. 8/8 apprs made & appr'd. 8 options & 8 paid. AUI 10/24/17, UFI 8/2/19; Plans to 2 Utils 1/8/20; 1/2 util est rec'd, 1/2 WO issued. C.O. filed 4/15/21.

BR: (SWP) Layout 95%. Rec'd. 90% plans - 2/6/20. Ret'd comments 90% plans 9/25/20.

TP&P: 11/20/20 No RR Involvement

ORIGINAL SCHEDULE: SCHEDULED-Feb 20; DSUR-Jan 18; RDWY-Jun 18; ENV-Aug 18; PSUR-Feb 18; ROW-May 19; UTIL-Feb 20

Other Federal-Aid & State Jobs

101124 Hwy. 135 Strs. & Apprs. (S)

Hwy. 135

(Craighead & Poinsett) (con) (0.48 mi.) (APHN) (Minor Arterial) /NHPP/State/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	5%	5%	50%			0%	TBD		
	Aug 21	Feb 22	May 22	Sep 21	Jan 23	Jul 23	SCHEDULED DATE: 06-2023 STIP FFY: 2024			
	Jun 21									

TYPE WORK: Replace 5 structures.

WORK ZONE POLICY: #02474 Non-Significant.

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 920-1,400 ADT. IOM 6/9/2021 Job 101012 combined into this project.

BRIDGE INFO: 02474 (57.04, Br. Repl., P3, SD, Deck 6, Super. 4, Sub. 4, 1954); 02886 (27.07, Br. Repl., P0, SD, Deck 4, Super. 3, Sub. 5, 1954); 02905 (54.96, Br. Repl., P2, Deck 6, Super. 5, Sub. 6, 1954); 02906 (46.46, Br. Repl., P2, SD, Deck 6, Super. 3, Sub. 6, 1954); 02907 (32.95, Br. Repl., P0, Deck 6, Super. 5, Sub. 5, 1954)

ENV: Env Constraints to Rdwy & BR 10/23/20.

SUR: 10x363-02886, 10x099-02906, 10x101-02907, 02905 added. CSUR 100%. Aerial photo 3/3/21. DSUR for 02905 100%. Str. #02474 Aerial photo flown 1/31/19. CSUR 100%. NTP to Con 4/22/20. DSUR to Rdwy 9/10/20. Add'l DSUR (02905) to Rdwy 6-22-21.

PSUR: 22 certs. Str. #02474 12 certs. PSUR to ROW 4/1/21. Add'l PSUR to ROW 7/27/21.

RDWY: Floodplain SP req'd.

ROW: str. #02474 AUI 10/27/20.

BR: (CMW)

MAT: Soil Survey % AC to Rdwy 12/22/20 for # 02474.

TP&P: No railroad involvement.

ORIGINAL SCHEDULE: DSUR-May 21; RDWY-Feb 22; ENV-May 22; PSUR-Sep 21; ROW-Jan 23; UTIL-Jul 23

Other Federal-Aid & State Jobs

100985 Hwys. 135 & 139 Strs. & Apprs. (Caraway) (S)

Hwys. 135 & 139

(Craighead) (m.baker) (0.18 mi.) (APHN) (Minor Arterial) /NHPP/State/ ||Design Criteria: Established

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
NA	100%	95%	100%	75%	20%	25%	95%	100%	NA	NA
	Aug 19	Mar 20	Mar 20		Jan 22	May 22	SCHEDULED DATE: 05-2022 STIP FFY: 2022			
	Jun 19	Jun 20	Mar 20	Jul 19						

TYPE WORK: Replace 3 structures with R.C. Box Culverts.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 790-2,600 ADT.

BRIDGE INFO: 02622 (50.34, Br. Repl., P2, Deck 7, Super. 7, Sub. 5, 1950); 02908 (59.75, Br. Repl., P3, Deck 6, Super. 6, Sub. 7, 1954); M1983 (32.47, Br. Repl., P0, Deck 5, Super. 5, Sub. 5, 1940)

ENV: EPD. Tribal consultation sent 1/11/19. RTA for 3 properties to SHPO 2/5/19; conc recd 0 eligible 2/5/19.

Constraints to BR, RDWY, & SUR 2/14/19. CRS to SHPO 2/5/20, response 2/7/20. T1-CE apprvd 3/13/20. NW14 no pcn. Cont. consultation to tribes 8/7/20.

SUR: Aerial photo flown 1/29/19. CSUR 100%. DSUR to Rdwy 6/28/19.

PSUR: 19 certs. PSUR to ROW 7/31/19. 9 add'l certs req'd 6/30/21 to ROW 7/15/21. 1 add'l tract req'd 7/22/21 IP.

RDWY: Floodplain SP req'd. DSUR rec'd 6/28/19. Traffic req 8/2/19. T.O. to CON 8/11/19. Materials req 10/11/19. Des Criteria apprv'd 10/18/19. Early Coord Meeting held 11/12/19. 30% Plans rec'd from CON 12/20/19. 30% Plans rev'd & ret'd to CON 2/24/20. Field Insp held 4/8/20. 60% Plans rec'd from CON 4/23/20. ROW & UTIL req'mts to ROW 6/11/20. RDWY Info to ENV 6/11/20. 60% Plans rev'd & ret'd to CON 6/16/20. 90% Plans rec'd from CON 8/6/20. Final Field Insp held 10/2/20. Plans to EST 10/1/20. Plans cert by HYD 3/30/21. 90% Plans rev'd & ret'd to CON 4/22/21. Final Plans rec'd from CON 7/9/21.

ROW: Plans 90% (11 trs). Auth Rec'd 7/7/21. x/11 appr made & apprv'd. UFI held 3/25/20. Plans to 6 utils 8/12/20; 4/7 est rec'd, 1 utils no conflict.

BR: (SWP) Rec'd. 90% plans 8/28/20. Ret'd. comments 90% plans 1/7/21. Rec'd. 100% Plans on 7/9/21.

MAT: Soil Survey %AC to Rdwy 10/14/19.

TP&P: No railroad involvement.

SIR: STIP Traffic data sent to ENV on 1/7/2019.

ORIGINAL SCHEDULE: SCHEDULED-Jun 21; DSUR-Aug 19; RDWY-Jan 20; ENV-Jan 20; ROW-Oct 20; UTIL-Jul 21

101133 Hwy. 49B – Fairview Rd. (Paragould) (S)

Hwy. 135

(Greene) (urb) (1.21 mi.) (NHS) (Urban Principal Arterial) /NHPP/State/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
NA	IP		5%				NA	TBD		
	Aug 22	Feb 23	May 23	Sep 22	May 24	May 25	SCHEDULED DATE: 05-2025 STIP FFY: 2023			

TYPE WORK: Major Widening.

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 5,800-7,500 ADT.

SUR: Aerial photo 1/28/21. CSUR 100%. PICs available.

PSUR: 45 certs.

RDWY: Traffic & Materials req 5/17/21.

TP&P: 2012 memo study determined that this is not a capacity need, except perhaps at Highway 49 intersection.

No railroad involvement.

Other Federal-Aid & State Jobs

101013 Jacks Creek Str. & Apprs. (S)

Hwy. 135

(Greene) (garver) (0.14 mi.) (NHS) (Principal Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	95%	95%	75%	20%	15%	95%	100%	NA	NA
TARGET DATE		Jun 19	Nov 19	Nov 19		Nov 21	Mar 22	SCHEDULED DATE: 11-2021 STIP FFY: 2021			
END DATE		Jun 19	Dec 19	Nov 19	Aug 20						

CRITICAL NOTES: Special clearing SP for bats; Tree clearing prohibited March 15 – November 15.

TYPE WORK: Replace 1 bridge.

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

FAP NUMBER: NHPP-0028(54)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 6,800 ADT.

BRIDGE INFO: 02717 (52.15, Br. Repl., P3, SD, Deck 6, Super. 3, Sub. 7, 1950)

ENV: EPD. Tribal consultation sent 2/26/19. Constraints to BR, RDWY & SUR 3/4/19. ARS to SHPO 6/28/19; response 7/9/19. PIF to SHPO 11/19/19, response 11/25/19. T1 CE apprvd 11/26/19. NW23 permit packet to USACE 2/19/20. T3-CE reevaluation apprvd 3/20/20.

SUR: CSUR 100%. DSUR to Rdwy/Bridge 6/12/19. PSUR to ROW 6/24/19. Add'l DSUR req'd 10/31/19, 100% to Rdwy 11/22/19.

PSUR: 8 certs. Aerial photo flown 1/31/19. Add'l PSUR (4 certs) req'd 7/7/20 to ROW 8/26/20.

RDWY: Floodplain SP req'd. T.O. to CON 5/1/19. Traffic & Materials req 6/11/19. DSUR rec'd 6/12/19. Kick-Off Meeting held 6/27/19. Des Criteria appr'd 10/18/19. 30% Plans rec'd from CON 11/14/19. 30% Plans rev'd & ret'd to CON 11/25/19. 60% Plans rec'd from CON 12/27/19. ROW & UTIL req'mts to ROW 12/30/19. Field Insp req 12/30/19. RDWY Info to ENV 2/7/20. 60% Plans rev'd & ret'd to CON 2/13/20. Loc & Des Doc appr'd 4/1/20. Field Insp held 4/6/20. 90% Plans rec'd from CON 8/19/20. Plans cert by CON 8/19/20. Final Field Insp req 8/20/20. 90% Plans rev'd & ret'd to CON 12/10/20.

ROW: Plans 90% (8 trs). Initial Auth Rec'd 8/6/20. 0/8 appr made & appr'd. AUI 4/3/19. UFI 1/7/20. Plans to 4 Utils 2/10/20.

BR: (SWP) Layout 95%. Rec'd. 90% plans 8/5/20. Ret'd. 90% comments 8/27/20.

MAT: Soil Survey to Rdwy 6/19/19.

TP&P: No railroad involvement.

SIR: STIP Traffic data sent to ENV on 1/7/2019.

ORIGINAL SCHEDULE: SCHEDULED-Aug 21

Other Federal-Aid & State Jobs

100762 Hwy. 358 – Hwy. 412 Strs. & Apprs. (S)

Hwy. 141

(Greene) (bridgefrmr) (0.14 mi.) (APHN) (Minor Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	100%	100%	75%	100%	50%	100%	TBD	NA	NA
TARGET DATE		Nov 17	Aug 19	Jul 19	Dec 17	Feb 21	Nov 21	SCHEDULED DATE: 11-2021 STIP FFY: 2021			
END DATE		Nov 17	Oct 19	Jul 19	Jan 18	Mar 21					

CRITICAL NOTES: Special clearing SP for bats; Tree clearing prohibited May 1 - July 31.

TYPE WORK: Replace 2 structures with R.C. Box Culverts.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 11/28/11.

GENERAL: 880 ADT.

BRIDGE INFO: M2005 (32.61, Br. Repl., P0, SD, Deck 4, Super. 5, Sub. 3, 1952); M2009 (14.65, Br. Repl., P0, SD, Deck 4, Super. 4, Sub. 4, 1966)

ENV: RTA for 2 structures to SHPO 3/15/18; 0 eligible 3/20/18. Constraints to RDWY /26/18. Tribal consultation sent 3/7/19. CE-T3 appr'd 7/10/19. Phase II Virtual Public Involvement held 8/27/20.

SUR: Aerial photo flown 4/4/15. Replace two bridges. Photogrammetry one bridge mapped from CA1003.

DSUR: CSUR 100%. DSUR 100%. DSUR to Rdwy 11/30/17. Add'l DSUR req'd 2/26/19, 100% to Rdwy 3/11/19. Add'l DSUR req'd 6/29/19 to Rdwy 8/23/19.

PSUR: Exist. ROW to ROW 1/10/18. ROW staking req'd 7/2/20 to ROW 7/15/20.

RDWY: No Floodplain SP req'd. Traffic req 6/22/18. T.O. to CON 9/27/18. Kick Off Meeting held 10/19/18. Add'l Survey req 2/26/19 & 6/29/19. 30% Plans rec'd from CON 3/18/19. 30% Plans rev'd & ret'd to CON 3/25/19. 60% Plans rec'd from CON 4/9/19. 60% Plans rev'd & ret'd to CON 6/6/19. RDWY Info to ENV 6/21/19. Add'l Survey req 6/29/19. Design Criteria appr'd 7/5/19. Loc & Des Doc appr'd 7/15/19. Field Insp held 10/22/19. ROW req'mts to ROW 10/22/19. UTIL req'mts to ROW 11/4/19. 90% Plans rec'd from CON 3/12/20. Plans to EST 3/12/20. Final Field Insp held 6/3/20. Avg Running Speed req 8/3/20. Rev ROW req'mts to ROW 8/18/20. Rev 90% Plans rec'd from CON 10/14/20. Rev 90% Plans rev'd & ret'd to CON 11/19/20. Final Plans rec'd from CON 3/8/21. Final Plans rev'd & ret'd to CON 3/12/21. TMP appr'd 4/5/21.

ROW: COURT ORDER - Plans 90% (7 trs). Auth Rec'd 6/29/20. PRWC held 1/21/20. 9/9 apprs made & appr'd; 7 Options & 7 paid. AUI held 9/13/18; Plans to 7 utils 4/13/20, 9/3/20; 7/7 est rec'd, 4/4 WO issued, 1 utils no involvement, 2 utils no conflict. C.O. filed 5/13/21.

BR: (SWP) 2 RCBC. 5/28/20 - Rec'd. 90% plans. 8/6/20 & 10/30/20 - Ret'd. 90% comments. 4/23/21 - Rec'd. final plans.

TP&P: No Railroad Involved.

ORIGINAL SCHEDULE: SCHEDULED-Nov 19; DSUR-Nov 17; RDWY-Mar 18; ENV-May 18; PSUR-Dec 17; ROW-Feb 19; UTIL-Nov 19

Other Federal-Aid & State Jobs

A00008 Lick Creek Str. & Apprs. (S)

Hwy. 141

(Greene) (pri) (0.14 mi.) (Non-APHN) (Major Collector) /Act 416/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	50%	5%	75%		5%	0%	TBD		
TARGET DATE		Jan 21	Jun 21	Aug 21	Feb 21	Feb 22	Aug 22	SCHEDULED DATE: 06-2022 STIP FFY: 2022			
END DATE		Feb 21	Jun 21		May 21						

TYPE WORK: Replace 1 bridge.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 9/11/20.

GENERAL: 560 ADT.

BRIDGE INFO: M2011 (9.73, Br. Repl., P0, SD, Deck 4, Super. 2, Sub. 4, 1955, Closed)

ENV: Constraints to BR and State Aid 11/18/20. Tribal consultation letters sent 5/18/21

SUR: CSUR 100%. Aerial photo 1/28/21. DSUR to Rdwy 2/5/21.

RDWY: No Floodplain SP req'd. Traffic & Soil Survey req 12/14/20. DSUR rec'd 2/5/21. Early Coord Meeting held 2/23/21. Hyd Anal complete to Bridge 3/1/21. Prelim Layouts to ROW & ENV 5/6/21. ROW & UTIL req'mts to ROW 6/22/21. RDWY Info to ENV 6/22/21. Field Insp & TMP Meeting held 7/21/21. Des Criteria appr'd 7/12/21.

ROW: AUI 1/21/21.

BR: (TMG) 1 Bridge. Layout 15%.

TP&P: No railroad involvement.

ORIGINAL SCHEDULE: DSUR-Jan 21; RDWY-May 21; ENV-May 21; PSUR-Feb 21; ROW-Dec 21; UTIL-Jun 22

101120 Hwy. 141 Strs. & Apprs. (S)

Hwy. 141

(Clay) (con) (Non-APHN) (Major Collector) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%		10%	75%			0%	TBD		
TARGET DATE		May 21	Jan 22	Apr 22	Sep 21	Dec 22	Jun 23	SCHEDULED DATE: 02-2024 STIP FFY: 2023			
END DATE		May 21			Jul 21						

TYPE WORK: Replace 2 structures.

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 260 ADT.

BRIDGE INFO: M3564 (52.28, Br. Repl., P2, SD, Deck 6, Super. 5, Sub. 4, 1972); M3566 (43.53, Br. Repl., P1, SD, Deck 5, Super. 3, Sub. 4, 1972)

ENV: Env constraints to Rdwy & BR 7/9/21. Tribal consultation letter sent 7/12/21.

SUR: 10x076-M3566, 10x090-M3564. CSUR 100%. Aerial photo 2/14/2020. UAV LiDAR DOP 12/17/2020. LiDAR Feature extraction 100%. DSUR to Rdwy 5/19/21.

PSUR: Existing ROW to ROW 7/7/21.

RDWY: Floodplain SP req'd. Traffic & Materials req 5/17/21. DSUR rec'd 5/19/21.

TP&P: No railroad involvement.

Other Federal-Aid & State Jobs

020712 Boeuf River Str. & Apprs. (S)

Hwy. 144

(Chicot) (pe) (0.26 mi.) (Non-APHN) (Major Collector) ||Design Criteria: Established

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
NA	100%	85%	95%	100%	45%	20%	100%	100%	NA	NA
	Jun 19	Jan 20	Feb 20		Mar 21	Jul 21				
	Apr 19	Jan 20	Feb 20	Apr 19						

CRITICAL NOTES: Small utility conflict.

TYPE WORK: Replace 1 bridge.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0009(42)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 380 ADT.

BRIDGE INFO: A2847 (69.33, Br. Repl., NP, Deck 7, Super. 6, Sub. 7, 1962)

ENV: EPD. Constraints to BR, RDWY, & SUR 2/4/19. Tribal consultation sent 2/26/19. SHPO response to ARS 11/14/19.

PIF to SHPO 12/4/19. T1-CE apprvd 2/18/20. NW23 permit to USACE 11/10/20.

SUR: CSUR 100%. Aerial photo flown 12/9/18. NTP to CON 2/7/19. DSUR to Rdwy/Bridge 4/02/19.

PSUR: Exist. ROW to ROW 4/23/19. ROW staking req'd 10/14/20 to ROW 11/09/20. Re-stake req'd 1/12/21 to ROW 1/20/21.

RDWY: No Floodplain SP req'd. DSUR rec'd 4/2/19. Early Coord Meeting held 5/1/19. Hyd Anal complete to Bridge

7/12/19. Prelim Layouts to ROW & ENV 10/8/19. Traffic & Materials req 10/8/19. ROW & UTIL req'mts to ROW

1/14/20. RDWY Info to ENV 1/21/20. Des Criteria apprv'd 1/29/20. Rev ROW reqm'ts to ROW 2/27/20.

ROW: COURT ORDER - Plans 90% (4 trs). Initial Auth Rec'd 7/2/20. 4/4 appr made & apprvd. 1 option & 1 paid. 0/2

PPO moved. AUI 5/22/19, 10/20/20, UFI 10/9/19. Plans to 3 Utils on 1/15/20. 2/3 utils est rec'd. 1 no conflict.

BR: (JYP) Layout 100%. Final Info. To Env. 10/8/20. Plans complete 3/10/21.

MAT: Soil Survey %AC to Rdwy 01/13/20. Subsurf Invest Consultant Report to Br 11/30/2020.

TP&P: No Railroad Involved.

SIR: STIP Traffic data sent to ENV on 1/7/2019.

ORIGINAL SCHEDULE: SCHEDULED-Sep 20

Other Federal-Aid & State Jobs

100098 Ditch No. 6 Str. & Apprs. (S)

Hwy. 148

(Mississippi) (m.baker) (0.5 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	100%	100%	75%		20%	95%	TBD	NA	NA
TARGET DATE		Aug 19	May 20	Nov 20		May 21	Nov 21	SCHEDULED DATE: 01-2022 STIP FFY: 2021			
END DATE		Aug 19	Oct 20	Nov 20	Aug 19						

TYPE WORK: Replace 1 bridge with R.C. Box Culvert.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 2/3/83. Project renamed on 1/25/19.

GENERAL: 330 ADT.

BRIDGE INFO: M2052 (27.47, Br. Repl., P0, SD, Deck 4, Super. 5, Sub. 4, Hist., 1938)

ENV: Constraints to BR, RDWY & SUR 3/26/19. ARS to SHPO 9/25/19; response 9/26/19. PIF to SHPO 9/4/20, response 9/8/20. MOA to SHPO 9/9/20. MOA to FHWA 9/28/20. Final MOA to SHPO 9/29/20. T3 CE appr'd 11/5/20.

SUR: Aerial photo flown 4/4/15. CSUR 100%. DSUR to Rdwy 8/22/19. Ortho 100%. Add'l DSUR req'd 11/21/19.

PSUR: Exist. ROW to ROW 8/21/19.

RDWY: No Floodplain SP req'd. Traffic req 8/2/19. DSUR rec'd 8/22/19. T.O. to CON 9/16/19. Materials req 9/27/19. Design Criteria appr'd 9/30/19. Early Coord Meeting held 10/15/19. 30% Plans rec'd from CON 10/25/19. 30% Plans rev'd & ret'd to CON 11/12/19. Add'l Survey req 11/21/19. Field Insp held 1/30/20. Rev 30% Plans rec'd from CON 3/4/20. Rev 30% Plans rev'd & ret'd to CON 7/2/20. 60% Plans rec'd from CON 8/17/20. 60% Plans rev'd & ret'd to CON 10/6/20. ROW & UTIL reqm'ts to ROW 10/6/20. RDWY Info to ENV 11/3/20. Loc & Des Doc appr'd 11/9/20. Rev Des Criteria appr'd 11/17/20. 90% Plans rec'd from CON 12/29/20. Final Field Insp held 1/11/21. 90% Plans rev'd & ret'd to CON 4/28/21. Final Plans rec'd from CON 6/10/21.

ROW: COURT ORDER - Plans xx% (x trs). Initial Auth Rec'd 2/26/21. AUI 6/12/19, UFI 10/31/19. Plans to 4 utils 01/04/21; 1/4 Est rec'd, 1 utils no conflict.

BR: (SWP) Box Culvert. Rec'd. 90% plans 12/29/20. Ret'd comments 90% plans 1/7/21.

TP&P: No railroad involvement.

SIR: STIP Traffic data sent to ENV on 1/7/2019.

ORIGINAL SCHEDULE: SCHEDULED-May 21; DSUR-Aug 19; RDWY-Jan 20; ENV-Jan 20; ROW-Jul 20; UTIL-Jan 21

Other Federal-Aid & State Jobs

080615 Petit Jean River Str. & Apprs. (S)

Hwy. 154

(Conway & Yell) (garver) (0.61 mi.) (APHN) (Minor Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	30%	50%	75%	15%	15%	30%	CON	NA	NA
TARGET DATE		Dec 19	Jul 21	Aug 21		Feb 22	Aug 22	SCHEDULED DATE: 09-2022 STIP FFY: 2021			
END DATE		Feb 20	Jul 21		Mar 20						

CRITICAL NOTES: CoE property and AGFC easement involved.

TYPE WORK: Replace 1 structure.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0075(42)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 740 ADT.

BRIDGE INFO: 03032 (59.58, Br. Repl., P3, Deck 5, Super. 5, Sub. 5, 1956)

ENV: CoE property with AGFC easement involved. RTA for 1 property to SHPO 12/27/18; conc recd 1/9/19. Tribal consultation letters sent 2/24/20. Constraints to BR and RDWY 5/14/20. ARPA permit to USACE 5/11/20. ARS addendum to SHPO 10/15/20, response 10/15/20. CRS to SHPO 1/28/21, response 2/9/21.

SUR: Aerial photo flown 2/08/19. CSUR 100%. DSUR to Rdwy 1/3/20. Add'l DSUR req'd 02/27/20 100% to Rdwy 6/19/20.

PSUR: 6 certs. PSUR to ROW 03/05/20.

RDWY: Floodplain SP req'd. Traffic & Materials req 10/11/19. T.O. to CON 11/1/19. DSUR rec'd 1/3/20. Early Coord Meeting held 2/25/20. Add'l Survey req 2/27/20. Des Criteria appr'd 5/1/20. Add'l Survey req 6/19/20. 30% Plans rec'd from CON 6/22/20. Add'l Survey req 6/22/20. 30% Plans rev'd & ret'd to CON 7/2/20. 60% Plans rec'd from CON 8/25/20. ROW & UTIL req'mts to ROW 8/27/20. 60% Plans rev'd & ret'd to CON 9/24/20. RDWY Info to ENV 11/10/20. Field Insp held 12/9/20. Avg Running Speed req 1/4/21. Rev 30% Plans rec'd from CON 7/1/21. Add'l Survey req 7/26/21. Rev 3% Plans rev'd & ret'd to CON 7/27/21. 45% Plans rec'd from CON 7/30/21.

ROW: Plans 70% (10 trs). AUI 12/3/19, UFI 5/13/20. Plans to 4 utils 12/18/20.

BR: (SWP) Layout 95%. 8/24/20 - Advance Apv'l. letter to USCG. 9/2/20 - Site falls under USCG jurisdiction, no USCG permit required.

MAT: Soil Survey %AC to Rdwy 10/14/19.

TP&P: 3/25/2021 - No railroad involvement.

SIR: STIP Traffic data sent to ENV on 1/7/2019.

ORIGINAL SCHEDULE: SCHEDULED-Sep 21; DSUR-Dec 19; RDWY-Jun 20; ENV-Jun 20; ROW-Dec 20; UTIL-Jun 21

Other Federal-Aid & State Jobs

080618 Bayou Choate George Str. & Apprs. (S)

Hwy. 154

(Yell) (urb) (0.04 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	50%	90%	75%		10%	RCB	35%	NA	
TARGET DATE		Nov 20	Apr 21	Apr 21		Oct 21	Apr 22	SCHEDULED DATE: 04-2022 STIP FFY: 2023			
END DATE		Jul 20	Apr 21	May 21	Nov 20						

TYPE WORK: Replace 1 structure with R.C. Box Culvert.

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 570 ADT.

BRIDGE INFO: 03996 (59.86, Br. Repl., P3, Deck 6, Super. 6, Sub. 7, 1966)

ENV: EPD. Constraints to BR, RDWY, SUR 1/25/19. Tribal consultation letters sent 1/7/21. ARS to SHPO 4/1/21. T3-CE apprvd 5/20/21.

SUR: CSUR 100%. DSUR to Rdwy 7/28/20.

PSUR: Existing ROW to ROW 11/17/20.

RDWY: Floodplain SP req'd. Traffic & Materials req 10/11/19. DSUR rec'd 7/28/20. Early Coord Meeting held 1/13/21.

Prelim Layouts to ROW & ENV 2/12/21. Hyd Anal complete to Bridge 3/5/21. Des Criteria appr'd 3/15/21. RDWY Info to ENV 4/30/21. ROW & UTIL req'mts to ROW 4/30/21. Field Insp sched 5/27/21. Loc & Des Doc appr'd 5/24/21.

ROW: AUI 10/1/20, UFI 5/25/2021.

BR: 1 RC Box Culvert.

MAT: Soil Survey %AC to Rdwy 10/14/19.

TP&P: No railroad involvement.

SIR: STIP Traffic data sent to ENV on 1/7/2019.

101126 Whiteman Creek Str. & Apprs. (S)

Hwy. 158

(Craighead) (con) (APHN) (Urban Minor Arterial) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%		5%	75%			0%	TBD		
TARGET DATE		May 21	Nov 21	Feb 22	Sep 21	Sep 22	Mar 23	SCHEDULED DATE: 09-2023 STIP FFY: 2024			
END DATE		May 21			May 21						

TYPE WORK: Replace 1 structure.

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 1,100 ADT.

BRIDGE INFO: M4060 (47.33, Br. Repl., P0, SD, Deck 4, Super. 4, Sub. 4, 1980)

ENV: EPD.

SUR: 10x106-M4060. CSUR 100%. Aerial photo 1/6/20. DSUR to Rdwy 5/19/21.

PSUR: 6 certs. PSUR to ROW 5/18/21.

RDWY: Floodplain SP req'd. Traffic & Materials req 5/17/21. DSUR rec'd 5/19/21.

TP&P: No railroad involvement.

Other Federal-Aid & State Jobs

020782 Canal No. 19 Str. & Apprs. (S)

Hwy. 159

(Desha) (con) (Non-APHN) (Minor Collector) /STP-BR/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%				0%	TBD		
TARGET DATE		Feb 22	Aug 22	Aug 22	Mar 22	Aug 23	Oct 23	SCHEDULED DATE: 02-2024 STIP FFY: 2024			
END DATE											

TYPE WORK: Replace 1 structure.

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 590 ADT.

BRIDGE INFO: M4055 (17.06, Br. Repl., P0, SD, Deck 7, Super. 6, Sub. 4, 1980)

ENV: EPD.

RDWY: Floodplain SP req'd. Traffic & Materials req 5/17/21.

TP&P: No railroad involvement.

061472 Hwy. 161 Str. & Apprs. (Pulaski & Lonoke Cos.) (S)

Hwy. 161

(Lonoke & Pulaski) (con) (Non-APHN) (Urban Major Collector) /Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	90%	100%	75%	10%	10%	100%	NA	NA	NA
TARGET DATE				Apr 16							
END DATE			Jun 15	Apr 16							

TYPE WORK: Construct new bridge.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 11/2/15. Funding issues on 10/24/16.

GENERAL: 1,300 ADT. The Water Management District is responsible for all costs including ROW and Util. The U.S. Army Corps of Engr will design the bridge. The Department is responsible for advertising, awarding and inspection. Agreement executed 10/30/15. P.E. deposit rec'd. 12/3/2015. As of 5/28/16, Bayou Meto uncertain about funding availability.

ENV: CoE CR clearance 5/11/15. Env clearance by CoE under FONSI 06/02/2015

SUR: DSUR and PSUR by Irrigation District CON.

RDWY: No floodplain SP req'd. 30% Plans rec'd from BMWWD Con's 8/14/14. 30% Plans rev'd & ret'd to CON 11/17/14. 60% Plans rec'd from CON 4/16/15. 60% Plans rev'd & ret'd to CON 6/4/15. Field Insp held 7/16/15. Loc & Des Doc apprv'd 5/12/16. 90% Plans rec'd from CON 11/29/16. 90% Plans rev'd & ret'd to CON 2/23/17. Rev 90% Plans rec'd from CON 6/10/19. Rev 90% Plans rev'd & ret'd to CON 6/13/19. Final Field Insp held 9/16/19.

ROW: Plans XX% (# trs). Auth Req. X/X/XX. AUI held 3/18/20, UFI 7/8/2021.

BR: (CMW) Layout 100%. Rec'd 100% plans 7/30/20.

Other Federal-Aid & State Jobs

061473 Hwy. 165 Str. & Apprs. (Lonoke Co.) (S)

Hwy. 165

(Lonoke) (con) (NHS) (Principal Arterial) /Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	90%	100%	75%	10%	10%	100%	NA	NA	NA
TARGET DATE				Apr 16							
END DATE			Aug 15	Apr 16							

TYPE WORK: Construct new bridge.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 11/13/15. Funding issues on 10/24/16.

GENERAL: 7,500 ADT. The Water Management District is responsible for all costs including ROW and Util. The U.S. Army Corps of Engr will design the bridge. The Department is responsible for advertising, awarding and inspection. Agreement executed 10/30/15. P.E. deposit rec'd 12/3/2015. As of 5/28/16, Bayou Meto uncertain about funding availability.

ENV: CR clearance by CoE 05/11/2015. Env clearance by CoE under FONSI 6/02/2015.

SUR: DSUR and PSUR by Water Management District CON.

RDWY: No floodplain SP req'd. 30% Plans rec'd from CON 12/18/14. 30% Plans rev'd & ret'd to CON 1/21/15. 60%

Plans rec'd from CON 7/20/15. 60% Plans rev'd & ret'd to CON 8/14/15. Field Insp held 7/16/15. Loc & Des Doc apprv'd 5/12/16. 90% Plans rec'd from CON 11/29/16. 90% Plans rev'd & ret'd to CON 2/23/17. Rev 90% Plans rec'd from CON 6/20/19. Rev 90% Plans rev'd & ret'd to CON 6/21/19. Final Field Insp held 9/16/19.

ROW: Plans XX% (# trs). Auth Req X/X/XX. AUI held 3/18/20 UFI 7/8/2021.

BR: (CMW) Layout 100%.

100993 Hwy. 67 – Engelberg Strs. & Apprs. (S)

Hwy. 166

(Randolph) (pe) (0.51 mi.) (Non-APHN) (Minor Collector) /STP-BR/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	50%	20%	75%		10%	45%	35%	NA	NA
TARGET DATE		Oct 19	Jul 21	Oct 21		Apr 22	Jan 23	SCHEDULED DATE: 04-2022			
END DATE		Oct 19	Jul 21		Nov 19						

TYPE WORK: Replace 1 structure with R.C. Box Culvert, replace 2 bridges and relief with R.C. Box Culverts.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPB-0061(19)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 220-800 ADT.

BRIDGE INFO: M2164 (22.50, Br. Repl., P0, SD, Deck 4, Super. 4, Sub. 5, 1955); M2165 (42.81, Br. Repl., P1, SD, Deck 7, Super. 4, Sub. 4, Hist., 1942); M2166 (Unable to match to InspectX)

ENV: Tribal coordination letters sent 5/20/19. ARS to SHPO 6/6/19; response 6/10/19. Historic Bridge Involved, Bridge M2165. Marketing letters mailed 12/19/19. Phase II VPI 3/31-4/21/21 w/ live meeting 4/6/21 5:30-6:30p @ <https://www.ardot.gov/publicmeetings>

SUR: Aerial photo flown 12/4/15, 4/4/15. CSUR 100%. Some data under 100091. DSUR 100% to Rdwy 10/04/19.

PSUR: Exist. ROW to ROW 11/27/19.

RDWY: Floodplain SP req'd. Early Coord Meeting held 9/4/19. DSUR rec'd 10/4/19. Prelim Layouts to ROW & ENV 12/13/19. Traffic & Materials req 12/13/19. Hyd Anal complete to Bridge 1/9/20. Add'l Running Speed req 11/9/20. Des Criteria apprv'd 2/3/21. RDWY Info to ENV 2/22/21. ROW & UTIL reqm'ts to ROW 7/29/21.

ROW: AUI 8/29/19. UFI 1/22/20

BR: (CMW) Layouts 95%. Bridge M2166 required closure. District forces replaced it with a non-bridge length pipe culvert. A new bridge will replace the pipe under this contract. Prelim. Info to Env. 9/9/20.

MAT: Soil Survey to Rdwy 3/23/2020.

TP&P: No railroad involvement.

SIR: STIP Traffic data sent to ENV on 1/7/2019.

ORIGINAL SCHEDULE: SCHEDULED-Apr 21; DSUR-Jul 20; RDWY-Jan 21; ENV-Jan 21; ROW-Oct 21; UTIL-Jul 22

Other Federal-Aid & State Jobs

070373 El Dorado – Fordyce P.E.

Hwy. 167

(Union & Calhoun) (NHS) (Principal Arterial)

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: Project programmed on 8/26/11. Project renamed on 12/19/11.

SUR: WO (LiDAR data acquisition) to CON 6/1/12. Mobile LiDAR (data acquisition) 100%.

050478 Hwy. 167 Emergency Route (Ramsey Mountain) (S)

Hwy. 167

(Independence) (urb) (0.3 mi.) (NHS) (Urban Principal Arterial) (4LG) /NHPP/State/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
100%	IP		5%				NA	TBD		
	Feb 22	Aug 22	Dec 22	Mar 22	Jun 23	Mar 24	SCHEDULED DATE: 03-2024 STIP FFY: 2024			

TYPE WORK: Major Widening.

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 22,000-25,000 ADT. Partnering project with Independence County and Cities of Batesville and Southside.

County to contribute materials and possibly assist in preparing base. County and Cities to donate necessary right of way. Partnering agreement executed 4/16/21.

SUR: Aerial photo 5/13/21. UAV-LiDAR to be acquired. CSUR 100%.

TP&P: Planning study findings in 10/2020 memo. No railroad involvement.

070424 Hwy. 82B – Hwy. 167 (El Dorado) (S)

Hwy. 167B

(Union) (garver) (3.79 mi.) (NHS) (Urban Principal Arterial) /NHPP/State/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
NA	100%	60%	100%	100%		15%	NA	NA	65%	NA
	Jun 19	Jun 20	Mar 21		Mar 22	Mar 23	SCHEDULED DATE: 02-2023 STIP FFY: 2022			
	Jul 19	Sep 20	Jan 21	Aug 19						

TYPE WORK: ADA and drainage improvements. Pavement type: Asphalt.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-9130(13)

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 9/17/15. Project renamed on 9/18/18.

GENERAL: 9,600-11,000 ADT. Broken out of project 070367 - IOM 1/5/16. Agreement signed by City received 10/31/2018. Agreement for all work on Hwy. 82B and Hwy. 167B executed 11/14/18.

ENV: Constraints to BR, RDW, & SUR 3/14/19. ARS to SHPO 5/16/19; response 6/5/19. Tribal consultation letters sent 12/3/20. PIF to SHPO 12/15/20. t3-CE apprv'd 1/19/21.

SUR: Aerial photo flown 1/20/19.

PSUR: Add'l Existing ROW by Garver archived on EDM 6/18/21.

RDWY: No Floodplain SP req'd. T.O. to CON 2/13/19. Kick-Off Meeting held 6/27/19. Early Coord Meeting held 2/25/20.

30% Plans rec'd from CON 3/6/20. 30% Plans rev'd & ret'd to CON 4/1/20. 60% Plans rec'd from CON 6/17/20. Field Insp req 6/19/20. 60% Plans rev'd & ret'd to CON 8/6/20. ROW & UTIL req'mts to ROW for portions of Hwy 167B not affected by 070367 7/17/20. Rev 60% Plans rec'd from CON 9/8/20. ROW & UTIL req'mts to ROW 9/16/20. RDWY Info to ENV 11/10/20. Rev 60% Plans rev'd & ret'd to CON 11/3/20. Rev ROW & UTIL req'mts to ROW 12/8/20. Loc & Des Doc apprv'd 1/29/21.

ROW: AUI 6/25/19, UFI 2/28/20; Plans to 10 utils 10/14/20.

TP&P: No railroad involvement.

ORIGINAL SCHEDULE: SCHEDULED-Dec 21

Other Federal-Aid & State Jobs

100997 Buffalo Head Slough & Ditch No. 26 Strs. & Apprs. (S)

Hwys. 168 & 228

(Greene) (garver) (Non-APHN) (Major Collector) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	30%	10%	75%		5%	5%	CON	NA	NA
TARGET DATE		Nov 20	Sep 21	Sep 21		Jun 22	Dec 22	SCHEDULED DATE: 03-2022 STIP FFY: 2022			
END DATE		Sep 20			Nov 20						

TYPE WORK: Replace 2 structures.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18. Project renamed on 4/7/20.

GENERAL: 540-620 ADT. IOM 04/07/2020: 101015 combined into this project.

BRIDGE INFO: M3206 (39.74, Br. Repl., P0, Deck 5, Super. 5, Sub. 5, 1968); M3238 (12.36, Br. Repl., P0, SD, Deck 3, Super. 4, Sub. 4, 1969)

ENV: Constraints to RDWY, BR, & SURV 1/11/19. revised constraints sent 6/17/21.

SUR: CSUR 100%. DSUR to Rdwy 9/15/20.

PSUR: Existing ROW to ROW 11/5/20.

RDWY: Floodplain SP req'd. T.O. to CON 9/22/20. Traffic & Materials req 10/1/20. Early Coord Meeting held 1/21/21.

30% Plans (Site 1) rec'd from CON 6/8/21. 30% Plans (Site 1) rev'd & ret'd to CON 7/16/21. Add'l Survey req'd 7/16/21. 30% Plans (Site 2) rec'd from CON 7/30/21.

ROW: AUI 1/21/21.

BR: (SWP)

MAT: Soil Survey % AC to Rdwy 10/5/2020.

TP&P: No railroad involvement.

SIR: STIP Traffic data sent to ENV on 1/7/2019.

ORIGINAL SCHEDULE: DSUR-Nov 20; RDWY-Mar 21; ENV-Mar 21; ROW-Sep 21; UTIL-Mar 22

101127 Hwy. 168 Str. & Apprs. (S)

Hwy. 168

(Greene) (Non-APHN) (Major Collector) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%				0%	TBD		
TARGET DATE		Feb 22	Jul 22	Oct 22	Mar 22	May 23	Nov 23	SCHEDULED DATE: 04-2024 STIP FFY: 2023			
END DATE											

TYPE WORK: Replace 1 structure.

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 540 ADT.

BRIDGE INFO: M2199 (44.84, Br. Repl., NP, Deck 7, Super. 7, Sub. 5, Hist., 1941)

ENV: Tribal consultation letters sent 6/18/21.

SUR: Aerial photo 5/13/21.

RDWY: No Floodplain SP req'd. Traffic & Materials req 5/17/21.

TP&P: No railroad involvement.

Other Federal-Aid & State Jobs

040683 Hwy. 62 – Clyde Carnes Rd. (Hwy. 170) (Farmington) (S) Hwy. 170

(Washington) (garver) (1.9 mi.) (Non-APHN) (Urban Major Collector) /STBGP/Attrib/State/Local/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA		100%	100%		85%	40%	90%	TBD	100%	NA
TARGET DATE								SCHEDULED DATE: 2022			
END DATE				Oct 17							
								STIP FFY: 2021			

TYPE WORK: Widening to three lanes with sidewalks. Pavement type: Asphalt.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPF-STPU-9141(1)

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 2/10/15. Project renamed on 10/15/18 & 6/5/20.

GENERAL: 1,100-4,100 ADT. City's CON to handle design, ENV and CENG. City to handle ROW, UTIL, and advertising and awarding bid. Agreement w/City signed 1/28/15. PE deposit received 4/29/15. City to contribute \$3.5M towards construction. City rec'd \$1.4 million in 2018 STBGP-A funds for ROW/utilities.

ENV: < 1 acre clearing; no bat restrictions. Tribal consultation sent 3/17/16. SHPO requests CR report. SHPO requests MOA for mitigation of 3 structures 6/1/16. Marketing letter for culverts sent 3/8/17. PI held by City 7/11/17 in Farmington. 1st draft CE rec'd 9/1/17; holding for completion of MOA. MOA appr'd 10/20/17. T3 CE to FHWA 10/6/17; appr'd 10/20/17. NW14 submitted to USACE 7/5/19; rec'd 9/10/2019.

RDWY: Floodplain SP req'd. Kick Off Meeting held 2/4/16. Des Criteria appr'd 2/23/16. 30% Plans rec'd from City's Con 8/1/16. 30% Plans rev'd & ret'd to CON 11/29/16. Rev Design Criteria appr'd 1/13/17. 50% Plans rec'd from City's CON 5/1/17. 50% Plans rev'd & ret'd to CON 5/23/17. 90% Plans rec'd from City's Con 8/31/17. 90% Plans rev'd & ret'd to CON 9/14/17. Loc & Des Doc appr'd 10/23/17. Interim Cost Est to PM 8/16/19. Final Plans rec'd from City's Con 12/23/20. Final Plans rev'd & ret'd to City's Con 1/22/21. Rev Final Plans rec'd from City's Con 2/3/21.

ROW: By City. Plans 90% (64 trs). Auth Rec'd 9/18/18. 64/64 apprs made & appr'd. 60 options & 41 paid & 2 Condemned - Poss. date 3/20/20. City held UFI x/x/19. Plans to 7 util x/x/19. 5/6 util est rec'd. 5/6 WO issued. 1 util to adj in hwy contract.

BR: (SWP)

TP&P: Crossing DOT 434579Y is closed. No Railroad Involvement.

ORIGINAL SCHEDULE: SCHEDULED-Oct 20

Other Federal-Aid & State Jobs

050171 Hwy. 175 & Hwy. 175S Strs. & Apprs. (Cherokee Village) (S)

Hwys. 175 & 175S

(Sharp) (pe) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	50%	95%	75%	20%	10%	RCB	100%	NA	NA
TARGET DATE		Jan 18	Apr 20	Jul 20	Feb 18	Aug 21	Feb 22	SCHEDULED DATE: 02-2022 STIP FFY: 2022			
END DATE		Jan 18	Apr 19	Apr 20	Feb 18						

TYPE WORK: Replace 2 low water crossings with box culverts.

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

FAP NUMBER: STPR-0067(29)

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 1/21/04.

GENERAL: 1,500-2,700 ADT.

ENV: Park adjacent to project. PI scheduled on 5/9/2019 at Cherokee Village City Hall, #2 Santee Drive, Cherokee Village. Tribal consultation sent 4/20/18. Constraints to ROW, RDWY, & BR 5/4/18. PIF to SHPO 6/4/19; response 6/10/19. NRI letter to NPS 7/16/19. T3-CE appr'd 4/16/20. NW14 request to USACE 2/22/21.

SUR: Aerial photo flown 12/4/15. Photo CTL picked. Replace two bridges. CSUR 100%. DSUR 100% to Rdwy 1/26/18. Add'l DSUR to Rdwy/Bridge 6/03/19.

PSUR: 10 certs. PSUR to ROW 2/15/18.

RDWY: Floodplain SP req'd. Meeting with City held 5/16/18. Hyd Anal complete to Bridge 8/21/18. Prelim Prints to ROW & ENV 8/9/18. Traffic, FWDs, & Soil Survey req 8/9/18. Rev Hyd Anal to Bridge 2/26/19. ROW req'mts to ROW 4/9/19. Interim Cost Est to PM 4/4/19. Add'l Survey req 5/6/19. RDWY Info to ENV 3/19/20. Des Criteria appr'd 11/30/20. Rev ROW & UTIL req'mts to ROW 12/28/20 & 2/3/21. Rev RDWY Info to ENV 12/28/20. Loc & Des Doc appr'd 1/4/21.

ROW: Plans 90% (8 trs). Initial Auth Rec'd 5/5/21. 0/8 appr made & appr'd. 0/1 PPO rels moved. AUI held 9/12/17, UFI held 10/16/18.

BR: (TMG)

MAT: Soil Survey to Rdwy 11/11/18.

TP&P: No railroad involvement.

SIR: Traffic data sent to RDWY 8/14/2018. FWD to RDWY 10/8/18.

ORIGINAL SCHEDULE: SCHEDULED-Oct 19; DSUR-Jan 18; RDWY-Aug 18; ENV-Nov 18; PSUR-Feb 18; ROW-Aug 19; UTIL-May 19

061747 Hwy. 176 – Hwy. 67 (Sherwood) (S)

Hwy. 176Y

(Pulaski) (urb) (0.4 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	5%	15%		5%				NA	TBD		
TARGET DATE	Nov 21	Dec 21	Jun 22	Sep 22		Sep 23	Sep 24	SCHEDULED DATE: 09-2024 STIP FFY: 2023			
END DATE											

TYPE WORK: Minor Widening.

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 14,000 ADT.

SUR: Aerial photo 9/29/20. Restricted airspace. CSUR 100%. UAV LiDAR acquired 7/23/21.

RDWY: Traffic & Materials req 5/17/21.

TP&P: Scoping study contracted to Halff Associates.

No railroad involvement.

Other Federal-Aid & State Jobs

110716 Hwys. 185 & 318 Strs. & Apprs. (S)

Hwys. 185 & 318

(Phillips) (horner-shifrin) (Non-APHN) (Urban Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	45%	90%	75%		15%	5%	100%	NA	NA
TARGET DATE		Aug 20	Jun 21	Jul 21	Sep 20	Mar 22	Nov 22	SCHEDULED DATE: 11-2022 STIP FFY: 2022			
END DATE		Sep 20		Jan 21	Oct 20						

TYPE WORK: Replace 1 bridge and 2 bridges with R.C. Box Culverts.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 140-600 ADT.

BRIDGE INFO: M3630 (36.19, Br. Repl., P0, Deck 7, Super. 7, Sub. 5, 1974); M3806 (32.86, Br. Repl., P0, SD, Deck 4, Super. 7, Sub. 5, 1974); M3814 (19.94, Br. Repl., P0, Deck 7, Super. 7, Sub. 5, 1975)

ENV: EPD. Constraints to BR, RDWY & SUR 2/21/19. Tribal consultation letters sent 5/7/19. ARS response from SHPO 5/14/19. PIF to SHPO 1/12/21, response 1/19/21. T3-CE apprvd 1/19/21.

SUR: Aerial photo flown 3/19/19. CSUR 100%. DSUR to Rdwy 9/30/20.

DSUR: NTP to Con 6/30/20.

PSUR: Existing ROW to ROW 10/28/20.

RDWY: Floodplain SP req'd. Traffic & Materials req 1/16/20. T.O. to CON 3/11/20. Des Criteria apprvd 6/5/20. DSUR rec'd 9/30/20. 30% Plans rec'd from CON 12/28/20. Loc & Des Doc apprvd 1/21/21. 30% Plans rev'd & ret'd to CON 2/19/21. 60% Plans rec'd from CON 6/11/21. RDWY Info to ENV 6/15/21. 60% Plans rev'd & ret'd to CON 6/29/21. Field Insp held 6/30/21. Rev 60% Plansrec'd from CON 7/12/21.

ROW: Plans xx% (x trs). AUI 10/13/20, UFI 6/4/21.

BR: (TMG)

MAT: Soil Survey %AC to Roadway 01/24/2020.

TP&P: No railroad involvement.

SIR: STIP Traffic data sent to ENV on 1/7/2019

ORIGINAL SCHEDULE: SCHEDULED-Jun 22; DSUR-Aug 20; RDWY-Feb 21; ENV-Feb 21; PSUR-Sep 20; ROW-Oct 21; UTIL-Jun 22

Other Federal-Aid & State Jobs

040780 Cedar Creek Strs. & Apprs. (Altus) (S)

Hwy. 186

(Franklin) (neel-schaffer) (0.44 mi.) (Non-APHN) (Minor Collector) /STP-BR/State/ ||Design Criteria: Established

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
NA	100%	100%	90%	75%	20%	25%	95%	100%	NA	NA
	Feb 20	Aug 20	Aug 20		Jun 21	Nov 21	SCHEDULED DATE: 11-2021 STIP FFY: 2022			
	Apr 20	Sep 20	Sep 20	May 20						

CRITICAL NOTES: Pup season clearing restriction; Tree clearing prohibited May 1 - July 31.

TYPE WORK: Replace 2 structures with R.C. Box Culverts.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPB-0024(37)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 610 ADT.

BRIDGE INFO: M2254 (55.81, Br. Repl., P3, Deck 6, Super. 6, Sub. 6, 1950); M2255 (52.19, Br. Repl., P2, Deck 6, Super. 6, Sub. 6, 1950)

ENV: EPD. Constraints to BR, RDWY & SUR 2/28/19. ARS to SHPO 1/30/20, response 1/30/20. CRS to SHPO 8/24/20, response 8/31/20. T3-CE approved 9/2/20.

SUR: Aerial photo flown 3/21/19. CSUR 100%.

DSUR: DSUR to Rdwy 3/27/20.

PSUR: 6 certs. PSUR to ROW 5/4/20. 4 add'l certs requested 7/7/20 to ROW 8/24/20.

RDWY: No Floodplain SP req'd. Traffic & Materials req 6/28/19. Des Criteria appr'd 10/18/19. DSUR rec'd 4/1/20. T.O. to CON 4/30/20. 30% Plans rec'd from CON 6/2/20. 30% Plans rev'd & ret'd to CON 6/17/20. 60% Plans rec'd from CON 7/23/20. 60% Plans rev'd & ret'd to CON 8/7/20. RDWY Info to ENV 8/20/20. Rev 60% Plans rec'd from CON 9/10/20. ROW & UTIL req'mts to ROW 9/16/20. Rev 60% Plans rev'd & ret'd to CON 9/30/20. Field Insp held 9/30/20. 90% Plans rec'd from CON 11/4/20. Final Field Insp held 12/7/20. Plans to EST 11/9/20. 90% Plans rev'd & ret'd to CON 12/2/20. Rev 90% Plans rec'd from CON 2/10/21. Final Plans rec'd from CON 8/2/21.

ROW: Plans 90% (7 trs). Initial Auth Rec'd 6/9/21. x/7 apprs made & appr'd. AUI 1/30/20, UFI 08/11/20; Plans to 7 utils 11/2/20; 5/7 est rec'd, 1 utils no conflict, 3 utils no involvement.

BR: (CMW) Rec'd. 90% plans 11/4/20 & 2/10/21. Ret'd comments 90% plans 1/7/21 & 2/12/21.

MAT: Soil Survey to Rdwy 7/8/19.

TP&P: No railroad involvement.

SIR: STIP Traffic data sent to ENV on 1/7/2019

ORIGINAL SCHEDULE: SCHEDULED-Aug 21; DSUR-Feb 20; RDWY-Aug 20; ENV-Aug 20; ROW-Feb 21; UTIL-Aug 21

Other Federal-Aid & State Jobs

090549 Leatherwood Creek Str. & Apprs. (S)

Hwy. 187

(Carroll) (half) (0.25 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	65%	90%	75%	15%	15%	30%	100%	NA	
TARGET DATE		Dec 19	Nov 20	Jan 21		Jul 21	Jan 22	SCHEDULED DATE: 04-2022 STIP FFY: 2022			
END DATE		Nov 19	Apr 21	Jul 21	Jan 20						

TYPE WORK: Replace existing structure with a bridge.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0008(43)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 1,900 ADT.

BRIDGE INFO: M3714 (79.49, Br. Repl., NP, SD, Deck 4, Super. 5, Sub. 4, SC, 1942)

ENV: Constraints to Bridge and Rdwy 10/30/19. ARS to SHPO 4/7/20, response 4/9/20. revised Env Constraints to BR & Rdwy 4/22/20. VPI Phase II meeting held 11/19/20 5:30-6:30pm @ www.ardot.gov PIF to SHPO 12/1/20, response 1/1/21. T3CE appr'd 7/13/21.

SUR: Aerial photo flown 4/9/19. CSUR 100%. NTP to CON 9/16/19. DSUR 100% to Rdwy 11/21/19.

PSUR: Existing ROW to ROW 1/22/20.

RDWY: Floodplain SP req'd. Traffic and Materials req 7/9/19. Des Criteria appr'd 11/4/19. DSUR rec'd 11/21/19. T.O. to CON 1/7/20. Kick-Off Meeting held 1/24/20. 30% Plans rec'd from CON 4/6/20. 30% Plans rev'd & ret'd to CON 4/23/20. Soil Survey req 6/25/20. 60% Plans rec'd from CON 10/26/20. 60% Plans rev'd & ret'd to CON 1/12/21. Rev Des Criteria appr'd 4/8/21. Rev 60% Plans rec'd from CON 4/7/21. RDWY Info the ENV 4/8/21. ROW & UTIL reqm'ts to ROW 4/8/21. Rev Des Criteria appr'd 4/8/21. Rev 60% Plans rev'd & ret'd to CON 5/19/21. Field Insp held 7/27/21. Loc & Des Doc appr'd 7/20/21.

ROW: COURT ORDER Plans 70% (6 trs). AUI 11/7/19; Plans to 3 utils 4/8/21.

BR: (JYP) Layout 95%.

MAT: Soil Survey to Rdwy 7/15/19.

TP&P: No railroad involvement.

ORIGINAL SCHEDULE: SCHEDULED-Jun 21

Other Federal-Aid & State Jobs

020628 I-530 – Hwy. 79B (Franklin St. & 6th Ave.) (S)

Hwy. 190

(Jefferson) (urb) (2.01 mi.) (APHN) (Urban Major Collector) /STBGP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%	100%	55%	90%	75%	40%	25%	NA	100%	NA	TBD
TARGET DATE		Mar 18	Sep 18	Apr 19		Oct 21	Apr 22	SCHEDULED DATE: 04-2022 STIP FFY: 2022			
END DATE		Mar 18	Apr 19	Aug 19	Apr 18						

TYPE WORK: Widen lanes to 11' & 6' shoulders (N-S portion); 30' face to face - curb and gutter and sidewalks (E-W portion).

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPC-9345(42)

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/4/16.

GENERAL: 860-6,200 ADT. City to take ownership of Hwy. 190 between I-530 and Hwy. 65 upon completion of 020588 and 020628. Agreement with the City executed 4/14/17. Agreement returned 4/25/17.

ENV: Tribal consultation sent 11/7/17. RTA for 28 properties to SHPO 4/19/18; 1 structure eligible 4/20/18. Constraints to RDWY 6/29/18. PI held for 020588 & 020628 on 4/30/19 at Coleman Intermediate School (Cafeteria), 4600 W 13th Ave in Pine Bluff. PIF to SHPO 1/31/19; conc recd 1/31/19. T3-CE apprvd. 8/13/19. Reevaluation apprvd 12/18/19.

SUR: Aerial photo flown 1/24/17. NTP to CON 5/23/17. Photogrammetry 100%.

DSUR: CSUR 100%. U&D 100%. DSUR to Rdwy 3/2/18.

PSUR: 167 certs. PSUR to ROW 4/6/18. Rev. PSUR to ROW 9/26/19. ROW staking req'd 2/3/21 to ROW 3/30/21. ROW re-stake (tracts 27, 106, 108, and 145) req'd 6/7/21 to ROW 6/28/21.

RDWY: Floodplain SP req'd. DSUR rec'd 3/2/18. Prelim Prints to ROW & ENV 5/8/18. Traffic, TMs, FWD, & Soil Survey req 5/8/18. Des Criteria apprv'd 1/18/19. ROW req'mts to ROW 4/2/19. RDWY Info to ENV 5/2/19. Loc & Des Doc apprv'd 8/13/19. UTIL req'mts to ROW 8/16/19. T.O. for Bridge to CON 8/26/19. Field Insp held 9/18/19. Rev RDWY Info to ENV 9/27/19 & 12/13/19. Rev ROW & UTIL req'mts to ROW 7/9/20. RUC req 12/21/20.

ROW: Plans 90% (150 trs). Auth Rec'd 7/2/20. 139/146 apprs made, 135/146 apprs apprvd. 48 options, 0/5 PPO relos moved. AUI 11/30/17, UFI 7/3/18; Plans to 5 utils; 4/5 Utils est rec'd.

MAT: Soil Survey to Rdwy 7/27/18.

TP&P: Planning study complete (2014). 11/20/20 - No railroad involvement.

SIR: TMs sent to RDWY 10/10/2018. Traffic data sent to RDWY 5/8/2018. FWD to RDWY 1/17/19.

ORIGINAL SCHEDULE: SCHEDULED-Apr 21; DSUR-Mar 18; RDWY-Sep 18; ENV-Oct 19; ROW-Jan 20; UTIL-Apr 21

Other Federal-Aid & State Jobs

020588 11th Ave. – Harding Ave. (Hwy. 190) (Pine Bluff) (S)

Hwy. 190

(Jefferson) (pe) (0.4 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/ ||Design Criteria: Established

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
100%	100%	95%	100%	75%	70%	65%	100%	100%	100%	TBD
	Nov 17	Nov 18	Aug 19	Dec 17	Aug 21	Apr 22	SCHEDULED DATE: 04-2022 STIP FFY: 2022			
	Nov 17	Apr 19	Aug 19	Jan 18						

TYPE WORK: Minor widening including curb, gutter and sidewalks. Replace bridge No. 02875.

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

FAP NUMBER: STPC-9345(41)

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/4/16.

GENERAL: 5,600 ADT. City to take ownership of Hwy. 190 between I-530 and Hwy. 65 upon completion of 020588 and 020628. Agreement with the City executed 4/14/17. Agreement returned 4/25/17.

BRIDGE INFO: 02875 (81.97, Br. Repl., NP, Deck 7, Super. 6, Sub. 7, 1953)

ENV: Constraints to RDWY & ROW 3/14/18. Tribal consultation sent 11/29/18. PI held for 020588 & 020628 on 4/30/19 at Coleman Intermediate School (Cafeteria), 4600 W 13th Ave in Pine Bluff. RTA for 21 properties to SHPO 1/30/19; conc recd for 2 properties eligible 1/31/19. Revised Constraints to RDWY 4/15/19. CRS to SHPO 4/17/19. CRS to tribes 5/7/19. T3-CE apprvd 8/13/19. no pcn.

SUR: NTP to CON 5/23/17. CSUR 100%. Photogrammetry 100%. U&D 100%. DSUR to Rdwy 11/13/17. Add'l DSUR (Hydraulics) req'd 4/2/18.

PSUR: 35 certs. PSUR to ROW 1/3/18.

RDWY: Floodplain SP req'd. DSUR rec'd 11/13/17. Prelim Prints to ROW & ENV 2/8/18. Traffic, FWD, TM, & Soil Survey req 2/8/18. Add'l Survey req 4/3/18. Hyd Anal complete to Bridge 8/15/18. Early Coord Meeting held 2/19/19. ROW reqm'ts to ROW 4/1/19. RDWY Info to ENV 4/17/19. Des Criteria appr'd 5/31/19. UTIL req'mts to ROW 7/22/19. Loc & Des Doc appr'd 8/13/19. Rev ROW & UTIL req'mts to ROW 10/3/19. Field Insp held 12/12/19. Final Field Insp req 2/9/21. Plans to EST 2/10/21.

ROW: Plans 90% (27 trs). Auth Rec'd 6/22/20. 22/22 apprs made & appr'd. 5 City donation trs. 16 options, 16 paid; 4 condemned - poss. date 2/1/21 & 2 to be condemned. AUI 10/10/17, UFI 7/25/19. Plans to 8 Utils 7/25/19 & 10/21/19. 4/8 Utils est rec'd. 2/8 WO issued.

BR: (JYP) Layout 100%. Final. Info to Env. 7/10/20. Bridge plans complete 2/4/21.

MAT: Soil Survey to Rdwy 4/24/18. Subsurf Invest to Br 10/14/19.

TP&P: Planning study complete (2014); 11/20/20 - No railroad involvement.

SIR: TMs sent to RDWY 3/5/18. Traffic data sent to RDWY 2/14/2018. FWD to RDWY 4/3/18.

ORIGINAL SCHEDULE: SCHEDULED-Mar 20; DSUR-Nov 17; RDWY-Mar 18; ENV-Apr 18; PSUR-Dec 17; ROW-Apr 19; UTIL-Mar 20

Other Federal-Aid & State Jobs

110720 Hwy. 70 – Hwy. 77 (West Memphis) (S)

Hwy. 191

(Crittenden) (urb) (2.24 mi.) (APHN) (Urban Minor Arterial) /STBGP/CMAQ-FLEX/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	60%	100%	75%	20%	20%	100%	100%		
TARGET DATE		Dec 19	Jun 20	Aug 20		Mar 22	Sep 22	SCHEDULED DATE: 09-2022 STIP FFY: 2022			
END DATE		Dec 19	Jun 20	Sep 20	Jan 20						

TYPE WORK: Pavement preservation from Hwy. 70 to I-40 and widen from 2 lanes to 4 lanes from I-40 to Hwy. 77 with roundabout at Southland Dr. Resurface Hwy. 191 ramps.

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 6,500-8,500 ADT. City to assume ownership of Hwy. 191 between Hwy. 77 and the northern frontage road ramp for I40/55. Partnering agreement with City executed 8/9/18. Copy of agreement returned to City 9/26/18. Pavement work from Job 110659 was combined into this job. IOM 1/25/2019 - Funding and work from Job 110659 was combined into this job.

BRIDGE INFO: 03130 (91.00, Poly. Ovly., Joint Rpr., NP, Deck 7, Super. 7, Sub. 7, 1957); 05122 (86.94, Hydro., NP, Deck 6, Super. 6, Sub. 7, 1967)

ENV: PI scheduled Thursday April 16, 2020 4-7pm @ 7th Street Church of Christ 899 North 7th Street, West Memphis; postponed. Virtual Public Involvement WebEx event held 7/20/20 5:30-6:30 @ www.ardot.gov
PIF to SHPO 7/20/20, response 7/27/20. T3 CE apprvd 9/2/20.

SUR: Aerial photo flown 3/19/19. Picks available. CSUR 80%. UAS Photo 10-01-19. Feature Extraction 100%.

DSUR: DSUR to Rdwy 12/11/19.

PSUR: 3 certs. PSUR to ROW 01/14/20.

RDWY: Floodplain SP req'd. Traffic & Soil Survey req 7/1/19. DSUR rec'd 12/11/19. Early Coord Meeting held 1/7/19. Prelim Layouts to ROW & ENV 1/24/20. TMs req 1/24/20. Field Insp scheduled 4/16/20. ROW & UTIL req'mts to ROW 6/30/20. RDWY Info to ENV 7/1/20. Loc & Des Doc appr'd 9/2/20. Ped & Traffic Counts req 2/23/21. RAB Lighting and Signing req to Maint 4/21/21. RUC req 4/26/21. Rev UTIL reqm'ts to ROW 5/12/21. Des Criteria appr'd 5/12/21.

ROW: Plans 90% (2 trs). Initial Auth Rec'd 4/29/21. AUI 12/3/19. UFI 1/29/20. Plans to 9 utils 5/14/21; 1/9 est rec'd.

BR: (JYP) Plans 100% 6/2/21.

MAT: Soil Survey to Rdwy 4/2/2020.

TP&P: Railroad coordination at UPRR crossing DOT# 665996V, MP 477.70, North 7th street. DOT# 665997C is closed.

SIR: TMs sent to RDWY 2/17/20.

ORIGINAL SCHEDULE: SCHEDULED-Sep 21; DSUR-Dec 19; RDWY-Jun 20; ENV-Aug 20; ROW-Apr 21; UTIL-Oct 21

Other Federal-Aid & State Jobs

061608 Little Glazypeau Creek Strs. & Apprs. (S)

Hwy. 192

(Garland) (pe) (0.43 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
NA	100%	30%	50%	75%		25%	40%	35%	NA	
	Apr 19	Jun 21	Dec 21		Dec 22	Jun 23	SCHEDULED DATE: 06-2023 STIP FFY: 2022			
	Apr 19			Apr 19						

TYPE WORK: Replace 2 bridges.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 2,100 ADT.

BRIDGE INFO: 13214 (56.08, Br. Repl., NP, Deck 5, Super. 5, Sub. 5, 1945); 20072 (66.00, Br. Repl., NP, Deck 6, Super. 6, Sub. 5, 1945)

ENV: Ouachita National Forest involvement. Tribal Consultation letters sent 5/7/19. ARS to SHPO 5/3/19; 2 str. 0 eligible. SHPO response rcvd. 5/9/19. ARPA permit to Heritage Program 5/23/19. Env Constraints to RDWY 8/22/19. Cooperating Agency Letter to USFS 11/1/19. PIF to SHPO 4/14/20, response 4/15/20.

SUR: CSUR 100%. Aerial photo flown 3/20/15. NTP to CON 12/21/18. DSUR 100% to Rdwy 4/10/19.

PSUR: Exist. ROW to ROW 4/26/19.

RDWY: Floodplain SP req'd. DSUR rec'd 4/10/19. Early Coord Meeting held 4/24/19. Prelim Layouts to ROW & ENV 7/23/19. Traffic & Materials req 7/23/19. Hyd Anal complete to Bridge 8/8/19. Des Criteria appr'd 11/22/19. ROW & UTIL req'mts to ROW 1/30/20. RDWY Info to ENV 3/5/20. Rev Design Criteria appr'd 1/29/20 & 12/1/20. Bridge ends rec'd 12/9/20.

ROW: COURT ORDER - Plans XX% (# trs). Draft FLT to FHWA x/x/xx. UFI 1/08/19; Plans to 2 utils 3/12/20, 1 util no involvement.

BR: (JYP) Layout 95%. Prelim. Info to Env. 3/9/21.

MAT: Soil Survey to Rdwy 11/25/19. Subsurf Invest 0%.

TP&P: No railroad involvement.

ORIGINAL SCHEDULE: SCHEDULED-Sep 21; DSUR-Apr 19; RDWY-Aug 19; ENV-Jun 20; ROW-Mar 21; UTIL-Sep 21

Other Federal-Aid & State Jobs

030529 Caruse Creek & Tributary of Marlbrook Creek Strs. & Apprs. (S)

Hwy. 195

(Hempstead) (pe) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	50%	90%	75%		20%	RCB	100%	NA	NA
TARGET DATE		Dec 19	Mar 20	Mar 20		Oct 21	Feb 22	SCHEDULED DATE: 04-2022 STIP FFY: 2021			
END DATE		May 19	Oct 20	Dec 20	May 19						

TYPE WORK: Replace 2 bridge length structures and 1 Non-bridge length structure with Box Culverts.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0029(32)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18. Project renamed on 1/25/19. Project reprogrammed on 7/19/21.

GENERAL: 240-250 ADT.

BRIDGE INFO: M3171 (51.56, Br. Repl., P2, Deck 6, Super. 5, Sub. 6, 1967); M3172 (49.31, Br. Repl., P2, Deck 6, Super. 5, Sub. 5, 1967)

ENV: Tribal consultation sent 1/22/19. RTA for 2 properties to SHPO 2/13/19; 0 properties eligible 2/14/19. Constraints to BR, RDWY, & SUR 2/14/19. CRS to SHPO 11/23/20, response 12/12/20. T1-CE appr'd 12/12/20.

SUR: CSUR 100%. Aerial photo flown 3/5/19. DSUR to Rdwy/Bridge 5/16/19. Existing ROW to ROW 5/16/19. Add'l DSUR req'd 10/04/19, 100% to Rdwy 12/04/19.

RDWY: Floodplain SP req'd. Early Coord Meeting held 6/12/19. Hyd Anal complete to Bridge 10/3/19 & 2/5/20. Add'l Survey req 10/4/19. Traffic & Materials req 1/23/20. Prelim Layouts to ROW & ENV 2/14/20. ROW & UTIL req'mts to ROW 10/28/20. RDWY Info to ENV 10/28/20. Des Criteria appr'd 11/10/20. RUC req 12/21/20. Rev ROW & UTIL req'mts to ROW 5/19/21.

ROW: COURT ORDER - Plans xx% (xx trs). AUI 4/9/19. UFI 1/15/20; Revised Plan to 4 utils 5/27/21, Plans to 4 utils 10/30/20; 1/4 est rec'd. 1 utils w/ no involvement.

BR: 3 RCBC.

MAT: Soil Survey %AC to Rdwy 1/27/2020.

TP&P: No railroad involvement.

SIR: STIP Traffic data sent to ENV on 1/7/2019.

ORIGINAL SCHEDULE: SCHEDULED-Nov 21

020776 Deep Bayou Str. & Apprs. (S)

Hwy. 199

(Lincoln) (Non-APHN) (Major Collector) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%				0%	TBD		
TARGET DATE		Feb 22	Aug 22	Aug 22	Mar 22	Apr 23	Oct 23	SCHEDULED DATE: 04-2024 STIP FFY: 2024			
END DATE											

TYPE WORK: Replace 1 structure.

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 150 ADT.

BRIDGE INFO: M2304 (73.81, Br. Repl., NP, Deck 6, Super. 6, Sub. 6, 1966)

ENV: EPD.

RDWY: Floodplain SP req'd. Traffic & Materials req 5/17/21.

TP&P: No railroad involvement.

Other Federal-Aid & State Jobs

080617 Wolf Pen Creek Str. & Apprs. (S)

Hwy. 215

(Johnson) (garver) (0.15 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	90%	50%	75%	15%	10%	30%	100%	NA	
TARGET DATE		Nov 19	Apr 20	Sep 21		Oct 21	Dec 21	SCHEDULED DATE: 11-2021 STIP FFY: 2022			
END DATE		Dec 19	Jun 20		Feb 20						

TYPE WORK: Replace 1 bridge.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0036(26)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 170 ADT.

BRIDGE INFO: M2349 (61.47, Br. Repl., NP, SD, Deck 4, Super. 4, Sub. 4, 1937)

ENV: Ozark-St Frances National Forest involvement. Tribal consultation letters sent 2/24/20. ARS to SHPO 4/15/20, response 4/16/20. Env constraints to BR & Rdwy 4/22/20. CRS to SHPO 12/2/20, response 1/12/21. Section 401 pre-filing letter to ADEQ 6/18/21.

SUR: Aerial photo flown 2/08/19. CSUR 100%. DSUR to Rdwy 12/20/19.

PSUR: PSUR to ROW 02/06/20.

RDWY: No Floodplain SP req'd. Traffic & Materials req 6/11/19. T.O. to CON 10/18/19. Des Criteria apprv'd 12/18/19.

DSUR rec'd 12/20/19. Early Coord Meeting held 2/25/20. 60% Plans rec'd from CON 6/5/20. ROW & UTIL req'mts to ROW 6/23/20. Avg Running Speeds req 6/23/20. 60% Plans rev'd & ret'd to CON 7/22/20. RDWY Info to ENV 7/22/20. Field Insp held 9/10/20. 90% Plans rec'd from CON 7/14/21. Final Field Insp req 7/16/21.

ROW: COURT ORDER by ARDOT. Plans 80% (3 trs). 2 USA trs. AUI 12/3/19, UFI 6/16/20, 5/25/21; Plans to x utils x/x/20.

BR: (SWP) 1 Bridge. Layout 95%. Prelim. Info to Env. 7/9/21. Rec'd. 90% plans 7/14/21.

MAT: Soil Survey to Rdwy 10/14/19.

TP&P: No railroad involvement.

ORIGINAL SCHEDULE: SCHEDULED-Dec 21; DSUR-Nov 19; RDWY-Apr 20; ENV-Feb 21; ROW-Aug 21; UTIL-Dec 21

040779 Elmo Creek Str. & Apprs. (S)

Hwy. 220

(Crawford) (pri) (0.24 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	65%	90%	75%	20%	25%	RCB	100%	NA	
TARGET DATE		Feb 19	Nov 19	Feb 20		Sep 21	Feb 22	SCHEDULED DATE: 02-2022 STIP FFY: 2021			
END DATE		Feb 19	Jan 20	Mar 20	Feb 19						

TYPE WORK: Replace 1 structure with R.C. Box Culvert.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 320 ADT.

BRIDGE INFO: M2364 (52.47, Br. Repl., P2, Deck 5, Super. 5, Sub. 5, Hist., 1948)

ENV: Historic bridge process required. Tribal consultation sent 3/7/19. ARS to SHPO 5/28/19; response 5/30/19. Historic Bridge marketing exemption response 9/26/19. MOA signed 12/18/19. NRI coordination letter sent 12/18/19. MOA to SHPO 1/6/20. CRS to SHPO 2/4/20, SPHO response 2/7/20. T3-CE apprv'd 3/11/20.

SUR: CSUR 100%. Aerial photo flown 11/20/15. DSUR 100% to Rdwy 2/14/19. Historic bridge scan to Env 11/6/20.

PSUR: Existing ROW to ROW 2/28/19.

RDWY: Floodplain SP req'd. DSUR rec'd 2/14/19. Traffic & Soil Survey req 4/3/19. Early Coord Meeting held 5/9/19. Hyd Anal complete to Bridge 7/26/19. Field Insp held 11/21/19. Des Criteria apprv'd 12/18/19. ROW & UTIL req'mts to ROW 1/2/20. RDWY Info to ENV 1/6/20. Loc & Des Doc apprv'd 3/17/20.

ROW: COURT ORDER. Plans 90% (7 trs). Auth Rec'd 6/9/21. x/7 apprs made & apprv'd. UFI held 10/23/19; Plans to 3 utils 1/20/2020; 1/3 est rec'd.

MAT: Soil Survey to Rdwy 7/09/19.

TP&P: No railroad involvement.

SIR: Traffic data sent to RDWY on 4/4/2019.

ORIGINAL SCHEDULE: SCHEDULED-Aug 21; DSUR-Feb 19; RDWY-Nov 19; ENV-Feb 20; ROW-Aug 20; UTIL-Feb 21

Other Federal-Aid & State Jobs

050416 Cattail Creek Str. & Apprs. (S)

Hwy. 224

(Jackson) (urb) (0.07 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	50%	90%	75%		25%	RCB	TBD	NA	NA
TARGET DATE		Nov 20	Mar 21	Mar 21		Sep 21	Jan 22	SCHEDULED DATE: 01-2022 STIP FFY: 2023			
END DATE		Aug 20	Mar 21	Apr 21	Oct 20						

TYPE WORK: Replace 1 structure with R.C. Box Culvert.

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 80 ADT.

BRIDGE INFO: 14152 (68.61, Br. Repl., NP, Culv. 5, 1945)

ENV: EPD. Constraints to BR, RDWY, & SURV 1/22/19. Tribal consultation letters 1/7/21. ARS to SHPO 2/22/21, response 2/22/21. SHPO response to PIF 3/11/21. T1CE apprvd 4/8/21.

SUR: Aerial photo flown 2/13/19. CSUR 100%. DSUR 100% to Rdwy 8/6/20.

PSUR: Existing ROW to ROW 10/27/20.

RDWY: Floodplain SP req'd. Traffic & Materials req 9/27/19. DSUR rec'd 8/6/20. Early Coord Meeting held 1/13/21.

Prelim Layouts to ROW & ENV 1/22/21. Hyd Anal complete to Bridge 2/9/21. Des Criteria apprvd 2/16/21. RDWY Info to ENV 3/31/21. ROW & UTIL req'mts to ROW 3/31/21. Field Insp held 4/20/21.

ROW: Plans xx% (x trs). AUI on 10/14/20. Plans to 2 utils 4/29/21; 1/2 est rec'd, 1 no conflict.

BR: (JYP) 1 RCBC.

TP&P: No railroad involvement.

SIR: STIP Traffic data sent to ENV on 1/7/2019.

050415 Double Branch Str. & Apprs. (S)

Hwy. 230

(Independence) (pe) (0.02 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	50%	100%	75%	15%	20%	RCB	35%	NA	NA
TARGET DATE		Nov 20	Mar 21	Mar 21		Sep 21	Mar 22	SCHEDULED DATE: 03-2022 STIP FFY: 2022			
END DATE		Jul 20	Mar 21	Apr 21	Oct 20						

TYPE WORK: Replace 1 structure with R.C. Box Culvert.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 1,500 ADT.

BRIDGE INFO: M4065 (63.47, Br. Repl., P3, Deck 7, Super. 6, Sub. 6, 1980)

ENV: EPD. Constraints to BR, RDWY, & SURV 1/23/19. Tribal consultation sent 5/21/19. ARS to SHPO 6/4/19; response 6/11/19. PIF to SHPO 3/16/21, response 3/18/21, addendum to SHPO 4/13/21, response 4/22/21. T1CE apprvd 4/29/21. NW14, no pcn.

SUR: Aerial photo flown 12/18/18. CSUR 95%. DSUR 100% to Rdwy 7/23/20.

PSUR: Existing ROW to ROW 10/27/20.

RDWY: Floodplain SP req'd. DSUR rec'd 7/23/20. Early Coord Meeting held 9/24/20. Materials & Traffic req 10/8/20.

Prelim Layout to ROW & ENV 11/12/20. Hyd Anal complete to Bridge 2/12/21. Des Criteria apprvd 3/2/21. ROW & UTIL req'mts to ROW 3/23/21. RDWY Info to ENV 3/23/21. Field Insp held 4/14/21.

ROW: COURT ORDER Plans 70% (4 trs). UFI 11/18/20; Plans to 3 utils 4/6/21; 1/3 est rec'd.

MAT: Soil Survey % AC to Rdwy 10/12/2020.

TP&P: No railroad involvement.

SIR: STIP Traffic data sent to ENV on 1/7/2019.

Other Federal-Aid & State Jobs

101054 Hwy. 230 Strs. & Apprs. (S)

Hwy. 230

(Craighead & Lawrence) (neel-schaffer) (Non-APHN) (Major Collector) /NHPP/Earmark/State/

||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	60%	90%	75%	5%	15%	10%	100%	NA	
TARGET DATE		Dec 19	May 20	Mar 21	Jan 20	Dec 21	Sep 22	SCHEDULED DATE: 09-2022 STIP FFY: 2022			
END DATE		Dec 19	May 20	Apr 21	Jan 20						

CRITICAL NOTES: \$2,497,993 of repurposed earmark money must be obligated by Sept. 2022.

TYPE WORK: Replace 4 bridges, replace 6 structures with R.C. Box Culverts.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-1638(4)

BACKGROUND INFO: Project programmed on 3/5/19.

GENERAL: 270-610 ADT.

BRIDGE INFO: M2471 (24.67, Br. Repl., P0, SD, Deck 4, Super. 5, Sub. 5, 1920); M3130 (22.55, Br. Repl., P0, SD, Deck 7, Super. 4, Sub. 3, 1966); M3187 (15.19, Br. Repl., P0, SD, Deck 5, Super. 4, Sub. 4, Hist., 1968); M3215 (15.07, Br. Repl., P0, SD, Deck 5, Super. 4, Sub. 4, 1968); M3224 (12.39, Br. Repl., P0, SD, Deck 3, Super. 4, Sub. 4, 1968); M3269 (17.53, Br. Repl., P0, SD, Deck 5, Super. 4, Sub. 5, 1970); M3280 (65.06, Br. Repl., NP, Deck 5, Super. 5, Sub. 5, 1970); M3319 (19.31, Br. Repl., P0, SD, Deck 5, Super. 5, Sub. 4, 1971); M3817 (30.17, Br. Repl., P0, SD, Deck 6, Super. 4, Sub. 4, Hist., 1967); M4019 (83.42, Br. Repl., NP, Deck 6, Super. 5, Sub. 5, 1984)

ENV: tribal consultation letter sent 2/24/20. Constraints to Rdwy & BR 4/2/20. ARS to SHPO 6/5/20, Bridge marketing letters mailed 6/15/20. PIF to SHPO 8/21/20, response 8/31/20. MOA to SHPO, response 1/19/20. MOA to Independence and Sharp Counties 1/21/21. T3 CE apprvd 4/5/21.

SUR: Add'l CSUR 100%. UAS Photography 5/6/19. Pics available. NTP to CON 6/26/19. Photogrammetry 100%.

DSUR: U&D 95%. DSUR to Rdwy 12/18/19 with exception of M3817. M3817 DSUR 100%, to Rdwy 03/13/20.

PSUR: PSUR updated 5/18/20 for M3817.

RDWY: 100869 - Floodplain SP req'd. DSUR rec'd 12/30/16. Prelim Prints to ROW & ENV 1/18/17. Soil Survey & Traffic req 1/18/17. Hyd Anal complete to Bridge 7/7/17. Early Coord Meeting held 2/6/18. ROW reqm'ts to ROW 2/28/18. Rev Hyd Anal complete to Bridge 5/18/18. Rev ROW reqm'ts to ROW 7/16/18. UTIL reqm'ts to ROW 8/24/18. Avg Running Speed req 8/24/18. RDWY Info to ENV 9/13/18. Design Criteria apprv'd 10/3/18.

101054 - Traffic & Materials req 10/2/19. DSUR rec'd 12/18/19. T.O. to CON 2/12/20. Kick-Off Meeting held 2/27/20. 30% Plans (Sites 4, 8-10) rec'd from CON 4/8/20. 30% Plans (Sites 3, 6, 7) rec'd from CON 4/17/20. 30% Plans (Sites 3-4, 6-10) rev'd & ret'd to CON 4/24/20. 30% Plans (Site 5) rec'd from CON 4/24/20. 30% Plans (Sites 1-2) rec'd from CON 4/29/20. Des Criteria apprv'd 5/1/20. 30% Plans (Sites 1, 2, & 5) rev'd & ret'd to CON 5/8/20. 60% Plans (all sites) rec'd from CON 5/18/20. ROW & UTIL reqm'ts to ROW 5/29/20. 60% Plans rev'd & ret'd to CON 6/26/20. Rev 60% Plans rec'd from CON 7/2/20. Rev 60% Plans rec'd from CON 7/17/20. Rev 60% Plans rev'd & ret'd to CON 7/24/20. Field Insp held 8/5/20. RDWY Info to ENV 8/20/20. Rev 60% Plans rec'd from CON 10/2/20. Rev ROW & UTIL reqm'ts to ROW 10/12/20.

ROW: COURT ORDER Plans 20% (3 trs). UFI 9/10/20; Plans to 3 utils 10/16/20.

BR: (CMW) Layout 95%. HBAC marketed Hist. Br. To Districts 4/3/18. HBAC to FHWA for Apv'l. 8/2/18. HBAC Demo Recomm. Apv'd. 8/27/18. Prelim info to Env. 10/12/18. Historic Preference letter for Bridges M3187 & M3817 to Independence County 10/13/20.

MAT: Soil Survey for previous Job 100869 to RDWY 4/6/17. Soil Survey %AC to Rdwy 10/8/19.

TP&P: no railroad involvement

ORIGINAL SCHEDULE: SCHEDULED-Nov 21

Other Federal-Aid & State Jobs

100984 Big Bay Ditch Nos. 1 & 3 Strs. & Apprs. (S)

Hwy. 230

(Craighead) (horner-shifrin) (0.2 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	95%	90%	75%	5%	50%	95%	100%	NA	NA
TARGET DATE		Aug 19	Mar 20	Mar 20		Nov 21	Feb 22	SCHEDULED DATE: 02-2022 STIP FFY: 2021			
END DATE		Jul 19	May 20	Jul 20	Aug 19						

TYPE WORK: Replace 1 bridge and 1 structure with R.C. Box Culvert.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0016(78)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 760 ADT.

BRIDGE INFO: M3214 (17.73, Br. Repl., P0, SD, Deck 3, Super. 4, Sub. 4, 1968); M3216 (23.67, Br. Repl., P0, SD, Deck 3, Super. 5, Sub. 4, 1968)

ENV: Tribal consultation sent 1/11/19. RTA for 2 structures to SHPO 2/28/19; 0 eligible 3/4/19. Constraints to BR, RDWY & SUR 3/13/19. ARS to SHPO 12/17/19, response 12/19/19. CRS to SHPO 7/1/20, response 7/15/20. T3-CE appr'd 7/15/20.

SUR: Aerial photo flown 4/4/15. CSUR 100%. DSUR to Rdwy/Bridge 7/12/19. Add'l DSUR req'd 01/24/20, 100% to Rdwy 03/13/20.

PSUR: Existing ROW to ROW 8/21/19. Add'l ROW req'd 5/21/20.

RDWY: No Floodplain SP req'd. DSUR rec'd 7/12/19. Traffic req 7/15/19. Materials req 8/9/19. Early Coord Meeting held 12/17/19. Hyd Anal complete to Bridge 12/19/19. T.O. to CON 1/7/20. 30% Plans rec'd from CON 1/24/20. Add'l Survey req 1/24/20. Des Criteria appr'd 1/28/20. 30% Plans rev'd & ret'd to CON 2/7/20. Rev 30% Plans rec'd from CON 2/14/20 & 2/25/20. Rev 30% Plans rev'd & ret'd to CON 2/20/20 & 3/5/20. 60% Plans rec'd from CON 4/6/20. 60% Plans rev'd & ret'd to CON 4/29/20. Rev 60% Plans rec'd from CON 5/19/20. ROW & UTIL req'mts to ROW 5/19/20. RDWY Info to ENV 5/21/20. Rev 60% Plans rev'd & ret'd to CON 6/10/20. Loc & Des Doc appr'd 7/17/20. Rev ROW & UTIL req'mts to ROW 3/15/21. 90% Plans rec'd from CON 3/12/21. Plans to EST 3/15/21. FFI held 3/23/21. 90% Plans rev'd & ret'd to CON 5/27/21.

ROW: COURT ORDER by ARDOT. Plans xx% (x trs). AUI held 9/18/19, UFI held 3/18/20. Plans to 4 utils 6/18/20, 10/22/20; 4/4 est rec'd, 1 utils no involvement, 3/3 WO issued.

BR: (JYP) Layout 95%. Rec'd. 90% plans 3/15/21. Ret'd comments 90% plans 3/23/21.

MAT: Soil Survey to Rdwy 8/14/19.

TP&P: 11/20/20 No RR Involvement

SIR: STIP Traffic data sent to ENV on 1/7/2019.

ORIGINAL SCHEDULE: SCHEDULED-Aug 21; DSUR-Aug 19; RDWY-Mar 20; ENV-Mar 20; ROW-Oct 20; UTIL-Apr 21

050474 Sulphur Springs Creek Str. & Apprs. (Sulphur Rock) (S)

Hwy. 233

(Independence) (m.baker) (Non-APHN) (Major Collector) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%		10%	50%			0%	TBD		
TARGET DATE		May 21	Oct 21	Oct 21	Sep 21	Jun 22	Dec 22	SCHEDULED DATE: 05-2023 STIP FFY: 2023			
END DATE		May 21									

TYPE WORK: Replace 1 structure.

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 900 ADT.

BRIDGE INFO: M2485 (52.92, Br. Repl., NP, Deck 5, Super. 5, Sub. 6, 1940)

ENV: EPD. NA consultation letters sent to tribes 6/11/21. Env constraints to RDWY 7/23/21.

SUR: 05x148-M2485. CSUR 100%. Aerial photo 2/14/20. DSUR to Rdwy 5/19/21.

PSUR: 6 Certs.

RDWY: Floodplain SP req'd. Traffic & Materials req 5/17/21. DSUR rec'd 5/19/21. Hyd Anal 80%.

TP&P: No railroad involvement.

Other Federal-Aid & State Jobs

090642 Hwy. 235 Str. & Apprs. (S)

Hwy. 235

(Marion) (pri) (Non-APHN) (Major Collector) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%		5%	75%			0%	TBD		
TARGET DATE		May 21	Dec 21	Dec 21	Sep 21	Aug 22	Feb 23	SCHEDULED DATE: 08-2023 STIP FFY: 2024			
END DATE		May 21			Jun 21						

TYPE WORK: Replace 1 structure.

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 830 ADT.

BRIDGE INFO: M2499 (40.93, Br. Repl., P0, SD, Deck 4, Super. 4, Sub. 6, 1960)

ENV: EPD.

SUR: 09x026-M2499. CSUR 100%. Aerial photo 2/29/20. DSUR to Rdwy 5/19/21.

PSUR: Existing ROW to ROW 6/24/21.

RDWY: Floodplain SP req'd. Traffic & Materials req 5/17/21. DSUR rec'd 5/19/21.

TP&P: No railroad involvement.

110703 Locust Slough Str. & Apprs. (S)

Hwy. 260

(Woodruff) (pickering) (0.17 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	95%	95%	75%	20%	15%	100%	100%	NA	NA
TARGET DATE		Feb 20	Aug 20	Aug 20		Feb 21	Aug 21	SCHEDULED DATE: 11-2021 STIP FFY: 2022			
END DATE		Mar 20	Aug 20	Sep 20	Jun 20						

TYPE WORK: Replace 1 bridge with R.C. Box Culvert.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 90 ADT.

BRIDGE INFO: M3935 (52.64, Br. Repl., P3, Deck 7, Super. 6, Sub. 6, 1976)

ENV: EPD. Constraints to BR, RDWY, & SUR 2/14/19. rev. Constraints to BR & RDWY 7/2/20. PIF to SHPO 7/30/20, response 8/7/20. T3CE appr'd 9/23/20. NW23 request to USACE 10/26/20.

SUR: Aerial photo flown 1/10/19. NTP to CON 11/20/19. CSUR 100%. DSUR to Rdwy 03/13/20.

PSUR: Existing ROW to ROW 6/18/20.

RDWY: Floodplain SP req'd. Traffic & Materials req 3/2/20. DSUR rec'd 3/13/20. T.O. to CON 4/2/20. 30% Plans rec'd from CON 5/15/20. 30% Plans rev'd & ret'd to CON 6/3/20. Rev 30% Plans rec'd from CON 6/15/20. Rev 30% Plans rev'd & ret'd to CON 7/2/20. Des Criteria appr'd 7/23/20. 60% Plans rev'd & ret'd to CON 8/13/20. ROW & UTIL req'mts to ROW 8/14/20. Field Insp held 8/25/20. Loc & Des Doc appr'd 9/24/20. 90% Plans rec'd from CON 10/7/20. Final Field Insp held 10/13/20. RDWY Info to ENV 8/3/20. 90% Plans rev'd & ret'd to CON 1/8/21. Rev 90% Plans rec'd from CON 1/18/21. Rev 90% Plans rev'd & ret'd to CON 2/22/21. Final Plans rec'd from CON 2/26/21.

ROW: COURT ORDER Plans 90% (4 trs). Initial Auth Req 8/5/21. AUI 12/31/19, UFI 10/13/20. Plans to 3 utils 6/2/21.

BR: (TMG) Rec'd. 90% plans 10/7/20 & 1/18/21. Ret'd "no comments" on 90% plans 1/5/21. Rec'd. final plans 3/1/21.

MAT: Soil Survey %AC to Rdwy 3/2/2020.

TP&P: No railroad involvement.

SIR: STIP Traffic data sent to ENV on 1/7/2019.

ORIGINAL SCHEDULE: SCHEDULED-Aug 21

Other Federal-Aid & State Jobs

090433 Hwy. 264/Bellview St./Spring Creek Rd. Inters. Impvts. (Lowell) (S)

Hwy. 264

(Benton) (city) (APHN) (Urban Minor Arterial) /STBGP/Attrib/Local/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
NA		30%	50%			10%	NA	TBD	30%	NA
							SCHEDULED DATE: 2022 STIP FFY: 2021			

TYPE WORK: Intersection Improvements

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/4/16. Project renamed on 10/31/17.

GENERAL: 9,900 ADT. Between this project and Job BB0902, City utilizing \$2 million in STP funds transferred from previous partnering projects (090240 & 090232) with required match. City utilized \$1,535,850 in STP funds on Job BB0902, and \$16,000 in STP funds on Job 090240, leaving the remaining \$448,150 for this project. An additional \$400,000 in Federal funds was added in the 2016-2020 STIP with City match. Total available for this project is \$848,150 in Federal-aid. The remainder of funding will be the City's responsibility. City's consultant to handle design. The Department will handle all other phases of the project. Draft agreement and resolution sent to City 4/16/18. Agreement with City executed 5/16/18.

ENV: Within Cave Springs recharge area. Constraints to RDWY 12/14/17. Tribal consultation sent 1/11/18. PIF to SHPO 3/23/18; conc recd 3/23/18.

SUR: Aerial photo flown 1/27/16. Photo CTL picked.

RDWY: No Floodplain SP req'd. 30% Plans rec'd from City's Con 12/15/17. 30% Plans rev'd & ret'd to City's Con 12/15/17. Rev 30% Plans rec'd from City's Con 11/9/18 & 4/17/19. Rev 30% Plans rev'd & ret'd to City's Con 12/13/18 & 5/28/19. Des Criteria not req'd. Meeting w/ City held 11/15/19. Rev 30% Plans rec'd from PM 5/19/21. Rev 30% Plans rev'd & ret'd to PM 6/25/21.

ROW: By ARDOT. AUI 1/03/19; UFI 9/25/19.

ORIGINAL SCHEDULE: SCHEDULED-Jun 19; RDWY-Jul 18; ENV-Sep 18; ROW-Dec 18; UTIL-Jun 19

Other Federal-Aid & State Jobs

040790 Spring Branch, Alexander Creek & Relief Strs. & Apprs. (S)

Hwy. 270

(Scott) (jacobs) (NHS) (Principal Arterial) (4LG) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	65%	100%	75%	10%	15%	60%	100%	NA	
TARGET DATE		Dec 19	Dec 20	Mar 21		Dec 21	Jun 22	SCHEDULED DATE: 06-2022 STIP FFY: 2022			
END DATE		Oct 19	Mar 21	Apr 21	Feb 20						

TYPE WORK: Replace 3 structures with R.C. Box Culverts.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 900 ADT.

BRIDGE INFO: 03387 (75.03, Br. Repl., NP, Deck 6, Super. 5, Sub. 6, 1928); 03388 (47.78, Br. Repl., P1, SD, Deck 5, Super. 4, Sub. 4, 1928); 03393 (66.44, Br. Repl., NP, Deck 7, Super. 6, Sub. 5, 1928)

ENV: Ouachita National Forest involvement. Tribal consultation sent 5/21/19. ARS to SHPO 5/28/19; response 6/5/19.

Cooperating Agency Letter to USFS 11/1/19. PIF to SHPO 2/11/21, response 2/22/21. T3-CE approved 4/15/21.

NW14, no pcn.

SUR: CSUR 100%. Aerial photo flown 4/20/15. NTP to CON 6/19/19. DSUR to Rdwy 10/01/19.

PSUR: 10 certs. PSUR to ROW 02/26/20.

RDWY: No Floodplain SP req'd. DSUR rec'd 10/1/19. Early Coord Meeting held 10/16/19 & 3/2/20. Prelim Layouts to

ROW & ENV 11/19/19. Traffic, FWD, & Soil Survey req 11/19/19. T.O. to CON 2/25/20. 30% Plans rec'd from CON

4/14/20. 30% Plans rev'd & ret'd to CON 9/8/20. Des Criteria appr'd 10/15/20. 60% Plans rec'd from CON 12/8/20.

60% Plans rev'd & ret'd to CON 3/24/21. RDWY Info to ENV 3/24/21. ROW & UTIL reqm'ts to ROW 3/24/21. Field Insp

held 4/1/21. Loc & Des Doc appr'd 4/27/21.

ROW: Plans 50% (4 trs). AUI 10/14/19, UFI 12/31/19. Plans to 3 utils 4/29/21.

BR: (JYP)

MAT: Soil Survey to Rdwy 3/3/2020.

TP&P: No railroad involvement.

SIR: FWD to RDWY 12/31/19.

CA0611 Ouachita River – Hwy. 227 (Widening) P.E.

Hwy. 270

(Garland) (3.38 mi.) (NHS) (Urban Principal Arterial) (4LG)

TYPE WORK: Major Widening

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: Project programmed on 2/23/16.

GENERAL: 9,800-35,000 ADT.

061737 Ouachita River – Fleetwood Dr. (Widening) (S)

(Garland) (urb) (1.67 mi.) (NHS) (Urban Principal Arterial) (4LG) /Sales Tax-X/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	40%	70%	75%			NA	CON		TBD
TARGET DATE			Jul 21	Oct 21		Oct 22	Oct 23	SCHEDULED DATE: 10-2023 STIP FFY: 2024			
END DATE		Jun 14			Jul 14						

TYPE WORK: Widen to 4 lanes. Pavement type: Asphalt

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 3/25/21.

GENERAL: 9,800-12,000 ADT. IOM 03/25/2021 - Project supersedes Job CA0612.

ENV: NEPA process. PI scheduled 6/30/16 in Hot Springs; cancelled. PI held 12/8/16 in Hot Springs.

SUR: DSUR and PSUR under CA0607.

RDWY: No Floodplain SP req'd. Traffic & Materials req 5/17/21.

TP&P: No railroad involvement.

Other Federal-Aid & State Jobs

061611 I-30 Strs. & Apprs. (Hwy. 270) (Malvern) (S)

Hwy. 270

(Hot Spring) (bridgefarmer) (NHS) (Urban Principal Arterial) (4LG) /STBGP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	5%	10%	75%			5%	100%	NA	
TARGET DATE		May 20	Sep 21	Dec 21		Sep 22	Mar 23	SCHEDULED DATE: 03-2023 STIP FFY: 2022			
END DATE		Jun 20			Jul 20						

TYPE WORK: Replace 2 structures.

WORK ZONE POLICY: Significant.

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

BRIDGE INFO: A3426 (82.20, Br. Repl., NP, SD, Deck 4, Super. 6, Sub. 5, 1964); B3426 (82.32, Br. Repl., NP, SD, Deck 4, Super. 6, Sub. 5, 1964)

ENV: Env. Constraints to RDWY & Bridge 8/26/19.

SUR: Aerial photo flown 3/5/19. NTP to CON 02/06/20. CSUR 100%. DSUR to Rdwy 6/10/20. Add'l DSUR req'd 5/24/21 50%. UAV-LiDAR acquired 6/17/21. Feature Extraction 100%.

PSUR: 16 certs. NTP to Con 4/16/20. PSUR to ROW 7/17/20.

RDWY: No Floodplain SP req'd. Traffic, TMs, & Materials req 11/21/19. DSUR rec'd 6/9/20. T.O. to CON 7/23/20. Early Coord Meeting held 12/8/20.

BR: (SWP)

MAT: Soil Survey %AC to Rdwy 11/25/19.

TP&P: No railroad involvement.

SIR: TMs sent to RDWY 12/12/19.

ORIGINAL SCHEDULE: DSUR-May 20; RDWY-Jan 21; ENV-Mar 21; ROW-Sep 21; UTIL-Mar 22

020717 Prattsville – Jefferson Co. Line (Passing Lanes) (S)

Hwy. 270

(Grant) (halff) (4.8 mi.) (NHS) (Principal Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	65%	20%	75%		10%	NA	100%	NA	
TARGET DATE		Dec 19	May 21	Nov 21		Nov 22	Aug 23	SCHEDULED DATE: 08-2023 STIP FFY: 2023			
END DATE		Jan 20	Jun 21		Dec 19						

TYPE WORK: Two sets of passing lanes. EB Weigh Pad

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 5,100-6,100 ADT.

ENV: Constraints to RDWY 3/11/19. Tribal consultation letters sent 5/28/20. Phase 1 VPI to be held 4/26-5/10/21 @ <https://www.ardot.gov/publicmeetings> ARS to SHPO 7/26/21,

SUR: Aerial photo flown 1/21/19, 3/18/19. Picks available for east segment. CSUR 100%. Photogrammetry 100%. NTP to CON 10/28/19. U&D 100%. DSUR to Rdwy 1/3/20. Add'l DSUR 100% to Rdwy 7-16-20.

PSUR: 75 certs. PSUR to ROW 12/19/19. Add'l PSUR (15 certs) req'd 12/2/20 to ROW 2/2/21.

RDWY: Floodplain SP req'd. Traffic & Material req 11/21/19. DSUR rec'd 1/3/20. Passing Lane Locations appr'd 2/6/20. Avg Running Speed, FWD, and & Soil Survey req 2/7/20. T.O. to CON 3/30/20. Des Criteria appr'd 4/29/20. Add'l Survey rec'd 7/16/20 & 9/25/20. 30% Plans rec'd from CON 9/10/20. Add'l Survey req 9/11/20. 30% Plans rev'd & ret'd to CON 10/2/20. 60% Plans rec'd from CON 4/12/21. 60% Plans rev'd & ret'd to CON 4/28/21. Field Insp held 5/12/21. Rev 60% Plans rec'd from CON 6/21/21. ROW & UTIL reqm'ts to ROW 6/22/21. RDWY Info to ENV 6/24/21. Rev 60% Plans rev'd & ret'd to CON 7/19/21.

ROW: Plans by Halff. AUI 10/24/19, UFI 7/15/2021.

MAT: Soil Survey %AC to Rdwy 11/26/19. Soil Survey to Rdwy 9/14/2020.

TP&P: no railroad involvement

SIR: FWD to RDWY 3/3/2020.

ORIGINAL SCHEDULE: DSUR-Dec 19; RDWY-Nov 20; ENV-May 21; ROW-Feb 22; UTIL-Nov 22

Other Federal-Aid & State Jobs

020626 Hwy. 104 – Hwy. 365 (S)

Hwys. 270 & 365S

(Jefferson) (urb) (4.76 mi.) (NHS) (Urban Principal Arterial) /NHPP/Earmark/State/

||Design Criteria: Established

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
100%	100%	95%	100%	75%	90%	40%	100%	100%	95%	NA
	Jan 17	Mar 18	May 18	Apr 17	Jul 21	Mar 22	SCHEDULED DATE: 02-2022 STIP FFY: 2022			
	Apr 17	Mar 18	Apr 18	May 17						

TYPE WORK: Widen to 5 lanes and overlay ramps. Pavement Type: Asphalt.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0035(49)

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/4/16.

GENERAL: 6,500-13,000 ADT.

ENV: Tribal consultation sent 8/28/17. Constraints to RDWY 11/29/17. RTA for 46 properties to SHPO 3/1/18; 0 structures determined eligible 3/2/18. PI held 4/19/18 in White Hall. PIF to SHPO 4/12/18; conc recd 4/13/18. T3 CE apprvd 4/20/18. NW 14 Permit request to CoE 4/30/18; issued 9/25/18.

SUR: Aerial photo flown 1/13/16. Photo CTL picked. Photogrammetry 100%.

DSUR: CSUR 100%. U&D 100%. Static LiDAR 100%. DSUR to RdwY 4/14/17. ROW staking req'd 11/25/19, 100% to ROW 01/17/20.

PSUR: 229 certs. PSUR to ROW 5/18/17. 1 add'l tract req'd 6/14/18 to ROW 6/20/18. Rev. 2/12/19. Add'l PSUR req'd 5/5/20.

RDWY: No floodplain SP req'd. DSUR rec'd 4/14/17. Prelim Prints to ROW & ENV 9/29/17. Traffic, TMs, FWD, & Soil Survey req 9/29/17. ROW & UTIL req'mts to ROW 3/24/18. RDWY Info to ENV 3/27/18. Add'l TMs req 4/20/18. Loc & Des Doc appr'd 4/24/18. Signal not warranted at Edwards St. Rev ROW & UTIL req'mts to ROW 6/5/18, 3/11/19, & 2/21/20. Des Criteria appr'd 7/30/19. Field Insp held 9/18/19. Rev UTIL req'mts to ROW 10/31/19. LRFD req to Bridge 7/7/20. Plans to EST 12/23/20. Field Insp held 1/6/21.

ROW: Plans 90% (174 trs). Auth Rec'd 12/26/19. 170/170 apprs made & appr'd; 152 Options, 142 Paid, 9 condemned - Poss. 3/1/21 & 3 to be condemned. 5/5 PPO relos moved. AUI 9/13/16, UFI 10/10/18; Plans to 10 Utils on 6/12/18, 3/13/19, 11/1/19 & 5/4/20; 10/12 Utils est rec'd, 1 Utils w/no Involvement, 8/10 WO Issued, 1 Auth, 1 No conflict.

BR: (JYP) RCBC plans 100% 8/31/20.

MAT: Soil Survey to RdwY 1/29/18.

TP&P: Planning study complete (2013). 3/25/2021 - No railroad involvement.

SIR: TMs sent to RDWY 5/8/18 & 10/4/18. Traffic data sent to RDWY 10/3/2017. FWD to RDWY 11/22/17.

ORIGINAL SCHEDULE: SCHEDULED-Nov 20; DSUR-Jan 17; RDWY-Nov 17; ENV-Feb 18; PSUR-Apr 17; ROW-Feb 19; UTIL-Nov 19

070572 Hwy. 274 Strs. & Apprs. (S)

Hwy. 274

(Calhoun) (Non-APHN) (Major Collector) /NHPP/State/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%		5%	50%			0%	TBD		
	May 21	Jan 22	Apr 22	Sep 21	Aug 23	Sep 23	SCHEDULED DATE: 08-2024 STIP FFY: 2024			
	May 21									

TYPE WORK: Replace 3 structures.

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 1,100-1,600 ADT.

BRIDGE INFO: M2643 (59.41, Br. Repl., P2, Deck 6, Super. 6, Sub. 7, 1950); M2644 (56.97, Br. Repl., NP, Deck 6, Super. 7, Sub. 5, 1950); M2645 (59.65, Br. Repl., NP, Deck 6, Super. 7, Sub. 6, 1956)

SUR: 07x134-M2644, 07x138-M2643, 07x139-M2645. CSUR 100%. Aerial photo 1/7/20. DSUR to RdwY 5/19/21.

PSUR: Existing ROW IP.

RDWY: Floodplain SP req'd. Traffic & Materials req 5/17/21. DSUR rec'd 5/19/21.

TP&P: No railroad involvement. Structures to be replaced are not over the rail lines or within 25'.

Other Federal-Aid & State Jobs

030456 Cossatot River & Baker Creek Strs. & Apprs. (S)

Hwy. 278

(Howard) (garver) (0.94 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	75%	50%	75%	5%	15%	15%	TBD	NA	TBD
TARGET DATE		Nov 17	Jun 19	Feb 21	Dec 17	Aug 21	Feb 22	SCHEDULED DATE: 02-2022 STIP FFY: 2022			
END DATE		Dec 17	Aug 19		Jan 18						

CRITICAL NOTES: CoE property and Cossatot River State Park-Natural Area property is involved with Arkansas Natural Heritage Commission easement.

TYPE WORK: Replace 2 existing structures with 2 new structures on New Location.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/4/16.

GENERAL: 620 ADT.

BRIDGE INFO: 05686 (55.96, Br. Repl., NP, SD, Deck 4, Super. 5, Sub. 7, Hist., 1965); 05687 (51.17, Br. Repl., P2, SD, Deck 4, Super. 6, Sub. 7, Hist., 1965)

ENV: The Cossatot River is a Wild and Scenic River. Historic bridge involved. Tribal consultation sent 1/11/18. Permit request 1/11/18. RTA for three properties to SHPO 8/9/18; 2 properties eligible 8/10/18. Constraints to BR, RDWY, & ROW 9/18/18. MOA to SHPO 12/17/19. CRS to SHPO 5/29/20, response 6/3/20. Tribal consultation letters sent 6/16/20.

SUR: Aerial photo flown 4/20/15. Ortho only.

DSUR: CSUR 100%. DSUR 100% to Rdwy 12/13/17.

PSUR: Existing ROW only to ROW 1/23/18. Add'l ROW req'd 4/24/19 to ROW 4/29/19.

RDWY: Floodplain SP req'd. DSUR rec'd 12/13/17. T.O. to CON 9/18/18. Kick Off Meeting held 10/29/18. Traffic req 11/1/18. 30% Plans rec'd from CON 2/25/19. Add'l Survey req 4/24/19. 30% Plans rev'd & ret'd to CON 5/31/19. 60% Plans rec'd from CON 7/9/19. ROW & UTIL req'mts to ROW 8/6/19. RDWY Info to ENV 8/7/19. Field Insp scheduled 10/10/19. 60% Plans rev'd & ret'd to CON 9/26/19. Design Criteria appr'd 9/30/19. Field Insp held 10/10/19.

ROW: COURT ORDER By ARDOT. Plans XX% (# trs). Auth Req X/X/XX. AUI 8/29/17. UFI 4/18/19. Plans to 1 Utils 8/7/19.

BR: (SWP) Layout 95%.

TP&P: No railroad involvement.

SIR: Traffic data sent to RDWY 11/13/2018.

ORIGINAL SCHEDULE: SCHEDULED-Dec 20

Other Federal-Aid & State Jobs

020715 Bayou Bartholomew Str. & Apprs. (Hwy. 278) (S)

Hwy. 278

(Desha) (horner-shifrin) (0.53 mi.) (APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
NA	100%	65%	90%	75%		20%	5%	100%	NA	NA
	Aug 20	Dec 20	Dec 20	Sep 20	Feb 22	Sep 22	SCHEDULED DATE: 09-2022 STIP FFY: 2022			
	Aug 20	Mar 21	Mar 21	Sep 20						

TYPE WORK: Replace 1 bridge.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18. Project renamed on 12/5/19.

GENERAL: 2,300 ADT.

BRIDGE INFO: 02953 (67.97, Br. Repl., NP, SD, Deck 4, Super. 5, Sub. 5, 1956)

ENV: EPD. Constraints to BR, RDWY, & SUR 2/14/19. ARS to SHPO 1/21/21, response 1/24/21. PIF to SHPO 2/3/21, response 2/9/21. T3-CE apprvd 3/10/21.

SUR: CSUR 100%. Aerial photo flown 12/10/18. DSUR to Rdwy 8/26/20.

DSUR: NTP to Con 6/10/20.

PSUR: Existing ROW to ROW 9/29/20.

RDWY: Floodplain SP req'd. Traffic req 9/20/19. Des Criteria appr'd 12/18/19. Materials req 1/16/20. T.O. to CON 4/15/20. DSUR rec'd 8/26/20. Early Coord Meeting held 9/4/20. 30% Plans rec'd from CON 11/9/20. 30% Plans rev'd & ret'd to CON 12/3/20. 60% Plans rec'd from CON 1/17/21. RDWY Info to ENV 2/19/21. Loc & Des Doc appr'd 3/15/21. ROW & UTIL reqm'ts to ROW 3/26/21. 60% Plans rev'd & ret'd to CON 3/26/21. Rev Des Criteria appr'd 7/12/21.

ROW: COURT ORDER by ARDOT. AUI 10/20/20, UFI 11/12/20; Plans to 2 utils 3/30/21; 1/2 Est rec'd.

BR: (TMG) Layout 90%.

MAT: Soil Survey %AC to Rdwy 1/24/2020.

TP&P: No railroad involvement.

SIR: STIP Traffic data sent to ENV on 1/7/2019.

ORIGINAL SCHEDULE: DSUR-Aug 20; RDWY-Dec 20; ENV-Dec 20; PSUR-Sep 20; ROW-May 21; UTIL-Nov 21

Other Federal-Aid & State Jobs

020590 UPRR Str. & Apprs. (McGehee) (S)

Hwy. 278

(Desha) (urb/garver) (0.52 mi.) (APHN) (Major Collector) /NHPP/Earmark/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	100%	100%	100%	90%	70%	100%	100%	NA	NA
TARGET DATE		Jun 17	Aug 17	Nov 17	Sep 17	Nov 21	Nov 21	SCHEDULED DATE: 11-2021 STIP FFY: 2021			
END DATE		Apr 17	Aug 17	Dec 17	May 17						

CRITICAL NOTES: \$4,000,000 of repurposed earmark money must be obligated by Sept. 2021

TYPE WORK: Replace 1 Bridge.

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

FAP NUMBER: NHPP-0021(40)

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/4/16. Project renamed on 11/27/18.

GENERAL: 6,900 ADT.

BRIDGE INFO: 05018 (80.73, Br. Repl., NP, SD, Deck 3, Super. 6, Sub. 7, 1969)

ENV: Constraints to RDWY & BR 7/5/17. PI held 9/21/17 in McGehee. Tribal consultation sent 8/30/17. RTA for 27 properties to SHPO 10/12/17; 0 eligible 11/29/17. PIF to SHPO 12/6/17; conc recd 12/11/17. T2 CE apprvd 12/19/17. NW 23 request to CoE 4/19/18; recd 3/7/19.

SUR: Aerial photo flown 2/5/16. Photo CTL picked. CSUR - 100%. Photogrammetry 100%.

DSUR: U&D 100%. DSUR to Rdwy 4/28/17. Add'l DSUR req'd 6/16/17 to Rdwy 6/20/17.

PSUR: In McGehee city limits. 41 certs. PSUR to ROW 5/9/17. Rev PSUR to ROW 11/2/17. 2 add'l certs to ROW 4/2/19. ROW staking req'd 9/25/19 to ROW 10/05/19.

RDWY: Floodplain SP req'd. DSUR rec'd 4/28/17. Prelim Prints to ROW & ENV 6/6/17. Traffic, FWD, & Soil Survey req 6/6/17. Add'l Survey req 6/16/17. Interim Est to PM 8/24/17. ROW & UTIL req'mts to ROW 8/30/17. RDWY Info to ENV 8/30/17. Loc & Des Doc apprvd 1/2/18. Rev ROW & UTIL req'mts to ROW 4/25/18. T.O. to CON 1/8/19. Des Criteria apprvd 2/5/19. TM req 5/9/19. Field Insp held 6/13/19. RUC req 5/12/20. Plans to EST 6/4/20. Final Field Insp held 6/29/20. Plans cert by HYD 6/11/20. TMP apprvd 7/9/20. TSA rec'd from City 7/29/20.

ROW: Plans 90% (9 trs). Auth Rec'd 11/27/19. Info to RR 10/30/19. 9/9 apprs made & apprvd. 7 options, 6 Paid & 1 condemned - Poss. date 11/2/20. AUI held 2/14/17, UFI held 6/23/17; Plans to 5 Utils 9/20/17 & 4/27/18; 5/5 Utils est rec'd, 3 Utils w/no conflict, 2/2 WO issued. Cond cert 6/21/20.

BR: (CMW) Layout 100%. Prelim. Info to Env. 11/21/17. 3/16/18 - Bridge nameplate to be salvaged by Dept. Bridge plans complete - 6/23/20. Rec'd. final plan Apv'l. from UPRR 9/8/20.

MAT: Soil Survey to Rdwy 7/6/17. Subsurf Invest by Consult.

TP&P: RR Involvement: overpass of UP and leased by AKMD (425329M). Bridge Div. now has ROW info as of notice to Tyler on 1/13/2020. Same DOT number for new structure given the proximity of the old location.

RR: SP submitted to PM 9/21/20 Final 100% plans approved by UPRR 9/4/20. C&M Agreement submitted to UPRR 9/21/20 - no ETA from UPRR on partial execution.

SIR: Traffic data sent to RDWY 6/14/2017. FWD to RDWY 8/9/17. TMs sent to RDWY 5/24/2019.

ORIGINAL SCHEDULE: SCHEDULED-May 19; DSUR-Jun 17; RDWY-Aug 17; ENV-Nov 17; PSUR-Sep 17; ROW-Aug 18; UTIL-May 19

Other Federal-Aid & State Jobs

A40009 Frog Bayou Str. & Apprs. (S)

Hwy. 282

(Crawford) (pri) (Non-APHN) (Minor Collector) /Act 416/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%		5%	75%			0%	TBD		
TARGET DATE								STIP FFY: 2024			
END DATE											

TYPE WORK: Replace 1 structure.

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 240 ADT. To be replaced by state forces.

BRIDGE INFO: M2672 (40.11, P1, SD, Deck 4, Super. 4, Sub. 4, 1935)

ENV: Tribal consultation letters sent 6/18/21.

SUR: DSUR and PSUR under 040445.

RDWY: Floodplain SP req'd.

TP&P: No railroad coordination. Structure to be replaced is 83' from the railroad over bridge.

061741 I-30 Str. & Apprs. (Hwy. 283) (S)

Hwy. 283

(Hot Spring) (Non-APHN) (Major Collector) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		IP		5%				0%	TBD		
TARGET DATE		Feb 22	Aug 22	Aug 22	Mar 22	Apr 23	Oct 23	SCHEDULED DATE: 04-2024 STIP FFY: 2024			
END DATE											

TYPE WORK: Replace 1 structure.

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 960 ADT.

BRIDGE INFO: 03896 (80.42, Br. Repl., NP, SD, Deck 4, Super. 6, Sub. 5, 1967)

ENV: EPD.

SUR: CSUR 95%.

RDWY: No Floodplain SP req'd. Traffic & Materials req 5/17/21.

TP&P: No railroad involvement.

080491 I-40 – East German Ln. (Conway) P.E.

Hwys. 286 & 65B

(Faulkner) (NHS) (Urban Principal Arterial) (4LG)

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: Project programmed on 6/4/14.

GENERAL: 9,200-34,000 ADT. City of Conway responsible for \$2 million of project cost and relocation of city utilities.

City to assume maintenance of Amity Road.

ENV: Constraints to RDWY 8/20/14. PI held 12/18/14 in Conway. PIF to SHPO 1/20/15; appr'd 1/20/15. T3 CE to FHWA 1/30/15; appr'd 2/3/15.

RDWY: W.O. issued to CON 9/16/14. RDWY Info to ENV 1/26/15. LOC & DES Doc appr'd 2/6/15.

Other Federal-Aid & State Jobs

080493 Thomas G. Wilson Dr. – East German Ln. (Conway) (S)

(Faulkner) (garver) (0.5 mi.) (APHN) (Urban Minor Arterial)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%	100%	60%	100%	75%		10%	NA	TBD	60%	NA
TARGET DATE		Jul 14		Feb 15	Jul 14						
END DATE		Jul 14		Feb 15	Jul 14						

TYPE WORK: Widening. Pavement type: Asphalt.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 6/4/14.

GENERAL: 9,200-15,000 ADT. Part of original partnering agreement with City of Conway to provide \$2 million for improvements to Dave Ward Dr. between I-40 and E. German Ln. Job 080492 made improvements between I-40 and Thomas G. Wilson Dr. and utilized the full \$2 million, fulfilling the City's commitment. Job 080492 was substantially complete in December 2016.

ENV: ENV under 080491.

SUR: DSUR & PSUR under Job 080491.

DSUR: CSUR 100%. U & D Survey 100%. Photogrammetry 100%. DSUR to CON 7/29/14.

PSUR: (16 Tracts) PSUR to ROW 7/11/14.

RDWY: No floodplain SP req'd. FWD req. 8/1/14. 30% Plans rec'd from CON 12/1/14. 30% Plans rev'd & ret'd to CON 12/5/14 & 5/15/15. RDWY Info to ENV 1/26/15. 60% Plans rec'd from CON 11/22/16.

ROW: Plans XX% (# trs). Auth Req X/X/XX. UFI 11/13/2015.

020778 Ladd Canal Str. & Apprs. (S)

Hwy. 293

(Lincoln) (Non-APHN) (Major Collector) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%				0%	TBD		
TARGET DATE		Feb 22	Aug 22	Aug 22	Mar 22	Apr 23	Oct 23	SCHEDULED DATE: 03-2024			
END DATE											

TYPE WORK: Replace 1 structure.

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 240 ADT.

BRIDGE INFO: M3655 (53.70, Br. Repl., NP, Deck 7, Super. 5, Sub. 6, 1970)

ENV: EPD.

RDWY: No Floodplain SP req'd. Traffic & Materials req 5/17/21.

TP&P: No railroad involvement.

Other Federal-Aid & State Jobs

080607 Creek at L.M. 0.676 Str. & Apprs. (S)

Hwy. 314

(Perry) (urb) (0.35 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	25%	95%	75%	15%	25%	100%	TBD	NA	
TARGET DATE		Oct 19	Mar 21	Apr 21		Oct 21	Feb 22	SCHEDULED DATE: 02-2022 STIP FFY: 2023			
END DATE		Sep 19		Apr 20	Nov 20						

TYPE WORK: Replace 1 bridge with R.C. Box Culvert.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0053(37)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18. Project renamed on 2/20/20.

GENERAL: 70 ADT.

BRIDGE INFO: M2857 (48.53, Br. Repl., P0, Deck 6, Super. 6, Sub. 6, 1966)

ENV: Env. Constraints to Rdwy & Bridge 11/13/19. ARS to SHPO 4/6/20, response 4/9/20. PIF to SHPO 4/13/20, response 4/15/20. T3-CE apprv'd 4/20/20. NW14 request to USACE 10/1/20.

SUR: CSUR 100%. Aerial photo flown 3/3/15. NTP to CON 5/31/19. DSUR to Rdwy 9/20/19.

PSUR: Existing ROW to ROW 11/3/20.

RDWY: No Floodplain SP req'd. DSUR rec'd 9/20/19. Traffic & Materials req 9/27/19. Early Coord Meeting held 10/8/19. Prelim Layouts to ROW & ENV 11/25/19. Hyd Anal complete to Bridge 1/31/20. ROW & UTIL req'mts to ROW 3/31/20. RDWY Info to ENV 3/31/20. Rev RDWY Info to ENV 4/21/20. Loc & Des Doc apprv'd 5/1/20. Des Criteria apprv'd 7/29/20. LRFD req to Bridge 9/17/20. Field Insp held 9/30/20. Plans to EST 12/21/20. Field Insp req 12/21/20. Plans to HYD for cert 12/21/20. Avg Running Speed req 12/31/20.

ROW: COURT ORDER - Plans 80% (6 trs). Initial Auth Rec'd 2/26/21. AUI held 10/2/19, UFI held 1/14/20; Plans to 2 utils 4/2/20; 1/2 est rec'd.

BR: (JYP) 1 RCBC. RCBC plans complete 10/19/20.

TP&P: 3/25/2021 No Railroad Involvement.

110705 Hwy. 316 Strs. & Apprs. (S)

Hwy. 316

(Phillips) (pri) (0.16 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	50%	50%	75%		10%	RCB	10%	NA	
TARGET DATE		Nov 20	May 21	Jul 21		Apr 22	Jan 23	SCHEDULED DATE: 01-2023 STIP FFY: 2023			
END DATE		Jan 21	Jun 21		Jan 21						

TYPE WORK: Replace 3 structures with R.C. Box Culverts.

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 320 ADT.

BRIDGE INFO: 05458 (60.94, Br. Repl., P3, Deck 7, Super. 7, Sub. 7, 1972); 05459 (56.06, Br. Repl., P3, Deck 7, Super. 7, Sub. 5, 1972); 05460 (60.94, Br. Repl., P3, Deck 7, Super. 7, Sub. 7, 1972)

ENV: Env constraints to Rdwy & BR 2/25/21. ARS to SHPO 4/22/21, response 4/23/21. PIF to SHPO 7/20/21, response 7/23/21.

SUR: Aerial photo flown 3/19/19. CSUR 100%.

DSUR: UAV-LiDAR aquired 12/8/20. DSUR to Rdwy 1/26/21.

PSUR: Existing ROW to ROW 1/27/21.

RDWY: Floodplain SP req'd. Traffic & FWD req 10/2/20. Soil Survey req 12/1/20. Early Coord Meeting held 2/23/21.

Prelim Layouts to ROW & ENV 5/10/21. Hyd Anal complete to Bridge 5/10/21. ROW & UTIL req'mts to ROW 6/23/21. Des Criteria apprv'd 7/12/21.

ROW: AUI 10/1/20, UFI 3/3/21.

MAT: Soil Survey %AC to Rdwy 12/7/2020.

TP&P: No railroad involvement.

Other Federal-Aid & State Jobs

101114 Main Ditch Str. & Apprs. (S)

Hwy. 328

(Randolph) (Non-APHN) (Major Collector) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%		5%				0%	TBD		
TARGET DATE			Nov 21	Feb 22		Aug 22	Feb 23	SCHEDULED DATE: 02-2023 STIP FFY: 2023			
END DATE		May 21									

TYPE WORK: Replace 1 structure.

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 460 ADT.

BRIDGE INFO: M3299 (24.51, Br. Repl., P0, SD, Deck 3, Super. 6, Sub. 5, 1970)

SUR: DSUR to Rdwy 5/19/21.

RDWY: Floodplain SP req'd. DSUR rec'd 5/19/21.

TP&P: No railroad involvement.

101121 Palatka Ditch Str. & Apprs. (S)

Hwy. 328

(Clay) (con) (Non-APHN) (Major Collector) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%				0%	TBD		
TARGET DATE		Feb 22	Aug 22	Aug 22	Mar 22	Apr 23	Oct 23	SCHEDULED DATE: 02-2024 STIP FFY: 2024			
END DATE											

TYPE WORK: Replace 1 structure.

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 720 ADT.

BRIDGE INFO: M4008 (53.64, Br. Repl., P3, SD, Deck 6, Super. 4, Sub. 4, 1977)

ENV: EPD.

SUR: Aerial photo 5/13/21.

RDWY: Floodplain SP req'd. Traffic & Materials req 5/17/21.

TP&P: No railroad involvement.

Other Federal-Aid & State Jobs

080608 Lake Dardanelle Str. & Apprs. (London) (S)

Hwy. 333

(Pope) (cei) (0.04 mi.) (Non-APHN) (Major Collector) ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	90%	10%	75%		25%	95%	TBD	NA	NA
TARGET DATE		Oct 19	Jun 20	Apr 21		Oct 21	Dec 21				
END DATE		Nov 19	Aug 20		Jan 20						

CRITICAL NOTES: CoE property involvement. Small utility conflict.

TYPE WORK: Replace 1 structure with R.C. Box Culvert.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 750 ADT.

BRIDGE INFO: M3821 (52.19, Br. Repl., P3, Deck 6, Super. 6, Sub. 6, 1941)

ENV: Tribal consultation sent 3/18/19. Virtual Public Involvement to be held 9/17/20-10/02/20.

SUR: Aerial photo flown 3/21/19. CSUR 100%. DSUR 100% to Rdwy 11/20/19.

PSUR: Parcel surveys required. No COE flowage easement. 9 certs. PSUR to ROW 01/14/20.

RDWY: Floodplain SP req'd. DSUR rec'd 11/20/19. Early Coord Meeting held 12/10/19. T.O. to CON 2/25/20. 30% Plans rec'd from CON 3/23/20. Traffic req 3/23/20. Des Criteria apprv'd 5/13/20. 30% Plans rev'd & ret'd to CON 5/14/20. 60% Plans rec'd from CON 6/1/20. Field Insp held 6/30/20. 60% Plans rev'd & ret'd to CON 7/6/20. Rev 60% Plans rec'd from CON 7/27/20. Rev 60% Plans rev'd and ret'd to CON 8/31/20. ROW & UTIL reqm'ts to ROW 8/31/20. 90% Plans rec'd from CON 9/4/20. RDWY Info to ENV 12/15/20.

ROW: ARDOT Plans xx% (x trs). AUI 8/15/19, UFI 12/10/20; Plans to 5 utils 1/11/21; 4/5 est rec'd, 1 utls no conflict, 1 utls adj complete.

BR: (JYP) Rec'd. 90% plans 9/8/20. Ret'd comments 90% plans 9/9/20.

ORIGINAL SCHEDULE: SCHEDULED-Nov 21

A80011 Piney Creek Branch Str. & Apprs. (S)

Hwy. 333

(Pope) (urb) (0.33 mi.) (Non-APHN) (Major Collector) /Act 416/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	100%	100%	75%	100%	50%	100%	100%	NA	NA
TARGET DATE		Oct 19	Feb 20	Feb 20		Mar 21	Jul 21	SCHEDULED DATE: 09-2021			
END DATE		Oct 19	Feb 20	Mar 20	Dec 19	Mar 21					

TYPE WORK: Replace 1 bridge with R.C. Box Culvert.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 12/7/20.

GENERAL: 560 ADT. 12/07/2020 - Project supersedes Job 080613.

BRIDGE INFO: M4000 (56.88, Br. Repl., P2, Deck 6, Super. 5, Sub. 6, 1976)

ENV: EPD. Tribal consultation sent 12/18/18. RTA for 2 properties to SHPO 1/15/19; 1 property eligible 1/16/19; revised 1/23/19. Constraints to BR, RDWY, & SURV 1/23/19. PIF to SHPO 3/12/20. T3-CE apprv'd 3/20/20. Cont consultation to Tribes 8/7/20. Pre-filing letter to ADEQ 1/4/21. NW permit request to USACE 1/7/21, issued 6/29/21.

SUR: Aerial photo flown 2/08/19. NTP to CON 7/12/19. CSUR 100%. DSUR to Rdwy 9/27/19.

PSUR: Existing ROW to ROW 12/12/19.

RDWY: No Floodplain SP req'd. Traffic & Materials req 7/1/19. DSUR rec'd 9/27/19. Early Coord Meeting held 11/26/19. Prelim Layouts to ROW & ENV 1/30/20. Soil Survey req 1/30/20. Hyd Anal complete to Bridge 2/5/20. ROW & UTIL reqm'ts to ROW 2/28/20. RDWY Info to ENV 2/28/20. Loc & Des Doc apprv'd 3/24/20. Des Criteria apprv'd 7/23/20. LRFD req to Bridge 9/23/20. Field Insp held 9/30/20. Plans to EST 12/21/20. Field Insp req 12/21/20. Plans to HYD for cert 12/21/20. TMP apprv'd 4/27/21.

ROW: COURT ORDER - Plans 90% (4 trs) under Job 080613. Auth Rec'd 2/17/21. 4/4 apprs made & apprv'd. 4 options & 4 paid. AUI 11/25/19. UFI 12/3/19; Plans to 3 utils 5/18/20; 3/3 est rec'd, 2/2 WO issued, C.O. filed 3/15/21.

BR: (TMG) RCB plans 100% 12/18/20.

MAT: Soil Survey to Rdwy 7/18/19. Add'l Soil Survey to Rdwy 3/30/2020.

TP&P: No railroad involvement.

SIR: STIP Traffic data sent to ENV on 1/7/2019

ORIGINAL SCHEDULE: SCHEDULED-Jun 21

Other Federal-Aid & State Jobs

100942 Hwy. 351 RR Overpass (Airport Rd.) (Jonesboro) (S)

Hwy. 351

(Craighead) (m.baker) (0.6 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/Local/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	95%	100%	75%	85%	60%	100%	CON	NA	NA
TARGET DATE		Jul 17	Mar 19	Jun 19	Aug 17	Jun 21	Nov 21	SCHEDULED DATE: 11-2021 STIP FFY: 2021			
END DATE		Jun 17	May 19	Oct 18	Aug 17						

TYPE WORK: New Railroad Overpass including a Shared Use Path.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/4/16.

GENERAL: 6,300 ADT. City to provide match for construction of project up to \$1,400,000. Agreement with City executed 6/20/18.

ENV: Tribal consultation sent 9/18/17. PIF to SHPO 8/16/18; SHPO conc recd 8/17/18. T3 CE in review 10/1/18; to FHWA 10/12/18; apprvd 10/16/18.

SUR: Aerial photo flown 1/10/16. Photo CTL picked.

DSUR: CSUR 100%. DSUR 100% to Rdwy 6/12/17. Add'l DSUR req'd 11/17/17 100% to Rdwy 1/12/18. Add'l DSUR req'd 2/8/18 to Rdwy 2/22/18.

PSUR: 8 certs. PSUR to ROW 8/4/17. ROW staking 100%, to ROW 03/10/20. Add'l PSUR req'd 4/24/20 to ROW 5/5/20.

RDWY: No floodplain SP req'd. DSUR rec'd 6/12/17. 15% Plans rec'd from City's Con 9/22/17. 15% Plans rev'd & ret'd to City's Con 10/18/17. Design Criteria rec'd from City's Con 10/27/17. Add'l Survey req 11/17/17. Traffic req 12/4/17. Design Criteria rev'd & ret'd to City's Con 12/7/17. Rev Design Criteria rec'd 12/13/17. Design Criteria rev'd & ret'd to City's Con 12/13/17. 30% Plans rec'd from City's Con 12/18/17. Design Criteria appr'd 1/10/18. 30% Plans rev'd & ret'd to City's Con 2/5/18. Add'l Survey req 2/8/18. 60% Plans rec'd from City's Con 5/30/18. Field Insp held 6/14/18. 60% Plans rev'd & ret'd to City's Con 8/7/18. RDWY Info to ENV 8/14/18. Interim Est to PM 12/6/18. Rev 60% Plans rec'd from City's Con 4/4/19. ROW & UTIL req'mts to ROW 5/31/19. Rev 60% Plans rev'd & ret'd to City's Con 6/5/19. 90% Plans rec'd from CON 8/9/19. Interim Est to PM 8/16/19. Final Field Insp held 11/8/19. Loc & Des Doc appr'd 3/23/20. 90% Plans rev'd & ret'd to CON 8/18/20. Plans to EST 8/26/20. Final Plans rec'd from CON 8/31/20. Final Plans rev'd & ret'd to CON 3/9/21. Rev Final Plans rec'd from CON 3/12/21. TMP appr'd 6/15/21.

ROW: Plans 90% (7 trs). Auth Rec'd 5/14/20. 7/7 apprs made & appr'd. Info to RR 7/14/20. 4 options & 2 paid & 2 condemned - Poss. date 3/9/2021. UFI 1/31/19. Plans to 7 Utils 6/10/19; 6/7 Est Rec'd, 2 utils no conflict.

BR: (SWP) Layout 100%. Rec'd. 90% plans 8/19/19. Ret'd comments 90% plans 1/28/20. Signed Exhibit A to TP&P for agreement 5/11/20. RR plans rejected, Bridge followed up with an email response - 6/12/20. Final plans Rec'd. 9/15/20. Design Phase C, final plans, to TP&P for submittal to UPRR 9/15/20. Final plans App'd. by UPRR 9/21/20.

TP&P: Railroad Involvement: replace UP 787795S at-grade with new construction bridge - (new DOT = 973859M)

RR: PE Agmt executed 1/18/18. UPRR approved Theoretical Plans/estimate for 5% match on 9/17/2020; Final 100% plans approved by UPRR 9/21/20. SP submitted to PM on 9/21/20; Initial C&M submitted to UPRR 9/21/20. 7/30/2021 Revised C&M to include Theoretical content and CFR updates, along with redline, sent to UPRR.

ORIGINAL SCHEDULE: SCHEDULED-Nov 19; DSUR-Jul 17; RDWY-Feb 18; ENV-May 18; PSUR-Aug 17; ROW-Feb 19; UTIL-Nov 19

Other Federal-Aid & State Jobs

100875 Hwy. 351 North & South Inters. Impvts. (Jonesboro) (S)

Hwy. 351

(Craighead) (pri) (1.49 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%	100%	95%	100%	100%	60%	20%	NA	100%	95%	TBD
TARGET DATE		Jun 17	May 19	Jun 19	Jul 17	Jun 21	Dec 21	SCHEDULED DATE: 11-2021			
END DATE		Jun 17	May 19	Sep 19	Jul 17						

CRITICAL NOTES: Special clearing SP for bats; Tree clearing prohibited March 15 - November 15.

TYPE WORK: Widen Hwy. 351N to four lanes to Pleasant View, and intersection improvements

at Hwy. 49/Hwy. 351N and Hwy. 49/Hwy. 351S. Pavement Type: Asphalt.

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

FAP NUMBER: STPC-9227(72)

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/4/16.

GENERAL: 5,900-11,000 ADT.

ENV: Tribal consultation sent 9/5/17. Constraints to RDWY & ROW 3/12/18. ARS to SHPO 6/5/19; response 6/6/19. PIF to SHPO 6/11/19; response 6/13/19. Public Involvement held 7/18/19 @ Family Fellowship Baptist Church (Activity Center), 2441 North Old Greensboro Rd., Jonesboro. T3-CE apprv'd 9/23/19. NW 14 no PCN.

SUR: Aerial photo flown 1/14/16. Photo CTL picked. DSUR under 100882. Photogrammetry 100% under 100882.

DSUR: CSUR 100%. U&D 100% to Rdwy 6/2/17. Add'l DSUR req'd 1/17/19 100% to Rdwy 2-22-19. Add'l DSUR req'd 5/8/19 to Rdwy/Bridge 5/16/19.

PSUR: 35 certs. PSUR to ROW 7/6/17. Rev. PSUR (51,53,54,58) to ROW 11/14/19. Add'l PSUR req'd 5/11/20 to ROW 5/26/20. ROW staking req'd 12/17/20 to ROW 1/19/21. Tract 41 staked 3/10/21.

RDWY: No floodplain SP req'd. DSUR rec'd 6/2/17. Traffic. TMs, Soil Survey, & FWD req 12/12/17 & 5/7/18. Prelim Prints to ROW & ENV 12/12/17 & 5/7/18. Early Coord Meeting held 2/15/18. Add'l Survey rec'd 2/26/19. Add'l Survey req 5/8/19. Add'l TMs req 5/8/19. Updated Traffic req 5/21/19. RDWY Info to ENV 5/22/19. Des Criteria apprv'd 5/29/19. ROW req'mts to ROW 5/30/19. Field Insp held 7/18/19. Rev ROW req'mts to ROW 7/25/19 & 1/7/20. UTIL req'mts to ROW 7/25/19. Rev RDWY Info to ENV 8/19/19. Loc & Des Doc apprv'd 10/11/19. Rev ROW & UTIL req'mts to ROW 11/5/19 & 1/7/20. Final Field Insp held 3/31/20. Plans to EST 1/19/21. Rev Des Criteria apprv'd 6/3/21 & 7/27/21.

ROW: Plans 90% (48 trs). Auth Rec'd 6/22/20. 43/43 apprs made & apprv'd; 19 options, 8 Paid & 6 to be condemned. UFI 4/10/19; Plans to 8 Utils 9/26/19 & 11/15/19; 2/8 est rec'd.

MAT: Soil Survey to Rdwy 3/9/18. Add'l Soil Survey to Rdwy 8/6/18.

TP&P: 11/20/2021 - No railroad involvement.

SIR: TMs sent to RDWY 5/8/18 & 10/10/18. Updated traffic data sent to RDWY on 5/22/19. FWD to RDWY 6/14/18. TMs sent to RDWY 10/3/19.

ORIGINAL SCHEDULE: SCHEDULED-Nov 19; DSUR-Jun 17; RDWY-Feb 18; ENV-Jul 17; PSUR-Jul 17; ROW-Feb 19; UTIL-Nov 19

101135 Pleasant View Dr. – Peachtree Ave. (Jonesboro) (S)

Hwy. 351

(Craighead) (urb) (0.36 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		IP		5%				NA	TBD		
TARGET DATE		Feb 22	Jul 22	Oct 22	Mar 22	Jun 23	Mar 24	SCHEDULED DATE: 03-2024			
END DATE											

TYPE WORK: Major Widening.

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 11,000 ADT.

SUR: Aerial photo 1/28/21. Restricted airspace. CSUR 95%.

PSUR: 8 certs.

RDWY: Traffic & Materials req 5/17/21.

TP&P: No railroad involvement.

Other Federal-Aid & State Jobs

110804 Hwy. 364 Strs. & Apprs. (S)

Hwy. 364

(Cross) (Non-APHN) (Major Collector) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%		5%	75%			0%	TBD		
TARGET DATE		Sep 21	Jul 22	Oct 22	Oct 21	Oct 23	Mar 24	SCHEDULED DATE: 09-2024 STIP FFY: 2024			
END DATE		Jul 21			Jul 21						

TYPE WORK: Replace 5 structures.

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 290 ADT.

BRIDGE INFO: M3341 (41.89, Br. Repl., P1, SD, Deck 4, Super. 7, Sub. 5, 1950); M3342 (59.86, Br. Repl., P3, Deck 6, Super. 6, Sub. 7, 1972); M3345 (39.56, Br. Repl., P0, Deck 6, Super. 6, Sub. 6, 1976); M3618 (87.11, Br. Repl., NP, Deck 8, Super. 6, Sub. 6, 1972); M3619 (72.94, Br. Repl., NP, Deck 7, Super. 7, Sub. 6, 1972)

SUR: 01x224-M3341, 01x234-M3619, 01x236-M3342, 01x237-M3345, M3618 added. CSUR 100%. Aerial photo 2/14/20. Add'l CSUR for M3618 100%. Add'l DSUR 100% to Rdwy 7/22/21.

RDWY: Floodplain SP req'd. Traffic & Materials req 5/17/21. DSUR rec'd 7/22/21.

TP&P: No railroad coordination.

061739 White Oak Branch Str. & Apprs. (S)

Hwy. 381

(Lonoke) (pri) (Non-APHN) (Major Collector) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	5%	5%	75%			0%	TBD		
TARGET DATE		May 21	Nov 21	Nov 21	Sep 21	Jul 22	Jan 23	SCHEDULED DATE: 08-2023 STIP FFY: 2023			
END DATE		May 21			Jun 21						

TYPE WORK: Replace 1 structure.

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 340 ADT.

BRIDGE INFO: M3141 (72.31, Br. Repl., NP, Deck 7, Super. 7, Sub. 5, 1968)

ENV: EPD. Tribal consultation letters sent 6/18/21.

SUR: 06x122-M3141. CSUR 100%. Aerial photo 12/23/19. DSUR to Rdwy 5/19/21.

PSUR: Existing ROW to ROW 6-2-21.

RDWY: Floodplain SP req'd. Traffic & Materials req 5/17/21. DSUR rec'd 5/19/21.

TP&P: No railroad involvement.

Other Federal-Aid & State Jobs

030530 Mill Creek Str. & Apprs. (S)

Hwy. 387

(Nevada) (mcclelland) (0.17 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	65%	50%	75%		20%	5%	10%	NA	
TARGET DATE		Aug 20	Mar 21	Nov 21	Aug 20	May 22	Nov 22	SCHEDULED DATE: 11-2022 STIP FFY: 2023			
END DATE		Aug 20	May 21		Jul 20						

CRITICAL NOTES: Small utility issue \$38,800.

TYPE WORK: Replace 1 bridge with R.C. Box Culvert.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 140 ADT.

BRIDGE INFO: M3258 (48.31, Br. Repl., P2, SD, Deck 5, Super. 4, Sub. 6, 1971)

ENV: White Oak Lake State Park involvement. Tribal consultation letters sent 7/1/20. ARS to SHPO, 10/1/20, response 10/5/20. Constraints to BR & RDWY 12/23/20. PIF to SHPO 4/21/21, response 5/5/21.

SUR: Aerial photo flown 1/20/19. CSUR 100%.

DSUR: NTP to Con 5/20/20. DSUR to Rdwy 8/6/20. Some utilities not marked, additional request for locate IP.

PSUR: 6 certs. PSUR to ROW 7/27/20.

RDWY: Floodplain SP req'd. Traffic req 3/23/20. Des Criteria appr'd 6/5/20. T.O. to CON 7/30/20. DSUR rec'd 8/6/20.

Early Coord Meeting held 9/10/20. 30% Plans rec'd from CON 10/30/20. Materials req 12/2/20. Rev Des Criteria appr'd 12/4/20. 30% Plans rev'd & ret'd to CON 12/4/20. 60% Plans rec'd from CON 2/26/21. 60% Plans rev'd & ret'd to CON 5/3/21. ROW reqm'ts to ROW 5/3/21. Field Insp held 5/19/21. UTIL reqm'ts to ROW 5/27/21. RDWY Info to ENV 7/30/21.

ROW: By ARDOT. Plans xx% (xx trs). AUI 9/16/20, UFI 11/12/20; Plans to 3 utils 6/15/21 1/3 est rec'd, 1 utils no conflict.

BR: (TMG)

MAT: Soil Survey %AC to Rdwy 12/7/2020.

TP&P: No Railroad Involved 2/3/2021.

050419 Pine Hill Creek Str. & Apprs. (S)

Hwy. 395

(Fulton) (half) (0.34 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	35%	20%	75%		10%	5%	35%	NA	
TARGET DATE		Nov 20	Mar 21	May 21		Nov 21	May 22	SCHEDULED DATE: 05-2022 STIP FFY: 2023			
END DATE		Jul 20			Nov 20						

TYPE WORK: Replace 1 bridge.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 1,300 ADT.

BRIDGE INFO: M3262 (58.33, Br. Repl., P3, Deck 6, Super. 5, Sub. 5, 1960)

ENV: Env. Constraints to Rdwy 3/20/20. Tribal consultation letters sent 8/13/20. ARS to SHPO 9/9/20, response 9/10/20.

Addl Env Constraints to Rdwy 5/10/21. CRS to SHPO 7/21/21, response 7/23/21.

SUR: Aerial photo flown 4/02/19. CSUR 100%. DSUR to Rdwy 7/31/20.

PSUR: Existing ROW only to ROW 11/24/20.

RDWY: No Floodplain SP req'd. DSUR rec'd 7/31/20. Materials & Traffic req 10/8/20. Early Coord Meeting held 2/17/21.

Hyd Anal complete to Bridge 2/24/21. Prelim Layouts to ROW & ENV 3/1/21. Des Criteria appr'd 4/1/21. T.O. to CON 4/29/21. Rev 30% Plans rec'd from CON 6/28/21. Rev 30% Plans rev'd & ret'd to CON 7/14/21.

ROW: UFI 4/7/21.

BR: (JYP)

MAT: Soil Survey % AC to Rdwy 10/12/2020.

TP&P: No railroad involvement.

Other Federal-Aid & State Jobs

040894 Hwy. 412 Impvts. (Springdale) (S)

Hwy. 412

(Washington) (2.49 mi.) (NHS) (Urban Principal Arterial) (4LG) /Sales Tax-X/Earmark/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	75%	10%		5%				NA	TBD		
TARGET DATE	Jul 21	Nov 22	May 23	Aug 23	Dec 22	Aug 24	Aug 25	STIP FFY: 2024			
END DATE											

TYPE WORK: Intersection Improvements.

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 33,000-41,000 ADT.

SUR: Aerial photo 3/5/20. CSUR 100%. UAV-LiDAR to be acquired, restricted airspace.

TP&P: Draft planning study findings available. No railroad involvement.

090639 Huntsville – Alpena (Passing Lanes) (S)

Hwy. 412

(Carroll & Madison) (35.06 mi.) (NHS) (Principal Arterial) (4LG)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	30%								TBD		
TARGET DATE											
END DATE											

TYPE WORK: Alternating Passing Lanes.

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: Project programmed on 4/7/21.

GENERAL: 4,400-8,400 ADT.

SUR: Aerial photo 2/29/20, 3/6/20. Ortho available.

TP&P: Highway 412 Corridor Planning Study (2020) provides big picture findings. Need to develop specifics.

001930 I-69 Connector P.E.

Hwy. 530

(Various) (APHN) (Principal Arterial) /Earmark/

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: Project programmed on 11/19/01.

GENERAL: CON selected 1/9/02.

001938 Co. Rd. 35 – Hwys. 11/425 Connector P.E.

Hwy. 530

(Jefferson, Cleaveland & Lincoln) (con) (APHN) (Principal Arterial)

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: HPP-1851(2)

BACKGROUND INFO: Project programmed on 1/23/02.

GENERAL: VE completed 3/2004.

Construction Projects:

001935 - Co. Rd. 35-Hwy. 212 (Add'l. Lanes) (Gr. & Strs.) (F)

012061 - Co. Rd. 35-Hwy. 212 (Add'l. Lanes) (Bs. & Surf.) (F)

020456 - Hwy. 212-Hwys. 11/425 Connector (Add'l. Lanes) (Gr. & Strs.) (F)

020457 - Hwy. 212-Hwys. 11/425 Connector (Add'l. Lanes) (Bs. & Surf.) (F)

ENV: Env handling (EIS) under 001851. Des PH 6/27/05 at Pine Bluff & 6/28/05 at Star City.

RDWY: WO issued to CON 4/12/02. Kickoff meeting held 4/18/02.

Other Federal-Aid & State Jobs

020365 Hwys. 11/425 Connector – Hwy. 278 P.E.

Hwy. 530

(Drew & Lincoln) (APHN) (Principal Arterial)

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: HPC-0018(33)

BACKGROUND INFO: Project programmed on 1/23/02.

GENERAL: Construction Projects:

020357 - Hwys. 11/425 Connector-Hwy. 35 (Gr. & Strs.) (F)

020358 - Hwys. 11/425 Connector-Hwy. 35 (Bs. & Surf.) (F)

020398 - Hwys. 11/425 Connector-Hwy. 35 (Add'l. Lanes) (Gr. & Strs.) (F)

020458 - Hwys. 11/425 Connector-Hwy. 35 (Add'l. Lanes) (Bs. & Surf.) (F)

020459 - Hwy. 35-Hwy. 278 (Add'l. Lanes) (Gr. & Strs.) (F)

020460 - Hwy. 35-Hwy. 278 (Add'l. Lanes) (Bs. & Surf.) (F)

ENV: Env handling (EIS) under 001851. 404 permit req'd. Des PH 6/27/05 at Pine Bluff & 6/28/05 at Star City.

ROW: ROW acq & UTIL relocated under Job 020357.

061748 Mill Creek Str. & Apprs. (S)

Hwy. 600

(Garland) (Non-APHN) (Local) /STP-BR/State/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	10%		5%				0%	TBD		
	Feb 22	Oct 22	Apr 23	Mar 22	Apr 24	Sep 24	SCHEDULED DATE: 03-2025 STIP FFY: 2023			

TYPE WORK: Replace 1 structure.

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

BRIDGE INFO: 19840 (56.06, Br. Repl., P2, Deck 7, Super. 7, Sub. 5, 1945)

SUR: CSUR 100%.

RDWY: No Floodplain SP req'd. Traffic & Materials req 5/17/21.

TP&P: No railroad involvement.

Other Federal-Aid & State Jobs

001966 Springdale Northern Bypass P.E.

Hwy. 612

(Benton & Washington) (APHN) (Urban Freeway/Expressway) (4LG) ||Design Criteria: Established

TYPE WORK: New Location (4 lanes divided) (Design and Phase I ROW)

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: Project programmed on 4/3/03.

GENERAL: Major investment study apprvd. W.O. issued to CON for proposed intchng locations concepts along I-540 3/12/03. Rev Interchange concepts rec'd. from CON 5/29/03. Design CON selected 7/12/06. W.O. issued to CON 11/16/06. Kick-off meeting w/CON 12/4/06. VE completed 11/2007. Construction Projects programmed for Eastern portion on 03/17/2020 under Jobs 012366 and 012326.

ENV: PI 7/7-9/98, 8/31-9/2/99, & 8/5-6/03. Add'l PI 8/16/03 (for Hispanic Community). Loc PHs 4/2/02 at Lowell; 4/3/02 at Springdale; & 4/4/02 at Elm Springs. ID staff meeting 4/15/02, 1/9/03, & 2/11/03. RTA for strs to SHPO 1/25/03, 10 str det eligible for NRHP. Add'l RTA to SHPO for strs 2/6/03, 1 str det eligible for NRHP. Loc PHs 6/28/04 at Springdale & 6/29/04 at Lowell. Add'l PI 9/7/04. FEIS apprvd by FHWA for public dissemination 10/6/05. ROD apprvd by FHWA 2/15/06. RTA for 13 strs to SHPO 9/28/07. Public officials meeting 6/3/08. Design PH 6/3-4/08. Task Order for Phase I arch survey issued 7/14/08, field work complete, draft report to SHPO 3/18/09, SHPO response 8/21/09, PA req'd for ROW not accessed. Design reassessment to FHWA for signature 6/20/14, approved 7/3/14.

SUR: -

DSUR: Aerial photo flown 12/1/04; 12/13/04; 2/17/05; 01/02/07. Add'l DSUR to CON 8/1/08; 9/5/08; 2/11/09. Add'l DSUR to Rdwy 10/29/10. DSUR update 100% 12-28-20.

PSUR: (569 tracts) 3 TRACTS to ROW & CON 9/21/09. ROW staking (tract 97x and 153x) complete. Partial ROW staking 100%. ROW staking (tract 88x, 126x, 156x) complete. 1 tract to ROW 10/25/10. Add'l PSUR (Cert 110) requested 12/11/12. Updated PSUR to ROW 11/19/20.

RDWY: Floodplain SP req'd. Rdwy cost est to Env 10/13/99. PPC rec'd 1/18/07. Frontage road study rec'd from CON 11/5/07. Loc & Des Doc apprvd by FHWA 9/29/08. 60% plans rec'd from CON 9/8/08. ROW & Util req'mts to ROW 9/15/08. Rdwy info to Env 9/15/08. Field insp held 10/24/08. Plans to RR Coord 10/31/08. 60% plans reviewed & returned to CON 12/1/08 for Eastern Project. 60% plans reviewed & returned to CON 2/5/09 for western project. Rev 60% plans rec'd from CON 5/8/09 for Eastern Project. Rev 60% plans reviewed & returned to CON 5/15/09. Rev ROW & Util req'mts to ROW for western portion 8/24/09. Rev. ROW & Util reqmts to ROW 8/16/11. Rev 60% plans rec'd from CON for western portion (no add'l submittals will be rec'd) 10/3/11. Add'l RDWY Cost Est to ENV 3/4/19.

ROW: 8/8 apprs made; 8/8 apprs apprvd; 4 options & 6 paid & 1 condemned - poss. Date 8/11/15. Est 13 Res, 8 Bus, and 16 PPO relos.

BR: (SWP/JYP) 27 Brs in Western project. Rec'd 28 Prelim. layouts from CON 10/13/08, (Includes future Br o/Puppy Creek). Comments Ret'd 2/5/09. Rec'd Rev'd. layouts for 19 Brs 7/17/09; 9 Brs 9/3/09. Ret'd comments 28 Brs 11/2/09. Rec'd Rev'd layouts 3/5/10 & 7/26/10. Ret'd comments 4/29/10. Layout 80%. Apprv'd by FHWA 8/10/10. Rec'd 90% plans for 25 brs 7/6/12. Rec'd 90% plans for 3 Brs 9/11/12. Ret'd comments on 90% plans 11/7/13.

MAT: Pymt coring info to CON 12/3/07.

TP&P: Action required for access approval at I-540. Railroad Involvement, A&M tracks between Hwy. 265 & Hwy. 71B, north of Hwy. 264.

Other Federal-Aid & State Jobs

012326 Hwy. 412 – Hwy. 112 (Springdale Bypass) (S)

(Benton & Washington) (con) (6.56 mi.) (APHN) (Urban Freeway/Expressway) (4LG)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	45%	100%	75%	10%	10%	80%	TBD		
TARGET DATE		Oct 20		Apr 19	Oct 20	Jul 21	Jul 22	SCHEDULED DATE: 07-2022 STIP FFY: 2023			
END DATE		Dec 20	Aug 11	Aug 19	Nov 20						

TYPE WORK: New location. (4 lanes divided)

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18. Project renamed on 3/17/20.

GENERAL: ROW acquisition funded. Project is shown on Draft CAP-2 list for \$100M and will be funded for construction if Issue 1 passes in November 2020.

ENV: EIS re-evaluation for ROW acquisition completed 8/6/2019 under job 001966.

SUR: Ortho updated 2/27/20. Surveys under 001966. Add'l PICs for mapping update 100%. Mapping update 90%. DSUR and PSUR under 001966.

PSUR: 170 certs. 40 to be surveyed. PSUR update 45%. NTP to Con 9/17/20. PSUR update to ROW 11/19/20.

RDWY: Floodplain SP req'd.

ROW: Plans (Garver) 80% (66 trs.). 90% Plans rec'd from CON 1/8/21. Initial auth rec'd 4/7/21. UFI 11/17/17.

BR: (SWP)

TP&P: No railroad involvement.

090621 I-49 – Hwy. 265 (Springdale Bypass) (S)

(Benton) (halff) (3.15 mi.) (NHS) (Urban Freeway/Expressway) (4LG)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	45%	50%	75%	10%	10%	5%	TBD		
TARGET DATE			Apr 21	Jun 21	Oct 20	Mar 22	Mar 23	SCHEDULED DATE: 03-2023			
END DATE		Dec 20	Apr 21		Nov 20						

TYPE WORK: New Location

WORK ZONE POLICY: Significant.

BACKGROUND INFO: Project programmed on 3/17/20.

GENERAL: Project is shown on Draft CAP-2 list for \$80M and will be funded for construction if Issue 1 passes in November 2020.

ENV: CR clearance to file.

SUR: -

DSUR: DSUR under 001966. DSUR update reflecting completed Hwy. 265 widening to Rdwy 12-11-20. Add'l DSUR req'd 5/11/21 80%.

PSUR: PSUR under 001966. 6 new tracts, 31 revised tracts. PSUR update to ROW 11/19/20.

RDWY: No Floodplain SP req'd. TMs req 3/10/20. DSUR rec'd 12/11/20. ROW reqm'ts to ROW 4/14/21 (to Sta. 750+00). Add'l Survey req 5/11/21. Traffic & Materials req 5/17/21. T.O. to CON 7/12/21. Add'l Survey req 7/30/21.

ROW: Plans 50% (x trs). Plans rev'd & retd to CON 5/25/21. UFI 1/18/18.

BR: (JYP)

TP&P: DOT #667156T (Will require new DOT) Arkansas Missouri Railroad Mile Post 339.65.; Main Line Fort Smith Subdivision.

RR: 5/26/2021 Partially executed PE Agreement sent to AMRR.

Other Federal-Aid & State Jobs

012366 Hwy. 265 – Hwy. 412 (Springdale Bypass) (S)

(Benton & Washington) (6.63 mi.) (4LG)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE							10%		TBD		
TARGET DATE											
END DATE											

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: Project programmed on 3/17/20.

ROW: UFI 1/18/2018.

050414 Hwy. 980 Str. & Apprs. (S)

Hwy. 980

(Jackson) (urb) (0.03 mi.) (Non-APHN) (Urban Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	100%	100%	75%	100%	45%	100%	100%	NA	NA
TARGET DATE		Aug 19	Dec 19	Dec 19		Jan 21	Nov 21	SCHEDULED DATE: 11-2021			
END DATE		Aug 19	Dec 19	Feb 20	Oct 19	Mar 21					

TYPE WORK: Replace 1 bridge with Quad Barrel 10' x 5' R.C. Box Culvert.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 2,100 ADT.

BRIDGE INFO: M3625 (42.89, Br. Repl., P0, Deck 7, Super. 7, Sub. 7, 1973)

ENV: EPD. Constraints to BR, RDWY, & SURV 1/23/19. Tribal consultation letters sent 11/5/19. ARS to SHPO 12/4/19.

PIF to SHPO 12/17/19, response 12/20/19. T3-CE appr'd 2/3/20. NW14 permit request to USACE 8/17/20. Pre-filling letter to ADEQ 10/29/20. NW14 permit issued 4/22/21.

SUR: Aerial photo flown 4/4/15. CSUR 100%. DSUR to Rdwy 8/02/19. Rev. DSUR to Rdwy 9/25/19.

PSUR: 4 certs to ROW 10/15/19.

RDWY: Floodplain SP req'd. Traffic & Materials req 6/13/19. DSUR rec'd 8/2/19. Early Coord Meeting not req'd. Prelim Layouts to ROW & ENV 9/5/19. Hyd Anal complete to Bridge 11/6/19. Des Criteria appr'd 11/19/19. ROW & UTIL req'mts to ROW 12/31/19. RDWY Info to ENV 1/8/20. Field Insp held 2/4/20. Loc & Des Doc appr'd 2/11/20. LRFD req to Bridge 7/14/20. Plans to HYD for cert 8/7/20. Plans to EST 8/10/20. Plans cert by HYD 8/17/20. TMP appr'd 8/17/20. Field Insp held 8/21/20.

ROW: Plans 90% (2 trs). Initial Auth Rec'd 6/29/20. 2/2 apprs made & appr'd; 2 options & 2 paid. AUI 4/26/19, UFI 9/9/19; Plans to 7 utils 1/29/20; 7/7 est rec'd, 3 utils no conflict, 3/4 WO issued.

BR: (TMG) RCBC plans complete 8/11/20.

MAT: Soil Survey to Rdwy 6/19/19.

TP&P: no railroad involvement

SIR: STIP Traffic data sent to ENV on 1/7/2019.

ORIGINAL SCHEDULE: SCHEDULED-Nov 20

Other Federal-Aid & State Jobs

100955 Hwys. 77, 140, 158, & 181 Strs. & Apprs. (Mississippi Co.) (S)

Various

(Mississippi) (garver) (0.52 mi.) (APHN) (Minor Arterial) /NHPP/CHBP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	90%	95%	75%	20%	25%	80%	100%	NA	
TARGET DATE		Jan 20	Aug 20	Oct 20	Mar 20	Oct 21	Dec 21	SCHEDULED DATE: 11-2021 STIP FFY: 2021			
END DATE		Mar 20	Jun 20	Oct 20	Jun 20						

CRITICAL NOTES: Project will utilize \$16.2 million of Competitive Highway Bridge Program Grant funds. Must Obligate by September 2021. 8-week advertisement.

TYPE WORK: Replace 13 structures. Will also replace an additional drainage structure just south of Hwy. 140 on Hwy. 181.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 9/4/19.

GENERAL: 480-3,200 ADT. Project includes bridges from canceled Jobs 100763, 100996 and 100999. Project will be partially funded (\$16.2 million) by a Competitive Highway Bridge Program (CHBP) Grant awarded in August 29, 2019. Replacement of non-bridge length drainage structure on Hwy. 181 was added to original Job 100996 at the request of local officials.

BRIDGE INFO: 02138 (57.11, Br. Repl., NP, SD, Deck 7, Super. 7, Sub. 4, 1952); 02141 (58.03, Br. Repl., NP, SD, Deck 6, Super. 6, Sub. 4, 1952); 02870 (53.43, Br. Repl., P2, SD, Deck 5, Super. 4, Sub. 5, 1954); 02871 (29.96, Br. Repl., P0, SD, Deck 5, Super. 4, Sub. 5, 1954); 02872 (25.71, Br. Repl., P0, SD, Deck 5, Super. 3, Sub. 5, 1954); 02873 (26.35, Br. Repl., P0, SD, Deck 5, Super. 4, Sub. 5, 1954); 02881 (44.40, Br. Repl., P1, SD, Deck 5, Super. 5, Sub. 4, 1954); 03781 (80.38, Br. Repl., NP, SD, Deck 4, Super. 5, Sub. 5, 1967); 03782 (80.58, Br. Repl., NP, SD, Deck 4, Super. 5, Sub. 5, 1967); M2231 (19.67, Br. Repl., P0, SD, Deck 6, Super. 5, Sub. 4, 1950); M2232 (33.85, Br. Repl., P0, SD, Deck 4, Super. 3, Sub. 4, 1960); M4039 (28.51, Br. Repl., P0, SD, Deck 3, Super. 4, Sub. 4, 1978); X0345 (63.47, Br. Repl., NP, SD, Culv. 4, 1960)

ENV: Tribal consultation letters sent 1/29/20. ARS to SHPO 3/25/20, response 3/26/20. PIF to SHPO 10/16/20, response 10/23/20. T3-CE appr'd 10/29/20. Phase I Virtual Public Involvement held 12/1/20. Section 401 pre-filing letter to ADEQ 6/18/21. NW14 permit request to USACE 7/22/21.

SUR: Aerial photo flown 9/18/19. CSUR 100%. Pics available for Keiser structure to Photogrammetry 11/20/19.

DSUR: DSUR to Rdwy 3-25-20.

PSUR: Existing ROW to ROW 6/18/20. PSUR in City of Keiser (14 certs) to ROW 2/4/21. Add'l land tie 5/5/21. Add'l PSUR (100654 tracts) to ROW 5/20/21.

RDWY: 100763 - No floodplain SP req'd. DSUR rec'd 2/16/18. Traffic req 6/22/18. T.O. to CON 9/27/18. Kick Off Meeting held 10/19/18. Add'l Survey req 3/3/19 & 7/26/19. 30% Plans rec'd from CON 3/11/19. 30% Plans rev'd & ret'd to CON 6/21/19. Design Criteria appr'd 7/5/19. Add'l Survey req 7/26/19.

100996 - 30% Plans rec'd from CON 9/6/19.

100999 - No Floodplain SP req'd. DSUR rec'd 2/11/19. Traffic req 2/15/19. Des Criteria appr'd 2/28/19. Early Coord Meeting held 3/7/19. Hyd Anal complete to Bridge 3/7/19. Materials req 4/22/19. ROW & UTIL req'mts to ROW 5/31/19. RDWY Info to ENV 5/31/19. Loc & Des Doc appr'd 6/6/19. Field Insp held 6/18/19.

100955 - T.O. to CON 12/13/19. Traffic & Materials req 2/20/20. Early Coord Meeting held 2/25/20. 30% Plans rec'd from CON 6/1/20. ROW req'mts to ROW 6/29/20. 30% Plans rev'd & ret'd to CON 7/2/20. 60% Plans rec'd from CON 9/8/20. UTIL req'mts to ROW 9/8/20. Field Insp held 9/8/20. Des Criteria appr'd 10/5/20. 60% Plans rev'd & ret'd to CON 10/23/20. RDWY Info to ENV 11/10/20. Loc & Des Doc appr'd 11/19/20. Field Insp held 5/19/21. Rev UTIL req'mts to ROW 6/25/21. 90% Plans rec'd from CON 7/1/21. Final Field Insp req 7/12/21.

ROW: Plans 90% (52 trs). Initial Auth Rec'd 2/26/21. Plans to 11 Utils 9/29/20, 7/11 utils est rec'd, 3 utils no conflict, 3/8 WO issued.

BR: (SWP) Layout 95%. Rec'd. 90% plans 7/1/21.

MAT: Soil Survey %AC to Rdwy 2/27/20.

TP&P: No railroad involvement.

ORIGINAL SCHEDULE: SCHEDULED-Dec 21; DSUR-Jan 20; RDWY-Aug 20; ENV-Oct 20; PSUR-Mar 20; ROW-Apr 21; UTIL-Dec 21

Other Federal-Aid & State Jobs

012384 Statewide Y-Inters. Safety Impvts. (S)

Various

(Statewide) (fisher-arnold) (Various) (Various) (4LG) /Safety/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	90%	100%	15%	50%	75%	NA		NA	NA		
TARGET DATE		Jan 21	Jul 21	Jul 21	Feb 21		Jan 22	SCHEDULED DATE: 01-2022 STIP FFY: 2021			
END DATE		Mar 21			May 21						

TYPE WORK: Improve 11 Y- intersections to include channelization.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 7/1/20.

GENERAL: 80-21,000 ADT.

ENV: CR clearance to file 7/27/20.

SUR: DSUR to Rdwy 3/16/21. Add'l DSUR (Hwy 25/Hwy 5) 100% to Rdwy 7/2/21.

PSUR: Existing ROW only.

RDWY: T.O. to CON 5/27/21. Early Coord Meeting held 6/8/21.

TP&P: Site 11 was added to the scope after the finding of mobility study per the memo.

012388 Statewide CMB Impvts. (Sel. Secs.) (2021) (S)

Various

(Statewide) (pe) (20.56 mi.) (Urban Interstate) (4LG) /Safety/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	90%	NA		50%	NA	NA	NA	NA	NA		
TARGET DATE			Feb 22	Feb 22							
END DATE											

TYPE WORK: Installation of Cable Median Barriers.

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: Project programmed on 4/13/21.

GENERAL: 12,000-89,000 ADT. Iom 04/13/2021-Project programmed, as authorized by Minute Order 2020-110.

ENV: CR clearance to file 5/12/21.

TP&P: RD requested typical section info. Sent to Districts. RD to follow up with Districts.

012398 Statewide CLRS Impvts. (S)

(Statewide) /Safety/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	90%			5%					NA		
TARGET DATE								SCHEDULED DATE: 11-2021			
END DATE											

TYPE WORK: Install CLRS.

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: Project programmed on 7/2/21.

TP&P: Locations and quantities sent to RD.

Other Federal-Aid & State Jobs

020475 Hwy. 83 Spur – Hwy. 278 Connector (Monticello) (F)

New

(Drew) (pe) (1.62 mi.) (Non-APHN) (Principal Arterial) /STBGP/BUILD/State/Local/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	50%	90%	75%	15%	15%	60%	35%	100%	TBD
TARGET DATE		Nov 18	Jan 21	Feb 21	Dec 18	Apr 22	Jan 23	SCHEDULED DATE: 06-2022 STIP FFY: 2022			
END DATE		Dec 18	Jan 21	Apr 20	Feb 19						

TYPE WORK: Resurface Scogin Dr. from Hwy. 83 Spur north and extend Scogin Dr. to Hwy.

278 including a RR overpass and roundabouts at Jordan Dr. and Old Warren Rd.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 3/5/08. Project renamed on 10/28/20.

GENERAL: 2,200 ADT. City and County to provide \$4.9M towards project cost and to accept ownership of portions of Hwy. 83 and Hwy. 83 spur upon completion of project. Resolution from City received 2/16/2017. Draft resolution and agreement sent to the City on 9/14/18. County letter requesting changes to agreement rec'd 9/28/18. County to accept a portion of Hwy. 83. Sent revised agreement language to City and County 2/5/19. Additional agreement revisions to City and County 3/14/19. DRA Grant of \$500,000 Awarded 10/7/19. Agreement with City and County executed 10/22/19.

ENV: PI held 6/15/17 in Monticello. NA consultation to tribes 7/15/19. ARS to SHPO 7/29/19; response 7/30/19.

PIF to SHPO 10/3/19; response 10/11/19. PI held Tuesday March 10, 2020 @ 4pm, Monticello High School Gymnasium, 390 Clyde Ross Drive, Monticello. T3-CE appr'd 4/22/20. VPI Phase II held 6/11/7/2/21 with live meeting 6/17/21 5:30-6:30p @ <https://www.ardot.gov/publicmeetings>

SUR: Aerial photo flown 1/24/17.

DSUR: CSUR 100%. U&D 100%. Photogrammetry 100% 11/16/18. DSUR to Rdwy 12/21/18. Add'l DSUR req'd 6/13/19, 100% to Rdwy 7/12/19.

PSUR: 26 certs. To ROW 2/12/19. 1 add'l cert req'd 7/17/20 (Cert 5) to ROW 7/27/20. Add'l PSUR to ROW (2 new certs) 3/31/21. Add'l PSUR (Cert 13) req'd 5/19/21 for subdivision to ROW 6/2/21. ROW staking req'd 5/19/21 75%.

RDWY: Floodplain SP req'd. DSUR rec'd 12/21/18. Prelim Prints to ROW, ENV, & RR Coord. 2/6/19. Traffic, TMs, & Soil Survey req'd 2/6/19. FWDs req 2/7/19. Add'l Survey req 6/13/19. Hyd Anal complete to Bridge 8/16/19. Rev FWD req 8/20/19. ROW & UTIL req'mts to ROW 2/28/20. Signals not warranted at Hwy. 83/Scroggins & Old Warren Rd. or Hwy. 83/Hwy. 278 intersection. RDWY Info to ENV 3/18/20. Loc & Des Doc appr'd 11/9/20. DSUR rec'd 11/10/20. Rev RDWY Info to ENV 1/29/21. Rev ROW req'mts to ROW 1/29/21. Des Criteria appr'd 2/3/21. UTIL req'mts to ROW 4/9/21. RAB Lighting & Signing req to MAINT 4/21/21. Field Insp & TMP held 4/28/21. Rev ROW & UTIL req'mts to ROW 7/27/21.

ROW: Plans 90% (13 trs). Auth Rec'd 12/21/20. AUI 1/12/18. UFI 2/15/19; Plans to 7 utils 4/22/21.

BR: (TMG) Layout 85%. Design Phase A, concept submittal to TP&P for UPRR 8/13/20. Concept submittal Apv'd. by UPRR 10/30/20. Design Phase B, 30% Submittal to TP&P for UPRR 5/24/21. Des. Phase B, 30% submittal Apv'd. by UPRR 7/26/21.

MAT: Soil Survey to Rdwy 7/26/19. Subsurf Invest by Consult.

TP&P: Railroad Involvement, AKMD is owned by G&W. The track is owned by UPRR and leased to AKMD; New overpass to be built for DOT#978243F Warren Sub, MP 446.29.

RR: UPRR approved conceptual plans, and awaiting action by AKMD. 3-31-2021 - Draft Tri-Party Agreement sent to UPRR for review. 6/10/2021 - 30% plans submitted to UPRR. Submitted to AKMD 6/10/2021. 7/26/2021 UPRR approved 30% plans.

SIR: TMs sent to RDWY 3/15/2019. FWD to RDWY 12/10/2020.

ORIGINAL SCHEDULE: SCHEDULED-May 21; DSUR-Nov 18; RDWY-Jan 21; ENV-Feb 21; PSUR-Dec 18; ROW-Oct 21; UTIL-Jun 22

Other Federal-Aid & State Jobs

100657 I-555 – Hwy. 49 (Dr. Martin Luther King Jr. Dr. Extension) (Jonesboro) (S) New/Hwy. 18S

(Craighead) (urb) (4.63 mi.) (APHN) (Urban Principal Arterial) /Sales Tax-X/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%	100%	75%	90%	100%	45%	25%	95%	90%	90%	RQD
TARGET DATE		Apr 18	Nov 18	Jul 19	Mar 18	Aug 21	Feb 22	SCHEDULED DATE: 11-2021 STIP FFY: 2021			
END DATE		May 18	Dec 18	Jul 19	Jun 18						

CRITICAL NOTES: Special clearing SP for bats; Tree clearing prohibited March 15 – November 15.

TYPE WORK: Widen existing location to 5 lanes. 4-lane with raised median on new location.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 5/23/07. Project renamed on 7/29/20.

GENERAL: 9,100-10,000 ADT. City of Jonesboro to take ownership of Hwy. 141 (I-555 - South) upon completion of project. Agreement with City executed 6/20/18.

ENV: PI held 7/11/17 in Jonesboro. Tribal consultation sent 9/6/17. PIF to SHPO 10/12/17; conc recd 10/16/17. T2 CE for advanced ROW acquisition apprv'd 10/24/17. No bat survey req'd; IBAT mitigation may be req'd. Draft EA submitted to FHWA 7/16/18; revised and resubmitted 8/1/18; EA apprv'd 8/22/18. L&D Public Hearing held 2/7/19. ARS to SHPO, 4 str. 0 eligible, SHPO concurs 4/10/19. CRS to SHPO 6/4/19; response 6/11/19. FONSI apprv'd 7/29/19.

SUR: Aerial photo flown 12/4/15, 1/10/16, 9/20/18. Photogrammetry 100%.

DSUR: CSUR 100%. U&D 100%. DSUR to Rdwy 5/11/18. Add'l DSUR (apartment complex) to Rdwy and ROW 12/7/20.

PSUR: 95 certs. PSUR to ROW 6/8/18. Add'l PSUR req'd 1-17-19, certs 102-106 100% to ROW 2/26/19. Cert 109 req'd 6/19/19 to ROW 6/27/19. ROW staking req'd 9/25/20 100% to ROW 10/28/20. Add'l PSUR req'd 11/19/20 to ROW 12/2/20.

RDWY: Floodplain SP req'd. RDWY Info to ENV 10/20/17. Loc & Des Doc for adv acquisition apprv'd 10/31/17. Rev RDWY Info to ENV 2/22/18, 6/17/19, & 6/18/19. DSUR rec'd 5/11/18. Prelim Prints to ROW & ENV 6/11/18. Traffic, TMs, FWD, & Soil Survey req 6/11/18. ROW req'mts to ROW 12/7/18. Add'l TMs req 5/16/19. Loc & Des Doc apprv'd 8/2/19. VE completed 9/11/19. Rev ROW req'mts to ROW 9/26/19. UTIL req'mts to ROW 9/26/19. Design Criteria apprv'd 10/1/19. Field Insp held 10/16/19. Geotech req to Materials 12/20/19. Rev ROW & UTIL req'mts to ROW 2/7/20, 6/16/20, 3/18/21, & 4/30/21. LRFD req to Bridge 9/16/20. RUC req 9/17/20. Plans to RR Coord 1/26/21. Rev LRFD req to Bridge 7/29/21.

ROW: Plans 90% (85 trs). Auth Rec'd 12/30/20. 78/83 apprs made, 74/83 apprs apprv'd. 20 options & 8 paid. Est 0/8 Res, 1/4 PPO moved. AUI held 4/16/18, UFI held 9/27/18; Plans to 5 utils on 10/1/19, Rev Plans to 6 utils 2/12/20, 7/02/20, 2/8 utils est rec'd.

BR: (TMG) Layout 95%. Combined concept /30% Sub. To TP&P for UPRR 9/11/20. 30% Subm. From Benesch to UPRR 10/7/20. UPRR 30% submittal Apv'd. w/comments 11/10/20. 100% plans to TP&P for submittal to UPRR on 4/1/21. 100% plans Apv'd. by UPRR on 4/7/21.

MAT: Soil Survey to Rdwy 9/24/18. Subsurf Invest 85%. (Consultant Drilling).

TP&P: RR Involvement; City of Jonesboro at DOT#917584G, MP 423.94 (@Post Foods) and new RR under at UPRR approx. MP118.75 and new assigned DOT #975485R (extension). Consultant/RR Diagnostic Meeting at Hwy 18S crossing 4/4/18.

RR: UPRR Extension: 4/6/2021 - 100% Final Plan approval received from UPRR 4/6/21. 4/8/2021 - Draft C&M and Redline comparison sent to UPRR. & on 5/11/2021 - SP sent to UPRR.

MLK (City) At-grade widening: 60% roadway plans completed. If applicable, ARDOT will allow the City consultant to widen the crossing surface prior to ARDOT Roadway widening to begin at this Xing site.

SIR: FWD to RDWY 10/8/18.

ORIGINAL SCHEDULE: SCHEDULED-Oct 20; PLAN-Jul 17; DSUR-Jan 18; RDWY-Nov 18; ENV-Apr 19; PSUR-Mar 18; ROW-Jan 20; UTIL-Oct 20

Other Federal-Aid & State Jobs

070442 Hwy. 67 – Hwy. 51 (Arkadelphia Bypass) (S)

New

(Clark) (garver) (1.28 mi.) (APHN) (Urban Minor Arterial) /STBGP/HIP/State/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	CON	100%	30%	80%	75%		10%	0%	TBD	5%	RQD
TARGET DATE		Oct 20	Dec 20	Aug 21	Apr 21	Aug 22	Aug 23	SCHEDULED DATE: 08-2022 STIP FFY: 2023			
END DATE		Nov 20	Feb 21		Jan 21						

TYPE WORK: New location for 2 lane bypass.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/4/16. Project renamed on 11/27/18.

GENERAL: PARTNERING PROJECT - Arkadelphia is to accept ownership of Hwy. 51 upon completion of the bypass and commit up to \$8 million toward the project costs. Project 070439 is scheduled to widen Hwy. 51 to 3 lanes. Partnering resolution and agreement sent to City 2/3/20.

ENV: ENV by Garver. Tribal consultation sent 5/9/18; 8/14/18; 5/23/19. PO & PI scheduled 2/5/19 in Arkadelphia.

Phase I target date 10/18/19 - selection of preferred alignment only. FONSI to be determined in Phase II. Draft EA in review 6/21/20. EA to FHWA 9/17/20, apprvd 9/30/20. Virtual Public Hearing scheduled 11/19/20 5:30-6:30

www.arkadelphiabypass.transportationplanroom.com ID staff recommendation of preferred alternative apprvd 1/28/21.

ARS to SHPO 3/24/21, response 3/26/21. CRS to SHPO 3/29/21, response 4/1/21.

Virtual Design Public Hearing 6/22/21 5:30-6:30pm @ <https://arkadelphiabypass.transportationplanroom.com/>

SUR: Aerial photo flown 01/20/20. CSUR 100%. PICs to Photogrammetry 8/5/20. Photogrammetry 95%. U&D 100%.

DSUR to Rdwy 11/13/20, 12/2/20. Add'l DSUR req'd 1/4/21 100%.

PSUR: 86 certs. NTP to Con 11/18/20. PSUR to ROW 1/5/21. Add'l PSUR (30 certs) to ROW 7/19/21.

RDWY: T.O. to CON 3/26/18. Kick Off Meeting held 4/23/18. Traffic req 10/11/19. Add'l Survey req 1/4/21. ROW Plans to ROW 2/24/21. 30% Roll Plot rec'd from CON 2/22/21. 30% Roll Plot rev'd & ret'd to CON 4/13/21.

ROW: ROW Plans by CON. UTIL by ArDOT. AUI 5/13/19, UFI 2/23/21.

BR: (SWP)

TP&P: Possible RR Involvement (UPRR) depending on alignment.

Other Federal-Aid & State Jobs

090069 Northwest Arkansas National Airport Access (F)

New

(Benton) (garver) (3.6 mi.)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	CON	100%	30%	80%	75%			CON	CON	CON	RQD
TARGET DATE		Jul 20	Sep 21	Dec 21	Mar 21	Apr 23	Apr 24	SCHEDULED DATE: 07-2023 STIP FFY: 2023			
END DATE		Dec 20			Mar 21						

TYPE WORK: New location- 4 lanes.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2003-2005 STIP. Project programmed on 9/22/98. Project renamed on 3/10/20. Funding issues on 9/26/13.

GENERAL: PE deposit rec'd 4/20/99. Meeting with Northwest Arkansas Regional Airport Authority (XNA) 12/10/98. Agreement with XNA signed 6/30/99. CON selected. XNA notified 11/15/99 that CON can begin work. XNA notified 8/14/09 VE requirement. XNA to advertise project, award bid & perform const insp. Supplemental AOU and MOU sent to XNA 3/11/19. Signed supplemental AOU and MOU rec'd 3/27/19. Supplemental AOU and MOU executed 5/4/19 and returned to XNA 5/7/19. 2nd supplemental AOU and MOU sent to XNA 7/29/19. Signed 2nd supplemental AOU and MOU rec'd 9/3/19. 2nd supplemental AOU and MOU executed 9/23/19 and returned to XNA 9/27/19. We also requested \$453,624.20 (XNA share of NEPA) in 9/27/19 letter. Department will now handle environmental clearance and PS&E. Rec'd XNA's check for \$453,624.20 on 12/2/19. Letter requesting \$8,294.44 to match federal funds for surveys sent to XNA 12/9/19. Rec'd \$8,294.44 check on 12/23/19. Project is shown on Draft CAP-2 list for \$30M and will be funded for construction if Issue 1 passes in November 2020.

ENV: NOI in Fed Reg 2/4/00. Scoping held 3/28/00. PI 2/01 & 1/13/05. Draft EIS rec'd from CON 4/25/07. Revised DEIS rec'd from CON 6/26/08. Draft DEIS rec'd from CON 7/1/09, comments ret'd 8/13/09. Draft DEIS rec'd 7/15/11, comments ret'd 10/7/11. DEIS submitted to AHTD for review 9/12/12, comments ret'd 926/12. DEIS appr'd 10/16/12. LPH held 11/29/12 in Springdale. SDEIS required 11/13/2013. FHWA requests FAA be a Cooperating Agency 7/1/15; no response rec'd. PI meeting held 12/15/19. NOI recession notice published in Fed Reg 1/21/20. Comments on draft EA returned to Con 4/17/20. 2nd draft in review 6/21/20. ARS to SHPO 9/11/20, response 9/18/20. draft EA to FHWA 12/9/20. revised draft EA to FHWA 1/7/21, approved 1/21/21. Virtual Location Public Hearing held 2/24/21 - 3/17/21 with live meeting 3/2/21 5:30-6:30pm @ <https://xnaaccess.transportationplanroom.com/>

SUR: CSUR 100%. Aerial photo flown 12/11/19. U&D rec'd from Garver 11/12/20. DSUR to Rdwy 12/11/20.

PSUR: PSUR to ROW 3/8/21.

RDWY: Floodplain SP req'd. T.O to CON 8/29/19. 30% Plans rec'd from CON 6/18/21.

BR: (SWP)

TP&P: Possible railroad coordination.

ORIGINAL SCHEDULE: DSUR-Jul 20; RDWY-May 21; ENV-Dec 21; PSUR-Mar 21; ROW-Dec 22; UTIL-Dec 23

Intersection Improvement Program Jobs

080675 Hwys. 7/22/27 Inters. Impvts. (Dardanelle) (S)

Hwys. 7, 22 & 27

(Yell) (urb) (NHS) (Urban Principal Arterial) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	30%	5%		5%			5%	NA	TBD		
TARGET DATE		Oct 22	Apr 23	Jul 23	Nov 22	Mar 24	Dec 24	SCHEDULED DATE: 11-2024 STIP FFY: 2024			
END DATE											

TYPE WORK: Construct a roundabout.

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 17,000 ADT.

SUR: Aerial photo 3/4/21. CSUR 100%.

RDWY: Floodplain SP req'd.

ROW: AUI 5/25/2021.

TP&P: No railroad involvement.

040823 Hwy. 10S/Hwy. 71 Signal (Greenwood) (S)

Hwys. 10S & 71

(Sebastian) (tra) (NHS) (Urban Principal Arterial) /STBGP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	80%	100%	75%	NA	NA	NA	TBD	80%	
TARGET DATE		Sep 20	Dec 20	Jan 21	Oct 20			SCHEDULED DATE: 11-2021 STIP FFY: 2022			
END DATE		Oct 20	Dec 20	Jan 21	Dec 20						

TYPE WORK: Upgrade traffic signal.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 2/4/20.

GENERAL: 14,000 ADT.

ENV: Env Constraints to RDWY 10/22/20. CR clearance to file 12/14/20. T1-CE apprvd 1/27/21.

SUR: CSUR 100%. DSUR to Rdwy 10/1/20.

PSUR: 4 certs. Existing ROW to ROW 12/10/20.

RDWY: DSUR rec'd 10/1/20. Prelim Layouts to ROW & ENV 10/19/20. ROW & UTIL req'mst to ROW 12/11/20. Final Field Insp req 7/16/21.

TP&P: No railroad involvement.

ORIGINAL SCHEDULE: SCHEDULED-Dec 21; DSUR-Sep 20; RDWY-Dec 20; ENV-Jan 21; PSUR-Oct 20; ROW-Jul 21; UTIL-Jan 22

090651 Hwys. 12/59 Signal & Inters. Impvts. (Gentry) (S)

Hwys. 12 & 59

(Benton) (APHN) (Urban Minor Arterial) /STBGP/State/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	IP		5%				NA	TBD		
TARGET DATE		Jan 22	May 22	May 22	Jul 22	Feb 23	Nov 23	SCHEDULED DATE: 11-2023 STIP FFY: 2024			
END DATE											

TYPE WORK: Intersection Improvements.

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 6,800-17,000 ADT.

ENV: EPD.

SUR: Aerial photo 12/1/20. CSUR 100%.

TP&P: No railroad involvement.

ORIGINAL SCHEDULE: DSUR-Jun 22; RDWY-Oct 22; ENV-Oct 22; PSUR-Jul 22; ROW-Jun 23; UTIL-Mar 24

Intersection Improvement Program Jobs

050182 Hwy. 14/Bayou Dr. Signal & Inters. Impvts. (Mountain View) (S)

Hwy. 14

(Stone) (pri) (APHN) (Minor Arterial) /STBGP/IIP/State/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	50%	100%	100%	25%	25%	NA	100%	20%	NA
TARGET DATE		Mar 08	Oct 08	Nov 08	Apr 08						
END DATE		Mar 08	Oct 08	Oct 08	Apr 08						

CRITICAL NOTES: On Hold because City cannot afford project at this time.

TYPE WORK: Signal & Intersection Improvements

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 6/23/06. Funding issues on 11/2/09.

GENERAL: 9,000 ADT. ARDOT to handle design, Env, advertising, awarding bid & CENG. City to handle ROW & Util.
PE deposit rec'd 7/27/06.

Project placed on hold 11/24/2009. Was scheduled for 2/2010.

ENV: Arch report appr'd by SHPO 12/13/07. Constraints to RDWY 4/8/08. RTA for 1 str to SHPO 5/1/08; str det not eligible 5/12/08. Addendum to arch report appr'd 10/28/08. T1 CE appr'd 10/31/08.

SUR: DSUR by AHTD to RDWY 3/26/08. Add'l DSUR to Rdwy 6/13/08. CSUR 100%.

PSUR: (16 tracts) PSUR to ROW 04/18/08. ROW staking complete.

RDWY: No floodplain SP req'd. Exist ROW rec'd by Rdwy 8/31/07. Field insp held 11/13/07. Est for intersection redes sent to City 12/12/07. Add'l ROW will be needed. Stop WO issued 2/6/08. DSUR rec'd by Rdwy 3/26/08. Prelim prints to ROW & Env 4/7/08. Traffic & Soil survey req 4/7/08. Field insp held 5/9/08. Add'l survey req 6/5/08. Field insp for traffic signals held with City 11/18/08. ROW & Util req'mts to ROW 10/23/08. Rdwy info to Env 10/22/08.

Field insp held 8/27/09. Rev ROW & Util req'mts to ROW 10/15/09. Rev Rdwy info to Env 8/28/09.

ROW: ROW Plans 90% (6 trs). Letter dated 4/28/09 from City stating they will acquire ROW by donation & relocate Utils.
Rev donation documents to city 10/14/09. Plans to City for 5 Utils 5/19/09.

MAT: Soil Survey to Rdwy 7/10/08.

ORIGINAL SCHEDULE: SCHEDULED-May 10

101062 Hwy. 18/Quality Way Signal (Jonesboro) (S)

Hwy. 18

(Craighead) (tra) (0.06 mi.) (NHS) (Urban Principal Arterial) (4LG) /STBGP/State/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	100%	100%	75%	20%	30%	NA	100%	100%	
TARGET DATE		Jul 20	Oct 20	Oct 20	Aug 20	Apr 21	Jul 21	SCHEDULED DATE: 08-2021 ADVERTISED			
END DATE		May 20	Oct 20	Dec 20	Aug 20						

TYPE WORK: Traffic signal upgrade.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 11/14/19.

GENERAL: 13,000 ADT. No bids received June 2021.

ENV: Env constraints to RDWY 6/29/20. Tribal consultation letters sent 10/28/20. PIF to SHPO 12/1/20, response 12/4/20. T1CE appr'd 12/9/20.

SUR: Aerial photo flown 01/06/20. CSUR 100%. DSUR to Rdwy 5/26/20.

PSUR: 5 certs. PSUR to ROW 8/31/20.

RDWY: DSUR rec'd 5/26/20. Prelim Layout to ROW & ENV 6/19/20. Traffic & Soil Survey req 6/19/20. ROW & UTIL req'mts to ROW 10/26/20. RDWY Info to ENV 10/26/20. Field Insp & TMP held 12/1/20. Rev ROW & UTIL req'mts to ROW 3/12/21. Plans to EST 4/7/21. Final Field Insp held 4/15/21. TMP appr'd 4/28/21. TSA rec'd from City 5/3/21.

ROW: Plans 90% (1 tr). UFI 9/10/20. Plans to City 10/27/20; 8/8 utils est rec'd, 7 utils no conflict.

MAT: Soil Survey to Rdwy 3/3/2021.

TP&P: 7/20/2021 No railroad involvement.

ORIGINAL SCHEDULE: SCHEDULED-Jul 21

Intersection Improvement Program Jobs

090650 Hwys. 23/62 Inters. Impvts. (Eureka Springs) (S)

Hwys. 23 & 62

(Carroll) (con) (APHN) (Minor Arterial) /STBGP/State/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		25%		5%				NA	TBD		
TARGET DATE		Dec 21	Jun 22	Sep 22	Jan 22	May 23	Feb 24	SCHEDULED DATE: 02-2024 STIP FFY: 2024			
END DATE											

TYPE WORK: Construct a roundabout.

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 6,500-7,700 ADT.

ENV: Tribal consultation letters sent 6/14/21.

SUR: Aerial photo flown 4/9/19. CSUR 100%. LiDAR acquired 6/22/21. Feature Extraction 95%.

TP&P: No railroad involvement.

080634 Hwy. 64/Hogan Ln. Roundabout (Conway) (S)

Hwy. 64

(Faulkner) (garver) (APHN) (Urban Minor Arterial) /STBGP/State/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	60%	50%	75%	10%	15%	NA	100%	60%	
TARGET DATE		Jul 20	May 21	Feb 21	Aug 20	Jul 21	Jan 22	SCHEDULED DATE: 01-2022 STIP FFY: 2022			
END DATE		Jul 20	May 21		Nov 20						

TYPE WORK: Roundabout

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 10/24/19. Project renamed on 9/11/20.

GENERAL: 9,500 ADT. Requested PE deposit of \$35,000 on 12/30/19. Rec'd PE deposit 2/7/20.

ENV: Env constraints to RDWY 8/3/20. Tribal consultation letters sent 9/9/20. PIF to SHPO 3/3/21, response 3/11/21.

Phase I Virtual Public Involvement 8/24-9/8/21 @ www.ardot.gov/publicmeetings

SUR: Aerial photo flown 12/23/19. CSUR 100%. DSUR to Rdwy 7/1/20.

PSUR: 6 certs. PSUR to ROW 11/12/20.

RDWY: No Floodplain SP req'd. Prelim Cost Estimate for Roundabout to PM 1/16/20. DSUR rec'd 7/1/20. Prelim Layouts to ROW & ENV 7/14/20. Traffic, FWDs, & Soil Survey req 7/14/20. T.O. to CON 12/10/20. 30% Plans rec'd from CON 1/21/21. 30% Plans rev'd & ret'd to CON 2/5/21. ROW & UTIL req'mts to ROW 5/21/21. RDWY Info to ENV 5/21/21. Field Insp req 5/21/21.

ROW: Plans 50% (10 trs). Plans to 5 utils 6/23/2021. UFI 6/2/21.

MAT: Soil Survey to Rdwy 11/4/2020.

TP&P: No railroad involvement.

ORIGINAL SCHEDULE: SCHEDULED-Jul 21; DSUR-Jul 20; RDWY-Feb 21; ENV-Feb 21; PSUR-Aug 20; ROW-Jul 21; UTIL-Jan 22

Intersection Improvement Program Jobs

090490 Hwy. 65 Inters. Impvts. & Signal Coordination (Harrison) (S)

Hwy. 65

(Boone) (half) (NHS) (Urban Principal Arterial) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%	100%	45%	10%	75%		5%	NA	100%	35%	TBD
TARGET DATE		Jul 18	Jul 21	Sep 21	Sep 20	Jun 22	Jun 23	SCHEDULED DATE: 06-2023 STIP FFY: 2023			
END DATE		Aug 18			Mar 18						

TYPE WORK: Improvements at 4 intersections and signal coordination along Highway 65.

WORK ZONE POLICY: Significant.

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/4/16. Project renamed on 6/12/19.

GENERAL: 17,000-25,000 ADT. IOM 06/12/2019 - Project renamed, as authorized by Minute Order 2019-051. This project has been identified as a good candidate for the CMGC pilot program.

ENV: Tribal consultation sent 7/13/17.

SUR: Aerial photo flown 1/29/14, 11/9/17. Photo ctl. 100%. Photogrammetry 100%.

DSUR: CSUR 100%. Static LiDAR 100%. Feature Extraction 100%. U&D 100%. DSUR to Rdwy 8/17/18. Add'l DSUR req'd 1/3/19 100% to Rdwy 2/1/19. Old Bypass aerial photo 1/25/19. Add'l CSUR 100%. Add'l DSUR needed to cover 06-2019 scope change. Add'l DSUR 100% to Roadway 5/7/20. Add'l DSUR req'd 8/27/20 to Rdwy 11/2/20.

PSUR: PSUR 19 certs @ 3 intersections. PSUR to ROW 3/26/18. Add'l PSUR to ROW 9/12/19.

RDWY: Floodplain SP req'd. Meeting with City held 3/7/17 & 12/6/17. Gross Appraisal req 9/22/17. Gross Appraisal rec'd 12/5/17. DSUR rec'd 8/20/18. Design Criteria not req'd. Materials, Traffic, TMs, req 2/26/20. T.O. to CON 4/17/20.

DSUR rec'd 5/7/20. TMP Meeting held 6/4/20. Add'l Survey req 8/27/20. Add'l TMs req 8/28/20. 30% Plans rec'd from CON 3/25/21. 30% Plans rev'd & ret'd to CON 4/20/21. 60% Plans rec'd from CON 7/12/21. Field Insp held 7/19/21.

ROW: AUI 10/2/17.

MAT: Soil Survey R-Value to Rdwy 2/27/20.

TP&P: No Railroad Involvement 3/11/2021.

SIR: TMs sent to RDWY 3/19/20.

ORIGINAL SCHEDULE: SCHEDULED-May 20; DSUR-Oct 17; RDWY-May 18; ENV-Nov 18; PSUR-Nov 17; ROW-Aug 19; UTIL-May 20

Intersection Improvement Program Jobs

080633 Hwy. 65B/Robins St. Signal (Conway) (S)

Hwy. 65B

(Faulkner) (tra) (NHS) (Urban Principal Arterial) (4LG) /STBGP/State/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	50%	100%	75%	10%	15%	NA	100%	30%	
TARGET DATE		Oct 20	Jan 21	Feb 21		Jun 21	Dec 21	SCHEDULED DATE: 08-2022 STIP FFY: 2022			
END DATE		Jun 20	Feb 21	Apr 21	Jan 21						

TYPE WORK: Traffic signal upgrade.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 10/24/19.

GENERAL: 13,000 ADT. Requested PE deposit of \$35,000 on 11/15/19. Rec'd PE deposit 12/11/19.

ENV: Env constraints to ROW & RDWY 7/13/20. Tribal consultation letters sent 1/7/21. ARS to SHPO 3/16/21, response 3/18/21. PIF to SHPO 3/19/21. T3CE apprvd 4/22/21.

SUR: Aerial photo flown 12/26/19. CSUR 100%. DSUR to Rdwy 6/17/20.

PSUR: 2 certs. PSUR to ROW 1/7/21.

RDWY: DSUR rec'd 6/17/20. Early Coord Meeting held 6/25/20. Prelim Layouts to ROW & ENV 6/26/20. Traffic, FWDs, & Soil Survey req 6/26/20. Prelim Layouts to RR Coord 6/26/20. Preemption Calc's to RR Coord 11-12-2020. Interim Cost Est to PM 2/19/21. ROW & UTIL reqm'ts to ROW 2/26/21. RDWY Info to ENV 2/26/21. Loc & Des Doc appr'd 4/27/21.

ROW: Plans 60% (5 trs). Est 2 bus relos. Plans to 4 utils 3/10/21.

MAT: Soil Survey %AC to Rdwy 6/29/2020.

TP&P: UP RxR DOT 434231H MP 372.26 is adjacent to this intersection.

RR: 6/26/20 - 15% plans sent to UPRR. PE Agreement fully executed 8/21/20. 25% Signal plans, 30% roadway plans, Preemption Form, & Preemption Calculations provided by Roadway and submitted to UPRR on 11/12/20. Diagnostic with UPRR 12/15/20. 4/22/2021 - 30% plans with comments received from UPRR.

ORIGINAL SCHEDULE: SCHEDULED-Dec 21

030463 Hwy. 67/Hwy. 71 Signals Upgrade (Texarkana) (S)

Hwys. 67 & 71

(Miller) (tra) (NHS) (Urban Principal Arterial) (4LG) /IIP/State/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%		20%	75%		5%	NA	NA		TBD
TARGET DATE		Feb 16			Mar 16			SCHEDULED DATE: 2023			
END DATE		Feb 16			Mar 16						

CRITICAL NOTES: On Hold because City has elected not to fund project at this time.

TYPE WORK: Upgrade two traffic signals.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPC-9414(30)

BACKGROUND INFO: Project programmed on 6/26/15. Funding issues on 4/3/17.

GENERAL: 4,700-4,900 ADT. PE deposit rec'd 8/5/15.

ENV: RTA for 6 structures sent 8/2/16; 1 eligible, 2 undetermined 8/4/16; addl info submittal 8/16/16; 1 addl property eligible 8/19/16.

SUR: Aerial photo flown 11/12/15. Partial DSUR under 030388. Photo mapping 100% 12/18/15. DSUR to Rdwy 2/5/16.

PSUR: 6 certs PSUR to ROW 3/9/16.

RDWY: Add'l ROW req'd. DSUR rec'd 2/5/16. Interim Cost Est to PM 2/11/16.

ROW: AUI: 12/23/2015.

ORIGINAL SCHEDULE: SCHEDULED-Nov 16

Intersection Improvement Program Jobs

030409 Hwy. 67 Signals Rehab. (Prescott) (S)

Hwys. 67 & 371

(Nevada) (tra) (APHN) (Minor Arterial) /IIP/State/Local/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
NA	100%	NA	100%	100%	40%	40%	NA	100%	90%	NA
	Oct 11		Sep 12	Feb 12						
	Oct 11		Sep 12	Feb 12						

CRITICAL NOTES: On Hold because City cannot afford project at this time.

TYPE WORK: Rehabilitate 2 signals

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 7/27/11.

GENERAL: 4,400 ADT. ARDOT to handle design, ENV, advertising & awarding bid, CENG, ROW & Util. P.E. deposit rec'd 8/16/11. RR involvement. ARDOT to restudy both intersections.

ENV: RTA for 4 structures to SHPO 9/13/11, response rec'd 9/26/11, 4 structures in NRHP & project area in historic district. Constraints to RDWY 1/27/12. PIF to SHPO 7/26/12, appr'd 8/8/12. T1 CE appr'd 9/4/12.

SUR: Partial DSUR under Jobs 030322 & R30026. ROW staking (requested 9/12/12) 100%.

DSUR: U & D survey 100%. DSUR to Rdwy 10/03/11.

PSUR: (13 tracts) WO (PSUR) to CON 11/10/11. PSUR to ROW 2/24/12. Add'l PSUR to ROW 4/11/12.

RDWY: Prelim prints to ROW & Env 11/14/11. Traffic, TMs & Soil survey req 11/14/11. Prints to RR Coord 11/14/11.

Add'l ROW required. Field insp held 3/14/12. Rdwy info to Env 2/23/11. Exist ROW req 4/6/12. Meeting w/City held 5/30/12. Rev prints to RR Coord 6/28/12. Rev ROW & Util req'mts to ROW 6/18/12 & 8/16/12. Rev Rdwy info to Env 6/18/12 & 8/16/12. Signal clearance timing sent to RR Coord 1/17/13.

ROW: ROW Plans 90% (3 tr). 3/3 apprs made & 3/3 appr'd. UFI 3/14/12. 5/6 Util est rec'd 3/5 WO Issued. 2 Util w/no conflict. Plans to City 7/5/12.

MAT: Soil Survey to Rdwy 1/24/12.

TP&P: UPRR involvement, multiple signalized at-grade crossings.

ORIGINAL SCHEDULE: SCHEDULED-Jul 12

040520 Hwy. 265/Ford Ave. Signal & Inters. Impvts. (Springdale) (S)

Hwy. 265

(Washington) (urb) (APHN) (Urban Minor Arterial) /IIP/State/Local/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
NA	100%	50%	100%	75%	20%		NA	100%	30%	NA
	May 09	Jul 09	Sep 10	Aug 09						
	May 09	Jul 09	Sep 10	Aug 09						

CRITICAL NOTES: On Hold because City has elected not to fund project at this time.

TYPE WORK: Signal & Intersection Improvements

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 6/23/08. Project renamed on 2/16/09.

GENERAL: 22,000 ADT. Plans for Temporary Signal rec'd from City 9/23/08. ARDOT to handle design, Env, advertising, awarding bid, and CENG. ROW & Util TBD. PE deposit rec'd 2/10/09.

ENV: Constraints to RDWY 6/2/09. Arch report appr'd 8/19/09. T2 CE appr'd 9/30/10.

SUR: CSUR 100%

DSUR: Aerial photography flown 12/2/04. Photogrammetry under Job 012007. DSUR to Rdwy 5/7/09. Add'l DSUR to RDWY 10/8/10.

PSUR: (15 tracts) PSUR to ROW 8/14/09.

RDWY: No floodplain SP req'd. Exist ROW req 1/22/09. Survey req 2/9/09. Traffic signal design in-house. Soil survey req 2/18/09. Traffic & TM req 2/18/09. DSUR rec'd 5/8/09. Prelim prints to ROW & Env 6/1/09. WO for PSUR to CON 6/15/09. Add'l ROW will be needed. ROW & Util req'mts to ROW 7/31/09. Rdwy info to Env 7/31/09. Field insp for traffic signals held 8/7/09. Interim est to P&C 8/4/09 & 5/10/18. Loc & Des Doc appr'd 10/11/10.

ROW: ROW Plans 85% (8 trs).

MAT: Soil Survey to RDWY 4/9/2009.

ORIGINAL SCHEDULE: SCHEDULED-Feb 10

Intersection Improvement Program Jobs

040854 Hwy. 412/Klenc Rd. Inters. Impvts. (Tontitown) (S)

Hwy. 412

(Washington) (NHS) (Urban Principal Arterial) (4LG) /STBGP/Local/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
NA	5%		10%				NA	TBD		
	Jan 22	May 22	Aug 22	Feb 22	Mar 23	Nov 23	SCHEDULED DATE: 11-2023			

TYPE WORK: Install a signal at the intersection of Hwy. 412 & Klenc Rd.

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: Project programmed on 3/30/21.

GENERAL: 12,000 ADT. City to handle ROW and UTIL. ARDOT to handle all other phases. Agreement with City executed 2/25/21. PE deposit req'd 4/2/21.

ENV: Tribal consultation letters sent 4/19/21. Env constraints sent to Rd 6/15/21.

SUR: CSUR 100%.

PSUR: 4 certs.

TP&P: No railroad involvement.

040659 Hwy. 71 – Geyer Dr. (N. Morgan St.) (Mena) (S)

CS

(Polk) (pe) (0.34 mi.)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
NA	100%	100%	100%	75%	50%	75%	100%	100%	100%	NA
	Sep 14	Dec 14	Feb 15	Sep 14						
	Aug 14	Jul 15	Jun 15	Sep 14						

CRITICAL NOTES: On Hold due to lack of City Funding for construction or PE repayment.

TYPE WORK: New Location. Pavement Type: Asphalt.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 4/24/13. Project renamed on 11/12/14.

GENERAL: ARDOT to handle design, ENV, advertising, awarding bid & CENG. Agreement with City signed 3/14/13. Interim estimate req'd. PE deposit rec'd 5/17/13. City requested additional scope changes 12/2/15. City submitted letter 3/3/18 requesting to table the project indefinitely. Sent letter to City requesting repayment of expended funds 5/3/18.

ENV: Tribal consultation from FHWA to Caddo, Choctaw, Osage, and Quapaw 9/23/14. RTA for 2 structures to SHPO 11/14/14; 0 properties eligible 11/14/14. Constraints to RDWY 11/19/14. CR survey to SHPO 1/8/15; appr'd 2/11/15; addendum sent 6/5/15; appr'd 6/9/15. NLAA concurrence rec 6/9/15 from USFWS. T3 CE to FHWA 6/17/15; appr'd 6/22/15. NW 14 request to CoE 6/29/15; issued 4/26/17. No suitable habitat; no bat restrictions.

SUR: Aerial Photo flown 12/16/13.

DSUR: CSUR 100%. Photogrammetry 100%. 70% Survey to Rdwy 2/10/14. DSUR to Rdwy 8/29/14. Add'l DSUR (req'd 11/16/14) to Rdwy 12/11/14. Add'l DSUR req'd 12/2/15.

PSUR: (12 Tracts) PSUR to ROW 9/11/14. ROW staking req'd 9/16/16 100% by S5105 to ROW 10/5/16.

RDWY: Floodplain SP req'd. DSUR rec'd 9/3/14. Meeting with CITY held 10/30/14. Prelim Prints to ROW & ENV 11/3/14. Traffic, TM, & Soil Survey req. 11/3/14. Add'l Survey req. 11/21/14 & 1/22/15. Interim Cost EST to P.M. 12/11/14, 1/20/15, 12/7/15, 12/21/15, & 1/5/16. Hyd. Anal. complete to Bridge 4/14/15. RDWY Info to ENV 5/29/15. LOC & DES Doc appr'd 6/25/15. ROW & UTIL req'mt to ROW 7/2/15. Field Insp held 8/27/15. Rev ROW & UTIL req'mts to ROW 9/16/15, 6/23/16, & 12/2/16. LRFD req to Bridge 10/29/15. Plans to Hyd for cert 11/1/16. Plans cert by Hyd 11/3/16. Final Field Insp held 11/29/16. Plans to EST 12/1/16. TMP to Master File 1/5/17.

ROW: ROW plans 90% (8 trs). Mtg w/City held 9/15/16. UFI 2/13/2015. 5/5 Utils est rec'd. 2/2 WO Issued. 3 Utils w/no conflict. Plans to City for 5 Utils 7/8/2015. Rev plans to 5 Utils 9/30/15. Rev plans to city 5 Utils 6/21/2016.

BR: (JYP) Box Culvert. Plans Complete 11/2/15

MAT: Soil Survey to Rdwy 1/22/15.

SIR: Traffic forecast and load spectra sent to RDWY 1/06/15.

ORIGINAL SCHEDULE: SCHEDULED-Feb 16

Facility Jobs

040086 Alma Weigh Station Reconstruction (S)

I-40

(Crawford) (benham) (Urban Interstate)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	100%	100%	75%	100%	NA	NA	TBD	100%	NA
TARGET DATE		Jun 13	Nov 13	Jun 14	Feb 13	Jun 15					
END DATE		Jun 13	Nov 13	Jun 14	Feb 13	Jun 15					

TYPE WORK: Pavement type: Asphalt and Concrete

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 3/14/90. Scope changed on 7/17/12. Funding issues on 5/11/15.

GENERAL: 38,000 ADT. No responsive bids received 9/17/14. Split out construction of virtual weigh station to job 040694.

ENV: Consultation from FHWA to Osage, Keetoowah, Quapaw, Tunica-Biloxi, Choctaw, Cherokee & Caddo 4/18/14. PIF to SHPO 5/13/14, apprvd 5/14/14. Env clearance 6/9/14.

SUR: Aerial photography flown 10/19/12; 12/21/12. ORTHO to CON 1/17/13.

DSUR: Photogrammetry 100%. CSUR 100%. U & D Survey 100%. Partial DSUR to CON 3/29/13. DSUR to CON 6/25/13; 9/27/13; 11/15/13. Add'l DSUR (req'd 6/27/14) in progress.

PSUR: PSUR (existing ROW) to CON 2/6/13.(6 Tracts) PSUR to ROW 7/16/14.

RDWY: No Floodplain SP req'd. WO issued to CON 11/29/12. Kick-off meeting held 1/30/13. 60% rec'd from CON 11/4/13. 60% Plans rev'd & ret'd to CON 11/20/13. 90% Plans rec'd from CON 5/2/14. 90% plans rev'd & ret'd to CON 5/7/14. Rev 90% Plans rec'd from CON 5/27/14. Rev 90% Plans rev'd & ret'd to CON 5/29/14. Final Plans rec'd 6/17/14, 10/23/14, 11/10/14, 1/21/15, & 4/17/15. Final Plans rev'd & ret'd 6/23/14 & 1/30/15. Plans submitted to ADEQ 8/15/14. TMP to Master File 8/20/14. Rev Final Plans rec'd from CON 12/7/15 & 7/1/16.

ROW: (1 tr) Allot to acquire rec'd 8/27/2014. 1/1 apprs made & 1/1 apprs apprvd. 1 option & 1 paid; Plans to 8 Utils 6/9/2014 to confirm NA.

ORIGINAL SCHEDULE: SCHEDULED-Apr 14

110800 I-40 Truck Parking Expansion Project (West Memphis) (S)

I-40

(Crittenden) (CEI) (Interstate) /ACTSEP/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	100%	100%	75%	NA	NA	NA	100%		
TARGET DATE			Dec 20	Feb 21	Oct 20			SCHEDULED DATE: 11-2021			
END DATE		Sep 20	Feb 21	Oct 20	Oct 20						

TYPE WORK: Expansion of truck parking spaces including a notification system, construct a restroom and an AHP substation.

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: Project programmed on 9/11/20.

GENERAL: All Bids rejected June 2021.

ENV: CR Clearance to file 9/22/20. T3-CE apprvd 10/20/20.

SUR: CSUR 100%. DSUR to Maintenance, Rdwy, CC 9/18/20.

PSUR: Existing ROW to ROW 10/21/20.

RDWY: DSUR rec'd 9/17/20. Loc & Des Doc apprvd 11/3/20. T.O. to CON 12/2/20. Soil Survey req 12/21/20. 60% Plans rec'd from CON 2/19/21. 60% Plans rev'd & ret'd to CON 2/26/21. ROW & UTIL reqm'ts to ROW 2/26/21. RDWY Info to ENV 2/26/21. 90% Plans rec'd from CON 3/12/21. Plans to EST 3/12/21, 3/25/21, & 4/2/21. Final Field Insp held 3/12/21. 90% Plans rev'd & ret'd to CON 3/18/21. Final Plans rec'd from CON 3/25/21. Final Plans rev'd & ret'd to CON 4/1/21. Rev Final Plans rec'd from CON 4/2/21.

MAT: Subsurf Invest to Rdwy 1/12/2021. Soil Survey to Rdwy 1/27/2021.

TP&P: 11/6/20 no RR involvement

ORIGINAL SCHEDULE: SCHEDULED-May 21; RDWY-Dec 20; ENV-Feb 21; PSUR-Oct 20; UTIL-Aug 21

Facility Jobs

020785 District 2 R.E. Office 23 (Pine Bluff) (S)

Hwy. 65

(Jefferson) (maint) /State/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
		90%	100%					100%		
							SCHEDULED DATE: 11-2021			
			Jul 21							

TYPE WORK: Construction of a new Resident Engineer Office.

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: Project programmed on 5/11/21.

ENV: CR clearance to file 7/1/21. Env clearance apprvd 7/2/21.

RDWY: 90% Plans rec'd from MAINT 7/13/21. Plans to EST 7/13/21. Final Field Insp req 7/13/21.

MAT: Subsurf Invest to Dist 2 4/28/2021.

TP&P: No railroad involvement.

061752 District 6 Headquarters (Little Rock) (S)

Hwy. 338

(Pulaski) /State/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	IP			IP						

TYPE WORK: Construction of a new District Headquarters.

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: Project programmed on 5/12/21.

SUR: CSUR 100%.

090580 Arkansas Welcome Center (Bella Vista) (S)

Hwy. 549

(Benton) /State/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	NA	50%	75%	35%		NA	TBD	NA	
	Feb 21		Apr 21		Jul 21	Nov 21	SCHEDULED DATE: 04-2022			
	Feb 21									

TYPE WORK: Construct a New Welcome Center

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: Project programmed on 9/13/19.

ENV: Tribal consultation letters sent 1/19/21. PIF to SHPO 2/26/21, response 3/4/21. Env constraints to Maintenance 7/23/21.

SUR: Aerial photo flown 11/08/19. CSUR 100%. DSUR to Maintenance 2/18/21.

PSUR: PSUR and ROW monumentation under 090224.

RDWY: DSUR rec'd 2/18/21.

ROW: Auth Rec'd 12/9/19. 1 Option.

TP&P: No railroad involvement.

ORIGINAL SCHEDULE: SCHEDULED-Nov 21

Facility Jobs

061736 Central Office Walking Trail Impvts. (RTP) (S)

(Pulaski) /REC TRAILS/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	35%	100%				NA	TBD		
							SCHEDULED DATE: 11-2021			
	Sep 20		Jul 21							

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: Project programmed on 2/26/21.

ENV: CR clearance to file 3/3/21. T1CE apprvd 7/22/21.

SUR: DSUR under 061045.

RDWY: 30% Plans rec'd from PM 7/1/21. 30% Plans rev'd & ret'd to PM 7/27/21.

TP&P: No railroad involvement.

Pavement Preservation Jobs

101072 S. of Bono – Hwy. 91 (S) I-555 & Hwy. 63

(Craighead) (CON) (2.16 mi.) (NHS) (Urban Freeway/Expressway) (4LG) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2023
			NA	

TYPE WORK: Microsurfacing (2nd Lift of Microsurfacing for leveling)

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 20,000 ADT.

TP&P: No railroad coordination.

020728 Hwy. 144 – Hwy. 1B (S) Hwys. 1 & 165

(Arkansas) (CON) (15.75 mi.) (NHS) (Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2023
100%			NA	

TYPE WORK: 1" level up & UTBWC (Hwy. 1); Mill & Overlay (Hwy. 165)

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 1,800-4,900 ADT.

TP&P: 7/26/2021 No railroad involvement.

RR: No

110766 White River – Hwy. 39 (S) Hwy. 1

(Monroe) (CON) (9.37 mi.) (NHS) (Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2023
100%		50%	NA	

TYPE WORK: Mill & Overlay (LM 0.29-5.69); Fog Seal (LM 5.98-9.66).

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 940-1,300 ADT.

ENV: CR clearance to file 5/20/21.

TP&P: 7/26/2021 No railroad involvement.

110778 Monroe Co. Line – Hwy. 318 (S) Hwy. 1

(Phillips) (CON) (5.37 mi.) (NHS) (Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2024
100%		50%	NA	

TYPE WORK: 1" level up & Overlay

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 1,100-1,200 ADT.

ENV: CR clearance to file 5/20/21.

TP&P: 7/26/2021 No railroad involvement.

110757 Hwy. 49 – Hwy. 243 (Sel. Secs.) (S) Hwys. 1 & 1B

(Lee & Phillips) (CON) (18.62 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2023
100%		50%	5%	

TYPE WORK: Fog Seal (Sec. 8 LM 0-6.03, Sec. 9 LM 0-6.14, Sec. 10 LM 0-1.74); Mill & Overlay (Sec. 9 LM 6.14-9.32) UTBWC (Sec. 9B).

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 2,100-5,500 ADT.

ENV: CR clearance to file 5/20/21.

TP&P: 7/26/2021 Possible railroad involvement in Marianna. UPRR track parallel to roadway.

110758 Marianna – North (Sel. Secs.) (S) Hwys. 1 & 44

(Lee) (CON) (5.32 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2023
100%		50%	5%	

TYPE WORK: Mill & Overlay (Sec. 10, LM 1.74-5.01); UTBWC (Sec. 10, LM 5.01-6.45) & Thin overlay (1") or UTBWC (Sec. 5, LM 6.76- 7.37).

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 2,000-4,200 ADT.

ENV: CR clearance to file 5/20/21.

TP&P: RR Coordination required with UPRR RR-Under at Highway 1 North LM 5.98 STR# B7043 MP 306.40 DOT# 426144J, as well as, UPRR at-grade at Highway 44 LM 6.85 MP 313.50 DOT# 426154P.

101101 Hwy. 14 – Hwy. 158 (S) Hwy. 1

(Poinsett) (CON) (6.05 mi.) (NHS) (Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2024
100%			5%	

TYPE WORK: 1" level up & Overlay

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 6,800 ADT.

TP&P: 7/26/2021 Possible railroad involvement UPRR.

101030 Poinsett Co. Line – Hwy. 1B (S) Hwy. 1

(Craighead) (pickering) (5.13 mi.) (NHS) (Urban Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2022
100%			5%	

TYPE WORK: UTBWC; CLRS

BACKGROUND INFO: Project programmed on 11/9/18.

GENERAL: 6,200-12,000 ADT.

RDWY: 95% - Scope to CON 7/27/20. 90% Plans rec'd from CON 8/6/20. 90% Plans rev'd & ret'd to CON 9/3/20. Final Plans rec'd from CON 9/9/20.

TP&P: 7/26/2021 Possible railroad involvement UPRR tracks are parallel to roadway.

110691 Hwy. 1B Resurfacing (Forrest City) (S) Hwy. 1B

(St. Francis) (pickering) (7.97 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2022
100%	95%	5%	5%	

TYPE WORK: Mill & Overlay/Inlay, Joint Tape

FAP NUMBER: STPC-9149(6)

BACKGROUND INFO: Project programmed on 11/9/18. Project renamed on 10/7/19.

GENERAL: 2,100-17,000 ADT.

RDWY: 95% - 90% Plans rec'd from CON 11/4/20. 90% Plans rev'd & ret'd to CON 4/23/21.

TP&P: RR Involvement -Crosses UP Track at-grade DOT 600730F Brinkley Sub MP 44.66.

061591 Hwy. 367 – White Co. Line (Sel. Secs.) (S) Hwy. 5

(Lono) (mcclelland) (7.01 mi.) (APHN) (Urban Principal Arterial) (4LG) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2022
100%			NA	

TYPE WORK: UTBWC (0.01-3.07); Mill & Overlay

(5.09-9.04); CLRS

BACKGROUND INFO: Project programmed on 11/9/18.

GENERAL: 5,000-16,000 ADT.

RDWY: 90% - Scope to CON 11/12/20. 90% Plans rec'd from CON 1/29/21.

TP&P: 7/26/2021 No railroad involvement.

050459 Cleburne Co. Line – South (Sel. Secs.) (S) Hwy. 5

(White) (CON) (7.83 mi.) (APHN) (Minor Arterial) (4LG) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2023
100%			NA	

TYPE WORK: 2" Overlay

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 4,100-4,500 ADT.

TP&P: 7/26/2021 No railroad involvement.

050436 White Co. Line – Heber Springs (Sel. Secs.) (S) Hwys. 5, 25, & 110

(Cleburne) (CON) (10.34 mi.) (APHN) (Urban Minor Arterial) (4LG) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2024
100%			NA	

TYPE WORK: 2" Overlay (Secs. 2 & 15); Thin Overlay (1") or UTBWC (Sec. 6).

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 4,100-9,800 ADT.

TP&P: No railroad involvement.

Pavement Preservation Jobs

090589 Hwy. 62 – Hwy. 62B (Mountain Home) (S) Hwys. 5 & 55

(Baxter) (CON) (2.1 mi.) (NHS) (Urban Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2023
100%			NA	

TYPE WORK: 1" level up & UTBWC (Sec. 18); Mill & Overlay (Sec. 18S).

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 300-10,000 ADT.

TP&P: No railroad involvement.

070554 Hwy. 167 – Hwy. 7B (S) Hwy. 7

(Union) (CON) (6.21 mi.) (NHS) (Urban Principal Arterial) (4LG) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2023
100%			5%	

TYPE WORK: UTBWC

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 5,800-10,000 ADT.

TP&P: 7/26/2021 Crossed UPRR RR-Under at DOT 425793E.

070549 N. of Camden – Freeo Creek (S) Hwy. 7

(Ouachita) (CON) (6 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2023
100%			5%	

TYPE WORK: UTBWC (LM 1.40-2.10) add 4' shoulders, 1" level up & UTBWC (LM 2.10-7.40)

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 680-930 ADT.

TP&P: 7/26/2021 Possible railroad involvement. Roadways parallel to UPRR track in Kent.

070529 Hwy. 128 – Hwy. 51 (S) Hwy. 7

(Clark) (CON) (7.42 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2024
100%			NA	

TYPE WORK: Thin overlay (1") or UTBWC

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 1,600 ADT.

TP&P: No railroad involvement.

070530 Caddo Valley – Hot Spring Co. Line (Sel. Secs.) (S) Hwy. 7

(Clark) (CON) (3.9 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2023
100%			NA	

TYPE WORK: UTBWC

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 6,100-7,900 ADT.

TP&P: No railroad involvement.

061649 Hwys. 7, 70B, & 270B (Sel. Secs.) (Hot Springs) (S) Hwys. 7, 70B, & 270B

(Garland) (CON) (5.02 mi.) (NHS) (Urban Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2023
100%			5%	

TYPE WORK: Mill & Inlay/Overlay

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 9,500-25,000 ADT.

TP&P: RR Coordination required with AKMD at-grade on Hwy. 70 LM 1.57 MP 413.34 DOT# 437792G.

080656 Perry Co. Line – Ola (S) Hwy. 7

(Yell) (CON) (6.06 mi.) (NHS) (Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2023
100%			NA	

TYPE WORK: 1" level up & Overlay; Add 2' shoulders

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 800-4,000 ADT.

TP&P: No railroad involvement.

080657 S. Dardanelle City Limits – Hwy. 27 (Dardanelle) (S) Hwy. 7

(Yell) (CON) (1.51 mi.) (NHS) (Urban Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2023
100%			NA	

TYPE WORK: Mill & Overlay

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 7,100-17,000 ADT.

TP&P: No railroad involvement.

080599 Hwy. 27 – Whig Creek (S) Hwy. 7

(Pope & Yell) (dist) (2.01 mi.) (NHS) (Urban Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2022
100%	100%	100%	55%	

TYPE WORK: Overlay (Sec. 13: 14.51-14.55) / Mill &

Overlay (Sec. 13: 14.55-15.31, Sec. 14: 0.18-1.45, include shoulders)

FAP NUMBER: NHPP-0058(54)

BACKGROUND INFO: Project programmed on 11/9/18. Project renamed on 1/23/19.

GENERAL: 17,000-26,000 ADT. IOM 1/23/2019 - Renamed project. All bids rejected February 2021. All Bids rejected April 2021.

ENV: ARS to SHPO 12/4/19. CR clearance to SHPO 10/28/20, response 10/29/20. T1CE apprv'd 11/19/20.

RDWY: 100% - Plans to EST 12/15/20. TMP apprv'd 1/5/21.

TP&P: 7/26/2021 Possible railroad involvement at DR Railroad RR-Under DOT# 858624N.

ORIGINAL SCHEDULE: SCHEDULED-Apr 21

080650 Whig Creek – Dover (Sel. Secs.) (S) Hwy. 7

(Pope) (CON) (7.65 mi.) (NHS) (Urban Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2023
100%			NA	

TYPE WORK: 2" Overlay (Sec. 14; 1.45-2.65), 1" level up &

Overlay (Sec. 15; 1.55-8.00)

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 11,000-24,000 ADT.

TP&P: No railroad involvement.

080652 N. of Old Hwy. 7 – Newton Co. Line (Sel. Secs.) (S) Hwy. 7

(Pope) (CON) (13.6 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2023
100%		50%	NA	

TYPE WORK: 1" level up & Overlay

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 770-820 ADT.

ENV: CR clearance to file 6/2/21.

TP&P: No railroad involvement.

090616 Hwy. 16 – Jasper (S) Hwy. 7

(Newton) (CON) (14.7 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2023
100%		50%	NA	

TYPE WORK: 2" Overlay

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 1,300-4,700 ADT.

ENV: CR clearance to file 6/2/21.

TP&P: No railroad coordination.

Pavement Preservation Jobs

090602 Harrison – Lead Hill (S) Hwy. 7

(Boone) (CON) (15.4 mi.) (APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2024
100%		50%	5%	

TYPE WORK: Thin Overlay (1") or UTBWC (LM 3.76-9.15); 2" Overlay (LM 9.15-19.15); minor shoulder widening

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 2,600-5,200 ADT.

ENV: CR clearance to file 6/2/21.

TP&P: RR Coordination required with MNA on Hwy. 7 North LM 9.18 MP 416.00 DOT# 435002S.

080646 Polk Co. Line – Caddo River (S) Hwy. 8

(Montgomery) (CON) (6.27 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2023
100%			NA	

TYPE WORK: 1" level up & Overlay; Add 2' shoulders

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 640 ADT.

TP&P: No railroad involvement.

070533 Pike Co. Line – Hwy. 53 (S) Hwy. 8

(Clark) (CON) (12.81 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2024
100%			NA	

TYPE WORK: Mill & Inlay/Overlay (LM 0-1.56); Thin

Overlay (1") or UTBWC (LM 1.56-12.81)

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 1,400-2,800 ADT.

TP&P: No railroad involvement. Crossing closed.

020735 Fountain Hill – South (Sel. Secs.) (S) Hwys. 8 & 133

(Ashley) (CON) (9.83 mi.) (APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2024
100%			NA	

TYPE WORK: 1" level up & overlay; 2" Overlay (Sec. 1, LM 5.36-7.08)

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 1,500-4,400 ADT.

TP&P: No railroad involvement.

020779 Hwy. 165 – Hwy. 65 (S) Hwy. 8

(Ashley & Chicot) (CON) (17.47 mi.) (APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2023
100%			NA	

TYPE WORK: 2" Overlay (Sec. 15; 0-4.93); 2" level up & sealing (Sec. 16; 0-12.54); Add 2' shoulders

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 330-4,200 ADT.

TP&P: No railroad involvement.

070546 N. of Princeton – Hot Spring Co. Line (S) Hwy. 9

(Dallas) (CON) (11.52 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2023
100%			NA	

TYPE WORK: 2" Overlay with Leveling & Patching

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 1,500 ADT.

TP&P: 7/26/2021 No railroad involvement.

061656 Dallas Co. Line – Malvern (S) Hwy. 9

(Hot Spring) (mcclelland) (17.5 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 01-2022
100%	5%		NA	

TYPE WORK: Rut Mill & Overlay (LM 0.00-16.73); Mill & Overlay (LM 16.73-17.50).

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 1,500-9,900 ADT.

RDWY: Scope to CON 6/14/21.

TP&P: No railroad involvement.

050398 Rushing – White River (S) Hwy. 9

(Stone) (pickering) (22.09 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2022
100%	95%		NA	

TYPE WORK: Mill & Overlay/Inlay; 2" Overlay; CLRS

BACKGROUND INFO: Project programmed on 11/9/18.

Project renamed on 12/30/19.

GENERAL: 790-12,000 ADT. IOM 12/30/19: Job 050409 combined into this project.

RDWY: 95% - Scope to CON 12/14/20. 90% Plans rec'd from CON 12/29/20.

90% Plans rev'd & ret'd to CON 7/15/21.

TP&P: 7/26/2021 No railroad involvement.

050443 Brandenburg – Hwy. 69 (S) Hwy. 9

(Izard) (CON) (11.26 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2023
100%			NA	

TYPE WORK: 2" Overlay, minor shoulder widening

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 340-2,700 ADT.

TP&P: No railroad coordination.

050444 Hwy. 69 – Hwy. 56 (S) Hwy. 9

(Izard) (CON) (6.41 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2024
100%			NA	

TYPE WORK: Thin Overlay (1") or UTBWC

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 2,900-4,500 ADT.

TP&P: No railroad coordination.

080604 Hwy. 64 – Hwy. 9 (Morrliton) (S) Hwy. 9B

(Conway) (CEI) (2.21 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2022
100%	90%		5%	

TYPE WORK: Mill & Inlay

BACKGROUND INFO: Project programmed on 11/9/18.

GENERAL: 4,800-14,000 ADT.

RDWY: 90% - Scope to CON 12/31/20. 90% Plans rec'd from CON 3/15/21.

TP&P: 7/26/2021 Possible railroad involvement UPRR DOT# 434276P.

040830 Sebastian Co. Line – Magazine (Sel. Secs.) (S) Hwy. 10

(Logan) (CON) (10.51 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2023
100%			NA	

TYPE WORK: Thin Overlay (1") or UTBWC (LM 0.00-6.88);

1" level up & Sealing (LM 9.60-13.23).

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 2,700-4,200 ADT.

TP&P: 7/26/2021 No railroad involvement.

Pavement Preservation Jobs

080649 Yell Co. Line – Perry (S) Hwy. 10

(Perry) (CON) (18.31 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2024
100%			5%	

TYPE WORK: HIR with Microsurface

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 1,400-1,600 ADT.

TP&P: 7/26/2021 Possible railroad involvement. LRWN tracks parallel to roadway.

061669 Goodson Rd. – Chenal Pkwy. (Little Rock) (S) Hwy. 10

(Pulaski) (CON) (2.52 mi.) (APHN) (Urban Principal Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2023
100%			NA	

TYPE WORK: 1" level up & UTBWC

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 4,500-19,000 ADT.

TP&P: No railroad involvement.

061670 Chenal Pkwy. – Taylor Loop Rd. (Little Rock) (S) Hwy. 10

(Pulaski) (CON) (2.8 mi.) (NHS) (Urban Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2023
100%			NA	

TYPE WORK: Mill & Overlay

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 19,000-35,000 ADT.

TP&P: No railroad involvement.

050460 E. of Griffithville – Hwy. 367 (S) Hwy. 11

(White) (CON) (11.78 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2023
100%			5%	

TYPE WORK: 2" Overlay; 2' Shoulders (where applicable)

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 440-1,700 ADT.

TP&P: RR Coordination required with UPRR at-grade on Hwy. 11 LM 14.26 MP 300.05 DOT# 437974T.

061659 Jefferson Co. Line – Hwy. 70 (S) Hwy. 13

(Lonoke) (CON) (21.12 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2024
100%			NA	

TYPE WORK: Rut Mill & 2" Overlay

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 330-900 ADT.

TP&P: No railroad involvement.

090547 Hwy. 62 – Searcy Co. Line (S) Hwy. 14

(Marion) (CEI) (15.89 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 01-2022
100%	95%		NA	

TYPE WORK: Mill & Overlay (0-0.7); 2" Overlay; CLRS

BACKGROUND INFO: Project programmed on 11/9/18.

GENERAL: 790-5,700 ADT.

RDWY: 95% - 90% Plans rec'd from CON 10/30/20. 90% Plans rev'd & ret'd to CON 4/22/21.

TP&P: No railroad involvement.

050458 Hwy. 9 – Independence Co. Line (S) Hwy. 14

(Stone) (22.18 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2024
100%			NA	

TYPE WORK: Thin Overlay (1") or UTBWC

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 1,400-9,000 ADT.

TP&P: No railroad involvement.

101102 Waldenburg East & West (Sel. Secs.) (S) Hwy. 14

(Poinsett) (CON) (6.05 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2023
100%			NA	

TYPE WORK: 1" level up & Overlay (2.20-5.10); 2" Overlay

(10.70-13.85).

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 2,700-2,800 ADT.

TP&P: No railroad involvement.

101026 L'Anquille River – Hwy. 163 South (S) Hwy. 14

(Poinsett) (pickering) (5.25 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2022
100%	95%		5%	

TYPE WORK: Level & Chip Seal (Sec. 13:13.84-16.85);

Thin Overlay (1") (Sec. 13:16.85-17.75, Sec. 14:0-1.34);

CLRS

BACKGROUND INFO: Project programmed on 11/9/18.

GENERAL: 2,700-4,900 ADT.

RDWY: 95% - Scope to CON 11/13/20. 90% Plans rec'd from CON 11/20/20.

90% Plans rev'd & ret'd to CON 5/6/21.

TP&P: Crosses UP Track DOT 426435Y, Wynne Sub MP 256.50

101104 Hwy. 163 – I-555 (S) Hwy. 14

(Poinsett) (CON) (13.4 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2024
100%			NA	

TYPE WORK: 2" Overlay

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 2,600-4,900 ADT.

TP&P: No railroad involvement.

070488 Louisiana State Line – Hwy. 82 (Sel. Secs.) (S) Hwy. 15

(Union) (mcclelland) (12.87 mi.) (APHN) (Urban Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2022
100%	90%		NA	

TYPE WORK: 2" Overlay (0-9.37); Level, Chip Seal and

Overlay (17.44-20.94); CLRS

BACKGROUND INFO: Project programmed on 11/9/18. Project renamed on 12/30/19.

GENERAL: 720-7,200 ADT. IOM 12/30/2019: Job 070496 combined into this job.

RDWY: 90% - Scope to CON 1/29/21. 90% Plans rec'd from CON 4/23/21.

TP&P: No railroad involvement.

020749 Hwy. 31 – North (S) Hwy. 15

(Jefferson) (CON) (3.84 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2024
100%			NA	

TYPE WORK: 1" level up & Sealing

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 1,400 ADT.

TP&P: No railroad involvement.

061660 Hwy. 70 – Hwy. 89 (S) Hwy. 15

(Lonoke) (CON) (5.41 mi.) (APHN) (Principal Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2024
100%			NA	

TYPE WORK: 1" level up & UTBWC

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 1,100-5,700 ADT.

TP&P: No railroad involvement.

Pavement Preservation Jobs

090592 Hwys. 16 & 59 (Sel. Secs.) (S) Hwys. 16 & 59

(Benton) (CON) (12.92 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2023
100%			5%	

TYPE WORK: 2" Overlay; 2' Shoulders (Hwy. 16)

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 1,900-6,500 ADT.

TP&P: RR Coordination required with KCS on Hwy. 59 LM 0.36 MP 230.30 DOT# 330381B.

090536 Combs – Huntsville (S) Hwys. 16 & 23

(Madison) (CEI) (27.92 mi.) (APHN) (Minor Arterial) /STBGP/Safety/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2022
100%	90%	50%	NA	

TYPE WORK: UTBWC (Hwy. 16 & Hwy. 23: 3.25-26.53); 2"

Overlay (Hwy. 23: 26.53-27.77); Add 2' shoulders (Hwy.

23: 20.42-23.56); CLRS

BACKGROUND INFO: Project programmed on 11/9/18. Project renamed on 12/30/19.

GENERAL: 800-6,200 ADT. IOM 12/30/2019: Job 090537 combined into this project.

ENV: CR clearance to file 6/8/21.

RDWY: 90% - Scope to CON 12/31/20. 90% Plans rec'd from CON 2/16/21.

TP&P: No railroad involvement.

050410 Woodruff Co. Line – North (S) Hwy. 17

(Jackson) (pickering) (13.02 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2022
100%			NA	

TYPE WORK: Level and Chip Seal

BACKGROUND INFO: Project programmed on 11/9/18.

GENERAL: 920-1,700 ADT.

RDWY: 90% - Scope to CON 1/8/21. 90% Plans rec'd from CON 1/12/21.

TP&P: 7/26/2021 No railroad involvement.

101092 Holland St. – I-55 (Blytheville) (S) Hwy. 18

(Mississippi) (CON) (1.46 mi.) (NHS) (Urban Principal Arterial) (4LG) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2023
100%			NA	

TYPE WORK: Mill & Overlay

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 13,000-21,000 ADT.

TP&P: No railroad coordination.

030570 Hwy. 371 – Hwy. 29 (S) Hwy. 19

(Nevada) (CON) (8.59 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2023
100%			NA	

TYPE WORK: Mill & Inlay/Overlay (LM 0-0.19); 2" Overlay

(LM 0.19-2); 2" Mill & Overlay (LM 2-8.59)

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 900-7,700 ADT.

TP&P: No railroad involvement.

030578 Hwy. 29 – North (S) Hwy. 19

(Nevada & Pike) (CON) (5.34 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2023
100%			NA	

TYPE WORK: 1" level up & Overlay

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 800-1,100 ADT.

TP&P: No railroad involvement.

110693 Hwy. 20S – Hwy. 49 (S) Hwy. 20

(Phillips) (pickering) (6.2 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2022
100%	95%		5%	

TYPE WORK: 2" Overlay

BACKGROUND INFO: Project programmed on 11/9/18.

GENERAL: 130-1,700 ADT.

RDWY: 95% - Scope to CON 11/13/20. 90% Plans rec'd from CON 11/23/20.

90% Plans rev'd & ret'd to CON 5/17/21.

TP&P: Crosses AKMD Track at DOT 426347N, Helena Sub MP 336.20

A80003 Mount Vernon – Ozone (Sel. Sec.) (S) Hwy. 21

(Johnson) (dist) (4.01 mi.) (Non-APHN) (Major Collector) /Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2022
100%	100%	100%	NA	

TYPE WORK: Level and Chip Seal

FAP NUMBER: ACSTPR-0036(27)

BACKGROUND INFO: Project programmed on 2/6/20.

GENERAL: 630-1,100 ADT. IOM 02/06/2020 - Supersedes Job 080587. No responsive bids received February 2021. No responsive bids received April 2021.

ENV: CR clearance to SHPO 10/28/20, response 10/29/20. T1CE appr'd 11/19/20.

RDWY: 100% - Plans to EST 12/21/20. TMP appr'd 12/29/20.

TP&P: No railroad involvement.

ORIGINAL SCHEDULE: SCHEDULED-Feb 21

090617 Johnson Co. Line – Hwy. 16 (S) Hwy. 21

(Newton) (CON) (14.45 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2024
100%			NA	

TYPE WORK: 2" Overlay (LM 0.00-5.82); 1" level up &

Sealing (LM 5.82-14.45)

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 500-530 ADT.

TP&P: No railroad coordination.

090611 Indian Creek – Missouri State Line (S) Hwy. 21

(Carroll) (CON) (9.69 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2024
100%			NA	

TYPE WORK: 2" Overlay; 2' Shoulders

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 1,300-2,000 ADT.

TP&P: No railroad involvement.

040837 Bloomer – Franklin Co. Line (S) Hwy. 22

(Sebastian) (CON) (4.13 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2024
			NA	

TYPE WORK: 1" level up & Overlay

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 7,800-8,000 ADT.

TP&P: 7/26/2021 No railroad involvement.

040828 Sebastian Co. Line – Hwy. 23 (S) Hwy. 22

(Franklin & Logan) (CON) (12.5 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2023
			NA	

TYPE WORK: Mill & Overlay (Sec. 2); Thin Overlay (1") or

UTBWC (Sec. 3)

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 4,300-7,900 ADT.

TP&P: 7/26/2021 No railroad involvement.

Pavement Preservation Jobs

012364 Paris – Dardanelle (Sel. Secs.) (S) Hwy. 22

(Logan & Yell) (CON) (22.05 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2023
100%			NA	

TYPE WORK: HIR with Microsurface

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 2,300-10,000 ADT.

TP&P: No railroad involvement.

030571 I-30 – East (Sel. Secs.) (S) Hwys. 24 & 371

(Nevada) (CON) (15.85 mi.) (APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2024
100%			5%	

TYPE WORK: Mill & Inlay/Overlay (Sec. 4); 1" level up &

Overlay (Sec. 5)

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 640-4,200 ADT.

TP&P: RR Coordination required with PNW on Hwy. 371 LM 3.93 MP 1.40 DOT# 865022P.

030572 Hwy. 53 – Ouachita Co. Line (S) Hwy. 24

(Nevada) (CON) (7.11 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2024
100%			NA	

TYPE WORK: Chip seal & microsurfacing

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 1,100-1,200 ADT.

TP&P: No railroad involvement.

070550 Nevada Co. Line – Hwy. 57 (S) Hwy. 24

(Ouachita) (CON) (5.49 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2024
100%			NA	

TYPE WORK: Thin overlay (1")

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 1,100-1,200 ADT.

TP&P: 7/26/2021 No railroad involvement.

080639 N. of Beaver Fork Lake – Hwy. 65 (S) Hwy. 25

(Faulkner) (CON) (8.54 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2023
100%			NA	

TYPE WORK: 2" Overlay

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 6,800-9,000 ADT.

TP&P: No railroad involvement.

050399 Hwy. 16 – Greers Ferry Lake (S) Hwy. 25

(Clebune) (pickering) (6.82 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2022
100%			NA	

TYPE WORK: Mill & Overlay; CLRS

BACKGROUND INFO: Project programmed on 11/9/18.

GENERAL: 4,900-10,000 ADT.

RDWY: 90% - Scope to CON 1/8/21. 90% Plans rec'd from CON 1/18/21.

TP&P: 7/26/2021 No railroad involvement.

030579 Murfreesboro – Delight (S) Hwy. 26

(Pike) (CON) (10.8 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2024
100%			NA	

TYPE WORK: 2" Overlay

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 1,700-2,600 ADT.

TP&P: No railroad involvement.

030516 Delight – Clark Co. Line (S) Hwy. 26

(Pike) (pickering) (5.77 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2022
100%	90%		NA	

TYPE WORK: 2" Overlay; CLRS

BACKGROUND INFO: Project programmed on 11/9/18.

GENERAL: 1,500-2,900 ADT.

RDWY: 90% - Scope to CON 1/21/21. 90% Plans rec'd from CON 2/3/21.

TP&P: 7/26/2021 No railroad involvement.

070534 Hwy. 53 – Hwy. 51 (S) Hwy. 26

(Clark) (CON) (4.85 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2024
100%			NA	

TYPE WORK: Thin overlay (1")

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 1,400 ADT.

TP&P: No railroad involvement.

030582 Hwy. 71 – Howard Co. Line (S) Hwy. 27

(Sevier) (CON) (7.59 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2024
100%			NA	

TYPE WORK: 2" Overlay

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 1,500-1,600 ADT.

TP&P: No railroad involvement.

030558 Sevier Co. Line – Nashville (S) Hwy. 27

(Howard) (CON) (11.08 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2024
100%			5%	

TYPE WORK: 2" Overlay with Patching & Leveling (LM

0-6.00); Mill & Overlay (LM 6.00-11.08)

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 1,600-8,000 ADT.

TP&P: RR Coordination required with ARS at-grade crossing on Hwy. 27 LM 6.62 MP 6.40 DOT# 848733P.

030557 Howard Co. Line – Murfreesboro (S) Hwy. 27

(Hempstead & Pike) (CON) (10.69 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2023
100%			NA	

TYPE WORK: Rut Mill & Overlay

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 3,400-3,900 ADT.

TP&P: No railroad involvement.

030580 Prairie Creek – Hwy. 70 (S) Hwy. 27

(Pike) (CON) (7.61 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2024
100%			NA	

TYPE WORK: 2" Overlay

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 2,200 ADT.

TP&P: No railroad involvement.

090619 Van Buren Co. Line – Hwy. 65 (S) Hwy. 27

(Searcy) (CON) (23.4 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2024
100%			NA	

TYPE WORK: 1" level up & Sealing

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 200-620 ADT.

TP&P: No railroad coordination.

Pavement Preservation Jobs

080659 Bluffton – Rover (S) Hwy. 28

(Yell) (CON) (12.22 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2023
100%			NA	

TYPE WORK: 1" level up & Overlay

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 440-720 ADT.

TP&P: No railroad involvement.

030549 Hope Bypass Impvts. (S) Hwys. 29 & 278

(Hempstead) (CON) (6.26 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2023
100%			5%	

TYPE WORK: Mill & Inlay/Overlay (Hwy. 29 LM

12.35-12.76); Mill & Overlay (Sec. 5); 2" Overlay (Sec. 6).

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 4,200-16,000 ADT.

TP&P: RR Coordination required with UPRR on West Commerce Blvd at-grade crossing LM 24.98 MP 459.10 DOT#440552D, as well as, UPRR at-grade crossing LM 27.15 MP 456.80 DOT# 443716C.

050461 Hwy. 67 – Hwy. 5 (Sel. Secs.) (S) Hwy. 31

(White) (CON) (7.89 mi.) (APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2023
100%			NA	

TYPE WORK: 1" level up & Sealing (LM 3.26 - 4.23); 2" Overlay (13.00-19.92).

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 1,200-6,300 ADT.

TP&P: No railroad involvement.

030536 Hwys. 32 & 41 (Sel. Secs.) (S) Hwys. 32 & 41

(Little River) (pickering) (23.15 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2022
100%	10%		NA	

TYPE WORK: 3/4" Rut Mill & 2" Overlay (Hwy. 32) / 2" Mill & Overlay & 2" Overlay (include shoulders) (Hwy. 41); CLRS

BACKGROUND INFO: Project programmed on 11/9/18.

GENERAL: 1,900-4,400 ADT.

RDWY: 90% - Scope to CON 1/8/21. 90% Plans rec'd from CON 1/20/21.

TP&P: 7/26/2021 No railroad involvement.

030562 Ashdown – Hwy. 317 (S) Hwy. 32

(Little River) (CON) (7 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2024
100%			5%	

TYPE WORK: 1" Level Up & Overlay with Patching

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 3,100-3,400 ADT.

TP&P: RR Coordination required with KRR at-grade on Hwy. 32 LM 1.13 MP 774.90 DOT# 671742U.

061667 Monroe Co. Line – Hwy. 302 (S) Hwy. 33

(Prairie) (CON) (5.45 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2024
100%			NA	

TYPE WORK: Rut Mill & 2" Overlay

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 660-1,000 ADT.

TP&P: No railroad involvement.

110793 Hwy. 260 – Hwy. 64 (S) Hwy. 33

(Woodruff) (CON) (3.03 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2024
100%		50%	5%	

TYPE WORK: Thin Overlay (1") or UTBWC

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 900-930 ADT.

ENV: CR clearance to file 5/20/21.

TP&P: RR Coordination required with UPRR at-grade at Highway 33 LM 18.83 MP 301.33 DOT# 437606D.

101087 Walnut Ridge – East (S) Hwy. 34

(Lawrence) (CON) (5.93 mi.) (Non-APHN) (Urban Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2024
100%			NA	

TYPE WORK: 1" level up & Overlay

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 750-2,300 ADT.

TP&P: No railroad coordination.

101027 Hwy. 141 – Hwy. 135 (S) Hwy. 34

(Greene) (pickering) (7.29 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2022
100%			NA	

TYPE WORK: Level and Chip Seal

BACKGROUND INFO: Project programmed on 11/9/18.

GENERAL: 780 ADT.

RDWY: 90% - Scope to CON 12/31/20. 90% Plans rec'd from CON 1/7/21.

TP&P: 7/26/2021 No railroad involvement.

061675 Hwy. 183 – Benton Pkwy. (Benton) (S) Hwys. 35 & 88

(Saline) (CON) (4.5 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2024
100%			5%	

TYPE WORK: Rut Mill & 2" Overlay (Hwy. 88 0.28-2.62);

Mill & Overlay (Hwy. 88 LM 0-0.28) (Hwy. 35).

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 4,000-20,000 ADT.

TP&P: RR Coordination required with UPRR on Hwy. 35 LM 2.42 MP 367.80 STR# X1249 DOT# 924200S. North crossing will be verified by roadway.

061594 Hwy. 183 – Grant Co. Line (Sel. Secs.) (S) Hwy. 35

(Saline) (mcclelland) (5.45 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2022
100%	90%		NA	

TYPE WORK: 2" Overlay; Mill & Overlay/Inlay

BACKGROUND INFO: Project programmed on 11/9/18.

GENERAL: 2,800-15,000 ADT.

RDWY: 90% - Scope to CON 12/31/20. 90% Plans rec'd from CON 3/12/21.

TP&P: No railroad involvement.

020745 Saline Co. Line – Hwy. 167 (S) Hwy. 35

(Grant) (CON) (11.55 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2024
100%			NA	

TYPE WORK: UTBWC; Add Shoulders (LM

11.550-13.459)

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 2,600-2,800 ADT.

TP&P: No railroad involvement.

Pavement Preservation Jobs

012363 Big Creek – Hwy. 425 (Sel. Secs.) (S) Hwy. 35

(Cleveland & Drew) (CON) (17.58 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2023
100%			NA	

TYPE WORK: 2" Overlay and Add 2' Shoulders. (Sec. 5);
2" Overlay (Sec. 6 & 7)

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 550-1,900 ADT.

TP&P: No railroad involvement.

050405 Hwy. 5 – Hwy. 67B (Sel. Secs.) (S) Hwy. 36

(White) (pickering) (17.67 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2022
100%	95%	100%	NA	

TYPE WORK: UTBWC (0-8.24) / 2" Overlay (8.400-9.540,
9.860-11.220, 11.790-12.260, 14.120-16.280) / Mill &
Overlay/Inlay (17.15-21.45)

BACKGROUND INFO: Project programmed on 11/9/18.

GENERAL: 2,700-24,000 ADT.

ENV: SHPO Clearance 1/24/20, rcvd 1/27/20. T1-CE apprvd 2/12/20.

RDWY: 95% - Scope to CON 12/1/20. 90% Plans rec'd from CON 12/8/20. 90%
Plans rev'd & ret'd to CON 6/28/21.

TP&P: No railroad involvement.

050450 Hwy. 18 – Independence Co. Line (Sel. Secs.) (S) Hwy. 37

(Jackson) (CON) (20.35 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2023
100%			5%	

TYPE WORK: Resurfacing (Sec. 4); 2" Overlay (Sec. 5); 2'
Shoulders (where applicable) (Sec. 4 & 5)

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 200-1,600 ADT.

TP&P: RR Coordination required with UPRR on Hwy. 37 LM 12.34 MP 251.78
DOT# 438178M.

110794 Prairie Co. Line – Hwy. 17 (S) Hwy. 38

(Woodruff) (CON) (6.26 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2024
100%		50%	NA	

TYPE WORK: Thin Overlay (1") or UTBWC

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 660-1,100 ADT.

ENV: CR clearance to file 5/20/21.

TP&P: 7/26/2021 No railroad involvement.

030511 De Queen – Little River Co. Line (S) Hwys. 41 & 70B

(Sevier) (pickering) (11.28 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2022
100%	90%		5%	

TYPE WORK: Mill & Overlay/Inlay; CLRS

BACKGROUND INFO: Project programmed on 11/9/18.

GENERAL: 2,600-7,700 ADT.

RDWY: 90% - Scope to CON 1/14/21. 90% Plans rec'd from CON 2/11/21.

TP&P: Crosses DQE & KCS Track at DOT 845286F, Unknown Sub MP 1.0 and
DOT 330546W, Southern Sub MP 443.06

110750 Hickory Ridge – Gum Slough (S) Hwy. 42

(Cross) (CON) (3.56 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2024
100%		50%	5%	

TYPE WORK: 1" level up & Sealing; Add 2' shoulders

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 280-660 ADT.

ENV: CR clearance to file 5/20/21.

TP&P: Possible railroad coordination job extent crossed UPRR DOT# 787529V.

090543 Hwy. 65 – Hwy. 7 (Harrison) (S) Hwy. 43

(Boone) (CEI) (1.79 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2022
100%			NA	

TYPE WORK: 2" Overlay

BACKGROUND INFO: Project programmed on 11/9/18.

GENERAL: 5,900-8,100 ADT.

RDWY: 90% - Scope to CON 11/24/20. 90% Plans rec'd from CON 1/7/21.

TP&P: No railroad involvement.

110700 Snow Lake – Elaine (S) Hwy. 44

(Desha & Phillips) (con) (24.16 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2023
85%			NA	

CRITICAL NOTES: On Hold to re-evaluate tree-cutting requirements. Scope will
likely be re-evaluated in late 2021.

TYPE WORK: Level & Chip Seal, Tree Trimming

BACKGROUND INFO: Project programmed on 11/9/18.

GENERAL: 30-390 ADT.

TP&P: No railroad involvement.

110779 Hwy. 20 – Lake View (S) Hwy. 44

(Phillips) (CON) (6.99 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2024
100%			NA	

TYPE WORK: 1" level up & Sealing, minor shoulder
widening

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 1,100-1,400 ADT.

TP&P: 7/26/2021 No railroad involvement.

070547 Hwy. 9 – Hwy. 229 (S) Hwy. 48

(Dallas) (CON) (4.9 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2024
100%			NA	

TYPE WORK: 1" Level Up & Overlay with Patching; Add 4'
Shoulders

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 370-550 ADT.

TP&P: 7/26/2021 No railroad involvement.

101083 Marmaduke – Paragould (Sel. Secs.) (S) Hwy. 49

(Greene) (CON) (11 mi.) (NHS) (Urban Principal Arterial) (4LG) /NHPP/STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2023
100%			5%	

TYPE WORK: 1" level up & UTBWC

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 4,000-22,000 ADT.

TP&P: RR Coordination required with UPRR on Hwy. 49 LM 4.70 MP 92.56DOT#
788982D.

101041 Hwy. 358 – Hwy. 69 (Paragould) (S) Hwy. 49

(Greene) (pickering) (2.6 mi.) (NHS) (Urban Principal Arterial) (4LG) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2022
100%	95%		NA	

TYPE WORK: Mill & Overlay

BACKGROUND INFO: Project programmed on 11/9/18.

Project renamed on 6/1/20.

GENERAL: 22,000 ADT.

RDWY: Scope to CON 11/24/20. 90% Plans rec'd from CON 12/1/20. 90% Plans
rev'd & ret'd to CON 5/25/21. Final Plans rec'd from CON 5/27/21.

TP&P: No railroad involvement.

Pavement Preservation Jobs

101071 Paragould Dr. – Hwy. 18 (Jonesboro) (S) Hwy. 49

(Craighead) (CON) (3.81 mi.) (NHS) (Urban Principal Arterial) (4LG) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2023
100%			5%	

TYPE WORK: Thin Overlay (1") (LM 9.6-10.98) (Exceptions at LM 9.995-10.05 and LM 10.39-10.65); Mill & Overlay (10.98-13.41).

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 22,000-40,000 ADT.

TP&P: RR Coordination required with BNSF rr-under on Hwy. 49 STR # 05452 LM 13.27 MP 422.19 DOT# 672524R.

101081 Hwy. 226 – Hwy. 14 (Sel. Secs.) (S) Hwy. 49

(Craighead & Poinsett) (CON) (14.31 mi.) (NHS) (Minor Arterial) (4LG) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2023
100%			NA	

TYPE WORK: 2" Overlay

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 2,500-8,500 ADT.

TP&P: No railroad involvement.

101105 Hwy. 214 – Cross Co. Line (S) Hwy. 49

(Poinsett) (CON) (3.1 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2023
100%			NA	

TYPE WORK: 2" Overlay

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 1,500-1,900 ADT.

TP&P: No railroad involvement.

110753 Hwy. 64 – Woodruff Co. Line (S) Hwy. 49

(Cross) (CON) (2.83 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2024
100%			5%	

TYPE WORK: Thin Overlay (1") or UTBWC

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 910 ADT.

TP&P: RR Coordination required with UPRR at-grade at Highway 49 MP 318.60 DOT# 438495S.

110795 North of Hunter – Monroe Co. Line (S) Hwy. 49

(Woodruff) (CON) (7.1 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2024
100%			5%	

TYPE WORK: 2" Overlay

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 1,200-1,800 ADT.

TP&P: 7/26/2021 Possible railroad coordination. UPRR Tracks parallel to roadway.

110769 Hwy. 17 – Hwy. 70 (Brinkley) (S) Hwy. 49

(Monroe) (CON) (2.69 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2023
100%		50%	5%	

TYPE WORK: Mill & Overlay (LM 5.86-6.81); UTBWC (LM 6.81-8.55)

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 1,800-7,800 ADT.

ENV: CR clearance to file 5/20/21.

TP&P: Possible railroad coordination on north end of job extent. UPRR tracks parallel.

110770 Hwy. 70 – Hwy. 39 (S) Hwy. 49

(Monroe) (CON) (16.21 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2024
100%		50%	5%	

TYPE WORK: Mill & Overlay.

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 1,600-2,200 ADT.

ENV: CR clearance to file 5/20/21.

TP&P: RR Coordination required with UPRR RR-Under at Highway 49 LM .31 MP 200.69 DOT# 789047C.

110773 Hwy. 362 – Phillips Co. Line (S) Hwy. 49

(Monroe) (CON) (3.69 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2023
100%			NA	

TYPE WORK: 1" level up & Overlay

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 2,000-2,100 ADT.

TP&P: 7/26/2021 No railroad involvement.

110781 Hwy. 39 – Hwy. 1 (Sel. Sec.) (S) Hwy. 49

(Phillips) (CON) (5.59 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2024
100%			NA	

TYPE WORK: 1" level up & UTBWC

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 1,900 ADT.

TP&P: 7/26/2021 No railroad involvement.

070535 I-30 – 26th St. (Arkadelphia) (S) Hwy. 51

(Clark) (CON) (0.79 mi.) (APHN) (Urban Principal Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2023
100%			NA	

TYPE WORK: Mill & Overlay

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 9,900-17,000 ADT.

TP&P: No railroad involvement.

020751 Hwy. 79 – Nevins Creek (Pine Bluff) (S) Hwy. 54

(Jefferson) (CON) (1.21 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2024
100%			NA	

TYPE WORK: 2" Overlay

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 5,900-9,000 ADT.

TP&P: No railroad involvement.

050445 Hwy. 5 – Hwy. 223 (S) Hwy. 56

(Izard) (CON) (2.84 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2024
100%			NA	

TYPE WORK: Thin Overlay (1") or UTBWC

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 2,600-3,700 ADT.

TP&P: No railroad coordination.

050448 Hwy. 9 – Hwy. 167 (S) Hwy. 56

(Izard & Sharp) (CON) (20.17 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2023
100%			NA	

TYPE WORK: 2" Overlay

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 660-1,800 ADT.

TP&P: No railroad involvement.

Pavement Preservation Jobs

040877 Hwy. 62 – Hwy. 45 (S) Hwy. 59

(Washington) (CON) (6.04 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2024
100%			NA	

TYPE WORK: Thin Overlay (1") or UTBWC

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 1,000-1,800 ADT.

TP&P: 7/26/2021 No railroad involvement.

040827 Cedarville – Van Buren (Sel. Secs.) (S) Hwy. 59

(Crawford) (CON) (11.88 mi.) (NHS) (Urban Minor Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2023
100%			NA	

TYPE WORK: 1" level up & Sealing (LM 13.47-21.4); Mill &

Overlay (LM 21.4-24.7, 26.617-27.27)

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 1,500-22,000 ADT.

TP&P: No railroad involvement.

080640 Hwys. 60 & 65B (Sel. Secs.) (Conway) (S) Hwys. 60 & 65B

(Faulkner) (CON) (9.37 mi.) (NHS) (Urban Principal Arterial) (4LG) /NHPP/STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2023
			5%	

TYPE WORK: Mill & Overlay

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 3,900-34,000 ADT.

TP&P: RR Coordination required with UPRR rr-under on Hwy. 286 St. STR # X0182 LM 0.12 MP 371.57 DOT# 440532S.

101023 Crittenden Co. Line – Wilson (Sel. Secs.) (S) Hwy. 61

(Mississippi) (pickering) (10.6 mi.) (APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2022
100%	95%		NA	

TYPE WORK: 2" Overlay; Mill & Overlay/Inlay; Add 2'

Shoulders (0-5.48); CLRS

BACKGROUND INFO: Project programmed on 11/9/18. Project renamed on 12/30/19.

GENERAL: 420-2,500 ADT. IOM 12/30/19: Combined Job 101042 into this project.

RDWY: 95% - 90% Plans rec'd from CON 10/29/20. 90% Plans rev'd & ret'd to CON 4/15/21.

TP&P: Tracks immediately parallel

040841 Hwys. 62 & 170 (Sel. Secs.) (S) Hwys. 62 & 170

(Washington) (CON) (8.81 mi.) (APHN) (Urban Principal Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2023
100%			NA	

TYPE WORK: Mill & Overlay (Sec. 1); UTBWC (Sec. 2).

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 1,100-42,000 ADT.

TP&P: 7/26/2021 No railroad involvement.

090595 I-49 – Avoca (S) Hwy. 62

(Benton) (CON) (8 mi.) (NHS) (Urban Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2023
100%		50%	5%	

TYPE WORK: UTBWC

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 12,000-37,000 ADT.

ENV: CR clearance to file 6/3/21.

TP&P: RR Coordination required with A&M railroad on Hwy. 62 LM 0.98 MP 334.85 DOT# 667115N.

090596 Avoca – Garfield (S) Hwy. 62

(Benton) (CON) (6.39 mi.) (NHS) (Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2024
100%		50%	NA	

TYPE WORK: Microsurfacing

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 12,000 ADT.

ENV: CR clearance to file 6/3/21.

TP&P: No railroad involvement.

090615 W. of Hwy. 202 – Hwy. 14 (Yellville) (S) Hwy. 62

(Marion) (CON) (2.1 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2024
100%		50%	5%	

TYPE WORK: 2" Overlay

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 5,900-9,800 ADT.

ENV: CR clearance to file 6/3/21.

TP&P: Possible railroad coordination with MNA on Hwy 62 West LM11.22 MP 393.40 at DOT# 434964C. Awaiting final notice from roadway.

090590 Mountain Home – Fulton Co. Line (S) Hwy. 62

(Baxter) (CON) (12.1 mi.) (NHS) (Urban Principal Arterial) (4LG) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2023
100%		50%	NA	

TYPE WORK: 2" Overlay

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 4,700-9,400 ADT.

ENV: CR clearance to file 6/3/21.

TP&P: No railroad involvement.

101067 Hwy. 139 – East (S) Hwy. 62

(Clay) (CON) (1.23 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2023
100%			NA	

TYPE WORK: 2" Overlay

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 1,300-2,200 ADT.

TP&P: No railroad coordination.

090649 Hwy. 62B Impvts. (Cotter) (S) Hwy. 62B

(Baxter & Marion) (CON) (2.63 mi.) (Non-APHN) (Major Collector) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2024
100%		50%	5%	

TYPE WORK: 2" Overlay (Sec. 9B); Mill & Overlay (Sec. 10B)

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 1,100-1,400 ADT.

ENV: CR clearance to file 6/3/21.

TP&P: Possible railroad coordination. Awaiting final word from roadway.

050438 Hwy. 342 – Sharp Co. Line (S) Hwy. 63

(Fulton) (CON) (12.52 mi.) (NHS) (Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2024
100%			NA	

TYPE WORK: Level & Overlay

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 3,300-5,600 ADT.

TP&P: No railroad involvement.

050455 Hwy. 58 – Lawrence Co. Line (S) Hwy. 63

(Sharp) (CON) (5.38 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2024
100%				

TYPE WORK: Level & Overlay

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 5,900-6,500 ADT.

TP&P: No railroad involvement.

Pavement Preservation Jobs

A00004 Sharp Co. Line – Greene Co. Line (Sel. Secs.) (S) Hwy. 63

(Lawrence) (dist) (28.26 mi.) (NHS) (Urban Principal Arterial) (4LG) /Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 01-2022
100%	95%	100%	5%	

TYPE WORK: UTBWC; HIR with UTBWC (Sec. 3:

21.76-24.33; Sec. 4: 0.03-8.89); CLRS

BACKGROUND INFO: Project programmed on 2/6/20.

GENERAL: 5,800-13,000 ADT. 9/11/2019 IOM-Cancel Job 101040. IOM

02/06/2020 - Supersedes Job 100992.

ENV: clearance letter to SHPO 5/18/20, response 5/28/20. T3CE apprvd 11/30/20.

RDWY: 95% - Plans to EST 8/21/19 & 9/24/20.

TP&P: Crosses BN Track at DOT 667939N, Thayer South Sub MP 375.63. Job appears to cross RR-Under at crossing DOT 450610Y (UPRR).

RR: District to perform work up to the rail. Coordination required.

ORIGINAL SCHEDULE: SCHEDULED-Jan 21

070523 Cleveland Co. Line – Warren (S) Hwy. 63

(Bradley) (CON) (5.05 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2023
100%			NA	

TYPE WORK: Mill & Overlay

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 3,200 ADT.

TP&P: No railroad involvement.

070507 Franklin Creek – Hwy. 278 (Warren) (S) Hwy. 63

(Bradley) (ICONIC) (4.51 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2022
100%	90%		5%	

TYPE WORK: Mill & Overlay/Inlay; CLRS

BACKGROUND INFO: Project programmed on 11/9/18.

GENERAL: 3,200-9,700 ADT.

RDWY: 90% - Scope to CON 12/18/20. 90% Plans rec'd from CON 2/16/21.

TP&P: Crosses WSR & AKMD Track. WSR: DOT 602344C Warren Sub MP 0.30 - WSR, RR-under, DOT 932478L, Warren Sub MP 0.00

070524 Hermitage – West (S) Hwy. 63

(Bradley) (CON) (13.04 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2023
100%			5%	

TYPE WORK: 1" level up & UTBWC

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 1,300-1,900 ADT.

TP&P: RR Coordination required with UPRR at-grade on Hwy. 63 LM 12.78 MP 16.50 DOT# 597684A.

040769 I-540 – Hwy. 162 (S) Hwy. 64

(Crawford) (CEI) (6 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2022
100%	95%		NA	

TYPE WORK: Mill & Overlay

BACKGROUND INFO: Project programmed on 11/9/18.

GENERAL: 8,600-19,000 ADT.

RDWY: 95% - Scope to CON 10/19/20. 90% Plans rec'd from CON 11/17/20.

90% Plans rev'd & ret'd to CON 4/26/21. Final Plans rec'd from CON 7/6/21.

TP&P: No railroad involvement.

040829 Ozark – Altus (S) Hwy. 64

(Franklin) (CON) (7.15 mi.) (APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2023
			NA	

TYPE WORK: 1" level up & Overlay (LM 9.60-11.86,

13.09-16.75); Mill & Overlay (LM 11.86-13.09).

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 1,800-11,000 ADT.

TP&P: 7/26/2021 No railroad involvement.

080602 Hwy. 103 – Hwy. 21 (Clarksville) (S) Hwy. 64

(Johnson) (CEI) (1.44 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2022
100%	95%	50%	NA	

TYPE WORK: Mill & Overlay/Inlay (0-1.00) / 2" Overlay

(1.00-1.44)

BACKGROUND INFO: Project programmed on 11/9/18.

GENERAL: 8,600-12,000 ADT.

ENV: CR Clearance to file 6/8/21.

RDWY: 95% - Scope to CON 11/24/20. 90% Plans rec'd from CON 12/10/20.

90% Plans rev'd & ret'd to CON 7/13/21. Final Plans rec'd from CON 8/2/21.

TP&P: No railroad involvement.

080654 Hwy. 326 – El Paso Ave. (Russellville) (S) Hwy. 64

(Pope) (CON) (2.7 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2023
100%			NA	

TYPE WORK: Microsurfacing

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 13,000-20,000 ADT.

TP&P: No railroad involvement.

080655 Atkins – Conway Co. Line (S) Hwy. 64

(Pope) (CON) (4.96 mi.) (APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2023
100%			NA	

TYPE WORK: Mill & Inlay/Overlay (LM 22.811-23.410); 1"

Level Up & Overlay (LM 23.410-27.766)

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 2,000-4,600 ADT.

TP&P: No railroad involvement.

080603 Cadron Creek – Hwy. 65B (Conway) (S) Hwy. 64

(Faulkner) (mcdelland) (4.68 mi.) (APHN) (Urban Minor Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2022
100%			5%	

TYPE WORK: 2" Overlay (0-3.70) / Mill & Overlay/Inlay

(3.70-4.68)

BACKGROUND INFO: Project programmed on 11/9/18.

GENERAL: 3,200-18,000 ADT.

RDWY: 90% - Scope to CON 11/12/20. 90% Plans rec'd from CON 1/13/21.

TP&P: Crosses UP Track DOT 434245R Van Buren Sub MP 376.06 & DOT

434251U Van Buren Sub MP 378.54. Both RR-Under

110756 White Co. Line – Crittenden Co. Line (Sel. Secs.) (S) Hwy. 64

(Cross & Woodruff) (CON) (52.73 mi.) (NHS) (Minor Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2024
100%		50%		

TYPE WORK: Fog Seal

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 3,500-11,000 ADT.

ENV: CR clearance to file 5/20/21.

110739 Cross Co. Line – I-55 (S) Hwy. 64

(Crittenden) (CON) (19.18 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2023
100%		50%	5%	

TYPE WORK: 2" Overlay (LM 0-0.43, 2.43-8.24); Mill &

Overlay (LM 0.43-2.43, 13.75-19.17); Fog Seal (LM

8.24-13.75).

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 4,300-13,000 ADT.

ENV: CR clearance to file 5/13/21.

TP&P: 7/27/2021 Possible railroad involvement - UPRR tracks parallel to roadway.

Pavement Preservation Jobs

090603 Missouri State Line – Hwy. 62 (S) Hwy. 65

(Boone) (CON) (13.92 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2024
100%		50%	NA	

TYPE WORK: 2" Overlay

BACKGROUND INFO: Project programmed on 4/29/21.

Project renamed on 5/11/21.

GENERAL: 8,600-11,000 ADT.

ENV: CR clearance to file 6/4/21.

TP&P: No railroad involvement.

090607 Hwys. 65 & 392 Impvts. (Sel. Secs.) (Harrison) (S) Hwys. 65 & 392

(Boone) (CON) (4.15 mi.) (NHS) (Urban Principal Arterial) (4LG) /NHPP/STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2023
100%			NA	

TYPE WORK: Mill & Overlay (Sec. 1 LM 18.66-19.93);

UTBWC (Sec. 2); 2" Overlay (Sec. 1 LM 8.03-10.41).

BACKGROUND INFO: Project programmed on 5/11/21.

GENERAL: 4,800-19,000 ADT.

TP&P: No railroad involvement.

090608 Hwy. 65B – Maxie Camp Rd. (S) Hwy. 65

(Boone) (CON) (4.33 mi.) (NHS) (Urban Principal Arterial) (4LG) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2023
100%		50%	NA	

TYPE WORK: Microsurfacing

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 18,000-19,000 ADT.

ENV: CR clearance to file 6/3/21.

TP&P: No railroad involvement.

090609 Hwy. 206 – Hwy. 123 (S) Hwy. 65

(Boone & Newton) (CON) (3.15 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2024
100%		50%	NA	

TYPE WORK: 2" Overlay

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 5,700-6,900 ADT.

ENV: CR clearance to file 6/3/21.

TP&P: No railroad involvement.

090620 Buffalo River – S. of Hwy. 74 (S) Hwy. 65

(Searcy) (CON) (6.37 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2024
100%		50%	NA	

TYPE WORK: 2" Overlay

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 4,600-5,400 ADT.

ENV: CR clearance to file 6/3/21.

TP&P: No railroad coordination.

080605 Hwy. 124 – S. of Greenbrier (Sel. Secs.) (S) Hwy. 65

(Faulkner & Van Buren) (CEI) (14.76 mi.) (NHS) (Principal Arterial) (4LG) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2022
100%			NA	

TYPE WORK: Patching & UTBWC, Overlay (0.82-2.06)

BACKGROUND INFO: Project programmed on 11/9/18.

Project renamed on 6/9/21.

GENERAL: 9,100-26,000 ADT.

RDWY: 90% - Scope to CON 11/24/20. 90% Plans rec'd from CON 1/6/21.

TP&P: No railroad involvement.

A20005 Grady – Desha Co. Line (S) Hwy. 65

(Lincoln) (dist) (9.3 mi.) (NHS) (Principal Arterial) (4LG) /Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 01-2022
100%	10%	100%	5%	

TYPE WORK: Mill & Overlay (SB Direction 4.410-10.540:

4" Mill & Overlay Lanes, 2" Mill & Overlay Shoulders; NB

Direction 4.410-10.540: 2" Mill & Overlay Lanes & Shoulders) / 2" Mill & Overlay entire width (10.540-13.711)

BACKGROUND INFO: Project programmed on 2/6/20. Project reprogrammed on 1/6/21.

GENERAL: 6,600-7,900 ADT. IOM 02/06/2020 - Supersedes Job 020704. IOM 07/07/2020 - Project combined into Job AX0001.

ENV: Env clearance under job Ax0001. CR clearance to SHPO 10/28/20, response 10/29/20. T1CE apprvd 11/19/20.

TP&P: UPRR tracks immediately parallel to Hwy. 65.

ORIGINAL SCHEDULE: SCHEDULED-May 21

A20004 Winchester – Chicot Co. Line (Sel. Secs.) (S) Hwy. 65

(Desha & Drew) (pickering) (12.97 mi.) (NHS) (Principal Arterial) (4LG) /Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2022
100%	90%		5%	

TYPE WORK: Alt. #1 HIR/UTBWC/Chip Seal Shoulders,

Alt. #2 HIR/Micro Surface, Alt. #3 HIR/Thin Overlay (1")

BACKGROUND INFO: Project programmed on 2/6/20.

GENERAL: 6,700-8,700 ADT. IOM 02/06/2020 - Supersedes Job 020703. Allow contractors to bid multiple alternative scope types.

RDWY: 90% - Scope to CON 1/19/21. 90% Plans rec'd from CON 2/5/21.

TP&P: 7/27/2021 Possible railroad involvement - tracks immediately parallel between Reed & McGehee.

020783 Desha Co. Line – South (S) Hwy. 65

(Chicot) (CON) (11.3 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2023
100%			5%	

TYPE WORK: Mill & Overlay

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 5,600-8,600 ADT.

TP&P: 7/27/2021 Possible railroad involvement - tracks parallel to roadway.

012365 Leslie – South Sylamore Creek (S) Hwy. 66

(Searcy & Stone) (CON) (22.09 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2024
100%			NA	

TYPE WORK: 2" Overlay

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 840-2,500 ADT.

TP&P: No railroad coordination.

030565 S. of UPRR Overpass – Red River (S) Hwy. 67

(Miller) (CON) (2.53 mi.) (APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2024
100%			5%	

TYPE WORK: Mill & Overlay

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 3,200 ADT.

TP&P: RR Coordination required with UPRR at-grade on Hwy. 67 LM 16.77 MP 473.40 DOT# 426300T.

Pavement Preservation Jobs

030573 Garland Creek – Clark Co. Line (S) Hwy. 67

(Nevada) (CON) (6.25 mi.) (APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2024
100%			NA	

TYPE WORK: 1" level up & Overlay

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 2,200-3,200 ADT.

TP&P: No railroad involvement.

070505 Gurdon – Arkadelphia (S) Hwy. 67

(Clark) (iconic) (15.48 mi.) (APHN) (Urban Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2022
85%	95%		5%	

TYPE WORK: Level & Overlay (0.006-15.000), Mill &

Overlay (15.000-15.482), Joint Tape; CLRS

BACKGROUND INFO: Project programmed on 11/9/18.

GENERAL: 2,900-7,300 ADT.

RDWY: 95% - 90% Plans rec'd from CON 12/7/20. 90% Plans rev'd & ret'd to CON 6/18/21.

TP&P: Crosses AKMD Track at DOT 425875L Norman Sub MP 428.77

061657 Francois Rd. – Saline Co. Line (S) Hwy. 67

(Hot Spring) (CON) (5.33 mi.) (APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2023
100%			NA	

TYPE WORK: Rut Mill & 2" Overlay

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 4,200 ADT.

TP&P: No railroad coordination. Rail line stops at I-30.

050464 Hwy. 67B – Hwy. 367 (Frontage Road) (Searcy) (S) Hwy. 67

(White) (CON) (1.54 mi.) (Non-APHN) (Urban Local) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2024
100%			NA	

TYPE WORK: 2" Overlay

BACKGROUND INFO: Project programmed on 4/29/21.

TP&P: No railroad involvement.

101068 Hwy. 328 – Missouri State Line (S) Hwy. 67

(Clay) (CON) (4 mi.) (NHS) (Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2023
100%			NA	

TYPE WORK: UTBWC with Leveling

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 5,800 ADT.

TP&P: No railroad coordination.

050440 Hwy. 167 – E. of Hwy. 233 (Sel. Secs.) (S) Hwy. 69

(Independence) (CON) (3.79 mi.) (APHN) (Urban Principal Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2023
100%			NA	

TYPE WORK: 2" Overlay

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 7,200-24,000 ADT.

TP&P: No railroad involvement.

050406 Moorefield – Hwy. 122 (S) Hwy. 69

(Independence) (pickering) (10.16 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2022
100%			5%	

TYPE WORK: Thin Overlay (1"); CLRS

BACKGROUND INFO: Project programmed on 11/9/18.

GENERAL: 3,900-7,200 ADT.

RDWY: 90% - Scope to CON 11/24/20. 90% Plans rec'd from CON 12/1/20.

TP&P: Crosses MNA Track at DOT 437615C Cotter Sub MP 278.67 (RR-under) and DOT 748471J Cotter Sub MP 270.00 (RR-under)

050442 Hwy. 122 – Hwy. 14 (S) Hwy. 69

(Independence & Jackson) (CON) (12.97 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2023
100%			5%	

TYPE WORK: 2" Overlay

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 2,700-5,000 ADT.

TP&P: RR Coordination required with UPRR RR-under on Hwy. 69 LM 4.12 MP 261.30 STR# 05502 DOT# 438621J.

030534 Hwy. 71 – Hwy. 278 (S) Hwy. 70

(Howard & Sevier) (pickering) (15.02 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2022
100%			NA	

TYPE WORK: Mill & Overlay with an additional 2" Overlay

(Hwy. 70-2:0.0-7.14) / Mill & Overlay with an additional 1"

Overlay / (Hwy. 70-3:0.394-4.24, 4.48-7.648) / Mill & Overlay (Hwy.

70-3:4.24-4.48); CLRS

BACKGROUND INFO: Project programmed on 11/9/18.

GENERAL: 1,900-6,100 ADT.

RDWY: 90% - Scope to CON 1/8/21. 90% Plans rec'd from CON 1/20/21.

TP&P: No railroad involvement.

030561 Hwy. 278 – Hwy. 369 (S) Hwy. 70

(Howard & Pike) (CON) (8.8 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2024
100%			NA	

TYPE WORK: 2" Overlay

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 1,900 ADT.

TP&P: No railroad involvement.

061648 Hwy. 227 – Hwy. 270 (S) Hwy. 70

(Garland) (CON) (6.29 mi.) (APHN) (Urban Principal Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2023
100%			NA	

TYPE WORK: Mill & Overlay

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 9,300-38,000 ADT.

TP&P: No railroad involvement.

110728 Brinkley – Crittenden Co. Line (Sel. Secs.) (S) Hwy. 70

(Monroe & St. Francis) (dist) (31.92 mi.) (NHS) (Major Collector) (4LG) /NHPP/Earmark/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 08-2021 ADVERTISED
100%	100%	100%	5%	

CRITICAL NOTES: \$434,642 of repurposed earmark money must be obligated by Sept. 2022.

TYPE WORK: 1" Level & Overlay (Sec. 17: 10.614-11.498;

Sec. 18: 263-8.904); Mill & Overlay (Sec. 17:

11.498-12.151); Patching/ 2" Level & Overlay (Sec. 18: 8.904-12.647); CLRS;

Overlay (Sec. 18: 12.647-13.652, 15.800-18.721; Sec. 19: 3.670-6.960,

13.900-25.023)

FAP NUMBER: STPR-4868(1)

BACKGROUND INFO: Project programmed on 6/19/20. Project renamed on 5/20/21.

GENERAL: 870-4,900 ADT. Project 110729 has been combined into this project.

ENV: CR clearance to SHPO 7/27/20, response 7/31/20. T1CE apprvd 11/19/20.

RDWY: Plans to EST 6/30/21.

TP&P: 7/27/2021 Crosses UPRR tracks at DOT 789038D, MP 69.28 on the Jonesboro Subdivision. Tracks parallel to roadway.

Pavement Preservation Jobs

110697 Hwy. 77 – I-55 (West Memphis) (S) Hwy. 70

(Crittenden) (pickering) (3.4 mi.) (APHN) (Urban Principal Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2022
100%	95%		5%	

TYPE WORK: Mill & Overlay/Inlay

BACKGROUND INFO: Project programmed on 11/9/18.

GENERAL: 5,400-17,000 ADT.

RDWY: 95% - 90% Plans rec'd from CON 10/30/20. 90% Plans rev'd & ret'd to CON 4/23/21.

TP&P: Crosses BN track leased by UP at DOT 667001B Hulbert Sub MP 478.33 (Leased from BN)

030539 Co. Rd. 245 – Hwy. 67 (Texarkana) (Sel. Secs.) (S) Hwy. 71

(Miller) (ICONIC) (11.31 mi.) (APHN) (Urban Principal Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2022
100%			5%	

TYPE WORK: 2" Overlay (3.29-11.99) / Mill & Overlay/Inlay

(11.99-14.36, 14.74-14.98); CLRS

BACKGROUND INFO: Project programmed on 11/9/18.

GENERAL: 2,300-11,000 ADT.

RDWY: 100% - Scope to CON 7/27/20. 90% Plans rec'd from CON 9/23/20. 90% Plans rev'd & ret'd to CON 1/8/21. Final Plans rec'd from CON 1/22/21.

TP&P: Crosses UP track at DOT 438185X Little Rock Sub MP 489.56 (rr-under) and DOT 789618U Pine Bluff Sub MP 417.82 (rr-over)

030567 Hwy. 296 North & South (State Line Rd.) (Texarkana) (S) Hwy. 71

(Miller) (CON) (1.33 mi.) (NHS) (Urban Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2023
100%			NA	

TYPE WORK: UTBWC

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 12,000-16,000 ADT.

TP&P: No railroad coordination.

030563 Hwy. 108 – Wilton (S) Hwy. 71

(Little River) (CON) (4.11 mi.) (NHS) (Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2023
100%			NA	

TYPE WORK: Rut Mill & 2" Overlay with Joint Tape &

Patching

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 5,800-7,100 ADT.

TP&P: No railroad involvement. Crossing closed.

030564 Wilton – Winters Creek (S) Hwy. 71

(Little River & Sevier) (CON) (6.37 mi.) (NHS) (Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2023
100%			NA	

TYPE WORK: 2" Overlay

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 4,800-5,800 ADT.

TP&P: No railroad involvement.

030583 Johns Branch – Lockesburg (S) Hwy. 71

(Sevier) (CON) (4.49 mi.) (NHS) (Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2023
100%			NA	

TYPE WORK: 2" Overlay

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 4,700 ADT.

TP&P: No railroad involvement.

030584 Hwy. 70 – Polk Co. Line (S) Hwy. 71

(Sevier) (CON) (10.72 mi.) (NHS) (Urban Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2023
100%			5%	

TYPE WORK: Mill & Overlay (LM 0-1.77); Rut Mill & 2"

Overlay (LM 1.77-7.72); 2" Overlay (LM 7.72-10.72).

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 3,700-12,000 ADT.

TP&P: RR Coordination required with KCS RR-over on Hwy. 71 LM 8.84 MP 421.62 DOT# 330512C.

040831 Sevier Co. Line – Hwy. 246 (S) Hwy. 71

(Polk) (CON) (15.2 mi.) (NHS) (Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2023
100%			5%	

TYPE WORK: 1" level up & Overlay (LM 0-8.06); 2"

Overlay (LM 8.06-15.2).

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 3,700-4,500 ADT.

TP&P: 7/27/2021 Crosses RR-Under of KCA at DOT 330497C, MP 407.45 on the Shreveport Subdivision. Tracks run parallel to roadway.

040832 Hwy. 246 – North (S) Hwy. 71

(Polk) (CON) (13.25 mi.) (NHS) (Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2024
100%				

TYPE WORK: Chip Seal & 1" level up & Overlay (LM

15.20-18.28); 2" Overlay (LM 18.28- 19.37); Mill &

Overlay (LM 19.37- 28.45).

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 4,500-6,100 ADT.

TP&P: 7/27/2021 Crosses KCS RR-Under at DOT 330478X, MP 392.61, Shreveport Subdivision.

040833 Mena – "Y" City (Sel. Secs.) (S) Hwy. 71

(Polk & Scott) (CON) (10.89 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2023
100%			NA	

TYPE WORK: 1" level up & Overlay (Sec. 9); 2" Overlay

(Sec.10).

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 2,300-8,300 ADT.

TP&P: 7/27/2021 No railroad involvement.

040834 Hwys. 71 & 71B (Sel. Secs.) (S) Hwys. 71 & 71B

(Scott) (CON) (18.33 mi.) (NHS) (Principal Arterial) /NHPP/STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2024
100%			NA	

TYPE WORK: 1" level up & Overlay

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 960-5,400 ADT.

TP&P: 7/27/2021 No railroad involvement.

040884 I-40 – Hwy. 282 (S) Hwy. 71

(Crawford) (CON) (4.12 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2024
100%			NA	

TYPE WORK: 2" Overlay

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 3,700-11,000 ADT.

TP&P: No railroad involvement.

Pavement Preservation Jobs

040881 Crawford Co. Line – Hwy. 74 (S) Hwy. 71

(Washington) (CON) (6.88 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2024
100%			NA	

TYPE WORK: Mill & Overlay

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 930-1,600 ADT.

TP&P: 7/27/2021 No railroad involvement.

040880 Hwy. 170 – Hwy. 71B (S) Hwy. 71

(Washington) (CON) (7.11 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2024
100%			5%	

TYPE WORK: 2" Overlay

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 2,800-11,000 ADT.

TP&P: 7/27/2021 Tracks parallel to roadway.

040773 I-49 – Benton Co. Line (Sel. Secs.) (S) Hwy. 71B

(Washington) (CEI) (8.06 mi.) (NHS) (Urban Freeway/Expressway) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2022
100%			5%	

TYPE WORK: Mill & Overlay/Inlay

BACKGROUND INFO: Project programmed on 11/9/18.

GENERAL: 13,000-44,000 ADT.

RDWY: 100% - Scope to CON 7/30/20. 90% Plans rec'd from CON 9/8/20. 90% Plans rev'd & ret'd to CON 12/31/20. Final Plans rec'd from CON 1/15/21.

TP&P: Crosses AM track at DOT 667178T Ft. Smith Sub MP 345.30 (RR-over) and DOT 667185D Ft. Smith Sub MP 349.35 (RR under)

090597 Washington Co. Line – Hwy. 94 (S) Hwy. 71B

(Benton) (CON) (8.56 mi.) (NHS) (Urban Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2023
100%		50%		

TYPE WORK: Mill & Overlay

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 21,000-27,000 ADT.

ENV: CR clearance to file 6/4/21.

TP&P: 7/27/2021 Tracks parallel to roadway.

090598 Hwy. 549 – Walton Blvd. (S) Hwy. 72

(Benton) (CON) (7.86 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2023
100%		50%	NA	

TYPE WORK: Mill & Overlay

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 4,800-14,000 ADT.

ENV: CR clearance to file 6/4/21.

TP&P: No railroad involvement.

090599 Hwy. 94 – Guthrie Rd. (Pea Ridge) (S) Hwy. 72

(Benton) (CON) (1.61 mi.) (APHN) (Urban Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2024
100%		50%	NA	

TYPE WORK: 2" Overlay, minor shoulder widening

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 2,700 ADT.

ENV: CR clearance to file 6/4/21.

TP&P: No railroad involvement.

110740 I-555 – Hwy. 50 (S) Hwy. 77

(Crittenden) (CON) (5.89 mi.) (APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2024
100%		50%	5%	

TYPE WORK: Thin overlay (1") or UTBWC

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 710-820 ADT.

ENV: CR clearance to file 5/20/21.

TP&P: 7/27/2021 Tracks parallel to roadway.

110741 James Mill Rd. – Cypress Ave. (Marion) (S) Hwy. 77

(Crittenden) (CON) (2.33 mi.) (NHS) (Urban Major Collector) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2023
100%		50%	5%	

TYPE WORK: 2" Overlay

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 1,400 ADT.

ENV: CR clearance to file 5/20/21.

TP&P: 7/27/2021 Possible railroad involvement - tracks parallel to roadway.

110710 Hwy. 64 – Broadway Ave. (Marion & West Memphis) (S) Hwy. 77

(Crittenden) (pickering) (5.05 mi.) (APHN) (Urban Principal Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2022
100%	90%		5%	

TYPE WORK: Mill & Overlay/Inlay

BACKGROUND INFO: Project programmed on 11/9/18.

Project renamed on 4/29/21.

GENERAL: 3,400-19,000 ADT.

RDWY: Scope to CON 11/24/20. 90% Plans rec'd from CON 11/30/20. Revised Scope 4/29/21. 90% Plans rev'd & ret'd to CON 5/20/21. Rev 90% Plans rec'd from CON 6/8/21.

TP&P: Crosses UPRR tracks at DOT# 600704R. At-Grade.

070539 Hwy. 98 – Hwy. 79B (S) Hwy. 79

(Columbia) (CON) (10.57 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2024
100%			5%	

TYPE WORK: Thin overlay (1") or UTBWC

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 1,700-4,900 ADT.

TP&P: 7/27/2021 Possible railroad involvement - tracks parallel to roadway.

070540 Hwy. 82 – Hwy. 98 (S) Hwy. 79

(Columbia) (CON) (5.4 mi.) (NHS) (Urban Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2024
100%			5%	

TYPE WORK: 1" level up & Overlay with Patching; Fog

Seal Shoulders

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 3,000-3,600 ADT.

TP&P: RR Coordination required with UPRR rr-under STR# LM 3.67 MP 367.51 DOT# 787782R.

070551 Camden – South (S) Hwy. 79

(Ouachita) (CON) (4.44 mi.) (NHS) (Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2024
100%			NA	

TYPE WORK: 1" level up & Overlay

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 3,100-3,400 ADT.

TP&P: 7/27/2021 No railroad involvement.

Pavement Preservation Jobs

070552 Hwy. 79B – Hwy. 205 (S) Hwy. 79

(Ouachita) (CON) (3.9 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2024
100%			5%	

TYPE WORK: 1" level up & Overlay

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 6,000-7,200 ADT.

TP&P: 7/27/2021 Possible railroad involvement - northern section of job extent
UPRR RR-under at DOT 787742T.

070553 Hwy. 205 – Hwy. 79B (S) Hwy. 79

(Ouachita) (CON) (6.96 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2024
100%			5%	

TYPE WORK: 1" level up & Overlay

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 4,800-6,000 ADT.

TP&P: 7/27/2021 Possible railroad coordination at UPRR DOT 787742T.

070446 Hwys. 79 & 79B (Sel. Secs.) (S) Hwys. 79 & 79B

(Cleveland & Dallas) (iconic) (12.1 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2022
100%	90%	100%	100%	

TYPE WORK: Level & UTBWC (Secs. 6 & 7); Thin Overlay

(1.5") (Sec. 6B); Chip Seal Shoulders; CLRS

BACKGROUND INFO: Project programmed on 8/4/16. Project renamed on
11/27/18 & 12/30/19.

GENERAL: 2,600-8,500 ADT. IOM 12/30/2019 - Job 070506 combined into this
job.

ENV: CR clearance by MOA 8/28/18. T1 CE aprvd 11/20/18. Revised CR
clearance by MOA 12/7/18. Reevaluation aprvd 12/20/18.

RDWY: 90% - 90% Plans rec'd from CON 12/7/20. 90% Plans rev'd & ret'd to
CON 5/28/21. Rev 90% Plans rec'd from 7/9/21.

TP&P: Special Provision circulated to D-7, RDWY & PM 10/17/18. UPRR CREA to
PM 10/29/18 & 11/29/18.

ORIGINAL SCHEDULE: SCHEDULED-Feb 20

020753 Hwy. 63 – Hwy. 79B (Alzheimer) (S) Hwy. 79

(Jefferson) (CON) (2.52 mi.) (NHS) (Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2024
100%			NA	

TYPE WORK: 1" level up & Overlay

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 3,600 ADT.

TP&P: No railroad involvement.

061668 Arkansas Co. Line – Monroe Co. Line (S) Hwy. 79

(Prairie) (CON) (4.38 mi.) (NHS) (Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2024
100%			NA	

TYPE WORK: Mill & Overlay

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 3,600 ADT.

TP&P: No railroad involvement.

110774 Prairie Co. Line – Hwy. 79B (S) Hwy. 79

(Monroe) (CON) (4.38 mi.) (NHS) (Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2024
100%			5%	

TYPE WORK: 1" level up & UTBWC

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 3,400 ADT.

TP&P: RR Coordination required with UPRR RR-Under at Highway 79 LM 8.09
STR# 10216 MP 214.40 DOT# 920201F.

110776 Hwy. 49 – Lee Co. Line (S) Hwy. 79

(Monroe) (CON) (3.78 mi.) (NHS) (Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2024
100%		50%	NA	

TYPE WORK: Thin Overlay (1") or UTBWC

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 580-1,400 ADT.

ENV: CR clearance to file 5/20/21.

TP&P: 7/27/2021 No railroad involvement.

110692 Monroe Co. Line – Big Creek (Sel. Sec.) (S) Hwy. 79

(Lee) (pickering) (3.3 mi.) (NHS) (Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2022
100%			NA	

TYPE WORK: Level & Chip Seal; CLRS

BACKGROUND INFO: Project programmed on 11/9/18.

GENERAL: 580 ADT.

RDWY: 90% - Scope to CON 1/8/21. 90% Plans rec'd from CON 1/18/21.

TP&P: No railroad involvement.

110762 Big Creek – Little Hog Tusk Creek (S) Hwy. 79

(Lee) (CON) (2.47 mi.) (NHS) (Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2024
100%		50%	NA	

TYPE WORK: Mill & Overlay

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 580 ADT.

ENV: CR clearance to file 5/20/21.

TP&P: 7/27/2021 No railroad involvement.

RR: 7/27/201

110763 Smith Corner – E. of Marianna (Sel. Secs.) (S) Hwy. 79

(Lee) (CON) (10.41 mi.) (NHS) (Principal Arterial) /NHPP/STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2023
100%		50%	NA	

TYPE WORK: 1" level up & Overlay (Sec. 15); Level &

Overlay (Sec. 16).

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 1,600-4,800 ADT.

ENV: CR clearance to file 5/20/21.

TP&P: 7/27/2021 No railroad involvement.

A10008 Marianna – St. Francis Co. Line (Sel. Secs.) (S) Hwy. 79

(Lee) (dist) (5.05 mi.) (NHS) (Principal Arterial) (4LG) /Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 01-2022
100%	95%	100%	NA	

TYPE WORK: Level & 2" Overlay; Joint Tape; CLRS

BACKGROUND INFO: Project programmed on 2/6/20.

GENERAL: 1,600-6,900 ADT. IOM 02/06/2020 - Supersedes Job 110699

ENV: CR clearance to SHPO 10/20/20, response 10/22/20. T3CE aprvd
11/30/20.

RDWY: 95% - Plans to EST 4/22/21.

TP&P: No railroad coordination. Mill & Overlay on roadway under the rr-over. DOT
433840F Helena Sub MP 312.20 (rr-over).

ORIGINAL SCHEDULE: SCHEDULED-Jan 21

Pavement Preservation Jobs

110743 Hwy. 38 – Hwy. 70 (Sel. Secs.) (S) Hwy. 79

(Crittenden & St. Francis) (CON) (13.61 mi.) (NHS) (Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2023
100%		50%	5%	

TYPE WORK: 1" level up & Overlay (Sec. 17, LM 3.72-5.01); 2" Overlay (Sec. 17, LM 5.01-10.29 ; Sec. 18, LM 0.00-9.63)

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 1,100-1,900 ADT.

ENV: CR clearance to file 5/20/21.

TP&P: RR Coordination required with UPRR at-grade at Highway 79 MP 21.45 DOT# 600703J.

040859 Hon – Waldron (S) Hwy. 80

(Scott) (CEI) (5.57 mi.) (Non-APHN) (Major Collector) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 01-2022
100%	90%		NA	

TYPE WORK: Patching, Leveling, 2" Overlay

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 660 ADT.

RDWY: Scope to CON 6/14/21. 90% Plans rec'd from CON 8/2/21.

TP&P: No railroad involvement.

070503 Lafayette Co. Line – Co. Rd. 27 (S) Hwy. 82

(Columbia) (ICONIC) (7.49 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2022
100%	95%		5%	

TYPE WORK: UTBWC (.14-4.13); 2" Overlay

(4.13-7.63); Joint Tape; Chip Seal Shoulders; CLRS

BACKGROUND INFO: Project programmed on 11/9/18.

GENERAL: 4,200-4,800 ADT.

RDWY: 95% - Scope to CON 7/27/20. 90% Plans rec'd from CON 9/23/20. 90% Plans rev'd & ret'd to CON 4/6/21. Final Plans rec'd from CON 5/4/21.

TP&P: Crosses UP track at DOT 790362P Pine Bluff Sub MP379.46 RR-over and DOT 790212G Dowco Sub MP 1.80

070541 Magnolia – Union Co. Line (S) Hwy. 82

(Columbia) (CON) (11.6 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2023
100%			NA	

TYPE WORK: 1" level up (Taper out to edge of shoulders) & UTBWC Patching

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 3,500 ADT.

TP&P: 7/27/2021 No railroad involvement.

070556 Columbia Co. Line – Airport Dr. (S) Hwy. 82

(Union) (CON) (10.75 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2024
100%			NA	

TYPE WORK: 1" level up & Overlay

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 3,500-4,800 ADT.

TP&P: 7/27/2021 No railroad involvement.

070558 Strong – Ouachita River (Sel. Secs.) (S) Hwy. 82

(Union) (CON) (8.39 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2023
100%			NA	

TYPE WORK: 1" level up & UTBWC

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 2,100-2,400 ADT.

TP&P: 7/27/2021 No railroad involvement.

020722 Hwy. 83 Resurfacing (Sel. Secs.) (Monticello) (S) Hwys. 83, 83S & CS

(Drew) (ICONIC) (6.57 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2023
100%			5%	

TYPE WORK: 2" Overlay (Sec. 1: 0.00-2.32, Sec. 1S:

0.01-2.33 & Sec. 2: 0.54-0.70) / 2" Mill & Overlay (Sec. 1:

2.32-3.01, Sec. 2: 0.00-0.54, Sec. 2X: 0.00-0.04, & N.Gabbert: 0.09-0.59);

Remove channelization at Hwy. 425/Hwy. 83 intersection.

BACKGROUND INFO: Project programmed on 11/9/18.

GENERAL: 1,200-4,300 ADT. Part of the partnering for Job 020475.

RDWY: 5% - Scope to CON 12/18/20.

TP&P: Crosses AKMD track at DOT 441406B Warren Branch Sub MP 445.80

061661 Hwy. 236 – Cabot (S) Hwy. 89

(Lonoke) (CON) (5.17 mi.) (APHN) (Urban Principal Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2023
100%			NA	

TYPE WORK: Rut Mill & 2" Overlay

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 4,300 ADT.

TP&P: No railroad involvement.

061751 Lincoln St. – Hwy. 67 (Cabot) (S) Hwy. 89

(Lonoke) (pickering) (1.21 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 01-2022
100%	90%	50%	5%	

TYPE WORK: Mill & Overlay

FAP NUMBER: STPC-9065(34)

BACKGROUND INFO: Project programmed on 5/25/21.

GENERAL: 14,000-22,000 ADT.

ENV: CR clearance to file 7/21/21.

RDWY: Scope to CON 6/25/21. 90% Plans rec'd from CON 7/14/21.

TP&P: 6/7/2021 Crosses UPRR tracks at DOT# 437823D, MP 322.92, Hoxie

Subdivision on Pine Street-Highway 89.

RR: 8/3/2021 Request for MCL submitted to UP Call Center. Inquiry# 3165.

061666 Hwy. 67 – Hwy. 107 (S) Hwy. 89

(Lonoke & Pulaski) (CON) (6.77 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2024
100%			NA	

TYPE WORK: Shoulders & Resurfacing (Sec. 1); Rut Mill & 2" Overlay (Sec. 2).

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 3,900-22,000 ADT.

TP&P: No railroad involvement.

080642 Mayflower – West (S) Hwy. 89

(Faulkner) (CON) (3.42 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2024
100%			NA	

TYPE WORK: 1" level up & Overlay; Add 2' shoulders

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 2,600 ADT.

TP&P: No railroad coordination.

100983 Hwys. 90 & 139 (Sel. Secs.) (S) Hwys. 90 & 139

(Clay) (pickering) (9.18 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2022
100%			NA	

TYPE WORK: Level & Chip Seal; CLRS

BACKGROUND INFO: Project programmed on 11/9/18.

GENERAL: 280-2,900 ADT.

RDWY: 90% - Scope to CON 12/31/20. 90% Plans rec'd from CON 1/7/21.

TP&P: No railroad involvement.

Pavement Preservation Jobs

101048 S. of Delaplaine – Randolph Co. Line (S) Hwy. 90

(Greene) (pickering) (5 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2022
100%	95%		5%	

TYPE WORK: Level and Chip Seal

BACKGROUND INFO: Project programmed on 11/9/18.

GENERAL: 540-760 ADT.

RDWY: 95% - Scope to CON 11/13/20. 90% Plans rec'd from CN 11/19/20. 90% Plans rev'd & ret'd to CON 5/4/21. Final Plans rec'd from CON 5/4/21. Rev Final Plans rec'd from CON 7/30/21.

TP&P: 7/27/2021 Possible railroad coordination - tracks immediately parallel.

101025 Hwy. 63 – Craighead Co. Line (S) Hwy. 91

(Lawrence) (dist) (10.33 mi.) (Non-APHN) (Urban Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2022
100%	95%		NA	

TYPE WORK: Level and Chip Seal

BACKGROUND INFO: Project programmed on 11/9/18.

GENERAL: 300-570 ADT.

RDWY: 95% - (Brooke) Plans rec'd from Dist 9/17/20. 90% Plans rev'd & ret'd to Dist 2/9/21.

TP&P: No railroad coordination.

101074 E. of Hwy. 18 – Hwy. 349 (S) Hwy. 91

(Craighead) (CON) (5.35 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2023
100%			NA	

TYPE WORK: 2" Overlay; 2' Shoulders

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 600-930 ADT.

TP&P: No railroad coordination.

101106 Hwys. 93 & 231 (Sel. Secs.) (S) Hwys. 93 & 231

(Randolph) (CON) (12.02 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2024
100%			NA	

TYPE WORK: 1" level up & Overlay with Patching.

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 420-810 ADT.

TP&P: No railroad involvement.

080590 Morrilton – North (S) Hwy. 95

(Conway) (mcclelland) (10.9 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2022
100%			NA	

TYPE WORK: Mill & Overlay/Inlay (0-1.54) / 2" Overlay (1.54-10.9)

BACKGROUND INFO: Project programmed on 11/9/18. Project renamed on 12/30/19.

GENERAL: 1,600-9,200 ADT. IOM 12/30/19: Combined Job 080592 into this project.

RDWY: 90% - Scope to CON 11/12/20. 90% Plans rec'd from CON 1/13/21.

TP&P: No railroad coordination.

040879 Hwy. 10 – Hwy. 22 (S) Hwy. 96

(Sebastian) (CON) (8.34 mi.) (Non-APHN) (Urban Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2024
100%			NA	

TYPE WORK: UTBWC

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 2,900-3,000 ADT.

TP&P: 7/27/2021 No railroad coordination.

040839 Hwys. 96 & 255 (Sel. Secs.) (S) Hwys. 96 & 255

(Sebastian) (CON) (8.72 mi.) (APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2024
100%			5%	

TYPE WORK: 2" Overlay (Sec. 3); Resurfacing (Sec. 2)

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 1,000-6,500 ADT.

TP&P: 7/27/2021 Possible railroad coordination - UPRR tracks parallel to roadway.

070542 Hwys. 98 & 371 (Sel. Secs.) (Waldo) (S) Hwys. 98 & 371

(Columbia) (CON) (6.57 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2023
100%			5%	

TYPE WORK: 1" level up & Overlay (Hwy. 98, Hwy. 371

Sec. 6; 6.43-7.52), Thin overlay (1") or UTBWC (Sec. 6;

3.18- 5.81); Mill & Overlay (Hwy. 371, Sec. 6 LM 5.81-6.43).

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 1,100-4,200 ADT.

TP&P: 7/27/2021 Possible railroad involvement - UPRR tracks parallel to roadway.

061672 I-40 – McCain Blvd. (NLR) (S) Hwy. 107

(Pulaski) (CON) (1.38 mi.) (NHS) (Urban Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2024
100%			NA	

TYPE WORK: Mill & Overlay

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 25,000-33,000 ADT.

TP&P: No railroad involvement.

030537 Hwys. 108 & 296 (Sel. Secs.) (S) Hwys. 108 & 296

(Miller) (pickering) (11.6 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2022
100%	90%		NA	

TYPE WORK: 1" Rut Mill, 1" Leveling & 2" Overlay (Hwy.

108) / 1" Leveling & 2" Overlay (Hwy. 296) / 2" Overlay

(I-30 Ramps and Camper Ln. Frontage Road); CLRS

BACKGROUND INFO: Project programmed on 11/9/18.

GENERAL: 950-2,300 ADT.

RDWY: 90% - Scope to CON 1/19/21. 90% Plans rec'd from CON 2/18/21.

TP&P: No railroad involvement.

A50004 Hwy. 25 – East (S) Hwy. 110

(Clebune) (dist) (3.3 mi.) (APHN) (Urban Major Collector) /Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2022
100%	100%	100%	NA	

TYPE WORK: UTBWC; CLRS

BACKGROUND INFO: Project programmed on 2/6/20.

GENERAL: 1,300-7,500 ADT. IOM 02/06/2020 - Supersedes Job 050400. All Bids rejected June 2021.

ENV: CR clearance to SHPO 10/28/20, response 10/29/20. T1CE apprvd 11/19/20.

RDWY: 100% - Plans to EST 3/9/21. TMP apprvd 4/5/21.

TP&P: No railroad involvement.

ORIGINAL SCHEDULE: SCHEDULED-Jan 21

040842 Fayetteville – Hwy. 412 (S) Hwy. 112

(Washington) (CON) (4.31 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2024
100%			NA	

TYPE WORK: 1" level up & Overlay

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 7,500-8,200 ADT.

TP&P: 7/27/2021 No railroad coordination.

Pavement Preservation Jobs

090544 Hwy. 612 – Osage Creek (S) Hwy. 112

(Benton) (CEI) (4.09 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2022
100%		50%	NA	

TYPE WORK: Leveling and UTBWC

BACKGROUND INFO: Project programmed on 11/9/18.

GENERAL: 11,000-16,000 ADT.

ENV: CR clearance letter to SHPO 9/28/20, response 10/1/20.

RDWY: 90% - 90% Plans rec'd from CON 11/24/20.

TP&P: No railroad involvement.

070537 Hwy. 35 – Hwy. 63 (S) Hwy. 114

(Cleveland) (CON) (8.4 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2023
100%			NA	

TYPE WORK: Seal & 1" Level Up; Add 4" Shoulders

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 850-950 ADT.

TP&P: No railroad involvement.

110744 Hwy. 64 – Hwy. 70 (S) Hwy. 118

(Crittenden) (CON) (4.29 mi.) (NHS) (Urban Principal Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2023
100%		50%	5%	

TYPE WORK: Mill & Overlay (0-2.31); Thin Overlay (1") or

UTBWC (LM 3.52-4.29)

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 7,300-13,000 ADT.

ENV: CR clearance to file 5/20/21.

TP&P: RR Coordination required with UPRR at North College St. LM 1.18

MP367.88 DOT# 440575K.

080598 Hwy. 64 – I-40 (S) Hwy. 124

(Pope) (dist) (0.84 mi.) (APHN) (Urban Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2022
100%	100%	100%	NA	

TYPE WORK: Mill & Overlay

FAP NUMBER: STPC-0058(53)

BACKGROUND INFO: Project programmed on 11/9/18.

GENERAL: 11,000-18,000 ADT. All bids rejected February 2021. All bids rejected April 2021.

ENV: CR Clearance to file 12/2/19. T1CE appr'd 11/19/20.

RDWY: 100% - Plans to EST 9/24/20. TMP appr'd 12/15/20.

TP&P: No railroad involvement.

ORIGINAL SCHEDULE: SCHEDULED-Apr 21

061651 Hwy. 70 – Hwy. 5 (S) Hwy. 128

(Garland & Saline) (CON) (8.48 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2023
100%			NA	

TYPE WORK: 2" Overlay

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 1,900-2,500 ADT.

TP&P: No railroad involvement.

020786 Hwys. 133 & 169 (Sel. Secs.) (Crossett) (S) Hwys. 133 & 169

(Ashley) (dist) (3.8 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 08-2021 ADVERTISED
100%	100%	100%	NA	

TYPE WORK: Mill & Inlay/Overlay (Hwy.133); Leveling & Chip Seal (Hwy. 169)

BACKGROUND INFO: Project programmed on 5/21/21.

GENERAL: 2,500-6,600 ADT. City to accept ownership of Hwy. 169 from Hwy. 82 to terminus near Millyard Rd. upon completion of improvements.

ENV: CR clearance to file 6/10/21. T1CE appr'd 6/25/21.

RDWY: Plans to EST 6/30/21.

TP&P: 7/27/2021 No railroad involvement. ALMRR

101018 Hwy. 18 – Greene Co. Line (S) Hwy. 135

(Craighead) (pickering) (10.58 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2022
100%	95%		NA	

TYPE WORK: Level & Chip Seal; Add 2' Shoulders; CLRS

BACKGROUND INFO: Project programmed on 11/9/18.

GENERAL: 1,100-1,500 ADT.

RDWY: Scope to CON 12/14/20. 90% Plans rec'd from CON 12/29/20. 90% Plans rev'd & ret'd to CON 7/16/21.

TP&P: No railroad involvement.

100988 Eightmile Creek – Missouri State Line (S) Hwys. 135 & 412

(Greene) (pickering) (8.33 mi.) (NHS) (Urban Principal Arterial) (4LG) /NHPP/STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2022
100%	95%	50%	NA	

TYPE WORK: 2" Overlay (Hwy. 135); UTBWC (Hwy. 412); CLRS

BACKGROUND INFO: Project programmed on 11/9/18.

GENERAL: 1,300-8,500 ADT.

ENV: CR clearance to file 3/29/21.

RDWY: 95% - Scope to CON 12/1/20. 90% Plans rec'd from CON 12/8/20. 90% Plans rev'd & ret'd to CON 6/28/21. Final Plans rec'd from CON 7/2/21.

TP&P: No railroad involvement.

101024 Hwy. 312 – Hwy. 150 (S) Hwy. 137

(Mississippi) (pickering) (6.48 mi.) (APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2022
100%			NA	

TYPE WORK: 2" Overlay; CLRS

BACKGROUND INFO: Project programmed on 11/9/18.

Project renamed on 6/1/20.

GENERAL: 1,900-6,000 ADT.

RDWY: 90% - Scope to CON 12/31/20. 90% Plans rec'd from CON 1/6/21.

TP&P: No railroad involvement.

020708 Monticello – Hwy. 65 (S) Hwy. 138

(Drew) (ICONIC) (23.39 mi.) (APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2022
100%	95%		5%	

TYPE WORK: Level & Chip Seal / Add 2' Shoulders

BACKGROUND INFO: Project programmed on 11/9/18.

Project renamed on 2/25/20.

GENERAL: 820-2,000 ADT.

RDWY: 90% Plans rec'd from CON 12/17/20. 90% Plans rev'd & ret'd to CON 7/15/21. Final Plans rec'd from CON 7/28/21.

TP&P: Crosses UP track at DOT 425321H McGehee Sub MP 396.9

Pavement Preservation Jobs

020774 Hwy. 65 – Hwy. 1 (S) Hwy. 138

(Desha & Drew) (pickering) (13.69 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 01-2022
100%	90%		NA	

TYPE WORK: 2" Overlay

FAP NUMBER: STPR-2122(3)

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 250-460 ADT.

RDWY: Scope to CON 7/15/21. T.O. to CON 7/15/21. 90% Plans rec'd from CON 8/2/21.

TP&P: No railroad involvement.

101094 Poinsett Co. Line – National Ditch (S) Hwy. 140

(Mississippi) (CON) (9.05 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2024
100%			NA	

TYPE WORK: 1" level up & Overlay

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 1,100-2,900 ADT.

TP&P: No railroad coordination.

101095 Hwys. 140 & 181 (Sel. Secs.) (S) Hwys. 140 & 181

(Mississippi) (CON) (7.76 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2023
100%			NA	

TYPE WORK: 2" Overlay (Hwy. 140, LM 14.63-17.09);

UTBWC (Hwy. 140, 17.09-18.40); 1" Level up & Overlay with Patching (Hwy. 181).

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 670-14,000 ADT.

TP&P: No railroad involvement.

090612 Hwy. 62 – Missouri State Line (S) Hwy. 143

(Carroll) (CON) (10.08 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2024
100%		50%	NA	

TYPE WORK: 2" Overlay

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 830-1,700 ADT.

ENV: CR clearance to file 6/4/21.

TP&P: No railroad involvement.

110746 Hwy. 50 – Hwy. 70 (S) Hwy. 147

(Crittenden) (CON) (10.11 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2024
100%		50%	5%	

TYPE WORK: Thin Overlay (1") or UTBWC.

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 2,200-2,900 ADT.

ENV: CR clearance to file 5/20/21.

TP&P: RR Coordination required with UPRR at Highway 147 MP15.13 DOT# 600698P.

030568 Texas State Line – East (S) Hwy. 151

(Miller) (CON) (1.18 mi.) (NHS) (Urban Freeway/Expressway) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2024
100%			NA	

TYPE WORK: Patching

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 12,000 ADT.

TP&P: No railroad coordination.

101049 Hwy. 61 – I-55 (S) Hwy. 158

(Mississippi) (pickering) (3.97 mi.) (Non-APHN) (Urban Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2022
100%	95%		NA	

TYPE WORK: Level and Chip Seal

BACKGROUND INFO: Project programmed on 11/9/18.

GENERAL: 1,000-1,600 ADT.

RDWY: Scope to CON 12/31/20. 90% Plans rec'd from CON 1/5/21. 90% Plans rev'd & ret'd to CON 7/19/21.

TP&P: No railroad involvement.

101022 Hwy. 181 – Hwy. 77 (S) Hwy. 158

(Mississippi) (pickering) (5.9 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2022
100%			NA	

TYPE WORK: Level and Chip Seal

BACKGROUND INFO: Project programmed on 11/9/18.

GENERAL: 480-880 ADT.

RDWY: 90% - Scope to CON 12/31/20. 90% Plans rec'd from CON 1/8/21.

TP&P: No railroad involvement.

101078 Hwy. 463 – Hwy. 163 (S) Hwy. 158

(Craighead) (CON) (5.45 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2024
100%			5%	

TYPE WORK: 1" level up & Overlay

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 1,100-1,200 ADT.

TP&P: 7/27/2021 Possible railroad coordination - Job extent approaches BNSF railway.

070574 Hermitage – Hwy. 8 (S) Hwy. 160

(Bradley) (CON) (17.48 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2024
100%			5%	

TYPE WORK: 2" Overlay

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 500-720 ADT.

TP&P: RR Coordination required with FPRR at-grade on Hwy. 160 MP 21.50 LM 5.54 DOT# 5977690D, as well as, FPRR at-grade MP 25.68 LM 11.15 DOT# 597693Y.

061710 Fairfax Dr. – Hwy. 70 (NLR) (S) Hwy. 161

(Pulaski) (dist) (1.7 mi.) (NHS) (Urban Minor Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 08-2021 ADVERTISED
100%	100%	100%	5%	

TYPE WORK: Level/Overlay and Mill & Inlay/Overlay (9.52 -11.216)

FAP NUMBER: STPF-0060(67)

BACKGROUND INFO: Project programmed on 12/1/20. Project renamed on 5/28/21.

GENERAL: 10,000-18,000 ADT. Supplemental Agreement sent to County on 6/18/21.

ENV: SHPO response 1/7/21. T1-CE apprvd 2/19/21.

RDWY: Plans to EST 6/24/21.

TP&P: 7/27/2021 Arkansas Midland RR over and UPRR.

ORIGINAL SCHEDULE: SCHEDULED-May 21

101050 Hwy. 214 – Hwy. 69 (S) Hwy. 163

(Poinsett) (pickering) (5.06 mi.) (Non-APHN) (Major Collector) /STBGP/Safety/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2022
100%	95%		NA	

TYPE WORK: 2" Overlay / Add 2' Shoulders

BACKGROUND INFO: Project programmed on 11/9/18.

GENERAL: 720-2,100 ADT.

RDWY: 95% - Scope to CON 12/1/20. 90% Plans rec'd from CON 12/3/20. 90% Plans rev'd & ret'd to CON 5/27/21. Final Plans rec'd from CON 6/3/21.

TP&P: No railroad involvement.

Pavement Preservation Jobs

020733 Hwy. 1 – Hwy. 276 (S) Hwy. 165

(Arkansas) (CON) (12.61 mi.) (NHS) (Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2023
100%			NA	

TYPE WORK: Mill & Overlay

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 1,800-3,900 ADT.

TP&P: No railroad involvement.

061662 England – Keo (S) Hwy. 165

(Lonoke) (CON) (5.87 mi.) (NHS) (Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 08-2021 ADVERTISED
100%	100%	100%	NA	

TYPE WORK: Mill & Overlay (LM 17.55-18.76); 2" Overlay

(LM 18.76- 19.71); Rut Mill & Overlay (LM 19.71 - 23.44)

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 4,900-9,300 ADT.

ENV: CR clearance to file 5/26/21. T1-CE appr'd 5/27/21.

RDWY: 100% - 90% Plans rec'd from CON 6/1/21. 90% Plans rev'd & ret'd to CON 6/3/21. RUC req 6/3/21. Final Plans rec'd from CON 6/14/21. Plans to EST 6/14/21. TMP appr'd 6/18/21.

TP&P: No railroad involvement.

070560 Hwy. 7 – Hwy. 82 (S) Hwy. 167

(Union) (CON) (3.67 mi.) (NHS) (Urban Principal Arterial) (4LG) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2024
100%			NA	

TYPE WORK: 1" level up & overlay

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 8,100-9,200 ADT.

TP&P: 7/27/2021 No railroad coordination.

RR: 7

050441 Hwy. 25 – Hwy. 394 (Batesville) (S) Hwy. 167

(Independence) (CON) (1.99 mi.) (NHS) (Urban Principal Arterial) (4LG) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2023
100%			NA	

TYPE WORK: Microsurfacing

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 11,000-12,000 ADT.

TP&P: Possible railroad coordination - tracks parallel to roadway.

061592 Hwy. 107 – Hwy. 67 (Sherwood) (S) Hwy. 176

(Pulaski) (McClelland) (3 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2022
100%			NA	

TYPE WORK: UTBWC

BACKGROUND INFO: Project programmed on 11/9/18.

GENERAL: 15,000-22,000 ADT.

RDWY: 100% - Scope to CON 8/3/20. 90% Plans rec'd from CON 10/22/20. 90% Plans rev'd & ret'd to CON 11/12/20. Final Plans rec'd from CON 12/18/20.

TP&P: No railroad involvement.

090591 Bull Shoals Lake – E. of Lakeview (S) Hwy. 178

(Baxter) (CON) (4.87 mi.) (APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2024
100%		50%	NA	

TYPE WORK: 2" Overlay, minor shoulder widening

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 3,000-5,500 ADT.

ENV: CR clearance to file 6/4/21.

TP&P: No railroad involvement.

101097 N. of Dell – Gosnell (S) Hwy. 181

(Mississippi) (CON) (9.95 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2024
100%			NA	

TYPE WORK: 1" level up & Overlay; 2' Shoulders

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 330-340 ADT.

TP&P: No railroad coordination.

061678 Hwy. 35 – Hwy. 5 (S) Hwy. 183

(Saline) (CON) (8.83 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2024
100%			5%	

TYPE WORK: Rut Mill & 2" Overlay (LM 0-6.37); Mill &

Overlay (LM 6.37-8.83).

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 7,200-29,000 ADT.

TP&P: RR Coordination required with BXN rr-under Hwy. 183 STR # 07297 LM 4.88 MP 2.89 DOT# 844075F.

020692 Hwy. 35 – Jefferson Co. Line (S) Hwy. 190

(Grant) (CEI) (6.67 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2022
100%	90%		NA	

TYPE WORK: Level and Chip Seal / Add 2' Shoulders

BACKGROUND INFO: Project programmed on 11/9/18.

GENERAL: 570 ADT.

RDWY: 90% - Scope to CON 1/8/21. 90% Plans rec'd from CON 4/12/21.

TP&P: No railroad coordination.

110755 Hwy. 284 – Hwy. 64 (S) Hwy. 193

(Cross) (CON) (3.56 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2024
100%		50%	5%	

TYPE WORK: 1" level up & Overlay; 2' shoulders

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 750 ADT.

ENV: CR clearance to file 5/20/21.

TP&P: RR Coordination required with UPRR at-grade at Highway 193 LM 6.02 MP 324.73 DOT# 438489N.

030569 I-49 – East (S) Hwy. 196

(Miller) (CON) (3.95 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2023
100%			5%	

TYPE WORK: UTBWC

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 4,700-4,900 ADT.

TP&P: RR Coordination required with UPRR at-grade on Hwy. 196 LM 1.94 MP 415.73 DOT# 789719F.

050452 Hwy. 367 – Craighead Co. Line (S) Hwy. 226

(Jackson) (CON) (6.44 mi.) (APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2023
100%			5%	

TYPE WORK: 2" Overlay, minor shoulder widening

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 1,100-1,300 ADT.

TP&P: RR Coordination required with UPRR at-grade on Hwy. 226 East LM 0.02 MP 246.38 DOT# 438168G.

Pavement Preservation Jobs

101052 Hwy. 226 Spur – North (Jonesboro) (S) Hwy. 226

(Craighead) (pickering) (0.96 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2024
100%	95%		NA	

TYPE WORK: 2" Overlay

BACKGROUND INFO: Project programmed on 11/9/18.

GENERAL: 1,100 ADT. City to accept ownership of Hwy. 226 between Hwy. 226

Spur and Hwy. 63 upon completion of this project and Job 100657. ARDOT to cover all costs and handle all phases. Agreement with City executed 6/20/18.

RDWY: 95% - Scope to CON 7/30/20. 90% Plans rec'd from CON 8/13/20. 90%

Plans rev'd & ret'd to CON 2/18/21. Final Plans rec'd from CON 2/18/21.

TP&P: No railroad involvement as of 5/25/2021

061652 Sunshine – Hwy. 270 (S) Hwy. 227

(Garland) (CON) (4.53 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2024
100%			NA	

TYPE WORK: UTBWC, minor shoulder widening

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 1,200-4,500 ADT.

TP&P: No railroad involvement.

101021 Hwy. 349 – Hwy. 63 (S) Hwy. 228

(Lawrence) (dist) (5.17 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2022
100%	95%		NA	

TYPE WORK: Level and Chip Seal

BACKGROUND INFO: Project programmed on 11/9/18.

GENERAL: 270 ADT.

RDWY: 95% - 90% Plans rec'd from Dist 9/17/20. 90% Plans rev'd & ret'd to Dist 1/20/21.

TP&P: No railroad involvement.

061680 Grant Co. Line – Hwy. 67 (S) Hwy. 229

(Saline) (CON) (9.25 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2024
100%			5%	

TYPE WORK: Rut Mill & 2" Overlay

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 530-10,000 ADT.

TP&P: RR Coordination required with UPRR at-grade LM 3.19 MP 377.28 DOT# 437730J.

061681 I-30 – King Rd. (S) Hwy. 229

(Saline) (CON) (2.13 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2023
100%			NA	

TYPE WORK: Rut Mill & 2" Overlay

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 2,400-3,200 ADT.

TP&P: No railroad involvement.

050408 Cave City – Lawrence Co. Line (S) Hwy. 230

(Sharp) (pickering) (11.76 mi.) (Non-APHN) (Major Collector) /STBGP/Safety/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2022
100%	95%		NA	

TYPE WORK: 2" Overlay / Add 2' Shoulders (1.03-11.76)

BACKGROUND INFO: Project programmed on 11/9/18.

GENERAL: 1,500-2,900 ADT.

RDWY: Scope to CON 12/14/20. 90% Plans rec'd from CON 12/29/20. 90% Plans rev'd & ret'd to CON 7/16/21. Final Plans rec'd from CON 7/23/21.

TP&P: No railroad involvement.

030538 Hwy. 67 – Hwy. 71 (Texarkana) (S) Hwy. 237

(Miller) (ICONIC) (7.29 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2022
100%			5%	

TYPE WORK: 2" Overlay

BACKGROUND INFO: Project programmed on 11/9/18.

GENERAL: 1,200-2,500 ADT.

RDWY: 100% - Scope to CON 7/27/20. 90% Plans rec'd from CON 8/20/20. 90%

Plans rev'd & ret'd to CON 10/19/20. Final Plans rec'd from CON 11/9/20.

TP&P: Crosses UP Track at DOT 450590P Little Rock Sub MP 485.71 and DOT 787650F Pine Bluff Sub MP 414.40

110784 Co. Rd. 300 – Hwy. 1 (Sel. Secs.) (S) Hwy. 242

(Phillips) (CON) (9.88 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2024
100%			NA	

TYPE WORK: Thin Overlay (1") or UTBWC

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 1,100-2,400 ADT.

TP&P: No railroad involvement.

040838 I-540 – Hwy. 45 (S) Hwys. 253 & 271

(Sebastian) (CON) (2.14 mi.) (NHS) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2023
100%			NA	

TYPE WORK: 1" level up & Overlay

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 1,100-9,500 ADT.

TP&P: 7/27/2021 No railroad involvement.

040768 Hwy. 64 – Hwy. 64 (Riverfront Dr.) (Fort Smith) (S) Hwy. 255

(Sebastian) (CEI) (6.75 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2022
100%	5%		5%	

TYPE WORK: Hot in Place Recycling (HIR) with Alt. #1

HIR/UTBWC, Alt. #2 HIR/Micro Surface, Alt. #3 HIR/Thin

overlay (1")

BACKGROUND INFO: Project programmed on 11/9/18.

GENERAL: 1,800-4,500 ADT.

RDWY: 5% - Scope to CON 7/30/20. 90% Plans rec'd from CON 8/10/20. 90%

Plans rev'd & ret'd to CON 10/2/20. Final Plans rec'd from CON 10/20/20. Rev

Scope to CON 2/5/21. Prelim Est to PM 5/14/21.

TP&P: Crosses AM & FSR track at AM DOT 670560E Arthur Sub MP 416.36 and FSR DOT 434511K Paris Sub MP 507.80 and AM DOT 670565N Ft. Smith Sub MP 411.12

020755 I-530 – Baldwin Rd. (White Hall) (S) Hwy. 256

(Jefferson) (CON) (2.88 mi.) (NHS) (Urban Minor Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2023
100%			NA	

TYPE WORK: 1" level up & UTBWC. Add 2' shoulders (LM

1.370-2.297)

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 1,400-6,300 ADT.

TP&P: No railroad involvement.

040843 Hwy. 45 – Randall Wobbe Ln. (Fayetteville & Springdale) (S) Hwy. 265

(Washington) (CON) (8.29 mi.) (NHS) (Urban Principal Arterial) /NHPP/STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2023
100%			5%	

TYPE WORK: UTBWC

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 16,000-29,000 ADT.

TP&P: 7/27/2021 Crosses A&M tracks at DOT 667163D.

Pavement Preservation Jobs

080584 Mount Ida – Garland Co. Line (Sel. Secs.) (S) Hwy. 270

(Montgomery) (CEI) (9.52 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2022
100%	90%		NA	

TYPE WORK: 2" Overlay (0-7.41); Thin Overlay (1")

(9.25-9.74; 12.17-13.79); CLRS

BACKGROUND INFO: Project programmed on 11/9/18. Project renamed on 12/30/19.

GENERAL: 3,000-7,400 ADT. IOM 12/30/19: Combined 080593 into this project.

RDWY: 90% - Scope to CON 1/8/21. 90% Plans rec'd from CON 4/12/21.

TP&P: No railroad involvement.

061653 Hwy. 7 – AKMD RR Overpass (S) Hwy. 270

(Garland) (CON) (4.5 mi.) (NHS) (Urban Freeway/Expressway) (4LG) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2022
100%			5%	

TYPE WORK: Mill & Overlay

BACKGROUND INFO: Project programmed on 4/29/21.

Project renamed on 7/28/21.

GENERAL: 7,400-41,000 ADT.

TP&P: RR Coordination required with UPRR at-grade on Hwy. 270 LM 17.86 MP

414.87 DOT# 437796J. AKMD err-under on Hwy. 270 LM 4.54 MP 405.22

STR# 05781 DOT#934757N.

061658 Stone Quarry Creek – I-30 (S) Hwy. 270

(Hot Spring) (CON) (3.57 mi.) (NHS) (Urban Principal Arterial) (4LG) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2023
100%			5%	

TYPE WORK: Mill & Overlay

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 13,000 ADT.

TP&P: RR Coordination required with AKMD rr-under on Hwy. 270 STR # 06026 LM 5.33 MP 395.50 DOT#934756G.

020747 Saline River – Hwy. 46 (Sel. Secs.) (S) Hwy. 270

(Grant) (CON) (7.88 mi.) (NHS) (Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2024
100%			NA	

TYPE WORK: 2" Overlay

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 4,100-8,600 ADT.

TP&P: No railroad involvement.

020748 Hurricane Creek – Hwy. 104 (Sel. Secs.) (S) Hwy. 270

(Grant & Jefferson) (CON) (5.47 mi.) (NHS) (Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2024
100%			NA	

TYPE WORK: 2" Overlay

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 5,700-6,100 ADT.

TP&P: No railroad involvement.

070548 Hwy. 9 – Fordyce (S) Hwy. 273

(Dallas) (CON) (15.25 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2024
100%			NA	

TYPE WORK: 1" Level Up & Overlay with Patching

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 380-660 ADT.

TP&P: 7/27/2021 No railroad involvement.

030560 Hwy. 70 – Center Point (S) Hwy. 278

(Howard) (CON) (9.4 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2023
100%			5%	

TYPE WORK: 1" Level Up & Overlay; Add 2' Shoulders

BACKGROUND INFO: Project programmed on 4/29/21.

Project renamed on 7/21/21.

GENERAL: 1,400-2,000 ADT.

TP&P: RR Coordination required with DeQueen at-grade on Hwy. 278 LM 2.99

MP 7.99 DOT# 845233G.

030554 Nashville – Hwy. 332 (S) Hwy. 278

(Hempstead & Howard) (CON) (5.67 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2024
100%			NA	

TYPE WORK: Mill & Overlay with Patching

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 2,800-5,400 ADT.

TP&P: No railroad involvement.

030550 Hwy. 332 – Washington (S) Hwy. 278

(Hempstead) (CON) (10.8 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2023
100%			5%	

TYPE WORK: Thin Overlay (1") (LM 4.60-9.29); Mill &

Overlay (LM 9.29-15.40)

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 2,400-2,500 ADT.

TP&P: 7/27/2021 Possible railroad coordination - UPRR track parallel to roadway.

030556 Hwy. 29 – Rosston (S) Hwy. 278

(Hempstead & Nevada) (CON) (18.37 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2024
100%				

TYPE WORK: 2" Overlay with Patching & Leveling

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 1,500-4,300 ADT.

TP&P: No railroad involvement.

030574 Hwy. 371 – Ouachita Co. Line (S) Hwy. 278

(Nevada) (CON) (10.76 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2024
100%			NA	

TYPE WORK: 1" Mill & 2" Overlay

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 1,200-1,300 ADT.

TP&P: No railroad involvement.

070495 Hwy. 79 – Calhoun Co. Line (East Camden) (S) Hwy. 278

(Ouachita) (pickering) (4.61 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2022
100%	90%		NA	

TYPE WORK: Thin Overlay (1.5") (0.000-1.134); 2" Overlay

(1.134-4.608); CLRS

BACKGROUND INFO: Project programmed on 11/9/18.

GENERAL: 1,800-9,700 ADT.

RDWY: 90% - Scope to CON 2/4/21. 90% Plans rec'd from CON 2/17/21.

TP&P: No railroad involvement.

070525 Warren – West (S) Hwy. 278

(Bradley) (CON) (4.6 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2023
100%			NA	

TYPE WORK: Mill & Overlay

BACKGROUND INFO: Project programmed on 4/29/21.

TP&P: No railroad involvement.

Pavement Preservation Jobs

070500 Hwy. 278B – Drew Co. Line (S) Hwy. 278

(Bradley) (pickering) (4.16 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2022
100%	90%		NA	

TYPE WORK: Level, UTBWC & Fog Seal Shoulders
(2.59-4.10) / Mill & Overlay (4.10-6.75)

BACKGROUND INFO: Project programmed on 11/9/18.

GENERAL: 5,200-5,800 ADT.

RDWY: 90% - Scope to CON 1/21/21. 90% Plans rec'd from CON 2/16/21.

TP&P: No railroad involvement.

020741 Bradley Co. Line – Wilmar (S) Hwy. 278

(Drew) (CON) (4.8 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2024
100%			5%	

TYPE WORK: Mill & Inlay/Overlay

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 5,200-6,000 ADT.

TP&P: RR Coordination required with AKMD at-grade on Hwy. 278 LM 2.44 MP 454.50 DOT# 441446Y.

101085 Randolph Co. Line – Delaplaine (S) Hwy. 304

(Greene) (CON) (5.49 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2023
100%			NA	

TYPE WORK: 1" level up & Overlay with Patching

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 660 ADT.

TP&P: No railroad involvement.

061664 Hwy. 38 – Hwy. 367 (Ward) (S) Hwy. 319

(Lonoke) (CON) (2.98 mi.) (APHN) (Urban Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2023
100%			5%	

TYPE WORK: Shoulders & resurfacing

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 3,200-5,500 ADT.

TP&P: RR Coordination required with UPRR at-grade LM 2.94 MP 317.90 DOT# 437829U.

080595 Hwy. 7 – Hwy. 64 (Russellville) (S) Hwy. 326

(Pope) (CEI) (1.91 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2022
100%	90%	50%	NA	

TYPE WORK: 2" Overlay

BACKGROUND INFO: Project programmed on 11/9/18.

GENERAL: 5,500 ADT.

ENV: CR clearance to file 6/8/21.

RDWY: 90% - Scope to CON 12/31/20. 90% Plans rec'd from CON 2/16/21.

TP&P: No railroad involvement.

080680 Lake Dardanelle State Park – Hwy. 7 (Russellville) (S) Hwy. 326

(Pope) (5.11 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	
100%		5%	NA	

TYPE WORK: Resurfacing; shoulder widening (where applicable).

BACKGROUND INFO: Project programmed on 6/11/21.

GENERAL: 1,700-3,200 ADT. City to accept ownership of Hwy. 326 from Lake Dardanelle State Park to Hwy. 7 upon completion of improvements.

TP&P: 6/16/2021 No railroad involvement.

061599 I-30 – Hwy. 367 (Little Rock) (S) Hwy. 338

(Pulaski) (McCelland) (4.14 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2022
100%	95%		5%	

TYPE WORK: Mill & Inlay

BACKGROUND INFO: Project programmed on 11/9/18.

GENERAL: 11,000-22,000 ADT.

RDWY: 95% - Scope to CON 8/3/20. 90% Plans rec'd from CON 10/21/20. 90% Plans rev'd & ret'd to CON 2/18/21. Final Plans rec'd from CON 3/12/21.

TP&P: Crosses UP track at DOT 920322D Little Rock Sub MP 353.35 (rr-under) and DOT 597479U Hot Springs Ind Lead, 3.63

RR: MCL requested through UPRR call center 10/23/2020. Inquiry # 1866.

101051 I-555 – Hwy. 18 (Jonesboro) (S) Hwy. 351

(Craighead) (pickering) (0.95 mi.) (APHN) (Urban Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2022
100%			5%	

TYPE WORK: 2" Overlay

BACKGROUND INFO: Project programmed on 11/9/18.

GENERAL: 2,300-7,500 ADT.

RDWY: 95% - Scope to CON 7/30/20. 90% Plans rec'd from CON 8/11/20. 90% Plans rev'd & ret'd to CON 11/13/20.

TP&P: Crosses BN Track at DOT 672543V Thayer South Sub MP 424.33 and DOT 672541G, Thayer South Sub MP 420.00

101080 Jonesboro – Greene Co. Line (S) Hwy. 351

(Craighead) (CON) (6.9 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2024
100%			NA	

TYPE WORK: Microsurfacing

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 5,200-11,000 ADT.

TP&P: No railroad involvement.

030555 Mineral Springs – McNab (S) Hwy. 355

(Hempstead & Howard) (CON) (17.62 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2023
100%			NA	

TYPE WORK: 2" Overlay; Add 2' Shoulders (Sec. 1); Add 4' Shoulders (Sec. 2)

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 1,500-3,300 ADT.

TP&P: No railroad involvement.

061749 I-40 – Military Dr. (S) Hwy. 365

(Pulaski) (pickering) (8.59 mi.) (NHS) (Urban Minor Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2022
100%	90%		NA	

TYPE WORK: Mill & Replace

FAP NUMBER: NHPP-0060(68)

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 4,700-8,700 ADT.

RDWY: Scope to CON 6/25/21. 90% Plans rec'd from CON 7/14/21.

TP&P: No railroad involvement.

Pavement Preservation Jobs

061593 Hwy. 70 – E. Roosevelt Rd. (Little Rock) (S) Hwy. 365

(Pulaski) (McClelland) (1.16 mi.) (NHS) (Urban Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2022
100%			NA	

TYPE WORK: Mill & Inlay

BACKGROUND INFO: Project programmed on 11/9/18.

GENERAL: 4,900-15,000 ADT.

RDWY: 95% - Scope to CON 8/3/20. 90% Plans rec'd from CON 10/21/20. 90%

Plans rev'd & ret'd to CON 1/20/21.

TP&P: No railroad involvement.

050465 Hwy. 67B – Hwy. 13 (S) Hwy. 367

(White) (CON) (6.04 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2023
100%			5%	

TYPE WORK: 1" level up & UTBWC

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 2,000-8,300 ADT.

TP&P: 7/27/2021 Possible railroad coordination - tracks parallel to roadway.

030515 Howard Co. Line – Blevins (S) Hwy. 371

(Hempstead) (mcclelland) (17.75 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2022
100%	90%		NA	

TYPE WORK: 2" Overlay

BACKGROUND INFO: Project programmed on 11/9/18.

Project renamed on 7/7/20.

GENERAL: 1,200-2,700 ADT.

RDWY: 90% - Scope to CON 1/14/21. 90% Plans rec'd from CON 3/19/21.

TP&P: No railroad involvement.

A30005 Blevins – Prescott (S) Hwy. 371

(Hempstead & Nevada) (mcclelland) (11.98 mi.) (Non-APHN) (Major Collector) /Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2022
100%	90%	50%	NA	

TYPE WORK: 3/4" Rut Mill & 2" Overlay

BACKGROUND INFO: Project programmed on 2/6/20.

Project renamed on 6/1/20.

GENERAL: 1,400-1,800 ADT. IOM 02/06/2020 - Supersedes Job 030513.

ENV: CR clearance letter to SHPO 9/23/20,

RDWY: 90% - Scope to CON 1/14/21. 90% Plans rec'd from CON 3/31/21.

TP&P: No railroad involvement.

030577 Rosston – Columbia Co. Line (S) Hwy. 371

(Nevada) (CON) (11.42 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2024
100%			NA	

TYPE WORK: 2" Overlay

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 1,300-3,100 ADT.

TP&P: No railroad involvement.

070544 Magnolia – South (S) Hwy. 371

(Columbia) (CON) (9.3 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2024
100%			NA	

TYPE WORK: 1" level up & UTBWC; Fog Seal Shoulders

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 1,800-5,800 ADT.

TP&P: 7/27/2021 No railroad involvement.

070545 Taylor – Louisiana State Line (S) Hwy. 371

(Columbia) (CON) (5.17 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2023
100%			NA	

TYPE WORK: Mill & UTBWC; Patch & Seal Shoulders

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 2,500-2,700 ADT.

TP&P: 7/27/2021 No railroad involvement.

061665 Hwy. 70 – Hwy. 232 (S) Hwy. 381

(Lonoke) (CON) (12.28 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2024
100%			NA	

TYPE WORK: 2" Overlay

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 150-340 ADT.

TP&P: No railroad involvement.

090548 Siloam Springs – Washington Co. Line (S) Hwy. 412

(Benton) (CEI) (8.84 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2022
100%	95%		NA	

TYPE WORK: UTBWC (include shoulders)

BACKGROUND INFO: Project programmed on 11/9/18.

GENERAL: 20,000-21,000 ADT.

RDWY: 95% - Scope to CON 7/30/20. 90% Plans rec'd from CON 9/11/20. 90%

Plans rev'd & ret'd to CON 1/20/21. Final Plans rec'd from CON 2/16/21.

TP&P: No railroad involvement.

040798 Butterfield Coach Rd. – Madison Co. Line (S) Hwy. 412

(Washington) (con) (10.93 mi.) (NHS) (Urban Principal Arterial) (4LG) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2023
		100%	NA	

TYPE WORK: TBD

BACKGROUND INFO: Project programmed on 1/24/19.

GENERAL: 11,000-20,000 ADT.

ENV: PIF to SHPO 2/20/19; conc rec'd 3/1/19. T1 CE apprv'd 3/11/19.

TP&P: No railroad involvement.

101086 Hwy. 49 – Hwy. 412B (S) Hwy. 412

(Greene) (CON) (5.32 mi.) (NHS) (Urban Principal Arterial) (4LG) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2024
100%			5%	

TYPE WORK: UTBWC (LM 0-2.68); UTBWC with Leveling

(LM 2.68-5.32)

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 8,500-14,000 ADT.

TP&P: RR Coordination required with UPRR rr-under on Hwy. 412 STR # A7223

LM 6.23 MP 106.36 DOT# 440668E.

020742 Ashley Co. Line – Monticello (Sel. Secs.) (S) Hwy. 425

(Drew) (CON) (11.99 mi.) (NHS) (Urban Principal Arterial) (4LG) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2024
100%			NA	

TYPE WORK: 1" level up & UTBWC. UTBWC with Profile

Milling (Sec. 4 LM 0-2.051)

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 3,900-15,000 ADT.

TP&P: No railroad involvement.

Pavement Preservation Jobs

020756 Star City – Jefferson Co. Line (S) Hwy. 425

(Lincoln) (CON) (13.8 mi.) (NHS) (Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2024
100%			NA	

TYPE WORK: Mill & Inlay/Overlay

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 2,100-7,200 ADT.

TP&P: No railroad involvement.

020696 Harding Ave. – I-530 (Pine Bluff) (S) Hwy. 463

(Jefferson) (ICONIC) (2.87 mi.) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2022
100%	90%		NA	

TYPE WORK: Mill & Overlay/Inlay

BACKGROUND INFO: Project programmed on 11/9/18.

Project renamed on 3/19/21.

RDWY: 90% - Scope to CON 12/18/20. 90% Plans rec'd from CON 2/8/21.

TP&P: No railroad involvement.

LPA Jobs

110509 BNSF Railroad Overpass (Marion) (S)

(Crittenden) (city) (Non-APHN) (Urban Minor Collector) /Earmark/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	CCON	100%	100%	CCON	20%	15%	100%	TBD	NA	NA
TARGET DATE			Dec 16					SCHEDULED DATE: 2021 STIP FFY: 2021			
END DATE			Jan 19	Dec 17							

TYPE WORK: New Railroad Overpass

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2010-2013 STIP. Project programmed on 11/15/06. Project renamed on 6/9/08, 10/15/18, & 6/5/20.

GENERAL: City's CON to handle design, Env, and CENG. City to handle advertising & awarding bid. ROW & Util to be handled by city. As of 5/23/2008, on hold pending technical correction for Earmarked funds. 2009 Appropriations Act corrected one category of funds. Still waiting for two additional categories to be corrected. Resolution & Agreement sent to City 9/16/10 - never received from Mayor. Agreement w/City signed 6/4/12.

ENV: Coord from FHWA to Osage and United Keetoowah Cherokee tribes 4/27/09. RTA for 23 structures to SHPO 7/20/11, 5 structures declared eligible 8/17/11. PI held in Marion on 2/11/14, 1/19/17, and 11/8/18. SHPO concurrence recd 6/19/17. Draft T3 CE recd 10/5/17; cmts ret'd 10/25/17; draft to FHWA 11/27/17; appr'd 12/6/17.

SUR: DSUR date to CON 2/1/13.

DSUR: Aerial photo flown 01/03/08. Control Surveys 75%.

RDWY: No Floodplain SP req'd. Kickoff meeting held 10/17/13. Loc & Des Doc appr'd 1/30/19. 30% Plans rec'd from City's Con 3/28/18. 30% Plans rev'd & ret'd to City's Con 4/12/18. 60% Plans rec'd from City's Con 8/27/18. 60% Plans rev'd & ret'd to City's Con 9/14/18. ROW & UTIL req'mts to ROW 1/10/19. RDWY Info to ENV 3/8/19. 90% Plans rec'd from City's Con 6/21/19. 90% Plans rev'd & ret'd to City's Con 9/27/19. Final Plans rec'd from City's Con 2/4/20. Final Plans rev'd & ret'd to City's Con 5/22/20. Final Plans appr'd 5/22/20. Rev Final Plans rec'd from City's Con 6/10/20 & 12/8/20. Rev Finals rev'd & ret'd to City's Con 6/29/20.

ROW: By City. 90% Plans (16 trs.) Rev 90% Plans rec'd from City's CON 5/6/20. Auth Rec'd 2/5/21. UFI 5/17/12. City handling Utls.

BR: (SWP) Layout 100%. Rec'd. 60% plans 7/6/18. Ret'd. comments - 60% plans 8/21/18. Comments addressed 10/9/18. Rec'd 90% Bridge plans 5/30/19.

TP&P: Railroad Involvement, BNSF. Pending DOT

RR: Sent DRAFT Special Provision to City Consultant (Parsons - Robert McIvor) on 6/4/2020

ORIGINAL SCHEDULE: DSUR-May 09; RDWY-Jul 09; ENV-Aug 09; PSUR-Dec 08; ROW-Mar 10; UTIL-Sep 10

LPA Jobs

110676 South Loop Extension (West Memphis) (S)

(Crittenden) (city) (Non-APHN) (Urban Minor Arterial) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	CCON	90%	90%	CCON	10%	10%	90%	TBD	NA	RQD
TARGET DATE								SCHEDULED DATE: 2021			
END DATE			Aug 20	Jun 19							

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: Project programmed on 1/18/17.

GENERAL: 1,900 ADT. City to handle all phases. Agreement with City signed 1/5/17. PE deposit received 3/2/17.

ENV: Tribal consultation sent 7/13/17. SHPO recommends CR survey 8/9/18. PI held 9/25/18 in West Memphis. CRS report to SHPO 2/12/19; cmts recd 2/25/19. Draft EA submitted for review 3/21/19; approved 6/5/19. LDPH scheduled 7/23/19 @ West Memphis Civic Center (East Room), 212 W. Polk Ave., West Memphis. FONSI to FHWA 8/22/19; approved 8/23/19.

SUR: PSUR from B&F archived 11/27/18.

RDWY: Floodplain SP req'd. Kick Off Meeting held 4/23/18. 30% Plans rec'd from City 6/4/19. 30% Plans rev'd & ret'd to City 8/27/19. 60% Plans rec'd from CON 3/18/20. 60% Plans rev'd & ret'd to CON 4/15/20. UTIL req'mts to ROW 5/15/20. ROW req'mts to ROW 8/11/20. 90% Plans rec'd from City's Con 9/22/20. Loc & Des Doc approved 11/4/20. 90% Plans rev'd & ret'd to City's Con 12/14/20.

ROW: Plans 50% (12 trs.) 90% plans rec'd from City 7/12/21. UFI 8/21/19.

BR: (SWP) RCBC. Rec'd. 90% plans 9/24/20. Ret'd. comments 90% plans 12/3/20.

TP&P: RR Involvement: crossing of WM City track.

RR: City to handle all phases; Received 60% plans from Roadway (David Baker) for our review 4/13/20. PE Agreement executed 1/20/20.

020480 Southeast Arkansas Intermodal Facility (Ph. II) (Wilmar) (S)

(Drew) /Earmark/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	NA	NA	80%	NA			NA	TBD	NA	HLD
TARGET DATE											
END DATE				Jul 02							

TYPE WORK: Construct access road.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: BBF-CPF-0022(31)

BACKGROUND INFO: First appeared in the 2010-2013 STIP. Project programmed on 9/10/08.

GENERAL: Intermodal Authority's CON to handle design and Env. Intermodal Authority to handle ROW & Util, advertising & awarding bid, and CENG. Intermodal Authority auth to issue W.O. 4/9/07. Contract for eng services signed 3/30/07. FHWA project auth 4/5/07. W.O. issued 4/18/07. Agreement w/Authority signed 5/20/08. Federal funds authorized for construction 9/16/08. Project deferred by Authority and federal funds released 3/10/11.

ENV: EA approved 4/22/02 under Job 020466. FONSI issued 7/3/2002. Design reassess approved 1/15/08. Reassessment reqd.

ROW: ROW certified 6/19/08 under Job 020466.

TP&P: Federal-aid Project Agreement approved 9/16/08. Railroad Involvement, AKMD.

LPA Jobs

030400 Hope Amtrak Passenger Loading Platform (ATEP-11) (S)

(Hempstead) /ENH/Local/

TYPE WORK: RR Depot loading platform reconstruction

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: Project programmed on 6/1/11.

GENERAL: Sponsor - Hope. Resolution rec'd 7/22/11. Kickoff meeting held 8/23/11. Agreement w/City signed 11/30/11. Letter reminding Sponsor of submission of plans sent 4/3/12. Plans rec'd 6/6/12. ROW req'd - 9/5/12. City granted extension until 9/23/13 to advertise.

ENV: T1 CE approved 8/31/12.

ROW: Rec'd plans 9/27/12. Comments to ROW coord 10/3/12.

TP&P: Railroad Involvement, UP, to be handled by LPA.

040575 Van Buren Intermodal Port Facility Access Impvts. (S)

(Crawford) (city) /Earmark/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	CCON	CON	80%	CCON			CCON	TBD	CON	NA
TARGET DATE											
END DATE				Jul 10							

TYPE WORK: Improve access to the port facility.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 6/3/10.

GENERAL: City's CON to handle design and Env. City to handle advertising, awarding bid and CENG. ROW & Util TBD. Agreement with City signed 5/28/10. PE deposit req'd rec'd 4/22/11. Plans by City's Con.

ENV: T3 CE apprvd 7/15/10.

RDWY: Loc & Design Doc apprvd 7/20/10.

TP&P: Possible Railroad Involvement depending on scope of work, A&M & UP.

040680 56th St. Widening & Extension (Springdale/Johnson) (S)

(Washington) (1 mi.) (Non-APHN) (Urban Minor Arterial) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	NA	100%	100%	NA	100%	40%	NA	TBD	100%	NA
TARGET DATE								06-2021 LETTING			
END DATE				Mar 17		Nov 20					

TYPE WORK: Widening and new location.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 7/18/14.

GENERAL: 1,600 ADT. City to handle all phases. Agreement signed 7/10/14. PE deposit rec'd 8/11/14. City requested A2A 12/19/2020. Letting scheduled 6/1/2021.

ENV: PI held 10/16 Springdale. Draft T3 CE 2nd review 2/2/17. T3 CE apprvd 3/10/17. PI held 2/22/18 in Springdale.

RDWY: No Floodplain SP req'd. Loc & Des Doc apprv'd 3/15/17. 30% Plans rec'd from City's CON 7/3/17. 30% Plans rev'd & ret'd to City's Con 7/26/17. 50% Plans rec'd from City's Con 11/14/17. 50% Plans rev'd & ret'd to City's Con 1/3/18. 90% Plans rec'd from City's Con 6/1/18. 90% Plans rev'd & ret'd to City's Con 6/22/18. Rev 90% Plans rec'd from City's Con 7/12/18 & 9/5/18. Rev 90% Plans rev'd & ret'd to City's Con 8/13/18 & 10/1/18. Final Plans rec'd from City's Con 11/8/18. Final Plans rev'd & ret'd to City's Con 4/5/19. Rev Final Plans rec'd from City's Con 4/26/19, 9/11/19, & 10/8/19. Rev Final Plans rev'd & ret'd to City's Con 6/28/19 & 9/27/19. Final Plans apprv'd 10/21/19.

ROW: CON Plans 100% (16 trs). City Auth Rec'd 12/13/18. UFI 11/23/15. City sent plans to 6 utls; 4/4 utls est rec'd, 3/4 WO issued. Final cert 11/10/20.

ORIGINAL SCHEDULE: SCHEDULED-Sep 19

LPA Jobs

040848 56th St. Widening & Extension Ph. 2 (Springdale/Johnson) (S)

(Washington) /Local/

PERCENT COMPLETE
TARGET DATE
END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
			5%					TBD		

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: Project programmed on 6/4/20.

GENERAL: IOM 06/04/2020 - Broken out of Job 040680.

ROW: Auth Rec'd 5/11/21.

040849 56th St. Widening & Extension Ph. 3 (Springdale/Johnson) (S)

(Washington) /Local/

PERCENT COMPLETE
TARGET DATE
END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
			5%					TBD		

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: Project programmed on 6/4/20.

GENERAL: IOM 06/04/2020 - Broken out of Job 040680.

040717 Don Tyson Pkwy. Extension (Springdale) (S)

(Washington) (city) (Non-APHN) (Urban Minor Arterial) /Attrib/Local/

PERCENT COMPLETE
TARGET DATE
END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
NA	CCON	95%	100%	CCON			CCON	TBD	90%	NA
							SCHEDULED DATE: 2024			
			Dec 18							

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 4/28/16.

GENERAL: 7,700 ADT. Agreement with city signed 4/15/16. City to handle all phases. PE deposit received 5/23/16

ENV: PI held 7/6/17 in Springdale; PI held by City 9/14/17 in Springdale. Tribal consultation sent 4/20/19. CRS conc recd from SHPO 6/12/18. PI held 9/6/18 in Springdale. Draft T3 CE submitted for review 8/30/18, 11/9/18, & 12/13/18; cmts ret'd 9/20/18; 11/30/18. T3 CE appr'd 12/20/18. NW 14 issued 6/13/18.

RDWY: No Floodplain SP req'd. 30% Plans rec'd from City's Con 2/2/18. 30% Plans rev'd & ret'd to City's Con 2/16/18.

50% Plans rec'd from City's Con 7/17/18. 50% Plans rev'd & ret'd to City's Con 8/24/18. 90% Plans rec'd from City's CON 11/28/18. Loc & Des Doc appr'd 1/2/19. 90% Plans rev'd & ret'd to City's Con 5/2/19.

ORIGINAL SCHEDULE: SCHEDULED-Jul 19

LPA Jobs

040760 Fletcher Creek Str. & Apprs. (Logan Co.) (S)

(Logan) (Non-APHN) (Major Collector) /FLAP/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA			5%				CCON	TBD		TBD
TARGET DATE											
END DATE											

TYPE WORK: Bridge replacement.

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: Project programmed on 2/5/18.

GENERAL: FLAP project. County responsible for all phases. MOA executed 1/19/2018.

BRIDGE INFO: 18114 (28.32, Br. Repl., P0, SD, Deck 4, Super. 5, Sub. 5, 1930)

SUR: Aerial photo flown 3/7/18.

040852 Watkins Ave. Ped. Bridge (Springdale) (S)

(Washington) /TAP-Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				50%					NA		
TARGET DATE											
END DATE											

TYPE WORK: Construction of sidewalks along Watkins Ave.

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: Project programmed on 2/1/21.

ENV: CR clearance to SHPO, response 2/22/21.

TP&P: No RR involvement 2/2/2021.

040864 Razorback Rd. Impvts. (Fayetteville) (S)

(Washington) (0.24 mi.) (Non-APHN) (Urban Local) /Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE			95%						TBD		
TARGET DATE								06-2021 LETTING			
END DATE											

TYPE WORK: Widen the portion of Razorback Rd. between the University's Administration Services Building and Hotz Dr.

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: Project programmed on 5/3/21.

GENERAL: 10,000 ADT. City to handle most phases. ARDOT to handle Environmental clearance. Supplemental agreement with City executed 4/7/21. Agreement returned to City 5/7/21. A2A request rec'd 5/25/21.

RDWY: 90% Plans rec'd from PM 3/11/21. 90% Plans rev'd & ret'd to PM 4/15/21.

TP&P: No railroad involvement.

LPA Jobs

050393 Holcombe Cemetery Rd. Bridge Repl. (Independence Co.) (S)

(Independence) (Non-APHN) (Major Collector) /ER/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA		100%	100%				30%	TBD		NA
TARGET DATE								05-2021 LETTING			
END DATE				Oct 20							

TYPE WORK: Replace bridge.

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: Project programmed on 5/11/18.

GENERAL: Eligible for ER funds from 2017 event. ARDOT will handle environmental clearance, the county will be responsible for all other phases.

ENV: NW14 issued 9/11/17. Tribal consultation sent 12/18/18. PIF to SHPO 1/31/19; conc recd 1/31/19. Tribal consultation sent 6/12/19. T3-CE apprvd 10/26/20.

RDWY: Kick-Off Meeting held 8/13/19. 30% Plans rec'd from County's Con 11/20/19. 30% Plans rev'd & ret'd to County's Con 1/27/20. 60% Plans rec'd from CON 2/6/20. 60% Plans rev'd & ret'd to CON 4/13/20. 90% Plans rec'd from County's Con 9/17/20. Loc & Des Doc apprvd 11/2/20. 90% Plans rev'd & ret'd to County's Con 10/28/20. Final Plans rec'd from County's Con 11/18/20. Rev Final Plans rec'd from County's Con 1/11/21. Final Plans Concurrence to PM 1/14/21 & 4/1/21.

ROW: Plans XX% (# trs).

BR: (SWP)

ORIGINAL SCHEDULE: SCHEDULED-Mar 21

050394 Meadow Lake Rd. Bridge Repl. (Independence Co.) (S)

(Independence) /ER/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA		15%	10%				0%	TBD		NA
TARGET DATE											
END DATE											

TYPE WORK: Replace bridge.

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: Project programmed on 5/11/18.

GENERAL: Eligible for ER funds from 2017 event. ARDOT will handle environmental clearance, the county will be responsible for all other phases.

BRIDGE INFO: 14004 (90.11, Br. Repl., NP, Deck 6, Super. 6, Sub. 6, 1949)

ENV: Tribal consultation sent 9/12/18. ARS to SHPO 7/29/19; response 7/30/19.

RDWY: Kick-Off Meeting held 8/13/19.

BR: (SWP)

061119 Rock Island Transp. Corridor Preservation (Pulaski Co.) (S)

(Pulaski)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	NA	NA	50%	NA			NA	NA	NA	NA
TARGET DATE											
END DATE											

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 8/27/03.

GENERAL: PE deposit rec'd 1/6/04. Agreement w/City signed 10/1/03.

ENV: T3 CE apprvd by FHWA 8/11/03, rev T3 CE to FHWA.

RDWY: No floodplain SP req'd.

ROW: County to acquire ROW & relocate utilities. 1 option. Est 1 res relocatee.

LPA Jobs

061121 Little Rock Bike Connector P.E.

(Pulaski) (jacobs) /Attrib/Earmark/Local/

TYPE WORK: Bicycle Trail Design.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 9/3/03. Project renamed on 8/14/13.

GENERAL: Agreement w/City signed 4/13/04. Plans by Metroplan CON. PE deposit rec'd 4/27/04. Metroplan auth to issue W.O. 8/6/04.

ENV: RTA response from SHPO rec'd 11/2/11. SHPO approval of CR report 2/9/12. T3 CE apprvd 6/4/12, reassessment for trail connectors apprvd 5/24/13.

RDWY: No floodplain SP req'd. 30% plans rec'd from Metroplan 11/16/11. Loc & Des Doc apprvd 7/9/12.

ROW: Comments to Cons Coordinator 08/29/12. Final Cert. 1/21/15

BR: Rec'd prelim layouts 11/21/11. Ret'd comments 12/16/11.

TP&P: Railroad Involvement, UP.

061423 N. Cantrell Rd. Str. & Apprs. (Little Rock) (S)

(Pulaski) (city) (NHS) (Urban Principal Arterial) /BR City/Earmark/Local/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
NA	CCON	60%	5%	CCON			CCON	TBD	NA	TBD

TYPE WORK: Replace 1 structure.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/7/13.

GENERAL: 24,000 ADT. City to handle all phases. P.E. deposit rec'd 10/2/13. Supplemental Agreement combining the scope of this project into Job 061454 sent to City 2/14/19. Executed Supplemental Agreement rec'd 3/15/19.

RDWY: Floodplain SP req'd. 60% Plans rec'd from City's Con 1/12/18.

BR: (SWP) Rec'd 30% plans 11/21/2011. Prov. Comments 30% plans 12/16/11. Rec'd 60% plans 8/31/17.

ORIGINAL SCHEDULE: SCHEDULED-Sep 15

LPA Jobs

061300 Main St. Viaduct (NLR) (S)

(Pulaski) (city) (Non-APHN) (Urban Minor Arterial)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	CCON		5%	CCON			CCON	TBD		TBD
TARGET DATE											
END DATE											

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 9/13/10.

GENERAL: 15,000 ADT. Agreement w/City signed 8/5/10. Plans by City's Con. PE deposit rec'd 10/8/10.

BRIDGE INFO: 02132 (66.96, NP, SD, Deck 5, Super. 4, Sub. 4, Hist., 1927)

ENV: Historic bridge involved. PI to be scheduled.

SUR: -

DSUR: Bridge Scan to Env 9/13/12.

RDWY: City authorized to issue WO 3/28/12.

TP&P: Railroad Involvement, UP.

061323 Maumelle Club Manor Dr. Sidewalks (ATEP-11) (S)

(Pulaski) /ENH/Local/

TYPE WORK: Sidewalk construction

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: Project programmed on 6/1/11.

GENERAL: Sponsor - Maumelle. Resolution rec'd 12/1/11. Kickoff meeting held 1/19/12. Agreement w/City signed 2/14/12. Env req'd 5/11/12. ROW req'd 6/8/12. Plans rec'd 6/7/12. Letter reminding Sponsor of submission of plans sent 4/3/12. City granted 6 mo extension, new PS&E deadline 6/20/12. City granted extension, new ROW & PS&E deadline 12/16/13. City granted extension, new ROW and PS&E deadline 6/2/14.

ENV: SHPO apprvd 4/17/12. T1 CE apprvd 6/6/12.

061455 Hot Springs Ped. Impvts. (FLAP) (S)

(Garland) /FLAP/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				100%				NA	NA		
TARGET DATE											
END DATE				Jul 19							

TYPE WORK: Improvements to pedestrian access.

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: Project programmed on 10/31/18.

GENERAL: FLAP project, the City of Hot Springs responsible for all phases.

ENV: Tribal consultation sent 2/27/19. CE-T1 apprvd 7/23/19.

061502 Jackman St. & River St. Sidewalks (Benton) (S)

(Saline)

TYPE WORK: Sidewalk construction

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: Project programmed on 5/18/16.

GENERAL: Dept. responsible for environmental clearance. City responsible for all other phases. Agreement executed 5/5/16.

LPA Jobs

061527 JP Wright Loop Rd. Rail Grade Separation (S)

(Pulaski) (city) (Non-APHN) (Urban Minor Arterial) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	CCON	100%	100%	CCON	10%	25%	95%	CON	NA	NA
TARGET DATE								SCHEDULED DATE: 09-2021			
END DATE				Sep 18							

TYPE WORK: Railroad grade separation.

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/4/16.

GENERAL: 6,900 ADT. City to handle all phases. Agreement executed 9/7/17.

ENV: ENV by CON. Tribal consultation sent 7/16/18. SHPO conc recd 8/29/18. T3 CE apprvd 9/10/18.

RDWY: Floodplain SP req'd. Kick Off Meeting held 6/28/18. 30% Plans rec'd from Metroplan 9/14/18. Loc & Des Doc appr'd 4/15/19. 30% Plans rev'd & ret'd to Metroplan 10/26/18. Rev 30% Plans rec'd from Metroplan's Con 12/20/18. Rev 30% Plans rev'd & ret'd to Metroplan's Con 12/23/18. 60% Plans rec'd from Metroplan's Con 3/11/19. 60% Plans rev'd & ret'd to Metroplan's Con 7/30/19. RDWY Info to ENV 10/21/19. 90% Plans rec'd from Metroplan 4/6/20. 90% Plans rev'd & ret'd to Metroplan 1/22/21. Final Plans rec'd from Metroplan 6/14/21. Final Plans rev'd & ret'd to Metroplan 7/13/21.

ROW: City Plans 90% (7 trs). 90% Plans rec'd from City 8/30/19. Auth Rec'd 9/24/18. Plans to City for handling to 9 utils 9/17/19. Plans to 9 Utils 9/20/19; 8/9 Utils est rec'd; 0/5 WO issued;

BR: (SWP) Layout 100%. Rec'd. 100% plans 6/14/21.

TP&P: Railroad Involvement: Construction & Maintenance agmt w/ UP. 60% plans to UP 2/11/19. Prelim Plan Approved 10/8/2019

ORIGINAL SCHEDULE: SCHEDULED-May 20

061551 Pike Ave. Bike/Ped. Impvts. (NLR) (S)

(Pulaski) (1.47 mi.) (NHS) (Urban Principal Arterial) /TAP-Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE			95%	100%				NA	NA	55%	NA
TARGET DATE											
END DATE				Aug 20							

TYPE WORK: Pedestrian improvements on Hwy. 365.

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: Project programmed on 2/2/17.

GENERAL: 17,000-18,000 ADT. Dept. responsible for environmental clearance. City responsible for all other phases. Agreement executed 12/2/16.

ENV: CR clearance to SHPO 7/29/20, response 7/31/20. T3 CE apprvd 8/6/20.

RDWY: 10% Plans rec'd from City 2/28/19. Des Criteria rec'd from PM 2/28/19. 10% Plans rev'd & ret'd to PM 4/4/19. Des Criteria rev'd & ret'd to PM 4/4/19. Rev 10% Plans rec'd from City's Con 9/6/19. Rev 10% Plans rev'd & ret'd to City's Con 11/7/19. 50% Plans rec'd from PM 3/16/21. 50% Plans rev'd & ret'd to PM 4/19/21. 90% Plans rec'd from PM 6/22/21. 90% Plans rev'd & ret'd to PM 7/9/21.

LPA Jobs

061553 Park Hill Community Jump Start Impvts. (NLR) (S)

(Pulaski) (garver) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	CCON	100%	100%	CCON			NA	NA	90%	NA
TARGET DATE								06-2021 LETTING			
END DATE				Oct 19							

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: Project programmed on 3/28/17.

GENERAL: City responsible for all phases. Metroplan on-call consultant to design for City.

ENV: SHPO clearance 12/7/18. Tribal consultation sent 2/4/19. PI scheduled 6/25/19, Park Hill Presbyterian Church, 3520 JFK Blvd., North Little Rock. T3-CE apprv'd. 10/7/19.

RDWY: No Floodplain SP req'd. 10% Plans rec'd from Metroplan 3/7/19. 10% Plans rev'd & ret'd to Metroplan 5/3/19. 30% Plans rec'd from Metroplan 1/9/20. Loc & Des Doc apprv'd 1/31/20. 30% Plans rev'd & ret'd to Metroplan 2/3/20. 50% Plans rec'd from Metroplan 7/10/20. 50% Plans rev'd & ret'd to Metroplan 7/20/20. 90% Plans rec'd from Metroplan 9/9/20. 90% Plans rev'd & ret'd to Metroplan 9/18/20. Final Plans rec'd from City 5/12/21. Final Plans rev'd & ret'd to City 5/26/21.

ROW: CON Plans 10% (# trs). Initial Auth Req 9/10/2020.

ORIGINAL SCHEDULE: SCHEDULED-Nov 20

061562 Southwest Trail Design

(Garland, Saline & Pulaski) /REC TRAILS/Local/

TYPE WORK: Design Southwest Trail from Hot Springs National Park to the Clinton Presidential Library.

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: Project programmed on 10/20/17.

GENERAL: Agreement with FHWA-Eastern Federal Lands Highway Division signed 9/22/17.

ENV: Tribal consultation sent 6/25/18. PI meetings scheduled 11/13/18, 11/14/18, & 11/15/18 in Benton, Hot Springs, and Little Rock respectively. Draft EA from CON recvd 11/13/19, comments returned 12/19/19. Draft EA to FHWA 4/17/20, to FHWA for second review 5/27/20, apprv'd 6/16/20. EA review request to statewide clearinghouse 6/18/20. Virtual Location Public Hearing scheduled 07/12/20 - 8/26/20 @ SWTrail.TransportationPlanRoom.com. SHPO response to CRS addendum 8/11/20. comments on draft FONSI returned to consultant 9/29/20. FONSI to FHWA 10/22/20, apprv'd 11/19/20.

RDWY: Loc & Des Doc apprv'd 11/30/20.

LPA Jobs

061573 Springlake Roundabout (Saline Co.) (S)

(Saline) /ENH/Local/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
NA	CCON	100%	100%	CCON	15%		NA	TBD	100%	TBD
							05-2021 LETTING			
			Aug 19							

TYPE WORK: Construct a roundabout at the intersection of Springlake Road and Springlake Cutoff

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: Project programmed on 1/10/18.

GENERAL: Saline County to handle all phases. Agreement with County executed 12/19/17. PE deposit rec'd 1/22/18.

ENV: T-3 CE appr'd 8/13/19.

RDWY: No Floodplain SP req'd. 30% Plans rec'd from County's Con 7/15/19. 30% Plans rev'd & ret'd to County's Con 8/12/19. Loc & Des Doc appr'd 8/14/19. 60% Plans rec'd from County's Con 12/20/19. 60% Plans rev'd & ret'd to County's Con 1/27/20. 90% Plans rec'd from County's Con 3/18/20. 90% Plans rev'd & ret'd to County's Con 4/10/20. Final Plans rec'd from County's Con 4/17/20. Final Plans rev'd & ret'd to County's Con 5/4/20. Rev 100% Plans rec'd from County's Con 5/7/20 & 5/27/20. Rev 100% Plans rev'd & ret'd to County's Con 5/13/20. Final Plans appr'd 5/29/20. TMP appr'd 5/29/20.

ROW: Plans 90% (3 trs.) 90% ROW Plans rec'd from City's CON 10/7/20 & rev'd & ret'd 10/15/20. Add'l rev. req'd. Auth Req 5/14/20.

ORIGINAL SCHEDULE: SCHEDULED-Aug 20

061623 Little Rock Central High Corridor Ph. 1 (S)

(Pulaski) /FLAP/Local/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
			5%				NA	NA		

TYPE WORK: Construct a trail.

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 3/28/19.

GENERAL: City responsible for all phases.

061624 Fairway Park Trail (Sherwood) (S)

(Pulaski) /TAP/Local/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
							NA	TBD		
							SCHEDULED DATE: 08-2021			

TYPE WORK: Construct a trail within Fairway Park.

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: TAPU-9391(18)

BACKGROUND INFO: Project programmed on 4/8/19.

GENERAL: Agreement executed 4/14/20. A2A issued 6/4/20. All bids rejected July 2020.

ORIGINAL SCHEDULE: SCHEDULED-Jul 20

LPA Jobs

061693 Bowman Rd. Reconstruction (Little Rock) (S)

(Pulaski) /STBGP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE			95%	90%					TBD		
TARGET DATE											
END DATE				Jan 21							

TYPE WORK: Reconstruction

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: Project programmed on 4/22/20.

GENERAL: City to handle all phases. Agreement with City signed 4/6/20.

ENV: ARS to SHPO 5/18/20, response 5/21/20. T3CE apprvd 9/23/20. revised CR clearance to file 12/14/20. reevaluation apprvd 1/4/21.

RDWY: 90% Plans rec'd from PM 9/28/20. 90% Plans rev'd & ret'd to PM 10/14/20. Rev 90% Plans rec'd from PM 12/31/20. Rev 90% Plans rev'd & ret'd to PM 1/13/21.

061696 Southeast Trail (Pulaski Co.) (S)

(Pulaski) /Attrib/HIP/TAP-Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE			95%	90%					NA		
TARGET DATE											
END DATE				Sep 20							

TYPE WORK: Trail construction.

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: Project programmed on 5/20/20.

GENERAL: County to handle all phases. Agreement with County signed 4/24/20. PE deposit rec'd 4/21/20.

ENV: NA consultation to Tribes 6/3/20. CR clearance to SHPO 6/3/20, response 6/8/20. PIF addendum to SHPO 8/24/20, response 8/25/20. T3CE apprvd 9/10/20.

RDWY: 30% Plans rec'd from PM 8/18/20. 30% Plans rev'd & ret'd to PM 8/31/20. 60% Plans rec'd from PM 11/3/20. 60% Plans rev'd & ret'd to PM 12/17/20. 90% Plans rec'd from PM 3/18/21. 90% Plans rev'd & ret'd to PM 4/15/21. Rev 90% Plans rec'd from PM 5/18/21. Rev 90% Plans rev'd & ret'd to PM 6/4/21.

061697 Lincoln St. Sidewalk (Lonoke) (S)

(Lonoke) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE			30%	100%					NA		
TARGET DATE											
END DATE				Jul 21							

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: Project programmed on 8/19/20.

GENERAL: City to handle most phases. ARDOT to handle environmental clearance. Agreement with City executed 3/25/20.

ENV: CR clearance to file 7/26/21. T1CE apprvd 7/29/21.

RDWY: 30% Plans rec'd from PM 8/25/20. 30% Plans rev'd & ret'd to PM 9/9/20.

LPA Jobs

061698 Downtown to BHS Connection (Benton) (S)

(Saline) /Attrib/Local/

PERCENT COMPLETE
TARGET DATE
END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
		65%	100%					NA		
			Jul 21							

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: Project programmed on 8/20/20.

GENERAL: City to handle most phases. ARDOT to handle environmental clearance. Agreement with City executed 3/25/20.

ENV: CR clearance to SHPO 8/26/20, response 8/31/20. T1CE apprvd 7/2/21.

RDWY: 30% Plans rec'd from PM 11/19/20. 30% Plans rev'd & ret'd to PM 1/4/21. 60% Plans rec'd from PM 5/18/21. 60% Plans rev'd & ret'd to PM 6/9/21.

061700 Argenta Plaza Streetscaping (NLR) (S)

(Pulaski) /TAP-Attrib/Local/

PERCENT COMPLETE
TARGET DATE
END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
		95%	100%				NA	NA		
							SCHEDULED DATE: 09-2021			
			Sep 20							

TYPE WORK: Streetscaping

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: Project programmed on 7/23/20.

GENERAL: City to handle most phases. ArDot to handle environmental. Agreement with City executed 7/16/2020. Agreement returned to City 8/12/2020. A2A request rec'd 5/6/21.

ENV: CR clearance to SHPO 8/26/20, response 8/28/20. T1CE apprvd 9/22/20.

RDWY: 60% Plans rec'd from PM 8/17/20. 60% Plans rev'd & ret'd to PM 8/31/20. 90% Plans rec'd from PM 5/7/21. 90% Plans rev'd & ret'd to PM 5/17/21.

ORIGINAL SCHEDULE: SCHEDULED-Jun 21

061701 County Line Rd. Walking Trail (Shannon Hills) (S)

(Saline) /TAP-Attrib/Local/

PERCENT COMPLETE
TARGET DATE
END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
		65%	50%				NA			

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: Project programmed on 5/12/21.

ENV: CR clearance to file 7/29/21.

RDWY: 30% Plans rec'd from PM 5/28/21. 30% Plans rev'd & ret'd to PM 6/18/21. 60% Plans rec'd from PM 6/30/21. 60% Plans rev'd & ret'd to PM 7/14/21.

TP&P: No railroad involvement as of 5/19/21.

LPA Jobs

061703 Cabot Central Elementary SRTS Sidewalks Ph. 2 (S)

(Lonoke) /TAP-Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE			55%	100%				NA	NA		NA
TARGET DATE											
END DATE				Oct 20							

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: Project programmed on 9/23/20.

GENERAL: City to handle most phases. ArDot to handle environmental. Agreement with city executed 9/22/2020.

ENV: NA consultation to tribes 10/7/20. Clearance letter to SHPO 10/7/20, response 10/12/20. T1-CE apprvd 10/22/20.

RDWY: 50% Plans rec'd from PM 12/30/20. 50% Plans rev'd & ret'd to PM 3/2/21.

061705 Bryant Pkwy. Extension (S)

(Saline) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE			65%	80%				90%	TBD		RQD
TARGET DATE								SCHEDULED DATE: 2021			
END DATE											

TYPE WORK: Extend Bryant Parkway from Hill Road to S. Shobe Road.

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: Project programmed on 6/18/20.

GENERAL: City to handle all phases. Agreement with city executed 6/17/2020.

ENV: comments on draft EA returned to Con 8/19/20. NA consultation to tribes 12/8/20. CRS report to SHPO 12/9/20, response 1/11/21. EA apprvd 2/9/21. Virtual Public Hearing scheduled 4/16-5/7/21 with a live meeting 5:30-6:30pm @ <http://BryantPkyExt.TransportationPlanroom.com>

RDWY: 60% Plans rec'd from PM 9/30/20. 60% Plans rev'd & ret'd to PM 11/3/20.

BR: (SWP) Rec'd. 90% Br. plans 5/10/21. Ret'd. comments on 90% plans 6/7/21.

061712 Kanis Rd./Denny Rd./Stewart Rd. Roundabout (Pulaski Co.) (S)

(Pulaski) (Non-APHN) (Urban Major Collector) /STBGP/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				50%					TBD		
TARGET DATE											
END DATE											

TYPE WORK: Construction of a roundabout.

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: Project programmed on 6/2/21.

GENERAL: 3,800 ADT.

ENV: ARS & CRS to SHPO 7/27/21, response 7/29/21.

TP&P: No Railroad involvement as of 6/8/21

LPA Jobs

061713 Power-Line Trail (Sherwood) (S)

(Pulaski) /Attrib/Local/

PERCENT COMPLETE
TARGET DATE
END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
			5%					TBD		

TYPE WORK: Construct Power-Line Multi-Use Trail.
WORK ZONE POLICY: No work zone policy identified.
BACKGROUND INFO: Project programmed on 6/8/21.

061714 Tri-Creek Greenway Ph. III (Little Rock) (S)

(Pulaski) /Attrib/Local/

PERCENT COMPLETE
TARGET DATE
END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
		30%	50%				0%	NA		

TYPE WORK: Shared use Bicycle and Pedestrian Trail.
WORK ZONE POLICY: No work zone policy identified.
BACKGROUND INFO: Project programmed on 5/3/21.
ENV: SHPO response to letter determining not an undertaking 6/11/21.
RDWY: 30% Plans rec'd from PM 7/9/21.

061715 W. Main St. Realignment (Jacksonville) (S)

(Pulaski) /Attrib/Local/

PERCENT COMPLETE
TARGET DATE
END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
			5%					TBD		

TYPE WORK: Realignment of W. Main St.
WORK ZONE POLICY: No work zone policy identified.
BACKGROUND INFO: Project programmed on 7/9/21.
TP&P: 7/13/2021 No railroad involvement.

061716 White Oak Crossing Roundabout (Mauumelle) (S)

(Pulaski) (Non-APHN) (Urban Major Collector) /STBGP/Local/

PERCENT COMPLETE
TARGET DATE
END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
		30%						TBD		

TYPE WORK: Construction of a roundabout.
WORK ZONE POLICY: No work zone policy identified.
BACKGROUND INFO: Project programmed on 4/28/21.
RDWY: 10% Plans rec'd from PM 4/30/21. 10% Plans rev'd & ret'd to PM 5/18/21. 30% Plans rec'd from PM 8/2/21.
TP&P: 4/13/2021 - No railroad involvement.

LPA Jobs

061719 Hwy. 89 Streetscaping (Cabot) (S)

(Lonoke) (0.32 mi.) (APHN) (Urban Minor Arterial) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE			60%	100%					NA		
TARGET DATE											
END DATE				Jul 21							

TYPE WORK: Construct streetscape improvements to Hwy. 89.

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: Project programmed on 5/25/21.

GENERAL: 22,000 ADT.

ENV: SHPO response determining not an undertaking 6/11/21. T3CE apprvd 7/6/21.

RDWY: 60% Plans rec'd from PM 7/9/21.

TP&P: No railroad involvement as of 6/8/21

061720 Lonoke Co. Multi-Use Trail (Cabot) (S)

(Lonoke) /ENH/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%					NA		
TARGET DATE											
END DATE											

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: Project programmed on 4/29/21.

061753 Hwy. 440 – Fairfax Dr. (S)

(Pulaski) (4.03 mi.) (APHN) (Urban Minor Arterial) /STBGP/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE									TBD		
TARGET DATE											
END DATE											

TYPE WORK: Level/Overlay and Mill & Overlay/Overlay

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: Project programmed on 5/28/21.

GENERAL: 4,300-9,000 ADT. Agreement sent to County on 6/18/21.

TP&P: UPRR runs parallel to highway - will need MCL once scheduled - 6/78/21

LPA Jobs

061755 Vineyard St. – Central Ave. (Hwy. 88) (Hot Springs) (S)

(Garland) (0.16 mi.) (APHN) (Urban Minor Arterial) /Earmark/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%					TBD		
TARGET DATE											
END DATE											

TYPE WORK: Construct a Northbound lane.

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: Project programmed on 6/21/21.

GENERAL: 11,000 ADT. Agreement executed to County on 2/22/06.

TP&P: 6/22/2021 No railroad involvement.

080567 Downtown Jump Start Impvts. (Mayflower) (S)

(Faulkner) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	CCON		5%	CCON			NA	NA		TBD
TARGET DATE											
END DATE											

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: Project programmed on 3/28/17.

GENERAL: City responsible for all phases. Metroplan on-call consultant to design for City.

080576 Hwy. 64 Traffic Ops. Impvts. (Oak St.) (Conway) (S)

(Faulkner) (halff) (2.01 mi.) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA		NA	100%				NA	NA	65%	
TARGET DATE								SCHEDULED DATE: 2021			
END DATE				Aug 19							

TYPE WORK: Improve traffic operations.

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: Project programmed on 4/23/18.

GENERAL: City of Conway awarded STBGP Attrib funds. City responsible for all phases. Agreement with City executed 4/2/2018. PE deposit received 4/25/18.

ENV: City CON. T3-CE apprvd 8/29/19.

RDWY: Plans received by Maint. Loc & Des Doc apprvd 1/23/20. 30% Plans rec'd from City's Con 8/12/20. 30% Plans rev'd & ret'd to City's Con 8/28/20. 60% Plans rec'd from City's Con 3/17/21. 60% Plans rev'd & ret'd to City's Con 3/30/21.

ORIGINAL SCHEDULE: SCHEDULED-Sep 19

LPA Jobs

080663 Harkrider Sidewalk (Conway) (S)

(Faulkner) /Attrib/Local/

PERCENT COMPLETE
TARGET DATE
END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
		95%	100%				NA	NA		
			Apr 21							

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: Project programmed on 8/20/20.

GENERAL: City to handle most phases. ArDot to handle environmental. Agreement with city executed 2020.

ENV: CR clearance to SHPO 8/26/20, response 8/31/20. T1-CE apprv'd 4/30/21.

RDWY: 30% Plans rec'd from PM 8/25/20. 30% Plans rev'd & ret'd to PM 9/9/20. 60% Plans rec'd from PM 3/18/21. 60% Plans rev'd & ret'd to PM 4/19/21. 90% Plans rec'd from PM 6/3/21. 90% Plans rev'd & ret'd to PM 6/30/21.

080668 Salem Rd. Bridge Reconstruction (Conway) (S)

(Faulkner) (Non-APHN) (Urban Minor Arterial) /Attrib/Local/

PERCENT COMPLETE
TARGET DATE
END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
		60%	90%		20%		0%	TBD		
			Jul 21							

TYPE WORK: Replace one structure.

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: Project programmed on 5/25/21.

GENERAL: 12,000 ADT.

BRIDGE INFO: 19946 (66.25, Br. Repl., NP, Culv. 7, 1986)

ENV: T3 CE apprv'd 7/13/21.

RDWY: Floodplain SP req'd. 60% Plans rec'd from PM 7/9/21. Loc & Des Doc apprv'd 7/20/21.

ROW: Plans 90% (15 trs). 90% Plans rec'd 7/9/21 & ret'd 7/15/21. ACQ by ORC.

TP&P: No railroad involvement as of 6/3/2021.

090377 SW "I" – Moberly Lane (8th Street Widening) (Bentonville) (S)

(Benton) (burns-mcdon) (1.4 mi.) (Non-APHN) (Urban Minor Arterial) /Earmark/Local/

PERCENT COMPLETE
TARGET DATE
END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
NA	100%	30%	90%	75%	95%	90%	NA	TBD	30%	HLD
							SCHEDULED DATE: 2021 STIP FFY: 2021			
			Aug 13							

TYPE WORK: Widening on 8th Street from SE "I" Street to SE "J" Street.

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 10/16/12. Project renamed on 3/13/14.

GENERAL: 8,300-11,000 ADT. PE Job 090218. City to handle all phases. ROW being done under job 090218.

ENV: Environmental documentation under Job 090218. CR clearance to file 4/23/21.

RDWY: 30% plans rec'd from City 8/13/12. 30% plans reviewed & returned to City 11/21/12.

ROW: ROW plans (75 trs). Auth to acquire rec'd 4/04/14. 75/75 apprs made & apprv'd; 1 City owned tract; 60 options; 60 paid & 14 to be condemned. 25/25 res, 6/6 bus & 3/3 pers prop relocatees moved. UFI 6/20/12. 12/12 Util est rec'd. 7/7 WO Issued. 1 Auth. 5 Utils w/no involvement. Plans to 12 Utils 7/10/15.

TP&P: ROW purchase negates need for A&M involvement.

ORIGINAL SCHEDULE: SCHEDULED-Nov 18

LPA Jobs

090392 W. Pleasant Grove Rd. – North (28th Place) (Rogers) (S)

(Benton) /Attrib/Local/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
NA	CCON	100%	100%	CCON			100%	TBD	100%	NA
							SCHEDULED DATE: 09-2021			
			Jun 19							

CRITICAL NOTES: Special clearing SP for bats; Tree clearing prohibited April 1 - November 15

TYPE WORK: Widening

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 3/27/13.

GENERAL: All phases by City CON. PE deposit req'd 5/9/13. Kick off meeting held 3/20/15. Agreement with City signed 8/13/13. PE deposit rec'd 6/7/13.

ENV: SHPO clearance 7/7/15. PI held 5/11/17 in Rogers. Draft T3 CE recd for review 10/16/17; cmts ret'd 11/1/17; rec'd 3/6/18. T3 CE appr'd 4/2/18; reassessment req'd. Reassessment appr'd. 6/24/19.

RDWY: No Floodplain SP req'd. CITY authorized to issue W.O. 5/12/14. Loc & Des Doc appr'd 4/2/18. 30% Plans rec'd from City's Con 2/4/19. 30% Plans rev'd & ret'd to City's Con 5/3/19. 60% Plans rec'd from City's Con 7/5/19. 60% Plans rev'd & ret'd to City's Con 8/22/19. 90% Plans rec'd from City's Con 4/20/20. 90% Plans rev'd & ret'd to City's Con 5/19/20. 100% Plans rec'd from CON 7/17/20.

ROW: 8/20/19 Rec'd 60% from CON.

BR: (SWP) RCBC. Rec'd. 100% plans (pre-cast box) on 7/20/20.

ORIGINAL SCHEDULE: SCHEDULED-Sep 19

090393 Pauline Whitaker Parkway – Bellview Rd. (28th Place) (Rogers) (S)

(Benton) (Non-APHN) (Urban Local) /Attrib/Local/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
NA	CCON	100%	100%	CCON			100%	TBD		NA
							SCHEDULED DATE: 09-2021			
			Jun 19							

CRITICAL NOTES: Special clearing SP for bats; Tree clearing prohibited April 1 - November 15.

TYPE WORK: New location

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 3/27/13.

GENERAL: All phases by City CON. PE deposit req'd 5/9/13. Kick off meeting held 3/20/15. Agreement with City signed 8/13/13. PE deposit rec'd 6/7/13.

ENV: SHPO clearance 7/7/15. PI held 5/11/17 in Rogers. Draft T3 CE recd for review 10/16/17; cmts ret'd 11/1/17; rec'd 3/6/18. T3 CE appr'd 4/2/18; reassessment req'd. SHPO response to PIF 6/19/19. Reassessment appr'd. 6/24/19.

RDWY: Loc & Des Doc appr'd 4/2/18. 50% Plans rec'd from City's Con 3/22/19. 50% Plans rev'd & ret'd to City's Con 7/26/19. 90% Plans rec'd from City's Con 12/10/19. 90% Plans rev'd & ret'd to City's Con 2/12/20. Final Plans rec'd from City's Con 9/29/20.

ROW: 9/17/19 Rec'd 50% from CON. 10/10/19 Rev'd & Ret'd 50% to CON.

BR: (SWP) Layout 100%. Rec'd. final plans 9/29/20.

ORIGINAL SCHEDULE: SCHEDULED-Sep 19

LPA Jobs

090421 Hwy. 71B/12th St./Tiger Blvd. Inters. Impvts. (Bentonville) (S)

(Benton) (City) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		CCON	100%	100%	CCON	30%	95%	NA	TBD	100%	NA
TARGET DATE								SCHEDULED DATE: 09-2021			
END DATE				May 16							

TYPE WORK: Intersection improvements.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPU-9036(18)

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 5/9/14.

GENERAL: City responsible for all phases. Agreement with City signed 4/21/14. SHPO approval rec'd 5/9/14. PE deposit rec'd 6/9/14. Kick off meeting held 3/12/15. City requested A2A 1/12/21. A2A issued 5/6/21.

ENV: Draft T3 CE submitted for review 2/18/16; cmts retd 2/25/16; apprvd 5/6/16

RDWY: 30% Plans rec'd from CITY 6/21/15. 30% Plans rev'd & ret'd to CITY 6/21/15. 60% Plans rec'd from CITY 10/21/15. 60% Plans rev'd & ret'd to CITY 10/23/15. 90% Plans rec'd from City's CON 1/8/16. 90% Plans rev'd & ret'd to City's Con 1/20/16. Loc & Des Doc appr'd 5/17/16. Rev 90% Plans rec'd from CON 5/4/16. Rev 90% Plans rev'd & ret'd to CON 5/31/16. Loc & Des Doc appr'd 5/18/16. Final Plans rec'd from City's CON 2/21/17. Final Plans rev'd & ret'd to City's CON 2/14/17. Rev Final Plans rec'd from City's Con 7/11/17. Rev Final Plans rev'd & ret'd to City's Con 7/31/17 & 9/22/17. TSA to City 12/5/17. TSA rec'd from City 12/21/17. Rev Final Plans rec'd from City 10/25/19. Rev Final Plans rev'd & ret'd to City 11/6/19. Final Plans appr'd 4/8/20. TMP appr'd 4/8/20.

ROW: Plans 90% (10 trs.) Auth Rec'd 9/14/16. UFI 7/9/15. 5/5 Utils est rec'd. 4/4 WO issued. 1 Util w/no conflict. Plans to 5 Utils on 8/16/16.

ORIGINAL SCHEDULE: SCHEDULED-Oct 17

090436 Mercy Way Corridor Improvements (Bella Vista) (S)

(Benton) (burns-mcdon) (0.3 mi.) (Non-APHN) (Urban Major Collector) /Attrib/TAP/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	CCON	100%	90%	CCON		5%	100%	TBD	0%	TBD
TARGET DATE								SCHEDULED DATE: 09-2021			
END DATE				Sep 19							

TYPE WORK: Bridge replacement and widening.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 2/20/15.

GENERAL: City responsible for all phases. Agreement with City signed 2/12/15. PE deposit received 3/23/15. City req'd to defer project on 8/8/15.

BRIDGE INFO: 04711 (89.83, Rem./Wid., NP, Deck 7, Super. 7, Sub. 7, 1998)

ENV: ENV by city consultant. CR conc by SHPO 12/18/18. T3-CE appr'd 9/12/19.

SUR: -

PSUR: 10 certs. PSUR from B&F archived 11/27/18.

RDWY: Floodplain SP req'd. Kick Off Meeting held 10/13/17. 30% Plans rec'd from City's Con 9/25/18. 30% Plans rev'd & ret'd to City's Con 11/26/18. 50% Plans rec'd from City's Con 4/25/19. 50% Plans rev'd & ret'd to City's Con 7/31/19. Loc & Des Doc appr'd 1/29/20. 90% Plans rec'd from City's Con 3/9/20. 90% Plans rev'd & ret'd to City's Con 4/2/20. Final Plans rec'd from CON 5/13/20. Final Plans rev'd & ret'd to City's Con 6/2/20. Rev Final Plans rec'd from City's Con 6/16/20. Final Plan Concur to PM 6/17/20. TSA rec'd from City 6/26/20. Final Plan Concur to PM 8/21/20.

ROW: 4/24/19 Rec'd 50% from CON. 4/25/19 Rev'd & Ret'd 50% to CON. Auth Req 7/23/20. AUI 10/5/18

BR: (SWP) Layout 100%. Rec'd. 30% plans 9/25/18. Rec'd. 60% plans 4/2/19. Ret'd. 60% comments 6/20/19. Plans complete 5/13/20.

ORIGINAL SCHEDULE: SCHEDULED-Feb 21

LPA Jobs

090524 Wagon Wheel Rd. Bridge Repl. (Benton Co.) (S)

(Benton) (craft-tull) /STBGP/Local/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA		95%	90%				95%	TBD	NA	TBD
TARGET DATE											
END DATE				Sep 20							

TYPE WORK: Bridge replacement.

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: Project programmed on 3/22/18.

GENERAL: County responsible for all phases. Agreement with County executed 2/28/18. PE deposit rec'd 3/27/18.

BRIDGE INFO: 18572 (30.91, Br. Repl., P0, SD, Deck 6, Super. 4, Sub. 6, 1975)

ENV: T3 CE apprvd 9/10/20.

RDWY: Floodplain SP req'd. Design Criteria appr'd 11/6/19. 30% Plans rec'd from County's Con 1/13/20. 30% Plans rev'd & ret'd to County's Con 1/27/20. Rev 30% Plans rec'd from County's Con 2/28/20. Rev 30% Plans rev'd & ret'd to County's Con 3/17/20. 60% Plans rec'd from County's Con 5/29/20. Rev Des Criteria appr'd 6/12/20. 60% Plans rev'd & ret'd to County's Con 6/12/20. Rev 60% Plans rec'd from County's Con 8/18/20. Rev 60% Plans rev'd & ret'd to County's Con 9/1/20. Loc & Des Doc appr'd 9/14/20. 90% Plans rec'd from PM 4/2/21. 90% Plans rev'd & ret'd to CON 5/19/21.

BR: (JYP) Layout 95%. Rec'd. 90% plans 4/5/21, Ret'd. comments 4/13/21.

090626 Lake Francis Dr. & Washington St. Sidewalks (Siloam Springs) (S)

(Benton) /TAP/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE			30%	100%					NA		
TARGET DATE											
END DATE				Jul 21							

TYPE WORK: Construct sidewalks.

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: Project programmed on 4/7/21.

GENERAL: City to handle most phases. AR Dot to handle environmental. Agreement with City executed 3/8/21.

ENV: CR clearance to file 7/20/21. T1CE appr'd 7/29/21.

RDWY: 30% Plans rec'd from PM 5/11/21. 30% Plans rev'd & ret'd to PM 5/17/21.

090628 Greenhouse Rd. Safety Impvts. (Bentonville) (S)

(Benton) (1.49 mi.) (Non-APHN) (Urban Major Collector) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%					TBD		
TARGET DATE											
END DATE											

TYPE WORK: Safety Improvements to Greenhouse Rd.

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: Project programmed on 6/4/21.

GENERAL: 12,000 ADT.

TP&P: No railroad involvement as of 6/10/2021

LPA Jobs

100755 Walnut Ridge East Main Street Sidewalks (ATEP-11) (S)

(Lawrence) /ENH/Local/

TYPE WORK: Sidewalk reconstruction

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: Project programmed on 6/1/11.

GENERAL: Sponsor - Walnut Ridge. Resolution rec'd 2/2/12. Kickoff meeting held 2/16/12. Agreement w/City signed 5/23/12. Letter reminding Sponsor of submission of plans sent 4/3/12. 6 month time extension granted.

ENV: T1 CE apprvd 9/10/12. SHPO clearance 4/6/12.

ROW: Rec plans 11/16/12. City Advises no utility adjustments.

State Aid Jobs

C03008 Briarcliff Keith Dr. Improvements (S)

(Baxter) (PA)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	10%	5%				0%	TBD		
							SCHEDULED DATE: 01-2022			
	Mar 20									

WORK ZONE POLICY: Non-Significant.

ENV: Env constraints to State Aid 6/24/21.

SUR: RFP to CON 10/15/19. NTP to CON 11/12/19. CSUR 100%. DSUR to State Aid 03/05/20.

TP&P: No railroad involvement.

SA: PE Dep rec'd 7/16/19. Req Survey 7/16/19. Rec'd survey 3/6/20. Req'd traffic, hydr, prelim enviro 7/30/2021.

FA0312 Hwy. 341 Southeast - Stone Co. Line (S)

(Baxter) (jb)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	60%		5%	NA			NA	TBD		TBD

WORK ZONE POLICY: Non-Significant.

GENERAL: PE for Jobs FA0313 & FA0314

ENV: Ozark National Forest involved.

SUR: Aerial photo flown 2/22/11. Work order to CON 4/12/11; 8/19/11.

DSUR: CSUR 100%. U&D survey (west 4 miles) 100%. Photogrammetry (west 4 miles) 100%. DSUR to State Aid 9/28/11.

SA: PE Deposit Rec'd 04/07/09; Surveys Requested 04/07/09

FA0314 Hwy. 341 Southeast - Stone Co. Line (Phase 2) (S)

(Baxter) (jb)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
		80%	50%		20%		RCB	TBD		NA
							SCHEDULED DATE: 2022			

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0003(49)

GENERAL: PE under FA0312.

ENV: USFS involvement. Tribal consultation sent 7/28/16; 9/17/18. RTA to SHPO 8/18/16. Constraints to SA 10/12/16.

Cooperating agency letter sent USFS 10/13/16. CRS to SHPO 3/6/18; conc recd 3/8/18; addendum sent 9/11/18;

more info requested 9/19/18; response 10/9/18; conc recd 10/10/18. Scoping ltrs sent 8/15/18. BE reqd. by USFS.

Cont. consultation to Tribes 8/7/20.

ROW: Plans 90% (2 trs). 1 USA tr. Draft FLT to FHWA X/X/20.

BR: (TMG)

SA: Req'd CO 8/23/16, 6/8/18. Rec'd CO 8/2/19. Rec'd Hyd. Memo 3/5/20.

SIR: GPR to ENV 2/5/18.

State Aid Jobs

CB0401 N. Flint Creek (Springtown) Str. & Apprs. (S)

(Benton) (pa)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	10%	5%				0%	5%		
							SCHEDULED DATE: 2022			
	Jan 20									

WORK ZONE POLICY: Non-Significant.

ENV: Tribal consultation letters sent 7/27/21.

SUR: RFP to CON 10/16/19. NTP to CON 11/12/19. Aerial photo flown 02/01/20. CSUR 100%. DSUR to State Aid 01/16/20.

RDWY: Floodplain SP req'd. Hyd Anal 60%.

MAT: Soil Survey 0%.

SA: PE dep rec'd 4/23/19. Surveys req'd 4/29/19. Surveys rec'd 1/16/20. Req'd prop owners, traffic info, soil survey, hydraulics, prelim enviro 2/3/20. Rec'd traffic 3/24/20.

FA0403 War Eagle Creek Str. & Apprs. (S)

(Benton)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
			20%	NA		Co.	0%	TBD	NA	NA

WORK ZONE POLICY: Non-Significant.

GENERAL: PE deposit rec'd 5/18/04.

BRIDGE INFO: 17807 (50.23, Br. Repl., P1, Deck 7, Super. 5, Sub. 7, Hist., 1907)

ENV: Arch field work 75%.

SUR: Project on hold until property access for survey is acquired by County. Property owner will not allow access.

SA: Surveys req'd 5/19/04.

FA1005 Caddo River Str. & Apprs. (S)

(Clark) (jb)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	10%	5%	NA		Co.	0%	TBD	NA	TBD
	Jun 02									

WORK ZONE POLICY: Non-Significant.

GENERAL: PE deposit rec'd 8/24/01. Waiting on decision from County to proceed with project.

ENV: Endangered species (Arkansas fatmucket mussel) involved.

SUR: DSUR by CON to State Aid 6/2/02.

RDWY: Floodplain SP req'd. Hyd anal complete to BR 3/5/03.

SA: Surveys req'd 8/24/01. Traffic to State Aid 10/21/02.

State Aid Jobs

FA1108 Piggott-West Reconstruction No. 2 (Sel. Secs.) (S)

(Clay) (jb)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	20%	90%	75%			100%	TBD		TBD
							SCHEDULED DATE: 2022			
			Jun 21	Apr 21						

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0011(57)

GENERAL: PE deposit rec'd 12/6/17.

ENV: Constraints to State Aid 4/1/20. Tribal consultation letters sent 2/11/21. ARS to SHPO 4/29/21, response 5/5/21.

PIF to SHPO 6/8/21, response 6/10/21. T3CE apprvd 6/15/21.

SUR: Aerial photo flown 1/25/18.

DSUR: CSUR 100%. DSUR 100% to State Aid 1/18/19.

PSUR: Land ties added 3/9/21. PSUR to ROW 4/8/21.

RDWY: No Floodplain SP req'd. Hyd Anal complete to Bridge 9/19/19.

BR: (TMG) RCBC plans 100% 9/2/20.

SA: Surveys req'd 12/11/17. Surveys rec'd 1/18/19. Req'd hydr anal., prelim env, traffic 3/14/19. Rec'd traffic 3/2/19.

Rec'd hyd anal 9/19/19. DR to ENV 10/8/19. Req'd prop own 11/20/20. Rec'd prop owner 1/28/20. Req box culv 7/9/20. Req'd C.O. 2/23/21.

BR1111 Cache River Ditch No. 1 Str. & Apprs. No. 3 (S)

(Clay) (jb)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%		25%	NA	20%	Co.	RCB	NA	NA	TBD
	May 07									

WORK ZONE POLICY: Non-Significant.

GENERAL: PE deposit rec'd 8/23/06. Co. Judge put Job on hold.

ENV: Tribal consultation sent 7/28/16. Constraints to SA 9/19/16.

SUR: DSUR to State Aid 5/4/07.

RDWY: Floodplain SP req'd. Hyd anal complete to BR 2/5/09 & 7/18/16.

ROW: Ownership research to State Aid 09/04/07.

BR: (SQ3)

SA: Surveys req'd 8/28/06.

State Aid Jobs

BR1113 White Walnut Creek Str. & Apprs. No. 2 (S)

(Clay) (pa)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	80%	100%		100%		100%	100%		NA
							SCHEDULED DATE: 2022			
	Feb 18		Sep 19		Jan 20					

WORK ZONE POLICY: Non-Significant.

GENERAL: PE deposit rec'd 3/22/17. Surveys req'd 3/24/17.

ENV: Tribal consultation sent 7/30/18. Constraints to SA 12/20/18. ARS to SHPO 6/12/19; response 6/13/19. PIF to SHPO 6/24/19; response 7/8/19. cont. consultation to tribe 7/16/19. T2-CE apprvd. 9/25/19. NW14, no pcn required.

SUR: CSUR 100%. DSUR 100% to State Aid 2/9/18. Aerial photo flown 4/25/17.

DSUR: RFP to CON 11/2/17. Add'l DSUR req'd 10/24/18 to State Aid 6/27/19.

PSUR: Exist. ROW to ROW 9/10/19.

RDWY: Floodplain SP req. Hyd Anal complete to Bridge 3/26/18.

ROW: Plans 90% (8 trs). 30% plans rec'd 4/24/19. C.O. filed 1/23/20. Final cert. x/x/20.

BR: (TMG) RCBC Plans complete 4/9/19. Rev. complete 4/17/19.

MAT: Soil Survey to State Aid 8/6/18.

SA: Req'd add'l survey 10/24/18. Req'd CO 4/24/19. Rec'd add'l survey 6/27/19. Req CO 8/26/19. Rec'd CO 11/5/19.

BR1504 Branch of Hogans Creek Str. & Apprs. (S)

(Conway) (pa)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	40%	90%	NA		Co.	NA	NA	NA	NA

WORK ZONE POLICY: Non-Significant.

GENERAL: PE deposit rec'd. County Priority #1. Co Judge put Job on hold.

ENV: T2 CE apprvd 6/15/94, env reassess req'd.

RDWY: No floodplain SP req'd. Hyd anal to BR 5/16/90.

State Aid Jobs

BR1611 Union Pacific Railroad Crossing (Co. Rd. 20) (S)

(Craighead) (PA)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	70%	20%	75%			10%	35%		TBD
							SCHEDULED DATE: 2022			
				Oct 19						

WORK ZONE POLICY: Non-Significant.

GENERAL: PE deposit rec'd 7/23/18.

BRIDGE INFO: 11743 (9.73, Br. Repl., P0, SD, Deck 2, Super. 2, Sub. 2, 1957, Closed)

ENV: Constraints to State Aid and Bridge 8/13/19. ARS to SHPO 5/11/21, response 5/21/21. Tribal consultation letters sent 7/26/21.

SUR: Aerial photo flown 1/31/19. CSUR 100%. DSUR to State Aide 5/03/19, 6/25/19. UAS Photography 5/6/19, 6/13/19. RR maps on EDM 7/25/19.

PSUR: 4 certs. PSUR to ROW 10/03/19.

BR: (CMW) Layout 85%. ROW Variance request to TP&P for UPRR 8/13/20. ROW variance request Apv'd. w/comments 9/25/20. Des. Phase B (30% submittal) to TP&P for forwarding to UPRR 6/10/21. Des. Phase B (30%) submittal Apv'd. by UPRR 7/26/21.

MAT: Soil Survey to State Aide 10/9/19. Subsurf Invest by On-call Consultant.

TP&P: UPRR Crossing DOT# 922536C at MP 130.18. Bridge # 11743.

RR: City At-grade: 9/25/20 -Variance request with comments approved by UPRR. 4/8/2021 - C&M Draft submitted along with the Redline comparison. 6/10/2021 Design Phase B 30% plans submitted to UPRR. 7/8/21 Recommend Materials Boring to be completed by Contractor. 7/27/2021 30% Design Phase B plan approval received from UPRR. 7/28/2021 Estimate rec'd from UPRR.

SA: Surveys req'd 7/26/18. SURV rec'd 5/3/19, prelim enviro, traffic, ROW. Mater 6/7/19. Rec'd add'l survey 6/25/19. Rec traffic 7/8/19; rec prelim env.

CB1801 Ten Mile Bayou (West Memphis) Str. & Apprs. (S)

(Crittenden) (jb)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	40%	10%				RCB	TBD		TBD
							SCHEDULED DATE: 2022			
	Jun 19									

WORK ZONE POLICY: No work zone policy identified.

BRIDGE INFO: 19107 (64.17, Br. Repl., NP, Deck 7, Super. 5, Sub. 5, 1960)

ENV: Constraints to Bridge and State Aid 12/3/19.

SUR: Aerial photo flown 1/25/18. NTP to CON 4/03/19. CSUR 100%. PSUR 20%.

DSUR: DSUR to State Aid 6/14/19. DSUR under BR1809.

PSUR: Parcel surveys may be required. PSUR req'd (6 tracts) 11/2/15, 70%.

RDWY: Floodplain SP req'd. Hyd Anal complete to Bridge 12/12/19.

SA: PE dep rec'd 12/11/17. Rec SURV 6/14/19. Req'd traffic & hyd 10/21/19. Rec'd hyd 12/12/19. Rec'd traffic 1/21/20.

State Aid Jobs

FA1911 Hwy. 1C-Hwy. 163 (Reconstruction) (S)

(Cross) (jb)

PERCENT COMPLETE
TARGET DATE
END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%		25%	IP	10%	Co.	NA	NA	NA	TBD
	Jul 14									

WORK ZONE POLICY: Non-Significant.

GENERAL: PE deposit rec'd 10/20/06. PE for FA1913 & FA1915.

ENV: RTA for 11 str to SHPO 1/30/09, SHPO response 2/13/09, 3 str eligible for NRHP. Coord from FHWA to Osage Tribe 2/2/09.

SUR: DSUR on east section to State Aid 10/8/07. CSUR 100% on west section. WO (DSUR) to CON 5/7/14. DSUR (west section) to State Aid 7/25/14. Add'l DSUR to State Aid 12/11/15. Old and new DSUR merged, to State Aid 5/13/16.

RDWY: No floodplain SP req'd.

ROW: Ownership researched 6/25/08.

SA: Surveys req'd 10/20/06.

FA1913 Hwy. 163-West (Phase 2) (Reconstruction) (S)

(Cross) (jb) (1.04 mi.) /STBGP/

PERCENT COMPLETE
TARGET DATE
END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
		90%	100%	NA			NA	TBD		NA
							SCHEDULED DATE: 2022			
			Sep 18							

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0019(35)

GENERAL: PE under Job FA1911

ENV: Env. constraints to State Aid 3/17/09. SHPO approval rec 3/18/2011. Draft T2 CE in review 9/5/18; apprvd 9/17/18. NW14, no pcn.

SUR: ROW staking req'd 6/3/21 100%, District notified 7/16/21.

RDWY: No floodplain SP req'd.

ROW: Plans xx% (xx trs). Ownership researched under Job FA1911.

SA: CO req'd 9/8/16. CO rec'd 3/13/20. C.O. filed 4/5/21.

FA2006 Hwy. 229-Ivan (Reconst.) (S)

(Dallas) (jb) (2.4 mi.)

PERCENT COMPLETE
TARGET DATE
END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	10%	100%	NA	100%	Co.	NA	NA	NA	NA
			May 02							

WORK ZONE POLICY: Non-Significant.

GENERAL: PE deposit rec'd. County Priority #1. PE for Job FA2007.

ENV: Arch report apprvd by SHPO 5/13/02. T2 CE apprvd 5/30/02.

RDWY: No floodplain SP req'd.

ROW: ROW acquired.

State Aid Jobs

FA2007 Ivan-West Reconstruction (S)

(Dallas) (jb) (1.3 mi.)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	100%	100%	NA	100%	Co.	NA	NA	NA	NA
			May 02							

WORK ZONE POLICY: Non-Significant.

GENERAL: PE is Job FA2006. Plans to ROW 5/14/02. Project on hold due to utility conflicts.

ENV: Env handling under FA2006. Arch report apprvd by SHPO 3/6/02. T2 CE 5/30/02.

RDWY: No floodplain SP req'd.

ROW: ROW handled under Job FA2006. ROW acquired.

SA: Plans to District & County 1/31/03. Field Insp. held 1/3/03.

C22005 Groce Creek Str. & Apprs. (Wilmar) (S)

(Drew) (pa)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	5%	10%				0%	TBD		
							SCHEDULED DATE: 01-2023			
	Apr 21									

WORK ZONE POLICY: Non-Significant.

BRIDGE INFO: M3267 (Pending)

ENV: Env Constraints to Br and State Aid 10/8/20.

SUR: CSUR 100%. Aerial photo 2/3/21. DSUR to State Aid 4/16/21.

RDWY: Floodplain SP req'd. Hyd Anal 60%.

TP&P: No railroad involvement.

SA: PE deposit rec'd 9/9/20. Allotment appv'd 9/22/20. Surveys req'd 9/23/20. Rec'd Survey 4/16/21. Req'd traffic, hydr, prelim env 7/30/21.

FA2214 Co. Rd. - Northeast (Reconstruction) (S)

(Drew)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%							TBD		
	Jul 21									

WORK ZONE POLICY: Non-Significant.

SUR: CSUR 100%. Aerial photo 1/26/21. DSUR to State Aid 7/23/21.

SA: PE dep rec'd 9/17/20. Allotment appv'd 9/22/20. Surveys req's 9/22/20. Rec'd survey 7/23/21.

State Aid Jobs

C26005 Gulpha Creek Str. & Apprs. (Hot Springs) (S)

(Garland) (jb)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	10%	5%					TBD		
	Sep 20									

WORK ZONE POLICY: Non-Significant.

ENV: Tribal consultation letters sent 9/16/20.

SUR: CSUR 100%. DSUR 100%.

RDWY: Floodplain SP req'd. Hyd Anal 60%.

SA: PE dep rec'd 5/5/20. Allotment app'd 5/5/20. Surveys req'd 5/5/20. Rec'd Survey 9/30/20. Req'd Traffic 10/1/20.

CB2601 Stokes Creek (Hot Springs) Str. & Apprs. (S)

(Garland) (jb)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	10%	5%				0%	TBD		
	Sep 20									

WORK ZONE POLICY: No work zone policy identified.

SUR: Aerial photo flown 01/20/20. CSUR 100%. DSUR to State Aid 9/3/20.

RDWY: Floodplain SP req'd. Hyd Anal complete to Bridge 6/24/21.

BR: RCBC

SA: PE Deposit Rec'd 11/15/19. Allotment app'd 12/18/19. Surveys req'd 1/7/20. Rec'd survey 1/8/21. Req'd traffic 2/23/21.

BR2605 Lost Cr. & S. Fork Little Mazarn Cr. Strs. & Apprs. (S)

(Garland) (pa)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	100%	100%		20%		100%	100%		NA
							SCHEDULED DATE: 09-2021			
	Oct 17		Mar 19		Aug 20					

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPB-0026(36)

GENERAL: PE Deposit rec'd 10/19/16. Surveys req 10/26/16.

BRIDGE INFO: 13151 (44.78, Br. Repl., P0, Deck 7, Super. 6, Sub. 5, 1940); 13152 (47.31, Br. Repl., P2, SD, Deck 7, Super. 4, Sub. 5, 1938)

ENV: Tribal consultation sent 8/28/18. Constraints to BR & SA 9/11/18. PIF to SHPO 12/6/18; conc rec'd 12/6/18. T3 CE app'd 3/4/19. NW14 request to USACE 5/20/19, rcvd 8/12/19.

SUR: NTP to Con 4/11/17. Aerial photo flown 2/16/17.

DSUR: CSUR 100% to State Aid 9/29/17.

RDWY: Floodplain SP req'd. Hyd Anal complete to Bridge 3/28/18. Plans cert by HYD 7/1/20.

ROW: Plans 90% (6 trs).

BR: (CMW) Layout 100%. Final Env. Form & Conceptual work plan to Env. - 6/8/20. Bridge plans complete 8/6/20.

MAT: Soil Survey to Rdwy 1/22/18. Subsurf Invest to Br 2/27/20.

TP&P: No railroad involvement.

SA: Surveys rec'd 9/29/17. Req'd C.O. 10/30/19. Req'd hyd anl 6/18/20. Req'd hyd cert 7/1/20.

State Aid Jobs

BR2704 Hurricane Creek & Relief Brs. & Apprs. (S)

(Grant) (jb)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	50%	90%	NA	20%	Co.	99%	100%	NA	NA
	Jul 89									

WORK ZONE POLICY: Non-Significant.

GENERAL: PE deposit rec'd

ENV: Arch report apprvd by SHPO 4/18/95. Draft T2 CE complete, to CoE for conc in NW23 6/25/96, 1.0 acre wetland mitigation req'd by CoE, env handling 95%. Env reassess req'd.

SUR: Surveys to Hyd & State Aid 7/20/89. Add'l surveys to State Aid 12/7/94.

RDWY: Floodplain handling complete 4/14/97. Hyd anal to BR 9/22/89 & 6/5/95.

ROW: Ownership researched 3/25/91.

BR: (SQ3) Br plans 100%.

BR2814 Johnson Creek Str. & Apprs. (S)

(Greene) (pa)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	20%	5%				RCB	TBD		
	Nov 20									

WORK ZONE POLICY: Non-Significant.

SUR: CSUR 100%. DSUR 100% to State Aid 11/13/20.

RDWY: Floodplain SP req'd. Hyd Anal complete to Bridge 5/28/21.

SA: Allotment appv'd 12/18/19. Surveys req'd 1/7/20. Surveys rec'd 11/13/20. Req'd traffic, Prelim Env., Hydr 2/23/21.

C29002 Hope 6th St. Reconstruction (S)

(Hempstead) (pa)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	100%	100%	NA			NA	100%		NA
							SCHEDULED DATE: 2022			
	Oct 14		Jul 18							

WORK ZONE POLICY: Non-Significant.

GENERAL: PE dep rec'd 04/24/14.

ENV: Constraints to SA 11/21/14. CR clearance by MOA 6/25/18. T1 CE apprvd 7/9/18.

SUR: CSUR 100%. U & D Survey 100%. Aerial Photo Flown 5/1/14. Photogrammetry 100%. DSUR to State Aid 10/01/14. Add'l DSUR (req'd 8/24/15) 100% to State Aid 9/3/15.

MAT: Soil Survey to Rdwy 10/28/15.

SA: Surveys req'd 4/24/14.

State Aid Jobs

C32005 Batesville Myers St. Widening (S)

(Independence) (jb)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	85%	100%				NA	100%		TBD
							SCHEDULED DATE: 2022			
	Oct 17		Sep 20							

WORK ZONE POLICY: Non-Significant.

GENERAL: PE dep rec'd 7/28/17.

ENV: Tribal consultation sent 12/13/18; 12/18/18. RTA for 1 property to SHPO 12/28/18; conc recd 1/9/19. Constraints to SA 2/6/19. PIF to SHPO 8/24/20, response 8/31/20. Env Clearance apprvd 9/2/20.

SUR: Aerial photo flown 11/9/17.

DSUR: DSUR 100%. CSUR 100% to State Aid 10/27/17.

MAT: Soil Survey - Verbal recommendations discussed with State Aid.

SA: Surveys req'd 8/2/17, prelim to ENV 6/20/18.

SIR: FWD to SA 11/28/2018. GPR to SA 11/28/2018.

FA3212 Meadow Lake Strs. & Apprs. (S)

(Independence)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
			20%							

WORK ZONE POLICY: Non-Significant.

ENV: ARS to SHPO 7/26/21, response 7/29/21.

SA: PE dep rec'd 7/8/21. Surveys req'd 7/12/21.

FA3309 Co. Rd. 66-Hwy. 56 (S)

(Izard) (pa)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	10%	90%	NA		Co.	NA	NA	NA	NA
	Mar 89									

WORK ZONE POLICY: Non-Significant.

GENERAL: PE for Job FA3314.

ENV: CatEx apprvd 1/19/90, env reassess req'd. ADEQ approval erosion control req'd. Individual Water Quality Cert req'd. from ADEQ.

SUR: DSUR to State Aid 3/3/89.

RDWY: No floodplain SP req'd.

State Aid Jobs

FA3314 Strawberry River & Relief Strs. & Apprs. (S)

(Izard) (pa)

PERCENT COMPLETE
TARGET DATE
END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	40%	90%	NA		Co.	100%	NA	NA	NA

WORK ZONE POLICY: Non-Significant.

GENERAL: Env handling, Subsurf invest, & PH under Job FA3309.

BRIDGE INFO: 18041 (29.89, Br. Repl., P0, Deck 6, Super. 6, Sub. 5, 1939); 18042 (54.44, Br. Repl., NP, Deck 6, Super. 7, Sub. 6, 1939)

ENV: Env handling under Job FA3309. Env reassess req'd. ADEQ approval erosion control req'd. Individual Water Quality Cert req'd. from ADEQ.

RDWY: No floodplain SP req'd.

BR: (CMW) Plans complete in 1992.

C35002 Pine Bluff 13th Ave. Reconstruction (S)

(Jefferson) (jb)

PERCENT COMPLETE
TARGET DATE
END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	95%	100%				NA	TBD		NA
							SCHEDULED DATE: 2022			
			Jun 17							

WORK ZONE POLICY: Non-Significant.

GENERAL: PE dep rec'd 6/18/14.

ENV: CR clearance by MOA 5/31/17. Env document apprvd 6/12/17.

SUR: CSUR 100%. Aerial photo flown 12/16/14. DSUR 100% to State Aid 4/10/15. Photogrammetry 100%. Planimetrics only.

SA: Surveys req'd 6/18/14.

BR3715 Steel Creek Str. & Apprs. (S)

(Lafayette) (pa)

PERCENT COMPLETE
TARGET DATE
END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	10%	5%					TBD		
	May 21									

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPB-0037(42)

SUR: Aerial photo flown 01/20/20. CSUR 100%. DSUR to State Aid 5/25/21.

DSUR: NTP to Con 3/5/21.

RDWY: Floodplain SP req'd.

SA: PE Dep rec'd 11/26/19. Surveys req 1/6/20. Survey rec'd 5/25/21. Req'd prelim enviro, traffic, ROW, hydr 8/2/21.

State Aid Jobs

FA3908 Hwy. 79-Hwy. 238 (S)

(Lee) (jb)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	50%	95%	NA	50%	Co.	NA	NA	NA	NA
	Feb 93									

WORK ZONE POLICY: Non-Significant.

GENERAL: PE deposit rec'd 11/30/92. PE for Job FA3910.

ENV: Env handling under Jobs FA3909 (T2 CE apprvd 12/2/96) & FA3910 (T2 CE apprvd 2/17/95), env reassess req'd.

SUR: DSUR by Dist to State Aid 2/17/93.

RDWY: Floodplain handling under FA3909. Hyd anal to State Aid 9/14/93.

FA3910 Hwy. 238-South Reconstruction (S)

(Lee) (jb) (1 mi.)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	50%	90%	NA	100%	Co.	NA	NA	NA	NA

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STP-0039(5)

GENERAL: Part of Job FA3908. Plans to Traf Engr. 2/23/95. Util plans to Co. 2/23/95. C.O. signed 4/13/95-1
Condemnation.

ENV: T2 CE apprvd 2/17/95, env reassess req'd.

RDWY: Floodplain handling complete under FA3909.

ROW: ROW acquired.

FA3912 LaGrange-Hwy. 185 (Reconstruction) (S)

(Lee) (jb) (5.2 mi.)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	10%	10%	NA	10%	Co.	NA	NA	NA	TBD

WORK ZONE POLICY: Non-Significant.

GENERAL: PE deposit rec'd. PE for Job FA3914 & FA3916. Forest Service property involved.

Need des for env handling.

ENV: Forest Service property involved.

RDWY: No floodplain SP req'd.

ROW: Ownership researched 6/29/00.

SA: Surveys req'd 11/17/97.

State Aid Jobs

FA3914 Co. Rd. 26-North (Reconstruction) (S)

(Lee) (jb) (1.5 mi.)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	40%	50%	NA	10%	Co.	NA	NA	NA	TBD

WORK ZONE POLICY: Non-Significant.

GENERAL: PE under Job FA3912. County Judge has put project on HOLD as of 7/12/04.

ENV: Arch report apprvd by SHPO 7/18/02.

RDWY: No floodplain SP req'd.

ROW: Ownership researched 6/3/04.

SA: RDWY plans 40%.

FA3916 Co. Rd. 5 (Reconstruction) (Sel. Sec.) (S)

(Lee) (jb) (1 mi.)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	40%	50%	NA	10%	Co.	NA	NA	NA	TBD

WORK ZONE POLICY: Non-Significant.

GENERAL: PE under Job FA3912.

RDWY: No floodplain SP req'd.

ROW: Ownership researched 6/3/04.

C43005 Cabot Elm St. Extension (S)

(Lonoke) (pa)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	60%	100%				NA	TBD		NA
							SCHEDULED DATE: 2022			
	May 18		Jun 19							

WORK ZONE POLICY: Non-Significant.

GENERAL: PE dep rec'd 7/27/17.

ENV: Constraints to SA 8/31/18; 9/4/18. Tribal consultation sent 10/16/18. SHPO response to PIF 6/10/19. Env.

Clearance Appr'd 6/14/19.

SUR: Aerial photo flown 10/5/17. CSUR 100%. DSUR 100% to State Aid 5/11/18. Add'l DSUR req'd 8/23/19, 100% to State Aid 10/11/19.

RDWY: No Floodplain SP req'd.

SA: Surveys req'd 7/28/17. Rec'd ENV clr. 6/14/19.

State Aid Jobs

BR4401 War Eagle Creek Str. & Apprs. (S)

(Madison) (jb)

PERCENT COMPLETE
TARGET DATE
END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	30%	30%				0%	TBD		TBD
							SCHEDULED DATE: 2022			
	Aug 18									

WORK ZONE POLICY: Non-Significant.

GENERAL: PE deposit rec'd 9/18/17.

BRIDGE INFO: 21595 (16.78, Br. Repl., P0, SD, Deck 5, Super. 5, Sub. 3, 1995)

ENV: Tribal consultation sent 9/18/18. RTA for 5 properties to SHPO 12/27/18; 1 property eligible 1/9/19. Constraints to BR & SA 1/16/19.

SUR: -

DSUR: NTP to CON 3/1/18. CSUR 100%. DSUR 100% to State Aid 8/15/18. Aerial photo flown 1/5/18.

RDWY: Floodplain SP req'd. Hyd Anal complete to Bridge 12/30/19.

BR: (CMW) Layout 10%.

SA: Surveys req'd 9/18/17, req. traffic 8/21/18, prelim to ENV 8/21/18. Req'd prop owners, Des Req to ENV, and info to Hyd 10/7/19.

BR4707 Pemiscott Bayou Str. & Apprs. (S)

(Mississippi) (jb)

PERCENT COMPLETE
TARGET DATE
END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	70%	100%		40%		100%	100%		NA
							SCHEDULED DATE: 11-2021			
	Jan 18		Feb 19							

WORK ZONE POLICY: Non-Significant.

GENERAL: Dep rec'd 4/5/17. Surveys req'd 4/7/17.

BRIDGE INFO: 15321 (14.61, Br. Repl., P0, SD, Deck 7, Super. 6, Sub. 3, 1977, Closed)

ENV: Tribal consultation sent 8/30/18. RTA to SHPO for 2 properties 9/10/18; 0 properties eligible 9/19/18. PIF to SHPO 1/10/19; conc rec'd 1/10/19. T2 CE appr'd 2/14/19. NW14, no pcn.

SUR: Aerial photo flown 4/25/17. NTP to CON 11/27/17.

DSUR: CSUR 95%. DSUR 100% to State Aid 1/23/18.

RDWY: No Floodplain SP req. Hyd Anal complete to Bridge 3/26/18.

ROW: Plans 90% (5 trs). C.O. to Co Judge 7/24/19.

BR: (TMG) Layout 100%. Final Info to Env. 11/14/19. Plans 100% 2/14/20.

MAT: Subsurf Invest to Br 7/22/19.

TP&P: No railroad involvement.

SA: Info to ENV 9/24/18. Req'd prop owners 1/17/19. Req'd C.O. 1/24/19. Rec'd CO 4/9/19. App'd CO 5/1/19. Rec'd CO 6/13/19.

SA4726 Hwy. 148-Hwy. 312 (S)

(Mississippi)

PERCENT COMPLETE
TARGET DATE
END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	10%	5%	NA		Co.	NA	NA	NA	NA
	Mar 93									

WORK ZONE POLICY: Non-Significant.

GENERAL: PE deposit rec'd. Co. Judge put project on hold 3/17/95.

SUR: DSUR by Dist to State Aid 3/12/93.

RDWY: No floodplain SP req'd. Hyd anal 10%.

SA: Surveys req'd 1/28/91. Notes plotted & inked.

State Aid Jobs

BR4907 Caney Creek Str. & Apprs. (S)

(Montgomery) (jb)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	15%	20%				0%	TBD		TBD
							SCHEDULED DATE: 2022			
	Sep 18									

WORK ZONE POLICY: Non-Significant.

GENERAL: PE Dep rec'd 4/23/18.

BRIDGE INFO: 15508 (53.87, Br. Repl., NP, Deck 5, Super. 5, Sub. 5, 1925)

ENV: Env. Constraints to Bridge & State Aid 11/21/19. ARS to SHPO 12/16/20, SHPO response 1/2/21.

SUR: NTP to CON 6/22/18. DSUR 100% to State Aid 9/19/18. Add'l DSUR req'd 10/11/18 to State Aid 11/9/18. Add'l

DSUR req'd 4/4/19, 100%, to State Aid 4/25/19. Add'l DSUR (powerlines) 100% to State Aid 10/11/19.

RDWY: No Floodplain SP req'd. Hyd Anal complete to Bridge 10/18/18.

BR: (TMG) Layout 20%.

SA: Surveys req'd 4/27/18. Req'd add'l survey 4/4/19. Rec'd add'l survey 10/11/19. Req Env. Des. 4/23/20.

BR5007 Wilson Creek Str. & Apprs. (S)

(Nevada) (pa)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	100%	100%	NA	95%		100%	TBD		NA
							SCHEDULED DATE: 11-2021			
			Jun 16							

WORK ZONE POLICY: Non-Significant.

GENERAL: PE deposit rec'd 5/20/14.

BRIDGE INFO: 15582 (26.74, Br. Repl., P0, SD, Deck 4, Super. 4, Sub. 3, 1925)

ENV: Constraints to SA 11/21/14. Tribal consultation sent 8/4/15. PIF sent 9/1/15; appr'd 9/3/15. T2 CE appr'd 6/15/16.

NW 14 request to CoE 6/29/16; issued 8/23/16; reissued 10/10/17.

SUR: CSUR 100%. DSUR to State Aid 1/29/15. Aerial photo flown 7/16/14. DEM to Hydraulics 7/16/15. Land tie to ROW 9/28/16.

RDWY: Floodplain handling complete. Add'l Survey req 7/8/15. Hyd Anal complete to Bridge 7/31/15 & 4/12/16. Hyd Anal complete to Bridge 7/31/15 & 4/11/16. Plans cert by Hyd 6/24/16.

ROW: Plans 90% (4 trs). 4/4 waiv made & appr'd. C.O. to Co Judge 10/27/16. C.O. filed 2/24/20. Final cert x/x/20.

BR: (JYP) RCBC. Plans Complete 4/7/16, Rev. 4/28/16.

TP&P: No railroad involvement.

SA: Surveys req 5/20/14. Design sheet to ENV 3/23/16. Req Rev. CO 8/6/19. C.O. Filed 2/24/20. Req revised C.O. 6/2/20.

State Aid Jobs

FA5306 Hwy. 155-East (S)

(Perry) (pa)

PERCENT COMPLETE
TARGET DATE
END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	50%	85%	NA	100%	Co.	NA	TBD	NA	NA
			Dec 10							

WORK ZONE POLICY: Non-Significant.

GENERAL: PE deposit rec'd 3/28/02. PE for Jobs FA5307 & FA5308.

ENV: Ouachita National Forest (ONF) land involved. Coord to ONF 1/21/10. Coord from FHWA to 5 tribes 1/21/10.

RTA for 3 strs to SHPO 2/4/10. RTA for 3 strs to SHPO 2/4/10, 2 strs det eligible for NRHP 2/18/10. SHPO apprvd. 05/05/2010. Arch report to 5 tribes 7/27/10. T3 CE apprvd 12/2/10 (for FA5307 & FA5308).

SUR: DSUR (west 2 miles) to State Aid 8/6/08. CSUR (East 3 miles) 100%. WO (DSUR) to CON 6/19/13. U&D Survey 100%. DSUR (East 3 miles) to State Aid 8/19/13. Aerial Photo Flown 1/7/13.

PSUR: ROW staking requested 10/7/10. ROW staking (USPS tracts) complete.

RDWY: No floodplain SP req'd.

ROW: ROW Plans 90% (3 trs). 1 FLT (filed 03/16/11) & 2 donations. Donation petitions to County Judge 4/16/10.

SA: Surveys req'd 4/1/02. PE for Jobs FA5307, FA5308 & FA5309.

FA5309 Hwy. 155 - East (Phase 3) (S)

(Perry) (pa)

PERCENT COMPLETE
TARGET DATE
END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	100%	100%	NA	80%		NA	TBD		NA
							SCHEDULED DATE: 08-2021			
	Aug 13		Oct 16							

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0053(30)

GENERAL: PE under Job FA5306.

ENV: Ouachita National Forest (ONF) land involved. Tribal consultation sent 8/4/15. Cooperating Agency letter to USFS 8/17/15. Constraints to SA 8/7/15. PIF to SHPO 2/12/16; apprvd 2/17/16. Draft T3 CE in review by USFS 9/7/16; apprvd 10/3/16. NW 14 request to CoE 10/5/16; issued 12/1/16. CE reevaluation apprvd 11/1/19. 2nd reevaluation apprvd 7/1/20. NWP reauthorization 11/17/20.

SUR: -

PSUR: Land ties req'd 2/19/20.

ROW: Plans 90% (5 trs). 1 USA tr. FLT to FHWA 4/16/20. 4 options.

TP&P: No railroad involvement.

SA: Survey rec'd 8/19/13. Req'd C.O. 3/14/19. Rec CO 6/13/19.

State Aid Jobs

BR5613 Drainage Ditch (Punkin Center Rd.) Str. & Apprs. (S)

(Poinsett) (jb)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	30%	100%				100%	TBD		NA
	Oct 18		Dec 19							

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPB-0056(52)

GENERAL: PE deposit rec'd 11/16/17.

ENV: Tribal consultation sent 12/13/17. RTA for one structure to SHPO 12/13/17; 0 eligible 12/18/17. Constraints to SA & BR 12/17/18. SHPO response to PIF 9/24/19. T1 CE apprvd 12/4/19.

SUR: Aerial photo flown 1/25/18. CSUR 100%. DSUR to State Aid 10/25/18. Add'l DSUR req'd 3/28/19.

RDWY: No Floodplain SP req'd. Hyd Anal complete to Bridge 2/6/19.

BR: (JYP) RCBC plans complete 1/30/20.

SA: Surveys req'd 11/20/17. IOM to HYD, req'd traffic, prelim to ENV 1/7/19. Rec'd traffic 1/31/19. Req'd add'l survey 3/28/19. Rec'd add'l survey 4/11/19. DR to ENV 9/6/19. Req box culvert 1/21/20. Rec'd box plans 1/31/21. Req'd C.O. 2/18/20. Rec'd rev. box culvert 2/26/20. Rec'd rev. box culvert 3/17/20. Project on hold per County Judge 4/16/20.

FA5703 Big Fork Creek Str. & Apprs. No. 2 (S)

(Polk) (pa)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	70%	90%	NA	10%	Co.	0%	NA	NA	NA

WORK ZONE POLICY: Non-Significant.

ENV: Env & PH data under Job F 57-2. Env reassess req'd.

RDWY: Floodplain SP req'd.

ROW: Ownership researched 6/5/00.

BR: (TMG) Plans complete 3/2/90.

BR5707 Quachita River Str. & Apprs. (S)

(Polk) (pa)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%		15%	NA	10%	Co.	0%	TBD	NA	TBD

WORK ZONE POLICY: Non-Significant.

GENERAL: PE deposit rec'd 3/17/00.

BRIDGE INFO: 16197 (16.47, Br. Repl., P0, SD, Deck 5, Super. 3, Sub. 5, Hist., 1914)

ENV: Endangered species involved (Arkansas fatmucket mussel). Historic br involved. Env constraints to State Aid 4/27/11.

RDWY: Floodplain SP req'd. Hyd anal complete to BR 9/13/05.

ROW: Ownership researched 4/26/02.

BR: (SQ3)

State Aid Jobs

C62006 Bryant Sheaff Ave. Extension (S)

(Saline) (jb)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	30%	10%				RCB	TBD		TBD
							SCHEDULED DATE: 2022			
	Jul 18									

WORK ZONE POLICY: Non-Significant.

GENERAL: PE dep rec'd 1/3/18.

ENV: Tribal consultation letters sent 8/25/20. Constraints to State Aid 9/2/20.

SUR: DSUR to State Aid 7/2/18.

DSUR: DSUR 100% to State Aid 7/2/18. CSUR 100%. Aerial photo flown 1/29/18. Add'l DSUR req'd 10/28/19, to re-stake 12/06/19.

RDWY: No floodplain SP req'd. Hyd Anal 60%.

SA: Surveys req'd 1/9/18. Req'd traffic 10/23/19. Req'd add'l survey 10/23/19. Sent prelim ENV 10/23/19. Rec'd add'l survey 12/6/19. Rec'd traffic 3/5/20. Rec'd hydr 7/29/21.

BR6210 Hurricane Creek Str. & Apprs. No. 2 (S)

(Saline) (jb)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	30%	25%				25%	100%		NA
							SCHEDULED DATE: 2022			

WORK ZONE POLICY: Non-Significant.

GENERAL: PE dep rec'd 4/23/18.

BRIDGE INFO: 16672 (52.19, Br. Repl., P2, Deck 6, Super. 6, Sub. 6, 1960); 16673 (48.81, Br. Repl., P2, Deck 5, Super. 5, Sub. 5, 1969)

ENV: RTA for 2 structures to SHPO 6/20/18; 0 structures eligible 6/21/18. Constraints to BR & SA 2/26/19.

SUR: NTP to CON 6/22/18. CSUR 100%. DSUR 100% to State Aid 11/6/18. Aerial photo flown 9/19/18. Add'l DSUR req'd 1/14/19, 100% to State Aid 3/8/19. Add'l DSUR req'd 10/10/19, to State Aid 11/06/19.

RDWY: Hyd Anal complete to Bridge 12/11/19.

BR: (CMW) Layout 80%.

MAT: Subsurf Invest to Br. 8/25/2020..

SA: Surveys req'd 4/27/18, req'd traffic 12/4/18; prelim to ENV 12/4/18. Rec'd traffic 1/7/19, req'd add'l survey 1/14/19. Rec'd add'l survey 11/6/19. Rec'd hydr 12/11/19.

FA6316 Fourche LaFave River Str. & Apprs. (S)

(Scott) (jb)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	10%		5%				0%	TBD		TBD

WORK ZONE POLICY: Non-Significant.

GENERAL: Originally Job BR-63-4, has been cancelled.

SUR: Aerial photo flown 3/3/10.

RDWY: No floodplain SP req'd.

SA: PE deposit rec'd. 3/24/86. Survey's requested 3/2/09.

State Aid Jobs

FA6413 Hwy. 374-Tomahawk Creek (Reconst.) (S)

(Searcy) (pa)

PERCENT COMPLETE
TARGET DATE
END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	100%	95%	NA	100%	Co.	NA	NA	NA	NA
	Aug 03									

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STP-0064(7)

GENERAL: PE deposit rec'd 10/15/01. Contract awarded 9/29/04. Contract cancelled 1/5/05.

ENV: SHPO det (5/4/04) 1 str eligible to NRHP. Arch report apprvd by SHPO 6/15/04. T2 CE apprvd 8/5/04. Env reassess req'd.

SUR: DSUR by Dist to State Aid 8/1/03.

RDWY: No floodplain SP req'd.

ROW: ROW acquired.

SA: Surveys req'd 10/15/01. Plans to ROW for Court Order 5/10/04.

CB6601 Wilson Creek (De Queen) Str. & Apprs.(S)

(Sevier) (pa)

PERCENT COMPLETE
TARGET DATE
END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	50%	10%				RCB	TBD		TBD
							SCHEDULED DATE: 2022			

WORK ZONE POLICY: Non-Significant.

GENERAL: PE deposit rec'd 1/29/18.

BRIDGE INFO: 20656 (90.00, Br. Repl., NP, Culv. 6, 1972)

ENV: Constraints to BR & State Aid 8/12/20.

SUR: NTP to CON 4/19/19. CSUR 100% to State Aid 7/26/19. (Ortho under BR6610 on EDM.)

RDWY: Floodplain SP req'd. Hyd Anal complete to Bridge 2/21/20.

BR: (CMW)

SA: Surveys req'd 2/6/18. Surveys rec 7/26/19. Rec'd hyd anal. Rec'd prelim env 3/16/20. Rec'd traffic 3/25/20. Box to BR 12/16/20.

FA6704 Hwy. 58-East (Reconstruction) (S)

(Sharp) (jb)

PERCENT COMPLETE
TARGET DATE
END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	20%	15%	NA	20%	Co.	NA	100%	NA	TBD
	May 07									

WORK ZONE POLICY: Non-Significant.

GENERAL: PE deposit rec'd.

ENV: ADEQ approval erosion control req'd. Individual water quality cert req'd. Coord from FHWA to Osage, Quapaw, & Tunica-Biloxi tribes 3/21/06.

SUR: Add'l DSUR to State Aid 5/4/07.

RDWY: Floodplain SP req'd. Hyd anal complete to BR 3/30/06. Rev hyd anal complete to BR 1/7/08.

ROW: Ownership researched 3/29/06 & to State Aid 4/3/06.

MAT: Subsurf Invest to BR 9/5/06.

SA: ROW & Util requirements to ROW 10/16/96.

State Aid Jobs

BR7106 Old Highway 389 Strs. & Apprs. (S)

(Van Buren) (pa)

PERCENT COMPLETE
TARGET DATE
END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	70%	95%		10%		100%	100%		NA
							SCHEDULED DATE: 2022			
	Jan 18		May 20							

CRITICAL NOTES: Tree clearing is prohibited between May 1 – July 31.

WORK ZONE POLICY: Non-Significant.

GENERAL: PE dep rec'd 1/23/17.

BRIDGE INFO: M3015 (30.46, Br. Repl., P0, Deck 6, Super. 6, Sub. 6, Hist., 1940); M3018 (24.54, Br. Repl., P0, Deck 5, Super. 6, Sub. 6, Hist., 1940)

ENV: Historic bridge process reqd. Tribal consultation sent 8/28/18. RTA for 9 properties to SHPO 12/20/18; conc recd 3 properties eligible 1/9/19. Constraints to BR & SA 2/7/19. Bridge Marketing Exemption response from SHPO 12/19/19. ARS to SHPO 12/30/19. MOA to SHPO 2/20/20. CRS to SHPO 4/21/20, response 4/24/20. MOA to FHWA 4/29/20. T3-CE apprvd 5/28/20. NW14 permit to USACE 7/6/20.

SUR: CSUR 100%. NTP to CON 9/14/17. DSUR 100% to State Aid 1/23/18. Aerial photo flown 7/12/17, 7/13/17.

RDWY: Floodplain SP req'd. Hyd Anal complete to Bridge 2/13/19. Rev Hyd Anal complete to Bridge 2/19/19. Plans cert by HYD 5/27/20.

ROW: Plans 70% (8 trs.).

BR: (TMG) 4 RCBC. RCBC plans complete 12/17/19.

MAT: Soil Survey to State Aid 8/21/18.

SA: Surveys req'd 1/26/17. Req'd CO 1/21/20. Req'd hyd cert 5/19/20.

FA7115 Scotland-Little Red River (Reconstruction) (S)

(Van Buren) (jb)

PERCENT COMPLETE
TARGET DATE
END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	90%	20%	NA	100%	Co.	NA	TBD	NA	NA
	May 06									

WORK ZONE POLICY: Non-Significant.

GENERAL: PE deposit rec'd 3/28/05. PE for Job FA7117 & FA7118.

ENV: RTA to SHPO 2/13/06. Coord from FHWA to Caddo Tribe 4/17/06. PE for FA7116.

SUR: DSUR to State Aid 5/22/06.

RDWY: Floodplain handling complete under FA7116. Hyd Anal complete to Bridge 11/30/15.

ROW: ROW acquired.

SA: Surveys req'd 4/5/05.

FA7117 Scotland-Little Red River Phase 2 (Reconst.) (S)

(Van Buren) (jb)

PERCENT COMPLETE
TARGET DATE
END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	20%	20%	NA	20%	Co.	NA	TBD	NA	NA
	May 06									

WORK ZONE POLICY: Non-Significant.

GENERAL: PE under FA7115.

RDWY: Floodplain handling complete under FA7116.

ROW: Ownership research to State Aid 6/19/08.

State Aid Jobs

FA7118 Scotland-Little Red River Phase 3 (Reconst.) (S)

(Van Buren) (jb)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	20%	20%	NA		Co.	NA	TBD	NA	NA
	May 06									

WORK ZONE POLICY: Non-Significant.

GENERAL: PE under FA7115.

RDWY: Floodplain handling complete under FA7116.

FA7512 Hwy. 10-North (S)

(Yell) (jb) (1.38 mi.)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	10%		95%	NA		Co.	NA	NA	NA	NA

WORK ZONE POLICY: Non-Significant.

GENERAL: Part of Job FA7508. New survey requested 3/23/09.

ENV: Env clearance under FA7508. Env reevaluation req'd.

SUR: Aerial photo flown 3/3/10.

RDWY: No floodplain SP req'd. Hyd anal complete to BR 1/24/13.

FA7519 Hwy. 7 - Co. Rd. 50 (S)

(Yell) (jb)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	40%	10%				NA	TBD		TBD
							SCHEDULED DATE: 2022			
	Jan 19									

WORK ZONE POLICY: Non-Significant.

ENV: Constraints to SA 3/27/19.

SUR: Add'l DSUR I.P. NTP to CON 11/27/17. CSUR 100%. DSUR 100% to State Aid 3/9/18. Aerial photo flown 7/12/17.

Ortho 100%. Add'l DSUR req'd 1/9/19, 100% to State Aid 3/15/19. Add'l DSUR (Hyd) 100% to State Aid 7/26/19.

RDWY: Floodplain SP req'd. Hyd Anal complete to State Aid 5/3/19.

SA: Surveys req'd 5/22/17. Add'l survey req'd 1/9/19, req'd traffic & prelim to ENV 1/10/19. Rec'd traffic 2/28/19. Add'l survey rec'd 3/15/19, 7/26/19.

State Aid Jobs

BR7615 Mulberry River Str. & Apprs. (S)

(Various) (jb)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	40%	50%				40%	100%		
							SCHEDULED DATE: 11-2021			
	Mar 20									

WORK ZONE POLICY: No work zone policy identified.

BRIDGE INFO: 13090 (34.34, Br. Repl., P0, Deck 5, Super. 6, Sub. 5, 1940); 13091 (14.17, Br. Repl., P0, SD, Deck 4, Super. 4, Sub. 4, Hist., 1930)

ENV: Bridge Marketing Letter sent 7/8/20. Env constraints to BR and SA 8/5/20. Tribal consultation letters sent 2/22/21.

ARS to SHPO 3/4/21. PIF to SHPO 3/30/21, response 4/13/21. MOA to FHWA 5/4/21, to SHPO 5/10/21.

SUR: CSUR 100%. DSUR 100%, to State Aid 03/11/20.

RDWY: Floodplain SP req'd. Hyd Anal complete to Bridge 4/20/20

BR: (JYP) Layout 95%. Prelim. Info to Env. 9/1/20. Historic Preference letter for Bridge 13091 to City of Mulberry 10/13/20. HBAC Recomm. to FHWA for Apv'l. 4/20/21.

MAT: Subsurf Invest to Br 3/24/2021. Embankment Evaluation to Br 5/11/2021.

TP&P: No railroad involvement.

SA: Crawford & Franklin Counties. PE dep rec 8/19/19 & 9/4/19. Req surveys 9/12/19. Req'd traffic 2/27/20. Rec'd survey 3/11/20. Req'd hyd 3/18/20. Rec'd Hyd. 4/20/20. Rec'd traffic 11/4/20.

STAFF MINUTES JOB INDEX

001725	18	020712	166	030536	232	040760	256	040879	243	060657	31
001726	20	020713	53	030537	243	040762	49	040880	240	060906	40
001727	14	020715	194	030538	247	040768	247	040881	240	061119	257
001728	26	020716	106	030539	239	040769	236	040884	239	061121	258
001873	28	020717	191	030549	232	040773	240	040888	61	061261	111
001930	205	020722	242	030550	248	040779	184	040889	32	061262	38
001938	205	020728	226	030554	248	040780	177	040894	205	061300	259
001966	207	020733	246	030555	249	040781	122	040895	25	061323	259
004980	63	020735	228	030556	248	040782	128	050171	175	061329	42
009916	55	020741	249	030557	231	040785	57	050182	217	061342	50
012143	129	020742	250	030558	231	040787	121	050342	72	061344	110
012156	111	020745	232	030560	248	040788	99	050347	48	061382	51
012157	96	020747	248	030561	238	040789	139	050393	257	061423	258
012227	67	020748	248	030562	232	040790	190	050394	257	061428	37
012270	148	020749	229	030563	239	040792	77	050398	228	061439	37
012275	41	020751	234	030564	239	040793	78	050399	231	061454	52
012305	152	020753	241	030565	237	040798	250	050405	233	061455	259
012326	208	020755	247	030567	239	040823	216	050406	238	061467	98
012327	70	020756	251	030568	245	040826	32	050408	247	061472	170
012328	112	020758	127	030569	246	040827	235	050410	230	061473	171
012362	20	020768	135	030570	230	040828	230	050413	68	061502	259
012363	233	020769	135	030571	231	040829	236	050414	209	061508	39
012364	231	020770	131	030572	231	040830	228	050415	185	061510	117
012365	237	020771	132	030573	238	040831	239	050416	185	061527	260
012366	209	020772	133	030574	248	040832	239	050417	73	061551	260
012369	14	020773	133	030577	250	040833	239	050418	74	061553	261
012384	211	020774	245	030578	230	040834	239	050419	204	061562	261
012388	211	020775	137	030579	231	040837	230	050420	114	061573	262
012390	94	020776	183	030580	231	040838	247	050422	95	061590	110
012393	97	020777	36	030582	231	040839	243	050423	88	061591	226
012397	18	020778	197	030583	239	040841	235	050436	226	061592	246
012398	211	020779	228	030584	239	040842	243	050438	235	061593	250
020315	28	020780	35	030591	119	040843	247	050440	238	061594	232
020316	28	020782	170	030592	72	040845	24	050441	246	061599	249
020365	206	020783	237	040086	223	040846	25	050442	238	061608	182
020462	29	020785	224	040486	57	040848	255	050443	228	061611	191
020470	30	020786	244	040520	221	040849	255	050444	228	061613	54
020475	212	030026	120	040575	254	040852	256	050445	234	061614	138
020480	253	030304	118	040621	64	040854	222	050448	234	061615	98
020588	180	030400	254	040659	222	040859	242	050450	233	061622	16
020590	195	030409	221	040680	254	040860	152	050452	246	061623	262
020611	31	030412	116	040683	174	040861	49	050455	235	061624	262
020615	127	030456	193	040713	79	040862	50	050458	229	061627	42
020626	192	030463	220	040714	19	040864	256	050459	226	061631	111
020628	179	030477	118	040717	255	040865	62	050460	229	061632	38
020661	31	030511	233	040720	149	040866	80	050461	232	061646	15
020675	134	030515	250	040721	103	040867	121	050464	238	061648	238
020676	132	030516	231	040723	123	040868	100	050465	250	061649	227
020678	29	030527	87	040746	150	040869	146	050474	187	061651	244
020692	246	030529	183	040748	24	040871	122	050475	88	061652	247
020696	251	030530	204	040751	150	040872	90	050476	74	061653	248
020702	99	030531	119	040752	151	040874	62	050477	100	061656	228
020708	244	030534	238	040758	151	040877	235	050478	172	061657	238

STAFF MINUTES JOB INDEX

061658	248	061747	175	070553	241	080659	232	090596	235	100981	97
061659	229	061748	206	070554	227	080663	269	090597	240	100983	242
061660	229	061749	249	070556	242	080668	269	090598	240	100984	187
061661	242	061750	15	070558	242	080674	106	090599	240	100985	162
061662	246	061751	242	070560	246	080675	216	090602	228	100988	244
061664	249	061752	224	070561	14	080676	91	090603	237	100991	69
061665	250	061753	267	070563	86	080677	145	090607	237	100993	171
061666	242	061754	15	070570	130	080678	71	090608	237	100995	143
061667	232	061755	268	070572	192	080680	249	090609	237	100997	173
061668	241	070212	31	070573	87	090069	215	090611	230	101001	157
061669	229	070367	136	070574	245	090218	26	090612	245	101003	142
061670	229	070373	172	080364	108	090237	94	090615	235	101009	92
061672	243	070416	160	080491	196	090238	147	090616	227	101010	155
061675	232	070424	172	080493	197	090338	124	090617	230	101013	163
061678	246	070439	86	080499	158	090377	269	090619	231	101017	156
061680	247	070442	214	080503	45	090392	270	090620	237	101018	244
061681	247	070446	241	080567	268	090393	270	090621	208	101021	247
061683	17	070458	129	080576	268	090421	271	090626	272	101022	245
061684	20	070471	131	080580	19	090424	65	090628	272	101023	235
061687	21	070488	229	080584	248	090431	145	090636	154	101024	244
061688	21	070495	248	080590	243	090433	189	090637	105	101025	243
061689	34	070500	249	080595	249	090435	60	090638	89	101026	229
061690	34	070503	242	080598	244	090436	271	090639	205	101027	232
061691	34	070505	238	080599	227	090489	103	090640	93	101030	226
061692	17	070507	236	080602	236	090490	219	090641	53	101035	33
061693	263	070508	40	080603	236	090498	105	090642	188	101041	233
061696	263	070509	109	080604	228	090506	90	090643	148	101048	243
061697	263	070511	46	080605	237	090512	153	090644	58	101049	245
061698	264	070512	46	080606	43	090513	153	090646	147	101050	245
061700	264	070513	85	080607	198	090514	154	090647	39	101051	249
061701	264	070514	146	080608	200	090523	66	090648	124	101052	247
061703	265	070523	236	080609	47	090524	272	090649	235	101053	140
061705	265	070524	236	080612	144	090536	230	090650	218	101054	186
061708	16	070525	248	080614	58	090543	233	090651	216	101062	217
061710	245	070529	227	080615	168	090544	244	100098	167	101067	235
061712	265	070530	227	080616	159	090547	229	100512	113	101068	238
061713	266	070533	228	080617	184	090548	250	100615	115	101071	234
061714	266	070534	231	080618	169	090549	178	100633	80	101072	226
061715	266	070535	234	080619	108	090550	107	100657	213	101074	243
061716	266	070537	244	080621	70	090554	125	100682	33	101078	245
061719	267	070539	240	080633	220	090555	44	100755	273	101080	249
061720	267	070540	240	080634	218	090556	56	100762	164	101081	234
061736	225	070541	242	080639	231	090558	89	100836	81	101083	233
061737	190	070542	243	080640	235	090559	61	100875	202	101085	249
061738	148	070544	250	080642	242	090578	104	100877	141	101086	250
061739	203	070545	250	080646	228	090579	65	100879	82	101087	232
061740	71	070546	228	080649	229	090580	224	100880	112	101092	230
061741	196	070547	233	080650	227	090581	93	100881	36	101094	245
061742	117	070548	248	080652	227	090589	227	100882	81	101095	245
061743	137	070549	227	080654	236	090590	235	100941	96	101097	246
061744	139	070550	231	080655	236	090591	246	100942	201	101101	226
061745	54	070551	240	080656	227	090592	230	100955	210	101102	229
061746	138	070552	241	080657	227	090595	235	100979	35	101104	229

STAFF MINUTES JOB INDEX

101105	234	110756	236
101106	243	110757	226
101108	26	110758	226
101110	27	110762	241
101111	27	110763	241
101114	199	110766	226
101120	165	110769	234
101121	199	110770	234
101122	56	110773	234
101124	161	110774	241
101126	169	110776	241
101127	173	110778	226
101128	125	110779	233
101129	91	110781	234
101130	73	110784	247
101131	113	110793	232
101133	162	110794	233
101134	91	110795	234
101135	202	110798	22
110124	75	110800	223
110509	252	110803	101
110568	128	110804	203
110614	102	110805	126
110651	23	110807	82
110676	253	110808	100
110691	226	A00004	236
110692	241	A00008	165
110693	230	A10008	241
110697	239	A20004	237
110700	233	A20005	237
110701	59	A30005	250
110703	188	A40009	196
110705	198	A50004	243
110706	59	A80003	230
110708	83	A80011	200
110709	84	CA0102	101
110710	240	CA0611	190
110711	22	CA0613	13
110713	76	CA0707	129
110715	126	CA0802	105
110716	176	CA0908	104
110717	83		
110720	181		
110728	238		
110739	236		
110740	240		
110741	240		
110743	242		
110744	244		
110746	245		
110750	233		
110753	234		
110755	246		