



Status of Improvements			
—	Programmed	●	Bridge
—	Scheduled	◆	Interchange
—	Under Construction	⊕	Intersection Improvement
—	Completed	⊙	Slide Repair
—		—	Roadway
- - -		- - -	New Location

Mississippi County

District 10
Job Status Map



SUMMARY OF CONSTRUCTION PROJECTS

MISSISSIPPI COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
001728*	Tennessee Line – Missouri Line P.E. Addt'l Rte.-Sec.: Crittenden 55-11	55	12	PE Only	Completed		Aug. 2021	-	\$184,616	-	\$369,231
012167	Hwy. 63 – Blytheville (Sel. Secs.) (Cable Median Barrier) (S) Addt'l Rte.-Sec.: Crittenden 55-11	55	12	Safety Improvements	Completed	Nov. 2012	Oct. 2013	39.55	\$2,581,731	44.01	\$5,493,044
100098	Ditch No. 6 Str. & Apprs. (S)	148	2	Structure & Approaches	Scheduled	Apr. 2022		0.50	< \$1 M	0.50	< \$1 M
100117	Ditch 25 Culvert (Hwy. 181)	181	4	Structure & Approaches	Programmed			-	< \$1 M	-	< \$1 M
100121*	I-55 Rest Area Renovations (Blytheville)	55	12	Roadside Appurtenances	Programmed			-	< \$1 M	-	< \$1 M
100209	Sandy Bayou & Ditch No. 40 Strs. & Apprs. (S)	181	1	Structures & Approaches	Programmed			-	< \$1 M	-	< \$1 M
100211*	Bardstown & Hilton Rest Areas Modification	55	12	Roadside Appurtenances	Programmed			-	< \$1 M	-	< \$1 M
100266	Honey Cypress Crk. No. 2 Str. & Apprs. (S)	77	1	Structure & Approaches	Programmed			-	< \$1 M	-	< \$1 M
100301*	Jonesboro – Blytheville (PE)	18	6	PE Only	Programmed			-	-	-	-
100307	Hwy. 181 – West (S)	18	6	Major Widening	Completed	Jul. 2010	Dec. 2012	2.63	\$8,626,637	2.63	\$8,626,637
100432	Ditch No. 24 Str. & Apprs. (Burdette) (S)	148	2	Structure & Approaches	Programmed			-	< \$1 M	-	< \$1 M
100559*	Blytheville Historic Bus Station Restoration (ATEP-02) (S)			Enhancement	Completed	Mar. 2006	Mar. 2017	-	\$284,123	-	\$284,123
100601*	Osceola, AR – Millington, TN Toll Turnpike Feasibility Study (S)	New		Study	Completed		Nov. 2016	-	\$763,375	-	\$763,375
100618*	St. Francis River – Hwy. 181 NEPA Study (S) Addt'l Rte.-Sec.: Craighead 18-4	18	5	Study	Completed	Oct. 2016	Oct. 2016	-	\$459,916	-	\$919,833
100653	Monette Bypass – Manila (S) Addt'l Rte.-Sec.: Craighead 18-4	18	5	Major Widening	Completed	Jun. 2013	Jul. 2017	5.35	\$13,126,675	6.91	\$17,047,630
100654	Hwy. 18 Improvements (Manila) (S)	18	5	Major Widening	Completed	Oct. 2015	Aug. 2018	4.07	\$14,552,171	4.07	\$14,552,171
100705	Hwy. 18/BNSF R.R. Overpass Str. & Apprs. (Blytheville) (S)	18	7	Structure & Approaches	Completed	Sep. 2011	Mar. 2014	0.20	\$10,954,060	0.20	\$10,954,060
100716	So. of Hwy. 61 – No. of Hwy. 18 (F)	55	12	Rehabilitation	Completed	Sep. 2010	Jul. 2012	5.21	\$23,982,007	5.21	\$23,982,007
100723	Clear Lake Str. & Apprs. (S)	148	1	Structure & Approaches	Completed	Sep. 2011	Oct. 2013	0.21	\$2,269,250	0.21	\$2,269,250
100724	Ditch No. 6 Str. & Apprs. (Blytheville) (S)	312	2	Structure & Approaches	Completed	Jun. 2011	Oct. 2011	0.03	\$569,592	0.03	\$569,592
100740	Hwy. 61 – S. Holland St. (Hwy. 18) (Blytheville) (S)	18	7	Major Widening	Completed	Sep. 2012	Jul. 2016	1.08	\$6,529,286	1.08	\$6,529,286
100744*	Manila – East & West (Overlay) (S) Addt'l Rte.-Sec.: Mississippi 18-6	18	5	Resurfacing	Programmed			2.98	< \$1 M	2.98	< \$1 M
100760	Left Hand Chute of Little River Strs. & Apprs. (S) Addt'l Rte.-Sec.: Mississippi 140-2	77	3	Structures & Approaches	Completed	Jan. 2016	Sep. 2018	0.56	\$4,705,005	0.56	\$4,705,005
100771*	Gosnell SRTS I (2011)			Miscellaneous	Completed	Jul. 2014	Nov. 2018	-	\$49,158	-	\$49,158
100773*	Walnut Street R.R. Signals (Blytheville) (S)			RR Crossing	Completed		Oct. 2017	-	\$230,417	-	\$230,417

* Job not shown on county map.

SUMMARY OF CONSTRUCTION PROJECTS

MISSISSIPPI COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
100778	Hwy. 61 – Hwy. 119 (Osceola) (Overlay) (S) Addt'l Rte.-Sec.: Mississippi 140-2	61	2	Resurfacing	Completed	May. 2012	Sep. 2012	1.22	\$541,495	1.22	\$541,495
100791	Hwy. 61 (Sel. Secs.) (Overlay) (S) Addt'l Rte.-Sec.: Mississippi 61-3	61	2	Resurfacing	Completed	Apr. 2013	Sep. 2013	6.81	\$1,525,015	6.81	\$1,525,015
100794*	Manila City Park Trail (S)			Enhancement	Completed	Jul. 2014	Jan. 2015	-	\$92,019	-	\$92,019
100795*	Osceola City Park Trail (S)			Enhancement	Completed	Nov. 2015	Dec. 2018	-	\$29,776	-	\$29,776
100809	Hwy. 198 – Hwy. 140 (Overlay) (S)	61	2	Resurfacing	Completed	Feb. 2014	May. 2014	3.76	\$788,923	3.76	\$788,923
100814	Hwy. 312 – Hwy. 137S (Overlay) (S)	137	1	Resurfacing	Completed	Apr. 2014	Sep. 2014	1.60	\$417,351	1.60	\$417,351
100817	I-55 – Hwy. 980 (Blytheville) (Overlay) (S)	18	7	Resurfacing	Completed	Apr. 2014	Sep. 2014	1.44	\$635,403	1.44	\$635,403
100832*	Hwy. 198 RR Signal Upgrade (S. of Osceola) (S)	198	0	RR Crossing	Completed	Apr. 2015	Jul. 2017	-	\$350,000	-	\$350,000
100834	Ditch at L.M. 0.82 Str. & Apprs. (S)	312	1	Structure & Approaches	Sub. Completed	Nov. 2019	Nov. 2020	0.10	\$1,146,396	0.10	\$1,146,396
100838	Shady Grove – Hwy. 140 (Sel. Secs.) (S)	77	2	Resurfacing	Completed	Jan. 2017	Sep. 2017	9.60	\$2,245,621	9.60	\$2,245,621
100839	Ditch No. 43 Str. & Apprs. (S)	181	2	Structure & Approaches	Completed	Oct. 2018	Aug. 2019	0.02	\$523,486	0.02	\$523,486
100846	BNSF RR – End State Maint. (Armored) (Overlay) (S)	18	7	Resurfacing	Completed	Mar. 2016	Jul. 2016	2.68	\$682,346	2.68	\$682,346
100865*	E. Keiser Ave. RR Signal Upgrade (Osceola) (S)	CS		RR Crossing	Completed		Nov. 2018	-	\$295,000	-	\$295,000
100871	Hwy. 14 Str. & Apprs. (S)	14	16	Structure & Approaches	Sub. Completed	Sep. 2018	Mar. 2021	0.45	\$4,961,325	0.45	\$4,961,325
100886	Hwy. 181 – Hwy. 61 (S)	18	6	Resurfacing	Sub. Completed	Jan. 2020	Nov. 2020	10.83	\$4,493,701	10.83	\$4,493,701
100887	Hwys. 150 & 181 (Gosnell) (Sel. Secs.) (S) Addt'l Rte.-Sec.: Mississippi 181-4	150	0	Resurfacing	Completed	Jan. 2018	Jun. 2018	4.05	\$1,259,861	4.05	\$1,259,861
100888*	W. Main St. RR Signals Upgrade (Blytheville) (S)			RR Crossing	Completed		Dec. 2018	-	\$158,706	-	\$158,706
100891	Hwy. 148 – Hwy. 18 (Blytheville) (S)	239	1	Resurfacing	Sub. Completed	Feb. 2020	Apr. 2021	4.29	\$1,449,236	4.29	\$1,449,236
100892	Missouri State Line – Hwy. 18B (S)	77	1	Resurfacing	Completed	May. 2018	Sep. 2018	11.94	\$3,421,145	11.94	\$3,421,145
100897*	Co. Rd. 378 RR Signals (S of Blytheville) (S)			RR Crossing	Completed	May. 2017	Nov. 2018	-	\$350,317	-	\$350,317
100908	Hwy. 14 – Hwy. 198 (S)	61	2	Resurfacing	Completed	Apr. 2018	Oct. 2018	6.67	\$1,794,362	6.67	\$1,794,362
100912	Hwy. 18 – Hwy. 77 (Leachville) (S)	119	4	Resurfacing	Completed	May. 2018	Apr. 2019	3.36	\$1,091,243	3.36	\$1,091,243
100922	Hwy. 136 – East (S)	140	2	Resurfacing	Completed	Jul. 2017	Nov. 2017	5.76	\$1,440,500	5.76	\$1,440,500
100926	Toluca – Hwy. 148 (S)	61	3	Resurfacing	Completed	Feb. 2018	Oct. 2018	1.70	\$659,099	1.70	\$659,099
100929	Hwy. 158 – Hwy. 119 (S)	325	1	Resurfacing	Completed	Apr. 2017	Nov. 2017	3.50	\$923,665	3.50	\$923,665
100948	Hwy. 312 (Mississippi Co.) (Sel. Secs.) (S) Addt'l Rte.-Sec.: Mississippi 312-3	312	1	Resurfacing	Completed	May. 2017	Oct. 2017	5.56	\$1,342,461	5.56	\$1,342,461
100952*	Osceola Sports Complex Trail (TAP-16) (S)			Roadside Appurtenances	Completed	Feb. 2018	Jul. 2019	-	\$161,287	-	\$161,287

* Job not shown on county map.

SUMMARY OF CONSTRUCTION PROJECTS

MISSISSIPPI COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
100955	Hwys. 77, 140, 158, & 181 Strs. & Apprs. (Mississippi Co.) (S) Addt'l Rte.-Sec.: Mississippi 140-2, 158-1, 181-1/2	77	2	Structures & Approaches	Scheduled	Jan. 2022		2.35	\$20 - \$30 M	2.35	\$20 - \$30 M
100961*	Osceola Corridor RR Signal Upgrade (Osceola) (S)			RR Crossing	Completed		Feb. 2021	-	\$478,261	-	\$478,261
100967*	Hwy. 18 RR Signal Upgrades (East of Armorel) (S)	18	7	RR Crossing	Programmed			-	< \$1 M	-	< \$1 M
100968*	Hwy. 61 RR Signals (Osceola) (S)	61	2	RR Crossing	Completed	Jan. 2018	Jul. 2019	-	\$212,100	-	\$212,100
100970*	W. Cherry St. RR Signals (Blytheville) (S)			RR Crossing	Programmed			-	< \$1 M	-	< \$1 M
100980	Hwy. 61 – Co. Rd. 623 (S)	198	10	Reconstruction	Sub. Completed	Jul. 2019	Aug. 2020	3.37	\$2,647,423	3.37	\$2,647,423
100998	Ditch No. 13 Str. & Apprs. (S)	151	1	Structure & Approaches	Under Construction	Aug. 2020	Late 2021	0.03	\$688,413	0.03	\$688,413
101001	Ditch No. 35 Str. & Apprs. (S)	120	1	Structure & Approaches	Scheduled	Apr. 2022		0.40	\$1 - \$3 M	0.40	\$1 - \$3 M
101008	Little Cypress Ditch Str. & Apprs. (S)	308	2	Structure & Approaches	Under Construction	Aug. 2020	Oct. 2021	0.04	\$602,234	0.04	\$602,234
101009	Ditch No. 30 Str. & Apprs. (Blytheville) (S)	61	3	Structure & Approaches	Scheduled	Feb. 2022		0.36	\$1 - \$3 M	0.36	\$1 - \$3 M
101022	Hwy. 181 – Hwy. 77 (S)	158	1	Resurfacing	Scheduled	Apr. 2022		5.90	< \$1 M	5.90	< \$1 M
101023	Crittenden Co. Line – Wilson (Sel. Secs.) (S)	61	2	Resurfacing	Scheduled	Apr. 2022		10.60	\$1 - \$3 M	10.60	\$1 - \$3 M
101024	Hwy. 312 – Hwy. 150 (S)	137	1	Resurfacing	Scheduled	Feb. 2022		6.48	\$1 - \$3 M	6.48	\$1 - \$3 M
101044*	Hwy. 150 RR Signals Upgrade (N. of Blytheville) (S)	150	0	RR Crossing	Under Construction			-	\$0	-	\$0
101049	Hwy. 61 – I-55 (S)	158	1	Resurfacing	Scheduled	Jan. 2022		3.97	< \$1 M	3.97	< \$1 M
101056	Hwy. 18 – Hwy. 137 (S)	137	15	Resurfacing	Sub. Completed	Sep. 2019	Mar. 2020	2.54	\$692,199	2.54	\$692,199
101064*	District 10 Sealing Program (2020) (S) Addt'l Rte.-Sec.: Various	55	12	Sealing	Programmed			14.67	< \$1 M	67.84	\$1 - \$3 M
101092	Holland St. – I-55 (Blytheville) (S)	18	7	Resurfacing	Scheduled	2023		1.46	\$1 - \$3 M	1.46	\$1 - \$3 M
101094	Poinsett Co. Line – National Ditch (S)	140	2	Resurfacing	Scheduled	2024		9.05	\$3 - \$5 M	9.05	\$3 - \$5 M
101095	Hwys. 140 & 181 (Sel. Secs.) (S) Addt'l Rte.-Sec.: Mississippi 181-2	140	2	Resurfacing	Scheduled	2023		7.76	\$3 - \$5 M	7.76	\$3 - \$5 M
101097	N. of Dell – Gosnell (S)	181	3	Resurfacing	Scheduled	2024		9.95	\$3 - \$5 M	9.95	\$3 - \$5 M
101108	Crittenden Co. Line – Bassett (S)	55	12	Resurfacing	Programmed			7.27	\$1 - \$3 M	7.27	\$1 - \$3 M
101109	Bassett – Hwy. 181 (S)	55	12	Resurfacing	Sub. Completed	May. 2020	Oct. 2020	9.91	\$5,992,538	9.91	\$5,992,538
101110	Hwy. 158 – Hwy. 148 (F)	55	12	Resurfacing	Programmed			5.44	\$3 - \$5 M	5.44	\$3 - \$5 M
101111	Hwy. 148 – So. of Hwy. 61 (S)	55	12	Resurfacing	Scheduled	Feb. 2022		4.43	\$30 - \$40 M	4.43	\$30 - \$40 M
101129	Frenchmans Bayou Str. & Apprs. (S)	61	2	Structure & Approaches	Scheduled	Aug. 2023		-	\$1 - \$3 M	-	\$1 - \$3 M
101134	Hwy. 61 & Hwy. 325 Inters. Impvts. (Osceola) (S) Addt'l Rte.-Sec.: Mississippi 325-0	61	2	Safety Improvements	Scheduled	Jan. 2024		-	< \$1 M	-	< \$1 M

* Job not shown on county map.

SUMMARY OF CONSTRUCTION PROJECTS

MISSISSIPPI COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
A00002	Hwy. 61 – Hwy. 158 (S)	119	2	Resurfacing	Sub. Completed	Feb. 2020	Jun. 2020	7.22	\$2,381,807	7.22	\$2,381,807
A00006	Ditch No. 53 Str. & Apprs. (S)	77	3	Structure & Approaches	Under Construction	Jul. 2020		0.02	\$125,300	0.02	\$125,300
A00007*	District 10 Resurfacing Program (2021) (S) Addt'l Rte.-Sec.: Various	77	3	Resurfacing	Programmed			20.92	< \$1 M	79.68	< \$1 M
BB1003	Hwy. 181 – Hwy. 158 (F)	55	12	Resurfacing	Completed	Jun. 2013	Aug. 2014	7.78	\$28,983,450	7.78	\$28,983,450
BB1006	No. of Hwy. 18 – Missouri St. Line (S)	55	12	Reconstruction	Completed	Sep. 2014	Mar. 2016	4.18	\$25,362,156	4.18	\$25,362,156
C47001*	Blytheville Moultire Dr. Olay(sel. Secs.) (S)	CS		Resurfacing	Completed	Jun. 2014	Oct. 2014	1.23	\$286,206	1.23	\$286,206
C47002*	Etawah Brackett Rd. Surfacing(sel. Secs.) (S)			Resurfacing	Completed	Jun. 2015	Sep. 2015	0.80	\$252,661	0.80	\$252,661
C47003*	Keiser Main St. & School St. Surf. & Olay (S)	CS		Resurfacing	Completed	Sep. 2014	May. 2015	0.84	\$168,478	0.84	\$168,478
C47004*	Burdette, Dyess&joiner Olay (Sel. Secs.) (S)			Resurfacing	Completed	Apr. 2015	Jul. 2015	4.39	\$791,108	4.39	\$791,108
C47005*	Osceola & Wilson Overaly (Sel. Secs.) (S)	CS		Resurfacing	Completed	Mar. 2016	May. 2016	2.38	\$399,780	2.38	\$399,780
C47006*	Dell & Gosnell Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed	May. 2018	Nov. 2018	3.69	\$421,688	3.69	\$421,688
C47007*	Etawah Surfacing (Sel. Secs.) (S)			Resurfacing	Completed	Jun. 2018	Oct. 2018	0.60	\$206,042	0.60	\$206,042
C47008*	Blytheville Overlay (Sel. Secs)	CS		Resurfacing	Sub. Completed	Jun. 2019	May. 2020	1.10	\$285,626	1.10	\$285,626
C47009*	Joiner & Keiser Overlay (Sel. Secs.)(s)	CS		Resurfacing	Completed	Jun. 2019	Sep. 2019	2.38	\$412,290	2.38	\$412,290
C47010*	Manila & Wilson Overlay (S)	CS		Resurfacing	Sub. Completed	May. 2021	Sep. 2021	3.06	\$499,984	3.06	\$499,984
C47011*	Bassett & Luxora Overlay (S)	CS		Resurfacing	Sub. Completed	May. 2020	Nov. 2020	1.90	\$397,942	1.90	\$397,942
C47012*	Dyess Overlay (S)	CS		Resurfacing	Under Construction	Jun. 2021	Late 2021	1.06	\$382,282	1.06	\$382,282
C76010*	Leachville, Manila& Monette Olay(sel Secs)(s) Addt'l Rte.-Sec.: Craighead CS	CS		Resurfacing	Completed	Jul. 2014	Jan. 2015	2.49	\$309,276	4.07	\$507,010
C76050*	Bono, Leachville & Monette Overlay & Surf. Addt'l Rte.-Sec.: Craighead CS	CS		Resurfacing	Completed	Apr. 2019	Jul. 2019	-	\$382,727	-	\$765,454
CA1002	Manila – East (Widening) (S)	18	6	Major Widening	Sub. Completed	Nov. 2016	Sep. 2021	1.80	\$35,471,090	1.80	\$35,471,090
SA4741*	Mississippi County Olay No. 2(SEL. Secs.)(s)	CR		Resurfacing	Completed	May. 2012	Aug. 2012	2.30	\$371,024	2.30	\$371,024
SA4742*	Hwy. 18-South (Base) (S)	CR		Base	Completed	Sep. 2014	Dec. 2014	-	\$361,660	-	\$361,660
SA4743*	Hwy. 18-South (Surfacing) (S)	CR		Resurfacing	Completed	Jun. 2015	Sep. 2015	2.27	\$357,275	2.27	\$357,275
SA4744*	Hwy. 61-South (Overlay) (S)	CR		Resurfacing	Completed	Jun. 2016	Oct. 2016	2.01	\$272,391	2.01	\$272,391
SA4745*	Hwy. 158 - Hwy. 61 Overlay (Sel. Secs.) (S)	CR		Resurfacing	Completed	May. 2017	Nov. 2017	3.48	\$485,714	3.48	\$485,714
SA4746*	Mississippi Co. Ovrly No. 3 (Sel. Secs.) (S)	CR		Resurfacing	Completed	Feb. 2018	Jun. 2018	3.80	\$561,960	3.80	\$561,960
Totals For All Projects In Mississippi County								284.11	\$313,094,448		

* Job not shown on county map.