



Status of Improvements	
— Programmed	● Bridge
— Scheduled	◆ Interchange
— Under Construction	⊕ Intersection Improvement
— Completed	⊙ Slide Repair
	— Roadway
	■ New Location

Woodruff County

District 1
Job Status Map



SUMMARY OF CONSTRUCTION PROJECTS
WOODRUFF COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp.	County Totals		Project Totals	
							Date	Length (Mi)	Cost	Length (Mi)	Cost
012287	Hwy. 367 – Crittenden Co. Line (S) Addt'l Rte.-Sec.: Cross 64-15/16; White 64-11; Woodruff 64-13/14	64	12	Resurfacing	Sub. Completed	Jul. 2017	Dec. 2018	22.09	\$6,766,605	62.51	\$19,149,095
110541	Bayou DeView Str. & Apprs. (S)	38	3	Structure & Approaches	Completed	Jan. 2013	Jun. 2015	0.66	\$3,382,309	0.66	\$3,382,309
110596	Augusta – East (Sel. Secs.) (Overlay) (S) Addt'l Rte.-Sec.: Cross 64-15	64	13	Resurfacing	Completed	Jun. 2013	Oct. 2013	0.90	\$234,491	3.39	\$868,486
110605	Hwy. 64 – South (Overlay) (S) Addt'l Rte.-Sec.: Cross 49-6	49	7	Resurfacing	Completed	Apr. 2014	Sep. 2014	3.16	\$673,424	5.99	\$1,270,611
110615	Hwy. 33 Str. & Apprs. (S)	33	7	Structure & Approaches	Sub. Completed	Oct. 2018	Nov. 2019	0.02	\$809,127	0.02	\$809,127
110620	Ditch at L.M. 10.96 Str. & Apprs. (S)	17	4	Structure & Approaches	Sub. Completed	Jan. 2019	Oct. 2019	0.04	\$764,773	0.04	\$764,773
110627	Hwy. 145 – Hwy. 64 (Overlay) (S)	64	14B	Resurfacing	Completed	Mar. 2016	Sep. 2016	3.15	\$343,869	3.15	\$343,869
110685*	District 1 Sealing Program (2018) (S) Addt'l Rte.-Sec.: Various	145	4	Sealing	Completed		Dec. 2019	14.24	\$204,557	89.38	\$1,284,899
110703	Locust Slough Str. & Apprs. (S)	260	2	Structure & Approaches	Scheduled	May. 2022		0.17	< \$1 M	0.17	< \$1 M
110723*	McCrory Hwy. 145 Sidewalks (TAP-18) (S)			Roadside Appurtenances	Completed	Apr. 2020	Sep. 2020	0.28	\$134,401	0.28	\$134,401
110726*	Hwy. 17 RR Signals Upgrade (Patterson) (S)	17	4	RR Crossing	Under Construction			-	\$0	-	\$0
110756	White Co. Line – Crittenden Co. Line (Sel. Secs.) (S) Addt'l Rte.-Sec.: Cross 64-15/16; Woodruff 64-13/14	64	12	Resurfacing	Scheduled	2024		22.08	\$1 - \$3 M	52.73	\$1 - \$3 M
110793	Hwy. 260 – Hwy. 64 (S)	33	7	Resurfacing	Scheduled	2024		3.03	< \$1 M	3.03	< \$1 M
110794	Prairie Co. Line – Hwy. 17 (S)	38	2	Resurfacing	Scheduled	2024		6.26	< \$1 M	6.26	< \$1 M
110795	North of Hunter – Monroe Co. Line (S)	49	7	Resurfacing	Scheduled	2024		7.10	\$1 - \$3 M	7.10	\$1 - \$3 M
110802*	Bayou Deview Water Trail Impvts. (RTP-20) (S)			Enhancement	Programmed			-	< \$1 M	-	< \$1 M
A10009*	District 1 Resurfacing Program (2021) (S) Addt'l Rte.-Sec.: Various	33	7	Resurfacing	Programmed			22.67	< \$1 M	85.83	< \$1 M
AX0001	Hwys. 29, 49 & 167 (Sel. Secs.) (S) Addt'l Rte.-Sec.: Cleveland 167-8; Hempstead 29-4	49	7	Resurfacing	Sub. Completed	Jan. 2021	Jul. 2021	5.50	\$528,045	15.94	\$1,530,369
C74001*	McCrory Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed	Feb. 2014	May. 2014	1.62	\$207,912	1.62	\$207,912
C74002*	Cotton Plant Street Imprvmnts (Sel. Secs.)(s)	CS		Resurfacing	Completed	Jun. 2014	Aug. 2014	1.22	\$249,197	1.22	\$249,197
C74003*	Patterson Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed	May. 2017	Oct. 2017	2.11	\$193,213	2.11	\$193,213
C74004*	Cttn Plnt& McCrory Ovrlly & Surf (Sel Secs)(s)	CS		Resurfacing	Completed	Apr. 2018	Jun. 2018	3.64	\$484,730	3.64	\$484,730
C74006*	Augusta Overlay No. 2 (S)			Resurfacing	Under Construction	Jan. 2021	Oct. 2021	2.13	\$370,346	2.13	\$370,346
C74007*	Hunter Overlay & Surfacing (S)	CS		Resurfacing	Sub. Completed	Feb. 2021	Jul. 2021	1.97	\$216,795	1.97	\$216,795

* Job not shown on county map.

SUMMARY OF CONSTRUCTION PROJECTS

WOODRUFF COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	<i>Estimated or</i> Sub. Comp.	County Totals		Project Totals	
							Date	Length (Mi)	Cost	Length (Mi)	Cost
C76018*	Brinkley and Hunter Overlay (Sel. Secs.) (S)			Resurfacing	Completed	Apr. 2015	Jun. 2015	1.70	\$0	3.39	\$406,185
C76028*	Augusta & Tupelo Overlay (Sel. Secs.) (S)			Resurfacing	Completed	Feb. 2016	May. 2016	1.86	\$208,012	3.91	\$437,272
SA7439*	Woodruff Co. Reseal No. 9 (Sel. Secs.) (S)	CR		Sealing	Completed	Jun. 2012	Sep. 2012	3.30	\$94,068	3.30	\$94,068
SA7440*	Woodruff Co. Leveling & Reseal (Sel Secs) (S)	CR		Resurfacing	Completed	Jun. 2014	Sep. 2014	9.98	\$296,483	9.98	\$296,483
SA7441*	Woodruff Co. Surfacing No. 2 (Sel. Sec.) (S)	CR		Resurfacing	Completed	Jul. 2014	Sep. 2014	0.70	\$145,125	0.70	\$145,125
SA7442*	Woodruff Co. Surfacing No. 3 (Sel. Secs.) (S)	CR		Resurfacing	Completed	Jul. 2015	Oct. 2015	0.25	\$191,439	0.25	\$191,439
SA7443*	Woodruff Co. Reseal No. 10 (Sel. Secs.) (S)	CR		Resurfacing	Completed	Jun. 2016	Aug. 2016	4.00	\$111,536	4.00	\$111,536
SA7444*	Woodruff Co. Overlay (Sel. Secs.) (S)	CR		Resurfacing	Completed	Jun. 2016	Aug. 2016	1.94	\$227,213	1.94	\$227,213
SA7445*	Woodruff Co. Surfacing No. 4 (Sel. Secs.) (S)	CR		Resurfacing	Completed	May. 2018	Oct. 2018	3.35	\$357,524	3.35	\$357,524
SA7446*	Woodruff Co. Overlay No. 2 (S)	CS		Resurfacing	Sub. Completed	Feb. 2020	May. 2020	3.61	\$472,578	3.61	\$472,578
Totals For All Projects In Woodruff County								132.06	\$22,540,772		

* Job not shown on county map.