



# SUMMARY OF CONSTRUCTION PROJECTS

## ASHLEY COUNTY

| Job No. | Job Name  | Rte. | Sec. | Type Work              | Status             | Let Date  | Estimated or<br>Sub. Comp.<br>Date | County Totals |               | Project Totals |               |
|---------|---|------|------|------------------------|--------------------|-----------|------------------------------------|---------------|---------------|----------------|---------------|
|         |   |      |      |                        |                    |           |                                    | Length (Mi)   | Cost          | Length (Mi)    | Cost          |
| 012062* | I-69 Connector Extension Study (F)<br>Addt'l Rte.-Sec.: Bradley 530-11; Drew 530-9; Union 530-12        | 530  | 10   | Study                  | Completed          | Aug. 2006 | May. 2014                          | -             | \$187,500     | -              | \$1,135,620   |
| 012284  | Ballard Rd. – Crossett (Sel. Secs.) (S)<br>Addt'l Rte.-Sec.: Union 82-7                                 | 82   | 8    | Resurfacing            | Sub. Completed     | Feb. 2020 | Sep. 2020                          | 8.80          | \$4,149,041   | 12.13          | \$5,719,076   |
| 020437  | Hwy. 133 Spur – Hwy. 52 (North Crossett) (S)  | 133  | 2    | Major Widening         | Programmed         |           |                                    | 1.25          | \$5 - \$10 M  | 1.25           | \$5 - \$10 M  |
| 020472* | Hamburg SRTS I (2007 & 2008)  |      |      | Roadside Appurtenances | Completed          | Mar. 2011 | Dec. 2014                          | -             | \$399,763     | -              | \$399,763     |
| 020509  | Hwy. 165 Str. & Apprs. (Montrose) (S)   | 82   | 9    | Structure & Approaches | Completed          | Jun. 2013 | Oct. 2015                          | 0.06          | \$8,076,608   | 0.06           | \$8,076,608   |
| 020520  | Hwy. 133/3rd Ave. & Hwy. 133T/3rd Ave. Signals Rehab. (Crossett) (S)<br>Addt'l Rte.-Sec.: Ashley 133-0T | 133  | 0    | Safety Improvements    | Completed          | Mar. 2012 | Feb. 2013                          | -             | \$415,106     | -              | \$415,106     |
| 020521  | Hwy. 133/9th Ave. Signal Rehab. (Crossett) (S)  | 133  | 0    | Safety Improvements    | Completed          | Apr. 2013 | Jan. 2014                          | -             | \$247,783     | -              | \$247,783     |
| 020534  | Co. Rd. 411 – Hwy. 425 (East of Crossett) (S)   | 82   | 8    | Major Widening         | Sub. Completed     | Nov. 2016 | May. 2021                          | 5.33          | \$24,690,884  | 5.33           | \$24,690,884  |
| 020536* | Wilmot City Park Trail (S)  |      |      | Enhancement            | Completed          | Apr. 2012 | Dec. 2014                          | -             | \$107,516     | -              | \$107,516     |
| 020546  | Louisiana Line – North of Wilmot (Overlay) (S)  | 165  | 1    | Resurfacing            | Completed          | Apr. 2013 | Sep. 2013                          | 5.20          | \$2,017,275   | 5.20           | \$2,017,275   |
| 020563  | Wall Rd. – Hwy. 133 (Overlay) (S)   | 82   | 8    | Resurfacing            | Completed          | Apr. 2014 | Aug. 2014                          | 2.15          | \$933,352     | 2.15           | \$933,352     |
| 020592  | Drew Co. Line – North & South (Mill & Inlay) (S)<br>Addt'l Rte.-Sec.: Drew 165-2                        | 165  | 1    | Resurfacing            | Completed          | Jun. 2016 | Oct. 2016                          | 6.94          | \$1,375,103   | 9.34           | \$1,850,643   |
| 020598* | City Park Trail (Ph. 2) (Wilmot) (RTP-15) (S)   |      |      | Enhancement            | Completed          | Apr. 2017 | Feb. 2018                          | -             | \$196,315     | -              | \$196,315     |
| 020599* | Delta Heritage Trail: Rohwer – Watson (RTP-15) (S)  |      |      | Enhancement            | Completed          | Oct. 2018 | Mar. 2019                          | -             | \$5,337,894   | -              | \$5,337,894   |
| 020602* | Cherry St. & Milan St. Sidewalks (Hamburg) (SRTS-15) (S)  |      |      | Enhancement            | Completed          | Oct. 2016 | Nov. 2018                          | -             | \$266,250     | -              | \$266,250     |
| 020633  | Hwy. 133 – Hwy. 82 (Crossett) (S)   | 133  | 0T   | Resurfacing            | Completed          | Apr. 2019 | Jul. 2019                          | 1.49          | \$734,980     | 1.49           | \$734,980     |
| 020636  | Hwy. 133S – Hwy. 189 (Sel. Secs.) (S)   | 133  | 1    | Resurfacing            | Completed          | May. 2017 | Oct. 2017                          | 8.00          | \$2,997,503   | 8.00           | \$2,997,503   |
| 020639  | Hwy. 52 – North (S)   | 165  | 1    | Resurfacing            | Completed          | Apr. 2019 | Jul. 2019                          | 10.59         | \$2,588,807   | 10.59          | \$2,588,807   |
| 020662  | Hwys. 82 & 425 (Hamburg) (Sel. Secs.) (S)<br>Addt'l Rte.-Sec.: Ashley 425-2                             | 82   | 8    | Resurfacing            | Completed          | Jan. 2017 | Jun. 2017                          | 2.70          | \$1,526,661   | 2.70           | \$1,526,661   |
| 020676  | E. of Hamburg – Mist (Widening) (S)   | 82   | 9    | Major Widening         | Scheduled          | Nov. 2022 |                                    | 3.40          | \$15 - \$20 M | 3.40           | \$15 - \$20 M |
| 020681* | Hwy. 82B RR Signal Upgrade (Montrose) (S)   | 82   | 9C   | RR Crossing            | Completed          | Jul. 2017 | Jul. 2021                          | -             | \$175,013     | -              | \$175,013     |
| 020684* | Hwy. 82 RR Signal Upgrade (Crossett) (S)  | 82   | 8    | RR Crossing            | Under Construction | Sep. 2019 |                                    | -             | \$378,200     | -              | \$378,200     |
| 020686* | Wilmot Downtown Sidewalks (TAP-17) (S)  |      |      | Enhancement            | Programmed         |           |                                    | -             | < \$1 M       | -              | < \$1 M       |
| 020711* | Hwy. 8 RR Signals Upgrade (Parkdale) (S)  | 8    | 14   | RR Crossing            | Under Construction |           |                                    | -             | \$0           | -              | \$0           |
| 020727* | District 2 Sealing Program (2020) (S)<br>Addt'l Rte.-Sec.: Various                                      | 8    | 13   | Sealing                | Programmed         |           |                                    | 8.58          | < \$1 M       | 81.83          | \$1 - \$3 M   |

\* Job not shown on county map.

# SUMMARY OF CONSTRUCTION PROJECTS

## ASHLEY COUNTY

| Job No. | Job Name  | Rte. | Sec. | Type Work      | Status             | Let Date  | Estimated or Sub. Comp. Date | County Totals |               | Project Totals |               |
|---------|---|------|------|----------------|--------------------|-----------|------------------------------|---------------|---------------|----------------|---------------|
|         |   |      |      |                |                    |           |                              | Length (Mi)   | Cost          | Length (Mi)    | Cost          |
| 020735  | Fountain Hill – South (Sel. Secs.) (S)<br>Addt'l Rte.-Sec.: Ashley 133-1      | 8    | 13   | Resurfacing    | Scheduled          | 2024      |                              | 9.83          | \$1 - \$3 M   | 9.83           | \$1 - \$3 M   |
| 020762  | Hamburg – Montrose (S)  | 82   | 9    | Resurfacing    | Sub. Completed     | Apr. 2021 | Oct. 2021                    | 18.63         | \$4,549,265   | 18.63          | \$4,549,265   |
| 020768  | Montrose – Hwy. 293 (Widening) (S)<br>Addt'l Rte.-Sec.: Ashley 82-10          | 82   | 9    | Major Widening | Scheduled          | Nov. 2024 |                              | 4.21          | \$15 - \$20 M | 4.21           | \$15 - \$20 M |
| 020770  | Hamburg – East (Widening) (S)   | 82   | 9    | Major Widening | Programmed         |           |                              | 2.70          | \$15 - \$20 M | 2.70           | \$15 - \$20 M |
| 020771  | Mist – Hwy. 160 (Widening) (S)  | 82   | 9    | Major Widening | Programmed         |           |                              | 7.30          | \$30 - \$40 M | 7.30           | \$30 - \$40 M |
| 020772  | Hwy. 160 – Montrose (Widening) (S)  | 82   | 9    | Major Widening | Programmed         |           |                              | 4.80          | \$30 - \$40 M | 4.80           | \$30 - \$40 M |
| 020773  | Montrose Bypass Impvts. (Widening) (S)  | 82   | 9    | Major Widening | Programmed         |           |                              | 2.15          | \$10 - \$15 M | 2.15           | \$10 - \$15 M |
| 020779  | Hwy. 165 – Hwy. 65 (S)<br>Addt'l Rte.-Sec.: Chicot 8-16                       | 8    | 15   | Resurfacing    | Scheduled          | 2023      |                              | 4.93          | \$1 - \$3 M   | 17.47          | \$3 - \$5 M   |
| 020786  | Hwys. 133 & 169 (Sel. Secs.) (Crossett) (S)<br>Addt'l Rte.-Sec.: Ashley 169-0 | 133  | 0    | Resurfacing    | Under Construction | Nov. 2021 |                              | 3.80          | \$2,343,277   | 3.80           | \$2,343,277   |
| A20009  | Hwy. 82 – Hwy. 65 (S)<br>Addt'l Rte.-Sec.: Chicot 160-12                      | 160  | 11   | Resurfacing    | Sub. Completed     | Aug. 2020 | Jul. 2021                    | 10.85         | \$2,401,711   | 22.70          | \$5,024,778   |
| A20010* | District 2 Resurfacing Program (2021) (S)<br>Addt'l Rte.-Sec.: Various        | 8    | 14   | Resurfacing    | Programmed         |           |                              | 25.82         | < \$1 M       | 75.48          | < \$1 M       |
| C02001* | Hamburg Overlay (Sel. Sec.) (S)   | CS   |      | Resurfacing    | Completed          | Sep. 2013 | Oct. 2013                    | 0.70          | \$138,835     | 0.70           | \$138,835     |
| C02002* | Crossett Overlay (Sel. Secs.) (S)   | CS   |      | Resurfacing    | Completed          | Jun. 2014 | Sep. 2014                    | 1.17          | \$230,540     | 1.17           | \$230,540     |
| C02003* | Portland & Wilmot Overlay (Sel. Secs.) (S)                                    |      |      | Resurfacing    | Completed          | Jan. 2015 | Jun. 2015                    | 2.19          | \$380,521     | 2.19           | \$380,521     |
| C02004* | Montrose Overlay (Sel. Secs.) (S)   |      |      | Resurfacing    | Completed          | Jun. 2015 | Aug. 2015                    | 1.97          | \$261,225     | 1.97           | \$261,225     |
| C02006* | Crossett Overlay No.2   | CS   |      | Resurfacing    | Completed          | Jun. 2019 | Oct. 2019                    | 1.35          | \$352,096     | 1.35           | \$352,096     |
| C02007* | Montrose & Portland Overlay (Sel. Secs) (S)                                   | CS   |      | Resurfacing    | Completed          | Jun. 2019 | Sep. 2019                    | 1.98          | \$568,103     | 1.98           | \$568,103     |
| C02008* | Parkdale & Fountain Hill Overlay & Surfacing                                  | CS   |      | Resurfacing    | Sub. Completed     | May. 2020 | Nov. 2020                    | 2.34          | \$517,898     | 2.34           | \$517,898     |
| CA0201  | Louisiana State Line – Hwy. 82 (Widening) (S)                                 | 425  | 1    | Major Widening | Under Construction | Sep. 2018 | Late 2022                    | 9.98          | \$44,594,956  | 9.98           | \$44,594,956  |
| CA0202  | Hwy. 425 – Hamburg (Widening) (S)   | 82   | 8    | Major Widening | Sub. Completed     | Sep. 2018 | Jul. 2020                    | 5.37          | \$26,704,205  | 5.37           | \$26,704,205  |
| R20107* | La. Line – Pine Bluff P.E.<br>Addt'l Rte.-Sec.: Various                       | 425  | 1    | PE Only        | Programmed         |           |                              | -             | -             | -              | -             |
| R20117  | Bayou Bartholomew – Northwest (S)   | 160  | 11   | Reconstruction | Programmed         |           |                              | 4.50          | \$10 - \$15 M | 4.50           | \$10 - \$15 M |
| SA0240* | Ashley Co. Overlay No.3 (Sel. Secs.) (S)                                      | CR   |      | Resurfacing    | Completed          | Sep. 2012 | Nov. 2012                    | 3.00          | \$318,919     | 3.00           | \$318,919     |
| SA0241* | Hwy. 82 - South (Reconstruction) (S)  | CR   |      | Reconstruction | Completed          | Apr. 2013 | Jul. 2013                    | 0.98          | \$185,871     | 0.98           | \$185,871     |

\* Job not shown on county map.

# SUMMARY OF CONSTRUCTION PROJECTS

## ASHLEY COUNTY

| Job No.   | Job Name                                  | Rte. | Sec. | Type Work   | Status         | Let Date  | <i>Estimated or</i><br>Sub. Comp. Date | County Totals |                      | Project Totals |           |
|---|---|------|------|-------------|----------------|-----------|--|---------------|----------------------|----------------|-----------|
|   |   |      |      |             |                |           |  | Length (Mi)   | Cost                 | Length (Mi)    | Cost      |
| SA0242*   | Ashley Co. Overlay No. 4 (Sel. Secs.) (S) | CR   |      | Resurfacing | Completed      | Jun. 2014 | Oct. 2014                              | 3.80          | \$513,792            | 3.80           | \$513,792 |
| SA0243*   | Ashley Co. Overlay No. 5 (Sel. Secs.) (S) | CR   |      | Resurfacing | Completed      | Aug. 2016 | Nov. 2016                              | 3.25          | \$553,090            | 3.25           | \$553,090 |
| SA0244*   | Hwy. 133 - Hwy. 52 (Overlay) (S)          | CR   |      | Resurfacing | Completed      | May. 2017 | Oct. 2017                              | 1.63          | \$187,236            | 1.63           | \$187,236 |
| SA0245*   | Ashley Co. Overlay No. 6 (Sel. Secs.) (S) | CR   |      | Resurfacing | Completed      | Apr. 2018 | May. 2018                              | 2.14          | \$297,100            | 2.14           | \$297,100 |
| SA0246*   | Hwy.133 - Hwy.189 (Reseal) (S)            | CR   |      | Resurfacing | Completed      | May. 2019 | Sep. 2019                              | 7.19          | \$207,715            | 7.19           | \$207,715 |
| SA0247*   | Ashley Co. Surfacing & Overlay (S)        | CS   |      | Resurfacing | Sub. Completed | May. 2020 | Oct. 2020                              | 2.35          | \$331,941            | 2.35           | \$331,941 |
| SA0248*   | Hwy. 189 - Southwest (Surfacing) (S)      | CR   |      | Resurfacing | Sub. Completed | Apr. 2021 | Nov. 2021                              | 3.60          | \$485,460            | 3.60           | \$485,460 |
| <b>Totals For All Projects In Ashley County</b> |   |      |      |             |                |           |  | <b>161.90</b> | <b>\$179,825,310</b> |                |           |

\* Job not shown on county map.