



Status of Improvements			
—	Programmed		Bridge
—	Scheduled		Interchange
—	Under Construction		Intersection Improvement
—	Completed		Slide Repair
			Roadway
			New Location

Chicot County

District 2

Job Status Map



SUMMARY OF CONSTRUCTION PROJECTS

CHICOT COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
020043	Hwy. 144 Strs. & Apprs. (S)	144	3	Structures & Approaches	Completed	Apr. 2015	Oct. 2016	0.48	\$2,826,129	0.48	\$2,826,129
020446	MS Rvr. Br. (Lake Village) Wearing Surf. & Remove Exist. Br. (S)	82	11	Structure & Approaches	Completed	Oct. 2009	Sep. 2012	-	\$11,175,851	-	\$11,175,851
020529*	Lake Village Main St. Streetscaping (ATEP-11) (S)			Enhancement	Completed	Aug. 2012	Dec. 2014	-	\$120,191	-	\$120,191
020535*	Hwy. 208 – Hwy. 65 (Rehab.) (Sel. Secs.) P.E.	165	3	PE Only	Completed		Nov. 2016	-	\$248,469	-	\$248,469
020571*	Hwy. 208 RR Signal Upgrade (Dermott) (S)	208	0	RR Crossing	Completed	Oct. 2014	Aug. 2015	-	\$176,476	-	\$176,476
020575	Hwy. 208 – Hwy. 65 (Rehab) (Sel. Secs.) (Phase I) (S)	165	3	Rehabilitation	Completed	Jan. 2015	Dec. 2015	3.22	\$1,308,600	3.22	\$1,308,600
020576	Hwy. 208 – Hwy. 65 (Rehab.) (Sel. Secs.) (Phase II) (S)	165	3	Rehabilitation	Completed	Oct. 2015	Jul. 2016	3.22	\$2,898,380	3.22	\$2,898,380
020586	Main Ditch Str. & Apprs. (S)	144	2	Structure & Approaches	Sub. Completed	Sep. 2018	Jul. 2020	0.06	\$2,158,023	0.06	\$2,158,023
020593	Hwy. 65 – Hwy. 257 (Overlay) (S)	144	3	Resurfacing	Completed	Mar. 2016	Dec. 2016	6.76	\$1,180,566	6.76	\$1,180,566
020595	Hwy. 35 Realignment (Safety Impvts.) (S) Addt'l Rte.-Sec.: Chicot 65-20	35	9	Safety Improvements	Completed	Nov. 2017	Aug. 2018	0.72	\$2,677,228	0.72	\$2,677,228
020603*	Main St. & Speedway St. Sidewalks (Dermott) (TAP-15) (S)			Enhancement	Completed	Jan. 2020	May. 2021	-	\$217,491	-	\$217,491
020618	South of Drew Co. Line – Hwy. 35 (Sel. Secs.) (S) Addt'l Rte.-Sec.: Drew 165-2	165	3	Bridge Rehabilitation Resurfacing	Completed	Feb. 2018	Nov. 2018	5.63	\$1,326,406	5.76	\$1,357,033
020627	Louisiana State Line – Eudora (S) Addt'l Rte.-Sec.: Chicot 159-1	8	16	Resurfacing	Completed	Apr. 2018	Oct. 2018	8.07	\$3,085,077	8.07	\$3,085,077
020629	Hwy. 65 – Yellow Bend Port (S) Addt'l Rte.-Sec.: Chicot 35-11; Desha 35-10	35	9	Resurfacing	Under Construction	May. 2021	Early 2022	2.71	\$1,530,138	8.77	\$4,951,774
020637	West of Drew Co. Line – Hwy. 65 (S) Addt'l Rte.-Sec.: Drew 35-8	35	9	Resurfacing	Completed	Apr. 2017	Oct. 2017	4.62	\$1,337,550	5.33	\$1,543,104
020655	Halley – Dewey (S) Addt'l Rte.-Sec.: Desha 208-2	208	3	Resurfacing	Sub. Completed	Jan. 2020	Oct. 2020	7.57	\$2,239,339	8.27	\$2,446,411
020675	Montrose – Lake Village (Sel. Secs.) (S)	82	10	Major Widening Structures & Approaches	Scheduled	2022		1.36	\$20 - \$30 M	1.36	\$20 - \$30 M
020685*	E. Barnes St. RR Signal Upgrade (Dermott) (S)			RR Crossing	Under Construction	Jul. 2018		-	\$438,717	-	\$438,717
020693	Lynn St. – Lee St. (Eudora) (S)	65	21	Resurfacing	Sub. Completed	May. 2020	Nov. 2020	2.21	\$1,028,042	2.21	\$1,028,042
020698	Hwy. 82 – Hwy. 159 (Lake Village) (S)	65	21	Resurfacing	Completed	May. 2020	Sep. 2020	2.62	\$1,429,810	2.62	\$1,429,810
020712	Boeuf River Str. & Apprs. (S)	144	2	Structure & Approaches	Programmed			0.26	\$1 - \$3 M	0.26	\$1 - \$3 M
020718*	ADPHT Delta Woodlands Trail Impvts. (TAP-19) (S)	257	1	Enhancement	Programmed			-	< \$1 M	-	< \$1 M
020724*	Hwy. 82 Mississippi River Bridge Maintenance & Inspection (S)	82	11	Miscellaneous	Programmed			-	-	-	-

* Job not shown on county map.

SUMMARY OF CONSTRUCTION PROJECTS

CHICOT COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
020727*	District 2 Sealing Program (2020) (S) Addt'l Rte.-Sec.: Various	144	2	Sealing	Programmed			9.30	< \$1 M	81.83	\$1 - \$3 M
020763	Jerome – McMillan Corner (S) Addt'l Rte.-Sec.: Drew 144-1	144	2	Resurfacing	Sub. Completed	May. 2021	Oct. 2021	8.28	\$3,438,677	9.27	\$3,849,823
020769	Hwy. 293 – Lake Village (Widening) (S)	82	10	Major Widening	Scheduled	Jun. 2025		5.53	\$20 - \$30 M	5.53	\$20 - \$30 M
020779	Hwy. 165 – Hwy. 65 (S) Addt'l Rte.-Sec.: Ashley 8-15	8	16	Resurfacing	Scheduled		2023	12.54	\$1 - \$3 M	17.47	\$3 - \$5 M
020783	Desha Co. Line – South (S)	65	20	Resurfacing	Scheduled		2023	11.30	\$5 - \$10 M	11.30	\$5 - \$10 M
020790	Hwy. 82 Mississippi River Bridge Repair (S)	82	11	Bridge Rehabilitation	Programmed			-	\$5 - \$10 M	-	\$5 - \$10 M
A20001	Hwy. 144 North & South (S)	65	20	Resurfacing	Sub. Completed	May. 2020	Oct. 2020	1.99	\$3,268,018	1.99	\$3,268,018
A20009	Hwy. 82 – Hwy. 65 (S) Addt'l Rte.-Sec.: Ashley 160-11	160	12	Resurfacing	Sub. Completed	Aug. 2020	Jul. 2021	11.85	\$2,623,067	22.70	\$5,024,778
A20015*	District 2 Resurfacing Program (2022) (S) Addt'l Rte.-Sec.: Various	52	3	Resurfacing	Programmed			9.91	< \$1 M	47.54	\$1 - \$3 M
C09001*	Eudora Street Improvements (Sel. Secs.) (S)	CS		Reconstruction	Completed	Sep. 2013	Dec. 2013	0.97	\$224,925	0.97	\$224,925
C09002*	Dermott Overlay (Sel. Sec.) (S)	CS		Resurfacing	Completed	Feb. 2014	Apr. 2014	1.68	\$217,878	1.68	\$217,878
C09003*	Lake Village Street	CS		Resurfacing	Completed	Sep. 2013	Oct. 2013	1.98	\$396,435	1.98	\$396,435
C09004*	Lake Village Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed	Feb. 2019	Jun. 2019	1.74	\$434,645	1.74	\$434,645
C09005*	Eudora Overlay (S)	CS		Resurfacing	Sub. Completed	May. 2021	Oct. 2021	1.46	\$385,857	1.46	\$385,857
C76044*	Arkansas City, Dermott & Tillar Overlay (S) Addt'l Rte.-Sec.: Drew CS			Resurfacing	Completed	Feb. 2019	May. 2019	1.70	\$258,038	4.55	\$798,399
GF0251*	Ditch Bayou Access Prkg Lot Resurf (Lake Chi)			Roadside Appurtenances	Completed	Jan. 2012	Jan. 2012	-	\$145,125	-	\$145,125
GF0252*	Grand Lake (Eudora) Parking Lot Surfacing(s)			Roadside Appurtenances	Completed	Jan. 2012	Jan. 2012	-	\$54,000	-	\$54,000
R20089*	Pine Bluff – Mississippi Line P.E. Addt'l Rte.-Sec.: Various	65	20	PE Only	Programmed			-	-	-	-
R20098	Fairview – Mississippi River Br. (S)	82	11	Major Widening	Completed	Feb. 2011	Mar. 2014	4.42	\$16,563,407	4.42	\$16,563,407
SA0938*	Hw. 65-Southwest (Reconstruction) (S)	CR		Resurfacing	Completed	Jun. 2013	Sep. 2013	1.18	\$215,980	1.18	\$215,980
SA0939*	Hwy. 160-North (Reconstruction) (S)	CR		Resurfacing	Completed	May. 2016	Nov. 2016	4.40	\$1,035,721	4.40	\$1,035,721
SA0940*	Hwy. 160 - North (Surfacing) (S)	CR		Resurfacing	Completed	May. 2017	Sep. 2017	4.40	\$494,718	4.40	\$494,718
SA0941*	County Road 69 Overlay (S)	CR		Resurfacing	Sub. Completed	Apr. 2020	Jun. 2020	-	\$750,387	-	\$750,387
Totals For All Projects In Chicot County								124.67	\$125,509,361		

* Job not shown on county map.