



**Desha County**  
**Districts 1 & 2**  
**Job Status Map**



# SUMMARY OF CONSTRUCTION PROJECTS

## DESHA COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
020315*	Great River Bridge P.E. (Phase II) (F)	New		PE Only	Completed			-	\$10,682,965	-	\$10,682,965
020316*	I-69 P.E. (Hwy. 65 – Miss. Rt. 1)	New		PE Only	Completed			-	\$7,134,860	-	\$7,134,860
020448	Hwy. 65 Improvements (Gould) (S) Addt'l Rte.-Sec.: Lincoln 65-16	65	17	Major Widening	Completed	Aug. 2009	Jun. 2012	0.19	\$809,691	5.39	\$20,242,286
020451	Waterman St. – West (Dumas) (S)	54	2	Reconstruction	Completed	Nov. 2010	May. 2012	0.82	\$3,390,984	0.82	\$3,390,984
020474*	Choctaw Island Trail (S)			Roadside Appurtenances	Completed	Aug. 2009	Apr. 2012	-	\$27,841	-	\$27,841
020515*	McGehee SRTS I (2010)			Roadside Appurtenances	Completed	Jul. 2011	Feb. 2014	-	\$91,052	-	\$91,052
020530*	Dumas Choctaw St. Streetscaping (ATEP-11) (S)			Enhancement	Completed	May. 2013	Nov. 2013	-	\$153,787	-	\$153,787
020542	Hwy. 212 Strs. & Apprs. (S) Addt'l Rte.-Sec.: Lincoln 212-5	212	6	Structures & Approaches	Completed	Nov. 2014	Sep. 2016	0.20	\$1,230,162	0.44	\$2,733,693
020554*	W. Bowles St. R.R. Signal (Dumas) (S)	CS		RR Crossing	Completed	Apr. 2013	Nov. 2013	-	\$173,282	-	\$173,282
020558	Hwy. 65 – Canal No. 43 (Sel. Secs.) (Overlay) (S)	165	4	Resurfacing	Completed	Jun. 2013	Nov. 2013	4.44	\$1,133,413	4.44	\$1,133,413
020568	Hwy. 138 – Watson (Overlay) (S)	1	1	Resurfacing	Completed	Apr. 2014	Sep. 2014	5.48	\$1,036,971	5.48	\$1,036,971
020572	Hwy. 65 – East (S) Addt'l Rte.-Sec.: Desha 169-1	4	17	Resurfacing	Completed	Apr. 2015	Jul. 2015	4.70	\$1,384,241	4.70	\$1,384,241
020573	Ditch No. 43 – Arkansas City (S) Addt'l Rte.-Sec.: Desha 4-175	4	17	Reconstruction	Sub. Completed	Apr. 2017	Feb. 2019	5.09	\$12,883,465	5.09	\$12,883,465
020574*	Rohwer – Arkansas City (Delta Heritage Trail) (S)			Enhancement	Programmed			-	-	-	-
020580	Ditch No. 43 – West (S)	4	17	Reconstruction	Completed	Jun. 2016	Apr. 2017	3.01	\$7,448,670	3.01	\$7,448,670
020590	UPRR Str. & Apprs. (McGehee) (S)	278	16	Structure & Approaches	Under Construction	Nov. 2021		0.52	\$14,688,400	0.52	\$14,688,400
020591	So. of Watson – Hwy. 165 (Overlay) (S) Addt'l Rte.-Sec.: Desha 1-2	1	1	Resurfacing	Completed	Feb. 2016	Jul. 2016	10.45	\$1,385,341	10.45	\$1,385,341
020619	Arkansas City – Hwy. 1 (S)	4	18	Resurfacing	Completed	May. 2019	Feb. 2020	11.88	\$7,055,407	11.88	\$7,055,407
020620	Monticello – McGehee (Sel. Secs.) (S) Addt'l Rte.-Sec.: Drew 278-15	278	16	Resurfacing	Completed	Jan. 2018	Jul. 2018	4.70	\$904,529	24.92	\$4,795,927
020622	Halley – Hwy. 4 (S)	159	4	Resurfacing	Completed	Jan. 2018	Oct. 2018	4.92	\$1,488,295	4.92	\$1,488,295
020623	McGehee – Kelso (S)	1	1	Resurfacing	Completed	May. 2019	Sep. 2019	14.48	\$4,638,142	14.48	\$4,638,142
020629	Hwy. 65 – Yellow Bend Port (S) Addt'l Rte.-Sec.: Chicot 35-9/11	35	10	Resurfacing	Under Construction	May. 2021	Early 2022	6.06	\$3,421,636	8.77	\$4,951,774
020631	Hwy. 65 – Arkansas River (Sel. Secs.) (S)	165	4	Resurfacing	Completed	Feb. 2017	Aug. 2017	5.71	\$1,807,519	5.71	\$1,807,519
020632	Hwy. 165 – Cherry St. (Dumas) (S)	54	2	Resurfacing	Completed	Feb. 2018	Oct. 2018	1.18	\$589,092	1.18	\$589,092

\* Job not shown on county map.

# SUMMARY OF CONSTRUCTION PROJECTS

## DESHA COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
020650	Hwys. 65 & 159 (Sel. Secs.) (S) Addt'l Rte.-Sec.: Desha 159-9	65	17	Resurfacing	Sub. Completed	Jan. 2020	Dec. 2020	13.29	\$7,628,948	13.29	\$7,628,948
020654	Hwy. 1 – Kaufman Ln. (McGehee) (S)	65	19	Resurfacing	Completed	Feb. 2017	Nov. 2017	2.84	\$2,266,814	2.84	\$2,266,814
020655	Halley – Dewey (S) Addt'l Rte.-Sec.: Chicot 208-3	208	2	Resurfacing	Sub. Completed	Jan. 2020	Oct. 2020	0.70	\$207,072	8.27	\$2,446,411
020656*	Hwy. 65 Access Change (Pickens) (S)	65	17	Safety Improvements	Scheduled	2019		0.22	< \$1 M	0.22	< \$1 M
020678	Hwy. 278 – Hwy. 65 (S) Addt'l Rte.-Sec.: Drew New	New		New Location	Scheduled	Apr. 2022		1.82	\$5 - \$10 M	16.97	\$75 - \$100 M
020679*	W. 3rd St. RR Signals (Reed) (S)			RR Crossing	Programmed			-	< \$1 M	-	< \$1 M
020689*	ADPHT Delta Heritage Trail: Yancopin – Arkansas River (TAP-18) (S)			Enhancement	Programmed			-	< \$1 M	-	< \$1 M
020715	Bayou Bartholomew Str. & Apprs. (Hwy. 278) (S)	278	16	Structure & Approaches	Scheduled	Sep. 2022		0.53	\$3 - \$5 M	0.53	\$3 - \$5 M
020725*	Arkansas City Delta Heritage Trail Trailhead Impvts. (RTP-19) (S)			Enhancement	Programmed			-	< \$1 M	-	< \$1 M
020727*	District 2 Sealing Program (2020) (S) Addt'l Rte.-Sec.: Various	277	2	Sealing	Programmed			7.00	< \$1 M	81.83	\$1 - \$3 M
020759	Dumas – Hwy. 83 (S) Addt'l Rte.-Sec.: Lincoln 54-3	54	2	Resurfacing	Sub. Completed	Jan. 2021	Oct. 2021	3.86	\$998,715	4.28	\$1,107,384
020764*	ADPHT Delta Heritage Trail: Yancopin Bridge (TAP-20) (S)			Enhancement	Programmed			-	< \$1 M	-	< \$1 M
020780*	Hwy. 138 – Watson (S)	1	1	Shoulders	Scheduled	Jun. 2022		6.82	< \$1 M	6.82	< \$1 M
020782	Canal No. 19 Str. & Apprs. (S)	159	8	Structure & Approaches	Scheduled	Feb. 2024		-	\$1 - \$3 M	-	\$1 - \$3 M
110801*	ADPHT Delta Heritage Trail: Mellwood – Snow Lake (TAP-20) (S)			Enhancement	Programmed			-	< \$1 M	-	< \$1 M
A10014	Snow Lake – Elaine (S) Addt'l Rte.-Sec.: Phillips 44-3	44	2	Resurfacing	Scheduled	May. 2022		7.46	\$1 - \$3 M	24.16	\$5 - \$10 M
A20004	Winchester – Chicot Co. Line (Sel. Secs.) (S) Addt'l Rte.-Sec.: Desha 65-19; Drew 65-19	65	18	Resurfacing	Scheduled	Apr. 2022		6.73	\$1 - \$3 M	12.97	\$3 - \$5 M
A20006	Hwy. 138 – Hwy. 65 (S)	159	8	Resurfacing	Sub. Completed	Jan. 2021	Aug. 2021	4.38	\$1,311,156	4.38	\$1,311,156
A20007	Hwy. 278 – Hwy. 65 (S) Addt'l Rte.-Sec.: Drew 277-1	277	1	Resurfacing	Sub. Completed	Feb. 2021	Sep. 2021	0.13	\$35,400	6.22	\$1,693,761
A20014	Hwy. 65 – Hwy. 1 (S) Addt'l Rte.-Sec.: Drew 138-3	138	4	Resurfacing	Scheduled	Jan. 2022		12.87	\$1 - \$3 M	13.69	\$1 - \$3 M
C20001*	Sparkman Overlay & Rehab. (Se. Secs.) (S)			Rehabilitation	Completed	Jan. 2015	Jun. 2015	1.56	\$262,219	1.56	\$262,219
C21001*	McGehee Street Impvts. (Sel. Secs.) (S)	CS		Resurfacing	Completed	Jul. 2013	Oct. 2013	0.85	\$239,439	0.85	\$239,439

\* Job not shown on county map.

# SUMMARY OF CONSTRUCTION PROJECTS

## DESHA COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
C21002*	Dumas, Mitchellville and Reed Street Impvts.	CS		Resurfacing	Completed	Feb. 2014	May. 2014	2.54	\$381,116	2.54	\$381,116
C21003*	Arkansas City Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed	Sep. 2014	Dec. 2014	1.26	\$314,636	1.26	\$314,636
C21004*	Dumas Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed	Apr. 2018	Jul. 2018	1.08	\$238,770	1.08	\$238,770
C21005*	McGehee Overlay & Rehab. (Sel. Secs.) (S)	CS		Resurfacing	Sub. Completed	Jun. 2019	Oct. 2019	1.09	\$506,929	1.09	\$506,929
C21006*	Mitchellville & Watson Overlay (S)	CS		Resurfacing	Sub. Completed	Feb. 2020	Jun. 2020	2.62	\$463,350	2.62	\$463,350
C76044*	Arkansas City, Dermott & Tillar Overlay (S) Addt'l Rte.-Sec.: Drew CS			Resurfacing	Completed	Feb. 2019	May. 2019	1.69	\$508,486	4.55	\$798,399
GF0270*	McCallie Boat Ramps and Pkg Lot (Ms River)(s)			Miscellaneous	Under Construction	Oct. 2018	Dec. 2021	-	\$1,230,500	-	\$1,230,500
R20048	U. of A. Agri. Exp. Sta. Access & Dr.	823	1	Reconstruction	Programmed			0.30	< \$1 M	0.30	< \$1 M
R20089*	Pine Bluff – Mississippi Line P.E. Addt'l Rte.-Sec.: Various	65	17	PE Only	Programmed			-	-	-	-
SA2129*	Co. Rd. 31 Reconst., Surf., & OLAY(SEL Sec)(s)	CR		Resurfacing	Completed	Jul. 2012	Oct. 2012	3.40	\$571,369	3.40	\$571,369
SA2130*	Desha County Reseal (Sel. Secs.) (S)	CR		Resurfacing	Completed	Jun. 2015	Oct. 2015	5.73	\$148,125	5.73	\$148,125
SA2131*	Oakwood Bayou Rd Widening & Base (Sel.sec)(s)	CR		Resurfacing	Completed	Jul. 2017	Oct. 2017	0.93	\$238,855	0.93	\$238,855
SA2132*	Desha County Reseal No. 2 (Sel. Secs.) (S)	CR		Resurfacing	Completed	Jul. 2017	Oct. 2017	2.15	\$76,361	2.15	\$76,361
SA2133*	Oakwood Bayou Rd. Surfacing (Sel. Sec.) (S)	CR		Resurfacing	Completed	Apr. 2018	Jul. 2018	0.93	\$253,837	0.93	\$253,837
SA2134*	Desha Co. Widening & Base (Sel. Secs.) (S)	CR		Resurfacing	Completed	Feb. 2018	Jul. 2018	1.51	\$222,180	1.51	\$222,180
SA2135*	Desha County Surfacing No. 14 (Sel. Secs.) (S)	CR		Resurfacing	Completed	Jul. 2018	Nov. 2018	1.61	\$314,289	1.61	\$314,289
SA2136*	Desha Co. Surfacing No. 15 (S)			Resurfacing	Sub. Completed	Jan. 2021	Oct. 2021	1.34	\$163,275	1.34	\$163,275
<b>Totals For All Projects In Desha County</b>								<b>175.77</b>	<b>\$124,497,772</b>		

\* Job not shown on county map.