



SUMMARY OF CONSTRUCTION PROJECTS

LINCOLN COUNTY

| Job No. | Job Name | Rte. | Sec. | Type Work | Status | Let Date | Estimated or Sub. Comp. Date | County Totals | | Project Totals | |
|---------|--|------|------|-------------------------|--------------------|-----------|------------------------------|---------------|---------------|----------------|---------------|
| | | | | | | | | Length (Mi) | Cost | Length (Mi) | Cost |
| 001935 | Co. Rd. 35 – Hwy. 212 (Add'l. Lanes) (Gr. & Strs.) (F) Addt'l Rte.-Sec.: Cleveland New; Jefferson New | New | | Grading & Structures | Programmed | | | 6.30 | \$30 - \$40 M | 11.14 | \$50 - \$75 M |
| 001938* | Co. Rd. 35 – Hwys. 11/425 Connector P.E. Addt'l Rte.-Sec.: Cleveland New; Jefferson New | New | | PE Only | Completed | | Jun. 2016 | - | \$3,461,739 | - | \$10,385,218 |
| 012060 | Co. Rd. 35 – Hwy. 212 (Bs. & Surf.) (F) Addt'l Rte.-Sec.: Cleveland New; Jefferson New | New | | Base & Surfacing | Completed | Jun. 2011 | Jul. 2013 | 6.32 | \$11,757,284 | 11.18 | \$20,626,813 |
| 012061 | Co. Rd. 35 – Hwy. 212 (Add'l. Lanes) (Bs. & Surf.) (F) Addt'l Rte.-Sec.: Cleveland New; Jefferson New | New | | Base & Surfacing | Programmed | | | 6.30 | \$20 - \$30 M | 11.14 | \$30 - \$40 M |
| 012296 | Districts 2, 6, 7 & 8 Pavement Friction Impvts. (Sel. Secs.) (S) Addt'l Rte.-Sec.: Various | 425 | 5 | Safety Improvements | Completed | Jan. 2018 | Oct. 2018 | 0.15 | \$65,137 | 6.10 | \$2,648,885 |
| 012375* | Districts 1, 2 & 6 Bridge Preservation (2021) (S) Addt'l Rte.-Sec.: Drew 83-1; Phillips 20-1, 44-3; Saline 35-1 | 114 | 2 | Bridge Rehabilitation | Under Construction | May. 2021 | Mid 2022 | 0.08 | \$1,663,542 | 0.20 | \$4,158,856 |
| 020356 | Hwy. 212 – Hwys. 11/425 Connector (Bs. & Surf.) (F) | New | | Base & Surfacing | Completed | Mar. 2012 | Aug. 2015 | 7.71 | \$33,234,216 | 7.71 | \$33,234,216 |
| 020357 | Hwys. 11/425 Connector – Hwy. 35 (Gr. & Strs.) (F) Addt'l Rte.-Sec.: Drew New | New | | Grading & Structures | Programmed | | | 4.13 | \$10 - \$15 M | 10.45 | \$20 - \$30 M |
| 020358 | Hwys. 11/425 Connector – Hwy. 35 (Bs. & Surf.) (F) Addt'l Rte.-Sec.: Drew New | New | | Base & Surfacing | Programmed | | | 4.49 | \$10 - \$15 M | 11.07 | \$30 - \$40 M |
| 020365* | Hwys. 11/425 Connector – Hwy. 278 P.E. Addt'l Rte.-Sec.: Drew New | New | | PE Only | Completed | | | - | \$6,734,428 | - | \$6,734,428 |
| 020398 | Hwys. 11/425 Connector – Hwy. 35 (Add'l. Lanes) (Gr. & Strs.) (F) Addt'l Rte.-Sec.: Drew New | New | | Grading & Structures | Programmed | | | 4.00 | \$20 - \$30 M | 10.50 | \$50 - \$75 M |
| 020419 | Wells Bayou Str. & Apprs. (S) | 54 | 3 | Structure & Approaches | Completed | Feb. 2016 | Sep. 2017 | 0.27 | \$2,133,393 | 0.27 | \$2,133,393 |
| 020448 | Hwy. 65 Improvements (Gould) (S) Addt'l Rte.-Sec.: Desha 65-17 | 65 | 16 | Major Widening | Completed | Aug. 2009 | Jun. 2012 | 5.20 | \$19,432,595 | 5.39 | \$20,242,286 |
| 020456 | Hwy. 212 – Hwys. 11/425 Connector (Add'l. Lanes) (Gr. & Strs.) (F) | New | | Grading & Structures | Programmed | | | 7.40 | \$40 - \$50 M | 7.40 | \$40 - \$50 M |
| 020457 | Hwy. 212 – Hwys. 11/425 Connector (Add'l. Lanes) (Bs. & Surf.) (F) | New | | Base & Surfacing | Programmed | | | 7.40 | \$30 - \$40 M | 7.40 | \$30 - \$40 M |
| 020458 | Hwys. 11/425 Connector – Hwy. 35 (Add'l. Lanes) (Bs. & Surf.) (F) Addt'l Rte.-Sec.: Drew New | New | | Base & Surfacing | Programmed | | | 4.00 | \$10 - \$15 M | 10.50 | \$30 - \$40 M |
| 020506 | Cane Creek Str. & Apprs. (S) | 11 | 3 | Structure & Approaches | Completed | Sep. 2011 | Sep. 2012 | 0.15 | \$1,568,464 | 0.15 | \$1,568,464 |
| 020542 | Hwy. 212 Strs. & Apprs. (S) Addt'l Rte.-Sec.: Desha 212-6 | 212 | 5 | Structures & Approaches | Completed | Nov. 2014 | Sep. 2016 | 0.24 | \$1,503,531 | 0.44 | \$2,733,693 |

* Job not shown on county map.

SUMMARY OF CONSTRUCTION PROJECTS

LINCOLN COUNTY

| Job No. | Job Name | Rte. | Sec. | Type Work | Status | Let Date | Estimated or Sub. Comp. Date | County Totals | | Project Totals | |
|---------|---|------|------|--------------------------------------|----------------|-----------|------------------------------|---------------|--------------|----------------|--------------|
| | | | | | | | | Length (Mi) | Cost | Length (Mi) | Cost |
| 020579* | Star St. RR Signal Upgrade & Main St. Closure (Gould) (S) | | | RR Crossing | Completed | Jun. 2015 | Jul. 2017 | - | \$293,360 | - | \$293,360 |
| 020581 | Canal at L.M. 20.98 Str. & Apprs. (S) | 11 | 3 | Structure & Approaches | Sub. Completed | Sep. 2018 | Jul. 2019 | 0.02 | \$595,172 | 0.02 | \$595,172 |
| 020583 | Clear Creek Str. & Apprs. (S) | 11 | 2S | Structure & Approaches | Sub. Completed | Dec. 2018 | Nov. 2019 | 0.03 | \$788,822 | 0.03 | \$788,822 |
| 020601* | Cane Creek Boardwalk & Trail (RTP-15) (S) | | | Enhancement | Completed | Nov. 2018 | Feb. 2021 | - | \$247,838 | - | \$247,838 |
| 020614 | Mills Bayou Str. & Apprs. (S) | 54 | 3 | Structure & Approaches | Sub. Completed | Apr. 2019 | Dec. 2019 | 0.02 | \$848,083 | 0.02 | \$848,083 |
| 020624 | Hwy. 425 – Grady (Sel. Secs.) (S) | 65 | 16 | Bridge Rehabilitation Resurfacing | Completed | Feb. 2018 | Oct. 2018 | 0.89 | \$351,340 | 14.91 | \$5,885,935 |
| | Addt'l Rte.-Sec.: Jefferson 65-15 | | | | | | | | | | |
| 020648 | Monticello – Star City (Sel. Secs.) (S) | 425 | 5 | Resurfacing | Sub. Completed | Feb. 2020 | Sep. 2020 | 4.20 | \$1,483,213 | 9.33 | \$3,294,851 |
| | Addt'l Rte.-Sec.: Drew 425-4 | | | | | | | | | | |
| 020680* | Chesapeake Rd. RR Signals & Surf. (Varner) (S) | | | RR Crossing | Programmed | | | - | < \$1 M | - | < \$1 M |
| 020690 | Hwy. 114 – Wagon Bayou (S) | 11 | 3 | Resurfacing | Sub. Completed | May. 2020 | Oct. 2020 | 6.25 | \$2,115,703 | 6.25 | \$2,115,703 |
| 020713 | Long Lake Str. & Apprs. (S) | 11 | 3 | Structure & Approaches | Scheduled | Aug. 2022 | | 0.30 | \$3 - \$5 M | 0.30 | \$3 - \$5 M |
| 020723 | Star City – Gould (S) | 11 | 3 | Resurfacing | Sub. Completed | Jan. 2021 | Aug. 2021 | 17.28 | \$4,978,125 | 17.28 | \$4,978,125 |
| | Addt'l Rte.-Sec.: Lincoln 114-2 | | | | | | | | | | |
| 020727* | District 2 Sealing Program (2020) (S) | 212 | 4 | Sealing | Programmed | | | 6.68 | < \$1 M | 81.83 | \$1 - \$3 M |
| | Addt'l Rte.-Sec.: Various | | | | | | | | | | |
| 020756 | Star City – Jefferson Co. Line (S) | 425 | 5 | Resurfacing | Scheduled | 2024 | | 13.80 | \$5 - \$10 M | 13.80 | \$5 - \$10 M |
| | Addt'l Rte.-Sec.: Lincoln 425-6 | | | | | | | | | | |
| 020759 | Dumas – Hwy. 83 (S) | 54 | 3 | Resurfacing | Sub. Completed | Jan. 2021 | Oct. 2021 | 0.42 | \$108,669 | 4.28 | \$1,107,384 |
| | Addt'l Rte.-Sec.: Desha 54-2 | | | | | | | | | | |
| 020776 | Deep Bayou Str. & Apprs. (S) | 199 | 1 | Structure & Approaches | Scheduled | Apr. 2024 | | - | \$1 - \$3 M | - | \$1 - \$3 M |
| 020778 | Ladd Canal Str. & Apprs. (S) | 293 | 2 | Structure & Approaches | Scheduled | Mar. 2024 | | - | < \$1 M | - | < \$1 M |
| A20005 | Grady – Desha Co. Line (S) | 65 | 16 | Resurfacing | Scheduled | Feb. 2022 | | 9.30 | \$5 - \$10 M | 9.30 | \$5 - \$10 M |
| A20010* | District 2 Resurfacing Program (2021) (S) | 11 | 2 | Resurfacing | Programmed | | | 4.68 | < \$1 M | 75.48 | < \$1 M |
| | Addt'l Rte.-Sec.: Various | | | | | | | | | | |
| A20015* | District 2 Resurfacing Program (2022) (S) | 293 | 2 | Resurfacing | Programmed | | | 6.74 | < \$1 M | 47.54 | \$1 - \$3 M |
| | Addt'l Rte.-Sec.: Various | | | | | | | | | | |
| C40001* | Gould Overlay (Sel. Secs.) (S) | CS | | Resurfacing | Completed | Jan. 2015 | Jun. 2015 | 1.34 | \$260,352 | 1.34 | \$260,352 |
| C40002* | Grady Overlay (Sel. Secs.) (S) | CS | | Resurfacing | Completed | Aug. 2016 | Nov. 2016 | 1.42 | \$212,081 | 1.42 | \$212,081 |
| C40003* | Star City Overlay (Sel. Secs.) (S) | CS | | Resurfacing | Completed | May. 2018 | Oct. 2018 | 1.89 | \$320,252 | 1.89 | \$320,252 |

* Job not shown on county map.

SUMMARY OF CONSTRUCTION PROJECTS

LINCOLN COUNTY

| Job No. | Job Name | Rte. | Sec. | Type Work | Status | Let Date | <i>Estimated or</i> Sub. Comp. Date | County Totals | | Project Totals | |
|--|--|------|------|-------------|----------------|-----------|---|---------------|----------------------|----------------|-----------|
| | | | | | | | | Length (Mi) | Cost | Length (Mi) | Cost |
| C76006* | Monticello & Star City Overlay (Sel Secs) (S) Addt'l Rte.-Sec.: Drew CS | CS | | Resurfacing | Completed | Jan. 2014 | Mar. 2014 | 1.80 | \$246,604 | 3.25 | \$448,372 |
| C76056* | Gillett & Gould Overlay (Sel. Secs.) (S) Addt'l Rte.-Sec.: Arkansas CS | CS | | Resurfacing | Sub. Completed | Jun. 2019 | Oct. 2020 | 1.84 | \$342,380 | 3.45 | \$684,760 |
| R20089* | Pine Bluff – Mississippi Line P.E. Addt'l Rte.-Sec.: Various | 65 | 16 | PE Only | Programmed | | | - | - | - | - |
| R20107* | La. Line – Pine Bluff P.E. Addt'l Rte.-Sec.: Various | 425 | 5 | PE Only | Programmed | | | - | - | - | - |
| SA4040* | Lincoln County Surfacing No. 4(SEL. Secs.)(s) | CR | | Resurfacing | Completed | May. 2012 | Jul. 2012 | 2.55 | \$149,470 | 2.55 | \$149,470 |
| SA4041* | Lincoln County Surfacing (Sel. Secs.) (S) | CR | | Resurfacing | Completed | Jun. 2015 | Sep. 2015 | 3.90 | \$293,187 | 3.90 | \$293,187 |
| SA4042* | Lincoln County Surfacing No 6 (Sel Secs) (S) | CR | | Resurfacing | Completed | Jun. 2016 | Nov. 2016 | 9.60 | \$628,017 | 9.60 | \$628,017 |
| SA4043* | Co. Rd. 12 Overlay (Sel. Secs.) (S) | CR | | Resurfacing | Completed | Apr. 2018 | Oct. 2018 | 1.60 | \$312,056 | 1.60 | \$312,056 |
| SA4044* | Hwy. 293 - Co. Rd. 54 (Surfacing) (S) | CR | | Resurfacing | Completed | May. 2018 | Aug. 2018 | 1.40 | \$159,345 | 1.40 | \$159,345 |
| SA4045* | Lincoln County (Level & Reseal)(s) | CR | | Resurfacing | Sub. Completed | May. 2019 | Oct. 2019 | - | \$353,781 | - | \$353,781 |
| SA4046* | Hwy. 11 - Co. Rd. 13 (Reseal) (S) | CS | | Resurfacing | Sub. Completed | May. 2020 | Oct. 2020 | - | \$358,723 | - | \$358,723 |
| Totals For All Projects In Lincoln County | | | | | | | | 99.97 | \$116,570,737 | | |

* Job not shown on county map.