



SUMMARY OF CONSTRUCTION PROJECTS

JEFFERSON COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
001934	Steep Bank Cr. – Hwy. 212 (Gr. & Strs.) (F) Addt'l Rte.-Sec.: Cleveland New; Lincoln New	New		New Location	Completed	Mar. 2008	Jul. 2011	1.85	\$2,448,335	9.68	\$12,885,974
001935	Co. Rd. 35 – Hwy. 212 (Add'l. Lanes) (Gr. & Strs.) (F) Addt'l Rte.-Sec.: Cleveland New; Lincoln New	New		Grading & Structures	Programmed			3.34	\$15 - \$20 M	11.14	\$50 - \$75 M
001938*	Co. Rd. 35 – Hwys. 11/425 Connector P.E. Addt'l Rte.-Sec.: Cleveland New; Lincoln New	New		PE Only	Completed		Jun. 2016	-	\$3,461,739	-	\$10,385,218
012060	Co. Rd. 35 – Hwy. 212 (Bs. & Surf.) (F) Addt'l Rte.-Sec.: Cleveland New; Lincoln New	New		Base & Surfacing	Completed	Jun. 2011	Jul. 2013	3.35	\$6,188,043	11.18	\$20,626,813
012061	Co. Rd. 35 – Hwy. 212 (Add'l. Lanes) (Bs. & Surf.) (F) Addt'l Rte.-Sec.: Cleveland New; Lincoln New	New		Base & Surfacing	Programmed			3.34	\$10 - \$15 M	11.14	\$30 - \$40 M
012296	Districts 2, 6, 7 & 8 Pavement Friction Impvts. (Sel. Secs.) (S) Addt'l Rte.-Sec.: Various	54	8	Safety Improvements	Completed	Jan. 2018	Oct. 2018	0.57	\$251,597	6.10	\$2,692,508
012350*	Districts 2, 3, 6 & 7 Bridge Preservation (2020) (S) Addt'l Rte.-Sec.: Various	79	9	Bridge Rehabilitation	Under Construction	Apr. 2020	Mid 2021	0.03	\$48,048	1.81	\$2,898,898
012359	Hwys. 18, 63 & 167 (Sel. Secs.) (S) Addt'l Rte.-Sec.: Craighead 18-4; Dallas 167-7; Grant 167-11	63	13	Resurfacing	Under Construction	Jan. 2021	Mid 2021	7.96	\$1,338,575	31.86	\$4,364,810
012375*	Districts 1, 2 & 6 Bridge Preservation (2021) (S) Addt'l Rte.-Sec.: Various	63	13	Bridge Rehabilitation	Scheduled	May. 2021		-	< \$1 M	-	\$1 - \$5 M
012387*	Statewide Underwater Br. Inspection (Phase XIII) (S) Addt'l Rte.-Sec.: Various	79	9	Miscellaneous	Programmed			-	-	-	-
020050*	Technology Transfer Center			Study	Under Construction			-	\$687,257	-	\$687,257
020070	Hwy. 65B – North (S)	79	9B	Major Widening	Completed	Oct. 2012	Apr. 2015	1.62	\$6,713,003	1.62	\$6,713,003
020251	Big Sandy Creek & Boggy Bayou Strs. & Apprs. (S)	15	7	Structure & Approaches	Completed	Nov. 1998	Sep. 2011	-	\$2,000,000	-	\$2,000,000
020348*	Flood Insurance Revision Study (Pine Bluff) (S)			Study	Programmed			-	-	-	-
020352	I-530/I-69 Connector Interchange (Gr. & Strs.) (F)	New		New Location	Completed	Jul. 2007	Aug. 2011	0.83	\$28,153,698	0.83	\$28,153,698
020353	I-530 – Steep Bank Cr. (Gr. & Strs.) (F)	New		Grading & Structures	Completed	Nov. 2008	Nov. 2011	5.59	\$23,921,600	5.59	\$23,921,600
020354	I-530 – Co. Rd. 35 (Bs. & Surf.) (F)	New		Base & Surfacing	Completed	Sep. 2011	Aug. 2013	4.72	\$14,467,456	4.72	\$14,467,456
020364*	I-530 – Co. Rd. 35 P.E.	New		PE Only	Completed		Jun. 2017	-	\$3,665,529	-	\$3,665,529
020445	Grant Co. Line – White Hall (Passing Lanes) (S)	270	11	Passing Lanes	Completed	Aug. 2010	Nov. 2011	2.57	\$3,667,293	2.57	\$3,667,293
020454	I-530 – Co. Rd. 35 (Add'l. Lanes) (Gr. & Strs.) (F)	New		Grading & Structures	Programmed			4.60	\$20 - \$30 M	4.60	\$20 - \$30 M
020455	I-530 – Co. Rd. 35 (Add'l. Lanes) (Bs. & Surf.) (F)	New		Base & Surfacing	Programmed			4.60	\$15 - \$20 M	4.60	\$15 - \$20 M

* Job not shown on county map.

SUMMARY OF CONSTRUCTION PROJECTS

JEFFERSON COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
020487	So. of Pulaski Co. Line – Jefferson Intchnng. (F) Addt'l Rte.-Sec.: Grant 530-4	530	5	Reconstruction	Completed	Oct. 2011	Jul. 2013	5.99	\$22,866,512	7.39	\$25,984,673
020495	Hwy. 65B/Walnut St. & Convention Center Dr. Signals (Pine Bluff) (S)	65	14B	Safety Improvements	Completed	Jul. 2010	Apr. 2011	-	\$354,728	-	\$354,728
020497	Hwy. 190/Ohio St./E. Harding Ave. Signal (Pine Bluff) (S)	190	5	Safety Improvements	Completed	Jan. 2011	Aug. 2011	-	\$280,958	-	\$280,958
020499*	Lake Saracen Trail (Ph. II) (S)			Roadside Appurtenances	Completed	Apr. 2010	Jul. 2014	-	\$83,551	-	\$83,551
020505*	Nevins Creek Str. & Apprs. (Nevins Rd.) (Pine Bluff) (S)	CS		Structure & Approaches	Completed	May. 2012	Mar. 2013	0.08	\$439,499	0.08	\$439,499
020507	Big Creek Str. & Apprs. (S)	54	10	Structure & Approaches	Completed	Jul. 2011	Jun. 2012	0.23	\$813,414	0.23	\$813,414
020508	Steep Bank Creek Str. & Apprs. (S)	54	8	Structure & Approaches	Completed	Jul. 2011	Jun. 2012	0.21	\$1,007,473	0.21	\$1,007,473
020522	I-530/Hwy. 270 Bridge Abutment Slope Repair (S)	530	5	Safety Improvements	Completed	Apr. 2011	Jul. 2011	-	\$146,829	-	\$146,829
020524	Taylor Phillips Rd. – Hwys. 81/425 (Overlay) (S)	65	15	Resurfacing	Completed	Apr. 2011	Jul. 2011	2.25	\$1,332,110	2.25	\$1,332,110
020525	Paper Mill Rd. – N. of Hwy. 79B (Overlay) (S) Addt'l Rte.-Sec.: Jefferson 79-10	63	13	Resurfacing	Completed	Jun. 2011	Sep. 2011	8.15	\$1,081,376	8.15	\$1,081,376
020533*	Pine Bluff Lake Saracen Walking Trail (ATEP-11) (S)			Enhancement	Under Construction	Apr. 2014		-	\$69,761	-	\$69,761
020537*	Lake Saracen Trail (Ph. III) (Jefferson Co.) (S)			Enhancement	Completed	Mar. 2012	Dec. 2014	-	\$49,436	-	\$49,436
020539	Bayou Meto Strs. & Apprs. (S) Addt'l Rte.-Sec.: Arkansas 11-6	11	5	Structure & Approaches	Completed	May. 2016	Aug. 2018	0.20	\$2,225,580	0.40	\$4,451,159
020544	Hwy. 104 – Hwy. 65 (Pine Bluff) (Cable Median Barrier) (S)	530	5	Safety Improvements	Completed	Nov. 2012	Jul. 2013	15.47	\$2,512,083	15.47	\$2,512,083
020549	Paper Mill Rd. – Hwy. 65B (Overlay) (S)	63	13	Resurfacing	Completed	May. 2012	Sep. 2012	2.92	\$540,143	2.92	\$540,143
020550	W. of Grant Co. Line – Rolling Hills Rd. (Sel. Secs.) (Overlay) (S) Addt'l Rte.-Sec.: Grant 270-10	270	11	Resurfacing	Completed	May. 2012	Aug. 2012	3.36	\$182,712	4.68	\$794,402
020551	Hwys. 79B & 190 (Pine Bluff) (Sel. Secs.) (Overlay) (S) Addt'l Rte.-Sec.: Jefferson 190-5/5X	79	9B	Resurfacing	Completed	Jul. 2012	Nov. 2012	2.92	\$1,034,883	2.92	\$1,034,883
020553*	Dixiewood Rd. R.R. Signal (Pine Bluff) (S)	CS		RR Crossing	Completed	Apr. 2013	Dec. 2017	-	\$143,880	-	\$143,880
020555	Hwy. 65 – Fairfield Rd. (Sel. Secs.) (Overlay) (S) Addt'l Rte.-Sec.: Jefferson 81-8S	81	8	Resurfacing	Completed	Apr. 2013	Jul. 2013	1.69	\$422,688	1.69	\$422,688
020556	UPRR Overpass – Linwood (NB Lanes) (Overlay) (S)	65	15	Resurfacing	Completed	Apr. 2013	Jul. 2013	5.85	\$628,913	5.85	\$628,913
020559*	Redfield Sports Complex Trail (S)			Enhancement	Completed	Sep. 2013	Oct. 2016	-	\$63,005	-	\$63,005
020561*	Pine Bluff SRTS I (2012)			Roadside Appurtenances	Under Construction	May. 2019		-	\$249,827	-	\$249,827
020567	I-530 – Hwy. 365 (Overlay) (S)	46	4	Resurfacing	Completed	Apr. 2014	Jul. 2014	0.75	\$170,543	0.75	\$170,543
020584	Sandy Bayou Str. & Apprs. (S)	54	9	Structure & Approaches	Sub. Completed	Sep. 2018	Jul. 2019	0.03	\$498,631	0.03	\$498,631
020588	11th Ave. – Harding Ave. (Hwy. 190) (Pine Bluff) (S)	190	5	Minor Widening	Scheduled	Nov. 2021		0.40	\$1 - \$5 M	0.40	\$1 - \$5 M

* Job not shown on county map.

SUMMARY OF CONSTRUCTION PROJECTS

JEFFERSON COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
020596*	Pine Bluff Ped./Bike Infrastructure Impvts. (S)	79	9B	Enhancement	Under Construction	Feb. 2020		1.62	\$301,404	1.62	\$301,404
020600*	Lake Saracen Trail (Ph. 8) (Pine Bluff) (RTP-15) (S)			Enhancement	Completed	May. 2017	Feb. 2018	-	\$289,375	-	\$289,375
020605*	Pine Bluff Downtown Streetscaping (TAP-15) (S)			Enhancement	Under Construction	Jul. 2019		-	\$2,768,043	-	\$2,768,043
020606*	Southwood Elementary Sidewalks (Pine Bluff) (TAP-15) (S)			Enhancement	Under Construction	Jan. 2018		-	\$37,319	-	\$37,319
020607*	Hardin Elementary Sidewalks (Redfield) (TAP-15) (S)			Enhancement	Completed	Feb. 2017	Nov. 2018	-	\$108,900	-	\$108,900
020608*	UAPB Pedestrian Crossing (TAP-15) (S)			Enhancement	Programmed			-	< \$1 M	-	< \$1 M
020615	Pine Bluff – South (S)	79	9	Major Widening	Scheduled	Nov. 2022		2.36	\$10 - \$15 M	2.36	\$10 - \$15 M
020624	Hwy. 425 – Grady (Sel. Secs.) (S)	65	15	Bridge Rehabilitation Resurfacing	Completed	Feb. 2018	Oct. 2018	14.02	\$5,758,494	14.91	\$6,124,048
	Add'l Rte.-Sec.: Lincoln 65-16										
020625	Bradley Slough – Hwy. 13 (Sel. Secs.) (S)	79	10	Bridge Rehabilitation Resurfacing	Sub. Completed	Apr. 2018	Jul. 2018	7.16	\$1,793,755	7.96	\$1,994,174
	Add'l Rte.-Sec.: Arkansas 79-11										
020626	Hwy. 104 – Hwy. 365 (S)	270	11	Major Widening	Scheduled	Nov. 2021		4.76	\$20 - \$30 M	4.76	\$20 - \$30 M
	Add'l Rte.-Sec.: Jefferson 365-14S										
020628	I-530 – Hwy. 79B (Franklin St. & 6th Ave.) (S)	190	5	Minor Widening	Scheduled	Nov. 2021		2.01	\$5 - \$10 M	2.01	\$5 - \$10 M
020630	Wabbaseka – Stuttgart (Passing Lanes) (S)	79	10	Passing Lanes	Scheduled	Apr. 2021		2.61	\$5 - \$10 M	5.24	\$15 - \$20 M
	Add'l Rte.-Sec.: Arkansas 79-11										
020638	Providence – I-530 (S)	46	4	Resurfacing	Completed	Feb. 2017	Oct. 2017	1.21	\$288,717	6.89	\$1,644,021
	Add'l Rte.-Sec.: Grant 46-3										
020641	Arkansas River Bridge – Alzheimer (Sel. Secs.) (S)	79	9B	Bridge Rehabilitation Resurfacing	Sub. Completed	Jan. 2020	Oct. 2020	3.59	\$1,322,036	3.59	\$1,322,036
020645	Lonoke Co. Line – South (S)	15	8	Bridge Rehabilitation Resurfacing	Completed	Feb. 2018	Oct. 2018	4.45	\$1,161,360	4.45	\$1,161,360
020647	Bryant St. – Convention Center Dr. (Pine Bluff) (S)	65	14B	Resurfacing	Completed	Jul. 2017	Jun. 2018	4.24	\$4,335,723	4.24	\$4,335,723
020651	I-530 – Cleveland Co. Line (S)	63	14	Resurfacing	Sub. Completed	Jan. 2020	May. 2020	9.31	\$3,521,938	9.31	\$3,521,938
020658*	S. Chestnut Ave. RR Signals Upgrade (Alzheimer) (S)			RR Crossing	Programmed			-	< \$1 M	-	< \$1 M
020659	Hwy. 270 – Hwy. 365 (S)	104	2	Resurfacing	Completed	Apr. 2018	Oct. 2018	4.66	\$1,331,709	4.66	\$1,331,709
020660	Pulaski Co. Line – Pine Bluff (S)	365	14	Resurfacing	Completed	May. 2018	May. 2019	18.75	\$5,573,119	19.27	\$5,727,679
	Add'l Rte.-Sec.: Grant 365-13										
020661	I-530 Access Impvts. (Pine Bluff) P.E.	New		New Location	Scheduled	2022		-	\$5 - \$10 M	-	\$5 - \$10 M
020663	Caney Bayou – Arkansas River (S)	79	9B	Resurfacing	Completed	Feb. 2018	Nov. 2018	2.85	\$1,137,748	2.85	\$1,137,748

* Job not shown on county map.

SUMMARY OF CONSTRUCTION PROJECTS

JEFFERSON COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
020665*	Garrett Rd. RR Signals (Wabbaseka) (S)			RR Crossing	Completed		Jan. 2020	-	\$350,000	-	\$350,000
020671*	Pine Bluff Lake Saracen Trail Ph. 8B (TAP-16) (S)			Roadside Appurtenances	Programmed			-	< \$1 M	-	< \$1 M
020673*	UAPB Pedestrian Mall Ph. 1 (TAP-16) (S)			Enhancement	Programmed			-	< \$1 M	-	< \$1 M
020682*	S. Michigan St. RR Signal Upgrade (Pine Bluff) (S)			RR Crossing	Completed		Jan. 2020	-	\$390,000	-	\$390,000
020683*	Division St. RR Signals (Altheimer) (S)			RR Crossing	Under Construction	Jul. 2018		-	\$347,500	-	\$347,500
020696	S. Main St. – I-530 (Pine Bluff) (S)	63	13B	Resurfacing	Scheduled	2022		3.09	\$1 - \$5 M	3.09	\$1 - \$5 M
020701	Couch Ln. – Burnett St. (Pine Bluff) (S) Addt'l Rte.-Sec.: Jefferson 79-9B	79	9	Resurfacing	Under Construction	Feb. 2021		3.14	\$1,592,464	3.14	\$1,592,464
020702	I-530 – I-530 (Pine Bluff) (S) Addt'l Rte.-Sec.: Jefferson 65-14B	63	13	Resurfacing	Scheduled	Sep. 2021		13.92	\$5 - \$10 M	13.92	\$5 - \$10 M
020705*	Pine Bluff Downtown Streetscape Ph. 3 (TAP-18) (S)			Roadside Appurtenances	Programmed			-	< \$1 M	-	< \$1 M
020716	I-530 – Hwy. 425 (Minor Widening) (S)	65	15	Minor Widening	Scheduled	Nov. 2022		2.50	\$1 - \$5 M	2.50	\$1 - \$5 M
020721*	Pine Bluff Grant St. Multi-use Trail (TAP-19) (S)	90	5	Enhancement	Programmed			-	< \$1 M	-	< \$1 M
020760*	Co. Rd. 992/Ussery Rd. RR Signals (Jefferson Co.) (S)			Safety Improvements	Programmed			-	< \$1 M	-	< \$1 M
020761*	Stark Gate Rd. RR Signals Upgrade (Jefferson Co.) (S)			Safety Improvements	Programmed			-	< \$1 M	-	< \$1 M
A20003	Sheridan Rd. – Burnett St. (Pine Bluff) (S) Addt'l Rte.-Sec.: Jefferson 365-14	79	9B	Resurfacing	Sub. Completed	Apr. 2020	Sep. 2020	2.76	\$1,264,136	2.76	\$1,264,136
A20010*	District 2 Resurfacing Program (2021) (S) Addt'l Rte.-Sec.: Various	46	5	Resurfacing	Programmed			12.38	< \$1 M	75.48	< \$1 M
BB0201	Jefferson – Hwy. 104 (F)	530	5	Resurfacing	Completed	Mar. 2015	Jun. 2016	6.11	\$28,187,928	6.11	\$28,187,928
BB0202	Hwy. 104 – Hwy. 65B (F)	530	5	Resurfacing	Completed	Aug. 2016	Jun. 2017	5.09	\$29,815,994	5.09	\$29,815,994
BB0203	Hwy. 65B – Hwy. 65 (F)	530	5	Reconstruction	Sub. Completed	Jul. 2017	Aug. 2020	10.35	\$67,232,300	10.35	\$67,232,300
BR3506*	Plum Bayou Str. & Apprs. No. 3 (S)	CR		Resurfacing	Completed	Jan. 2016	Oct. 2016	0.28	\$1,039,766	0.28	\$1,039,766
C35001*	Redfield Overlay (Sel. Secs.) (S)			Resurfacing	Completed	Jan. 2015	Apr. 2015	2.08	\$249,963	2.08	\$249,963
C35003*	Wabbaseka Overlay (Sel. Secs.) (S)			Resurfacing	Completed	Jan. 2015	Apr. 2015	1.18	\$168,893	1.18	\$168,893
C35004*	White Hall Overlay (Sel. Secs.) (S)			Resurfacing	Completed	Feb. 2016	May. 2016	1.60	\$202,471	1.60	\$202,471
C35005*	Altheimer Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed	Apr. 2018	Nov. 2018	1.47	\$228,747	1.47	\$228,747
C35006*	Redfield Overlay No. 2 (Sel. Secs.) (S)	CS		Resurfacing	Completed	Feb. 2019	May. 2019	2.49	\$288,146	2.49	\$288,146
C76005*	Altheimer & Humphrey Overlay (Sel. Secs.) (S) Addt'l Rte.-Sec.: Arkansas CS	CS		Resurfacing	Completed	Sep. 2013	Dec. 2013	3.12	\$225,642	3.12	\$451,284
R20078	Hwy. 79 – Pine Bluff City Limits (S)	54	10	Major Widening	Programmed			1.20	\$5 - \$10 M	1.20	\$5 - \$10 M

* Job not shown on county map.

SUMMARY OF CONSTRUCTION PROJECTS

JEFFERSON COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
R20089*	Pine Bluff – Mississippi Line P.E. Addt'l Rte.-Sec.: Various	65	15	PE Only	Programmed			-	-	-	-
R20107*	La. Line – Pine Bluff P.E. Addt'l Rte.-Sec.: Ashley 425-1/2; Drew 425-3/4; Lincoln 425-5/6	425	7	PE Only	Programmed			-	-	-	-
RX0008*	Fordyce – Pine Bluff (P.E.) Addt'l Rte.-Sec.: Cleveland 79-7/8; Dallas 79-6	79	9	PE Only	Under Construction			-	\$0	-	\$0
SA3539*	Grant Co. Line-East (Overlay) (S)	CR		Resurfacing	Completed	Jun. 2012	Aug. 2012	4.00	\$439,523	4.00	\$439,523
SA3540*	Hwy. 63-Hwy. 88 (Overlay) (S)	CR		Resurfacing	Completed	Apr. 2013	Jun. 2013	3.75	\$435,731	3.75	\$435,731
SA3541*	Old Warren Rd. (Sel. Sec.) (Overlay) (S)	CR		Resurfacing	Completed	Jul. 2013	Oct. 2013	2.70	\$446,630	2.70	\$446,630
SA3542*	Co Rd 35-Cleveland Co Line(repair&reseal)(s)	CR		Resurfacing	Completed	Jul. 2014	Oct. 2014	3.05	\$256,056	3.05	\$256,056
SA3543*	Redfield City Limits-Tar Camp Park (Olay) (S)	CR		Resurfacing	Completed	Jun. 2016	Aug. 2016	3.80	\$374,179	3.80	\$374,179
SA3544*	I-530 - Hwy. 365 Overlay No. 2 (S)	CR		Resurfacing	Completed	Feb. 2018	Apr. 2018	1.62	\$203,483	1.62	\$203,483
SA3545*	Co.rd.52-Pine Bluff City Limits(overlay)(s)	CR		Resurfacing	Completed	Jul. 2018	Oct. 2018	2.07	\$341,859	2.07	\$341,859
SA3546*	Jefferson County (Overlay and Repair) (S)	CR		Resurfacing	Sub. Completed	Jul. 2019	Jun. 2020	2.30	\$472,439	2.30	\$472,439
Totals For All Projects In Jefferson County								245.66	\$369,576,713		

* Job not shown on county map.