



SUMMARY OF CONSTRUCTION PROJECTS

CRAIGHEAD COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
012195	Hwy. 167 – Hwy. 226 (Sel. Secs.) (Cable Median Barrier) (S) Addt'l Rte.-Sec.: Jackson 67-14/15; White 67-13	67	15	Safety Improvements	Completed	Sep. 2014	Jun. 2016	1.19	\$243,031	36.67	\$7,489,024
012196	Jonesboro – I-55 (Sel. Secs.) (Cable Median Barrier) (S) Addt'l Rte.-Sec.: Crittenden 63-10; Poinsett 63-8/9	63	7	Safety Improvements	Completed	Sep. 2014	Apr. 2016	8.04	\$1,586,285	31.63	\$6,240,571
012297	Districts 1, 5, 9 & 10 Pavement Friction Impvts. (Sel. Secs.) (S) Addt'l Rte.-Sec.: Various	63	6	Safety Improvements	Completed	Apr. 2018	Jul. 2019	0.20	\$90,954	4.66	\$2,119,222
012349*	Districts 1 & 10 Bridge Preservation (2020) (S) Addt'l Rte.-Sec.: Various	49	3	Bridge Rehabilitation	Sub. Completed	Apr. 2020	Jul. 2021	0.08	\$137,213	3.88	\$6,654,791
012359	Hwys. 18, 63 & 167 (Sel. Secs.) (S) Addt'l Rte.-Sec.: Dallas 167-7; Grant 167-11; Jefferson 63-13	18	4	Resurfacing	Under Construction	Jan. 2021	Late 2021	8.91	\$1,123,851	31.86	\$4,364,810
012378*	Districts 5 & 10 Bridge Preservation (2021) (S) Addt'l Rte.-Sec.: Various	135	3	Bridge Rehabilitation	Under Construction	May. 2021	Mid 2022	0.06	\$1,387,518	0.38	\$8,787,616
100278*	Hoxie – Jonesboro (PE) Addt'l Rte.-Sec.: Greene 63-5; Lawrence 63-4	63	6	PE Only	Programmed			-	-	-	-
100308	St. Francis River – North of Black Oak (S)	18	4	Major Widening	Completed	Jan. 2011	Apr. 2014	5.94	\$18,984,587	5.94	\$18,984,587
100330*	Lost Creek & Big Creek Ditch Brs. Scour	63	6	Miscellaneous	Programmed			-	< \$1 M	-	< \$1 M
100402	Hwy. 226 – Hwy. 230 (Bs. & Surf.) (F) Addt'l Rte.-Sec.: Lawrence New	New		Base & Surfacing	Completed	May. 2012	Oct. 2014	5.34	\$8,591,350	6.34	\$12,203,622
100406*	Hwy. 226 – Hwy. 63 (Con. P.E.) (F) Addt'l Rte.-Sec.: Lawrence New	New		PE Only	Completed		Mar. 2015	-	\$1,380,659	-	\$2,761,318
100412*	Hwy. 67 – Hwy. 49 P.E.	226	2	PE Only	Programmed			-	-	-	-
100521*	Caraway Rd. Safety Enhancement (Jonesboro) P.E.	New		PE Only	Programmed			-	-	-	-
100567	North of Black Oak – Monette Bypass (S)	18	4	Major Widening	Completed	Jan. 2013	Mar. 2015	1.11	\$4,008,133	1.11	\$4,008,133
100614*	Jonesboro Transportation & Drainage Planning (S)			Study	Completed	Dec. 2014	Dec. 2014	-	\$750,455	-	\$750,455
100618*	St. Francis River – Hwy. 181 NEPA Study (S) Addt'l Rte.-Sec.: Mississippi 18-5	18	4	Study	Completed	Oct. 2016	Oct. 2016	-	\$459,917	-	\$919,833
100642	Hwy. 67 – Cash Bypass (F)	226	2	Major Widening	Completed	Mar. 2010	Oct. 2012	4.01	\$17,062,760	4.01	\$17,062,760
100643	Cash Bypass (Gr. & Strs.) (S)	New		Grading & Structures	Completed	Jan. 2013	May. 2014	0.89	\$2,895,815	0.89	\$2,895,815
100648*	Hwy. 63 Traffic Operations Study (Jonesboro)	63	6	Study	Completed		Jun. 2012	-	\$56,843	-	\$56,843
100651*	Monette Bypass P.E.	18	4	PE Only	Completed		Jan. 2016	-	\$0	-	\$0

* Job not shown on county map.

SUMMARY OF CONSTRUCTION PROJECTS

CRAIGHEAD COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
100653	Monette Bypass – Manila (S) Addt'l Rte.-Sec.: Mississippi 18-5	18	4	Major Widening	Completed	Jun. 2013	Jul. 2017	1.56	\$3,920,955	6.91	\$17,047,630
100657	I-555 – Hwy. 49 (Dr. Martin Luther King Jr. Dr. Extension) (Jonesboro) (S) Addt'l Rte.-Sec.: Craighead New	18	4S	Major Widening New Location	Scheduled	Jun. 2022		4.63	\$30 - \$40 M	4.63	\$30 - \$40 M
100661*	Caraway Rd. Safety Enhancement (Jonesboro) (Ph. I) (S)	New		New Location	Completed	Dec. 2008	Nov. 2011	-	\$5,874,634	-	\$5,874,634
100662	Caraway Rd. Safety Enhancement (Jonesboro) (Ph. II) (S)	New		New Location	Completed	Apr. 2010	Nov. 2011	-	\$7,999,454	-	\$7,999,454
100667	Cash Bypass – East (S)	226	2	Major Widening	Completed	Nov. 2012	Aug. 2016	1.85	\$8,316,410	1.85	\$8,316,410
100669*	Turtle Creek Greenway (Phase III) (S)			Roadside Appurtenances	Completed	Dec. 2008	Jul. 2014	-	\$87,771	-	\$87,771
100672*	Hwy. 63 Intchn. Impvts. (Jonesboro) P.E. Addt'l Rte.-Sec.: Craighead 63-6	555	3	PE Only	Completed		Oct. 2016	-	\$128,477	-	\$128,477
100676	Cash Bypass (Bs. & Surf.) (S)	New		Base & Surfacing	Completed	Jun. 2014	Dec. 2015	1.59	\$4,774,931	1.59	\$4,774,931
100677	Hwy. 226 – Hwy. 49 (Gr. & Strs.) (F)	New		Grading & Structures	Completed	Dec. 2011	Aug. 2014	1.77	\$11,442,626	1.77	\$11,442,626
100678	Hwy. 226 – Hwy. 49 (Bs. & Surf.) (S)	New		Base & Surfacing	Completed	Dec. 2013	Aug. 2016	1.82	\$5,384,979	1.82	\$5,384,979
100679	Hwy. 49 Connection – West (S)	226	2	Major Widening	Completed	Sep. 2012	Aug. 2016	3.14	\$40,177,274	3.14	\$40,177,274
100681*	Jonesboro SRTS I (2008)			Roadside Appurtenances	Completed	Oct. 2009	Jul. 2014	-	\$152,707	-	\$152,707
100706*	Turtle Creek Greenway (Sec. V) (Jonesboro) (S)			Roadside Appurtenances	Completed	Oct. 2010	Jul. 2014	-	\$79,527	-	\$79,527
100728*	Crowley's Ridge Parkway: Jonesboro Multi-Use Trail (S)			Roadside Appurtenances	Completed	Nov. 2013	Dec. 2015	-	\$1,172,867	-	\$1,172,867
100729	Hwy. 49/Kellers Chapel Rd. Signal (Jonesboro) (S) Addt'l Rte.-Sec.: Craighead CS	49	4	Safety Improvements	Completed	Jun. 2011	Dec. 2011	-	\$210,112	-	\$210,112
100730	Hwy. 1/Fox Meadow Ln. & Hwy. 91/University Loop Signals (Jonesboro) (S) Addt'l Rte.-Sec.: Craighead CS	1	17	Safety Improvements	Completed	Apr. 2011	Nov. 2011	-	\$278,473	-	\$278,473
100734*	Jonesboro SRTS I (2010)			Roadside Appurtenances	Completed	Jan. 2012	Nov. 2014	-	\$75,915	-	\$75,915
100735*	Brookland SRTS I (2010)			Roadside Appurtenances	Completed	Dec. 2012	Aug. 2014	-	\$95,367	-	\$95,367
100737	Jonesboro Area Traffic Ops. Impvts. (S) Addt'l Rte.-Sec.: Craighead 63-7	63	6	Safety Improvements	Completed	Oct. 2011	Oct. 2012	-	\$310,090	-	\$310,090
100738	Hwys. 1B/63/Parker Rd. Traffic Ops. Impvts. (Jonesboro) (S) Addt'l Rte.-Sec.: Craighead 63-6/7	1	17B	Safety Improvements	Completed	May. 2012	Apr. 2013	-	\$924,732	-	\$924,732
100751*	ASU Driver St. Sidewalks (ATEP-11) (S)			Enhancement	Completed	Apr. 2013	Dec. 2014	-	\$489,381	-	\$489,381
100752*	Brookland Bernis St. & Stevens St. Sidewalks (ATEP-11) (S)			Enhancement	Completed	Feb. 2015	Nov. 2018	-	\$75,371	-	\$75,371

* Job not shown on county map.

SUMMARY OF CONSTRUCTION PROJECTS

CRAIGHEAD COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
100753*	Jonesboro Phillips Dr. Streetscaping (ATEP-11) (S)			Enhancement	Completed	Jun. 2012	Jul. 2017	-	\$377,888	-	\$377,888
100757*	Turtle Creek Greenway (Sec. VI) (Jonesboro) (S)			Enhancement	Completed	May. 2012	Sep. 2014	-	\$99,564	-	\$99,564
100768	Jonesboro – Marked Tree (Sel. Secs.) (Cable Median Barrier) (S) Addt'l Rte.-Sec.: Craighead 63-7; Poinsett 63-8/9	63	6	Safety Improvements	Completed	Jan. 2013	Jun. 2013	12.70	\$1,820,807	16.81	\$2,564,517
100772*	Jonesboro SRTS I (2011)			Miscellaneous	Completed	Aug. 2012	Apr. 2016	-	\$184,854	-	\$184,854
100774	Hwy. 1B – Hwy. 463 (Conc. Pvmnt. Patching & Grinding) (S)	63	7	Resurfacing	Completed	Mar. 2012	Oct. 2012	3.45	\$1,175,349	3.45	\$1,175,349
100784	Hwy. 49/Clinton School Rd./Whitley Rd. Signal (Jonesboro) (S) Addt'l Rte.-Sec.: Craighead CS	49	3	Safety Improvements	Completed	Oct. 2013	Sep. 2014	-	\$208,538	-	\$208,538
100785*	Hwy. 49 – East (Race St.) (Jonesboro) (S)	CS		Reconstruction	Programmed			0.85	\$3 - \$5 M	0.85	\$3 - \$5 M
100787*	Southwest Jonesboro Origin and Destination Study			Study	Completed		Oct. 2016	-	\$59,300	-	\$59,300
100790	Hwy. 351/Aggie Rd. Inters. Impvts. (Jonesboro) (S)	351	1	Safety Improvements	Completed	Jul. 2015	May. 2017	0.15	\$1,199,467	0.15	\$1,199,467
100798	Hwy. 49 – Hwy. 63B (Overlay) (S)	18	4	Resurfacing	Completed	Jun. 2013	Oct. 2013	1.06	\$312,001	1.06	\$312,001
100800	Hwy. 49/Valley View Dr./Darr Hill Rd. Signal (Jonesboro) (S) Addt'l Rte.-Sec.: Craighead CS	49	4	Safety Improvements	Completed	Sep. 2014	May. 2015	-	\$207,306	-	\$207,306
100805*	Lake City SRTS P (2012)			Roadside Appurtenances	Completed	Oct. 2016	Oct. 2016	-	\$3,000	-	\$3,000
100806	West of Hwy. 349 – Hwy. 49 (Overlay) (S) Addt'l Rte.-Sec.: Craighead 226-3/3S	226	2	Resurfacing	Completed	Sep. 2013	Dec. 2013	3.37	\$422,510	3.37	\$422,510
100807	Parker Road Extension (Jonesboro) (S)	New		New Location	Completed	Jan. 2016	Oct. 2016	0.73	\$1,470,947	0.73	\$1,470,947
100810	E. Matthews Ave. – Hwy. 18 (Jonesboro) (Overlay) (S)	49	3	Resurfacing	Completed	Feb. 2014	Jul. 2014	0.96	\$602,446	0.96	\$602,446
100812	Hwy. 18 – Hwy. 63 (Jonesboro) (Overlay) (S)	18	4S	Resurfacing	Completed	Feb. 2014	Jun. 2014	1.10	\$221,681	1.10	\$221,681
100819	Hwy. 226 – Hwy. 412 (Cable Median Barrier) (S) Addt'l Rte.-Sec.: Lawrence 67-17, New	New		Safety Improvements	Completed	Feb. 2016	Sep. 2016	6.30	\$851,541	19.23	\$2,599,228
100820*	Hwy. 158 RR Signal Upgrade (Southwest of Jonesboro) (S)	158	0	RR Crossing	Completed	Oct. 2014	Jun. 2016	-	\$257,193	-	\$257,193
100821*	Crowley's Ridge Parkway: Craighead Forest Park Trail (Jonesboro) (S)			Enhancement	Under Construction	Sep. 2015		-	\$913,416	-	\$913,416
100822*	Henson Rd. RR Sig. Upgrade & Traffic Sig. (Jonesboro) (S) Addt'l Rte.-Sec.: Craighead CS	91	1	RR Crossing	Completed	Jan. 2018	Dec. 2018	-	\$708,132	-	\$708,132
100824	BNSF Railroad Overpass (Hwy. 18) (Jonesboro) (S)	18	4	Structures & Approaches	Under Construction	Oct. 2018	Early 2022	0.43	\$25,182,889	0.43	\$25,182,889
100825*	University Loop Extension (Jonesboro) (S)			Enhancement	Completed	Jun. 2016	Mar. 2019	-	\$1,070,852	-	\$1,070,852
100833	Ditch at L.M. 0.25 Str. & Aprs. (S)	163	5	Structure & Approaches	Sub. Completed	Feb. 2019	May. 2020	0.02	\$836,981	0.02	\$836,981
100835	Hwy. 18/Caraway Rd. Inters. Impvts. (Jonesboro) (S)	18	4	Safety Improvements	Sub. Completed	Jan. 2020	Mar. 2021	0.28	\$3,128,016	0.28	\$3,128,016
100836	Hwy. 351 South – Hwy. 91 (Jonesboro) (S)	49	3	Major Widening	Programmed			1.26	\$10 - \$15 M	1.26	\$10 - \$15 M

* Job not shown on county map.

SUMMARY OF CONSTRUCTION PROJECTS

CRAIGHEAD COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
100837	I-555/Hwy. 49 Intchn. Impvts. (Red Wolf Blvd.) (Jonesboro) (S) Addt'l Rte.-Sec.: Craighead 49-3	555	3	Safety Improvements	Under Construction	Aug. 2020	Late 2021	0.83	\$3,121,309	0.83	\$3,121,309
100845	Old Bridger Rd. – Paragould Dr. (Jonesboro) (Overlay) (S)	49	3	Resurfacing	Completed	Mar. 2016	Aug. 2016	1.00	\$285,596	1.00	\$285,596
100850*	UPRR & BNSF Railroad Crossing Safety Impvts. (Jonesboro) (S)			RR Crossing	Programmed			-	< \$1 M	-	< \$1 M
100852*	Greenway Ped. Bridge (Jonesboro) (RTP-15) (S)			Enhancement	Completed	Apr. 2018	Dec. 2018	-	\$99,995	-	\$99,995
100854*	College St. Sidewalks (Bono) (TAP-15) (S)			Enhancement	Under Construction	Apr. 2018		-	\$391,766	-	\$391,766
100855*	N. Oak St. Sidewalks (Brookland) (TAP-15) (S)			Enhancement	Completed	Apr. 2018	Dec. 2019	-	\$80,903	-	\$80,903
100857*	Race St. Sidewalks and RR Ped. Crossing (Jonesboro) (TAP-15) (S)			Enhancement	Completed	Aug. 2017	May. 2018	-	\$65,888	-	\$65,888
100861*	CR 357 RR Signals & Surf. (S. of Bono) (S)	CR		RR Crossing	Completed		Dec. 2018	-	\$315,000	-	\$315,000
100872	Hwy. 18/Main St./Highland Dr. Inters. Impvts. (Jonesboro) (S)	18	4	Safety Improvements	Under Construction	Aug. 2020	Early 2022	-	\$1,534,770	-	\$1,534,770
100875	Hwy. 351 North & South Inters. Impvts. (Jonesboro) (S) Addt'l Rte.-Sec.: Craighead 351-1/2	49	3	Major Widening Safety Improvements	Scheduled	Nov. 2022		1.49	\$5 - \$10 M	1.49	\$5 - \$10 M
100879	Hwy. 49/Parker Rd. Inters. Impvts. (Jonesboro) (S)	49	4	Safety Improvements	Scheduled	Nov. 2022		0.27	\$3 - \$5 M	0.27	\$3 - \$5 M
100880*	Hwy. 67/Hwy. 226 Intchn. Impvts. (S) Addt'l Rte.-Sec.: Craighead 226-2	67	15	Right of Way	Under Construction	Jun. 2021		-	\$2,100,000	-	\$2,100,000
100881	Parker Rd. – South (Hwy. 1B) (Jonesboro) (S)	1	17B	Major Widening	Scheduled	Nov. 2022		0.41	\$1 - \$3 M	0.41	\$1 - \$3 M
100882	Hwy. 49/Hwy. 91 Inters. Impvts. (Jonesboro) (S)	49	3	Safety Improvements	Programmed			-	\$5 - \$10 M	-	\$5 - \$10 M
100883*	Neil Dr. RR Signals Upgrade (Jonesboro) (S)			RR Crossing	Completed	Apr. 2017	Dec. 2018	-	\$550,300	-	\$550,300
100884	Watt St. – Ingels Rd. (Jonesboro) (S) Addt'l Rte.-Sec.: Craighead 463-1	63	7B	Resurfacing	Completed	Jan. 2018	Sep. 2018	2.53	\$643,420	2.53	\$643,420
100889	I-555 – Hwy. 49 (Jonesboro) (S) Addt'l Rte.-Sec.: Craighead 49-4	18	4	Resurfacing	Completed	Jan. 2017	Aug. 2017	3.22	\$1,138,010	3.22	\$1,138,010
100890	Hwy. 63B – Hwy. 18S (Jonesboro) (S)	18	4	Resurfacing	Completed	Apr. 2017	Dec. 2017	1.38	\$539,784	1.38	\$539,784
100895	Hwy. 1 – Hwy. 18 (Jonesboro) (S)	1	17B	Resurfacing	Completed	May. 2017	Apr. 2018	4.02	\$737,125	4.02	\$737,125
100899	BNSF Railroad – Hwy. 49 (Airport Rd.) (Jonesboro) (S)	351	1	Resurfacing	Completed	Apr. 2019	Oct. 2019	2.31	\$275,716	2.31	\$275,716
100909	Hwy. 226S – Hwy. 91 (S)	349	1	Resurfacing	Completed	May. 2018	Jan. 2019	4.45	\$785,398	4.45	\$785,398
100914	Hwy. 91 – North (Jonesboro) (S)	141	1	Resurfacing	Completed	May. 2017	May. 2018	5.10	\$881,402	5.10	\$881,402
100919*	Jonesboro Craighead Forest Park Trail Ph. 3 (RTP-16) (S)			Roadside Appurtenances	Completed	Aug. 2018	Oct. 2020	-	\$326,601	-	\$326,601
100925*	ASU Campus Loop Trail (TAP-16) (S)			Roadside Appurtenances	Programmed			-	< \$1 M	-	< \$1 M

* Job not shown on county map.

SUMMARY OF CONSTRUCTION PROJECTS

CRAIGHEAD COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
100930	Hwy. 69 – South (Sel. Secs.) (S) Addt'l Rte.-Sec.: Greene 49-2	49	3	Resurfacing	Completed	Feb. 2019	Sep. 2019	2.13	\$940,535	2.75	\$1,214,305
100935*	Brookland Hwy. 49B Sidewalks (TAP-16) (S)			Enhancement	Programmed			-	< \$1 M	-	< \$1 M
100936*	Jonesboro Rains St. Sidewalks (TAP-16) (S)			Enhancement	Completed	Nov. 2017	Nov. 2018	-	\$78,750	-	\$78,750
100938	Jonesboro City Limits – Hwy. 63 (Jonesboro) (S)	226	3	Resurfacing	Completed	Jul. 2017	Nov. 2017	3.60	\$575,621	3.60	\$575,621
100939	Bay – Poinsett Co. Line (S)	463	1	Resurfacing	Sub. Completed	Feb. 2020	May. 2020	1.96	\$425,340	1.96	\$425,340
100942	Hwy. 351 RR Overpass (Airport Rd.) (Jonesboro) (S)	351	1	Structure & Approaches	Scheduled	Apr. 2022		0.59	\$15 - \$20 M	0.59	\$15 - \$20 M
100943	Hwys. 18 & 139 (Sel. Secs.) (Monette) (S) Addt'l Rte.-Sec.: Craighead 139-1	18	4	Resurfacing	Completed	May. 2017	Sep. 2017	2.28	\$491,856	2.28	\$491,856
100946	Paragould Dr. – Hwy. 91 (Jonesboro) (S)	49	3	Resurfacing	Completed	Apr. 2017	Jan. 2018	1.50	\$540,576	1.50	\$540,576
100949*	ASU Loop Trail Ph. 2 (TAP-18) (S)			Enhancement	Under Construction	Jun. 2021		-	\$834,073	-	\$834,073
100950	Hwy. 158/Hwy. 163 Inters. Safety Impvts. (S) Addt'l Rte.-Sec.: Craighead 163-5	158	5	Safety Improvements	Under Construction	Feb. 2020	Oct. 2021	0.40	\$1,587,045	0.40	\$1,587,045
100958	Poinsett Co. Line – Hwy. 63B (S)	555	3	Resurfacing	Completed	Feb. 2018	Jan. 2019	8.90	\$6,193,254	8.90	\$6,193,254
100959	Hwy. 63B – Hwy. 18 (S)	555	3	Reconstruction	Under Construction	Nov. 2019	Late 2021	4.72	\$33,837,375	4.72	\$33,837,375
100963*	I-555/Hwy. 1B Emergency Bridge Painting (Jonesboro) (S)	1	17B	Miscellaneous	Completed	Aug. 2017	Nov. 2017	-	\$237,704	-	\$237,704
100964*	Jonesboro Motorized ATV Park Trailhead (RTP-16) (S)	New		Enhancement	Completed	Nov. 2017	Jul. 2018	-	\$44,250	-	\$44,250
100969*	Co. Rd. 398 RR Signals (NW of Bono) (S)			RR Crossing	Completed		Jun. 2019	-	\$263,333	-	\$263,333
100971*	Jonesboro Downtown to ASU Connection (TAP-17) (S)			Enhancement	Programmed			-	< \$1 M	-	< \$1 M
100979	Caraway Rd. – I-555 (Jonesboro) (S)	1	17	Major Widening	Scheduled	2024		2.77	\$15 - \$20 M	2.77	\$15 - \$20 M
100984	Big Bay Ditch Nos. 1 & 3 Strs. & Apprs. (S)	230	10	Structures & Approaches	Scheduled	Apr. 2022		0.20	\$3 - \$5 M	0.20	\$3 - \$5 M
100985	Hwys. 135 & 139 Strs. & Apprs. (Caraway) (S) Addt'l Rte.-Sec.: Craighead 139-0	135	2	Structures & Approaches	Scheduled	May. 2022		0.18	\$1 - \$3 M	0.18	\$1 - \$3 M
100986*	Jonesboro Craighead Forest Greenway Trail Ph. 4 (TAP-18) (S)			Enhancement	Programmed			-	< \$1 M	-	< \$1 M
100987	Hwys. 49 & 49B (Sel. Secs.) (Brookland) (S) Addt'l Rte.-Sec.: Craighead 49-3B	49	3	Resurfacing	Sub. Completed	Feb. 2021	Aug. 2021	6.92	\$2,583,304	6.92	\$2,583,304
100995	Cache River Str. & Apprs. (S. of Egypt) (S)	91	2	Structure & Approaches	Scheduled	May. 2022		0.40	\$3 - \$5 M	0.40	\$3 - \$5 M
101014*	ASU Loop Trail Ph. 3 (TAP-19) (S)	92	2	Enhancement	Programmed			-	< \$1 M	-	< \$1 M
101018	Hwy. 18 – Greene Co. Line (S)	135	3	Resurfacing	Scheduled	Jan. 2022		10.58	\$1 - \$3 M	10.58	\$1 - \$3 M
101019	Hwy. 18 – I-555 (Jonesboro) (S)	49	3	Resurfacing	Sub. Completed	May. 2020	Dec. 2020	0.80	\$438,594	0.80	\$438,594
101030	Poinsett Co. Line – Hwy. 1B (S)	1	17	Resurfacing	Scheduled	Apr. 2022		5.13	< \$1 M	5.13	< \$1 M

* Job not shown on county map.

SUMMARY OF CONSTRUCTION PROJECTS

CRAIGHEAD COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
101035	Hwy. 49 – Hwy. 91 (Jonesboro) (S)	555	3	Resurfacing	Under Construction	Sep. 2021		4.68	\$38,133,950	4.68	\$38,133,950
101036	Lawrence Co. Line – S. of Bono (S) Addt'l Rte.-Sec.: Greene 63-5	63	6	Resurfacing	Sub. Completed	May. 2020	Sep. 2020	7.00	\$1,915,308	7.27	\$1,989,184
101039	Hwy. 349 – Hwy. 49 (Jonesboro) (S)	91	2	Resurfacing	Sub. Completed	Jan. 2021	Sep. 2021	8.14	\$1,477,085	8.14	\$1,477,085
101051	I-555 – Hwy. 18 (Jonesboro) (S)	351	0	Resurfacing	Scheduled	2022		0.95	< \$1 M	0.95	< \$1 M
101052	Hwy. 226 Spur – North (Jonesboro) (S)	226	3	Resurfacing	Scheduled	2024		0.96	< \$1 M	0.96	< \$1 M
101054	Hwy. 230 Strs. & Apprs. (S) Addt'l Rte.-Sec.: Lawrence 230-5/6	230	7	Structures & Approaches	Scheduled	Sep. 2022		-	\$1 - \$3 M	-	\$5 - \$10 M
101055*	Hwy. 91 Ped. Impvts. (Jonesboro) (S)	91	2	Safety Improvements	Completed	Jun. 2019	Oct. 2019	-	\$19,451	-	\$19,451
101058*	College St. Sidewalks Ph. 2 (Bono) (TAP-16) (S)			Miscellaneous	Completed	Sep. 2019	Aug. 2021	-	\$568,503	-	\$568,503
101059*	Bono College St. Sidewalks Ph. 3 (TAP-19) (S)			Enhancement	Programmed			-	< \$1 M	-	< \$1 M
101060*	Jonesboro University Heights Link Trail (TAP-19) (S)	49	3	Enhancement	Programmed			-	< \$1 M	-	< \$1 M
101062	Hwy. 18/Quality Way Signal (Jonesboro) (S) Addt'l Rte.-Sec.: Craighead CS	18	4	Safety Improvements	Scheduled	Nov. 2021		0.06	< \$1 M	0.06	< \$1 M
101064*	District 10 Sealing Program (2020) (S) Addt'l Rte.-Sec.: Various	18	3	Sealing	Programmed			6.94	< \$1 M	67.84	\$1 - \$3 M
101071	Paragould Dr. – Hwy. 18 (Sel. Secs.) (Jonesboro) (S)	49	3	Resurfacing	Scheduled	2023		3.50	\$1 - \$3 M	3.50	\$1 - \$3 M
101072	S. of Bono – Hwy. 91 (S) Addt'l Rte.-Sec.: Craighead 63-6	555	3	Resurfacing	Scheduled	2023		2.16	< \$1 M	2.16	< \$1 M
101074	E. of Hwy. 18 – Hwy. 349 (S)	91	2	Resurfacing	Scheduled	2023		5.35	\$1 - \$3 M	5.35	\$1 - \$3 M
101078	Hwy. 463 – Hwy. 163 (S)	158	5	Resurfacing	Scheduled	2024		5.45	\$1 - \$3 M	5.45	\$1 - \$3 M
101080	Jonesboro – Greene Co. Line (S)	351	2	Resurfacing	Scheduled	2024		7.25	< \$1 M	7.25	< \$1 M
101081	Hwy. 226 – Hwy. 14 (Sel. Secs.) (S) Addt'l Rte.-Sec.: Poinsett 49-5	49	4	Resurfacing	Scheduled	2023		5.75	\$1 - \$3 M	14.31	\$3 - \$5 M
101112*	South & West Jonesboro Future Routes Study (S)			Study	Programmed			-	-	-	-
101113*	I-555/Hwy. 63 Corridor Study (Jonesboro) (S)	63	6	Study	Programmed			14.11	-	14.11	-
101117*	Jonesboro Downtown to ASU Connection Ph. 2 (TAP-20) (S)			Enhancement	Programmed			-	< \$1 M	-	< \$1 M
101124	Hwy. 135 Strs. & Apprs. (S) Addt'l Rte.-Sec.: Poinsett 135-1	135	2	Structures & Approaches	Scheduled	Jun. 2023		-	\$1 - \$3 M	0.48	\$10 - \$15 M
101126	Whiteman Creek Str. & Apprs. (S)	158	5	Structure & Approaches	Scheduled	Sep. 2023		-	\$1 - \$3 M	-	\$1 - \$3 M
101135	Pleasant View Dr. – Peachtree Ave. (Jonesboro) (S)	351	2	Major Widening	Scheduled	Mar. 2024		0.36	\$1 - \$3 M	0.36	\$1 - \$3 M

* Job not shown on county map.

SUMMARY OF CONSTRUCTION PROJECTS

CRAIGHEAD COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
A00001	I-555 – Hwy. 226 (Jonesboro) (S)	49	4	Resurfacing	Sub. Completed	Apr. 2020	Sep. 2020	6.01	\$1,768,816	6.01	\$1,768,816
A00007*	District 10 Resurfacing Program (2021) (S) Addt'l Rte.-Sec.: Various	135	2	Resurfacing	Programmed			13.15	< \$1 M	79.68	< \$1 M
BR1610*	Burlington Northern Santa Fe Railway(bono)(s)	CR		Structure & Approaches	Completed	Sep. 2016	Jun. 2018	0.36	\$3,810,414	0.36	\$3,810,414
C16001*	Bay & Lake City Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed	Sep. 2013	Dec. 2013	2.15	\$254,551	2.15	\$254,551
C16002*	Bono & Brookland Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed	Jul. 2014	Oct. 2014	3.40	\$461,823	3.40	\$461,823
C16003*	Caraway Kentucky St. Overlay (S)	CS		Resurfacing	Completed	Jul. 2014	Jan. 2015	0.21	\$108,510	0.21	\$108,510
C16004*	Jonesboro Caraway Rd. Overlay (Sel. Sec.) (S)			Resurfacing	Completed	Jun. 2015	Oct. 2015	0.79	\$307,823	0.79	\$307,823
C16005*	Cash Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed	Jul. 2017	Nov. 2017	1.73	\$169,928	1.73	\$169,928
C16006*	Brookland & Caraway Overlay & Surf(selsecs)(s)			Resurfacing	Completed	Jun. 2018	Nov. 2018	3.17	\$167,142	3.17	\$167,142
C16007*	Bay & Lake City Ovly & Surf. (Sel. Secs.) (S)	CS		Resurfacing	Completed	May. 2018	Aug. 2018	3.60	\$436,733	3.60	\$436,733
C16008*	Jonesboro C W Post Rd. Overlay	CS		Resurfacing	Completed	Jun. 2019	Oct. 2019	2.23	\$399,308	2.23	\$399,308
C16009*	Brookland Eason St. & School St. Overlay (S)	CS		Resurfacing	Sub. Completed	Jun. 2020	Oct. 2020	1.59	\$246,826	1.59	\$246,826
C16010*	Black Oak Overlay & Surfacing (S)	CS		Resurfacing	Under Construction	May. 2021	Oct. 2021	0.82	\$183,965	0.82	\$183,965
C76010*	Leachville, Manila& Monette Olay(sel Secs)(s) Addt'l Rte.-Sec.: Mississippi CS	CS		Resurfacing	Completed	Jul. 2014	Jan. 2015	1.58	\$197,734	4.07	\$507,010
C76039*	Black Oak, Lepanto & Tyronza (Sel. Secs.) (S) Addt'l Rte.-Sec.: Poinsett CS	CS		Resurfacing	Completed	Jul. 2017	Nov. 2017	0.96	\$155,396	3.76	\$608,633
C76050*	Bono, Leachville & Monette Overlay & Surf. Addt'l Rte.-Sec.: Mississippi CS	CS		Resurfacing	Completed	Apr. 2019	Jul. 2019	-	\$382,727	-	\$765,454
C76059*	Alicia & Egypt Overlay & Surfacing (S)	CS		Resurfacing	Sub. Completed	Feb. 2020	Apr. 2020	-	\$176,027	-	\$352,055
CA1001	Monette Bypass (S)	18	4	New Location	Completed	Dec. 2015	May. 2018	3.17	\$13,719,431	3.17	\$13,719,431
SA1656*	Craighead Co Surfacing No 26 (Sel Secs) (S)	CR		Resurfacing	Completed	Jul. 2011	Nov. 2011	1.87	\$211,279	1.87	\$211,279
SA1657*	Craighead Co. Surfacing No 27(SEL. Secs.)(s)	CR		Resurfacing	Completed	Jul. 2012	Nov. 2012	2.89	\$317,339	2.89	\$317,339
SA1658*	Craighead Co. Surfacing No. 28(SEL. Secs.)(s)	CR		Resurfacing	Completed	Jun. 2013	Oct. 2013	4.01	\$337,423	4.01	\$337,423
SA1659*	Craighead Co. Surfacing No. 29(SEL. Secs.)(s)	CR		Resurfacing	Completed	Jul. 2014	Oct. 2014	2.03	\$245,829	2.03	\$245,829
SA1660*	Hwy. 349-Jonesboro Citylimits (Overlay) (S)	CR		Resurfacing	Completed	Mar. 2016	Jun. 2016	1.96	\$182,487	1.96	\$182,487
SA1661*	Co. Rd. 471-Co. Rd. 62 (Resurfacing) (S)	CR		Resurfacing	Completed	Aug. 2017	Jan. 2018	-	\$241,040	-	\$241,040
SA1662*	Co. Rd. 37 - Hwy. 463 (Surfacing) (S)	CR		Resurfacing	Completed	Jul. 2018	Apr. 2019	2.27	\$284,965	2.27	\$284,965
SA1663*	Craighead Co. Sealing (S)	CS		Resurfacing	Sub. Completed	Feb. 2020	Oct. 2020	-	\$358,858	-	\$358,858
SA1664*	Craighead Co. Sealing No. 2 (S)	CR		Resurfacing	Programmed			17.25	-	17.25	-

* Job not shown on county map.

SUMMARY OF CONSTRUCTION PROJECTS CRAIGHEAD COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	<i>Estimated or Sub. Comp.</i> Date	<u>County Totals</u>		<u>Project Totals</u>	
								Length (Mi)	Cost	Length (Mi)	Cost
Totals For All Projects In Craighead County								261.16	\$429,584,997		

* Job not shown on county map.