



# SUMMARY OF CONSTRUCTION PROJECTS

## DREW COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
012062*	I-69 Connector Extension Study (F) Addt'l Rte.-Sec.: Ashley 530-10; Bradley 530-11; Union 530-12	530	9	Study	Completed	Aug. 2006	May. 2014	-	\$573,120	-	\$1,135,620
012363	Big Creek – Hwy. 425 (Sel. Secs.) (S) Addt'l Rte.-Sec.: Cleveland 35-5/6	35	7	Resurfacing	Scheduled	2023		11.13	\$3 - \$5 M	17.58	\$5 - \$10 M
012375*	Districts 1, 2 & 6 Bridge Preservation (2021) (S) Addt'l Rte.-Sec.: Lincoln 114-2; Phillips 20-1, 44-3; Saline 35-1	83	1	Bridge Rehabilitation	Under Construction	May. 2021	Mid 2022	0.04	\$831,771	0.20	\$4,158,856
020311	Hwy. 425 – Hwy. 83 Connection (Monticello) (S)	New		New Location	Programmed			1.20	\$1 - \$3 M	1.20	\$1 - \$3 M
020357	Hwys. 11/425 Connector – Hwy. 35 (Gr. & Strs.) (F) Addt'l Rte.-Sec.: Lincoln New	New		Grading & Structures	Programmed			6.32	\$15 - \$20 M	10.45	\$20 - \$30 M
020358	Hwys. 11/425 Connector – Hwy. 35 (Bs. & Surf.) (F) Addt'l Rte.-Sec.: Lincoln New	New		Base & Surfacing	Programmed			6.58	\$20 - \$30 M	11.07	\$30 - \$40 M
020365*	Hwys. 11/425 Connector – Hwy. 278 P.E. Addt'l Rte.-Sec.: Lincoln New	New		PE Only	Completed			-	\$0	-	\$6,734,428
020398	Hwys. 11/425 Connector – Hwy. 35 (Add'l. Lanes) (Gr. & Strs.) (F) Addt'l Rte.-Sec.: Lincoln New	New		Grading & Structures	Programmed			6.50	\$30 - \$40 M	10.50	\$50 - \$75 M
020458	Hwys. 11/425 Connector – Hwy. 35 (Add'l. Lanes) (Bs. & Surf.) (F) Addt'l Rte.-Sec.: Lincoln New	New		Base & Surfacing	Programmed			6.50	\$20 - \$30 M	10.50	\$30 - \$40 M
020459	Hwy. 35 – Hwy. 278 (Add'l. Lanes) (Gr. & Strs.) (F)	New		Grading & Structures	Programmed			4.50	\$20 - \$30 M	4.50	\$20 - \$30 M
020460	Hwy. 35 – Hwy. 278 (Add'l. Lanes) (Bs. & Surf.) (F)	New		Base & Surfacing	Programmed			4.50	\$10 - \$15 M	4.50	\$10 - \$15 M
020462*	Monticello Bypass P.E.	New		PE Only	Programmed			-	\$50 - \$75 M	-	\$50 - \$75 M
020470	Hwy. 278 West – Hwy. 425 (Gr. & MDS) (Monticello Bypass) (S)	New		Grading & Structures	Programmed			13.39	\$20 - \$30 M	13.39	\$20 - \$30 M
020471	Hwy. 425 – Hwy. 278 East (Gr. & Strs.) (Monticello Bypass) (F)	New		Grading & Structures	Completed	Sep. 2011	Oct. 2017	8.53	\$13,159,489	8.53	\$13,159,489
020475	Hwy. 83 Spur – Hwy. 278 Connector (Monticello) (F)	New		New Location	Scheduled	Jun. 2022		1.62	\$10 - \$15 M	1.62	\$10 - \$15 M
020480*	Southeast Arkansas Intermodal Facility (Ph. II) (Wilmar) (S)			Roadside Appurtenances	Programmed			-	< \$1 M	-	< \$1 M
020482	Hwy. 278 West – Hwy. 425 (Add'l Lanes) (Gr. & Strs.) (F)	New		Grading & Structures	Programmed			11.30	-	11.30	-
020483	Hwy. 278 West – Hwy. 425 (Add'l Lanes) (Bs. & Surf.) (F)	New		Base & Surfacing	Programmed			11.30	-	11.30	-
020484	Hwy. 425 – Hwy. 278 East (Bs. & Surf.) (Monticello Bypass) (S)	New		Base & Surfacing	Sub. Completed	Aug. 2017	Oct. 2018	8.63	\$16,197,356	8.63	\$16,197,356
020485	Hwy. 425 – Hwy. 278 East (Add'l Lanes) (Gr. & Strs.) (F)	New		Grading & Structures	Programmed			8.60	-	8.60	-
020486	Hwy. 425 – Hwy. 278 East (Add'l Lanes) (Bs. & Surf.) (F)	New		Base & Surfacing	Programmed			8.60	-	8.60	-
020518*	Southeast Arkansas Intermodal Facility (Ph. III) (Wilmar) (S)			Roadside Appurtenances	Under Construction	Aug. 2011		-	\$622,151	-	\$622,151
020519*	Southeast Arkansas Intermodal Facility (Ph. IV) (Wilmar) (S)			Roadside Appurtenances	Under Construction	Jul. 2013		-	\$560,411	-	\$560,411

\* Job not shown on county map.

# SUMMARY OF CONSTRUCTION PROJECTS

## DREW COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
020532*	Monticello City Square Sidewalks (ATEP-11) (S)			Enhancement	Completed	Mar. 2013	Sep. 2013	-	\$134,200	-	\$134,200
020547	Sandy Creek – Cutoff Creek (Overlay) (S)	35	8	Resurfacing	Completed	May. 2012	Aug. 2012	8.59	\$1,807,499	8.59	\$1,807,499
020552*	Hwy. 35 R.R. Surfacing (Monticello) (S)	35	0	RR Crossing	Completed	Mar. 2013	Apr. 2014	-	\$80,674	-	\$80,674
020557	Hwy. 278 – Sandy Creek (Overlay) (S)	35	8	Resurfacing	Completed	Jun. 2013	Sep. 2013	5.65	\$1,304,110	5.65	\$1,304,110
020560*	Monticello School District SRTS I (2012)			Roadside Appurtenances	Programmed			-	-	-	-
020564	Hwy. 425 (Monticello) (Sel. Sec.) (Overlay) (S) Addt'l Rte.-Sec.: Drew 425-4	425	3	Resurfacing	Completed	Apr. 2014	Aug. 2014	4.63	\$1,521,383	4.63	\$1,521,383
020587	Ables Creek Str. & Apprs. (S)	138	3	Structure & Approaches	Sub. Completed	Dec. 2018	Oct. 2020	0.34	\$3,204,170	0.34	\$3,204,170
020589	Bayou Bartholomew Str. & Apprs. (S)	277	1	Structure & Approaches	Under Construction	Jun. 2020	Late 2022	0.46	\$4,604,247	0.46	\$4,604,247
020592	Drew Co. Line – North & South (Mill & Inlay) (S) Addt'l Rte.-Sec.: Ashley 165-1	165	2	Resurfacing	Completed	Jun. 2016	Oct. 2016	2.40	\$475,540	9.34	\$1,850,643
020611	Hwy. 278 West – Hwy. 425 (Major Strs. & Surf.) (Monticello Bypass) (S)	New		Base & Surfacing	Programmed			13.39	\$15 - \$20 M	13.39	\$15 - \$20 M
020618	South of Drew Co. Line – Hwy. 35 (Sel. Secs.) (S) Addt'l Rte.-Sec.: Chicot 165-3	165	2	Bridge Rehabilitation Resurfacing	Completed	Feb. 2018	Nov. 2018	0.13	\$30,627	5.76	\$1,357,033
020620	Monticello – McGehee (Sel. Secs.) (S) Addt'l Rte.-Sec.: Desha 278-16	278	15	Resurfacing	Completed	Jan. 2018	Jul. 2018	20.22	\$3,891,398	24.92	\$4,795,927
020621	Hwy. 138 – Hwy. 278 (S)	293	4	Resurfacing	Completed	May. 2018	Oct. 2018	4.27	\$1,355,760	4.27	\$1,355,760
020635	Hwy. 172 – Old Warren Rd. (Monticello) (S)	425	3	Resurfacing	Completed	Jan. 2017	Jul. 2017	4.03	\$2,208,708	4.03	\$2,208,708
020637	West of Drew Co. Line – Hwy. 65 (S) Addt'l Rte.-Sec.: Chicot 35-9	35	8	Resurfacing	Completed	Apr. 2017	Oct. 2017	0.71	\$205,554	5.33	\$1,543,104
020648	Monticello – Star City (Sel. Secs.) (S) Addt'l Rte.-Sec.: Lincoln 425-5	425	4	Resurfacing	Sub. Completed	Feb. 2020	Sep. 2020	5.13	\$1,811,638	9.33	\$3,294,851
020653	Co. Rd. 28 – South (S)	425	3	Resurfacing	Sub. Completed	Feb. 2020	Oct. 2020	2.15	\$714,297	2.15	\$714,297
020669*	Lake Monticello Trail (TAP-16) (S)			Roadside Appurtenances	Programmed			-	< \$1 M	-	< \$1 M
020678	Hwy. 278 – Hwy. 65 (S) Addt'l Rte.-Sec.: Desha New	New		New Location	Scheduled	Apr. 2022		15.15	\$50 - \$75 M	16.97	\$75 - \$100 M
020719*	Monticello Hwys. 278 & 425 Sidewalks (TAP-19) (S) Addt'l Rte.-Sec.: Drew 425-3/4	278	14	Enhancement	Programmed			-	< \$1 M	-	< \$1 M

\* Job not shown on county map.

# SUMMARY OF CONSTRUCTION PROJECTS

## DREW COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	<i>Estimated or</i>		County Totals		Project Totals	
							Sub. Comp. Date	Date	Length (Mi)	Cost	Length (Mi)	Cost
020722	Hwy. 83 Resurfacing (Sel. Secs.) (Monticello) (S) Addt'l Rte.-Sec.: Drew 83-1S/2/2X, CS	83	1	Resurfacing	Scheduled	2023			6.43	\$1 - \$3 M	6.43	\$1 - \$3 M
020726*	Hwy. 138 RR Signals (Winchester) (S)	138	3	Safety Improvements	Programmed				-	< \$1 M	-	< \$1 M
020727*	District 2 Sealing Program (2020) (S) Addt'l Rte.-Sec.: Various	144	1	Sealing	Programmed				11.90	< \$1 M	81.83	\$1 - \$3 M
020741	Bradley Co. Line – Wilmar (S)	278	14	Resurfacing	Scheduled	2024			4.80	\$3 - \$5 M	4.80	\$3 - \$5 M
020742	Ashley Co. Line – Monticello (Sel. Secs.) (S) Addt'l Rte.-Sec.: Drew 425-4	425	3	Resurfacing	Scheduled	2024			11.99	\$5 - \$10 M	11.99	\$5 - \$10 M
020763	Jerome – McMillan Corner (S) Addt'l Rte.-Sec.: Chicot 144-2	144	1	Resurfacing	Sub. Completed	May. 2021	Oct. 2021		0.99	\$411,146	9.27	\$3,849,823
020765*	Monticello County Library Sidewalks (TAP-20) (S)			Enhancement	Programmed				-	< \$1 M	-	< \$1 M
020767*	Lake Monticello Trail Ph. 1 (Monticello) (RTP-20) (S)			Enhancement	Programmed				-	< \$1 M	-	< \$1 M
020775	Hwy. 83 Strs. & Apprs. (S)	83	2	Structures and Approaches	Scheduled	Nov. 2023			-	\$1 - \$3 M	-	\$1 - \$3 M
A20002	Wilmar – Monticello (S) Addt'l Rte.-Sec.: Drew 278-15/15X	278	14	Resurfacing	Sub. Completed	Apr. 2020	Oct. 2020		9.32	\$4,883,547	9.32	\$4,883,547
A20004	Winchester – Chicot Co. Line (Sel. Secs.) (S) Addt'l Rte.-Sec.: Desha 65-18/19	65	19	Resurfacing	Scheduled	Apr. 2022			6.24	\$1 - \$3 M	12.97	\$3 - \$5 M
A20007	Hwy. 278 – Hwy. 65 (S) Addt'l Rte.-Sec.: Desha 277-1	277	1	Resurfacing	Sub. Completed	Feb. 2021	Sep. 2021		6.09	\$1,658,361	6.22	\$1,693,761
A20010*	District 2 Resurfacing Program (2021) (S) Addt'l Rte.-Sec.: Various	35	8	Resurfacing	Programmed				20.26	< \$1 M	75.48	< \$1 M
A20013	Monticello – Hwy. 65 (S)	138	3	Resurfacing	Scheduled	Apr. 2022			23.39	\$3 - \$5 M	23.39	\$3 - \$5 M
A20014	Hwy. 65 – Hwy. 1 (S) Addt'l Rte.-Sec.: Desha 138-4	138	3	Resurfacing	Scheduled	Jan. 2022			0.82	< \$1 M	13.69	\$1 - \$3 M
A20015*	District 2 Resurfacing Program (2022) (S) Addt'l Rte.-Sec.: Various	293	3	Resurfacing	Programmed				5.18	< \$1 M	47.54	\$1 - \$3 M
C22001*	Wilmar Street Improvements (Sel. Secs.) (S)	CS		Resurfacing	Completed	Apr. 2014	Jul. 2014		1.53	\$255,339	1.53	\$255,339
C22002*	Wilmar Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed	Jun. 2018	Aug. 2018		2.14	\$313,330	2.14	\$313,330
C22003*	Winchester Overlay (Sel. Secs.) (S)	CS		Resurfacing	Sub. Completed	Jan. 2020	May. 2020		0.81	\$199,312	0.81	\$199,312
C22004*	Monticello Overlay (S)	CS		Resurfacing	Sub. Completed	May. 2020	Nov. 2020		1.36	\$264,851	1.36	\$264,851

\* Job not shown on county map.

# SUMMARY OF CONSTRUCTION PROJECTS

## DREW COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	<i>Estimated or</i> Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
C76006*	Monticello & Star City Overlay (Sel Secs) (S) Addt'l Rte.-Sec.: Lincoln CS	CS		Resurfacing	Completed	Jan. 2014	Mar. 2014	1.45	\$201,768	3.25	\$448,372
C76044*	Arkansas City, Dermott & Tillar Overlay (S)	CS		Resurfacing	Completed	Feb. 2019	May. 2019	1.16	\$31,875	4.55	\$798,399
R20089*	Pine Bluff – Mississippi Line P.E. Addt'l Rte.-Sec.: Various	65	18	PE Only	Programmed			-	-	-	-
R20107*	La. Line – Pine Bluff P.E. Addt'l Rte.-Sec.: Various	425	3	PE Only	Programmed			-	-	-	-
SA2244*	Hwy. 425-East (Overlay) (S)	CR		Resurfacing	Completed	May. 2012	Jun. 2012	2.50	\$381,558	2.50	\$381,558
SA2245*	Drew County Overlay (Sel. Secs.) (S)	CR		Resurfacing	Completed	Jun. 2014	Oct. 2014	8.36	\$1,126,760	8.36	\$1,126,760
SA2246*	Drew County Overlay No. 2 (Sel. Secs.) (S)	CR		Resurfacing	Completed	Aug. 2016	Oct. 2016	3.88	\$553,191	3.88	\$553,191
SA2247*	Co. Rd. 92 - Co. Rd. 99 (Overlay) (S)	CR		Resurfacing	Completed	Jul. 2018	Dec. 2018	3.45	\$439,958	3.45	\$439,958
<b>Totals For All Projects In Drew County</b>								<b>200.52</b>	<b>\$173,906,579</b>		

\* Job not shown on county map.