



**Jonesboro**  
**District 10**  
**Job Status Map**

# SUMMARY OF CONSTRUCTION PROJECTS

## CRAIGHEAD COUNTY

| Job No. | Job Name  | Rte. | Sec. | Type Work             | Status             | Let Date  | <i>Estimated or</i><br>Sub. Comp. | County Totals |              | Project Totals |              |
|---------|---|------|------|-----------------------|--------------------|-----------|-----------------------------------|---------------|--------------|----------------|--------------|
|         |   |      |      |                       |                    |           | Date                              | Length (Mi)   | Cost         | Length (Mi)    | Cost         |
| 012195  | Hwy. 167 – Hwy. 226 (Sel. Secs.) (Cable Median Barrier) (S)<br>Addt'l Rte.-Sec.: Jackson 67-14/15; White 67-13  | 67   | 15   | Safety Improvements   | Completed          | Sep. 2014 | Jun. 2016                         | 1.19          | \$243,031    | 36.67          | \$7,489,024  |
| 012196  | Jonesboro – I-55 (Sel. Secs.) (Cable Median Barrier) (S)<br>Addt'l Rte.-Sec.: Crittenden 63-10; Poinsett 63-8/9 | 63   | 7    | Safety Improvements   | Completed          | Sep. 2014 | Apr. 2016                         | 8.04          | \$1,586,285  | 31.63          | \$6,240,571  |
| 012297  | Districts 1, 5, 9 & 10 Pavement Friction Impvts. (Sel. Secs.) (S)<br>Addt'l Rte.-Sec.: Various                  | 63   | 6    | Safety Improvements   | Completed          | Apr. 2018 | Jul. 2019                         | 0.20          | \$90,954     | 4.66           | \$2,119,222  |
| 012349* | Districts 1 & 10 Bridge Preservation (2020) (S)<br>Addt'l Rte.-Sec.: Various                                    | 49   | 3    | Bridge Rehabilitation | Sub. Completed     | Apr. 2020 | Jul. 2021                         | 0.08          | \$137,213    | 3.88           | \$6,654,791  |
| 012359  | Hwys. 18, 63 & 167 (Sel. Secs.) (S)<br>Addt'l Rte.-Sec.: Dallas 167-7; Grant 167-11; Jefferson 63-13            | 18   | 4    | Resurfacing           | Sub. Completed     | Jan. 2021 | Oct. 2021                         | 8.91          | \$1,123,851  | 31.86          | \$4,364,810  |
| 012378* | Districts 5 & 10 Bridge Preservation (2021) (S)<br>Addt'l Rte.-Sec.: Various                                    | 135  | 3    | Bridge Rehabilitation | Under Construction | May. 2021 | Mid 2022                          | 0.06          | \$1,387,518  | 0.38           | \$8,787,616  |
| 100278* | Hoxie – Jonesboro (PE)<br>Addt'l Rte.-Sec.: Greene 63-5; Lawrence 63-4  | 63   | 6    | PE Only               | Programmed         |           |                                   | -             | -            | -              | -            |
| 100308  | St. Francis River – North of Black Oak (S)  | 18   | 4    | Major Widening        | Completed          | Jan. 2011 | Apr. 2014                         | 5.94          | \$18,984,587 | 5.94           | \$18,984,587 |
| 100330* | Lost Creek & Big Creek Ditch Brs. Scour   | 63   | 6    | Miscellaneous         | Programmed         |           |                                   | -             | < \$1 M      | -              | < \$1 M      |
| 100402  | Hwy. 226 – Hwy. 230 (Bs. & Surf.) (F)<br>Addt'l Rte.-Sec.: Lawrence New   | New  |      | Base & Surfacing      | Completed          | May. 2012 | Oct. 2014                         | 5.34          | \$8,591,350  | 6.34           | \$12,203,622 |
| 100406* | Hwy. 226 – Hwy. 63 (Con. P.E.) (F)<br>Addt'l Rte.-Sec.: Lawrence New  | New  |      | PE Only               | Completed          |           | Mar. 2015                         | -             | \$1,380,659  | -              | \$2,761,318  |
| 100412* | Hwy. 67 – Hwy. 49 P.E.  | 226  | 2    | PE Only               | Programmed         |           |                                   | -             | -            | -              | -            |
| 100521* | Caraway Rd. Safety Enhancement (Jonesboro) P.E.   | New  |      | PE Only               | Programmed         |           |                                   | -             | -            | -              | -            |
| 100567  | North of Black Oak – Monette Bypass (S)   | 18   | 4    | Major Widening        | Completed          | Jan. 2013 | Mar. 2015                         | 1.11          | \$4,008,133  | 1.11           | \$4,008,133  |
| 100614* | Jonesboro Transportation & Drainage Planning (S)  |      |      | Study                 | Completed          | Dec. 2014 | Dec. 2014                         | -             | \$750,455    | -              | \$750,455    |
| 100618* | St. Francis River – Hwy. 181 NEPA Study (S)<br>Addt'l Rte.-Sec.: Mississippi 18-5                               | 18   | 4    | Study                 | Completed          | Oct. 2016 | Oct. 2016                         | -             | \$459,917    | -              | \$919,833    |
| 100642  | Hwy. 67 – Cash Bypass (F)   | 226  | 2    | Major Widening        | Completed          | Mar. 2010 | Oct. 2012                         | 4.01          | \$17,062,760 | 4.01           | \$17,062,760 |
| 100643  | Cash Bypass (Gr. & Strs.) (S)   | New  |      | Grading & Structures  | Completed          | Jan. 2013 | May. 2014                         | 0.89          | \$2,895,815  | 0.89           | \$2,895,815  |
| 100648* | Hwy. 63 Traffic Operations Study (Jonesboro)  | 63   | 6    | Study                 | Completed          |           | Jun. 2012                         | -             | \$56,843     | -              | \$56,843     |
| 100651* | Monette Bypass P.E.   | 18   | 4    | PE Only               | Completed          |           | Jan. 2016                         | -             | \$0          | -              | \$0          |

\* Job not shown on county map.

# SUMMARY OF CONSTRUCTION PROJECTS

## CRAIGHEAD COUNTY

| Job No. | Job Name   | Rte. | Sec. | Type Work                      | Status    | Let Date  | <i>Estimated or</i><br>Sub. Comp. | County Totals |               | Project Totals |               |
|---------|--|------|------|--------------------------------|-----------|-----------|-----------------------------------|---------------|---------------|----------------|---------------|
|         |  |      |      |                                |           |           | Date                              | Length (Mi)   | Cost          | Length (Mi)    | Cost          |
| 100653  | Monette Bypass – Manila (S)<br>Addt'l Rte.-Sec.: Mississippi 18-5  | 18   | 4    | Major Widening                 | Completed | Jun. 2013 | Jul. 2017                         | 1.56          | \$3,920,955   | 6.91           | \$17,047,630  |
| 100657  | I-555 – Hwy. 49 (Dr. Martin Luther King Jr. Dr. Extension) (Jonesboro) (S)<br>Addt'l Rte.-Sec.: Craighead New        | 18   | 4S   | Major Widening<br>New Location | Scheduled | Jun. 2022 |                                   | 4.63          | \$30 - \$40 M | 4.63           | \$30 - \$40 M |
| 100667  | Cash Bypass – East (S)   | 226  | 2    | Major Widening                 | Completed | Nov. 2012 | Aug. 2016                         | 1.85          | \$8,316,410   | 1.85           | \$8,316,410   |
| 100669* | Turtle Creek Greenway (Phase III) (S)  |      |      | Roadside Appurtenances         | Completed | Dec. 2008 | Jul. 2014                         | -             | \$87,771      | -              | \$87,771      |
| 100672* | Hwy. 63 Intchng. Impvts. (Jonesboro) P.E.<br>Addt'l Rte.-Sec.: Craighead 63-6  | 555  | 3    | PE Only                        | Completed |           | Oct. 2016                         | -             | \$128,477     | -              | \$128,477     |
| 100676  | Cash Bypass (Bs. & Surf.) (S)  | New  |      | Base & Surfacing               | Completed | Jun. 2014 | Dec. 2015                         | 1.59          | \$4,774,931   | 1.59           | \$4,774,931   |
| 100677  | Hwy. 226 – Hwy. 49 (Gr. & Strs.) (F)   | New  |      | Grading & Structures           | Completed | Dec. 2011 | Aug. 2014                         | 1.77          | \$11,442,626  | 1.77           | \$11,442,626  |
| 100678  | Hwy. 226 – Hwy. 49 (Bs. & Surf.) (S)   | New  |      | Base & Surfacing               | Completed | Dec. 2013 | Aug. 2016                         | 1.82          | \$5,384,979   | 1.82           | \$5,384,979   |
| 100679  | Hwy. 49 Connection – West (S)  | 226  | 2    | Major Widening                 | Completed | Sep. 2012 | Aug. 2016                         | 3.14          | \$40,177,274  | 3.14           | \$40,177,274  |
| 100681* | Jonesboro SRTS I (2008)  |      |      | Roadside Appurtenances         | Completed | Oct. 2009 | Jul. 2014                         | -             | \$152,707     | -              | \$152,707     |
| 100706* | Turtle Creek Greenway (Sec. V) (Jonesboro) (S)   |      |      | Roadside Appurtenances         | Completed | Oct. 2010 | Jul. 2014                         | -             | \$79,527      | -              | \$79,527      |
| 100728* | Crowley's Ridge Parkway: Jonesboro Multi-Use Trail (S)   |      |      | Roadside Appurtenances         | Completed | Nov. 2013 | Dec. 2015                         | -             | \$1,172,867   | -              | \$1,172,867   |
| 100734* | Jonesboro SRTS I (2010)  |      |      | Roadside Appurtenances         | Completed | Jan. 2012 | Nov. 2014                         | -             | \$75,915      | -              | \$75,915      |
| 100735* | Brookland SRTS I (2010)  |      |      | Roadside Appurtenances         | Completed | Dec. 2012 | Aug. 2014                         | -             | \$95,367      | -              | \$95,367      |
| 100737  | Jonesboro Area Traffic Ops. Impvts. (S)<br>Addt'l Rte.-Sec.: Craighead 63-7  | 63   | 6    | Safety Improvements            | Completed | Oct. 2011 | Oct. 2012                         | -             | \$310,090     | -              | \$310,090     |
| 100738  | Hwys. 1B/63/Parker Rd. Traffic Ops. Impvts. (Jonesboro) (S)<br>Addt'l Rte.-Sec.: Craighead 63-6/7                    | 1    | 17B  | Safety Improvements            | Completed | May. 2012 | Apr. 2013                         | -             | \$924,732     | -              | \$924,732     |
| 100751* | ASU Driver St. Sidewalks (ATEP-11) (S)   |      |      | Enhancement                    | Completed | Apr. 2013 | Dec. 2014                         | -             | \$489,381     | -              | \$489,381     |
| 100752* | Brookland Bernis St. & Stevens St. Sidewalks (ATEP-11) (S)   |      |      | Enhancement                    | Completed | Feb. 2015 | Nov. 2018                         | -             | \$75,371      | -              | \$75,371      |
| 100753* | Jonesboro Phillips Dr. Streetscaping (ATEP-11) (S)   |      |      | Enhancement                    | Completed | Jun. 2012 | Jul. 2017                         | -             | \$377,888     | -              | \$377,888     |
| 100757* | Turtle Creek Greenway (Sec. VI) (Jonesboro) (S)  |      |      | Enhancement                    | Completed | May. 2012 | Sep. 2014                         | -             | \$99,564      | -              | \$99,564      |
| 100768  | Jonesboro – Marked Tree (Sel. Secs.) (Cable Median Barrier) (S)<br>Addt'l Rte.-Sec.: Craighead 63-7; Poinsett 63-8/9 | 63   | 6    | Safety Improvements            | Completed | Jan. 2013 | Jun. 2013                         | 12.70         | \$1,820,807   | 16.81          | \$2,564,517   |
| 100772* | Jonesboro SRTS I (2011)  |      |      | Miscellaneous                  | Completed | Aug. 2012 | Apr. 2016                         | -             | \$184,854     | -              | \$184,854     |
| 100774  | Hwy. 1B – Hwy. 463 (Conc. Pvmt. Patching & Grinding) (S)   | 63   | 7    | Resurfacing                    | Completed | Mar. 2012 | Oct. 2012                         | 3.45          | \$1,175,349   | 3.45           | \$1,175,349   |

\* Job not shown on county map.

# SUMMARY OF CONSTRUCTION PROJECTS

## CRAIGHEAD COUNTY

| Job No. | Job Name   | Rte. | Sec. | Type Work               | Status             | Let Date  | <i>Estimated or</i><br>Sub. Comp. | County Totals |               | Project Totals |               |
|---------|--|------|------|-------------------------|--------------------|-----------|-----------------------------------|---------------|---------------|----------------|---------------|
|         |  |      |      |                         |                    |           | Date                              | Length (Mi)   | Cost          | Length (Mi)    | Cost          |
| 100784  | Hwy. 49/Clinton School Rd./Whitley Rd. Signal (Jonesboro) (S)<br>Addt'l Rte.-Sec.: Craighead CS      | 49   | 3    | Safety Improvements     | Completed          | Oct. 2013 | Sep. 2014                         | -             | \$208,538     | -              | \$208,538     |
| 100785* | Hwy. 49 – East (Race St.) (Jonesboro) (S)  | CS   |      | Reconstruction          | Programmed         |           |                                   | 0.85          | \$3 - \$5 M   | 0.85           | \$3 - \$5 M   |
| 100787* | Southwest Jonesboro Origin and Destination Study   |      |      | Study                   | Completed          |           | Oct. 2016                         | -             | \$59,300      | -              | \$59,300      |
| 100790  | Hwy. 351/Aggie Rd. Inters. Impvts. (Jonesboro) (S)   | 351  | 1    | Safety Improvements     | Completed          | Jul. 2015 | May. 2017                         | 0.15          | \$1,199,467   | 0.15           | \$1,199,467   |
| 100798  | Hwy. 49 – Hwy. 63B (Overlay) (S)   | 18   | 4    | Resurfacing             | Completed          | Jun. 2013 | Oct. 2013                         | 1.06          | \$312,001     | 1.06           | \$312,001     |
| 100800  | Hwy. 49/Valley View Dr./Darr Hill Rd. Signal (Jonesboro) (S)<br>Addt'l Rte.-Sec.: Craighead CS       | 49   | 4    | Safety Improvements     | Completed          | Sep. 2014 | May. 2015                         | -             | \$207,306     | -              | \$207,306     |
| 100805* | Lake City SRTS P (2012)  |      |      | Roadside Appurtenances  | Completed          | Oct. 2016 | Oct. 2016                         | -             | \$3,000       | -              | \$3,000       |
| 100806  | West of Hwy. 349 – Hwy. 49 (Overlay) (S)<br>Addt'l Rte.-Sec.: Craighead 226-3/3S                     | 226  | 2    | Resurfacing             | Completed          | Sep. 2013 | Dec. 2013                         | 3.37          | \$422,510     | 3.37           | \$422,510     |
| 100807  | Parker Road Extension (Jonesboro) (S)  | New  |      | New Location            | Completed          | Jan. 2016 | Oct. 2016                         | 0.73          | \$1,470,947   | 0.73           | \$1,470,947   |
| 100810  | E. Matthews Ave. – Hwy. 18 (Jonesboro) (Overlay) (S)   | 49   | 3    | Resurfacing             | Completed          | Feb. 2014 | Jul. 2014                         | 0.96          | \$602,446     | 0.96           | \$602,446     |
| 100812  | Hwy. 18 – Hwy. 63 (Jonesboro) (Overlay) (S)  | 18   | 4S   | Resurfacing             | Completed          | Feb. 2014 | Jun. 2014                         | 1.10          | \$221,681     | 1.10           | \$221,681     |
| 100819  | Hwy. 226 – Hwy. 412 (Cable Median Barrier) (S)<br>Addt'l Rte.-Sec.: Lawrence 67-17, New              | New  |      | Safety Improvements     | Completed          | Feb. 2016 | Sep. 2016                         | 6.30          | \$851,541     | 19.23          | \$2,599,228   |
| 100820* | Hwy. 158 RR Signal Upgrade (Southwest of Jonesboro) (S)  | 158  | 0    | RR Crossing             | Completed          | Oct. 2014 | Jun. 2016                         | -             | \$257,193     | -              | \$257,193     |
| 100821* | Crowley's Ridge Parkway: Craighead Forest Park Trail (Jonesboro) (S)                                 |      |      | Enhancement             | Completed          | Sep. 2015 | Mar. 2021                         | -             | \$682,472     | -              | \$682,472     |
| 100822* | Henson Rd. RR Sig. Upgrade & Traffic Sig. (Jonesboro) (S)<br>Addt'l Rte.-Sec.: Craighead CS          | 91   | 1    | RR Crossing             | Completed          | Jan. 2018 | Dec. 2018                         | -             | \$708,132     | -              | \$708,132     |
| 100824  | BNSF Railroad Overpass (Hwy. 18) (Jonesboro) (S)   | 18   | 4    | Structures & Approaches | Under Construction | Oct. 2018 | Early 2022                        | 0.43          | \$25,182,889  | 0.43           | \$25,182,889  |
| 100825* | University Loop Extension (Jonesboro) (S)  |      |      | Enhancement             | Completed          | Jun. 2016 | Mar. 2019                         | -             | \$1,070,852   | -              | \$1,070,852   |
| 100833  | Ditch at L.M. 0.25 Str. & Apprs. (S)   | 163  | 5    | Structure & Approaches  | Sub. Completed     | Feb. 2019 | May. 2020                         | 0.02          | \$836,981     | 0.02           | \$836,981     |
| 100835  | Hwy. 18/Caraway Rd. Inters. Impvts. (Jonesboro) (S)  | 18   | 4    | Safety Improvements     | Sub. Completed     | Jan. 2020 | Mar. 2021                         | 0.28          | \$3,128,016   | 0.28           | \$3,128,016   |
| 100836  | Hwy. 351 South – Hwy. 91 (Jonesboro) (S)   | 49   | 3    | Major Widening          | Programmed         |           |                                   | 1.26          | \$10 - \$15 M | 1.26           | \$10 - \$15 M |
| 100837  | I-555/Hwy. 49 Intchnng. Impvts. (Red Wolf Blvd.) (Jonesboro) (S)<br>Addt'l Rte.-Sec.: Craighead 49-3 | 555  | 3    | Safety Improvements     | Sub. Completed     | Aug. 2020 | Nov. 2021                         | 0.83          | \$3,121,309   | 0.83           | \$3,121,309   |
| 100845  | Old Bridger Rd. – Paragould Dr. (Jonesboro) (Overlay) (S)  | 49   | 3    | Resurfacing             | Completed          | Mar. 2016 | Aug. 2016                         | 1.00          | \$285,596     | 1.00           | \$285,596     |
| 100850* | UPRR & BNSF Railroad Crossing Safety Impvts. (Jonesboro) (S)   |      |      | RR Crossing             | Programmed         |           |                                   | -             | < \$1 M       | -              | < \$1 M       |
| 100852* | Greenway Ped. Bridge (Jonesboro) (RTP-15) (S)  |      |      | Enhancement             | Completed          | Apr. 2018 | Dec. 2018                         | -             | \$99,995      | -              | \$99,995      |
| 100854* | College St. Sidewalks (Bono) (TAP-15) (S)  |      |      | Enhancement             | Under Construction | Apr. 2018 |                                   | -             | \$391,766     | -              | \$391,766     |

\* Job not shown on county map.

SUMMARY OF CONSTRUCTION PROJECTS  
CRAIGHEAD COUNTY

| Job No. | Job Name   | Rte. | Sec. | Type Work                             | Status             | Let Date  | <i>Estimated or</i><br>Sub. Comp. | County Totals |               | Project Totals |               |
|---------|--|------|------|---------------------------------------|--------------------|-----------|-----------------------------------|---------------|---------------|----------------|---------------|
|         |  |      |      |                                       |                    |           | Date                              | Length (Mi)   | Cost          | Length (Mi)    | Cost          |
| 100855* | N. Oak St. Sidewalks (Brookland) (TAP-15) (S)                    |      |      | Enhancement                           | Completed          | Apr. 2018 | Dec. 2019                         | -             | \$80,903      | -              | \$80,903      |
| 100857* | Race St. Sidewalks and RR Ped. Crossing (Jonesboro) (TAP-15) (S) |      |      | Enhancement                           | Completed          | Aug. 2017 | May. 2018                         | -             | \$65,888      | -              | \$65,888      |
| 100861* | CR 357 RR Signals & Surf. (S. of Bono) (S)                       | CR   |      | RR Crossing                           | Completed          |           | Dec. 2018                         | -             | \$315,000     | -              | \$315,000     |
| 100872  | Hwy. 18/Main St./Highland Dr. Inters. Impvts. (Jonesboro) (S)    | 18   | 4    | Safety Improvements                   | Under Construction | Aug. 2020 | <i>Early 2022</i>                 | -             | \$1,534,770   | -              | \$1,534,770   |
| 100875  | Hwy. 351 North & South Inters. Impvts. (Jonesboro) (S)           | 49   | 3    | Major Widening<br>Safety Improvements | Scheduled          | Nov. 2022 |                                   | 1.49          | \$5 - \$10 M  | 1.49           | \$5 - \$10 M  |
|         | Addt'l Rte.-Sec.: Craighead 351-1/2                              |      |      |                                       |                    |           |                                   |               |               |                |               |
| 100879  | Hwy. 49/Parker Rd. Inters. Impvts. (Jonesboro) (S)               | 49   | 4    | Safety Improvements                   | Scheduled          | Nov. 2022 |                                   | 0.27          | \$3 - \$5 M   | 0.27           | \$3 - \$5 M   |
| 100880* | Hwy. 67/Hwy. 226 Intchnng. Impvts. (S)                           | 67   | 15   | Right of Way                          | Under Construction | Jun. 2021 |                                   | -             | \$1,830,643   | -              | \$1,830,643   |
|         | Addt'l Rte.-Sec.: Craighead 226-2                                |      |      |                                       |                    |           |                                   |               |               |                |               |
| 100881  | Parker Rd. – South (Hwy. 1B) (Jonesboro) (S)                     | 1    | 17B  | Major Widening                        | Scheduled          | Nov. 2022 |                                   | 0.41          | \$1 - \$3 M   | 0.41           | \$1 - \$3 M   |
| 100882  | Hwy. 49/Hwy. 91 Inters. Impvts. (Jonesboro) (S)                  | 49   | 3    | Safety Improvements                   | Programmed         |           |                                   | -             | \$5 - \$10 M  | -              | \$5 - \$10 M  |
| 100883* | Neil Dr. RR Signals Upgrade (Jonesboro) (S)                      |      |      | RR Crossing                           | Completed          | Apr. 2017 | Dec. 2018                         | -             | \$550,300     | -              | \$550,300     |
| 100884  | Watt St. – Ingels Rd. (Jonesboro) (S)                            | 63   | 7B   | Resurfacing                           | Completed          | Jan. 2018 | Sep. 2018                         | 2.53          | \$643,420     | 2.53           | \$643,420     |
|         | Addt'l Rte.-Sec.: Craighead 463-1                                |      |      |                                       |                    |           |                                   |               |               |                |               |
| 100889  | I-555 – Hwy. 49 (Jonesboro) (S)                                  | 18   | 4    | Resurfacing                           | Completed          | Jan. 2017 | Aug. 2017                         | 3.22          | \$1,138,010   | 3.22           | \$1,138,010   |
|         | Addt'l Rte.-Sec.: Craighead 49-4                                 |      |      |                                       |                    |           |                                   |               |               |                |               |
| 100890  | Hwy. 63B – Hwy. 18S (Jonesboro) (S)                              | 18   | 4    | Resurfacing                           | Completed          | Apr. 2017 | Dec. 2017                         | 1.38          | \$539,784     | 1.38           | \$539,784     |
| 100895  | Hwy. 1 – Hwy. 18 (Jonesboro) (S)                                 | 1    | 17B  | Resurfacing                           | Completed          | May. 2017 | Apr. 2018                         | 4.02          | \$737,125     | 4.02           | \$737,125     |
| 100899  | BNSF Railroad – Hwy. 49 (Airport Rd.) (Jonesboro) (S)            | 351  | 1    | Resurfacing                           | Completed          | Apr. 2019 | Oct. 2019                         | 2.31          | \$275,716     | 2.31           | \$275,716     |
| 100909  | Hwy. 226S – Hwy. 91 (S)  | 349  | 1    | Resurfacing                           | Completed          | May. 2018 | Jan. 2019                         | 4.45          | \$785,398     | 4.45           | \$785,398     |
| 100914  | Hwy. 91 – North (Jonesboro) (S)                                  | 141  | 1    | Resurfacing                           | Completed          | May. 2017 | May. 2018                         | 5.10          | \$881,402     | 5.10           | \$881,402     |
| 100919* | Jonesboro Craighead Forest Park Trail Ph. 3 (RTP-16) (S)         |      |      | Roadside Appurtenances                | Completed          | Aug. 2018 | Oct. 2020                         | -             | \$420,412     | -              | \$420,412     |
| 100925* | ASU Campus Loop Trail (TAP-16) (S)                               |      |      | Roadside Appurtenances                | Programmed         |           |                                   | -             | < \$1 M       | -              | < \$1 M       |
| 100930  | Hwy. 69 – South (Sel. Secs.) (S)                                 | 49   | 3    | Resurfacing                           | Completed          | Feb. 2019 | Sep. 2019                         | 2.13          | \$940,535     | 2.75           | \$1,214,305   |
|         | Addt'l Rte.-Sec.: Greene 49-2                                    |      |      |                                       |                    |           |                                   |               |               |                |               |
| 100935* | Brookland Hwy. 49B Sidewalks (TAP-16) (S)                        |      |      | Enhancement                           | Programmed         |           |                                   | -             | < \$1 M       | -              | < \$1 M       |
| 100936* | Jonesboro Rains St. Sidewalks (TAP-16) (S)                       |      |      | Enhancement                           | Completed          | Nov. 2017 | Nov. 2018                         | -             | \$78,750      | -              | \$78,750      |
| 100938  | Jonesboro City Limits – Hwy. 63 (Jonesboro) (S)                  | 226  | 3    | Resurfacing                           | Completed          | Jul. 2017 | Nov. 2017                         | 3.60          | \$575,621     | 3.60           | \$575,621     |
| 100939  | Bay – Poinsett Co. Line (S)                                      | 463  | 1    | Resurfacing                           | Sub. Completed     | Feb. 2020 | May. 2020                         | 1.96          | \$425,340     | 1.96           | \$425,340     |
| 100942  | Hwy. 351 RR Overpass (Airport Rd.) (Jonesboro) (S)               | 351  | 1    | Structure & Approaches                | Scheduled          | Sep. 2022 |                                   | 0.59          | \$15 - \$20 M | 0.59           | \$15 - \$20 M |

\* Job not shown on county map.



SUMMARY OF CONSTRUCTION PROJECTS  
CRAIGHEAD COUNTY

| Job No. | Job Name  | Rte. | Sec. | Type Work               | Status             | Let Date  | <i>Estimated or</i><br>Sub. Comp. | County Totals |               | Project Totals |               |
|---------|---|------|------|-------------------------|--------------------|-----------|-----------------------------------|---------------|---------------|----------------|---------------|
|         |   |      |      |                         |                    |           | Date                              | Length (Mi)   | Cost          | Length (Mi)    | Cost          |
| 100943  | Hwys. 18 & 139 (Sel. Secs.) (Monette) (S)<br>Addt'l Rte.-Sec.: Craighead 139-1    | 18   | 4    | Resurfacing             | Completed          | May. 2017 | Sep. 2017                         | 2.28          | \$491,856     | 2.28           | \$491,856     |
| 100946  | Paragould Dr. – Hwy. 91 (Jonesboro) (S)   | 49   | 3    | Resurfacing             | Completed          | Apr. 2017 | Jan. 2018                         | 1.50          | \$540,576     | 1.50           | \$540,576     |
| 100949* | ASU Loop Trail Ph. 2 (TAP-18) (S)   |      |      | Enhancement             | Under Construction | Jun. 2021 |                                   | -             | \$834,073     | -              | \$834,073     |
| 100950  | Hwy. 158/Hwy. 163 Inters. Safety Impvts. (S)<br>Addt'l Rte.-Sec.: Craighead 163-5 | 158  | 5    | Safety Improvements     | Under Construction | Feb. 2020 | Dec. 2021                         | 0.40          | \$1,587,045   | 0.40           | \$1,587,045   |
| 100958  | Poinsett Co. Line – Hwy. 63B (S)  | 555  | 3    | Resurfacing             | Completed          | Feb. 2018 | Jan. 2019                         | 8.90          | \$6,193,254   | 8.90           | \$6,193,254   |
| 100959  | Hwy. 63B – Hwy. 18 (S)  | 555  | 3    | Reconstruction          | Under Construction | Nov. 2019 | Dec. 2021                         | 4.72          | \$33,837,375  | 4.72           | \$33,837,375  |
| 100963* | I-555/Hwy. 1B Emergency Bridge Painting (Jonesboro) (S)                           | 1    | 17B  | Miscellaneous           | Completed          | Aug. 2017 | Nov. 2017                         | -             | \$237,704     | -              | \$237,704     |
| 100964* | Jonesboro Motorized ATV Park Trailhead (RTP-16) (S)                               | New  |      | Enhancement             | Completed          | Nov. 2017 | Jul. 2018                         | -             | \$44,250      | -              | \$44,250      |
| 100969* | Co. Rd. 398 RR Signals (NW of Bono) (S)   |      |      | RR Crossing             | Completed          |           | Jun. 2019                         | -             | \$263,333     | -              | \$263,333     |
| 100971* | Jonesboro Downtown to ASU Connection (TAP-17) (S)                                 |      |      | Enhancement             | Programmed         |           |                                   | -             | < \$1 M       | -              | < \$1 M       |
| 100979  | Caraway Rd. – I-555 (Jonesboro) (S)   | 1    | 17   | Major Widening          | Scheduled          | 2024      |                                   | 2.77          | \$15 - \$20 M | 2.77           | \$15 - \$20 M |
| 100984  | Big Bay Ditch Nos. 1 & 3 Strs. & Apprs. (S)                                       | 230  | 10   | Structures & Approaches | Scheduled          | Sep. 2022 |                                   | 0.20          | \$3 - \$5 M   | 0.20           | \$3 - \$5 M   |
| 100985  | Hwys. 135 & 139 Strs. & Apprs. (Caraway) (S)<br>Addt'l Rte.-Sec.: Craighead 139-0 | 135  | 2    | Structures & Approaches | Scheduled          | May. 2022 |                                   | 0.18          | \$1 - \$3 M   | 0.18           | \$1 - \$3 M   |
| 100986* | Jonesboro Craighead Forest Greenway Trail Ph. 4 (TAP-18) (S)                      |      |      | Enhancement             | Programmed         |           |                                   | -             | < \$1 M       | -              | < \$1 M       |
| 100987  | Hwys. 49 & 49B (Sel. Secs.) (Brookland) (S)<br>Addt'l Rte.-Sec.: Craighead 49-3B  | 49   | 3    | Resurfacing             | Sub. Completed     | Feb. 2021 | Aug. 2021                         | 6.92          | \$2,583,304   | 6.92           | \$2,583,304   |
| 100995  | Cache River Str. & Apprs. (S. of Egypt) (S)                                       | 91   | 2    | Structure & Approaches  | Scheduled          | May. 2022 |                                   | 0.40          | \$3 - \$5 M   | 0.40           | \$3 - \$5 M   |
| 101014* | ASU Loop Trail Ph. 3 (TAP-19) (S)   | 92   | 2    | Enhancement             | Programmed         |           |                                   | -             | < \$1 M       | -              | < \$1 M       |
| 101019  | Hwy. 18 – I-555 (Jonesboro) (S)   | 49   | 3    | Resurfacing             | Sub. Completed     | May. 2020 | Dec. 2020                         | 0.80          | \$438,594     | 0.80           | \$438,594     |
| 101035  | Hwy. 49 – Hwy. 91 (Jonesboro) (S)   | 555  | 3    | Resurfacing             | Under Construction | Sep. 2021 | Late 2023                         | 4.68          | \$38,133,950  | 4.68           | \$38,133,950  |
| 101036  | Lawrence Co. Line – S. of Bono (S)<br>Addt'l Rte.-Sec.: Greene 63-5               | 63   | 6    | Resurfacing             | Sub. Completed     | May. 2020 | Sep. 2020                         | 7.00          | \$1,915,308   | 7.27           | \$1,989,184   |
| 101039  | Hwy. 349 – Hwy. 49 (Jonesboro) (S)  | 91   | 2    | Resurfacing             | Sub. Completed     | Jan. 2021 | Sep. 2021                         | 8.14          | \$1,477,085   | 8.14           | \$1,477,085   |
| 101051  | I-555 – Hwy. 18 (Jonesboro) (S)   | 351  | 0    | Resurfacing             | Scheduled          | 2022      |                                   | 0.95          | < \$1 M       | 0.95           | < \$1 M       |
| 101052  | Hwy. 226 Spur – North (Jonesboro) (S)   | 226  | 3    | Resurfacing             | Scheduled          | 2024      |                                   | 0.96          | < \$1 M       | 0.96           | < \$1 M       |
| 101054  | Hwy. 230 Strs. & Apprs. (S)<br>Addt'l Rte.-Sec.: Lawrence 230-5/6                 | 230  | 7    | Structures & Approaches | Scheduled          | Sep. 2022 |                                   | -             | \$1 - \$3 M   | -              | \$5 - \$10 M  |
| 101055* | Hwy. 91 Ped. Impvts. (Jonesboro) (S)  | 91   | 2    | Safety Improvements     | Completed          | Jun. 2019 | Oct. 2019                         | -             | \$19,451      | -              | \$19,451      |

\* Job not shown on county map.

SUMMARY OF CONSTRUCTION PROJECTS  
CRAIGHEAD COUNTY

| Job No. | Job Name   | Rte. | Sec. | Type Work               | Status         | Let Date  | Estimated or<br>Sub. Comp.<br>Date | County Totals |             | Project Totals |               |
|---------|--|------|------|-------------------------|----------------|-----------|------------------------------------|---------------|-------------|----------------|---------------|
|         |  |      |      |                         |                |           |                                    | Length (Mi)   | Cost        | Length (Mi)    | Cost          |
| 101058* | College St. Sidewalks Ph. 2 (Bono) (TAP-16) (S)                              |      |      | Miscellaneous           | Completed      | Sep. 2019 | Aug. 2021                          | -             | \$568,503   | -              | \$568,503     |
| 101059* | Bono College St. Sidewalks Ph. 3 (TAP-19) (S)                                |      |      | Enhancement             | Programmed     |           |                                    | -             | < \$1 M     | -              | < \$1 M       |
| 101060* | Jonesboro University Heights Link Trail (TAP-19) (S)                         | 49   | 3    | Enhancement             | Programmed     |           |                                    | -             | < \$1 M     | -              | < \$1 M       |
| 101062  | Hwy. 18/Quality Way Signal (Jonesboro) (S)<br>Addt'l Rte.-Sec.: Craighead CS | 18   | 4    | Safety Improvements     | Scheduled      | Feb. 2022 |                                    | 0.06          | < \$1 M     | 0.06           | < \$1 M       |
| 101064* | District 10 Sealing Program (2020) (S)<br>Addt'l Rte.-Sec.: Various          | 18   | 3    | Sealing                 | Programmed     |           |                                    | 6.94          | < \$1 M     | 67.84          | \$1 - \$3 M   |
| 101069  | Monette – Missouri State Line (S)  | 139  | 1    | Resurfacing             | Programmed     |           |                                    | 6.92          | \$1 - \$3 M | 6.92           | \$1 - \$3 M   |
| 101071  | Paragould Dr. – Hwy. 18 (Sel. Secs.) (Jonesboro) (S)                         | 49   | 3    | Resurfacing             | Scheduled      | 2023      |                                    | 3.50          | \$1 - \$3 M | 3.50           | \$1 - \$3 M   |
| 101072  | S. of Bono – Hwy. 91 (S)<br>Addt'l Rte.-Sec.: Craighead 63-6                 | 555  | 3    | Resurfacing             | Scheduled      | 2023      |                                    | 2.16          | < \$1 M     | 2.16           | < \$1 M       |
| 101074  | E. of Hwy. 18 – Hwy. 349 (S)   | 91   | 2    | Resurfacing             | Scheduled      | 2023      |                                    | 5.35          | \$1 - \$3 M | 5.35           | \$1 - \$3 M   |
| 101078  | Hwy. 463 – Hwy. 163 (S)  | 158  | 5    | Resurfacing             | Scheduled      | 2024      |                                    | 5.45          | \$1 - \$3 M | 5.45           | \$1 - \$3 M   |
| 101080  | Jonesboro – Greene Co. Line (S)  | 351  | 2    | Resurfacing             | Scheduled      | 2024      |                                    | 7.25          | < \$1 M     | 7.25           | < \$1 M       |
| 101081  | Hwy. 226 – Hwy. 14 (Sel. Secs.) (S)<br>Addt'l Rte.-Sec.: Poinsett 49-5       | 49   | 4    | Resurfacing             | Scheduled      | 2023      |                                    | 5.75          | \$1 - \$3 M | 14.31          | \$3 - \$5 M   |
| 101112* | South & West Jonesboro Future Routes Study (S)                               |      |      | Study                   | Programmed     |           |                                    | -             | -           | -              | -             |
| 101113* | I-555/Hwy. 63 Corridor Study (Jonesboro) (S)                                 | 63   | 6    | Study                   | Programmed     |           |                                    | 14.11         | -           | 14.11          | -             |
| 101117* | Jonesboro Downtown to ASU Connection Ph. 2 (TAP-20) (S)                      |      |      | Enhancement             | Programmed     |           |                                    | -             | < \$1 M     | -              | < \$1 M       |
| 101124  | Hwy. 135 Strs. & Apprs. (S)<br>Addt'l Rte.-Sec.: Poinsett 135-1              | 135  | 2    | Structures & Approaches | Scheduled      | Jun. 2023 |                                    | -             | \$1 - \$3 M | 0.48           | \$10 - \$15 M |
| 101126  | Whiteman Creek Str. & Apprs. (S)   | 158  | 5    | Structure & Approaches  | Scheduled      | Sep. 2023 |                                    | 0.43          | \$3 - \$5 M | 0.43           | \$3 - \$5 M   |
| 101135  | Pleasant View Dr. – Peachtree Ave. (Jonesboro) (S)                           | 351  | 2    | Major Widening          | Scheduled      | Mar. 2024 |                                    | 0.36          | \$1 - \$3 M | 0.36           | \$1 - \$3 M   |
| A00001  | I-555 – Hwy. 226 (Jonesboro) (S)   | 49   | 4    | Resurfacing             | Sub. Completed | Apr. 2020 | Sep. 2020                          | 6.01          | \$1,768,816 | 6.01           | \$1,768,816   |
| A00007* | District 10 Resurfacing Program (2021) (S)<br>Addt'l Rte.-Sec.: Various      | 135  | 2    | Resurfacing             | Programmed     |           |                                    | 13.15         | < \$1 M     | 79.68          | < \$1 M       |
| A00012  | Hwy. 18 – Greene Co. Line (S)  | 135  | 3    | Resurfacing             | Scheduled      | Jan. 2022 |                                    | 10.58         | \$1 - \$3 M | 10.58          | \$1 - \$3 M   |
| A00020  | Poinsett Co. Line – Caraway Rd. (S)  | 1    | 17   | Resurfacing             | Scheduled      | Apr. 2022 |                                    | 4.52          | < \$1 M     | 4.52           | < \$1 M       |
| A00026* | District 10 Resurfacing Program (2022) (S)<br>Addt'l Rte.-Sec.: Various      | 163  | 5    | Resurfacing             | Programmed     |           |                                    | 1.65          | < \$1 M     | 12.47          | \$1 - \$3 M   |
| BR1610* | Burlington Northern Santa Fe Railway(bono)(s)                                | CR   |      | Structure & Approaches  | Completed      | Sep. 2016 | Jun. 2018                          | 0.36          | \$3,810,414 | 0.36           | \$3,810,414   |

\* Job not shown on county map.

# SUMMARY OF CONSTRUCTION PROJECTS

## CRAIGHEAD COUNTY

| Job No.                                     | Job Name  | Rte. | Sec. | Type Work    | Status         | Let Date  | <i>Estimated or</i><br>Sub. Comp. | County Totals |               | Project Totals |              |
|---|---|------|------|--------------|----------------|-----------|-----------------------------------|---------------|---------------|----------------|--------------|
|   |   |      |      |              |                |           | Date                              | Length (Mi)   | Cost          | Length (Mi)    | Cost         |
| C16001*                                     | Bay & Lake City Overlay (Sel. Secs.) (S)  | CS   |      | Resurfacing  | Completed      | Sep. 2013 | Dec. 2013                         | 2.15          | \$254,551     | 2.15           | \$254,551    |
| C16002*                                     | Bono & Brookland Overlay (Sel. Secs.) (S)   | CS   |      | Resurfacing  | Completed      | Jul. 2014 | Oct. 2014                         | 3.40          | \$461,823     | 3.40           | \$461,823    |
| C16003*                                     | Caraway Kentucky St. Overlay (S)  | CS   |      | Resurfacing  | Completed      | Jul. 2014 | Jan. 2015                         | 0.21          | \$108,510     | 0.21           | \$108,510    |
| C16004*                                     | Jonesboro Caraway Rd. Overlay (Sel. Sec.) (S)                                     |      |      | Resurfacing  | Completed      | Jun. 2015 | Oct. 2015                         | 0.79          | \$307,823     | 0.79           | \$307,823    |
| C16005*                                     | Cash Overlay (Sel. Secs.) (S)   | CS   |      | Resurfacing  | Completed      | Jul. 2017 | Nov. 2017                         | 1.73          | \$169,928     | 1.73           | \$169,928    |
| C16006*                                     | Brookland & Caraway Overlay & Surf(selsecs)(s                                     | CS   |      | Resurfacing  | Completed      | Jun. 2018 | Nov. 2018                         | 3.17          | \$167,142     | 3.17           | \$167,142    |
| C16007*                                     | Bay & Lake City Ovly & Surf. (Sel. Secs.) (S)                                     | CS   |      | Resurfacing  | Completed      | May. 2018 | Aug. 2018                         | 3.60          | \$436,733     | 3.60           | \$436,733    |
| C16008*                                     | Jonesboro C W Post Rd. Overlay  | CS   |      | Resurfacing  | Completed      | Jun. 2019 | Oct. 2019                         | 2.23          | \$399,308     | 2.23           | \$399,308    |
| C16009*                                     | Brookland Eason St. & School St. Overlay (S)                                      | CS   |      | Resurfacing  | Sub. Completed | Jun. 2020 | Oct. 2020                         | 1.59          | \$246,826     | 1.59           | \$246,826    |
| C16010*                                     | Black Oak Overlay & Surfacing (S)   | CS   |      | Resurfacing  | Sub. Completed | May. 2021 | Oct. 2021                         | 0.82          | \$183,965     | 0.82           | \$183,965    |
| C76010*                                     | Leachville, Manila& Monette Olay(sel Secs)(s)<br>Addt'l Rte.-Sec.: Mississippi CS | CS   |      | Resurfacing  | Completed      | Jul. 2014 | Jan. 2015                         | 1.58          | \$197,734     | 4.07           | \$507,010    |
| C76039*                                     | Black Oak, Lepanto & Tyronza (Sel. Secs.) (S)<br>Addt'l Rte.-Sec.: Poinsett CS    | CS   |      | Resurfacing  | Completed      | Jul. 2017 | Nov. 2017                         | 0.96          | \$155,396     | 3.76           | \$608,633    |
| C76050*                                     | Bono, Leachville & Monette Overlay & Surf.<br>Addt'l Rte.-Sec.: Mississippi CS    | CS   |      | Resurfacing  | Completed      | Apr. 2019 | Jul. 2019                         | 3.48          | \$382,727     | 5.09           | \$765,454    |
| C76059*                                     | Alicia & Egypt Overlay & Surfacing (S)<br>Addt'l Rte.-Sec.: Lawrence CS           | CS   |      | Resurfacing  | Sub. Completed | Feb. 2020 | Apr. 2020                         | 1.12          | \$176,027     | 2.23           | \$352,055    |
| CA1001                                      | Monette Bypass (S)  | 18   | 4    | New Location | Completed      | Dec. 2015 | May. 2018                         | 3.17          | \$13,719,431  | 3.17           | \$13,719,431 |
| SA1657*                                     | Craighead Co. Surfacing No 27 (Sel. Secs.)(s)                                     | CR   |      | Resurfacing  | Completed      | Jul. 2012 | Nov. 2012                         | 2.89          | \$317,339     | 2.89           | \$317,339    |
| SA1658*                                     | Craighead Co. Surfacing No. 28(SEL. Secs.)(s)                                     | CR   |      | Resurfacing  | Completed      | Jun. 2013 | Oct. 2013                         | 4.01          | \$337,423     | 4.01           | \$337,423    |
| SA1659*                                     | Craighead Co. Surfacing No. 29(SEL. Secs.)(s)                                     | CR   |      | Resurfacing  | Completed      | Jul. 2014 | Oct. 2014                         | 2.03          | \$245,829     | 2.03           | \$245,829    |
| SA1660*                                     | Hwy. 349 - Jonesboro Citylimits (Overlay) (S)                                     | CR   |      | Resurfacing  | Completed      | Mar. 2016 | Jun. 2016                         | 1.96          | \$182,487     | 1.96           | \$182,487    |
| SA1661*                                     | Co. Rd. 471 - Co. Rd. 62 (Resurfacing) (S)  | CR   |      | Resurfacing  | Completed      | Aug. 2017 | Jan. 2018                         | 2.19          | \$241,040     | 2.19           | \$241,040    |
| SA1662*                                     | Co. Rd. 37 - Hwy. 463 (Surfacing) (S)   | CR   |      | Resurfacing  | Completed      | Jul. 2018 | Apr. 2019                         | 2.27          | \$284,965     | 2.27           | \$284,965    |
| SA1663*                                     | Craighead Co. Sealing (S)   | CS   |      | Resurfacing  | Sub. Completed | Feb. 2020 | Oct. 2020                         | 13.19         | \$358,858     | 13.19          | \$358,858    |
| SA1664*                                     | Craighead Co. Sealing No. 2 (S)   | CR   |      | Resurfacing  | Programmed     |           |                                   | 17.25         | -             | 17.25          | -            |
| Totals For All Projects In Craighead County |   |      |      |              |                |           |                                   | 279.09        | \$418,436,248 |                |              |

\* Job not shown on county map.