

30 Crossing Project Data Update

August 2022




Basic Information


- Phase 1 of Construction
- Approximately 4.7 miles of interstate reconstruction
- Convergence of six major highways in the state's busiest corridor
- Construction start: September 2020
- Estimated completion: July 2025
- Design-Builder: Kiewit-Massman Construction (KMC)

Project Materials to Date


The amounts shown reflect the total numbers and respective percentage of material quantities used through July 2022.




Concrete
43k cubic yards




Asphalt
42k tons




Structural Steel
10k tons



Rebar
4k tons




Walls
140k square feet



Embankment
335k cubic yards

Traffic Shifts and Travel Impacts



\$342 million of the **\$633 million** contracted amount has been paid as of June 25, 2022.