



STAFF MINUTES

General Publication

4/15/2024

SCHEDULED
LETTINGS

May 22, 2024
Jun. 26, 2024
Jul. 31, 2024
Sep. 18, 2024
Nov. 6, 2024

PLANS
DUE IN PM

Mar. 29, 2024
May 3, 2024
Jun. 7, 2024
Jul. 26, 2024
Sep. 13, 2024

INFO TO
NEWSPAPERS

Apr. 19, 2024
May 24, 2024
Jun. 28, 2024
Aug. 16, 2024
Oct. 4, 2024



LETTING CALENDAR 2024

JANUARY						
S	M	T	W	T	F	S
	1	2	3	4	5	6
7	8	9	10	11	12	13
14	15	16	17	18	19	20
21	22	23	24	25	26	27
28	29	30	31			

FEBRUARY						
S	M	T	W	T	F	S
				1	2	3
4	5	6	7	8	9	10
11	12	13	14	15	16	17
18	19	20	21	22	23	24
25	26	27	28	29		

MARCH						
S	M	T	W	T	F	S
					1	2
3	4	5	6	7	8	9
10	11	12	13	14	15	16
17	18	19	20	21	22	23
24	25	26	27	28	29	30
31						

APRIL						
S	M	T	W	T	F	S
	1	2	3	4	5	6
7	8	9	10	11	12	13
14	15	16	17	18	19	20
21	22	23	24	25	26	27
28	29	30				

MAY						
S	M	T	W	T	F	S
			1	2	3	4
5	6	7	8	9	10	11
12	13	14	15	16	17	18
19	20	21	22	23	24	25
26	27	28	29	30	31	

JUNE						
S	M	T	W	T	F	S
						1
2	3	4	5	6	7	8
9	10	11	12	13	14	15
16	17	18	19	20	21	22
23	24	25	26	27	28	29
30						

JULY						
S	M	T	W	T	F	S
	1	2	3	4	5	6
7	8	9	10	11	12	13
14	15	16	17	18	19	20
21	22	23	24	25	26	27
28	29	30	31			

AUGUST						
S	M	T	W	T	F	S
				1	2	3
4	5	6	7	8	9	10
11	12	13	14	15	16	17
18	19	20	21	22	23	24
25	26	27	28	29	30	31

SEPTEMBER						
S	M	T	W	T	F	S
1	2	3	4	5	6	7
8	9	10	11	12	13	14
15	16	17	18	19	20	21
22	23	24	25	26	27	28
29	30					

OCTOBER						
S	M	T	W	T	F	S
		1	2	3	4	5
6	7	8	9	10	11	12
13	14	15	16	17	18	19
20	21	22	23	24	25	26
27	28	29	30	31		

NOVEMBER						
S	M	T	W	T	F	S
					1	2
3	4	5	6	7	8	9
10	11	12	13	14	15	16
17	18	19	20	21	22	23
24	25	26	27	28	29	30

DECEMBER						
S	M	T	W	T	F	S
1	2	3	4	5	6	7
8	9	10	11	12	13	14
15	16	17	18	19	20	21
22	23	24	25	26	27	28
29	30	31				

Advertise
Commission Meeting - Little Rock
Commission Meeting - Jonesboro
Virtual Biennium Commission Meeting

Holiday
Go List
Status List
Staff Meeting
Bid Letting - Little Rock
Printing Staff Minutes

Revised March 15, 2024
 September 21, 2023
 (Program Management)

Date Modifications, Project Additions, & Name Changes

JOB NO.	JOB NAME	PAGE NO.	PREV. DATE	NEW DATE	REASON
012493	Statewide Interstate & Freeway Mile Marker Signing (S)	42		06-2024	Staff Schedule
040792	Hwy. 45 Strs. & Apprs. (S)	91	05-2024	06-2024	Project Development
070439	26th St. – Hwy. 67 (Pine St.) (Arkadelphia) (S)	103	08-2024	04-2025	Utilities
080674	Dennard – Hwy. 110 (Widening) (S)	131		2027	Project Development
070509	Caddo River Str. & Apprs. (Caddo Valley) (S)	138	07-2024	02-2025	ROW & Utilities
080711	Highway 113 Relocation (Conway Co.) (S)	213	04-2024	05-2024	All Bids Rejected in Apr. 10, 2024 Letting
080499	Gee Creek Str. & Apprs. (S)	216	06-2024	09-2024	Project Development
101135	Pleasant View Dr. – Peachtree Ave. (Jonesboro) (S)	265	11-2024	04-2025	ROW & Utilities
090708	Hwys. 59 & 72 Inters. Impvts. (Gravette) (S)	291		06-2026	Staff Schedule
080634	Hwy. 64/Hogan Ln. Roundabout (Conway) (S)	293	05-2024	06-2024	Utilities
A00070	Hwy. 62 – Missouri State Line (S)	305			Project Renumbered
A60047	Mississippi Ave. – S. Cross St. (Sel. Secs.) (Little Rock) (S)	307			Project Renumbered
A40031	Fayetteville – Benton Co. Line (S)	322			Project Renamed

Abbreviations / Acronyms

Abbreviation	Description
4(f)	Section 4(f) of the Department of Transportation Act of 1966 - "protects public parks, refuges, and historic sites"
4LG	4-Lane Grid
6(f)	Section 6(f) of the Land and Water Conservation Fund Act of 1965 "mitigation will require replacement property"
ACHP or Adv Council	Advisory Council on Historic Preservation (U.S. Department of Interior)
ACTSEP	Arkansas Commercial Truck Safety and Education Program
ADA	Americans with Disabilities Act
add'l	additional
ADEQ	Arkansas Department of Environmental Quality
ADH	Arkansas Department of Health
AGFC	Arkansas Game and Fish Commission
AGIO	Arkansas Geographic Information Office
alt	alternative
APHN	Arkansas Primary Highway Network
appr	appraisals for ROW ; bridge approaches in job name
apprvd	approved
arch	archeology/archeological
(art)	Arterial Design Section - Roadway Design Division
assess	assessment
ASU	Arkansas State University
Attrib	Attributable (funds set aside for LR & West Memphis Urbanized Areas)
AUI	Advance Utilities Investigation
auth	authorized; authorization; authority
BA	Biological Assessment for endangered species
BFP	Bridge Formula Program
BNR	Buffalo National River
BR / br(s)	Bridge Division; bridge(s) -
br repl / BR	bridge replacement / Bridge Replacement funds (Federal-aid)
Br.	Bridge
bs	base
BSATS Policy Comm	Bistate Area Transportation Study Policy Committee (Ft. Smith area)
bus relo	business relocatee
CA	Consultation area
cert	certified; certification
CHBP	Competitive Highway Bridge Program
CLRS	Centerline Rumble Stripes
CMAQ-AQ	Congestion Mitigation & Air Quality funds
CMAQ-FLEX	Congestion Mitigation & Air Quality Flexible funds
CMB	Cable Median Barrier
CMGC	Construction Manager/General Contractor
co	county
C.O.	court order
CoE	Corps of Engineers
Col	Urban Collector (functional classification)
(coll)	Collector Design Section - Roadway Design Division
Comb PH	combination public hearing (location and design)
CON / (con)	consultant

Abbreviations / Acronyms

Abbreviation	Description
conc	concurrence
Const	Construction
coord	coordination
COVID-U	HIGHWAY INFRASTRUCTURE PROGRAM URBAN > 200K - COVID SPECIAL AUTHORITY
CR	county road
CRP	Carbon Reduction Program
crp	Conservation Reserve Program
Culv.	Culvert rating
Culv. Ext.	Culvert Extension
culvt(s)	culvert(s)
Deck	Deck rating
DEIS/Draft EIS	Draft Environmental Impact Statement
DEM	Digital Elevation Model
Demo	Demonstration funds (Federal-aid earmark)
des	design
det	determines, determined, determination
Dist	District
Dk.	Deck
DMS	Dynamic Message Sign
doc	documentation
DOI	U.S. Department of Interior
DRP	Data Recovery Plan (concerning archeological survey)
DSUR	design survey - Surveys Division
DTM	digital terrain model (surveying)
EA	environmental assessment
EARMARK	Earmark funds
EB	eastbound
EFLHD	Eastern Federal Lands Highway Division
EIS	Environmental Impact Statement
Enh.	Enhancement
ENV / env	Environmental Division / environmental
EPD	Early Project Delivery
ER	Emergency Relief funds
est	estimates; estimators
ext	extension
(F)	Federal oversight
Fed Reg	Federal Register (Publication of Federal rules, proposed rules, notices, executive orders, etc.)
FEIS	Final Environmental Impact Statement
FEMA	Federal Emergency Management Agency
FHWA	Federal Highway Administration
FLT	Federal Land Transfer
FONSI	finding of no significant impact (environment document)
(fre)	Freeway Design Section - Roadway Design Division
FWS	U.S. Fish and Wildlife Service
Gr	grading
Gru	grubbing
HIP	HWY. INFRASTRUCTURE PROGRAM
HIR	Hot In-Place Recycling

Abbreviations / Acronyms

Abbreviation	Description
hist br	historic bridge
Hist.	Historic bridge
HLD	held (used in status bar; normally in reference to public hearing or meeting)
HPP	High Priority Project funds (Federal-aid)
HRM	hearing requirements met
Hyd Anal	hydraulic analysis
ID Staff	Interdisciplinary Staff
IMD	Interstate Maintenance Discretionary funds (Federal-aid)
impvts	improvements
info	information
insp	inspection
intchng	interchange
inters	intersection
IP	in progress (used in status bar)
ITS	Intelligent Transportation System
(jb)	State Aid Division design section (John Bettis)
JR	Joint Repair
LA / La	Louisiana
LM	Log Mile
Loc & Des Docum	location and design documentation (required for environmental clearance)
Local	Local funds
LOP	Corps of Engineers Letter of Permission Section 404 Permit
low suff br	low sufficiency bridge
LP	Local Programs Division
LTL	left turn lane
MAINT / maint	maintenance - Maintenance Division
Maj Col	Rural Major Collector (functional classification)
MAT	Materials Division; materials
MCL	Maintenance Consent Letter
MDOT	Mississippi Department of Transportation
MDS	minor drainage structures
MFT	Marine Fuel Tax
mi	mile(s)
Min Art	Minor Arterial (functional classification)
Min Col	Rural Minor Collector (functional classification)
MIS	Major Investment Study
MOA	Memorandum of Agreement
MP	Mile Post
MS / Miss	Mississippi
NA	Not applicable
Natl	National
NB	northbound
NEPA	National Environmental Policy Act
NEVI	National Electric Vehicle Infrastructure
NHFP	National Highway Freight Program
NHPP	National Highway Performance Program funds
NHS	National Highway System (Federal-aid system and funds)
NLAA	not likely to adversely affect

Abbreviations / Acronyms

Abbreviation	Description
NLEB	Northern long-eared bat
NOI	Notice of Intent (Fed Reg notice for EIS)
NOR	no requests (used in status bar)
NP	Not posted with an operational rating equal to or above maximum legal loads.
NPS	National Park Service
NRHP	National Register of Historic Places
NRI	National Rivers Inventory
NSB	National Scenic Byway funds (Federal-aid)
NW	Nationwide (as in Corps of Engineers Nationwide 404 permits 3, 14, 23, etc.)
NWR	National Wildlife Refuge
OB	Obligated for Construction
ONF	Ouachita National Forest
OR Period	Optimization and refinement period
OSA	Off-Site Area
OSFNF	Ozark-St Francis National Forest
Ovly.	Overlay
P&C	Programs and Contracts Division
P0	Posted with an operational rating 39.9% or more below the maximum legal loads.
P1	Posted with an operational rating 30.0% - 39.9% below the maximum legal loads.
P2	Posted with an operational rating 20.0% - 29.9% below the maximum legal loads.
P3	Posted with an operational rating 10.0% - 19.9% below the maximum legal loads.
P4	Posted with an operational rating 0.1% - 9.9% below the maximum legal loads.
PA	Programmatic Agreement (environmental document)
Part WO	partial work order (utilities)
PCE	permanent construction easement
PCN	Pre-Construction Notification
(pe)	Preliminary Engineering Section - Roadway Design Division
PE / P.E.	preliminary engineering
Ph	phase
PH	public hearing (Environmental Division)
photo	photography
PI	Public Involvement
PIF	Project Identification Form
PLAN	Planning Division
PM	Preventative Maintenance
POCI	Project of Corporate (FHWA) Interest
PODI	Project of Department (FHWA) Interest
Poly.	Polymer
poss	possession
PPC	Project Planning Committee
PPO / Pers Prop	personal property relocatee
prelim	preliminary
Prin Art	Principal Arterial (functional classification)
PROTECT	Promoting Resilient Operations for Transformative, Efficient, and Cost-saving Transportation Program
PRWC	Preliminary right of way correlation (field inspection with local rep., utilities, etc.)
PS&E	Plans, Specifications & Estimate
PSUR	parcel survey (Surveys Division)
RCB	Reinforced Concrete Box Culvert

Abbreviations / Acronyms

Abbreviation	Description
RCEP	Railroad Crossing Elimination Grant Program
RDWY / rdwy	Roadway Design Division; roadway
Rdwy info	Roadway Design Division information
reassess	reassessment
REC TRAILS	Recreational Trails funds
rec'd	received
reconst	reconstruct; reconstruction
rehab	rehabilitation
Rem./Wid.	Remodel/Widening
Repl.	Replacement
req	requested
res relo	residential relocatee
ret'd	returned
rev	revised
ROD	Record of Decision
ROW	right of way - Right of Way Division
Rpr.	Repair
rqd	required (not used in status bar)
RQD	required (used in status bar)
RR	railroad
RRP	Railroad Protective devices (Federal-aid safety funds)
RTA	Request for technical assistance (to SHPO)
(S)	State oversight
Sales Tax	Connecting Arkansas Program 1/2 cent sales tax funds
SB	southbound
SC	Scour
sched	scheduled
SD	Structurally deficient
Sel. Secs.	Selected Sections
SHPO	State Historic Preservation Officer
SIR	System Information and Research Division
SP	Special Provision
State	State funds
STBGP	Surface Transportation Block Grant Program funds (Federal-aid)
STP	Surface Transportation Program funds (Federal-aid)
Strs. & Apprs.	structures and approaches
Sub.	Substructure rating
subsurf invest	subsurface investigation
SUE	Subsurface Utility Engineering
Super.	Superstructure rating
SUR	Surveys Division
Surf	surfacing
T.O.	Transportation Operation
T1 CE	Tier 1 Categorical Exclusion (environmental document)
T2 CE	Tier 2 Categorical Exclusion (environmental document)
T3 CE	Tier 3 Categorical Exclusion (environmental document)
TAP	Transportation Alternatives Program funds
TBD	to be determined

Abbreviations / Acronyms

Abbreviation	Description
TCE	temporary construction easement
TCSP	Transportation, Community, and System Preservation funds (Federal-aid earmark)
Tech Assist	technical assistance (see RTA)
TMP	Traffic Management Plan
TN / Tenn	Tennessee
TNDOT	Tennessee Department of Transportation
(tra)	Traffic Engineering Section - Roadway Design Division
TRAF	Signal Plans (Roadway Design Division)
trs	tracts
(ty)	State Aid Division design section (Tim Yu)
U&D	utility and drainage (Surveys Division)
UFI	utility field inspection
UPRR	Union Pacific Railroad Company
(urb)	Urban Design Section - Roadway Design Division
USCG	United States Coast Guard
USGS	United States Geological Survey
UST	underground storage tank
UTBWC	Ultrathin Bonded Wearing Course
UTIL / utils	utilities (Right of Way Division)
UTM	Universal Transverse Mercator
VE	Value Engineering
VPI	Virtual Public Involvement
waiv	waiver valuation for ROW
WB	westbound
WMA	Wildlife Management Area
WO	work order (utilities)
WRP	Wetland Reserve Program

Interstate Jobs

030575 Texas State Line – I-49 (Texarkana) (S)

I-30

(Miller) (fre) (4 mi.) (Urban Interstate) (4LG) /NHPP/CAP-2/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	15%	10%	75%			NA	100%		
TARGET DATE		Sep 23	Jul 24	Nov 24	Oct 23	Aug 25	Feb 26	SCHEDULED DATE: 02-2026 STIP FFY: 2026			
END DATE		Nov 23			Oct 23						

TYPE WORK: Major Widening
WORK ZONE POLICY: Significant.
FAP NUMBER: NHPP-30-1(161)
BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 5/6/22.
GENERAL: 35,000 ADT.
ENV: Env constraints to Rdwy 2/9/24. NA consultation letters to Tribes 2/9/24.
SUR: Aerial photo flown 2/8/22. CSUR 100%. Plan mapping 100%. Feature extraction 100%. Photo DTM 100%.
DSUR: NTP to Con 5/23/23. U&D 100%. DSUR to Rdwy 11/21/23.
PSUR: 108 certs. PSUR to ROW 10/5/23.
RDWY: Floodplain SP req'd. MAT & Traffic req 3/31/23. DSUR rec'd 11/21/23. Early coord meeting held 12/13/23. DDD
 apprvd 1/23/24. Prelim plans to ROW & ENV 1/29/24.
ROW: AUI 4/12/2023. UFI 2/9/2024
MAT: Soil Survey reported - 12/19/23
RAILROAD INFO: No RR involvement 11/22/22.
LEGISLATIVE DISTRICTS: US House (4); AR House (88 & 100); AR Senate (4)

012369 Caddo Valley – East (S)

I-30

(Clark & Hot Spring) (fre) (8 mi.) (Interstate) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		NA		5%	NA			TBD	100%	NA	
TARGET DATE								STIP FFY: 2025			
END DATE											

TYPE WORK: Mill & Overlay. Original Scope: Resurfacing.
WORK ZONE POLICY: Significant.
BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 12/16/11. Project renamed on
 5/8/23.
GENERAL: 35,000-36,600 ADT. IOM 03/31/2020 - Project superseded Job BB1102.
RDWY: FWDs & Mats req 2/25/20. Rehab Rec rec'd 1/26/23.
MAT: Soil Survey to Rdwy 12/22/20.
RAILROAD INFO: No RR involvement 2/2/22.
SIR: FWD to RDWY 12/10/20.
LEGISLATIVE DISTRICTS: US House (4); AR House (90); AR Senate (3 & 7)

Interstate Jobs

061708 I-30 Ramp & Frontage Rd. Impvts. (Benton) (S)

I-30 & Hwy. 5

(Saline) (garver) (1.7 mi.) (Non-APHN) (Urban Minor Arterial) /HIP/State/Local/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	90%	100	75%	NA	15%	NA	100%	NA	
TARGET DATE		Dec 20	Jun 22	Apr 23	Oct 21		Mar 24	SCHEDULED DATE: 11-2024 STIP FFY: 2023			
END DATE		Mar 21	Mar 23	Mar 23	Apr 24						

TYPE WORK: Construction of new WB entrance ramp at Congo Rd., conversion of existing WB entrance ramp at Congo Rd. to exit ramp & frontage road widening.

WORK ZONE POLICY: Significant. Incentive/Disincentive site use work.

BACKGROUND INFO: Project programmed on 9/1/20.

GENERAL: 6,200-6,300 ADT.

ENV: Constraints to RDWY 11/18/20. CR clearance to file 6/21/22. Tribal consultation letters sent 6/28/22. PI held 10/27/22 4-7pm @ Spring Creek Baptist Fellowship Hall 19200 I-30 North, Benton AR 72019.

LP: City will provide \$3M over 5 years & take ownership of Hwy. 88 from Hwy. 35 to Benton Parkway. City resolution passed 1/23/23. Agreement to City 7/3/23. Agreement executed 8/24/23.

SUR: CSUR 100%. Aerial photo 9/29/20. PICs available.

DSUR: DSUR to Rdwy 3/29/21. Add'l DSUR req'd 5/25/22 to Rdwy 7/29/22. Pot-holing for At&t duct added 7/28/22. Add'l aerial LiDAR acquired 8/25/22. Add'l feature extraction for sign str complete 9/2/22 to Rdwy. Add'l DSUR (Olive Garden driveway) to Rdwy 3/4/23.

PSUR: 24 certs total. Existing ROW to ROW 10/20/21. PSUR (2 cert)s for possible TCE to ROW 2/14/23. PSUR req'd (22 certs). PSUR to ROW 4/3/24.

RDWY: No Floodplain SP req'd. Traffic & Mat req 12/15/20. DSUR rec'd 3/9/21. T.O. to CON 12/21/21. Early Coord Meeting held 1/24/22. 30% Plans rec'd from CON 4/18/22. 30% Plans rev'd & ret'd to CON 5/13/22. Add'l Survey req 5/24/22 & 7/29/22. 60% Plans rec'd from CON 7/28/22. Rev Survey rec'd 7/29/22. TMP & FI req 8/1/22. ROW reqm'ts to ROW 8/26/22. RDWY Info to ENV 8/29/22. Rev RDWY Info to Env 1/30/23. Rev ROW & UTIL reqm'ts to ROW 3/2/23. Add'l DSUR rec'd 3/3/23. DDD appr'd 5/23/23. Rev 60% Plans rec'd from CON 2/7/23. 60% rev'd & ret'd to CON 5/30/23. 90% Plans rec'd from CON 4/19/24. TMP & FFI req 4/22/24.

ROW: Plans by Garver XX% (xx trs) - AUI 12/7/20, UFI 7/3/22, 9/22/22; Plans to 7 utils 7/14/23, 3 utils no conflict.

MAT: Soil Survey % AC to Rdwy 12/22/20 & 08/09/21.

RAILROAD INFO: No RR involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (2); AR House (82 & 83); AR Senate (16)

Interstate Jobs

061683 Geyer Springs Rd. – South Terminal (S)

I-30

(Pulaski) (bridgefmr) (4.64 mi.) (Urban Interstate) (4LG)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		NA		100%	NA		NA	NA	100%	NA	TBD
TARGET DATE								SCHEDULED DATE: 01-2025			
END DATE				Mar 24							

TYPE WORK: Mill & Overlay – Original Scope: Mill, rubblize & overlay w/ asphalt or mill & overlay w/ concrete.

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-30-2(272)

BACKGROUND INFO: Project renamed on 4/7/23.

GENERAL: 96,000-106,000 ADT. IOM 3/31/20 - Project superseded Job BB0603. IOM 4/7/23 - Job 061692 combined into this job

ENV: CR clearance to file 3/8/24. T1CE apprvd 3/12/24.

SUR: Aerial Photo Flown 10/22/13. ORTHO 100%.

RDWY: FWD req. 8/11/14. Traffic & FWD req. 9/25/14. Materials req 2/25/20. Rehab Rec rec'd 1/26/23.

MAT: Pavement Coring Complete. Research Reporting Results. Soil Survey Pvmt Soundings to Rdwy 9/14/21.

RAILROAD INFO: RR Involvement, 3 overpasses UPRR DOT 600432F at LM 135.50 & 136.89 (2). BR A3177 & 03177, DOT 597475S MP 350.82 BR 03179, MP 0.49. BR# A3179 & DOT 597474K, MP 0.46, Hot Springs Sub. & all RR-Under I30. DOT 600432F closed & tracks removed. SP & MCL reqd.

SIR: Traffic sent to RDWY 10/3/2014.

LEGISLATIVE DISTRICTS: US House (2 & 4); AR House (79 & 80); AR Senate (12 & 15)

Interstate Jobs

061612 I-530 – Hwy. 67 (Widening & Reconst.) (I-30 & I-40) P.E.

I-30 & I-40

(Pulaski) (7.22 mi.) (Urban Interstate) (4LG)

WORK ZONE POLICY: Significant.

BACKGROUND INFO: Project programmed on 2/15/19.

GENERAL: 34,000-129,000 ADT.

ENV: Env. Completed under CA0602. NEPA process reqd. Constraints to CAPM 4/30/14. PI held 8/12/14 in NLR & LR; community mtgs held 10/21/14 & 10/27/14 in LR & 10/20/14 & 10/28/14 in NLR. PI meeting held 11/6/14 in LR; PI held 1/29/15 in NLR; PI mtg held 4/16/15 in LR. PI held 10/22/15 in North Little Rock. Cooperating agency req to USCG & CoE 10/14/15. PI held 4/26/16 in NLR. ID Staff meeting 10/5/17; ID SM apprvd 10/16/17. Section 4(f) conc letters to LR & NLR 10/20/17. ID staff meeting held 4/17/18; ID SM apprvd 4/19/18; 6 Lane CD w/ SDI Preferred Alt. Draft EA to FHWA for review 4/19/18; apprvd 6/8/18. L&DPH held 7/12/18 in NLR. FONSI apprvd 2/26/19. Cultural Resources: RTA for 164 properties to SHPO 4/10/14, req for more info rec'd 5/2/14. Rev RTA for 164 properties to SHPO 5/13/14, 2 strcs on register & 32 det eligible 6/12/14; RTA addendum for 1 property to SHPO 8/14/18. Tribal consultation from FHWA to Quapaw, Choctaw, Osage, Caddo, Keetoowah & Tunica-Biloxi 7/1/14. CRS apprvd by SHPO; PA req 4/4/16. Add'l RTA to SHPO 4/20/16; conc recd 4/21/16. MOA for HB to SHPO 4/19/16; rev MOA sent 5/25/16. CR addendum to SHPO 11/14/16; conc recd 12/1/16; 2nd addendum to SHPO 9/18/18. RTA for 191 properties to SHPO 6/16/17; response 6/26/17; add'l info submitted 7/13/17; 20 properties eligible 7/19/17; add'l RTA for 1 property submitted 8/14/18. RTA for 31 properties to SHPO 3/21/18; conc recd 3/22/18; 2 eligible, 2 listed. Draft Effects Analysis Report to SHPO 3/26/18. RTA for 1 property; not eligible 8/15/18. Natural Resources: NW 6 permit issued by CoE 11/13/15. ESA conc letter to USFWS 4/7/16. CoE public notice ends 7/30/18.

SUR: Aerial photo flown 1/30/08; 7/22/08; 2/14/13, 9/3/15.

DSUR: Partial DSUR (Photogrammetry on I-30/I-530 Intrchg to Roosevelt Rd.) to RDWY 3/24/08. WO (DSUR) to CON 1/3/13. WO (LiDAR & Photogrammetry) to CON 12/31/12. AirBorne LiDar (DA) 100%. Mobile LiDar (DA) 100%. CSUR 100%. LiDAR feature extraction 100%. Photogrammetry 100%. U & D Survey 95%. 70% DSUR to CAP PM 4/30/14. Add'l DSUR (req'd 4/1/15) 100%. Add'l LiDAR 100%. Add'l DSUR (req'd 9/14/15) to CAP PM 12/4/15. Add'l DSUR req'd 2/8/16 to CAP PM 3/17/16. Add'l CSUR 100% (to 65th St.) 100%. Util locate I.P. Ph 1-13, 100% complete. Add'l DSUR at intersects req'd 12/19/17 to CAP PM 2/6/18. I.P. 100% to CAP PM 10/10/18. Locust St. BR LiDAR scan 100%.

PSUR: (32 Trs) WO (PSUR ex. ROW) to CON 11/21/12. ExROW to CAP PM 4/30/14. Partial PSUR to CAP PM 5/20/14. Add'l PSUR (Exist. ROW) to CAP PM 12/4/15. Add'l PSUR (req'd 5/12/16) I.P. 33 add'l certs; 90% Cert 34. Rev. to PM 6/28/16. Cert. 67 to CAP PM 7/20/16. 3 add'l trs & 1 rev to CAP PM 8/4/16. Add'l PSUR (top bank) to CAP PM 8/11/16. Rev ROW to CAP PM 2/9/17. Rev PSUR to CAP PM 2/22/17. Add'l PSUR req. 6/16/17 to CAP PM 6/26/17. Rev PSUR to CAP PM 4/13/18. Rev PSUR to CAP PM 5/22/18. 3 new certs 74, 75, 25R. Add'l PSUR req'd 7/16/18 to CAP PM 7/26/18. Rev certs 8, 18, 36, 37 to CAP PM 8/2/18. 2 certs added 8/27/18 Rev. C# 47 & 44. Rev. cert 51 & 52 to CAP PM 10/22/18. 11 add'l certs (87-97) to CAP PM 11/14/19. Add'l PSUR to CAP PM 2/5/20. ROW staking req'd 2/18/20, 100%, to ROW 3/13/20. Tract 24X staking req'd 5/12/20 to ROW 5/19/20. Tract 82 staking req'd 6/11/20 to ROW 6/16/20.

RAILROAD INFO: RR Involvement - UPRR - DOT# 433850L & 600429X (rr-under) 10/3/23.

LEGISLATIVE DISTRICTS: US House (2 & 4); AR House (71, 72, 74, & 80); AR Senate (12 & 13)

Interstate Jobs

061823 I-30/I-40 Intchnng. Impvts. (NLR) (S)

(Pulaski) (burns&mcd) (Urban Interstate) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE			10%	5%				5%			
TARGET DATE								SCHEDULED DATE: 04-2026			
END DATE											

CRITICAL NOTES: 8-week advertisement.

TYPE WORK: Construct new I-40 WB ramp to I-30

WORK ZONE POLICY: Significant.

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 10/2/23. Project renamed on 11/1/23.

GENERAL: 35,000 ADT.

RDWY: Early Coord Meeting held 4/4/24.

RAILROAD INFO: No RR Involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (2); AR House (70 & 72); AR Senate (12 & 13)

Interstate Jobs

040714 I-40/Hwy. 59 Interchange Impvts. (Van Buren) (S)

I-40

(Crawford) (garver) (0.59 mi.) (Urban Interstate) (4LG) /HIP/State/Local/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%	100%	100%	100%	75%	50%	30%	60%	TBD	90%	TBD
TARGET DATE	Feb 19	Nov 19	Feb 21	Oct 22	Dec 19	Apr 24	Sep 24	SCHEDULED DATE: 07-2024 STIP FFY: 2023			
END DATE	Sep 19	Sep 18	Oct 20	Nov 22	Jun 18						

TYPE WORK: Interchange improvements. To include a roundabout, two button hook ramps & deceleration and acceleration lanes & two DMS.

WORK ZONE POLICY: Significant. Incentive/Disincentive site use work.

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 4/1/16. Project renamed on 11/27/18.

GENERAL: 22,000 ADT.

BRIDGE INFO: X0212 (62.92, Br. Repl., NP, Culv. 6, 1965)

ENV: Tribal consultation letters sent 10/27/20. ARS to SHPO 11/23/20, response 11/25/20. PIF to SHPO 12/1/20, response 12/5/20. Ph II VPI held 4/2-4/23/21 w/ live meeting 4/8/21 5:30-6:30p @ <https://www.ardot.gov/publicmeetings>. T3CE apprvd 11/7/22

LP: Partnering offer 20% up to \$3M submitted by the City on 2/3/17. Response letter from Director 2/28/17 committed to accelerated project development. Resolution & agreement transmitted to city 3/15/19. Resolution executed 5/20/19. Rec'd signed agreement from City 6/3/19. Agreement executed 6/6/19. This project was identified as a good candidate for the CMGC pilot program through MO 2019-078.

SUR: Aerial photo flown 6/08/16, 2/8/17.

DSUR: CSUR 100%. Photogrammetry 100%. U&D 100%. LiDAR scan 100%. 90% Surveys to Rdwy 6/18/18.

Updated DSUR (LiDAR) to Rdwy 9/7/18. Add'l DSUR (hydraulics) req'd 10/15/18 to Rdwy 11/9/18. Add'l DSUR req'd to Rdwy 9/06/19. UAS photo 7/18/19. Feature extraction 100%. Add'l DSUR req'd 10/13/20 to Rdwy 12/31/20.

PSUR: 16 certs. PSUR to ROW 8/12/19. Add'l PSUR (1 tract) to ROW 2/4/21. 2 add'l trs req'd 8/12/21. ROW staking req'd 6/30/22 to ROW 8/11/22.

RDWY: Floodplain SP req'd. Traffic & TMs req 6/14/18. DSUR rec'd 6/20/18 & 9/7/18. Add'l Sur req 10/15/18. Pavm't Rehab Rec Meeting held 9/9/20. Add'l Sur req 10/13/20. 30% Plans rec'd from CON 10/21/20. T.O. to CON 8/24/20 & 10/28/20. ROW rqmts to ROW 10/30/20. 30% Plans rev'd & ret'd to CON 11/23/20. TMP Meeting held 1/13/21. RDWY Info to ENV 2/23/21. 60% Plans rec'd from CON 3/4/21. UTIL rqmts to ROW 3/8/21. 60% Plans rev'd & ret'd to CON 6/22/21. Rev RDWY Info to ENV 10/1/21. DDD apprvd 2/6/23. FI & TMP Meeting held 4/11/23. Mat req 1/4/24. 90% Plans rec'd from CON 2/9/24. FFI req'd 2/12/24. Plans cert by CON 2/20/24. Finals Plans rec'd from CON 4/19/24. Plans to EST 4/19/24.

ROW: Garver Fee - Plans 90% (9 trs). Initial Auth Rec'd 12/12/22. 9/9 apprs made & apprvd; 4 Options & 4 paid. AUI 8/8/19. UFI 3/17/21. Plans to 10 utils 4/13/21; 6/10 utils est rec'd, 1 utils no adj., 1/9 WO issued, 1/9 util adj complete

BR: (SWP) 1 new RC Box, extension of others, & 1 T-Mount Sign Str. Rec'd. 90% Plans 2/9/2024. Rec'd. Final Plans 4/19/24.

PLAN: IJR submitted to FHWA for E&O review 9/15/22. FHWA apprvd IJR/E&O 9/16/22.

RAILROAD INFO: No RR involvement 1/5/24.

SIR: TMs sent to RDWY 10/19/18.

LEGISLATIVE DISTRICTS: US House (3); AR House (48); AR Senate (29)

Interstate Jobs

012497 I-40 Sign Upgrades (Districts 6 & 8) (S)

I-40

(Various) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

TYPE WORK: Install & replace 172 Overhead/Ground Mounted main lane signs
WORK ZONE POLICY: No work zone policy identified.
BACKGROUND INFO: Project programmed on 2/1/24.
RAILROAD INFO: No RR Involvement 2/13/24
LEGISLATIVE DISTRICTS: US House (2 & 4); AR House (44, 45, 53, 56, 70, & 72); AR Senate (12, 13, 17, 25, 26, & 28)

061684 Hwy. 67 – East (NLR) (S)

I-40

(Pulaski) (fre) (1.5 mi.) (Urban Interstate) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		NA		5%	NA			0%	100%	NA	
TARGET DATE								STIP FFY: 2025			
END DATE											

TYPE WORK: Rehabilitation; Polymer Overlay on 3 bridges.
WORK ZONE POLICY: Significant.
FAP NUMBER: NHPP-40-3(140)
BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/10/11. Project renamed on 9/20/22 & 5/8/23.
GENERAL: 37,000-54,000 ADT. IOM 03/31/2020 - Project superseded Job BB0605.
BRIDGE INFO: 06641 (93.78, Poly. Ovly., Joint Rpr., NP, Deck 7, Super. 8, Sub. 7, 1998); A3193 (90.89, Poly. Ovly., Joint Rpr., NP, Deck 7, Super. 7, Sub. 6, 1962); B3193 (90.89, Poly. Ovly., Joint Rpr., NP, Deck 7, Super. 7, Sub. 6, 1962)
RDWY: FWDs & MATs req 2/25/20. Rehab Rec Meeting held 11/22/21.
BR: (CMW)
MAT: Soil Survey Pvmt Soundings to Rdwy 6/2/21.
RAILROAD INFO: RR Involvement on UP DOT# 433847D(Br. A3193) SP, MCL reqd 4/12/24.
LEGISLATIVE DISTRICTS: US House (2); AR House (66 & 72); AR Senate (12)

Interstate Jobs

061677 I-440 – Kerr Rd. (S)

I-40

(Lonoke & Pulaski) (fre) (6.79 mi.) (Urban Interstate) (4LG)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	15%	5%	75%			TBD	90%		
TARGET DATE		Dec 23	Dec 24	Feb 25		Nov 25	Aug 26	STIP FFY: 2025			
END DATE		Jan 24			Jan 24						

TYPE WORK: Interchange Improvements & Major Widening

WORK ZONE POLICY: Significant.

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 5/6/22.

GENERAL: 37,000-53,000 ADT.

SUR: CSUR 100%. Aerial photo flown 2/9/22. UAV-LiDAR acquired 2/21/23, 3/7/23, 3/15/23, 3/28/23. Feature extraction 100%. Plan mapping 100%.

DSUR: NTP to Con 7/12/23. U&D 100%. DSUR to Rdwy 1/9/24.

PSUR: NTP to Con 8/10/23. PSUR to ROW 1/19/24.

RDWY: Floodplain SP req'd. MAT & Traffic req 3/31/23. Prelim Layouts to ROW & ENV 4/15/24.

BR: (JYP)

RAILROAD INFO: No RR involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (60 & 66); AR Senate (11 & 12)

061759 Kerr Rd. – Hwy. 31 (S)

I-40

(Lonoke) (fre) (9.84 mi.) (Interstate) (4LG)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	15%	5%	60%			TBD	35%		
TARGET DATE		Dec 23	Feb 25	Feb 25			Aug 26	STIP FFY: 2025			
END DATE		Jan 24									

TYPE WORK: Major Widening

WORK ZONE POLICY: Significant.

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 5/6/22.

GENERAL: 39,000-42,000 ADT.

SUR: CSUR 100%. Aerial photo flown 2/9/22. UAV-LiDAR acquired 2/13/23, 2/21/23, 2/23/23. DSUR & PSUR under 061677.

RDWY: Floodplain SP req'd. MAT & Traffic req 3/31/23. Early coord meeting held 12/12/23. Prelim Layouts to ROW & ENV 4/15/24.

BR: (TMG)

MAT: SS reported 1-24-24

RAILROAD INFO: No RR involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (60); AR Senate (11)

Interstate Jobs

110747 Bayou DeView – Forrest City (S)

I-40

(Monroe & St. Francis) (fre) (30.2 mi.) (Interstate) (4LG) /NHPP/NHFP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE			65%	50%				5%		NA	
TARGET DATE								SCHEDULED DATE: 01-2025			
END DATE								STIP FFY: 2026			

TYPE WORK: Mill & Overlay; Original: UTBWC

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-40-4(90)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 5/23/22. Project renamed on 3/9/23.

GENERAL: 37,000-43,000 ADT. IOM 3/9/2023 - Job 110798 combined into this project.

BRIDGE INFO: A3731 (90.89, Joint Rpr., NP, Deck 7, Super. 6, Sub. 7, 1966); B3724 (87.32, Joint Rpr., NP, Deck 7, Super. 7, Sub. 6, 1966)

ENV: CR clearance to file 12/30/22, addendum 2/13/23.

RDWY: Rehab Rec rec'd 1/26/23. 60% Plans rec'd from CON 3/28/24. 60% Plans rev'd & ret'd to CON 4/3/24.

BR: (SWP)

RAILROAD INFO: RR involvement at UPRR Under 787571U, MP 197.53, Jonesboro Sub, Monroe Co. in Brinkley 5/25/22. UPRR MCL & SP reqd

LEGISLATIVE DISTRICTS: US House (1); AR House (37, 61, 62, & 63); AR Senate (10)

110745 Hwy. 38 – Shearerville (S)

I-40

(St. Francis) (fre) (16.46 mi.) (Interstate) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				50%				0%		NA	
TARGET DATE								STIP FFY: 2025			
END DATE											

TYPE WORK: UTBWC; Mill & Overlay (259.777-262.038)

WORK ZONE POLICY: Significant.

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 5/23/22.

GENERAL: 38,000 ADT.

BRIDGE INFO: 06937 (88.26, Poly. Ovly., NP, Deck 6, Super. 8, Sub. 8, 2017); 06939 (89.83, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 2017); 06940 (89.83, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 2017); A6938 (87.83, Poly. Ovly., NP, Deck 6, Super. 8, Sub. 7, 2004); B6938 (88.28, Poly. Ovly., NP, Deck 6, Super. 9, Sub. 7, 2004)

ENV: CR clearance to file 12/30/22.

RDWY: Rehab Rec rec'd 1/26/23.

RAILROAD INFO: No RR involvement 12/8/22.

LEGISLATIVE DISTRICTS: US House (1); AR House (37 & 63); AR Senate (9 & 10)

Interstate Jobs

110738 Shearerville – West Memphis (S)

I-40

(Crittenden) (fre) (12.09 mi.) (Urban Interstate) (4LG)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%		5%	75%			0%	TBD		
TARGET DATE		Dec 23	Dec 24	Mar 25		Dec 25	Sep 26				
END DATE		Feb 24			Jan 24						

TYPE WORK: Major Widening

WORK ZONE POLICY: Significant.

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 5/6/22.

GENERAL: 38,000-46,000 ADT.

BRIDGE INFO: A3108 (90.44, Br. Repl., NP, Deck 6, Super. 6, Sub. 7, 1962); A6825 (93.78, Rem./Wid., NP, Deck 6, Super. 8, Sub. 7, 2002); A6840 (90.28, Rem./Wid., NP, Deck 7, Super. 8, Sub. 7, 2002); A6841 (90.28, Rem./Wid., NP, Deck 7, Super. 8, Sub. 7, 2002); A6842 (89.83, Rem./Wid., NP, Deck 7, Super. 7, Sub. 7, 2002); A6843 (89.83, Rem./Wid., NP, Deck 7, Super. 7, Sub. 7, 2002); A6844 (90.28, Rem./Wid., NP, Deck 7, Super. 8, Sub. 7, 2003); A6845 (89.83, Rem./Wid., NP, Deck 7, Super. 7, Sub. 7, 2003); A6846 (89.83, Rem./Wid., NP, Deck 7, Super. 7, Sub. 7, 2003); A6847 (87.83, Rem./Wid., NP, Deck 6, Super. 7, Sub. 8, 2003); A6848 (87.83, Rem./Wid., NP, Deck 6, Super. 7, Sub. 8, 2003); B3108 (90.89, Br. Repl., NP, Deck 7, Super. 7, Sub. 6, 1962); B6825 (93.78, Rem./Wid., NP, Deck 6, Super. 8, Sub. 7, 2002); B6840 (90.28, Rem./Wid., NP, Deck 7, Super. 8, Sub. 7, 2002); B6841 (90.28, Rem./Wid., NP, Deck 7, Super. 8, Sub. 7, 2002); B6842 (89.83, Rem./Wid., NP, Deck 7, Super. 7, Sub. 7, 2002); B6843 (87.39, Rem./Wid., NP, Deck 6, Super. 7, Sub. 7, 2002); B6844 (89.83, Rem./Wid., NP, Deck 7, Super. 7, Sub. 7, 2003); B6845 (89.83, Rem./Wid., NP, Deck 7, Super. 7, Sub. 7, 2003); B6846 (89.83, Rem./Wid., NP, Deck 7, Super. 7, Sub. 7, 2003); B6847 (90.28, Rem./Wid., NP, Deck 7, Super. 7, Sub. 8, 2003); B6848 (87.36, Rem./Wid., NP, Deck 6, Super. 7, Sub. 7, 2003)

ENV: NA consultation letters to Tribes 12/13/23.

SUR: CSUR 100%. Aerial photo flown 2/15/22. UAV LiDAR acquired 9/27/22-10/5/22, 10/11/22. Feature extraction 100% Plan mapping 100%. Add'l UAV LiDAR acquired to interchng 2/1/24. Feature extraction 100%. Plan mapping 100%.

DSUR: U&D 100%. DSUR to Rdwy 2/26/24.

PSUR: Existing ROW only.

RDWY: Floodplain SP req'd. MAT & Traffic req 3/31/23. Early coord meeting held 12/13/23. DSUR rec'd 2/26/24.

ROW: AUI 5/3/2023, UFI 4/22/2024.

RAILROAD INFO: No RR involvement 5/9/22.

LEGISLATIVE DISTRICTS: US House (1); AR House (35 & 63); AR Senate (9)

Interstate Jobs

110711 Hwy. 131 – Mississippi River (S)

I-40

(Crittenden) (neel-schaffer) (2.59 mi.) (Urban Interstate) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	NA	90%	100%	NA	NA	NA	NA	TBD	NA	
TARGET DATE								SCHEDULED DATE: 2025 STIP FFY: 2023			
END DATE			Dec 22	Jul 21							

TYPE WORK: Patching, Grinding & Joint Rehab. Pavement Type: Concrete

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-9448(47)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18. Project reprogrammed on 5/20/21. Project renamed on 8/25/21.

GENERAL: 54,000 ADT. Split out Job 110813.

BRIDGE INFO: 05141 (68.39, Poly. Ovly., NP, Deck 5, Super. 5, Sub. 6, Hist., 1973)

ENV: CR clearance letter to SHPO 1/13/21, response 1/20/21. T1CE apprvd 7/23/21. Rev CR clearance to file 5/16/22.

RDWY: Rehab Rec apprvd 3/2/21. T.O. to CON 2/15/22. 30% plans rec'd from CON 4/28/22. FI & TMP held 6/2/22. 30% plans rev'd & ret'd to CON 6/28/22. 90% plans rec'd from CON 12/6/22. FFI held 12/12/22. Rehab Rec rec'd 1/26/23. 90% plans rev'd & ret'd to CON 3/3/23.

ROW: AUI 5/5/22.

RAILROAD INFO: RR involvement at BNSF RR-Under 676179Y (str.#05141) MP 480.30 Thayer Sub. 12/1/21. SP reqd.

LEGISLATIVE DISTRICTS: US House (1); AR House (35); AR Senate (9)

Interstate Jobs

110651 I-40/I-55/Hwy. 77 Intchn. Impvts. (West Memphis) (F)

I-40, I-55, Hwy. 77 & Hwy. 191

(Crittenden) (alt.delivery) (1.69 mi.) (Urban Interstate) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%	100%	30%	90%	75%		10%	5%	100%		RQD
TARGET DATE	May 19	Apr 18	May 24	Jan 21	Jun 18	Dec 24	Aug 25	SCHEDULED DATE: 2025 STIP FFY: 2023			
END DATE	Jun 19	Apr 18		Nov 23	Aug 18						

CRITICAL NOTES: This project to be delivered using the progressive design build method of procurement.

TYPE WORK: Widening & Interchange Improvements; Intersection Impvts. (Hwys. 77/191); Mill & Overlay (Hwy. 77)

WORK ZONE POLICY: Significant.

FAP NUMBER: ACNHPP-9448(45)

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/4/16. Project renamed on 5/11/17, 6/5/20, 7/30/20, 4/29/21 & 5/20/21. Scope changed on 4/27/21.

GENERAL: 6,000-67,000 ADT. This project has been identified as a good candidate for progressive design build. Key Constructors and Garver selected as PD-B team. Construction expected to begin Mid-2025.

ENV: EA req'd. ID SM in review 3/4/22, apprvd 3/14/22. ID SM in review 12/8/22. ID Staff Recommendation apprvd 12/13/22. ARS to SHPO 6/15/23, response 6/26/23. CRS to SHPO 6/29/23, response 7/19/23. T3CE apprvd 11/13/23.

SUR: Aerial photo flown 1/10/16, 1/30/17, 3/8/21. CSUR 100%. Photogrammetry 100%. Add'l DSUR/PSUR may be req'd for scope change. UAV-LiDAR for I-40 acquired 9/8/21. Feature extraction 100%. Add'l DSUR req'd 12/21/22 to Rdwy 3/22/23.

DSUR: NTP to CON 3/7/18. U&D to Rdwy 4/30/18. ROW staking req'd 3/29/24 IP.

PSUR: 22 certs. PSUR to ROW 8/23/18. Add'l PSUR (7 trs) req'd 9/4/23 to ROW/APD 10/16/23. ROW staking req'd 3/22/24 to ROW 4/18/24.

RDWY: DSUR rec'd 4/30/18. 30% plans rec'd from CON 1/27/23. 30% plans rev'd & ret'd to CON 2/17/23. TMs req 7/27/23. Loc & Des apprvd 11/29/23.

ROW: Fee - Plans by Garver 90% (17+ trs); Auth Rec'd 11/21/23. 13/17 apprs made & appr. Est 4 Bus relos & 1 res relo, AUI 8/15/17, UFI 12/02/2020, 10 known utils.

BR: (SWP) Concept Submittal from Alt. Del. to TP&P for submittal to BNSF 4/20/23. Ret'd. comments on RR Concept Submittal 4/25/23.

MAT: Subsurf Invest for Area Hdqts Relocation & RE Office to Maint. 2/7/22.

PLAN: IJR not req'd per 4/7/23 FHWA e-mail.

RAILROAD INFO: RR Involvement UPRR owns & BNSF operates. DOTs 665992T, 669351A & 665991L. Per BNSF 5/11/22, new DOT to be located approx. MP 476.62. UPRR Inq. 4892. Fully executed UPRR PE 8/22/22 & BNSF PE fully executed 3/24/23. Concept plans to both RRs 4/25/23 for appvl. Coord of Temp Easement w/ ROW 12/14/23; RR Concept plan submittal comments submitted to RRs 3/4/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (35 & 63); AR Senate (9)

Interstate Jobs

040748 Hwy. 22 – I-40 (Arkansas River) P.E.

I-49

(Crawford & Sebastian) (hntb) (13.56 mi.) (Interstate) (4LG) ||Design Criteria: Established

CRITICAL NOTES: FHWA Major Project

TYPE WORK: New Location

WORK ZONE POLICY: Significant.

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 4/4/17. Project renamed on 6/5/20 & 1/6/22.

GENERAL: Study performed by HNTB to identify tolling feasibility and financial analyses, cost estimation based on a conceptual and preliminary design, environmental reassessment and recommendation for viable project delivery methods. Study findings "Tolling Infeasible". Project is shown on Draft CAP-2 list for \$270M.

ENV: PE under 001747. Design reevaluation reqd. Outstanding CR-3 Ph III, 8 Ph II, est 830 acres Phase I also remaining. RTA for 37 properties to SHPO 2/5/18; conc recd 2/25/18. RTA addendum sent 6/20/18; conc 1 property eligible 6/21/18. Planning PI held 4/26/18. Tribal consultation sent 3/28/18. Draft reevaluation based on no ROW determination submitted to TPP by HNTB 9/17/18. Tribal consultation to add'l tribes 8/7/20. Coop Agency Letter sent 6/24/21, SHPO response 8/9/21. ARS to SHPO 12/14/21, response 12/16/21. PI held 3/17/22 4-7pm @ First Baptist Church Alma 211 N. Mt. Grove Rd. Alma. SHPO response to Mngmt summary 5/11/22. PI meeting held 9/29/22 4-7pm @ First Baptist Church of Alma Family Life Center 211 N. Mountain Grove Rd Alma, AR 72921. comments from FHWA on draft received 4/28/23. draft re-eval to FHWA 5/26/23. draft 4(f) to DOI review 6/8/23. Phase I/II report to SHPO & Tribes 8/22/23. SHPO response to CRS 9/20/23. MOA executed 11/28/23. Design reeval apprvd by FHWA 11/28/23. Treatment plan to SHPO 2/6/24. Std Ind permit app to USACE 3/11/24.

SUR: Aerial LiDAR acquired 3/9/17. Aerial photo acquired 3/9/17, 1/5/18. River Sonar complete 7/26/17. Photogrammetry 100%. Baseline Control 100%.

DSUR: U&D 100%. DSUR to Rdwy 11/30/18.

PSUR: NTP to CON 3/8/18. 132 certs. PSUR to ROW 11/8/18. Rev. PSUR (Certs 124-126) to ROW 6/4/21. Add'l PSUR to ROW 1/12/22. ROW staking req'd 11/29/23 95% by CTA.

RDWY: Floodplain SP req'd. Des Criteria rev'd & ret'd to CON 10/26/17. Rev Des Criteria rec'd 10/31/17. Des Criteria apprvd 11/8/17. DSUR rec'd 11/30/18. Early NTP 10/8/20. T.O. to CON 11/20/20. 30% Plans rec'd from CON 10/11/21. Prelim plans to RR coord 10/29/21. 30% Plans rev'd & ret'd to CON 11/3/21. ROW reqmts to ROW 12/20/21. TMP & IFI held 6/22/22. Rev. ROW & Util reqmts to ROW 1/19/22. VE study completed 9/29/22. RR coord meeting held 5/4/22. TRAF and Mat req 9/11/23. Loc & Des doc appr'd by FHWA 1/8/24. Rev ROW & UTIL reqm'ts to ROW 4/8/24.

ROW: Plans by HNTB 80% (117 trs). Initial Auth Rec'd 4/15/24. 9/117 apprs made & apprvd. Est. 23 res, 1 frm, 2 bus & 6PPO relos. AUI 7/14/2021.

BR: (SWP) Layout 10%. Initial Clearance Envelope letter to USCG on 12/13/17 with reply rec'd. 2/21/18. Letter to USCG req. meeting on 2/3/21. Meetings held with USCG on 3/1/21 & 6/28/21. Rec'd. Navigation. Clearance report from HNTB & Seamen's Church Institute (SCI) 12/10/21. Letter to USCG req reduced clearance envelope based on SCI report 12/14/21. Rec'd. USCG Apv'l. for reduced clearances 2/11/22. Rec'd. letter from USCG concerning temporary navigation clearances during const 11/14/22.

RAILROAD INFO: RR Involvement broken into job# 040904: UPRR south of Hwy. 64 at new crossing DOT 980098J approx. MP 490.37. RR portion under Job# 040904. UPRR PE, SP, Plan review, & C&M reqd 12/1/22.

LEGISLATIVE DISTRICTS: US House (3); AR House (24, 48, & 51); AR Senate (26 & 29)

Interstate Jobs

040901 Hwy. 22 – Gun Club Rd. (F)

(Crawford & Sebastian) (hntb) (3.1 mi.) (4LG) /Earmark/CAP-2/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	100%	90%	75%	15%	15%	95%	TBD	100%	
TARGET DATE				Aug 23		Apr 24	Feb 25	SCHEDULED DATE: 09-2024 STIP FFY: 2025			
END DATE		Nov 18	Jan 22	Nov 23	Nov 18						

CRITICAL NOTES: 16-week advertisement. \$18,000,000 of Community project funding must be obligated by Sept. 2025. \$5,000,000 of Community project funding must be obligated by Sept. 2026. \$67,000,000 of Community project funding must be obligated by Sept. 2027.

TYPE WORK: Construct four-lane interstate facility, including a new four-lane bridge over the Arkansas River. Pavement type: Alternates

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-1765(9)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 1/6/22. Project renamed on 5/8/23.

ENV: Env under job 040748. Design reeval apprvd by FHWA 11/28/23.

RDWY: Floodplain SP req'd. DSUR rec'd 11/30/18. 30% Plans rec'd from CON 10/11/21. TMP & IFI held 6/22/22. 30% plans rev'd & ret'd to CON 11/3/21. Rev. ROW & Util reqmts to ROW 1/19/22. 60% plans rec'd from CON 2/28/23. 60% plans rev'd and ret'd to CON 6/23/23. Rev 60% plans rec'd from CON 12/27/23. Rev ROW and Util reqmts to ROW 2/8/24. 90% plans rec'd from CON 2/14/24. FFI sched 2/28/24. 90% Plans ret'd to CON 3/14/24. Final Plans rec'd from CON 4/18/24. Plans to EST 4/19/24.

ROW: Plans 85% (13 trs.). Initial Auth Req 4/1/24 under 040748. AUI 7/21/21; Plans to 9 utils 4/19/23, revised plans to utils 2/9/24, 7 utils no conflict, 1 utils no involvement. 10/13 est rec'd, 1/6 WO issued.

BR: (SWP) Layouts for 2 bridges at 95%. Vessel Collision report to USCG 11/17/22. USCG Ret'd. "No Comments" 5/12/23. Rec'd. 90% Plans 2/14/24. Ret'd. 90% Comments 3/4/24. Application to USCG for Bridge Permit sent 3/15/24. Rec'd. comments from USCG 4/18/24. Rec'd. Final Plans 4/18/24. Rec'd. 100% Plans 4/18/24.

RAILROAD INFO: No RR Involvement 1/5/24

LEGISLATIVE DISTRICTS: US House (3); AR House (48 & 51); AR Senate (26 & 29)

Interstate Jobs

040902 Gun Club Rd. – Clear Creek Rd. (F)

(Crawford) (6.31 mi.) (4LG)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	60%	90%	75%		15%	5%	TBD	NA	
TARGET DATE			Jan 22	Apr 23		Oct 24	Oct 25	STIP FFY: 2026			
END DATE		Nov 18	Jan 22	Nov 23	Nov 18						

CRITICAL NOTES: \$18,000,000 of Community project funding must be obligated by Sept. 2025. \$5,000,000 of Community project funding must be obligated by Sept. 2026. \$67,000,000 of Community project funding must be obligated by Sept. 2027.

TYPE WORK: Construct four-lane interstate facility. Pavement type: Alternates

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 1/6/22. Project renamed on 5/8/23.

ENV: Env under job 040748. Design reeval apprvd by FHWA 11/28/23.

RDWY: Floodplain SP req'd. DSUR rec'd 11/30/18. 30% Plans rec'd from CON 10/11/21. TMP & IFI held 6/22/22. 30% plans rev'd & ret'd to CON 11/3/21. Rev. ROW& Util reqmts to ROW 1/19/22. 50% plans rec'd from CON 7/28/23. 60% plans rec'd from CON 9/11/23.

ROW: AUI 07.21.2021, UFI 8/1/23, plans to 10 itils 8/23/23

BR: (SWP) Layouts for 5 bridges at 85%.

RAILROAD INFO: No RR involvement 1/5/24.

LEGISLATIVE DISTRICTS: US House (3); AR House (24 & 48); AR Senate (29)

040903 Clear Creek Rd. – I-40 (Phase 2) (F)

(Crawford) (hntb) (4.4 mi.) (4LG)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	50%	90%	75%		15%	25%	TBD	NA	
TARGET DATE			Jan 22	Apr 23		Jul 24	Jul 25	STIP FFY: 2025			
END DATE		Nov 18	Jan 22	Nov 23	Nov 18						

CRITICAL NOTES: \$18,000,000 of Community project funding must be obligated by Sept. 2025. \$5,000,000 of Community project funding must be obligated by Sept. 2026. \$67,000,000 of Community project funding must be obligated by Sept. 2027.

TYPE WORK: Base, Surfacing & 6 structures for 4-lane interstate facility. Includes structures for the I-40/I-49 interchange. Pavement type: Alternates

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-40-1(267)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 1/6/22. Project renamed on 5/8/23 & 3/12/24.

ENV: Env under job 040748. Design reeval apprvd by FHWA 11/28/23.

RDWY: Floodplain SP req'd. DSUR rec'd 11/30/18. 30% Plans rec'd from CON 10/11/21. TMP & IFI held 6/22/22. 30% plans rev'd & ret'd to CON 11/3/21. Rev. ROW & Util reqmts to ROW 1/19/22. 50% plans rec'd from CON 8/7/23.

ROW: AUI 7/21/21; Plans to 10 itils 8/18/23

BR: (SWP) Layouts for 5 bridges at 95%.

RAILROAD INFO: No RR Involvement 4/1/24.

LEGISLATIVE DISTRICTS: US House (3); AR House (24); AR Senate (29)

Interstate Jobs

040904 Clear Creek Rd. – I-40 (Phase 1) (F)

(Crawford) (hntb) (4.4 mi.) (4LG)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	65%	90%	75%		20%	5%	TBD		
TARGET DATE			Jan 22	Apr 23		Apr 24	Jan 25	SCHEDULED DATE: 2025 STIP FFY: 2025			
END DATE		Nov 18	Jan 22	Nov 23	Nov 18						

CRITICAL NOTES: \$18,000,000 of Community project funding must be obligated by Sept. 2025. \$5,000,000 of Community project funding must be obligated by Sept. 2026. \$67,000,000 of Community project funding must be obligated by Sept. 2027.

TYPE WORK: Grading & 6 structures for 4-lane interstate facility, include ramps & frontage road improvements at I-40/I-49 interchange. Pavement type: Alternates

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-40-1(268)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 1/6/22. Project renamed on 5/8/23 & 3/12/24.

ENV: Env under job 040748. Design reeval apprvd by FHWA 11/28/23.

RDWY: Floodplain SP req'd. DSUR rec'd 11/8/18. 30% Plans rec'd from CON 10/11/21. TMP & IFI held 6/22/22. 30% plans rev'd & ret'd to CON 11/3/21. Turning Movements req 4/14/23. 60% plans rec'd from CON 6/23/23. TMP held 9/12/23. 60% plans ret'd to CON 9/1/23.

ROW: AUI 07/21/2021. Plans to 12 utils 8/23/23.

BR: (SWP) Layouts for 7 bridges at 95%.

RAILROAD INFO: RR Involvement at new crossing DOT 980098J UP, approx MP 490.37. PE executed under 040748 2/18/22. PE, SP, Plan review & C&M. 60% plans apprvd 3/27/24. 100% plan apprvl & C&M w/UP reqd.

LEGISLATIVE DISTRICTS: US House (3); AR House (24); AR Senate (29)

040845 I-40 – Hwy. 282 Spur (S)

I-49

(Crawford) (fre) (10.21 mi.) (Urban Interstate) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	90%	NA		5%	NA			0%	35%	NA	
TARGET DATE								STIP FFY: 2025			
END DATE											

TYPE WORK: Rehabilitation – Original Scope: Reconstruction

WORK ZONE POLICY: Significant.

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/10/11. Project renamed on 5/8/23.

GENERAL: 9,800-31,000 ADT. IOM 03/31/2020 - Project supersedes Job BB0408.

BRIDGE INFO: 06213 (85.47, Poly. Ovly., NP, Deck 6, Super. 7, Sub. 7, 1989); A6233 (93.33, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 1989); A6281 (93.30, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 1992); A6284 (90.89, Poly. Ovly., NP, Deck 6, Super. 7, Sub. 7, 1994); B6233 (90.89, Poly. Ovly., NP, Deck 6, Super. 7, Sub. 7, 1989); B6281 (93.33, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 1992); B6284 (90.44, Poly. Ovly., NP, Deck 6, Super. 6, Sub. 7, 1994)

RDWY: No Floodplain SP req'd. Materials req 2/25/20. Rehab Rec rec'd 1/2/23.

MAT: Soil Survey Pvmt Cores 5/22

RAILROAD INFO: RR Involvement A&M DOT 935980V (Br. A6281 & B6281) Coord rqmnts depend on scope over RR ROW 4/12/24.

LEGISLATIVE DISTRICTS: US House (3); AR House (24 & 25); AR Senate (29)

Interstate Jobs

012413 I-49 Noise Barrier Walls (S)

I-49

(Benton & Washington) (hdr) (Urban Interstate) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	35%	50%	NA	NA	5%	30%	TBD	NA	
TARGET DATE			Aug 24	Sep 24			Apr 25	SCHEDULED DATE: 04-2025 STIP FFY: 2023			
END DATE		Sep 22									

TYPE WORK: Construct 5 Noise Barrier Walls.

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-49-1(19)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 10/6/21.

GENERAL: 72,000-89,000 ADT.

ENV: CR clearance to file 6/9/22. Env constraints to RDWY 8/5/22. ID staff recommendation submitted 12/22/23, apprvd 12/27/23.

SUR: Aerial photo flown 7/19/22. Add'l DSUR req'd 7/11/22 to Rdwy 9/30/22. Mapping 100% U&D 100%.

DSUR: CSUR 100%.

RDWY: T.O. to CON 4/28/22. Early Coord. Meeting held 5/25/22. 30% plans rec'd from CON 6/6/22. Add'l DSUR req 7/11/22. 30% Plans rev'd & ret'd 7/29/22. Rev 30% Plans rec'd from CON 8/15/22 & 3/8/24. Rev 30% Plans rev'd & ret'd to CON 4/4/24.

ROW: AUI 3/22/2024

BR: (JYP)

RAILROAD INFO: No RR involvement; parallel A&M track > .50 mile east 2/5/24

LEGISLATIVE DISTRICTS: US House (3); AR House (15, 20, 21, & 22); AR Senate (30, 33, & 35)

Interstate Jobs

040846 Hwy. 62 Intchn. Impvts. (Fayetteville) (F)

I-49

(Washington) (fre) (Urban Interstate) (4LG) /NHPP/NHFP/HIP/State/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	75%	100%	100%	100%	75%	45%	30%	100%	100%	90%	TBD
TARGET DATE		Nov 14	Apr 23		Dec 14	Sep 24	Apr 25	SCHEDULED DATE: 2024			
END DATE		Jun 15	Mar 23	Apr 23	Dec 14			STIP FFY: 2024			

CRITICAL NOTES: Pup Season Clearing Restriction: Tree clearing prohibited May 1 - July 31. This project to be delivered using the Construction Manager - General Contractor (CMGC) method of procurement.

TYPE WORK: Reconfigure the interchange into a Frontage Rd. Diamond, including major ramp modifications, widen Hwy. 62/180 to 6-8 lanes from west of One Mile Rd. to the interchange area, construct a roundabout on the northbound frontage road south of the interchange. Project will also construct intersection & ramp improvements at the Hwy. 71/265 interchanges to the south. Construct overpass over I-49.

WORK ZONE POLICY: Significant.

FAP NUMBER: NHFP-NHPP-STPU-TAPLC-9142(51)

BACKGROUND INFO: First appeared in the 2013-2016 STIP. Project programmed on 11/10/11. Project renamed on 12/20/22.

GENERAL: 72,000 ADT. This project has been identified as a good candidate for the CMGC pilot program. IOM 03/31/2020 - Project supersedes Job BB0410. Manhattan Road & Bridge & APAC-Central Joint venture selected as the CM. Construction expected to begin Mid-2024.

BRIDGE INFO: 05074 (74.47, Br. Repl., NP, Deck 5, Super. 6, Sub. 5, Hist., 1971); 05820 (74.92, Br. Repl., NP, Deck 5, Super. 7, Sub. 5, Hist., 1979)

ENV: Planning PI held 3/20/14 in Fayetteville. ID Staff held 5/5/14, two alts (flyover & loop ramp w/ lane shift) to carry forward for NEPA 5/23/14. No tree clearing req'd; no restrictions; NLAA 10/6/15. PO & PI held 9/12/17; alts rejected by city; SPUI to be developed. PO & PI held 4/26/18 in Fayetteville. Tribal consultation sent 11/29/18. Ph III PI meeting held 6/14/22 4-7p @ Fayetteville Public Library, Fayetteville AR w/ web comment form availability 6/14-6/29/22. NA consultation letters to Tribes 5/23/22. ARS to SHPO 2/23/23, response 2/27/23. Hist Br Marketing Letters sent 2/23/23. PIF & MOA to SHPO 3/2/23, response 3/6/23. MOA to Director 3/6/23, signed 3/10/23. MOA to FHWA 3/14/23. Executed MOA distributed 4/4/23. T3CE apprvd 4/6/23. 2023 Acoustic Bat Survey Results: MYSE detected. Neighborhood Noise meeting scheduled 9/19/23 6-7pm Hilton Garden Inn (Apple Blossom Rm) 1325 N. Shiloh Dr, Fayetteville.

LP: City resolution executed 12/1/20. City req'd multi-use paths & betterments to be included 11/30/22. Require tree preservation easement.

SUR: Photogrammetry (under 012111) 100%. DSUR under BB0410. Aerial photo flown 6/3/13, 3/8/18. Orthos updated 3/22/22.

DSUR: Add'l CSUR 100%. Add'l U&D 100%. Photogrammetry 100%. Pavement Scan 100%. Add'l DSUR (REQ'D 5/31/16) 100% to CON 6/10/16. Add'l DSUR req'd 2/22/18 100% to Rdwy 6/22/18. Add'l DSUR req'd 9/8/21 to Rdwy 12/15/21, 12/20/21. Add'l DSUR req'd 3/11/22 to Rdwy 7/22/22. UAV-LiDAR acquired 4/26/22. Feature Extraction 100%. Add'l DSUR req'd 2/8/23 to Rdwy 2/17/23.

PSUR: (102 Trs) PSUR to ROW 12/31/14. Add'l PSUR to ROW 8/14/18. Add'l PSUR (23 certs) to ROW 5/26/22. Rev. PSUR req'd 10/10/22 to Con/ROW 11/10/22. ROW staking req'd 1/19/23 to ROW 2/21/23. 1 rev, 1 add'l tract req'd 6/7/23 to ROW 6/8/23. ROW staking (trs 6,45, 46) req'd 6/30/23 to ROW 7/21/23. ROW staking (trs. 8-44) req'd 8/16/23 to ROW 9/5/23. Tract 30 re-stake req'd 12/1/12 to ROW 12/16/23. ROW staking (trs 14,29,34 & 43) to ROW 2/12/24. Add'l PSUR (Cert. 38R) IP.

RDWY: Floodplain SP req'd. WO issued to CON 4/20/12. Traffic req 5/2/12. Kick-off meeting held 5/3/12. Concept review meeting w/CON held 2/28/13. Traffic req. 5/9/14. Add'l Survey req 2/22/18. Meeting w/ City held 2/21/18. Prelim Layout to ROW & ENV 1/11/19. Traffic, TMs, FWD & Soil Survey req 1/11/19. Interim Cost Est to PM 2/20/19. Add'l Survey req 9/8/21 & 2/24/22. TMs req 2/23/22. 15th St. ROW rqmts to ROW 11/3/22. 15th St. Rev. ROW rqmts to ROW 12/21/22. Hwy. 62/Hwy. 180 ROW rqmts to ROW 1/6/23. RDWY info to ENV 1/20/23. 15th St. UTIL rqmts sent 2/20/23. Rev. ROW & UTIL rqmts sent 3/6/23. Rev RDWY info to ENV 4/4/23. LRFD req to BR 10/13/23. TMP held 11/21/23. Plans cert by HYD 11/21/23. TSA to City 4/22/24. M.A. to City 4/22/24.

ROW: By CMGC. Plans 90% (46 trs.) Auth Rec'd 6/16/23. 41/46 apprs made & 41/46 apprvd; 8 Options; 7 paid & 5 to be condemned. Est 1 bus relos, UFI 6/19/12; Plans to 10 utils 12/6/22; 2/12 est rec'd, 7/12 WO issued, 3/10 utils work start.

BR: (JYP) Layouts 100%. Final Info to Env. 4/8/24.

MAT: Soil Survey to Rdwy 8/8/19. Subsurf Invest by Geotechnology

PLAN: IJR E&O Apprvl from FHWA 6/30/15. IJR Final Apprvl from FHWA 4/24/24.

RAILROAD INFO: No RR involvement 1/5/24.

SIR: Traffic data to RDWY 1/29/19. Add'l traffic data sent 2/5/19. TMs to RDWY 3/8/19. FWD to RDWY 3/14/19.

LEGISLATIVE DISTRICTS: US House (3); AR House (21); AR Senate (30)

Interstate Jobs

A40015 I-49 Frontage Roads Impvts. (Fayetteville) (S) I-49

(Washington) (fre) (2.02 mi.) (Interstate) (Urban Major Collector) (4LG)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				50%					TBD		
TARGET DATE									STIP FFY: 2026		
END DATE											

TYPE WORK: Full Depth Patching; Mill & Overlay
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 5/5/22.
GENERAL: 3,800-6,000 ADT.
ENV: CR clearance to file 6/21/22.
RAILROAD INFO: No RR involvement 5/9/22.
LEGISLATIVE DISTRICTS: US House (3); AR House (21 & 22); AR Senate (30 & 35)

040945 Hwy. 62 – Benton Co. Line (S) I-49

(Washington) (11.84 mi.) (Urban Interstate) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE									SCHEDULED DATE: 2026 STIP FFY: 2026		
END DATE											

TYPE WORK: UTBWC
WORK ZONE POLICY: Significant.
BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 6/16/23.
GENERAL: 72,000-103,000 ADT.
RAILROAD INFO: No RR involvement 1/5/24
LEGISLATIVE DISTRICTS: US House (3); AR House (18, 19, 20, 21, & 22); AR Senate (30 & 31)

Interstate Jobs

090676 I-49/NE J St. Intchn. (Bentonville) (S)

I-49

(Benton) (City) (Urban Interstate) (4LG) /NHPP/State/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE			30%	80%			5%	5%			YES
TARGET DATE								STIP FFY: 2026			
END DATE											

TYPE WORK: Interchange & New Location

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-49-1(22)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 1/27/23.

GENERAL: 48,000 ADT.

ENV: Env by Garver. CRS to SHPO 9/21/23, response 10/23/23. Draft EA to FHWA 1/10/24, apprvd 1/18/23.

LP: ARDOT to provide 50% of project costs up to \$12.5M, handle ROW acquisition, coord util relocation, award & insp.

City will handle des, ENV, ROW plans & remaining project cost. Resolution executed 10/11/22. M.O. 2023-020 passed 2/22/23.

SUR: Aerial photo flown 3/14/23.

RDWY: No Floodplain SP req'd. 30% plans rec'd from PM 2/21/23. 30% plans rec'd from City 2/21/23. 30% plans rev'd & ret'd 3/8/23.

ROW: AUI 3/15/24

BR: (SWP) Layout 80%.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (3); AR House (8); AR Senate (34)

090723 Hwy. 71 – Hwy. 72 (Sel. Secs.) (Benton Co.) (S)

I-49

(Benton) (8.71 mi.) (Urban Interstate) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE			95%	50%		NA	NA	NA			
TARGET DATE								SCHEDULED DATE: 07-2024			
END DATE											

TYPE WORK: Diamond Grinding

WORK ZONE POLICY: Significant.

FAP NUMBER: IM-49-1(23)

BACKGROUND INFO: Project programmed on 11/6/23.

GENERAL: 25,000-28,000 ADT.

ENV: CR clearance to file 2/20/24.

RDWY: 60% Plans rec'd from CON 02/13/24. 60% Plans rev'd and ret'd to CON 2/15/24. 90% Plans rec'd from CON 3/21/24. 90% Plans rev'd & ret'd to CON 3/25/24. Plans to EST 3/25/24. FFI & TMP held 4/2/24. RUC req 4/10/24.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (3); AR House (10 & 12); AR Senate (34)

Interstate Jobs

101108 Crittenden Co. Line – Bassett (S)

I-55

(Mississippi) (pickering) (7.27 mi.) (Interstate) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	NA	90%	100%	NA	NA	NA	85%	100%	NA	
TARGET DATE			Sep 21	Sep 21				STIP FFY: 2025			
END DATE			Jan 23	Nov 21							

TYPE WORK: Mill & Overlay; Special Clearing. Original Scope: Project development for rehabilitation. Pavement Type: Asphalt

WORK ZONE POLICY: Significant.

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/10/11.

GENERAL: 22,000 ADT. IOM 03/31/2020 - Project superseded Job BB1001.

ENV: CR clearance to file 11/2/21. T1CE apprvd 11/3/21. Rev CR clearance to file 11/30/21.

SUR: Aerial photo flown 3/12/13. Orthos available.

RDWY: FWDs & MAT req 2/25/20. Traffic req 6/15/21. Rehab Rec apprvd 10/22/21. NTP 6/15/22. Early Coord Meeting held 6/21/22. 30% plans rec'd from CON 8/11/22. 30% plans rev'd & ret'd to CON 9/12/22. TMP req 9/12/22. TMP held 9/22/22. 90% plans rec'd from CON 12/21/22. ROW & Util rqmnts to ROW 1/9/23. FFI & TMP req 1/9/23. FFI held 1/23/23. Rehab Rec rec'd 1/18/23. 90% plans rev'd & ret'd to CON 3/3/23.

BR: (SWP) Rec'd. 90% Plans 12/21/22.

MAT: Soil Survey to Rdwy 1/25/2021.

RAILROAD INFO: No RR involvement 11/30/22.

LEGISLATIVE DISTRICTS: US House (1); AR House (33 & 34); AR Senate (19)

101110 Hwy. 158 – Hwy. 148 (S)

I-55

(Mississippi) (pickering) (5.44 mi.) (Interstate) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	NA	90%	100%	NA	NA	NA	85%	100%	NA	
TARGET DATE			Sep 21	Sep 21				SCHEDULED DATE: 11-2024			
END DATE			Jan 23	Nov 21							

TYPE WORK: Mill & Overlay (including ramps); Special clearing. Original Scope: Rehabilitation

WORK ZONE POLICY: Significant.

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/10/11. Project renamed on 5/8/23.

GENERAL: 19,000 ADT. IOM 03/31/2020 - Project superseded Job BB1004.

ENV: CR clearance to file 10/27/21. T1CE apprvd 11/3/21, reeval apprvd 11/23/21.

RDWY: FWDs & Mat req 2/25/20. Traffic req 6/15/21. Rehab Rec Meeting held 9/2/21. Rehab Rec apprvd 10/22/21. NTP 6/15/22. Early Coord Meeting held 6/21/22. TMP req 9/12/22. TMP meeting sched 9/22/22. TMP held 9/22/22. 90% plans rec'd from CON 12/21/22. FFI & TMP req 1/9/23. ROW & Util rqmnts to ROW 1/9/23. FFI held 1/23/23. 90% plans rev'd & ret'd to CON 3/3/23.

BR: (SWP) Rec'd. 90% Plans 12/21/22.

MAT: Soil Survey to Rdwy 5/25/2021.

RAILROAD INFO: No RR involvement 11/30/22

LEGISLATIVE DISTRICTS: US House (1); AR House (33 & 34); AR Senate (19)

Interstate Jobs

020315 Great River Bridge P.E. (Phase II) (F)

I-69

(Desha) (Interstate)

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 5/15/00.

GENERAL: Funding for ROW included in STIP 2007; obligated 10/2006. W.O. issued to CON 3/15/01. Kick-off meeting held 4/13/01. Coord Mtg held 7/2/01 & 9/5/01. Design Concept Study due 11/1/01. 30% plans rec'd from CON 5/9/02. USCG apprvd br span lengths & clearances 3/15/02. FAA Debt expires 5/7/07 (Southern office) & 8/24/07 (Southwest office). VE conducted under Job 020338 11/2001.

ENV: FEIS signed 1/24/00, ROD signed 5/3/00 (under Job 020133). Individual Water Quality cert req to ADEQ 5/21/02. DEIS signed 7/29/02. Des PH 12/11/02 in McGehee & 12/12/02 in Benoit, MS. Ind 404 permit req'd.

SUR: PSUR (21 trs)

RDWY: WO to CON for monumentation 11/13/09.

ROW: Auth to acquire 10/25/16. 8/8 apprs made & apprvd; 7 options & 7 paid. UFI 5/8/2014.

BR: Draft layout rec'd 6/18/02; to FHWA, USCG, MDOT, Levee Boards 7/16/02; to CoE 8/5/02 & 9/3/02. Hyd & Scour report rec'd from CON 9/18/02. Geotech Seismic report rec'd from CON 9/25/02; addendum rec'd 3/24/04. Final Geotech report rec'd 10/8/04. Layout apprvd 10/17/02. Layout 80%. Draft 90% plans rec'd 7/24/04. Rec'd Final Vessel Collision & Wind Engineering report 2/07/06.

RAILROAD INFO: RR Involvement UP & AKMD.

LEGISLATIVE DISTRICTS: US House (1); AR House (62); AR Senate (8)

020316 I-69 P.E. (Hwy. 65 – Miss. Rt. 1)

I-69

(Desha) (Interstate)

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: DBP-0021(19)

BACKGROUND INFO: Project programmed on 5/23/00.

ENV: Meeting w/ Choctaw & Chickasaw 2/22/01. PI 3/13-14/01. Loc PHs 9/24/02 in McGehee & 9/25/02 in Benoit, MS. Des PH 12/11/02 in McGehee & 12/12/02 in Benoit, MS. FEIS apprvd by FHWA 3/12/04. PA to Quapaw Tribe for comment. ROD signed 6/23/04. Ind. 404 req'd. Reassess req'd. One mitigation site w/ protected covenant; Ph II req'd on 3 arch sites. Reassess to FHWA 7/3/14, apprvd 7/7/14. CRS to SHPO 10/25/17; conc recd 2/26/17.

SUR: PSUR (77 trs). WO (PSUR-monumenting) to CON 9/22/09. ROW staking (tract 12) 100%.

RDWY: Work being done under supplemental agreement #5 to CON contract for Job 020315. CON selected. CON kickoff meeting 10/24/00. Agency scoping meetings 1/23-24/01. 30% plans rec'd from CON 4/4/05. 30% plans reviewed & ret'd to CON 5/31/05. Rev 30% plans rec'd from CON 4/7/06. WO issued to CON for monumentation 9/22/09. Rev ROW & UTIL reqmts to ROW 8/13/15.

ROW: ROW plans 90%.(68 trs). Auth to Rec'd 11/22/16. 40/40 apprs made & 40/40 apprs apprvd; 37 options & 37 paid & 1 condemned - Poss. Date 7/19/17. 1/1 farm, 1/1 res & 3/3 pers prop relocatees moved.

RAILROAD INFO: RR Involvement: future overpass of UP/AKMD.

LEGISLATIVE DISTRICTS: US House (1); AR House (62); AR Senate (8)

Interstate Jobs

001873 El Dorado – McGehee P.E. (Phase I)

I-69

(Various) (Interstate)

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 9/9/99.

GENERAL: Arkansas I-69 agency coord meeting held 6/12/02 at ARDOT. I-69 Steering Committee meeting held 7/22/02 in Memphis.

ENV: Agency Scoping Meeting 12/5/01. Public Officials Scoping Meeting 12/6/01. PI to review corridors 3/11/02-3/13/02 in McGehee, Monticello & El Dorado. Local officials meeting to review corridors 3/12/02 & 3/13/02. PI 3/10/03-3/13/03 in McGehee, Monticello, Warren & El Dorado. DEIS signed 5/7/04. Loc PHs 6/22/04-6/24/04 at Parkers Chapel, Monticello & McGehee. FEIS apprvd by FHWA 8/17/05. Notice of availability of FEIS in Fed Register 9/9/05; comments rec'd until 10/24/05. ROD issued 5/2/06.

RAILROAD INFO: RR Involvement: UP, F&P, & WSR.

LEGISLATIVE DISTRICTS: US House (1 & 4); AR House (94, 96, & 97); AR Senate (1, 2, & 8)

020732 Hwy. 293 – Hwy. 65 (S)

(Desha & Drew) (fre) (8.56 mi.) (4LG) /Sales Tax-X/Earmark/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	50%	90%	100%		45%	55%	TBD	NA	
TARGET DATE		Nov 18	Oct 22	Jan 23	Nov 18	Oct 24	Dec 24	SCHEDULED DATE: 05-2025 STIP FFY: 2026			
END DATE		Nov 18	Jan 23	Jul 23	Nov 18						

TYPE WORK: New location (2 lanes of future 4 lanes divided).

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 3/30/22.

ENV: NA consultation letters to Tribes 3/15/23. CRS to SHPO 5/9/23, response 5/16/23. NEPA re-eval apprvd 7/31/23.

SUR: DSUR & PSUR under 020678. Add'l DSUR req'd 11/29/22 to Rdwy 1/31/22. Add'l DSUR req'd 2/14/22 to Rdwy 5/30/23. UAV-LiDAR for add'l acquired 3/14/23.

PSUR: ROW staking req'd 2/20/24 30%.

RDWY: Floodplain SP req'd. Hyd anal complete to BR 10/6/22. Add'l Survey req 11/29/22. ROW & UTIL rqmts to ROW 1/9/23. RDWY Info to ENV 1/9/23. FI held 1/26/23. Rev ROW & UTIL rqmts to ROW 10/16/23.

ROW: Plans 90% (22 trs) Initial Auth Rec'd 4/26/22. Plans 6 utils 1/17/2023; 3/6 WO issued, 3/6 est rec'd, 1 auth to bid, 3/6 adj. complete.

BR: (CMW) Layout 85%. Des. Ph A: Concept Submittal to TP&P for UPRR sent 4/6/21. Ph A submittal Apv'd. by UPRR w/minor exceptions 5/14/21. Ph B to TP&P for submittal to UPRR 9/29/21, to UPRR 10/4/21. Des. Ph B submittal Apv'd. w/exceptions 11/23/21.

RAILROAD INFO: RR Involvement new str UPRR DOT 972363B, MP 405.07, McGehee Sub. 8/12/19. BR targets to final plans ready for RR submission by MAY-2024.

LEGISLATIVE DISTRICTS: US House (1 & 4); AR House (94); AR Senate (1 & 8)

Interstate Jobs

020462 Monticello Bypass P.E.

I-69

(Drew) (Interstate)

TYPE WORK: New Location

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2010-2013 STIP. Project programmed on 7/12/06.

GENERAL: Construction Projects:

020482 - Hwy. 278 West-Hwy. 425 (Add'l Lanes) (Gr. & Strs.) (F)

020483 - Hwy. 278 West-Hwy. 425 (Add'l Lanes) (Bs. & Surf.) (F)

020485 - Hwy. 425-Hwy. 278 East (Add'l Lanes) (Gr. & Strs.) (F)

020486 - Hwy. 425-Hwy. 278 East (Add'l Lanes) (Bs. & Surf.) (F)

Renamed per ACE-Planning in Staff Minutes 2/2007

ENV: Env handling under Job 001873.

SUR: Aerial photo for location mosaic flown 9/15/06.

PSUR: Revisions to ROW 3/14/12.

RAILROAD INFO: Possible RR involvement. No sketch 9/1/23

LEGISLATIVE DISTRICTS: US House (4); AR House (94); AR Senate (1)

Interstate Jobs

020470 Hwy. 278 West – Hwy. 425 (Gr. & MDS) (Monticello Bypass) (S)

(Drew) (fre) (13.39 mi.) (Interstate) (4LG) ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	50%	90%	75%	50%	40%	5%	NA	NA	HLD
TARGET DATE		Oct 13	Jun 14	Mar 16	Oct 13	Sep 23	May 24				
END DATE		Oct 13	Jul 14	Mar 16	Jan 12						

CRITICAL NOTES: AR Natural Heritage Commission land acquisition required.

TYPE WORK: PE and ROW purchase.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 9/5/07. Project renamed on 9/15/08 & 5/10/16. Funding removed on 4/16/18.

GENERAL: VE required. IOM 11/20/15 Combined 020481 with this project as turnkey. IOM 5/10/16 Split out job 020611 for Major Structures and Surfacing.

ENV: EIS under Job 001873. Des PH req'd. RTA for 3 structures to SHPO 8/28/12, none eligible 9/14/12. Addendum to CRS report to SHPO 8/8/14, apprvd 9/10/14. DPH held 4/9/15 in Monticello. 2nd CRS report addendum to SHPO 1/4/15; SHPO req further work 2/1/2016; PIF to SHPO 2/1/16; apprvd 2/24/16. Design reassessment to FHWA 3/8/16; apprvd 3/21/16. Wetland & stream mitigation purchased.

SUR: Aerial photo flown 3/3/07 & 3/4/07; 2/12/12

DSUR: CSUR 100%. U&D Survey 100%. Photogrammetry 100%. DSUR to Rdwy 10/25/13. Add'l DSUR (req'd 1/15/14) to Rdwy 4/4/14; 4/18/14. Add'l DSUR (req'd 2/9/15)100% to Rdwy 3/2/15. Add'l DSUR req'd (5/7/15)100%. Memo to Rdwy 7/10/15. Wilmar waterline located 9/17/15. Add'l DSUR (RR tracks) to Design 2/25/16. Add'l DSUR req'd 3/28/16 to Rdwy 4/1/16. Add'l DSUR (Hyd) req'd 9/17/17 to Hyd 10/12/17. Add'l DSUR (mobile home) req'd 5/29/18 to ROW 6/18/18.

PSUR: (38 trs). WO (PSUR) to CON 2/29/12. PSUR to ROW 1/24/13. Rev. to ROW 2/2/16. ROW staking req'd 10/12/17 100% to ROW 1/4/18. Add'l PSUR (2 rev & 1 add'l) req'd 11/17/17 to ROW 12/5/17. ROW staking (tract 27&28) req'd 9/01/19, to ROW 9/10/19. ROW staking req'd 2/9/24 45%.

RDWY: Floodplain SP req'd. DSUR rec'd 10/28/13. Traffic & TMs req. 11/21/13. Hyd. Anal. Complete to BR 9/3/14 & 12/1/17. ROW reqm'ts to ROW 7/14/14. UTIL reqm'ts to ROW 7/31/14. Landlock parcel survey req. to ROW 10/6/14. Add'l Survey req'd 2/10/15. Interim Est to PM 2/20/15. RDWY Info to ENV 3/3/15. PPC rec'd 3/12/15. Add'l Survey req 5/8/15. Rev ROW & UTIL reqm'ts to ROW 12/17/15 & 3/17/16. T.O. to CON 2/13/24. Early Coord Meeting held 3/18/24.

ROW: Plans 90% (36 trs). Auth Rec'd 12/27/17; 36/36 apprs made & apprvd. 10 options, 10 paid & 4 to be condemned. 0/2 res & 0/1 PPO relos moved. UFI 8/15/14. 9/11 Utils est rec'd. 3/7 WO Issued. 4 Utils w/no conflict. Plans to 10 Utils 9/23/14, 3/18/15 & 10/24/17.

BR: (CMW)

SIR: Traffic data sent to RDWY on 1/28/14.

LEGISLATIVE DISTRICTS: US House (4); AR House (94); AR Senate (1)

Interstate Jobs

020611 Hwy. 278 West – Hwy. 425 (Major Strs. & Surf.) (Monticello Bypass) (F)

(Drew) (fre) (13.39 mi.) (Interstate) (4LG)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	10%	90%	75%	NA	NA	10%	5%		NA
TARGET DATE				Mar 16							
END DATE	May 20			Mar 16							

TYPE WORK: New Location (2 lanes of future 4 lanes divided) & Hwy. 530 Connector.

Pavement type: Consider Alternative Pavements

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 5/10/16. Funding removed on 4/16/18. Project renamed on 5/8/23.

GENERAL: Split out from job 020470.

ENV: EIS under Job 001873. Design reassessment to FHWA 3/8/16;apprvd 3/21/16 under Job 020470.

SUR: DSUR and PSUR under 020470.

RDWY: Floodplain SP req'd. Hyd Anal complete to Bridge 9/3/14 & 12/1/17.

BR: (SQ3) Layout 55%. Prelim. Info to Env. 10/2/15.

MAT: Subsurf Invest 0%.

RAILROAD INFO: RR Involvement: AKMD (G&W) leased from UP (975443F) new RR-under str. @Hwy 530 extension.

UPRR PE fully exec 5/14/20; AKMD PE execution in progress 4/15/24; Concept plans submitted to UPRR & rej in 2018. No other plans submitted.

LEGISLATIVE DISTRICTS: US House (4); AR House (94); AR Senate (1)

070212 El Dorado – Shreveport, LA P.E. (Phase I)

I-69

(Various) (Interstate)

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 1/10/01.

ENV: CON conducted PI 8/21/03 at Three Creeks, AR. Preferred two-mile wide corridor selected. PI 6/22/04 at Parkers Chapel High School to present alt alignments. DEIS apprvd by FHWA 3/25/05. Loc PHs 5/10/05 in El Dorado & 5/11/05 in Haynesville, LA. ID Staff 9/21/05. Public officials & general public meetings for preferred alt rev 10/2/06 in Minden, LA & 10/3/06 in Haynesville, LA. RTA for strs in AR to SHPO 11/10/08, response 11/20/08, 1 str eligible for NRHP. Ph I arch survey report to SHPO 1/3/09. Draft FEIS rec'd 2/22/10 for review, comments ret'd to LADOT 3/25/10. FEIS apprvd 8/26/11, NOA in Federal Register 9/30/11, comment period ends 11/10/11. ROD apprvd 4/18/12. Des PH req'd.

LP: Joint project with LADOT handling Env & Loc Study. Joint Agreement executed 9/4/01.

PLAN: PE Only.

LEGISLATIVE DISTRICTS: US House (4); AR House (97 & 99); AR Senate (2 & 3)

Interstate Jobs

061852 Fourche Creek Scour Repairs (I-440) (S)

I-440

(Pulaski) (fre/garver) (Urban Interstate) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE											
TARGET DATE											
END DATE											

TYPE WORK: Scour repair on 3 structures

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: Project programmed on 3/27/24.

GENERAL: 1,200-21,000 ADT.

BRIDGE INFO: A5700 (82.78, Scour Rpr., NP, Deck 6, Super. 6, Sub. 6, 1977); B5700 (73.75, Scour Rpr., NP, Deck 6, Super. 6, Sub. 6, 1977); J5700 (84.06, Scour Rpr., NP, Deck 6, Super. 6, Sub. 5, 1980)

LEGISLATIVE DISTRICTS: US House (2 & 4); AR House (80); AR Senate (12)

020661 I-530 Access Impvts. (Jefferson Co.) (Phase 1) (S)

I-530

(Jefferson) (crafton tull) (1.59 mi.) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	60%	50%	70%		5%	15%	TBD		TBD
TARGET DATE		Dec 22	Sep 23	Sep 23							
END DATE		Dec 22	Feb 24		Oct 22						

TYPE WORK: Frontage Rd. on new location to the east of I-530 w/ a new grade separation at Hwy. 365.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/4/16. Project renamed on 12/20/22.

ENV: NA consultation letters to Tribes 3/17/22. Env Constraints to RDWY 8/2/22. ARS to SHPO 2/21/23, response 3/20/23. Rev constraints to Rdwy 3/31/23. CRS to SHPO 3/28/23, response 3/30/23. PI meeting 12/12/23 4-7pm @ White Hall Community Center, 9801 Dollarway Rd, White Hall.

LP: Partnering w/ Jefferson Co., AEDC & GTL. Co will assume ownership of Hwy. segments. \$4M QACF from AEDC. GTL to front \$7M. County will handle ROW/UTIL.

SUR: Aerial photo flown 1/24/22. CSUR 100%. UAV-LiDAR acquired 4/27/22, 4/28/22. Feature Extraction 100%. U&D 100%. DSUR to Rdwy 12/21/22. Add'l DSUR req'd 5/4/23 100%. Add'l DSUR req'd 7/26/23 90%.

PSUR: 21 certs. NTP to Con 8/18/22. PSUR to ROW 10/27/22. Add'l PSUR to ROW 8/15/23.

RDWY: No Floodplain SP reqd. DSUR rec'd 12/21/22. Traffic req 3/1/23. T.O. to CON 3/3/23. Soil surv req 3/28/23. 15% plans rec'd from CON 5/1/23. 15% plans rev'd & ret'd to CON 5/1/23. Add'l DSUR req 5/4/23. 30% plans rec'd from CON 5/16/23. Add'l DSUR rec'd 6/9/23. 30% plans rev'd & ret'd to CON 6/23/23. Add'l DSUR req'd 7/26/23. Early Coord meeting held 8/2/23. Rdwy Info to Env 10/18/23. DDD apprvd 12/1/23. Pav Des apprvd 2/9/24. 60% plans rec'd from CON 2/15/24. ROW & UTIL rqrmts to ROW 2/15/24. PFI req 2/20/24.

ROW: Plans 75% (21 trs) Est 2 res & 1 bus rels, AUI 11/9/2022. 2 utils no involvement, 3 util no conflict, 5/11 est rec'd

BR: (JYP) Layout 95%.

RAILROAD INFO: No RR involvement 1/28/22.

LEGISLATIVE DISTRICTS: US House (4); AR House (93); AR Senate (8)

Interstate Jobs

061761 South Terminal – Grant Co. Line (S)

I-530

(Pulaski & Saline) (garver) (15.6 mi.) (Urban Interstate) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%				0%		NA	
TARGET DATE								STIP FFY: 2026			
END DATE											

TYPE WORK: 2" Mill & 2" Overlay, Polymer Overlay 8 bridges

WORK ZONE POLICY: Significant.

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 5/23/22. Project renamed on 4/20/23.

GENERAL: 17,000-43,000 ADT.

BRIDGE INFO: A3323 (87.28, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 6, 1974); A3324 (85.58, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 6, 1974); A3326 (87.39, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 6, 1974); A7267 (90.72, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 9, 2013); B3323 (89.76, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 1962); B3326 (87.32, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 6, 1962); B7266 (90.28, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 8, 2014); B7267 (90.72, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 9, 2014)

RDWY: Rehab Rec rec'd 1/26/23.

RAILROAD INFO: No RR involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (2 & 4); AR House (80 & 92); AR Senate (7, 8, & 12)

040889 I-540/Hwy. 255 Intchg. Impvts. (Zero St.) (Fort Smith) (S)

I-540 & Hwy. 255

(Sebastian) (garver) (Urban Interstate) /NHFP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	65%	100%	75%	35%	20%	NA	TBD	30%	
TARGET DATE		Apr 22	Mar 23	Jun 23	Nov 22	Mar 24	Dec 24	SCHEDULED DATE: 01-2025			
END DATE		Apr 22	Apr 23	Nov 23	Aug 22						

TYPE WORK: Interchange Improvements.

WORK ZONE POLICY: Significant.

FAP NUMBER: NHFP-9150(39)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 52,000 ADT.

ENV: NA consultation letters to Tribes 1/23/23. PIF to SHPO 6/27/23, response 7/18/23. PI meeting 10/12/23 4-7p @ Cavanaugh Free Will Baptist Church 2828 Briarcliff Ave., Ft. Smith. T1CE apprvd 11/15/23.

SUR: Aerial photo 3/4/21. Restricted air space due to Fort Chaffee. CSUR 100%. DSUR to RdwY 4/29/22.

PSUR: 5 certs. PSUR to ROW 8/4/22.

RDWY: No Floodplain SP req'd. T.O. to CON 4/27/22. DSUR rec'd 5/2/22. Early Coord Meeting held 8/3/22. 30% plans rec'd from CON 9/12/22. Traffic & Mat req'd 11/4/22. 30% plans rev'd & ret'd to CON 11/4/22. RdwY Info to Env 11/9/22. 60% plans rec'd from CON 3/31/23. ROW & UTIL reqmts to ROW 4/3/23. FI req 5/26/23. 60% plans rev'd & ret'd to CON 7/12/23.

ROW: Fee - Plans 85% (1 trs.) Initial Auth Rec'd 12/26/23. 1/1 apprs made & apprvd, 1 option, Plans to 9 utils 4/6/23. AUI/UFI 1/12/23

RAILROAD INFO: No RR involvement 1/5/24.

SIR: Traffic sent 11/17/22.

LEGISLATIVE DISTRICTS: US House (3); AR House (51); AR Senate (27)

Interstate Jobs

100682 I-555 Access Road P.E.

I-555

(Poinsett) (Interstate)

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2010-2013 STIP. Project programmed on 6/10/08.

Project renamed on 8/21/12.

GENERAL: WO to CON 4/22/09.

Construction Projects:

100786 I-555 Access Road (Payneway-Marked Tree) (S)

100782 I-555 Access Road (Hwy. 75-Hwy. 149) (S)

ENV: Scoping meeting 3/31/10. Public Officials meeting 4/1/10. PI 4/1/10. SHPO conc rec'd 12/29/10. Draft EA rec'd for review 10/11. Comments ret'd 11/11. CR report apprvd 12/29/12. EA apprvd 2/15/12. LPH held 4/19/12 in Marked Tree. FONSI apprvd 7/18/12. DPH req'd.

SUR: Photogrammetry under Job 001849. Aerial photo flown 4/16/01. Aerial Photo for mitigation tract flown 6/19/13.

ROW: UFI 05/15/12.

PLAN: PE only.

LEGISLATIVE DISTRICTS: US House (1); AR House (37 & 38); AR Senate (19)

061689 Cumberland St. – Cross St. (S)

I-630

(Pulaski) (fre) (0.96 mi.) (Urban Interstate)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%				TBD	100%	NA	
TARGET DATE											
END DATE											

TYPE WORK: Patch & Diamond Grinding. Original Scope: Rehabilitation

WORK ZONE POLICY: Significant.

BACKGROUND INFO: Project programmed on 11/10/11. Project renamed on 5/8/23 & 8/17/23.

GENERAL: 79,000-107,000 ADT. IOM 03/31/2020 - Project superseded Job BB0615.

RDWY: Materials req 2/25/20.

MAT: Soil Survey Pvmt Soundings to Rdwy 9/14/2021.

RAILROAD INFO: No RR involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (2); AR House (74, 76, & 80); AR Senate (12 & 14)

061690 Cross St. – Dennison St. (S)

I-630

(Pulaski) (fre) (0.73 mi.) (Urban Interstate)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%				TBD	100%	NA	
TARGET DATE											
END DATE											

TYPE WORK: Patch & Diamond Grinding. Original Scope: Rehabilitation

WORK ZONE POLICY: Significant.

BACKGROUND INFO: Project programmed on 11/10/11. Project renamed on 5/8/23.

GENERAL: 97,000-107,000 ADT. IOM 03/31/2020 - Project superseded Job BB0616.

RDWY: Materials req 2/25/20.

MAT: Soil Survey Pvmt Soundings to Rdwy 9/14/21.

RAILROAD INFO: No RR involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (2); AR House (74 & 76); AR Senate (12 & 14)

Interstate Jobs

061691 Dennison St. – Cedar St. (S)

I-630

(Pulaski) (fre) (0.98 mi.) (Urban Interstate)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%		5%	NA			TBD	100%	NA	TBD
TARGET DATE											
END DATE		Oct 14									

TYPE WORK: Patch & Diamond Grinding. Original Scope: Rehabilitation

WORK ZONE POLICY: Significant.

BACKGROUND INFO: Project renamed on 5/8/23.

GENERAL: 98,000-108,000 ADT. IOM 03/31/2020 - Project superseded Job BB0617.

SUR: Aerial photo flown 2/14/13. ORTHO under Job CA0608. DSUR to Rdwy 10/31/14.

RDWY: Materials req 2/25/20.

MAT: Soil Survey Pvmt Soundings to Rdwy 9/14/21.

RAILROAD INFO: RR Involvement - UPRR (RR-Under) DOT 433797C, Little Rock Sub, MP 346.66. PE, C&M & SP reqd.

LEGISLATIVE DISTRICTS: US House (2); AR House (74 & 76); AR Senate (12, 14, & 15)

012493 Statewide Interstate & Freeway Mile Marker Signing (S)

Various

(Various) (maint) /TBD/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE			95%	50%			NA	NA			
TARGET DATE								SCHEDULED DATE: 06-2024			
END DATE											

TYPE WORK: Install & Replace Mile Marker Signs

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0076(354)

BACKGROUND INFO: Project programmed on 10/6/23.

ENV: CR clearance to file 10/13/23.

RDWY: RUC req 4/10/24. 90% Plans to EST 4/16/24.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (1, 2, 3, & 4); AR House (Various); AR Senate (Various)

Other Federal-Aid & State Jobs

100979 Caraway Rd. – I-555 (Jonesboro) (S)

Hwy. 1

(Craighead) (m.baker) (2.77 mi.) (NHS) (Urban Principal Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	65%	90%	75%		10%	5%	100%	60%	
TARGET DATE		Jun 20	Oct 21	Dec 21		Apr 23	Mar 25	SCHEDULED DATE: 2026 STIP FFY: 2026			
END DATE		Jun 20	Feb 22	Mar 22	Oct 19						

CRITICAL NOTES: This project to be delivered using the CMGC method of procurement.

TYPE WORK: Widen from 3 lanes to 5 lanes.

WORK ZONE POLICY: Significant. Incentive/Disincentive site use work.

FAP NUMBER: NHPP-9227(99)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18. Project renamed on 4/29/21.

GENERAL: 9,700-18,000 ADT. Atlas Asphalt selected as CM.

BRIDGE INFO: 05475 (48.22, Br. Repl., P2, SD, Deck 5, Super. 4, Sub. 5, 1973)

ENV: Tribal consultation letters sent 6/5/19. ARS to SHPO 7/31/19; response 8/1/19. Env constraints to RDWY 8/4/20. VPI held 9/28/21 5:30-6:30 @ www.ardot.webex.com ARS addendum to SHPO 3/3/22, response 3/7/22. PIF to SHPO 3/7/22, response 3/8/22. T3CE apprvd 3/16/22. 2022 Bat Survey Results: No T&E bats captured.

SUR: Aerial photo flown 1/31/19. CSUR 100%. Photogrammetry 100%. NTP to Con 03/16/20. U&D 100%. DSUR to Rdwy 6/4/20. Add'l DSUR to Hwy. 1B to Rdwy 8/27/20. Add'l DSUR req'd 10/7/20 100% to Rdwy 1/8/20. Add'l DSUR req 4/12/21 to Rdwy 5/7/21.

PSUR: 96 certs total. Add'l PSUR (30 certs) 50%. Add'l PSUR (18 certs) to ROW 2/9/21. Add'l PSUR (11 certs) req by ROW 1/7/22 to ROW 2/25/22.

RDWY: Floodplain SP req'd. DSUR rec'd 6/4/20. T.O. to CON 7/8/20. Early Coord Meeting held 7/20/20. Add'l Survey req 10/7/20 & 4/12/21. Traffic & TMs req 10/12/20. Des Criteria appr'd 11/10/20. 30% Plans rec'd from CON 3/9/21. SS & FWD req 3/26/21. 30% Plans rev'd & ret'd to CON 3/29/21. Rev Des Criteria appr'd 4/20/21. Traffic Signal warranted at Caraway. Rev 30% Plans rec'd from CON 6/18/21. Rev 30% Plans rev'd & ret'd to CON 7/19/21. Field Insp & TMP Meeting held 8/4/21. RDWY Info to ENV 8/31/21. 60% Plans rec'd from CON 10/5/21. TMP Meeting held 10/19/21. 60% Plans rev'd & ret'd to CON 11/12/21. Rev 60% Plans rec'd from CON 1/10/22. ROW & UTIL reqmts to ROW 2/25/22. Rev 60% Plans rev'd & ret'd to CON 2/25/22. Loc & Des doc appr'd 3/28/22. T.O. to CON 2/26/24.

ROW: Fee - Plans by M.Baker. Plans to 20% (48 trs). Initial Auth Rec'd 4/26/22. Est 1 PPO relo.

BR: (SWP) Layout 95%.

MAT: Soil Survey to Rdwy 6/23/2021.

RAILROAD INFO: No RR involvement; UPRR track nearby, if job limits extend south to DOT# 425760S 2/2/24

LEGISLATIVE DISTRICTS: US House (1); AR House (36 & 38); AR Senate (20)

Other Federal-Aid & State Jobs

020777 Prices Branch Str. & Apprs. (DeWitt) (S)

Hwy. 1B

(Arkansas) (art) (0.11 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	85%	95%	75%	100%	15%	100%	100%	NA	
TARGET DATE		May 21	Nov 21	Nov 21	Sep 21	Mar 23	Jul 23	SCHEDULED DATE: 02-2026 STIP FFY: 2023			
END DATE		May 21	Nov 21	Mar 22	May 21	Jul 23					

TYPE WORK: Replace 1 structure with R.C. Box Culvert.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21. Project renamed on 11/15/21.

GENERAL: 2,000 ADT.

BRIDGE INFO: M0019 (52.35, Br. Repl., P2, Deck 5, Super. 5, Sub. 5, 1937)

ENV: Tribal consultation letters sent 7/14/21. Env constraints to Rdwy & BR 07/29/21. ARS to SHPO 10/27/21, response 10/28/21. PIF to SHPO 12/7/21, response 12/13/21. VPI held 2/22/22 5:30-6:30 @ www.ardot.gov/publicmeetings T1CE apprvd 3/24/22. NW14 to req USACE 11/3/22.

SUR: 02x172-M0019. CSUR 100%. DOP 1/7/20. UAV LiDAR DOP 2/2/21. LiDAR feature extraction 100%. DSUR to Rdwy 5/19/21.

PSUR: 11 certs. PSUR to ROW 5/5/21. ROW staking req'd 1/12/23 to ROW 1/26/23.

RDWY: Floodplain SP reqd. Traffic & Mat req 5/17/21. DSUR rec'd 5/19/21. Early Coord Meeting held 7/28/21. Hyd Anal complete to BR 8/16/21. Prelim Layouts to ROW & ENV 8/16/21. Des Criteria apprvd 10/15/21. ROW & UTIL rqmts to ROW 11/23/21. RDWY Info to ENV 11/23/21. PFI held 3/8/22. FFI held 1/31/23.

ROW: Fee - Plans 90% (5 trs). Initial Auth Rec'd 5/10/22. 4/4 apprs made; 4/4 apprvd; 4 options & 4 paid. UFI 8/19/21; Plans to 4 utils 1/14/22; 3/5 est rec'd, plans to 1 add'l util 4/11/23, 3/5 WO issued.

BR: (CMW) RCBC Plans complete 6/29/23.

MAT: Soil Survey %AC to Rdwy 8/24/2021.

RAILROAD INFO: No RR involvement 11/15/22.

LEGISLATIVE DISTRICTS: US House (1); AR House (61); AR Senate (10)

Other Federal-Aid & State Jobs

100881 Parker Rd. – South (Hwy. 1B) (Jonesboro) (S) Hwy. 1B

(Craighead) (fisher-arnold) (0.41 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/Local/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%	100%	95%	100%	75%	80%	45%	NA	TBD	95%	RQD
TARGET DATE		Sep 17	Oct 19	May 19	Oct 17	Aug 23	Mar 24	SCHEDULED DATE: 11-2024 STIP FFY: 2023			
END DATE		Jun 17	Dec 19	Dec 18	Apr 17						

TYPE WORK: Grading, widening to 5 lanes, storm drainage, curb & gutter, sidewalk/multi-use path & intersection improvements. Including a signal or roundabout at Forest Hill Road.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPLC-9227(68)

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/4/16. Project renamed on 3/24/17 & 2/27/18.

GENERAL: 13,000 ADT.

ENV: ENV by CON. CR report to SHPO 6/27/17; conc recd 7/5/17. T3 CE in review 11/8/17. Tribal consultation sent 11/20/17. PI held 12/7/17. 2nd review of T3 CE 6/29/18; 3rd submittal 11/7/18; cmts ret'd 11/21/18. T3 CE in review 11/30/18; appr'd 12/19/18. NW 14 issued 11/3/17. DPH req'd. PI held 2/28/19 at Central Baptist Church (1st Floor Conf Rm), 3707 Harrisburg Rd in Jonesboro. Re-eval needed for addition of traffic signal, appr'd 10/28/20.

LP: City to provide match for const up to \$400k. City's con to handle des. City expressed interest in providing funding to extend project to fire station. City decided not to extend. Resolution & Agreement w/ City executed 6/20/18.

SUR: Aerial photo flown 1/14/16.

DSUR: CSUR 100%. City CON to handle DSUR.

PSUR: 33 certs. PSUR to ROW 4/19/17. 15 certs added 6/14/17 to CON 6/23/17. Add'l PSUR to Row 11/6/17. Rev.

PSUR to ROW 1/6/20. Rev. PSUR to ROW 3/4/20. ROW staking (tract 1) req'd 1/9/23 to ROW 1/26/23.

RDWY: Floodplain SP req'd. 30% Plans rec'd from City's Con 10/23/17. 30% Plans rev'd & ret'd to City's Con 1/3/18. Rev 30% Plans rec'd from City's Con 7/27/18 & 8/30/18. Rev 30% Plans rev'd & ret'd to City's Con 8/10/18 & 9/14/18. Des Criteria appr'd 12/6/18. Loc & Des Doc appr'd 12/27/18. 60% Plans rec'd from City's Con 12/27/18. 60% Plans rev'd & ret'd to City's Con 1/14/19. Signal warranted at Forest Hill Rd. Rev 60% Plans rec'd from City's Con 9/16/19 & 12/13/19. Rev 60% Plans rev'd & ret'd to City's Con 10/29/19 & 1/14/19. ROW & UTIL req'mts to ROW 12/13/19. FI held 2/20/20. RDWY Info to ENV 6/26/20. RUC req 8/4/20. 90% Plans rec'd from City's Con 8/11/20. Plans to EST 8/13/20. FI held 3/19/21. 90% Plans rev'd & ret'd to City's Con 9/25/20.

ROW: Plans 90% (17 trs). 90% plans rev'd & ret'd to CON 3/24/21. Auth Rec'd 9/24/20. 16/16 apprs made & appr'd; 14 Options; 13 paid & 1 condemned - poss. date 3/10/2024, 1/1 PPO relos moved. AUI 2/16/17. UFI 5/5/18. Plans to 7 utils 2/24/20; 7/7 Est. Rec'd 1/21/22, 1 AUTH, 1 No adjustments

RAILROAD INFO: No RR involvement 2/2/24

LEGISLATIVE DISTRICTS: US House (1); AR House (38); AR Senate (20)

061855 Hwy. 5 Erosion Repair (Garland Co.) (S) Hwy. 5

(Garland) (5.63 mi.) /PROTECT/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE											
TARGET DATE											
END DATE											

TYPE WORK: Erosion Repair

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: Project programmed on 4/2/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (84); AR Senate (6 & 7)

Other Federal-Aid & State Jobs

061262 Benton – Pulaski Co. Line (Widening) P.E.

Hwy. 5

(Saline) (APHN) (Urban Minor Arterial)

TYPE WORK: Project development to widen to 4 lanes.
WORK ZONE POLICY: Significant.
BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 7/8/09.
GENERAL: 9,800-12,000 ADT.
ENV: RTA for 41 str to SHPO 2/5/10, 3 str det eligible for NRHP 2/24/10. Constraints to Planning 3/22/10. Coord from FHWA to 5 tribes 9/23/10. Planning Study meetings held on 12/14/10 & 12/4/12 in Bryant.
SUR: Aerial photo flown 6/17/09, 3/18/19. CSUR 100%. Photogrammetry 70% (to Planning CON 10/22/10).
PSUR: (34 Tracts)
RDWY: WO issued to CON for conceptual design 12/1/10.
PLAN: To conduct study of needed improvements.
RAILROAD INFO: No RR involvement 1/3/24.
LEGISLATIVE DISTRICTS: US House (2); AR House (81); AR Senate (16)

061632 Hwy. 183 – Pulaski Co. Line (Widening) (Bryant) (S)

(Saline) (garver) (3.21 mi.) (APHN) (Urban Minor Arterial) /CAP-2/ ||Design Criteria: Established

PERCENT COMPLETE
 TARGET DATE
 END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	45%	20%	75%		10%	NA	100%	45%	
	Jul 20		Sep 24	Aug 20	May 26	Mar 27	SCHEDULED DATE: 2026			
	Aug 20			Oct 20			STIP FFY: 2025			

CRITICAL NOTES: This project to be delivered using the CMGC method of procurement. \$25M Raise Grant must be obligated by Sept. 2027.

TYPE WORK: Major widening & shared use path on north side w/ no bike lanes. Pavement type: Asphalt.
WORK ZONE POLICY: Significant. Incentive/Disincentive site use work.
BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 9/4/19.
GENERAL: 9,800-12,000 ADT. Project is shown on Draft CAP-2 list for \$25M. Weaver-Bailey Contrs. Selected as CM.
ENV: Tribal consultation letters sent 2/4/20. ARS to SHPO 3/25/20, response 4/1/20. Ph. II VPI 7/1-7/23/21 w/ live meeting 7/8/21 5:30-6:30 @ <https://www.ardot.gov/publicmeetings>. CRS to SHPO 9/22/21, response 9/23/21. 2023 Bat Survey Results: No T&E species. Constraints to Rdwy 8/21/23. IOM request to TPP, ROW, RDWY 1/29/24. ARS Addendum to SHPO 2/21/24.
LP: \$25M awarded 2023 RAISE Grant must be obligated by 9/30/2027.
SUR: Photogrammetry under 061262. Aerial photo flown 01/20/20. Add'l picks available. Photogrammetry update 100%. CSUR 100%. U&D 100%. DSUR to Rdwy 8/24/20. Add'l DSUR req'd 3/9/21 to Rdwy 5/12/21. Add'l DSUR req'd 7/18/23 95%. UAV-LiDAR acquired 8/3/23. Add'l DSUR req'd 2/6/24 100% to Rdwy 3/4/24.
PSUR: 121 certs. PSUR to ROW 10/29/20. 60' existing row for corridor added 10/24/23. Add'l PSUR req'd 11/08/23 to ROW 11/16/23. Add'l PSUR req'd 3/26/24.
RDWY: No Floodplain SP req'd. Soil Survey, Traffic & TMs req 5/7/20. T.O. to CON 5/12/20. DSUR rec'd 8/24/20. Early Coord Meeting held 8/27/20. Des Criteria apprvd 1/15/21. 30% Plans rec'd from CON 1/26/21. Add'l Survey req 3/9/21. 30% Plans rev'd & ret'd to CON 3/26/21. 30% Signal Plans rec'd from CON 4/7/2021. 30% Plans rev'd & ret'd to CON 4/27/21. RDWY Info to ENV 8/19/21. 60% Plans rec'd from CON 8/20/21. W.O. issued to CON 6/19/23. Traffic & TMs req 1/2/24. Add'l Survey req'd 2/6/24. Rev 45% Plans rec'd from CON 3/4/24. Rev 45% Plans rev'd & ret'd to CON 3/12/24.
ROW: Plans 20% (Est. 114+/- trs.) 0/114 apprs made & apprvd, Est. 9 res & 17 bus, 65 PPO rels. AUI & UFI 8/24/21; 0/8 utils est rec'd,
BR: 1/15/21 - Ext. of newer RCBC.
MAT: Soil Survey to Rdwy 9/9/2020.
RAILROAD INFO: No RR involvement 1/8/24.
LEGISLATIVE DISTRICTS: US House (2); AR House (81); AR Senate (16)

Other Federal-Aid & State Jobs

060906 Hwy. 89 – Greystone Blvd. (Cabot) (S)

Hwy. 5

(Lonoke) (art) (2.22 mi.) (APHN) (Urban Principal Arterial) (4LG) /STBGP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	50%	70%	75%	15%	15%	0%	80%	30%	TBD
TARGET DATE		Dec 21	Aug 22	Apr 24		Dec 24	Oct 25	SCHEDULED DATE: 01-2026 STIP FFY: 2026			
END DATE		Feb 22	Aug 23		Feb 22						

TYPE WORK: Widen (4 lanes), shared use path, raised median, roundabouts at Greystone Blvd. & Mountain Springs Rd.

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

FAP NUMBER: STPF-0043(20)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 10/19/98. Project renamed on 4/29/21.

GENERAL: 17,000 ADT.

BRIDGE INFO: 05238 (86.24, Br. Repl., NP, Deck 6, Super. 6, Sub. 6, 1968)

ENV: CE. Env constraints to RDWY 12/15/00. Env constraints to ROW & Rdwy 2/24/22. NA consultation letters to tribes 10/19/22. ARS to SHPO 2/28/23, response 3/14/23. PI held 5/16/23 from 4-7pm at New Life Church Cabot. PIF to SHPO 6/21/23, response 11/6/23. PI held 1/9/24 from 4-7pm at New Life Church Cabot. PIF addendum to SHPO 3/8/24.

LP: The City is agreeable for the raised median. The Department will pay for a shared-use path.

SUR: Aerial photo flown 3/16/98 & 3/21/98, 1/19/99, 9/29/20. DSUR original completion date 11/1/03. Photogrammetry 100%. UAV-LiDAR acquired 7/7/21. Feature extraction 100%.

DSUR: DSUR update will be reqd. NTP to Con 10/14/21. DSUR to Rdwy 2/11/22.

PSUR: 45 certs. PSUR to ROW 2/1/22. Add'l PSUR req'd 11/29/23. Revised PSUR req'd 4/5/24 to ROW 4/17/24.

RDWY: Floodplain SP reqd. Prelim prints to ROW & Env 11/28/00. DSUR rec'd by Rdwy 11/24/03. Traffic, TMs & MAT req 2/2/22. DSUR rec'd 2/9/22. Early Coord Meeting held 2/22/22. Signal not warranted @ Hwy. 5 & Justice Rd./Quail Trl, Pride Gap Rd./Wildwood Dr. inters. Signal Warranted @ Hwy. 5/Mountain Springs Rd. inters. HYD anal complete to BR 7/5/22. Prelim prints to ROW & ENV 9/9/22. DDD apprvd 2/2/23. RDWY info to ENV 4/5/23. Prelim req to BR 4/24/23. Soil surv req 5/19/23. RAB lighting & signing req to Maint 7/20/23. ROW rqmts to ROW 8/1/23. Util rqmts to ROW 9/1/23. Soil Surv rec'd 3/11/24. Rev DDD appr'd 4/4/24.

ROW: Fee - Plans 80% (54+/- trs.) Auth Req 4/10/24. UFI 8/25/21. Plans to 5 utils 9/5/23, 1/5 est rec'd, 1 util no involvement

BR: (JYP) Layout 20%.

MAT: Soil Survey to RDWY 5/22/01. Soil Survey % AC to Rdwy 2/7/22.

RAILROAD INFO: No RR involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (1 & 2); AR House (68 & 69); AR Senate (11)

Other Federal-Aid & State Jobs

090647 Hicks Creek Str. & Apprs. (Mountain Home) (S)

Hwy. 5

(Baxter) (urb) (0.11 mi.) (NHS) (Urban Principal Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	70%	95%	75%	70%	15%	RCB	100%	NA	
TARGET DATE		Feb 21	Sep 22	Sep 22	Mar 22	Feb 24	Oct 24	SCHEDULED DATE: 11-2024 STIP FFY: 2024			
END DATE		Sep 21	Sep 22	Nov 22	Feb 22						

TYPE WORK: Replace 1 structure with a 3-lane R.C. Box Culvert.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-9299(13)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 9,000 ADT.

BRIDGE INFO: 01030 (67.99, Br. Repl., NP, Deck 7, Super. 5, Sub. 6, 1929)

ENV: Tribal consultation letters sent 8/9/21. Env Constraints to BR, ROW & Rdwy 10/26/21. ARS to SHPO 9/9/22, SHPO response 9/13/22. PIF to SHPO 9/13/22, response 9/15/22. PI meeting held 9/22/22 4-7pm @ East Side Baptist Church Family Life Center 718 E. 9th St. Mountain Home AR 72653 T3CE apprvd 11/7/22. T3CE apprvd 11/7/22. NWP 14 req to USACE 3/16/23.

LP: City to accept ownership of Hwy. 5 between Hwy. 62 & Hwy. 62B & Hwy. 5 Spur upon completion of br repl. Resolution executed 12/17/20. Agreement executed 6/28/21.

SUR: CSUR 100%. UAV-LiDAR acquired 6/15/21. Feature Extraction 100%. NTP to Con 6/22/21. DSUR to Rdwy 9/24/21.

PSUR: 21 certs. NTP to Con 9/14/21. PSUR to ROW 2/2/22. ROW staking req'd 6/7/23 to ROW 6/15/23.

RDWY: Floodplain SP req'd. Traffic & Mat req 5/17/21. DSUR rec'd 9/28/21. Early Coord Meeting held 10/19/21. TMs req 1/3/22. Prelim Layout to ROW & ENV 6/28/22. Hyd Anal Complete to BR 7/8/22. DDD apprvd 7/28/22. RDWY Info to ENV 8/3/22. ROW reqmts to ROW 9/29/22. Loc & Des doc apprvd. 11/17/22. UTIL reqmts to ROW 3/9/23. PFI & TMP held 8/2/23. Lighting req to Maint 8/2/23. LRFD req to BR 8/29/23.

ROW: Plans 90% (5 trs.) Initial Auth Rec'd 12/12/22. 5/5 apprs made & 5/5 apprs appv'd; 3 options & 2 paid, 1/2 res. & 2/3 bus, 1/1 PPO relos moved. AUI 8/25/21; Plans to 6 utils 3/15/23. 1/6 Est.

BR: (CMW)

MAT: Soil Survey %AC to Rdwy 8/24/21.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (3); AR Senate (23)

070591 Hwy. 7 Cable Median Barrier Impvts. (S)

Hwy. 7

(Ouachita & Union) (pickering) (NHS) (Urban Principal Arterial) (4LG) /Safety/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	NA	100%	50%	NA	NA	NA	NA		NA	
TARGET DATE			Mar 24	Mar 24				SCHEDULED DATE: 07-2024			
END DATE											

TYPE WORK: 13.54 miles of cable median barrier construction.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: HSIP-5270(2)

BACKGROUND INFO: Project programmed on 8/17/23.

GENERAL: 5,200-9,800 ADT.

ENV: CR clearance to file 3/5/24.

RDWY: TO to CON 10/11/23. 30% plans rec'd from CON 12/14/23. 90% Plans rec'd from CON 2/21/24. FFI held 3/15/24. 100% Plans rec'd from CON 3/15/24.

RAILROAD INFO: No RR involvement for cable median barrier installations 2/2/24

LEGISLATIVE DISTRICTS: US House (4); AR House (96, 97, & 98); AR Senate (2)

Other Federal-Aid & State Jobs

070508 Freeo Creek & Relief Strs. & Apprs. (S)

Hwy. 7

(Ouachita) (m.baker) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	100%	100%	75%	100%	25%	100%	35%	NA	NA
TARGET DATE		Jun 20	Jun 21	Feb 21	Jul 20	Aug 23	Jan 24	SCHEDULED DATE: 06-2024 STIP FFY: 2023			
END DATE		Aug 20	Jun 21	Jan 21	Sep 20	Nov 23					

TYPE WORK: Replace 4 bridges.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0052(25)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 730 ADT.

BRIDGE INFO: M0162 (59.60, Br. Repl., NP, Deck 6, Super. 6, Sub. 7, 1956); M0163 (62.18, Br. Repl., NP, Deck 7, Super. 5, Sub. 5, 1954); M0164 (65.45, Br. Repl., NP, Deck 6, Super. 5, Sub. 5, 1954); M0165 (43.87, Br. Repl., P2, SD, Deck 5, Super. 4, Sub. 4, 1955)

ENV: EPD. Constraints to BR, RDWY & SUR 3/13/19. ARS to SHPO 7/10/19; response 7/10/19. PIF to SHPO 11/19/20, response 11/25/20. T3-CE apprvd 1/4/21. NWP req to USACE 5/2/22, issued 9/20/23.

SUR: Aerial photo flown 3/23/15, 1/20/19. CSUR 100%. NTP to CON 12/02/19. Con delayed due to prolonged high water. 6/22/20 Con IP. DSUR to Rdwy 8/17/20.

PSUR: Existing ROW to ROW 9/14/20. ROW staking req'd 5/20/22 to ROW 6/16/22. ROW re-stake (trs 6 & 11) req'd 11/17/22 to ROW 12/28/22.

RDWY: Floodplain SP req'd. Traffic & Mat req 10/23/19. T.O. to CON 2/28/20. DSUR rec'd 8/17/20. Des Criteria apprvd 10/19/20. Early Coord Meeting held 12/8/20. 30% Plans rec'd from CON 12/23/20. Loc & Des Doc apprvd 1/5/21. 30% Plans rev'd & ret'd to CON 3/19/21. 60% Plans rec'd from CON 6/4/21. Field Insp held 6/14/21. 60% Plans rev'd & ret'd to CON 6/15/21. RDWY Info to ENV 6/17/21. Rev 60% Plans rec'd from CON 6/30/21. ROW & UTIL rqmts to ROW 6/30/21. Rev 60% Plans rev'd & ret'd to CON 7/23/21. 90% Plans rec'd from CON. 4/20/23. 90% Plans to EST 4/21/23. FFI held 4/21/23. Plans cert. by CON 5/4/23. 90% Plans rev'd & ret'd to CON 7/7/23. 100% Plans rec'd from CON 2/9/24. 100% Plans to EST 4/18/24.

ROW: C.O. By ARDOT Plans 90% (13 Trs). Rec'd initial auth 9/24/21. 13/13 apprs made & apprvd; 12 options & 12 paid & 1 condemned. 1/1 PPO rels moved, AUI 1/21/20, UFI 7/15/21; Plans to 3 utils 10/21/21; Plans to 1 add'l util 10/13/23; 2/4 utils est rec'd., 2/4 WO issued, C.O. filed 11/14/23.

BR: (SWP) Layout 95%. Rec'd. 90% Plans 4/12/23. 90% Br. Plans to Garver for QA 6/12/23. Garver QA comments to Cons. 8/7/23. Rec'd. Final Plans 2/9/24.

MAT: Soil Survey %AC to Rdwy 10/28/19.

RAILROAD INFO: No RR involvement 4/22/24

SIR: STIP Traffic data sent to ENV on 1/7/2019.

LEGISLATIVE DISTRICTS: US House (4); AR House (98); AR Senate (2)

Other Federal-Aid & State Jobs

012422 Hwy. 283 – S. of Garland Co. Line (Sel. Secs.) (S)

Hwy. 7

(Clark & Hot Spring) (art) (17.74 mi.) (APHN) (Minor Arterial)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		5%		5%				TBD	TBD	NA	
TARGET DATE								STIP FFY: 2025			
END DATE											

TYPE WORK: Passing Lanes

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPF-1030(4)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 5/6/22.

GENERAL: 5,400-6,700 ADT.

SUR: Some DSUR under 012275, 061309, 061440. Aerial photo flown 2/28/23.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (90); AR Senate (3 & 7)

061329 Whittington Ave. – Hwy. 5 P.E.

Hwy. 7

(Garland) (fre) (6.17 mi.) (NHS) (Urban Principal Arterial)

TYPE WORK: Increase capacity/safety

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2013-2016 STIP. Project programmed on 7/20/11. Project renamed on 2/11/13 & 11/23/16.

GENERAL: 8,600-19,000 ADT.

ENV: National Park Service involvement. Contractor OSA SP for bats applies. Tribal consultation from FHWA to Quapaw & Caddo 10/24/12. PI meeting held December 13, 2012 in Hot Springs. RTA for 99 strs to SHPO 12/4/12, 19 det eligible & 22 listed on NRHP 12/10/12. Constraints to PL 3/5/13 & 8/9/13. Constraints to RDWY 3/19/14.

SUR: Partial DSUR & PSUR under Job R60140 & Job 061023. Aerial photo flown 01/18/12, 01/20/20. Add'l DSUR (tract 47 residential impvts) to ROW & Rdwy 4/23/20.

DSUR: CSUR 100%. WO (CSUR) to CON 10/03/11. Photogrammetry 100%. WO (DSUR) to CON 7/26/13. U & D Survey 100%. DSUR to Rdwy 1/24/14. Add'l DSUR req'd 5/27/17 100% to Rdwy 6/23/17. Add'l DSUR req'd 3/20/18 to Rdwy 3/27/18.

PSUR: (108 Trs) PSUR to ROW 1/30/14. WO to CON 5/31/13. Rev PSUR to ROW 2/12/14; 3/13/14. 7 add'l trs req'd 5/9/18 to ROW 6/6/18.

ROW: UFI 3/7/2014.

MAT: Soil Survey to Rdwy 6/16/14..

PLAN: Planning study complete 10/2016.

RAILROAD INFO: No RR involvement 1/3/24.

SIR: Traffic sent to RDWY 2/27/14.

LEGISLATIVE DISTRICTS: US House (4); AR House (84); AR Senate (6)

Other Federal-Aid & State Jobs

061627 Hwy. 7 Spur North & South (Widening) (Hot Springs) (S)

(Garland) (URB) (1.68 mi.) (NHS) (Urban Principal Arterial)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%				TBD	TBD		
TARGET DATE											
END DATE											

TYPE WORK: Widen to 3 lanes from Hwy. 7 Spur to Fox Pass Cutoff.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 5/30/19.

GENERAL: 8,600-15,000 ADT. Project created because of widening restrictions through Hot Springs National Park (HSNP). Pavement preservation through this area to be completed in Job 061547. HSNP is now willing to discuss widening this section of Highway. Department will work with HSNP, City, and property owners to determine the best solutions, including proposed bicycle/pedestrian improvements.

RAILROAD INFO: No RR involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (84); AR Senate (6)

080606 Hwy. 7 Widening & Drainage Impvts. (Russellville) (S)

Hwy. 7

(Pope) (city) (0.25 mi.) (NHS) (Urban Principal Arterial) /STBGP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	60%	10%	75%		10%	60%	100%	60%	
TARGET DATE		Dec 19	May 23	Aug 23		Apr 24	Dec 24	SCHEDULED DATE: 08-2024 STIP FFY: 2024			
END DATE		Jan 20			Feb 20						

TYPE WORK: Widening and drainage improvements.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 16,000-18,000 ADT.

ENV: PI to be scheduled. Tribal consultation sent 2/24/20. Constraints to BR & RDWY 4/15/20.

LP: City to design, fund utility relocation & assume ownership of Hwy. 326 from Lake Dardanelle State Park south to Hwy. 7. Arkansas Tech University to provide construction easement. ROW to be paid for by City/ATU. ATU partnering resolution passed 12/13/18. Letter w/ rev. partnering offer & City Ordinance 2322 rec'd 3/4/19. ARDOT rev. partnering offer sent to City 4/5/19. Rec'd City Ordinance 2325 6/17/19. Letter transmitting partnering agreement sent to City & ATU 7/8/19. Rec'd letter from City req agreement language changes 7/30/19. Partnering agreement executed 4/6/21. Supp. Agreement for battery backup executed 6/16/22. City has req to remove roundabout at the ATU entrance.

SUR: CSUR 100%. Photogrammetry 100%. Aerial photo flown 2/08/19. UAV Photo 8/01/19. UAV FE 100%. U&D 100%. DSUR to Rdwy 1/21/20.

PSUR: 4 certs. PSUR to ROW 02/04/20.

RDWY: Floodplain SP req'd. Des Criteria not req'd. Traffic, TMs & Mat req 11/21/19. DSUR rec'd 1/21/20. ROW & UTIL Cost Est req to ROW 2/25/20. 15% Plans rec'd from PM 10/19/20. 15% Plans rev'd & ret'd to PM 11/12/20. Rev 15% Plans rec'd from PM 1/15/21. Rev 15% Plans rev'd & ret'd to PM 1/29/21. 30% Plans rec'd from PM 5/3/21. 30% Plans rev'd & ret'd to PM 6/3/21. Rev 30% Plans rec'd from PM 7/30/21, 8/5/21, 11/1/21, 2/22/22, 7/8/22, 9/8/22 & 12/19/22. Rev 30% Plans rejected 8/4/21. Rev 30% Plans rev'd & ret'd to PM 8/25/21, 12/22/21, 3/21/22, 7/22/22, 10/25/22 & 1/13/23. 60% Plans rec'd from PM 7/18/23 & 12/1/23. 60% Plans rev'd & ret'd to PM 7/18/23. Rev 60% plans rev'd & ret'd to PM 10/4/23. Rev 60% Plans rec'd from LP 3/5/24. Rev 60% Plans rev'd & ret'd to LP 3/26/24.

ROW: AUJ 11/6/19, UFI 9/23/2021, 1 util no conflict.

BR: (SWP) 1 RCBC.

MAT: Soil Survey %AC to Rdwy 11/26/19.

RAILROAD INFO: No RR involvement 11/22/22.

SIR: TMs sent to RDWY 12/23/19.

LEGISLATIVE DISTRICTS: US House (4); AR House (53); AR Senate (25)

Other Federal-Aid & State Jobs

040924 Rock Creek Str. & Apprs. (S)

Hwy. 8

(Polk) (Non-APHN) (Major Collector)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	30%	20%	75%		5%	0%		NA	
TARGET DATE		Nov 23	May 24	Aug 24	Dec 23	May 25	Nov 25	SCHEDULED DATE: 01-2026			
END DATE		Jan 24			Jan 24						

TYPE WORK: Replace 1 structure.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 12/19/22.

GENERAL: 1,900 ADT.

BRIDGE INFO: 02242 (65.11, Br. Repl., NP, Deck 5, Super. 5, Sub. 5, SC, 1951)

ENV: NA consultation letters to Tribes 2/27/23. ARS to SHPO 3/1/23, response 3/16/23. Env constraints to Rdwy 3/27/24.

SUR: Aerial photo flown 2/28/23. Feature extraction 100%. Plan mapping 100%.

DSUR: U&D 100%. DSUR to Rdwy 1/4/24.

PSUR: Existing ROW to ROW 1/5/24.

RDWY: Floodplain SP req'd. DSUR rec'd 1/4/24. Traffic & Mat req 1/31/24. NTP & T.O. to CON 2/23/24. Hyd Anal complete to Bridge 3/18/24. Early Coord Meeting held 3/26/24. 30% Plans rev'd from CON 3/29/24.

ROW: AUI 8/31/23

BR: (TMG) Layout 25%.

RAILROAD INFO: No RR involvement 1/5/24

LEGISLATIVE DISTRICTS: US House (4); AR House (86); AR Senate (5)

Other Federal-Aid & State Jobs

080503 Collier & Smith Creeks Strs. & Apprs. (S)

Hwy. 8

(Montgomery) (craft-tull) (0.7 mi.) (APHN) (Minor Arterial) ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	95%	95%	75%	100%	40%	100%	TBD	NA	NA
TARGET DATE		Apr 18	May 19	Jul 19	Jun 18	Apr 25	Oct 25				
END DATE		Oct 17	Nov 19	Mar 20	Nov 18	Apr 22					

CRITICAL NOTES: Small utility conflict.

TYPE WORK: Replace 1 Bridge & 1 bridge with R.C. Box Culvert.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/4/16. Project renamed on 11/23/16.

GENERAL: 3,000 ADT.

BRIDGE INFO: 02707 (48.65, Br. Repl., P1, Deck 6, Super. 6, Sub. 7, Hist., 1951); 02708 (63.75, Br. Repl., NP, Deck 5, Super. 5, Sub. 6, 1951)

ENV: Hist BR process req'd. Tribal consultation sent 3/22/17. RTA for 2 str to SHPO 4/27/17; conc 5/1/17; 1 str eligible 1/8/18. IWQ Cert req'd. Constraints to RDWY & BR 12/19/17. SHPO conc w/ marketing exemption for HB 2/8/18. HB MOA to FHWA 6/29/18; apprvd 7/20/18. PIF to SHPO 9/11/19; response 10/22/19. T3-CE apprvd 3/5/20. Rev Constraints to RDWY & BR 7/1/20. NW23 permit req to USACE 8/27/20. IWQ cert issued 10/29/20.

SUR: Aerial photo flown 1/12/16. CSUR 100%. DSUR 100% to Rdwy 10/25/17. Bridge scan 100%. Add'l DSUR req'd 4/24/19 100% to Rdwy 5/17/19.

PSUR: 17 certs. PSUR to ROW 11/1/18. Rev. PSUR req'd 01/03/20, to ROW 01/23/20. ROW staking req'd 8/22/21.

RDWY: Floodplain SP req'd. DSUR rec'd 10/25/17. T.O. to CON 5/10/18. Kick Off Meeting held 5/24/18. Traffic req 6/22/18. Design Criteria apprvd 8/20/18. 30% Plans rec'd from CON 2/14/19. Add'l Survey req 4/12/19. 30% Plans rev'd & ret'd to CON 4/15/19. 60% Plans rec'd from CON 8/23/19. 60% Plans rev'd & ret'd to CON 10/2/19. RDWY Info to ENV 10/2/19. Rev 60% Plans rec'd from CON 10/28/19 & 1/24/20. ROW & UTIL req'mts to ROW 11/1/19. 60% Plans to RR Coord 11/12/19. Rev 60% Plans rev'd & ret'd to CON 11/22/19 & 2/11/20. Rev ROW & UTIL req'mts to ROW 2/6/20. Loc & Des Doc apprvd 3/6/20. FI held 6/30/20. Rev ROW & UTIL req'mts to ROW 7/20/20. 90% Plans rec'd from CON 8/10/20. Plans cert by CON 8/10/20. FI held 8/14/20. Plans to EST 8/11/20. 90% Plans rev'd & ret'd to CON 8/18/20. Final Plans rec'd from CON 1/1/21. Rev Final Plans rec'd 2/4/21.

ROW: Plans 90% (6 trs). Auth Rec'd 8/5/20. 7/7 apprs made & apprvd. 7 options & 6 paid. (Tr. 5 deleted) AUI held 11/18/16, UFI held 5/9/19; Plans to 4 utils 11/7/19 & 2/11/20, 3/4 utils est rec'd, 1/3 WO issued, 1 utils adj complete, 1 util no adj.

BR: (JYP) 1 Br. & 1 RCBC. Layout 100%. HBAC Recom. IOM to FHWA for conc 4/3/18. HBAC Demo. Recom. Apv'd. 4/16/18. Rec'd. 90% plans 8/11/20 & 1/1/21. Ret'd. comments 90% plans 11/12/20. Final plans Rec'd. 2/4/21.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (86); AR Senate (5)

Other Federal-Aid & State Jobs

070512 Moro Creek & Relief Strs. & Apprs. (S)

Hwy. 8

(Calhoun & Cleveland) (urb) (1.03 mi.) (APHN) (Minor Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	50%	90%	75%		15%	25%	35%	NA	NA
TARGET DATE		Apr 19	Aug 23	Aug 23		May 24	Nov 24	SCHEDULED DATE: 01-2025 STIP FFY: 2026			
END DATE		Apr 19	Aug 23	Jan 24	May 19						

TYPE WORK: Replace 2 bridges.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18. Project renamed on 9/6/19.

GENERAL: 1,500 ADT.

BRIDGE INFO: 02180 (65.62, Br. Repl., NP, SD, Deck 4, Super. 4, Sub. 5, SC, 1941); 02181 (65.80, Br. Repl., NP, Deck 6, Super. 5, Sub. 7, 1941)

ENV: EPD. Constraints to BR, RDWY & SUR 3/26/19. Tribal coord letters sent 5/20/19. ARS to SHPO 5/23/19; response 5/30/19; addendum to SHPO 9/19/19; response 9/23/19. Tribal coord letters sent 9/23/19. PIF to SHPO 9/11/23, response 10/17/23. T3CE apprvd 1/2/24.

SUR: CSUR 100%. Aerial photo flown 1/28/19. DSUR 100% to Rdwy 4/18/19. Add'l DSUR req'd 9/13/19, 100% to Rdwy 10/25/19.

PSUR: 5 certs. PSUR to ROW 5/9/19. One add'l tract (cert 5) req'd 1/26/24.

RDWY: No Floodplain SP reqd. DSUR rec'd 4/18/19. Traffic & MAT req 5/13/19. Early Coord Meeting held 5/15/19. Add'l Survey req 9/13/19. Prelim Layouts to ROW & ENV 9/13/19. Soil Survey req 9/13/19. Hyd Anal complete to BR 9/24/19. DDD apprvd 4/7/23. Prelim BR Info req 5/2/23. RDWY Info to ENV 8/4/23. ROW & UTIL rqmts to ROW 8/9/23.

ROW: Plans 80% (3 trs), Initial Auth Rec'd 1/9/24. UFI 8/2/19. AUI 4/17/19. Plans to 2 utils 8/11/23

BR: (CMW) Layout 90%.

MAT: Soil Survey to Rdwy 5/15/19. Add'l Soil Survey to Rdwy 2/6/2020.

RAILROAD INFO: No RR involvement 11/30/22.

SIR: STIP Traffic data sent to ENV on 1/7/19. Traffic data sent to RDWY on 5/14/19.

LEGISLATIVE DISTRICTS: US House (4); AR House (96); AR Senate (1 & 2)

070592 Hwys. 9/128 Y-Inters. Safety Impvts. (Dallas Co.) (S)

Hwys. 9 & 128

(Dallas) (fisher-arnold) (Non-APHN) (Major Collector) /Safety/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	90%	100%	5%	5%	75%			NA			
TARGET DATE											
END DATE					Mar 24						

TYPE WORK: Improve Y- intersection to include channelization.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: HSIP-0020(31)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 10/2/23.

GENERAL: 680-2,100 ADT. Broken out of Job 012384.

SUR: -

DSUR: DSUR under 012384.

PSUR: 1 cert req'd 12/15/23. PSUR to ROW 3/12/24.

RDWY: T.O. to CON 3/21/24. Traffic & Materials req 4/11/24.

RAILROAD INFO: No RR Involvement 12/7/23

LEGISLATIVE DISTRICTS: US House (4); AR House (96); AR Senate (2)

Other Federal-Aid & State Jobs

040762 Greenwood Bypass P.E.

Hwy. 10

(Sebastian) (art) (2.76 mi.) (APHN) (Urban Minor Arterial) /NHPP/State/

TYPE WORK: Environmental Study
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 8/28/18.
GENERAL: 3,300-4,800 ADT.
ENV: ARS to SHPO 10/2/19; response 10/3/19. Constraints to Rdwy 2/5/20. ARS addendum to SHPO 8/10/20. Ph III PI held 4/21/22 4-7p @ Greenwood First Baptist Church, Greenwood Ar. w/ web comment for availability 4/21-5/6/21. EA apprvd 2/8/23. Loc & Design PH held 4/20/23 from 4-7pm at Greenwood First Baptist Church in Greenwood. FONSI apprvd 6/28/23. LOP to COE 8/25/23.
LP: Partnering agreement with City executed 8/10/20. Supplemental AOU executed 7/25/22.
SUR: CSUR 100%. Aerial photo flown 9/16/19, 12/19/19. DSUR 70% to Rdwy 12/13/19. Add'l DSUR req'd 7-21-21 100% to Rdwy 9/8/21. Add'l DSUR (Coker Rd.) req'd 9/15/21 to Rdwy 10/19/21.
PSUR: Add'l PSUR (3 trs) to ROW 4/27/23.
RDWY: Floodplain SP req'd. Partial DSUR rec'd 12/13/19. DSUR rec'd 6/8/20. Disposition of comments to Env 6/5/23.
ROW: AUI 9/6/19.
RAILROAD INFO: No RR involvement 1/5/24
LEGISLATIVE DISTRICTS: US House (3); AR House (47); AR Senate (26)

040862 Hwy. 71 – Coker St. (Widening) (Greenwood) (S)

(Sebastian) (art) (1.8 mi.) (APHN) (Urban Minor Arterial) ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	50%	100%	75%	15%	10%	NA	100%	30%	
TARGET DATE		Jun 20	Jul 22	Jan 23	May 20	Apr 23	Apr 24	STIP FFY: 2023			
END DATE		Jun 20	Dec 22	Jun 23	May 20						

TYPE WORK: Major widening. (2 to 5 lanes)
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPF-9177(11)
BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 3/10/21.
GENERAL: 3,300-4,800 ADT.
ENV: Env under Job 040762. Tribal consultation letters sent 9/13/21. PIF to SHPO 4/5/22, response 4/8/22. PI meeting held 4/21/22 4-7pm @ Greenwood First Baptist Church 19 N. Adair Street Greenwood, AR. EA apprvd 2/8/23. Loc & Design PH held 4/20/23 from 4-7pm at Greenwood First Baptist Church in Greenwood. FONSI apprvd 6/28/23. Std Ind 404 permit app to USACE 8/25/23, issued 2/6/24.
LP: Partnering project w/ City of Greenwood. City to commit to paying 20% of construction costs (up to \$5M for Jobs 040861 & 040862 combined). Upon completion, City to take ownership Hwy. 10 between Bass St. & Elm St. & the portion of Hwy. 10 Spur between Hwy. 10 & Hwy. 71. Resolution executed 4/6/20. Partnering agreement executed 8/10/20. Supplemental AOU executed 7/25/22.
SUR: DSUR/PSUR under 040762. Pics tied. Photogrammetry 100%. U&D 100%. DSUR to Rdwy 6/8/20. Add'l DSUR req'd 7/21/21 50%.
PSUR: DSUR/PSUR under 040762. 84 certs. PSUR to ROW 5-1-20. Add'l PSUR to ROW 11/15/23.
RDWY: No Floodplain SP req'd. DSUR rec'd 6/8/20. Traffic & FWD req 6/15/21. Mat req 7/6/21. Prelim Layouts to ROW & ENV 9/8/21. Soil Survey req 9/24/21. Early Coord Meeting held 10/7/21. Signal Not-Warranted at Hwy. 10/Coker St. inters. DDD apprvd 11/28/22. ROW & Util to ROW 12/15/22. RDWY Info to ENV 2/27/23. PI meeting sched 4/20/23. FI Held 5/10/23.
ROW: Plans at 80% (62 trs) Fee - Est 2 res, 2 bus, & 1 ppo rels. AUI 9/06/19, UFI 9/6/21.
MAT: Soil Survey Pvmt Soundings to Rdwy 10/28/21. Add'l Pvmt Soundings to Rdwy 12/16/21.
RAILROAD INFO: No RR Involvement 1/5/24
LEGISLATIVE DISTRICTS: US House (3); AR House (47); AR Senate (26)

Other Federal-Aid & State Jobs

061342 Hwy. 10 Improvements (LR) P.E.

Hwy. 10

(Pulaski) (NHS) (Urban Principal Arterial)

TYPE WORK: Widen

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 12/9/09. Scope changed on 10/10/11.

ENV: PI held for planning study 11/16/11. RTA for 32 str from Ferndale to Taylor Loop Rd. to SHPO 12/1/11, 2 str declared eligible 12/21/11. Constraints to Planning 5/18/12. Public officials & PI meetings held 4/18/13 in Little Rock.

PLAN: Corridor Congestion Study adopted

LEGISLATIVE DISTRICTS: US House (2); AR House (73, 74, 75, & 78); AR Senate (14 & 17)

Other Federal-Aid & State Jobs

061382 Taylor Loop Rd. – Pleasant Ridge Rd. (S)

(Pulaski) (fre) (2.31 mi.) (NHS) (Urban Principal Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%	100%	50%	90%	75%	30%	25%	0%	100%	30%	RQD
TARGET DATE		Oct 17	Jul 21	Oct 22	Dec 17	Aug 24	Oct 25	SCHEDULED DATE: 11-2025 STIP FFY: 2025			
END DATE		Oct 17	Jul 21	Mar 23	Dec 17						

TYPE WORK: Major widening to 6 lanes w/ raised median & Inters. Impvts. At Taylor Loop.

WORK ZONE POLICY: Significant. Incentive/Disincentive site use work.

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 6/13/12. Project renamed on 10/29/14.

GENERAL: 31,000-36,000 ADT.

BRIDGE INFO: 05997 (84.42, Rem./Wid., NP, Deck 7, Super. 7, Sub. 7, 1985)

ENV: RTA for 25 strcs set to SHPO 10/25/11 under 061342, no strcs eligible 11/10/11. Initial consultation from FHWA to Osage, Keetowah, Quapaw, Tunica-Biloxi, Choctaw & Caddo 7/29/13. Constraints to BR & RDWY 2/28/19. PI meeting held Thursday 10/24/19 @ Christ the King Catholic Church (Family Life Center) 4000 N. Rodney Parham Rd., Little Rock. Pankey Neighborhood meeting held 11/17/19. Virtual/on-site Neighborhood meeting held 10/8/20. 2nd virtual/on-site Neighborhood meeting held in Pankey 4/13/21. PIF to SHPO 9/9/21, response 9/13/21. draft EA in ID staff review 6/22/22. Neighborhood Noise Meeting held 6/30/22 from 6-7pm @ Josephine Pankey Community Center, 13700 Cantrell Rd., Little Rock. EA aprvd by FHWA 7/22/22. Loc & Des PH held 10/20/22 4-7pm @ Christ the King Catholic Church Family Life Center 4000 N. Rodney Parham Rd. Little Rock, AR 72223. 4(f) letter to City 12/22/22. FONSI aprvd 3/23/23. Info meeting held 8/24/23 4-7pm @ Josephine Pankey Community Center, 13700 Cantrell Rd.

SUR: Aerial photo flown 1/13/12, 1/30/24.

DSUR: CSUR 100%. Mobile LiDAR (data acquisition) & (feature extraction) 100%. DSUR data under 061342.

Photogrammetry 100%. 70% DSUR to Rdwy 7/31/14. U&D 100%. DSUR to Rdwy 10/6/17. Add'l DSUR req'd 1/29/19 100% to Rdwy 3/01/19. Add'l DSUR req'd 1/27/21 100%. Add'l DSUR (waterline) to ROW 8/30/22. Add'l DSUR (CAW pot-holes) 50%. Add'l LiDAR acquired 11/15/23 to Rdwy 2/6/24.

PSUR: 158 certs. NTP to CON 8/3/17. PSUR to ROW 12/1/17. Add'l PSUR req'd 1/14/21 (34 certs) to ROW 4/19/22.

ROW staking req'd 3/14/23 to ROW 4/13/23. ROW staking req'd 10/5/23 to ROW 10/26/23. ROW re-stake (1,15,16x,17-19,21,23-26,33,87,94,100) req 11/29/23 to ROW 12/13/23. Add'l PSUR (4 certs) req'd 12/7/23 to ROW 1/18/24.

RDWY: Floodplain SP req'd. DSUR rec'd 10/13/17. Add'l Survey req 1/28/19. Prelim Prints to ROW & ENV 1/28/19. Traffic,

TMs, FWDs & Soil Survey req 1/28/19. TMP Meeting held 11/7/19. Des Criteria aprvd 1/28/20. Hyd Anal complete to BR 12/4/20. Add'l Sur req 1/27/21. Prelim Layouts to ROW 5/3/21. RDWY Info to ENV 7/30/21. ROW rqmts to ROW 7/30/21. UTIL rqmts to ROW 10/26/21. FI held 11/9/21. TO to CON 12/7/21. Rev ROW & UTIL rqmts to ROW 6/17/22. Loc & Des doc aprvd 6/22/23. Rev ROW & UTIL rqmts to ROW 10/26/23. Rev ROW & UTIL rqmts to ROW 11/1/23.

ROW: Plans by Garver 90% (118 trs). Initial Auth Rec'd 5/9/23. 72/118 apprs made & aprvd;13 Options;8 paid & 8 to be Condemned. Est 1 res, 3 bus relos. AUI 9/10/15, UFI 7/10/19; Plans to 10 utils 11/4/21; 1/10 utils est rec'd.

BR: (JYP)

MAT: Soil Survey to Rdwy 7/22/19.

PLAN: Planning Study Complete (2013).

RAILROAD INFO: No RR involvement 1/3/24

SIR: Traffic data sent to RDWY 2/11/19. FWD to RDWY 3/1/19. TMs sent to RDWY 3/21/19.

LEGISLATIVE DISTRICTS: US House (2); AR House (73); AR Senate (14)

Other Federal-Aid & State Jobs

061454 Gill St. & RR Overpass Strs. & Apprs. (Little Rock) (F)

Hwy. 10

(Pulaski) (garver) (0.39 mi.) (NHS) (Urban Principal Arterial) /NHPP/Earmark/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	95%	100%	75%	85%	40%	95%	35%	NA	TBD
TARGET DATE		Nov 16	Jan 19	Apr 19	Dec 16	Jan 24	Jun 24	SCHEDULED DATE: 01-2025 STIP FFY: 2023			
END DATE		Nov 16	Feb 19	Oct 19	Nov 16						

CRITICAL NOTES: 8-week advertisement.

TYPE WORK: Replace 2 structures and add a pedestrian bridge

WORK ZONE POLICY: Significant.

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/4/16. Project renamed on 12/20/22 & 5/8/23.

GENERAL: 22,000 ADT.

BRIDGE INFO: 01538 (86.57, Br. Repl., NP, Deck 5, Super. 5, Sub. 5, 1930); A1538 (84.12, Br. Repl., NP, SD, Deck 5, Super. 4, Sub. 5, 1961)

ENV: ENV by Garver. RTA to SHPO 5/10/17; 3 eligible 5/12/17. Tribal consultation sent 7/30/18. PI held 10/23/18 in Little Rock. AA to SHPO 12/10/18. CR conc request to SHPO 12/20/18; conc recd 12/18/18. T3 CE for advanced acquisition aprvd 3/4/19. Letter to SHPO req rev call on RR br; SHPO response 8/27/19. T3-CE aprvd 10/30/19. NW14, no pcn.

LP: Supp. Agreement to Job 061423 executed w/ City 2/14/19. Agreement added remaining STP Off-System Br & Earmark funds to project to construct a pedestrian br for the Arkansas River Trail. City to be responsible for pedestrian br design plans & all funding for the pedestrian br. City req to include a trail ext. City will be responsible for all add'l costs.

SUR: Aerial photo flown 3/30/15. Photogrammetry 100%. Tract 1 staking req'd 7/18/19 to ROW 7/30/19. ROW staking req'd 4/21/21 to ROW 5/14/21.

DSUR: CSUR 100%. NTP to CON 8/23/16. U&D 100% DSUR to Rdwy 11/17/16. Add'l DSUR (CAW water main) req'd 2/20/24 to ROW 3/11/24.

PSUR: NTP to CON 8/23/16. 31 certs. PSUR to ROW 11/10/16. Add'l PSUR req'd 5/8/19 to ROW 5/23/19. Add'l PSUR req'd 3/16/20. ROW staking req'd 4/21/21 IP.

RDWY: Floodplain SP req'd. DSUR rec'd 11/17/16. Prelim Prints to ROW, ENV & RR Coord 11/29/16. Soil Survey, Traffic, & FWDs req 11/29/16. T.O. to CON 7/26/17. TMs req 9/11/17. RUC Report rec'd from CON 2/14/18. RUC Report rev'd & ret'd to CON 4/12/18. 30% Plans rec'd from CON 11/2/18. 30% Plans rev'd & ret'd to CON 12/13/18. Design Criteria aprvd 1/11/19. 60% Plans rec'd from CON 2/8/19. FI & TMP Meeting held 2/20/19. ROW & UTIL reqmts to ROW 2/27/19. 60% Plans rev'd & ret'd to CON 3/1/19. Loc & Des Doc aprvd 11/1/19. Lighting Maint Resolution on Hwy. 10 rec'd from City 6/23/21. Rev plans to RR coord 2/24/23. 90% plans rec'd from CON 6/12/23. FFI & TMP req 6/23/23. 90% plans ret'd to CON 8/30/23. Rev Plans to RR Coord 2/23/24.

ROW: Fee - By ARDOT Plans 90% (11 trs). Auth Rec'd 12/27/19. 11/11 apprs made & aprvd; 8 options; 8 paid & 1 condemned - Poss. Date 9/29/23. AUI held 5/12/16, UFI held 11/30/16; Plans to 8 utils 2/27/19; 6/8 utils est rec'd, 3/8 WO Issued, 1 auth, 1 utils adj complete.

BR: (SWP) Layout 95%. Prelim Info To UPRR 12/20/17 & 4/10/18. Rec'd RR comments 1/17/18 & 3/21/19. Exhibit A to UPRR 3/27/19. 30%, Des. Ph. B Subm. To TP&P for UPRR 10/19/20. Rec'd. 90% plans 7/1/22 & 10/12/22. Ret'd. 90% comments 8/8/22. Des. Ph. C-Final Plans to TP&P for UPRR 1/25/23. Final Plans Apv'd. by UPRR 3/13/23.

MAT: Soil Survey to Rdwy 1/4/17.

RAILROAD INFO: RR Involvement UP DOT 600453Y(Overpass) & 600452S(At-grade - Gill St.) Pulaski Lead Sub. MCL, SP, PE, 2 C&M's Req. Final plans not aprvd - need new RDWY design that includes safety upgrades to at-grade crossing on Gill St. 9/21.23. UP will not aprvr C&M's w/o final plan aprvl.

SIR: TMs sent to RDWY 10/6/17. FWD to RDWY 2/14/17.

LEGISLATIVE DISTRICTS: US House (2); AR House (73 & 74); AR Senate (14)

Other Federal-Aid & State Jobs

090641 Little Flint Creek Str. & Apprs. (S)

Hwy. 12

(Benton) (burns-mcd) (0.19 mi.) (APHN) (Urban Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	100%	100%	75%	60%	15%	95%	100%	NA	
TARGET DATE		May 21	Jan 22	Jan 22	Sep 21	Aug 22	Feb 23	SCHEDULED DATE: 01-2026 STIP FFY: 2023			
END DATE		May 21	Feb 22	Jul 22	Aug 21						

TYPE WORK: Replace 1 bridge.

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 4,200 ADT.

BRIDGE INFO: 01997 (62.67, Br. Repl., NP, SD, Deck 5, Super. 5, Sub. 4, 1955)

ENV: EPD. Tribal consultation letter sent 7/15/21. ARS to SHPO 7/22/21, response 7/23/21. Env constraints to BR & Rdwy 10/14/21. CRS to SHPO 3/31/22, response 4/4/22. VPI held 5/26/22-6/10/22. T1CE apprvd 7/20/22.

SUR: 09x025-01997. CSUR 100%. DOP 11/8/19. UAV LiDAR DOP 12/22/20. LiDAR feature extraction 100%. DSUR to Rdwy 5/19/21.

PSUR: Partially in City limits, will req PSUR. 10 certs.PSUR to ROW 8/12/21. ROW staking reqd 7/13/23 to ROW 8/3/23. Tract 6 re-stake req'd 10/6/23 to ROW 10/20/23.

RDWY: Floodplain SP req'd. Traffic & MAT req 5/17/21. DSUR rec'd 5/19/21. T.O. to CON 10/20/21. Early Coord Meeting held 10/28/21. 30% Plans rec'd from CON 11/5/21. 30% Plans rev'd & ret'd to CON 11/19/21. 60% Plans rec'd from CON 12/17/21. ROW & Util rqnmts to ROW 2/17/22 Rdwy Info to Env 2/24/22. 60% Plans rev'd & ret'd to CON 5/6/22. 90% plans rec'd from CON 10/7/22. FFI held 12/5/22. DDD apprvd 4/5/23. 90% plans rev'd & ret'd to CON 5/4/23. Final plans rec'd from CON 10/27/23.

ROW: Fee - Plans 90% (8 trs). Initial Auth Req 12/29/22. 8/8 apprs made & apprvd. 6 options & 6 paid, AUI 10/13/21,12/30/21. UFI 2/17/22; Plans to 6 utils 4/25/22; 2/6 est rec'd.

BR: (SWP) Layout 95%. Rec'd. 90% Plans 10/7/22. 90% Br. Plans to Garver for QA 6/12/23. Ret'd. Garver 90% comments to Cons. 9/29/23. Rec'd. Final plans 10/27/23.

MAT: Soil Survey %AC to Rdwy 8/24/21. Subsurf Invest to Br 5/11/22.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (3); AR House (17); AR Senate (35)

Other Federal-Aid & State Jobs

061745 Crooked Creek Str. & Apprs. (S)

Hwy. 13

(Lonoke) (volkert) (0.23 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	95%	95%	75%	85%	30%	90%	100%	NA	
TARGET DATE		May 21	Feb 22	Feb 22	Sep 21	Oct 22	Apr 23	SCHEDULED DATE: 01-2025 STIP FFY: 2023			
END DATE		May 21	Oct 22	Apr 22	Jun 21						

TYPE WORK: Replace 1 bridge.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 470 ADT.

BRIDGE INFO: M3219 (70.49, Br. Repl., NP, SD, Deck 7, Super. 5, Sub. 4, 1968)

ENV: EPD. Tribal consultation letters sent 8/10/21. Env constraints to Rdwy 9/22/21. ARS to SHPO 9/24/21, response 10/1/21. PIF to SHPO 12/2/21, response 12/9/21. T3CE apprvd 4/11/22. 2023 Bat Survey Results: No T&E species. NW23 permit req to USACE 10/13/23.

SUR: 06x282-M3219. CSUR 100%. DOP 12/23/19. UAV LiDAR DOP 1/26/21. LiDAR feature extraction 100%. DSUR to Rdwy 5/19/21.

PSUR: No ROW of record. Existing centerline & land ties to ROW 6/15/21. ROW staking req'd 4/6/23 to ROW 6/2/23.

RDWY: Floodplain SP req'd. Traffic & Mat req 5/17/21. DSUR rec'd 5/19/21. NTP to CON 10/7/21. Des Criteria apprv'd 10/14/21. Early Coord Meeting held 10/18/21. T.O. to CON 11/1/21. 30% Plans rec'd from CON 11/15/21. 30% Plans rev'd & ret'd to CON 12/8/21. 60% Plans rec'd from CON 1/21/22. FI held 1/25/22 & 9/29/22. 60% Plans rev'd & ret'd to CON 3/15/22. Loc & Des Doc apprvd 4/18/22. RDWY Info to ENV 8/9/22. 50% Plans rec'd from CON 8/5/22. 50% Plans rev'd & ret'd to CON 8/12/22. Rev 50% Plans rec'd from CON 9/9/22 & 9/22/22. Rev 50% Plans rev'd & ret'd 9/21/22. ROW & UTIL reqmts to ROW 10/26/22. Rev 60% Plans rec'd from CON 9/28/22. Rev 60% rev'd & ret'd to CON 12/7/22. 90% Plans rec'd from CON 7/5/23. 90% Plans to EST 7/6/23. FFI req 7/6/23. 90% Plans rev'd & ret'd to CON 9/15/23.

ROW: C. O. Plans 90% (6 Trs). Initial Auth Rec'd 1/9/23. 6/6 apprs made & apprvd. 4 options & 4 paid. AUI 8/18/21, UFI 12/3/21; Plans to 3 utils 9/19/22, Rev Plans 3 utils 10/3/22, Plans to 1 add'l utils 4/10/23; 3/4 est rec'd, 1 util no involvement, 1/3 WO issued

BR: (SWP) Layout 95%.

MAT: Soil Survey %AC to Rdwy 8/24/21. Subsurface Investigation sent to BR 7/10/23.

RAILROAD INFO: No RR involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (60); AR Senate (8)

Other Federal-Aid & State Jobs

009916 Missouri & Northern Arkansas RR Str. & Apprs. (Summit) (S)

Hwy. 14

(Marion) (jacobs) (0.25 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	100%	100%	75%	100%	100%	100%	100%	NA	
TARGET DATE		Aug 19	Nov 20	Nov 20		Nov 21	Jun 23	SCHEDULED DATE: 06-2024 STIP FFY: 2023			
END DATE		Aug 19	Feb 21	Jan 21	Aug 19	Oct 22	Jul 23				

TYPE WORK: Replace 1 bridge.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0045(34)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 4/30/90. Project renamed on 11/27/18.

GENERAL: 1,900 ADT. IOM 11/27/2018 Renamed per STIP. Pulled from Nov. 2023 Letting

BRIDGE INFO: 01483 (75.79, Br. Repl., P3, Deck 6, Super. 6, Sub. 7, 1931)

ENV: Tribal Consultation sent 6/4/19. Constraints to Rdwy 3/5/20. ARS to SHPO 5/18/20, response 5/19/20. VPI Ph I meeting held 11/17/20-11/20/20 @ www.ardot.gov CRS to SHPO 12-1-20, response 1/1/21. T3-CE apprvd 1/11/21.

SUR: Aerial photo flown 4/10/15. NTP to CON 4/12/19. CSUR 100%.

DSUR: DSUR to Rdwy 8/08/19. Add'l DSUR req'd 6/3/20 90%.

PSUR: RR map rec'd. 21 certs. PSUR to ROW 8/28/19. Add'l PSUR req'd 6/3/20 to ROW 7/7/20.

RDWY: No Floodplain SP req'd. DSUR rec'd 8/8/19. Traffic & Mat req 10/10/19. T.O. to CON 2/25/20. Early Coord Meeting held 3/2/20. Des Criteria appr'd 4/28/20. 30% Plans rec'd from CON 5/28/20. Add'l Survey req 6/3/20. 30% Plans rev'd & ret'd to CON 8/17/20. RDWY Info to ENV 10/26/20. 60% Plans rec'd from CON 11/16/20. FI held 12/3/20. 60% Plans rev'd & ret'd to CON 1/21/21. Loc & Des Doc appr'd 1/26/21. Rev 60% Plans rec'd from CON 2/10/21. Rev 60% Plans rev'd & ret'd to CON 2/16/21. Rev 60% Plans rec'd from CON 2/24/21. ROW & UTIL reqm'ts to ROW 2/25/21. Rev 60% Plans rev'd & ret'd to CON 3/22/21. 90% Plans (RR Coord) rec'd from CON 8/5/22. FFI held 8/19/22. Rev 90% plans rec'd from CON 2/7/23. 90% plans rev'd & ret'd to CON 8/14/23. Final Plans rec'd from CON 8/21/23. Plans to EST 8/29/23.

ROW: Fee - Plans by Jacobs 90% (6 trs). Rec'd auth 9/24/21. 6/6 apprs made & appr'd; 6 options & 6 paid. 1/1 res & 1/1 PPO rels moved. UFI 11/25/20; Plans to 5 utils 6/3/21; 5/5 Est rec'd, 2 utils no adj, 1 utils no involvement, 2/2 WO issued, 2/2 adj complete.

BR: (SWP) Layout 100%. MNRR Ph A concept submittal to TP&P 8/5/20. MNRR Ph A comments Rec'd. 4/14/21 & 5/17/21. Ret'd. comments 6/23/21. MNRR Apv'd. Ph A plans 7/12/21. Rec'd 90% plans 8/5/22, 8/23/22 & 2/6/23. Ret'd. 90% comments 8/15/22 & 8/29/22. Final plans to RR for Apv'l. 8/30/22. MNRR Ret'd. comments 11/1/22. Rec'd. Final Plans 1/26/23, 6/14/23 & 8/21/23. Rev. final plans & SP's to RR 7/28/23. Rec'd. "No Comments" from RR 8/1/23.

MAT: Soil Survey %AC to Rdwy 10/14/19. Subsurf Invest by Terracon.

RAILROAD INFO: RR involvement at RR-Under G&W/MNA at DOT# 434962N, MP 392.17, Aurora Sub, Summit, SP sent 9/21/23. Fully Executed C&M sent; RR Coord Complete 12/21/23.

LEGISLATIVE DISTRICTS: US House (1); AR House (4); AR Senate (23)

Other Federal-Aid & State Jobs

090556 Campground Creek Str. & Apprs. (Yellville) (S)

Hwy. 14

(Marion) (bridgefmr) (0.37 mi.) (APHN) (Minor Arterial) ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	95%	100%	75%	30%	40%	95%	100%	NA	NA
TARGET DATE		Jun 19	Dec 19	Dec 19		Jun 23	Dec 23				
END DATE		Feb 19	Feb 20	Feb 20	Apr 19						

CRITICAL NOTES: Small utility conflict. Special clearing SP for bats; Tree clearing prohibited March 15 – November 15.

TYPE WORK: Replace 1 bridge.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0045(33)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 3,500 ADT.

BRIDGE INFO: A0339 (57.89, Br. Repl., NP, Deck 5, Super. 5, Sub. 5, 1929)

ENV: EPD. Tribal consultation sent 12/21/18. Constraints to BR, RDWY, & SUR 1/24/19. ARS to SHPO 11/26/19, response 12/3/19. CRS to SHPO 2/18/20, response 2/25/20. T3-CE apprvd 2/26/20. rev. CR clearance to SHPO 6/12/20, response 6/12/20. NA consultation to tribes 6/16/20. NW14 no pcn.

SUR: CSUR 100%. Aerial photo flown 1/25/19.

DSUR: DSUR 100% to Rdwy 2/8/19. Add'l DSUR req'd 11/04/19, 100% to RDWY 1/3/20.

PSUR: 10 certs. PSUR to ROW 4/24/19. Add'l PSUR (2 certs) requested 7/27/20 to ROW 8/12/20.

RDWY: Floodplain SP req'd. DSUR rec'd 2/11/19. Prelim Layouts to ROW & ENV 2/15/19. Traffic & Soil Survey req 2/15/19. T.O. to CON 7/26/19. Early Coord Meeting held 8/9/19. Des Criteria appr'd 10/3/19. 30% Plans rec'd from CON 10/30/19. Add'l Survey req 11/4/19. 30% Plans rev'd & ret'd to CON 11/18/19. TMs req 11/18/19. 60% Plans rec'd from CON 12/23/19. 60% Plans rev'd & ret'd to CON 12/27/19. ROW & UTIL req'mts to ROW 2/10/20. RDWY Info to ENV 2/26/20. Loc & Des Doc appr'd 2/27/20. FI held 3/12/20. Rev ROW & UTIL req'mts to ROW 5/5/20 & 6/25/20. 90% Plans rec'd from CON 6/4/20. Plans to EST 6/5/20. FFI req 6/5/20. Plans cert by CON 8/2/20. 90% Plans rev'd & ret'd to CON 8/18/20.

ROW: Plans 90% (14 trs). Initial Auth Rec'd 6/22/20. x/14 apprs made & apprvd. UFI 3/5/19; Plans to 4 utils 2/21/20, 3/4 utils est rec'd, 3/4 WO issued.

BR: (SWP) Layout 95%. Rec'd. 90% plans 8/27/20. Ret'd. comments 90% plans 9/1/20.

MAT: Soil Survey to Rdwy 7/3/19.

RAILROAD INFO: No RR involvement 1/9/24.

SIR: STIP Traffic data sent to ENV on 1/7/2019. TMs sent to RDWY 12/23/2019.

LEGISLATIVE DISTRICTS: US House (1); AR House (4); AR Senate (23)

Other Federal-Aid & State Jobs

101122 Hwy. 14 Str. & Apprs. (S)

Hwy. 14

(Poinsett) (art) (0.5 mi.) (APHN) (Minor Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	50%	100%	75%	60%	25%	85%	100%	NA	
TARGET DATE		May 21	Dec 21	Aug 22	Sep 21	Apr 23	Oct 23	SCHEDULED DATE: 07-2026 STIP FFY: 2023			
END DATE		May 21	May 22	Aug 22	May 21						

TYPE WORK: Replace 1 bridge.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 2,300 ADT.

BRIDGE INFO: 00579 (80.87, Br. Repl., NP, Deck 6, Super. 6, Sub. 6, 1951)

ENV: Tribal consultation letters sent 7/22/21. Env constraints to Br & Rdwy 8/18/21. ARS to SHPO 8/24/21, response 8/25/21. PIF to SHPO 8/10/22, response 8/15/22. T1CE apprvd 8/26/22. NW14, no pcn.

SUR: 10x096-00579. CSUR 100%. DOP 3/3/2021. DSUR to Rdwy 5/19/21.

PSUR: 3 certs. PSUR to ROW 5/27/21. Rev. PSUR to ROW 12/21/22.

RDWY: No Floodplain SP reqd. Traffic & Mat req 5/17/21. DSUR rec'd 5/19/21. Early Coord Meeting held 8/12/21. Prelim Layouts to ROW & ENV 9/22/21. Soil Survey req 9/22/21. Prelim Br info req 2/18/22. DDD apprvd 2/18/22. FI held 4/20/22. ROW & UTIL reqmts to ROW 5/31/22. RDWY Info to ENV 6/1/22. Hyd Anal Complete to BR 10/12/21.

ROW: Fee - Plans 80% (7 trs.) Initial Auth Rec'd 9/26/22. 4/4 apprs made & apprvd. 4 options & 3 paid 1/1 PPO relo moved. AUI 8/10/21, UFI 5/17/22; Plans to 5 utils 6/23/22; 3/5 utils est rec'd, 1 util not involvement, 1 utils no adjustments.

BR: (TMG) Layout 95%. Prelim. Info to Env. 6/14/22.

MAT: Soil Survey %AC to Rdwy 8/24/21. Soil Survey to Rdwy 12/7/21. Subsurf Invest 100%.

RAILROAD INFO: No RR involvement 11/22/22.

LEGISLATIVE DISTRICTS: US House (1); AR House (37); AR Senate (19)

020802 Hwys. 15/31 Y-Inters. Safety Impvts. (S)

Hwys. 15 & 31

(Jefferson) (fisher-arnold) (APHN) (Minor Arterial) /Safety/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%	100%	65%	100%	75%	40%	5%	NA		NA	
TARGET DATE				May 23		Jul 24	Dec 24	SCHEDULED DATE: 11-2024 STIP FFY: 2024			
END DATE		Jul 21	Feb 23	Apr 23	Jun 23						

TYPE WORK: Improve intersection to include channelization.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 2/13/23.

GENERAL: 180-1,300 ADT.

ENV: NA consultation letters to Tribes 3/1/23. CRS to SHPO 4/19/23, response 4/21/23. T1CE apprvd 4/25/23.

SUR: DSUR under 012384.

PSUR: 3 certs. PSUR to ROW 6/20/23. Re-stake req'd 2/27/24 to ROW 3/4/24.

RDWY: Job 012384 T.O. to CON 5/27/21. Early Coord Meeting held 6/8/21. 30% Plans rec'd from CON 1/12/22. 30% plans rev'd & ret'd to CON 3/16/22. 60% Plans rec'd from CON 8/15/22. Traffic & MAT req 8/29/22. 60% Plans rev'd & ret'd to CON 9/2/22. FI held 9/7/22. Rev 60% plans rec'd from CON 1/9/23. Rev 60% plans rev'd & ret'd to CON 2/10/23. RDWY Info to ENV 5/2/23. Job 020802 T.O. to CON 3/25/24.

ROW: Plans 90% (5 trs.) Initial Auth Rec'd 7/31/23. AUI 5/24/23. 4 options;

RAILROAD INFO: RR involvement TBD UPRR abandoned rail approx 100' east of inters. near Sherrill 787383E 7/25/23.

Inq.# 8302 req UPRR to confirm ROW & next steps for agreements 12/18/23.

LEGISLATIVE DISTRICTS: US House (4); AR House (65); AR Senate (8)

Other Federal-Aid & State Jobs

040486 College Ave. – Stone Bridge Rd. (Fayetteville) P.E.

Hwy. 16

(Washington) (NHS) (Urban Principal Arterial)

TYPE WORK: Widen to 4 Lanes (curb & gutter) with LTL @ selected intersections

WORK ZONE POLICY: Significant.

BACKGROUND INFO: Project programmed on 1/10/02. Project renamed on 9/10/08.

GENERAL: City to participate in 50% of project costs up to \$5M. Interim est req'd. Schedule Date Delay: City wanted to delay Job until 2012, so project development was placed on hold. City now wants to proceed. Work on hold until City & Department resolved intersection issues. Work reactivated 9/2008 - schedule revised.

ENV: RTA to SHPO 9/6/07 for 38 str; response 9/17/07, 4 str eligible for NRHP. Env constraints to RDWY 11/16/07. PI 3/31/09. Coord from FHWA to Caddo & Osage tribes 4/8/09. Arch report apprvd 5/7/09. T3 CE apprvd 6/12/09. NW14 apprvd 8/4/11.

SUR: Aerial photo flown 01/02/07.

DSUR: Add'l DSUR to Rdwy 10/28/08. Remapped DSUR to Rdwy 3/25/10. Add'l DSUR req'd 9/6/17 100% to Rdwy 11/3/17.

PSUR: (130 trs) WO (PSUR) to CON 10/21/08. Add'l PSUR to ROW 8/24/09. Rev to ROW 7/2/09; 8/31/09; 9/16/09; 1/28/10. 3 trs to ROW 7/9/09. 2 add'l certs req'd 9/6/17 100%. Add'l PSUR req'd 12/22/17 to ROW 1/18/18. 3 add'l trs req'd 4/2/18, to ROW 4/18/18. Add'l tract (52R) to ROW 8/16/18. Add'l PSUR req'd 5/22/19 to ROW 6/5/19.

MAT: Soil Survey to Rdwy 10/16/08.

PLAN: PE only.

LEGISLATIVE DISTRICTS: US House (3); AR House (20 & 21); AR Senate (29 & 30)

Other Federal-Aid & State Jobs

040785 Stone Bridge Rd. – East Roberts Rd. (Fayetteville) (S)

Hwy. 16

(Washington) (mcclelland) (1.2 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%	100%	65%	100%	75%	85%	40%	NA	100%	NA	
TARGET DATE	Jun 19	Jan 20	Apr 21	Jun 21		Jun 23	May 25	SCHEDULED DATE: 06-2025 STIP FFY: 2023			
END DATE	Jun 19	Mar 20	Mar 21	Jul 21	Mar 20						

TYPE WORK: Widen from 2 lanes to 4 lanes with bike lanes (LM 3.75-4.32); Widen from 4 lane to 5 lanes with bike lanes (LM 4.33-5).

WORK ZONE POLICY: Significant. Incentive/Disincentive site use work.

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 16,000-18,000 ADT.

ENV: Tribal consultation letters sent 5/14/19. ARS to SHPO 7/10/18; Env. Constraints to Rdwy 4/22/20. Ph II VPI held 12/10/20. SHPO response to PIF 6/28/21. T3CE apprvd 7/6/21. MOA to FHWA 1/25/22. NW14, no pcn. 2022 Bat Survey Results: No bats captured.

SUR: Partial DSUR under 040569. Add'l CSUR 100%. CSUR under updated 040569 ctl. Aerial photo flown 1/30/19, pics available. Photogrammetry 100%. U&D 100%. DSUR to Rdwy 3/3/20. Add'l DSUR reqd 5/28/20 100% to Rdwy 6/12/20. PSUR: 58 certs. PSUR to ROW 3/11/20. Add'l ROW reqd 9/17/21 (6 certs) to ROW 9/30/21. ROW staking (tract 17) reqd 4/3/23 to ROW 4/19/21. Rev. PSUR to ROW 4/21/23.

RDWY: Floodplain SP reqd. Traffic, TMs & Mat req 10/11/19. T.O. to CON 1/22/20. DSUR rec'd 3/3/20. Early Coord Meeting held 3/11/20. Add'l Survey req 5/12/20. 30% Plans rec'd from CON 5/21/20. 30% Plans rev'd & ret'd to CON 7/13/20. Rev 30% Plans rec'd from CON 7/30/20. Des Criteria apprvd 7/30/20. Rev 30% Plans rev'd & ret'd to CON 8/24/20. 60% Plans rec'd from CON 11/20/20. RDWY Info to ENV 12/10/20. ROW & UTIL rqmts to ROW 12/18/20. 60% Plans rev'd & ret'd to CON 1/14/21. Rev Des Criteria apprvd 2/5/21. Rev 60% Plans (Site 2) rec'd from CON 3/26/21. Rev RDWY Info to ENV 3/26/21. Rev ROW & UTIL rqmts (Site 2) to ROW 3/26/21. Rev 60% Plans rev'd & ret'd to CON 3/26/21. FI held 6/3/21. Loc & Des Doc apprvd 7/12/21. RUC req 2/24/23. Rev UTIL rqmts to ROW 2/26/24.

ROW: Plans by MCE. 90% (36 trs) Initial Auth Rec'd 12/20/21. 36/36 apprs made & 36/36 apprs apprvd. 35 options; 32 paid & 1 Donation. 1/1 Bus & 1/1 PPO relos moved. AUI 5/31/19; Plans to 5 utils 2/25/21. 5/5 est rec'd, 1 Auth, 3/5 WO issued.

MAT: Soil Survey %AC to Rdwy 10/14/19.

RAILROAD INFO: No RR Involvement 1/5/24

SIR: TMs sent to RDWY 1/30/20.

LEGISLATIVE DISTRICTS: US House (3); AR House (20); AR Senate (30)

Other Federal-Aid & State Jobs

090644 White River Str. & Apprs. (S)

Hwy. 16

(Madison) (fre) (0.24 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	50%	100%	75%	45%	30%	5%	35%	NA	
TARGET DATE		Feb 22	Aug 22	Feb 23	Mar 22	Feb 24	Jul 24	SCHEDULED DATE: 11-2025 STIP FFY: 2025			
END DATE		Jan 22	Feb 23	May 23	Jun 22						

TYPE WORK: Replace 1 bridge.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0044(41)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 580 ADT.

BRIDGE INFO: 01908 (62.45, Br. Repl., NP, SD, Deck 4, Super. 5, Sub. 5, 1935)

ENV: ARS to SHPO 11/29/21, response 12/2/21. Tribal consultation letters sent 12/6/21. NRI coord letter sent NPS 12/14/21. Env constraints to BR & Rdwy 12/28/21. CRS to SHPO 2/24/22, response 3/28/23. T3CE apprvd 5/8/23. 2023 Bat Survey Results: NO UPDATES

SUR: CSUR 100%. Aerial photo 5/14/21. DSUR to Rdwy 1/21/22.

DSUR: NTP to Con 9/9/21.

PSUR: 17 certs. PSUR to ROW 6/16/22. Rev PSUR to ROW 2/22/23. ROW staking req'd 9/29/23 to ROW 10/17/23. Add'l PSUR (1 cert) req'd 4/18/24.

RDWY: Floodplain SP reqd. Traffic & Mat req 5/17/21. Early Coord Meeting held 2/8/22. DDD apprvd 4/19/22. HYD anal complete to BR 6/27/22. Prelim BR req 7/5/22. ROW & UTIL rqmts to ROW 2/7/23. RDWY info to INV 2/17/23. Prelim FI held 3/9/23.

ROW: Plans 90% (8 trs.). Initials Auth Rec'd 5/31/23. 8/8 apprs made & apprvd;3 options & 2 paid. UFI 5/11/22; Plans to 3 utils 2/10/23; 2/3 Est, 1 utils no conflict, 1/2 WO.

BR: (TMG) Layout 85%.

MAT: Soil Survey %AC to Rdwy 8/24/2021.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (3); AR House (26); AR Senate (28)

Other Federal-Aid & State Jobs

110706 Boat Gunwale Slash Str. & Apprs. (S)

Hwy. 17

(Monroe) (urb) (0.18 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	100%	100%	75%	100%	75%	100%	100%	NA	NA
TARGET DATE		Nov 20	Mar 21	Mar 21		May 22	May 24	SCHEDULED DATE: 05-2024 STIP FFY: 2023			
END DATE		Jul 20	Mar 21	May 21	Oct 20	Jun 22					

TYPE WORK: Replace 1 bridge.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0048(39)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 290 ADT.

BRIDGE INFO: M0465 (53.17, Br. Repl., NP, SD, Deck 8, Super. 5, Sub. 4, 1955)

ENV: EPD. Constraints to BR, RDWY & SUR 2/14/19. Tribal coord letters sent 5/20/19. ARS to SHPO 5/23/19; response 5/30/19. PIF to SHPO 3/1/21, response 3/5/21. PIF addendum to SHPO 5/18/21, response 5/21/21. T3-CE apprvd 5/27/21. NW23 req to USACE 9/29/22, issued 8/1/23.

SUR: Aerial photo flown 1/28/19. CSUR 100%. DSUR to RdwY 7/23/20.

PSUR: Existing ROW to ROW 10/28/20.

RDWY: Floodplain SP reqd. DSUR rec'd 7/23/20. Early Coord Meeting held 8/11/20. Traffic & FWD req 8/18/20. Prelim Layouts to ROW & ENV 8/31/20. Soil Survey req 8/31/20. Des Criteria apprvd 10/5/20. Hyd Anal complete to BR 1/28/21. RDWY Info to ENV 2/8/21. ROW & UTIL rqmts to ROW 3/31/21. Loc & Des Doc appr'd 6/2/21. FI held 5/10/22. Plans cert by HYD 2/6/23. Plans to EST 5/9/23. FFI req 5/11/23. TMP apprvd 6/22/23.

ROW: C.O. Plans 90% (2 trs). Rec'd initial auth 10/28/21; 2 options & 2 paid. AUI 10/29/19, UFI 2/23/21. Plans to (3) utils 1/27/22; 3/3 est rec'd. 1 Auth, 2 Adjustments complete, C.O. filed 6/30/22.

BR: (TMG) Layout 100%. Final Info to Env. 1/24/23. Bridge plans complete 4/14/23.

MAT: Soil Survey to RdwY 2/4/21. Subsurface Investigation sent to Bridge 11/2022

RAILROAD INFO: No RR involvement 11/14/22

SIR: STIP Traffic data sent to ENV on 1/7/2019.

LEGISLATIVE DISTRICTS: US House (1); AR House (62); AR Senate (10)

110826 Hwys. 17/70 Y-Inters. Safety Impvts. (Monroe Co.) (S)

Hwys. 17 & 70

(Monroe) (fisher-arnold) (APHN) (Major Collector) /Safety/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%		90%	100%		NA	NA	NA			
TARGET DATE								SCHEDULED DATE: 06-2024			
END DATE	Apr 24			Apr 23							

TYPE WORK: Improve Y- intersection to include channelization.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: HSIP-0048(59)

BACKGROUND INFO: Project programmed on 10/2/23.

GENERAL: 860 ADT. Broken out of Job 012384.

ENV: Env clearance under job 012384. T1CE approved 4/20/23.

RDWY: T.O. to CON 3/26/24.

PLAN: TS will need the prelim. Est. prior to 50% design.

RAILROAD INFO: No RR Involvement 2/2/24

LEGISLATIVE DISTRICTS: US House (1); AR House (61); AR Senate (10)

Other Federal-Aid & State Jobs

110754 Cache River & Relief Strs. & Apprs. (S)

Hwy. 17

(Woodruff) (garver) (Non-APHN) (Major Collector) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		95%		5%	75%		10%	0%		NA	
TARGET DATE		Mar 24	Sep 24	Mar 25	Apr 24	Dec 25	Jun 26	SCHEDULED DATE: 08-2026 STIP FFY: 2026			
END DATE				Mar 24							

TYPE WORK: Replace 2 structures

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.

GENERAL: 920 ADT.

BRIDGE INFO: 02526 (23.19, Br. Repl., P0, SD, Deck 5, Super. 3, Sub. 7, 1948); 02527 (33.14, Br. Repl., P0, SD, Deck 5, Super. 3, Sub. 5, 1948)

SUR: CSUR 100%. Aerial photo flown 3/29/23. UAV-LiDAR acquired 4/19/23. Feature extraction 100%. Mapping 100%.

DSUR: U&D 100%.

PSUR: 4 certs. PSUR to ROW 3/21/24.

RDWY: Floodplain SP req'd. Traffic & Mat req 2/7/24.

ROW: 1/5 est rec'd, 3 util no conflict

RAILROAD INFO: No RR involvement 2/7/23

LEGISLATIVE DISTRICTS: US House (1); AR House (61); AR Senate (10)

050451 Village Creek Str. & Apprs. (S)

Hwy. 17

(Jackson) (art) (APHN) (Minor Arterial) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	20%	10%	75%			0%	35%	NA	
TARGET DATE		Dec 23	May 24	Aug 24	Jan 24	May 25	Feb 26	SCHEDULED DATE: 04-2026 STIP FFY: 2025			
END DATE		Sep 23			Mar 24						

TYPE WORK: Replace 1 structure

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0034(59)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.

GENERAL: 3,800 ADT.

BRIDGE INFO: 02438 (28.36, Br. Repl., P1, SD, Deck 5, Super. 4, Sub. 5, 1948)

ENV: NA consultation to Tribes 10/13/23. Env constraints to Rdwy 11/21/23.

SUR: Aerial photo flown 3/29/23. CSUR 100%. UAV-LiDAR acquired 5/23/23. Feature extraction 100%. Plan mapping 100%.

DSUR: U&D 100%. DSUR to Rdwy 9/22/23.

PSUR: 4 certs. PSUR to ROW 3/18/24.

RDWY: Floodplain SP req'd. Traf & Mat req 7/7/23. Hyd Anal complete to Bridge 4/16/24.

MAT: Soil Survey & RV to Rdwy 7/12/23

RAILROAD INFO: No RR involvement 1/8/24

LEGISLATIVE DISTRICTS: US House (1); AR House (39); AR Senate (10)

Other Federal-Aid & State Jobs

101091 Hwy. 18 Str. & Apprs. (Craighead Co.) (S)

Hwy. 18

(Craighead) (hdr) (0.03 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	60%	10%	75%		15%	5%	35%	NA	
TARGET DATE		Nov 23	Apr 24	Apr 24	Dec 23	Jan 25	Jul 25	SCHEDULED DATE: 08-2025 STIP FFY: 2026			
END DATE		May 23			Aug 23						

TYPE WORK: Replace 1 structure w/ R.C. Box Culvert

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0016(99)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.

GENERAL: 420 ADT.

BRIDGE INFO: M0483 (24.25, Br. Repl., P0, SD, Deck 4, Super. 4, Sub. 5, 1960)

ENV: EPD. NA consultation letters to Tribes 5/22/23. Env constraints to Rdwy 6/29/23.

SUR: CSUR 100%. Aerial photo flown 3/15/23. DSUR to Rdwy 5/5/23

DSUR: U&D 100%.

PSUR: Existing ROW to ROW 8/21/23.

RDWY: Floodplain SP req'd. Traffic & Mat req 5/8/23. DSUR rec 5/5/23. Early Coord Meeting held 5/18/23. T.O. to CON 6/19/23. 30% Plans rec'd 9/15/23. 60% Plans rec'd 12/29/23. RDWY info to ENV 2/16/24. DDD appr'v'd 2/23/24. PFI held 3/12/24.

ROW: AUI 3/23/2023, UFI 3/23/23, 1/4 est rec'd, 1 util no conflict.

BR: (JYP) RCBC.

MAT: Soil Survey % AC & RV to Rdwy 7-10-23

RAILROAD INFO: No RR involvement 2/7/23

LEGISLATIVE DISTRICTS: US House (1); AR House (38); AR Senate (19)

Other Federal-Aid & State Jobs

110701 Hwy. 20 Strs. & Apprs. (S)

Hwy. 20

(Phillips) (bridgefmr) (1.7 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	90%	95%	75%	35%	20%	85%	75%	NA	NA
TARGET DATE		Jun 19	Dec 20	Jan 20		Jun 24	Nov 24	SCHEDULED DATE: 09-2024 STIP FFY: 2023			
END DATE		Jun 19	May 21	Aug 22	Aug 19						

TYPE WORK: Replace 4 bridges.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 120 ADT.

BRIDGE INFO: M3247 (22.94, Br. Repl., P0, SD, Deck 4, Super. 5, Sub. 5, 1970); M3248 (40.72, Br. Repl., P0, Deck 5, Super. 7, Sub. 5, 1970); M3249 (41.44, Br. Repl., P0, SD, Deck 5, Super. 6, Sub. 4, 1970); M3250 (37.83, Br. Repl., P0, SD, Deck 5, Super. 6, Sub. 4, 1970)

ENV: EPD. Constraints to BR, RDWY & SUR 2/14/19. rev constraints 9/19/19. ARS to SHPO 12/4/19, response 12/5/19. PIF to SHPO 1/15/20, response 1/16/20. PIF addendum to SHPO 1/31/20, response 2/7/20. T3-CE apprvd 2/18/20. 2nd addendum to SHPO 7/26/21, response 7/29/21. T3 reeval apprvd 8/1/22. NW23 permit to USACE 8/26/22.

SUR: CSUR 100%. Aerial photo flown 3/19/19. Add'l DSUR req'd 8/16/21 to Rdwy 8/17/21.

DSUR: DSUR to Rdwy 6/14/19. Add'l DSUR req'd 11/13/19, 100% to Rdwy 12/20/19.

PSUR: Existing ROW to ROW 8/8/19. Add'l ROW to ROW 1/28/20. ROW staking req'd 11/29/23 to ROW 12/29/23.

RDWY: Floodplain SP req'd. DSUR rec'd 6/14/19. Traffic & Mat req 9/27/19. T.O. to CON 9/30/19. Early Coord Meeting held 10/16/19. 30% Plans rec'd from CON 11/13/19. Add'l Survey req 11/13/19. Des Criteria apprvd 11/19/19. 30% Plans rev'd & ret'd to CON 12/2/19. 60% Plans rec'd from CON 2/13/20. Loc & Des Doc apprvd 2/25/20. FI held 3/11/20. 60% Plans rev'd & ret'd to CON 8/24/20. Rev 60% Plans rec'd from CON 1/5/21 & 5/11/21. Rev 60% Plans rev'd & ret'd to CON 4/16/21. RDWY Info to ENV 4/26/21. ROW & UTIL rqmts to ROW 5/11/21. 90% Plans rec'd from CON 2/16/24. FFI req 2/29/24.

ROW: C.O. - Plans 90% (13 trs). Initial Auth Rec'd 10/13/21. 13/13 apprs made & aprpd; 4 Options & 4 paid. UFI 11/21/19; Plans to 4 utils 5/11/22; 4/4 est rec'd, 1 utils no involvement, 1 util no conflict, 1/2 WO issued.

BR: (SWP) Layout 95%. Rec'd. 90% Plans 2/16/24.

MAT: Soil Survey % AC & RV to Rdwy 9-30-19

RAILROAD INFO: No RR involvement 11/22/22.

SIR: STIP Traffic data sent to ENV on 1/7/2019.

LEGISLATIVE DISTRICTS: US House (1); AR House (62); AR Senate (9)

Other Federal-Aid & State Jobs

090668 Maxwell Creek Str. & Apprs. (S)

Hwy. 21

(Madison) (hntb) (0.04 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	30%	20%	75%		5%	60%	35%	NA	
TARGET DATE		Sep 23	Mar 24	Jun 24	Oct 23	Mar 25	Dec 25	SCHEDULED DATE: 01-2026 STIP FFY: 2026			
END DATE		Oct 23			Dec 23						

TYPE WORK: Replace 1 structure w/ R.C. Box Culvert

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0044(44)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 2/2/23.

GENERAL: 1,600 ADT.

BRIDGE INFO: 01886 (59.50, Br. Repl., P3, SD, Deck 5, Super. 4, Sub. 6, 1934)

ENV: NA consultation letters to Tribes 3/13/23. Constraints to BR & Rdwy 9/7/23. ARS to SHPO 11/3/23, response 11/29/23. Rev constraints to BR & Rdwy 11/21/23. CRS to SHPO 3/19/24.

SUR: CSUR 100%. Aerial photo flown 2/16/23. UAV-LiDAR acquired 1/17/23. Feature extraction 100%. Mapping 100%.

DSUR: NTP to Con 6/13/23. U&D 100%. DSUR to Rdwy 10/4/23.

PSUR: PSUR required. 45 certs. PSUR to ROW 12/28/23.

RDWY: Floodplain SP req'd. Traffic & Mat req 5/8/23. T.O. to CON 7/27/23. Early Coord Meeting held 8/24/23. 30% plans rec'd from CON 11/16/23. RDWY Info to ENV 2/21/24. DDD appr'd 2/23/24.

ROW: AUI 9/26/23

BR: (SWP)

MAT: Soil Survey % AC & RV to Rdwy 7-11-23

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (3); AR House (26); AR Senate (28)

Other Federal-Aid & State Jobs

090559 Hwy. 412 – Berryville (Passing Lanes) (S)

Hwy. 21

(Carroll) (fisher-arnold) (2.4 mi.) (Non-APHN) (Major Collector) /STBGP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	65%	100%	75%	15%	15%	NA	100%	NA	
TARGET DATE		Dec 19	Apr 22	Nov 20		May 24	Nov 24	SCHEDULED DATE: 01-2025 STIP FFY: 2024			
END DATE		Apr 20	Mar 23	Apr 21	Apr 20						

TYPE WORK: One set of passing lanes.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 1,800 ADT.

ENV: Tribal consultation letters sent 5/10/19. ARS response 6/24/19. Constraints to RDWY 12/23/20. PIF to SHPO 2/8/21, response 2/12/21. T3 CE apprvd 4/8/21. PIF addendum to SHPO 9/8/22, response 9/13/22. 2021 Acoustic Bat Survey Results: MYGR likely.

SUR: Aerial photo flown 1/22/19, 1/25/19, pics available (see 090474 for ortho). CSUR 100%. NTP to CON 10/28/19. Aerial LiDAR acquired 1/8/20. U&D 100%. QA/QC x-secs complete 3/31/20. LiDAR rec'd 4/9/20.

DSUR: DSUR to Rdwy 4/14/20. Add'l DSUR req'd 7/29/20 to Rdwy 9/8/20. Add'l DSUR req'd 10/20/23 to ROW 1/2/24.

PSUR: Existing ROW to ROW 4/3/20. Add'l existing ROW to ROW 2/11/22. ROW staking req'd 12/28/23 90%.

RDWY: No Floodplain SP req'd. Passing Lane Locations apprvd 5/9/19. Traffic, FWD, Avg Running Speed, & Soil Survey req 11/18/19. T.O. to CON 1/15/20. Kick Off Meeting held 1/29/20. Des Criteria apprvd 1/30/20. DSUR rec'd 4/14/20. 30% Plans rec'd from CON 7/6/20. Add'l Survey req 7/29/20. 30% Plans rev'd & ret'd to CON 7/29/20. 60% Plans rec'd from CON 12/17/20. 60% Plans rev'd & ret'd to CON 2/19/21. RDWY Info to ENV 3/29/21. Loc & Des Doc apprvd 4/12/21. Rev 60% Plans rec'd from CON 8/25/21, 4/13/22, 11/10/22 & 3/24/23. FI held 9/16/21. Rev 60% Plans rev'd & ret'd to CON 11/9/21, 7/18/22, 2/2/23, & 3/27/23. ROW & UTIL reqm'ts to ROW 3/27/23.

ROW: C.O. by ARDOT. Plans 80%. (30 trs.) Rec'd initial auth 9/23/21. 8/30 apprs made & 0/30 apprs apprvd; AUI & UFI 8/26/21; Plans to 2 utils 3/28/23.

MAT: Soil Survey to Rdwy 2/21/2020.

RAILROAD INFO: No RR involvement 1/9/24.

SIR: FWD to RDWY 12/31/19.

LEGISLATIVE DISTRICTS: US House (3); AR House (26); AR Senate (28)

Other Federal-Aid & State Jobs

040888 Waldron Rd. – 74th St. (Fort Smith) (S)

Hwy. 22

(Sebastian) (burns & mc) (1.43 mi.) (NHS) (Urban Principal Arterial) /NHPP/HIP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%	100%	60%	20%	75%		5%	NA	100%	15%	
TARGET DATE	May 21	Oct 22	Apr 23		Dec 22	Jul 24	Jul 25	SCHEDULED DATE: 07-2025 STIP FFY: 2026			
END DATE	Jul 21	Nov 22	Jul 23		Sep 22						

TYPE WORK: Interchange & Intersection Improvements.

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-9150(42)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21. Project renamed on 10/2/23.

GENERAL: 29,000-46,000 ADT. IOM 10/2/23 - Job 040865 combined into this project.

ENV: ARS to SHPO 10/24/22, response 11/8/22. Env Constraints to ROW & RDWY 11/10/22. ARS addendum to SHPO 9/6/23., response 9/28/23. NA consultation letters to tribes 3/1/24. 2nd ARS addendum to SHPO 3/19/24.

LP: City req a side path on south side of Hwy. 22. City has decided not to proceed w/ the side path 10/6/23.

SUR: Aerial photo flown 3/4/21. Restricted airspace due to Fort Chaffee. PICs to Photogrammetry 2/10/22. CSUR 100%.

Photogrammetry 100%. Static LiDAR acquired 5/3-5/22, 8/18/22, 8/30/22, 9/1/22. Feature extraction 100%.

DSUR: U&D 100%. Mobile LiDAR for add'l DSUR acquired 7/18/23, feature extraction 100%.

PSUR: 59 certs. NTP to Con 6/16/22. PSUR to ROW 9/16/22. Add'l PSUR to ROW 11/10/23.

RDWY: Floodplain SP reqd. Traffic, TMs & Mats req 2/7/22. DSUR rec'd 11/18/22. T.O. to CON 3/9/23. Early Coord Meeting held 4/3/23. FWD req 4/10/23. 30% plans rec'd from CON 5/19/23. Add'l DSUR req 6/12/23. 30% plans rev'd & ret'd to CON 6/23/23. 50% plans rec'd from CON 7/21/23. ROW & Util rqmts to ROW 7/31/23. Rdwy Info to Env 8/10/23. DDD apprvd 8/8/23. Rev. RDWY Info to Env 12/12/23. Rev DDD apprvd 12/14/23. Rev 50% plans rec'd from CON 1/26/24. REV ROW & Util rqmts to ROW 2/7/24. 60% Plans rec'd from CON 2/23/24.

ROW: Fee - Plans 30% (65 trs), AUI 9/21/21.

MAT: Soil Survey % AC to Rdwy 2/8/22.

PLAN: I-540/Hwy 22 Study (2019) includes recommendations.

RAILROAD INFO: No RR involvement 1/5/24.

LEGISLATIVE DISTRICTS: US House (3); AR House (50 & 51); AR Senate (27)

Other Federal-Aid & State Jobs

080715 Caulksville – Paris Strs. & Apprs. (S)

Hwy. 22

(Logan) (craft-tull) (1.14 mi.) (APHN) (Minor Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	95%	100%	75%	60%	45%	95%	TBD	NA	TBD
TARGET DATE		Mar 18	Mar 20	May 20	Apr 18	Nov 22	Sep 23	SCHEDULED DATE: 04-2025 STIP FFY: 2023			
END DATE		May 18	Mar 20	Apr 20	Jul 18						

TYPE WORK: Replace 3 structures.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0042(17)

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 2/7/85.

GENERAL: 4,500-6,500 ADT. MO 1985-050. IOM 9/13/23- Project Supersedes 004980

BRIDGE INFO: 00355 (53.63, Br. Repl., P2, SD, Deck 5, Super. 4, Sub. 6, Hist., 1928); 00356 (83.61, Br. Repl., NP, Deck 5, Super. 6, Sub. 6, 1928); 00382 (46.41, Br. Repl., P2, SD, Deck 6, Super. 4, Sub. 5, 1928)

ENV: Hist BR involved. Constraints to BR & RDWY 8/16/18. Tribal consultation sent 5/23/19. ARS to SHPO 6/19/19; response 6/24/19. Hist BR Marketing exemption response 9/26/19. MOA to SHPO 1/6/20. PIF to SHPO, response 2/27/20. T3-CE apprvd 4/2/20. NW14 permit req to USACE 8/17/20, issued 5/3/21. 2022 Bat Survey Results: PESU captured.

SUR: Aerial photo flown 3/29/15, 12/13/06. Caulksville brs mapped under 040472. Photogrammetry 100%. Str 00355 br scan to Env 2/24/23.

DSUR: CSUR 100%. U&D 100%. DSUR to Rdwy 5/11/18. Add'l DSUR rqd 10/31/19, to Rdwy 12/18/19, 1/31/20.

PSUR: 31 certs to ROW 7/10/18. ROW staking rqd 7/6/22 to ROW 8/5/22. Tract 6 re-stake & topo update rqd 11/7/22.

RDWY: Floodplain SP req'd. T.O. to CON 9/20/18. Interim Cost Est to PM 9/20/18. Traffic req 12/20/18. Des Criteria apprvd 3/13/19. 30% Plans rec'd from CON 8/20/19. 30% Plans rev'd & ret'd to CON 9/26/19. Mat req 9/26/19. Add'l Survey req 10/31/19 & 11/5/19. 60% Plans rec'd from CON 2/18/20. 60% Plans rev'd & ret'd to CON 3/4/20. Rev 60% Plans rec'd from CON 3/18/20. ROW & UTIL reqmts to ROW 3/18/20. RDWY Info to ENV 3/18/20. Loc & Des Doc apprvd 4/3/20. Rev 60% Plans rev'd & ret'd to CON 4/8/20. FI held 7/7/20. RUC req 10/27/20. 90% Plans rec'd from CON 5/12/21. Plans to EST 5/13/21. Final Field Insp held 6/11/21. 90% Plans rev'd & ret'd to CON 9/3/21. Final Plans rec'd from CON 6/13/22. Plans Cert by CON 6/13/22.

ROW: Fee - Plans 90% (17 trs). Auth Rec'd 6/29/20. 17/17 apprs made & apprvd; 16 options; 14 paid & 1 to be condemned AUI held 1/10/19, UFI held 8/27/19; Plans to 8 utils 5/6/20; 1 add'l utils, 10/10 est rec'd, 1 No adj, 7/9 WO issued, 2/9 utils adj complete.

BR: (SWP) 3 Brs. Layout 95%. Prelim. Info to Env. 8/10/20. Rec'd. 90% plans 5/13/21. Ret'd comments 90% plans 3/9/22 & 6/2/22.

RAILROAD INFO: No RR Involvement 1/9/24.

SIR: Traffic data sent to RDWY 1/7/19.

LEGISLATIVE DISTRICTS: US House (4); AR House (46); AR Senate (26)

Other Federal-Aid & State Jobs

040891 North Fork White Oak Creek Str. & Apprs. (S)

Hwy. 23

(Franklin) (m.baker) (0.5 mi.) (APHN) (Minor Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	30%	10%	75%			5%	35%	NA	
TARGET DATE		Dec 23	Jun 24	Jun 24	Jan 24	Feb 25	Sep 25	STIP FFY: 2025			
END DATE		Aug 23			Feb 24						

TYPE WORK: Replace 1 bridge

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0024(44)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.

GENERAL: 1,600 ADT.

BRIDGE INFO: 02739 (61.37, Br. Repl., NP, SD, Deck 6, Super. 4, Sub. 6, 1951)

ENV: EPD. NA consultation letters to Tribes 12/14/23. Env constraints to Rdwy 1/11/24.

SUR: CSUR under 040815. UAV-LiDAR acquired 3/14/23. Feature extraction 100%. Plan mapping 100%.

DSUR: U&D 100%. DSUR to Rdwy 8/24/23. Add'l DSUR req'd 3/25/24.

PSUR: 5 certs. PSUR to ROW 2/13/24.

RDWY: No Floodplain SP req'd. Traf and Mat req 7/7/23. DSUR rec'd 8/24/23. TO to CON 11/27/23. Traffic sent 8/7/23.

DDD appr'v'd 1/25/24. Early Coord Meeting sched 1/3/24.

BR: (SWP)

MAT: Soil Survey % AC & RV to Rdwy 7-11-23

RAILROAD INFO: No RR involvement 1/5/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (26); AR Senate (28)

Other Federal-Aid & State Jobs

040621 Mulberry River Strs. & Apprs. (S)

Hwy. 23

(Franklin) (art) (0.54 mi.) (APHN) (Minor Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	50%	80%	75%	20%	55%	65%	100%	NA	RQD
TARGET DATE		Feb 16	Dec 17	Sep 24	Jun 16	Mar 25	Jun 25	SCHEDULED DATE: 09-2024 STIP FFY: 2024			
END DATE		Feb 16	Jan 18		Jun 16						

CRITICAL NOTES: Federal Land Transfer.

TYPE WORK: Replace 1 bridge. Construct additional relief structure for hydraulics.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0024(32)

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 10/12/12. Project renamed on 1/31/22.

GENERAL: 1,600 ADT. Letter notifying developer that the Department is proceeding with development sent 1/28/2020.

BRIDGE INFO: 01789 (57.00, Br. Repl., NP, SD, Deck 4, Super. 4, Sub. 5, Hist., 1935)

ENV: Wild & Scenic River, Ozark National Forest, NRHP bridge involved. Tribal consultation from FHWA to UKBCI, Osage, Quapaw of OK & Cherokee of OK on 6/14/12. RTA for 3 str to SHPO 6/15/12, addendum for 2 str to SHPO 7/6/12, 1 str det eligible, 1 on the NRHP 7/11/12, 1 add'l str det eligible 7/26/12. Constraints to RDWY & SURV 7/19/12. Coop Agency letter sent 3/19/13. Coop Agency response 6/18/13. PI held 8/8/13 in Ozark. Scoping letters sent 7/31/13. IWQ cert req'd. PI held 5/23/17 in Ozark. Mktng ltrs sent 11/3/17. Holding per Admin instruction 10/9/18 for USFS/developer coord. NA consultation to tribes 3/30/20. ARS to SHPO 4/1/20, response 4/1/20. Rev Constraints to BR & RDWY 4/16/20. Draft EA to USFS for review 1/20/22. ID staff comments rec'd 5/3/22. EA to FHWA 7/25/22, apprvd 8/5/22. EA to State Clearinghouse 8/9/22. draft EA addendum to ID Staff review 6/12/23. EA addendum apprvd 7/18/23. PIF to USFS for review 7/20/23. PIF to SHPO 8/4/23, response 9/5/23. 2022 Bat Survey Results: MYGR captured. Loc & Des Public Hearing 9/28/23 4-7pm @ First United Methodist Church 104 S. 5th St., Ozark. ID staff recommendation submitted 12/22/23, apprvd 12/27/23. MOA to SHPO and Tribes 1/31/24, SHPO sign 2/22/24, FHWA sign 3/11/24.

SUR: Alt alignments to BR, ENV, Rdwy, Planning 1/6/12. Aerial photo flown 2/23/12.

DSUR: CSUR 100%. Photogrammetry 100%. DSUR to Rdwy 2/5/16. Bridge scan 100%.

PSUR: (9) Certs. WO to CON 2/11/16. PSUR to ROW 6/24/16. Rev 5 certs per court case & state quit claim to ROW 6/8/21. ROW staking req'd 3/27/23 to ROW 4/12/23.

RDWY: Floodplain SP req'd. DSUR rec'd 2/5/16. Hyd Anal complete to BR 7/12/16 & 9/21/17. Add'l Survey req 4/28/16.

Prelim Prints to ROW & ENV 10/4/17. Traffic & Soil Survey req 10/4/17. Interim Cost Est to PM 10/17/17. ROW & UTIL req'mts to ROW 1/31/18. RDWY Info to ENV 2/1/18. Updated Traffic req 7/23/20. Rev ROW & UTIL req'mts to ROW 1/29/21. Rev RDWY Info to ENV 2/2/21. Des Criteria appr'd 2/11/21. Rev UTIL req'mts to ROW 2/1/22.

ROW: Fee - Plans 90% (9 trs). 0/1 bus relos moved. AUI 12/19/15, UFI 9/23/14; Plans to 4 Utils 2/13/18; 3/4 Utils est rec'd, 2/3 WO Issued, 1 Utils w/no conflict, 1/3 utils adjustment complete.

BR: (TMG) Layout 95%. HBAC Demo. Recom. To FHWA for Apvl. 10/5/21. HBAC Demo. Recom. Apv'd. 10/21/21.

Prelim. Info to Env. 1/2024.

MAT: Soil Survey to Rdwy 1/25/18. Subsurf Invest 100%

RAILROAD INFO: No RR involvement 1/5/24

SIR: Traffic data sent to RDWY 10/17/2017.

LEGISLATIVE DISTRICTS: US House (4); AR House (26); AR Senate (28)

Other Federal-Aid & State Jobs

090579 Hwy. 23 Strs. & Apprs. (Madison Co.) (S)

Hwy. 23

(Madison) (craft-tull) (0.34 mi.) (APHN) (Minor Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	100%	100%	75%	100%	50%	100%	TBD	NA	
TARGET DATE		Oct 19	Mar 20	May 20		Mar 24	Jun 24	SCHEDULED DATE: 05-2024 ADVERTISED			
END DATE		Sep 19	May 20	Jun 20	Jul 19	Mar 24					

TYPE WORK: Replace 2 structures with R.C. Box Culverts, Replace 1 Bridge.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0044(36)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 5/30/19.

GENERAL: 620-1,100 ADT. Combined Jobs 090552, 090553 and 090557.

BRIDGE INFO: 02946 (61.78, Br. Repl., NP, SD, Deck 4, Super. 4, Sub. 4, 1955); 02947 (67.36, Br. Repl., NP, Deck 5, Super. 5, Sub. 6, 1955); M0547 (71.69, Br. Repl., NP, SD, Deck 5, Super. 4, Sub. 5, 1963)

ENV: ARS to SHPO 2/19/20. tribal consultation letters sent 2/24/20. Env constraints to BR & RDWY 3/19/20. PIF to SHPO 5/26/20, response 6/3/20. T3-CE apprvd 6/16/20. NW14, no pcn. 2020 Bat Sur Results No T&E bats captured.

SUR: CSUR & DSUR under individual jobs. Aerial photo flown 1/30/19.

DSUR: 090552-100%, 090553-100%, 090557-100% DSUR to RdwY 9/6/19.

PSUR: 090552-75%, 090553-75%, 090557-75%. ROW staking (tract 7) req'd 11/14/22 to ROW 11/22/22.

RDWY: 090579 Floodplain SP reqd. 090552 T.O. to CON 4/12/19. Traffic & Mat req 4/17/19. Des Criteria apprvd 5/31/19. 090553 T.O. to CON 4/12/19. Traffic & Mat. Req 4/17/19. DSUR rec'd 4/25/19. Des Criteria apprvd 5/31/19. DSUR rec'd 9/10/19. Traffic req 9/10/19. Des Criteria apprvd 10/22/19. T.O. to CON 12/4/19. 30% Plans rec'd from CON 3/2/20. 30% Plans rev'd & ret'd to CON 3/10/20. RDWY Info to ENV 5/4/20. 60% Plans rec'd from CON 5/6/20. 60% Plans rev'd & ret'd to CON 5/20/20. ROW & UTIL rqmts to ROW 5/21/20. Loc & Des Doc apprvd 6/17/20. FI held 7/21/20. Rev ROW & UTIL rqmts to ROW 12/17/20. 90% Plans rec'd from CON 6/11/21. Plans to EST 6/14/21. FFI held 6/24/21. 90% Plans rev'd & ret'd to CON 8/15/23. Plans cert by CON 9/21/23. Final plans rec'd from CON 9/21/23. Final Plans to EST 2/12/24. Rev Final Plans rec'd from CON 3/5/24 & 3/18/24. Rev Final Plans to EST 3/6/24 & 3/18/24.

ROW: Plans 90% (11 trs). Initial Auth Rec'd 3/2/21. 11/11 apprs made & apprvd; 11 options & 11 paid. AUI 6/20/19, 4/16/20. Plans to 6 utils 8/7/20; 6/6 utils est rec'd, 4 utils no conflict 2/2 WO issued.

BR: (JYP) Layout 100%. Rec'd. 90% plans 6/14/21. Ret'd. comments 90% plans 6/17/21. Rec'd. Final Plans 9/21/23.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (3); AR House (26); AR Senate (28)

Other Federal-Aid & State Jobs

090424 Madison Co. Line – Eureka Springs (Safety Impvts.) (Sel. Secs.) (S)

Hwy. 23

(Carroll) (fre) (0.53 mi.) (APHN) (Minor Arterial)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	90%	100%		15%	75%		5%	NA	TBD	NA	TBD
TARGET DATE		Dec 15			Oct 16						
END DATE		Apr 16			Oct 16						

CRITICAL NOTES: On Hold to evaluate efficacy of Job 090423.

TYPE WORK: Geometric improvements at 2 curves.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/5/14. Project renamed on 8/20/14, 11/27/17, 11/29/17, 4/17/18 & 5/9/18.

GENERAL: 2,900 ADT.

ENV: RTA for 14 str to SHPO 62716; 2 properties eligible 6/29/16.

SUR: Aerial Photo Flown 4/9/14. Photogrammetry 100%. Under 090423.

DSUR: CSUR 100%. U&D 100%. DSUR under 090423.

PSUR: 15 certs. PSUR under 090423.

RDWY: No Floodplain SP req'd. Scope Meeting held 5/4/17. Final Scope rec'd from TP&P 10/27/17.

ROW: AUI 10/17/2017

PLAN: Job is deferred per scope refinement memo until evaluation of countermeasures in Job 090423 is completed (Min. 3-years of crash data req. after substantial comp. on 7/19/21). Prelim. eval. on 9/15/23 shows no crashes after Impvts. (7/19/21-8/28/23)

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (3); AR House (6); AR Senate (28)

050439 Hwy. 25 Str. & Apprs. (Independence Co.) (S)

Hwy. 25

(Independence) (0.56 mi.) (APHN) (Minor Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	20%	10%	75%		10%	0%	35%	NA	
TARGET DATE		Nov 23	Apr 24	Jul 24	Dec 23	Mar 25	Sep 25	SCHEDULED DATE: 11-2025 STIP FFY: 2025			
END DATE		Jun 23			Jan 24						

TYPE WORK: Replace 1 bridge

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.

GENERAL: 5,200 ADT.

BRIDGE INFO: M0591 (33.58, Br. Repl., P0, SD, Deck 6, Super. 3, Sub. 5, 1955)

ENV: Constraints to Rdwy 8/22/23.

SUR: Aerial photo flown 3/29/23. CSUR 100%. UAV-LiDAR acquired 4/19/23. Feature extraction 100%.

DSUR: U&D 100%. DSUR to Rdwy 6/28/23.

PSUR: NTP to Con 11/09/23. PSUR to ROW 1/18/24.

RDWY: Floodplain SP req'd. DSUR rec'd 6/28/23. Traf & Mat req 7/7/23. Early Coord Meeting held 8/22/23. Prelim plans to ROW & ENV 9/15/23. Hyd anal complete to BR 10/3/23. DDD appr'v'd 11/29/23. PSUR to Rdwy 1/18/24. Prelim Br. req 2/9/24.

ROW: UFI 8/18/2023

BR: (TMG) 1 Bridge. Layout 25%.

MAT: Soil Survey % AC & RV to Rdwy 7-11-23

RAILROAD INFO: No RR involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (28); AR Senate (22)

Other Federal-Aid & State Jobs

100991 Independence Co. Line – Eaton Strs. & Apprs. (S)

Hwy. 25

(Lawrence) (m.baker) (0.56 mi.) (APHN) (Minor Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	100%	95%	75%	100%	40%	90%	100%	NA	
TARGET DATE		Feb 20	Dec 20	Feb 21	Apr 20	Mar 24	Jul 24	SCHEDULED DATE: 05-2024 ADVERTISED			
END DATE		Apr 20	Mar 21	Apr 21	Apr 20	Mar 24					

CRITICAL NOTES: Pup Season Clearing Restriction; Tree clearing prohibited May 1 – July 31; 3.05 acres of tree clearing.

TYPE WORK: Replace 4 bridges with R.C. Box Culverts.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0038(55)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 920-1,400 ADT.

BRIDGE INFO: M0603 (15.57, Br. Repl., P0, SD, Deck 6, Super. 4, Sub. 4, 1962); M0604 (43.48, Br. Repl., P1, SD, Deck 6, Super. 6, Sub. 4, 1962); M0611 (53.95, Br. Repl., P3, SD, Deck 5, Super. 6, Sub. 4, 1949); M3317 (27.82, Br. Repl., P0, SD, Deck 4, Super. 4, Sub. 5, 1971)

ENV: Tribal consultation letters sent 2/24/20. Constraints to RDWY 3/19/20. ARS to SHPO 5/26/20, response 5/26/20. Rev. constraints to RDWY & BR 6/12/20. PIF to SHPO 2/4/21, response 2/12/21. T3 CE apprvd 4/5/21. NW14 req to USACE 2/6/23. 2022 (Site 1) & 2023 (Sites 2 & 3) Acoustic Bat Survey Results: No MYSO or MYSE detected. MYGR, PESU likely.

SUR: CSUR 100%. Aerial photo flown 12/18/18.

DSUR: DSUR to Rdwy 4/1/20.

PSUR: 30 certs. PSUR to ROW 4/16/20. Add'l PSUR (1 add'l, 2 revisions) req'd 5/23/23.

RDWY: Floodplain SP req'd. Traffic & Mat req 10/23/19. T.O. to CON 2/28/20. DSUR rec'd 4/1/20. Early Coord Meeting held 7/20/20. Des Criteria apprvd 10/14/20. 30% Plans rec'd from CON 12/9/20. 30% Plans rev'd & ret'd to CON 12/18/20. 50% Plans rec'd from CON 1/7/21. 50% Plans rev'd & ret'd to CON 3/1/21. ROW & UTIL reqmts to ROW 3/23/21. RDWY Info to ENV 3/23/21. Rev Des Criteria apprvd 4/1/21. Loc & Des Doc apprvd 4/7/21. 60% Plans rec'd from CON 6/15/21. FI held 7/2/21. 60% Plans rev'd & ret'd to CON 6/18/21. Rev ROW & UTIL reqmts to ROW 8/23/21. 90% Plans rec'd from CON 10/1/21. Plans to EST 10/4/21. FFI held 10/7/21. 90% Plans rev'd & ret'd to CON 8/18/23. Final plans rec'd from CON 11/3/23.

ROW: Garver Fee - Plans 90% (17 trs). Auth Rec'd 7/7/21. 17/17 apprs made & apprvd.; 17 Options & 17 Paid. 1/1 PPO relo moved. UFI 3/24/21; Plans to 7 utils 6/29/21; 6/7 est rec'd., 4/7 WO, 1/7 Adjustments Complete

BR: (SWP) Rec'd. 90% plans 10/4/21. Rec'd. Final Plans.

MAT: Soil Survey %AC to Rdwy 10/28/19.

RAILROAD INFO: No RR involvement 11/21/22

LEGISLATIVE DISTRICTS: US House (1); AR House (28); AR Senate (22)

Other Federal-Aid & State Jobs

012327 Antoine River Str. & Apprs. (S)

Hwy. 26

(Clark & Pike) (garver) (APHN) (Minor Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	95%	95%	75%	85%	20%	90%	35%	NA	
TARGET DATE		May 20	Nov 20	Feb 21		Jul 22	Jul 23	SCHEDULED DATE: 09-2026 STIP FFY: 2024			
END DATE		Apr 20	Nov 20	Feb 21	Aug 20						

TYPE WORK: Replace 1 bridge.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-1055(2)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 1,500 ADT.

BRIDGE INFO: 02864 (59.06, Br. Repl., NP, SD, Deck 4, Super. 5, Sub. 5, 1953)

ENV: NA consultation letters to tribes 3/5/20. Constraints to BR & RDWY 4/13/20. ARS to SHPO 6/8/20, response 6/8/20, addendum to SHPO 12/1/20, response 12/4/20. CRS to SHPO 2/3/21, response 2/10/21. T3-CE apprvd 2/17/21. NW14 req to USACE 10/21/21. 2022 Bat Survey Results: no bats captured.

SUR: Aerial photo flown 03/05/19. CSUR 100%.

DSUR: DSUR to Rdwy 4/14/20. Add'l DSUR req'd 6/22/20 to Rdwy 9/11/20.

PSUR: 19 certs. PSUR to ROW 8/14/20. Add'l PSUR (4 certs) req'd 10/7/21 to ROW 11/17/21.

RDWY: Floodplain SP req'd. Traffic req 10/31/19. T.O. to CON 11/5/19. Early Coord Meeting held 2/25/20. DSUR rec'd 4/14/20. Add'l Survey req 6/22/20. 30% Plans rec'd from CON 7/28/20. Mat req 8/27/20. 30% Plans rev'd & ret'd to CON 8/27/20. Des Criteria apprvd 9/10/20. Add'l survey rec'd 9/11/20. 60% Plans rec'd from CON 11/13/20. ROW & UTIL reqmts to ROW 11/30/20. Rev 60% Plans rec'd from CON 11/30/20. FI req 12/10/20. RDWY Info to ENV 2/11/21. Rev 60% Plans rev'd & ret'd to CON 2/19/21. Loc & Des Doc apprvd 2/19/21. FI held 9/9/21. 90% plans rec'd from CON 9/28/23. Plans to Est 10/9/23. FFI held 3/8/24.

ROW: Fee - Plans 90% (9 trs). Initial auth rec'd 10/21/21. 10/10 apprs made & apprvd; 8 options; 8 paid & 1 to be Condemned. Est 1 Bus, 2/2 PPO relos moved. AUI held 3/11/20; Plans to 5 utils on 3/25/21, 4/5 Est rec'd, 1 util no involvement.

BR: (SWP) Layout 95%. Rec'd. 90% Plans 9/28/23.

MAT: Soil Survey % AC to Rdwy 5/20/2021.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (89); AR Senate (3)

Other Federal-Aid & State Jobs

030604 **Saline River Str. & Apprs. (S)**

Hwy. 27

(Sevier) (art) (APHN) (Minor Arterial) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	15%	5%	75%			0%		NA	
TARGET DATE		Jan 24	Aug 24	Dec 24	Feb 24	Aug 25	Apr 26	SCHEDULED DATE: 05-2026 STIP FFY: 2025			
END DATE		Jan 24			Mar 24						

TYPE WORK: Replace 1 structure

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.

GENERAL: 1,600 ADT.

BRIDGE INFO: 03675 (45.39, Br. Repl., NP, SD, Deck 4, Super. 6, Sub. 6, Hist., SC, 1964)

ENV: Env Constraints to Rdwy 2/5/24. NA consultation letters to Tribes 2/9/24.

SUR: Aerial photo flown 1/5/23. CSUR 100%. UAV-LiDAR acquired 4/11/23. Feature Extraction 100%. Mapping 100%.

DSUR: U&D 100%. DSUR to Rdwy 1/10/24.

PSUR: 4 certs. PSUR to ROW 3/25/24.

RDWY: Floodplain SP req'd. Traf & mat req 5/16/23. DSUR to Rdwy 1/10/24. Traf rec'd 11/8/23. Early Coord Meeting held 3/27/24.

RAILROAD INFO: No RR involvement 2/7/23

LEGISLATIVE DISTRICTS: US House (4); AR House (87); AR Senate (4)

080621 **McCoy & Little Creeks Strs. & Apprs. (S)**

Hwy. 27

(Pope) (pe) (0.44 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	80%	100%	75%	100%	50%	85%	100%	NA	
TARGET DATE		May 20	Feb 21	Apr 21		May 23	Nov 23	SCHEDULED DATE: 05-2026 STIP FFY: 2023			
END DATE		Jun 20	Feb 21	May 21	Sep 20						

TYPE WORK: Replace 2 bridges.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 1,300-1,600 ADT.

BRIDGE INFO: 02696 (50.43, Br. Repl., P3, Deck 5, Super. 5, Sub. 5, 1951); 02699 (57.49, Br. Repl., P3, Deck 6, Super. 6, Sub. 6, 1951)

ENV: Constraints to Rdwy 2/12/20. Tribal consultation letters sent 9/24/20. ARS to SHPO 4/13/21, response 4/15/21. PIF to SHPO 4/21/21, response 4/28/21. T1-CE apprvd 5/24/21. NW14, no pcn. 2021 Bat Survey Results: No T&E bats captured.

SUR: Aerial photo flown 4/10/15.

DSUR: NTP to Con 2/20/20. CSUR 100%. DSUR to Rdwy 6/26/20. Add'l DSUR req'd 4/8/22 to Rdwy 5/24/22. Add'l DSUR req'd 3/28/23 to ROW 3/28/23.

PSUR: PSUR to ROW 9/9/20. ROW staking (trs 5x, 5xE-1) req'd 11/28/22 to ROW 12/16/22.

RDWY: Floodplain SP req'd. DSUR rec'd 6/26/20. Early Coord Meeting held 9/23/20. MAT & Traffic req 10/8/20. Hyd Anal complete to BR 11/6/20. Prelim Layouts to ROW & ENV 11/25/20. ROW & UTIL rqmts to ROW 2/26/21. Des Criteria apprvd 4/1/21. RDWY Info to ENV 5/10/21. FI held 5/17/22.

ROW: C.O. Plans 90% (9 trs). Rec'd initial auth 9/23/21. 10/10 apprs made & apprvd; 10 options & 10 paid. 1/1 PPO relo moved. AUJ 9/9/20, UFI 3/4/21; Plans to 4 utils; 4/4 est rec'd, 1 util no involvement, 2/3 WO issued. C.O. filed 11/28/23.

BR: (CMW) Layout 95%.

MAT: Soil Survey % AC to Rdwy 10/12/20. Subsurf Invest to Br 1/25/22.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (44); AR Senate (25)

Other Federal-Aid & State Jobs

040905 Hwy. 28 Strs. & Apprs. (Scott Co.) (S)

Hwy. 28

(Scott) (volkert) (Non-APHN) (Major Collector) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	30%	20%	75%			5%	35%	NA	
TARGET DATE		Sep 23	Jan 24	Jan 24	Oct 23	Sep 24	Jun 25	SCHEDULED DATE: 08-2025 STIP FFY: 2025			
END DATE		Oct 23			Nov 23						

CRITICAL NOTES: Pup Season Clearing Restriction; Tree clearing prohibited May 1 – July 31

TYPE WORK: Replace 2 structures

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0063(31)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.

GENERAL: 940 ADT.

BRIDGE INFO: M0680 (36.47, Br. Repl., P0, SD, Deck 5, Super. 4, Sub. 7, 1956); M0683 (45.06, Br. Repl., P2, SD, Deck 6, Super. 4, Sub. 5, 1957)

ENV: NA consultation letters to Tribes 5/8/23. Constraints to Rdwy 8/25/23. ARS to SHPO 1/31/24, response 2/28/24. Rev constraints to Rdwy 1/30/24.

SUR: CSUR 100%. UAV-LiDAR acquired 2/9/23. Feature extraction 100%. Plan mapping 100%.

DSUR: U&D 100%. DSUR to Rdwy 10/27/23.

PSUR: Existing ROW to ROW 11/20/23.

RDWY: No Floodplain SP req'd. Traffic & Mat req 5/8/23. T.O. to CON 7/13/23. Early Coord meeting held 8/15/23. 30% Plans rec'd from CON 2/9/24. 30% Plans rev'd & ret'd to CON 2/21/24. PFI held 4/16/24.

BR: (SWP)

MAT: Soil Survey % AC & RV to Rdwy 7-10-23

RAILROAD INFO: No RR involvement 1/5/24

LEGISLATIVE DISTRICTS: US House (4); AR House (52); AR Senate (5)

Other Federal-Aid & State Jobs

080678 Browns & Porter Creeks Strs. & Apprs. (S)

Hwy. 28

(Yell) (urb) (1.05 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	50%	20%	75%	15%	15%	5%	35%	NA	
TARGET DATE		Feb 22	Oct 22	Jan 23	Mar 22	Aug 23	Feb 24	SCHEDULED DATE: 2026 STIP FFY: 2025			
END DATE		Oct 21	Mar 23		Jun 22						

TYPE WORK: Replace 2 bridges.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 1,200 ADT.

BRIDGE INFO: 02225 (90.90, Br. Repl., NP, Deck 9, Super. 8, Sub. 7, 1952); 02226 (91.55, Br. Repl., NP, Deck 9, Super. 9, Sub. 7, 1952)

ENV: Tribal consultation letters sent 8/17/21. ARPA permit req to USACE 10/12/21. ARS to SHPO 11/2/21, response 11/3/21. Env constraints to BR & Rdwy 3/11/22. Coop Agency letter to USACE 3/16/22. 2023 Acoustic Surveys: 2 rounds of 2023 acoustic surveys were reqd, positive MLE obtained for MYSE & MYSO in June, potential MYSO call during vetting. Second round found no MYSE, MYSO, or PESU. Positive MLE MYGR & MYLU.

SUR: CSUR 100%. Aerial photo 5/14/21. DSUR to Rdwy 10/27/21.

DSUR: NTP to Con 6/29/21. Add'l DSUR req'd 7/21/22 to Rdwy 9/21/22.

PSUR: 17 certs. NTP to Con 3/31/22. PSUR to ROW 6/16/22. Add'l ROW to ROW 9/29/22. Add'l PSUR (3 trs) req'd 10/3/23 to ROW 12/21/23.

RDWY: Floodplain SP req'd. Traffic & MAT req 5/17/21. DSUR rec'd 10/27/21. Early Coord Meeting held 5/19/22. Prelim layouts to ROW & ENV 6/26/22. BR req 6/23/22. Add'l Survey req 7/21/22. DDD apprvd 7/25/22. Hyd Anal Complete to BR 6/16/22. Add'l Survey rec'd 9/21/22. ROW & UTIL rqmts to ROW 3/14/23. RDWY info to ENV 3/14/23.

ROW: C.O. Plans 80% (10 trs.) AUI 9/23/21, UFI 5/27/22; Plans to 4 utils 3/16/23.

BR: (CMW) Layout 50%.

MAT: Soil Survey %AC & RV to Rdwy 7-10-23

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (54); AR Senate (5)

Other Federal-Aid & State Jobs

030594 Hwy. 29 Flood Damage Repairs (Hempstead Co.) (S)

Hwy. 29

(Hempstead) (pickering) (0.04 mi.) (Non-APHN) (Major Collector) /ER/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	90%	100%	75%	100%	20%	100%	35%	NA	
TARGET DATE		Feb 23	May 23	Jun 23		Jan 24	Nov 24	SCHEDULED DATE: 01-2025			
END DATE		Mar 23	Jun 23	Sep 23	Mar 23	Nov 23					

CRITICAL NOTES: Emergency Relief funding must be obligated by Jan. 2025.

TYPE WORK: Replace 2 box culverts

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: ER-0029(36)

BACKGROUND INFO: Project programmed on 1/6/22.

GENERAL: 260 ADT.

BRIDGE INFO: M0717 (81.53, Br. Repl., NP, Deck 6, Super. 6, Sub. 7, 1961)

ENV: NA consultation letters to tribes 1/19/23. PIF to SHPO 8/3/23, response 9/1/23. T1CE apprvd 9/7/23.

SUR: CSUR 100%. UAV-LiDAR acquired 12/28/22. Aerial photo flown 1/4/23. LiDAR feature extraction 100%.

Photogrammetry 100% U&D 100%. DSUR to Rwdy 3/3/23. DSUR on add'l str to Rwdy 5/19/23.

PSUR: Existing ROW to ROW 3/8/23. Add'l land ties and existing ROW to ROW 5/19/23.

RDWY: Floodplain SP reqd. Traffic, Mat, Prelim ROW, & Prelim Env req 1/6/23. Avg Running Speed req 4/14/23. Prelim

Layout to ROW & ENV 4/26/23. Site 2 ROW & UTIL rqmts to ROW 5/12/23. Hyd anal complete to BR 5/25/23. ROW &

UTIL rqmts to ROW 6/5/23. LRFD req to BR 6/8/23. RDWY info to ENV 7/24/23. DDD apprvd 8/17/23. 90% Plans rec'd from CON 12/29/23. 90% Plans to Est 1/30/24. FFI req 2/7/24. Plans cert by HYD 2/15/24.

ROW: Plans 100% (5 trs). Auth Rec'd 9/15/23. 5/5 apprs made & apprvd. 5 options & 5 paid. AUI & UFI 4/7/22, Plans to 2 utils 7/14/23. plans to 1 addt'l util 11/21/23. 2/3 est rec'd, 1/3 WO issued, C.O. filed 11/14/23.

BR: 2 RCBC. Rec'd. Final Plans 1/15/24 & 2/8/24.

MAT: R-Value to RDWY 1/9/23

RAILROAD INFO: No RR involvement 2/6/24

SIR: Traffic sent 1/23/23.

LEGISLATIVE DISTRICTS: US House (4); AR House (88); AR Senate (3)

030603 Wolf Creek Str. & Apprs. (S)

Hwy. 29

(Pike) (hdr) (Non-APHN) (Major Collector) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	5%	10%	75%			0%	35%	NA	
TARGET DATE			Aug 24	Aug 24	Mar 24	Apr 25	Dec 25	STIP FFY: 2025			
END DATE		Jan 24			Apr 24						

TYPE WORK: Replace 1 structure

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0055(36)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.

GENERAL: 550 ADT.

BRIDGE INFO: 03422 (59.50, Br. Repl., NP, SD, Deck 5, Super. 4, Sub. 6, 1961)

ENV: EPD. NA consultation letters to Tribes 5/16/23. Env constraints to BR & Rwdy 12/22/23.

SUR: Aerial photo flown 1/23/23. CSUR 100%. UAV-LiDAR acquired 4/11/23. Feature extraction 100%. Plan mapping 100%.

DSUR: U&D 100%. DSUR to Rwdy 1/10/24.

PSUR: Existing ROW to ROW 4/16/24.

RDWY: No Floodplain SP Req'd. Traffic & Mat req 5/8/23. T.O. to CON 4/17/24.

BR: (JYP)

RAILROAD INFO: No RR involvement 2/6/24

LEGISLATIVE DISTRICTS: US House (4); AR House (89); AR Senate (3)

Other Federal-Aid & State Jobs

030592 Bodcau Creek & Relief Strs. & Apprs. (S)

Hwy. 32

(Hempstead) (bridgefarmer) (0.74 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	30%	50%	75%		5%	5%	35%	NA	
TARGET DATE		Feb 22	Jan 24	Apr 24	Mar 22	Oct 24	Apr 25	SCHEDULED DATE: 11-2025 STIP FFY: 2024			
END DATE		Mar 22	Feb 24		Feb 22						

TYPE WORK: Replace 2 bridges, Raise Grade

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0029(34)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21. Project renamed on 8/11/22.

GENERAL: 650 ADT.

BRIDGE INFO: M0745 (70.28, Br. Repl., NP, SD, Deck 6, Super. 4, Sub. 5, 1963); M0746 (70.25, Br. Repl., NP, Deck 6, Super. 6, Sub. 6, 1963)

ENV: EPD. NA consultation letters to tribes 10/25/21. ARS to SHPO 10/26/21, response 10/28/21. Env constraints to BR & Rdwy 11/12/21. Rev constraints to BR & RDWY 9/14/22. ARS addendum to SHPO 10/21/22, response 11/7/22. PIF to SHPO 1/9/23, response 1/18/23. NA consultation to Quapaw & Osage. 2022 Bat Survey Results: No T&E bats captured.

SUR: CSUR 100%. UAV-LiDAR acquired 1/4/22, 12/20/22. LiDAR mapping 100%. U&D 100%.

DSUR: DSUR to Rdwy 3/11/22. Add'l DSUR req'd 9/9/22, 11/3/22 to Rdwy 2/22/23.

PSUR: Existing ROW to ROW 2/28/22. Existing ROW extended 11/27/23.

RDWY: Floodplain SP req'd. Traffic & MAT req 5/17/21. T.O. to CON 2/16/22. DSUR rec'd 3/11/22. Early Coord Meeting Held 7/26/22. Add'l surv req 9/9/22. 30% plans rec'd from CON 9/28/22. Add'l Hyd surv req 11/3/22. Add's DSUR rec'd 2/22/23. 30% rev'd & ret'd to CON 11/16/23. Rev 30% rec'd from CON 6/15/23. 30% rev'd & ret'd to CON 8/11/23. Rev 30% req'd due to scope change. Rev. 30% submittal 10/10/23. Rdwy Info to Env 12/6/23. DDD apprvd 12/11/23. ROW & Util to ROW 2/9/24.

ROW: AUI 10/5/21, UFI 3/9/23.

BR: (SWP)

MAT: Soil Survey %AC to Rdwy 8/24/2021.

RAILROAD INFO: No RR involvement 11/22/22.

LEGISLATIVE DISTRICTS: US House (4); AR House (88); AR Senate (3)

Other Federal-Aid & State Jobs

101100 Hwy. 34 Str. & Apprs. (Greene Co.) (S)

Hwy. 34

(Greene) (coll) (Non-APHN) (Major Collector) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%		20%	75%		5%	0%	35%	NA	
TARGET DATE		Dec 23	Apr 24	Apr 24	Jan 24	Oct 24	Apr 25	SCHEDULED DATE: 05-2025 STIP FFY: 2025			
END DATE		Jun 23			Sep 23						

TYPE WORK: Replace 1 structure

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0028(69)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.

GENERAL: 360 ADT.

BRIDGE INFO: M3221 (24.31, Br. Repl., P0, SD, Deck 4, Super. 4, Sub. 5, 1969)

ENV: EPD. NA consultation letters to Tribes 8/17/23. Constraints to Rdwy 8/22/23. ARS to SHPO 2/8/24, response 3/1/24.

SUR: Aerial photo flown 1/5/23. CSUR 100%. UAV-LiDAR acquired 5/3/23. Feature extraction 100%.

DSUR: U&D 100%. DSUR to Rdwy 6/19/23.

PSUR: Existing ROW to ROW 9/12/23.

RDWY: Floodplain SP req'd. Traffic & Mat req 5/8/23. DSUR rec'd 6/19/23. Early Coord Meeting held 8/15/23.

ROW: AUI 9/27/23

BR: (CMW)

MAT: soil survey %AC & RV to Rdwy 7-10-23

RAILROAD INFO: No RR involvement 2/7/23

LEGISLATIVE DISTRICTS: US House (1); AR House (1); AR Senate (21)

070526 Hwy. 35 Str. & Apprs. (Cleveland Co.) (S)

Hwy. 35

(Cleveland) (con) (Non-APHN) (Major Collector) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		70%		5%			5%	0%	35%	NA	
TARGET DATE		Sep 24	Mar 25	Mar 25	Oct 24	Dec 25	Aug 26	STIP FFY: 2026			
END DATE											

TYPE WORK: Replace 1 structure

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0013(24)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.

GENERAL: 560 ADT.

BRIDGE INFO: M0798 (44.89, Br. Repl., P2, SD, Deck 5, Super. 4, Sub. 6, 1956)

ENV: EPD

SUR: Aerial photo flown 1/27/23. CSUR 100%. UAV LiDAR acquired 1/30/24. Feature extraction 100%. Plan mapping 100%.

DSUR: U&D 40%.

RDWY: No Floodplain SP req'd. Traffic & Mat req 5/8/23.

ROW: AUI 7/25/23

MAT: soil survey %AC & RV to Rdwy 6-29-23

RAILROAD INFO: No RR involvement 2/6/24

LEGISLATIVE DISTRICTS: US House (4); AR House (93 & 96); AR Senate (1)

Other Federal-Aid & State Jobs

050418 Cache River Relief Str. & Apprs. (S)

Hwy. 37

(Jackson) (half) (0.59 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	95%	100%	75%	100%	45%	95%	CON	NA	NA
TARGET DATE		Dec 19	Jun 20	Jun 20		Aug 22	Apr 23	SCHEDULED DATE: 01-2025 STIP FFY: 2024			
END DATE		Dec 19	Sep 20	Apr 20	Jan 20	May 22					

CRITICAL NOTES: Special Clearing SP for bats; Tree clearing prohibited March 15 – November 15

TYPE WORK: Replace 1 bridge.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0034(51)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 190 ADT.

BRIDGE INFO: 02901 (50.14, Br. Repl., P2, Deck 6, Super. 5, Sub. 7, 1954)

ENV: EPD. Constraints to RDWY, SURV, & BR 1/22/19. ARS to SHPO 2/20/20, response 2/21/20. PIF to SHPO 4/2/20, response 4/7/20. T3-CE apprvd 4/9/20. NW23 permit to USACE 11/10/20, issued 6/24/22. 2023 Acoustic Bat Survey Results: No MYSO or MYSE detected. MYGR, PESU likely.

SUR: Aerial photo flown 12/22/15. CSUR 100%. NTP to CON 9/17/19. DSUR to Rwdy 12/20/19.

PSUR: Existing ROW to ROW 01/29/20. ROW staking req'd 9/29/21 to ROW 10/29/21.

RDWY: Floodplain SP req'd. DSUR rec'd 12/20/19. Traffic & Mat req 12/17/19. DSUR rec'd 12/20/19. T.O to CON 1/7/20.

Kick-Off Meeting held 1/24/20. Des Criteria apprvd 2/26/20. Loc & Des Doc apprvd 4/15/20. 30% Plans rec'd from CON 5/7/20. 30% Plans rev'd & ret'd to CON 5/22/20. 60% Plans rec'd from CON 7/20/20. 60% Plans rev'd & ret'd to CON 8/4/20. S.S. req 7/20/20. Rev 60% Plans rec'd from CON 9/1/20. ROW & UTIL req'mts to ROW 9/2/20. RDWY Info to ENV 9/2/20. Rev 60% Plans rev'd & ret'd to CON 9/16/20. FI held 3/30/21. 90% Plans rec'd from CON 1/10/23. FFI held 1/13/23. Plans to EST 1/12/23. 90% plans rev'd & ret'd to CON 3/1/23. Plans cert by CON 3/20/23. 100% Plans rec'd from CON 3/20/23. 100% Plans to EST 3/20/23.

ROW: C.O. Plans by Half 90% (2 trs). 90% plans rec'd from CON 5/20/21 & 6/14/21; ret'd 6/15/21. PRWC held x/x/21. 2 Options & 2 Paid. Initial Auth Rec'd 6/2/21. AUJ 10/3/19, UFI 12/16/20. Plans to 6 utils 1/27/21; 6/6 est rec'd, 2 utils no involvement, 1 util no conflict, 2/3 WO issued, 2/6 adj. complete. C.O. filed 5/3/22.

BR: (JYP) Layout 95%. Rec'd. 90% plans 1/12/23 & 5/16/23. Ret'd. comments 90% Plans 1/25/23 & 5/16/23. Prelim. Info. to Env. 10/22/20. Rec'd. Final Plans 3/20/23. Ret'd. comments on Final Plans 4/17/23 & 7/14/23.

MAT: Soil Survey by Consult. Subsurf Invest. Consult report to Br 8/4/2021.

RAILROAD INFO: No RR involvement 1/8/24.

SIR: STIP Traffic data to ENV on 1/7/19.

LEGISLATIVE DISTRICTS: US House (1); AR House (39); AR Senate (10)

Other Federal-Aid & State Jobs

050476 Hwy. 37 Strs. & Apprs. (S)

Hwy. 37

(Jackson) (m.baker) (0.13 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	100%	100%	75%	100%	50%	100%	100%	NA	
TARGET DATE		May 21	Nov 21	Nov 21	Sep 21	Aug 22	Jul 24	SCHEDULED DATE: 06-2024 STIP FFY: 2023			
END DATE		May 21	Dec 21	Jan 22	Jun 21	Feb 24					

TYPE WORK: Replace 2 structures with R.C Box Culverts.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 640-980 ADT.

BRIDGE INFO: M0830 (41.89, Br. Repl., NP, SD, Deck 6, Super. 6, Sub. 4, 1930); M0831 (51.56, Br. Repl., NP, Deck 6, Super. 6, Sub. 5, 1925)

ENV: EPD. Env constraints to Rdwy & BR 7/23/21. Tribal consultation letters sent 9/20/21. ARS to SHPO 10/5/21,

response 10/6/21. PIF to SHPO, response 11/5/21. T3CE apprvd 1/5/22. 2023 Bat Survey Results: No T&E species

SUR: 05x147-M0830. CSUR 100%. Aerial photo 1/6/20. DSUR to Rdwy 5/19/21. Add'l DSUR (M0829) to Rdwy 5/18/22.

PSUR: Existing ROW to ROW 6/17/21. Centerline extended 5/20/22. ROW staking req'd 4/5/23 to ROW 4/13/23.

RDWY: No Floodplain SP req'd. Traffic & Mat req 5/17/21. DSUR rec'd 5/19/21. NTP to CON 8/10/21. T.O. to CON 9/1/21. Des Criteria apprvd 9/1/21. Early Coord Meeting held 9/8/21. 30% Plans rec'd from CON 9/16/21. 30% Plans rev'd & ret'd to CON 10/15/21. 60% Plans rec'd from CON 11/15/21. 60% Plans rev'd & ret'd to CON 12/9/21. ROW & UTIL reqmts to ROW 12/14/21. RDWY Info to ENV 12/14/21. Loc & Des Doc apprvd 1/10/22. 90% Plans rec'd from CON 4/29/22. Plans to EST 4/29/22. FFI held 5/2/22. 90% Plans rev'd & ret'd to CON 7/24/23. Final Plans rec'd from CON 9/15/23.

ROW: C.O. Plans 90% (4 trs). Initial Auth Rec'd 3/2/22. 4/4 apprs made & apprvd; 4 Option & 4 paid. AUI 8/11/21, UFI 9/17/21; Plans to 3 utils 4/28/22; 1 util no adjustment, 3/3 est rec'd, 2/2 WO issued. C.O. filed 2/28/2024.

BR: RCBC. Rec'd. Final Plans 9/15/23.

MAT: Soil Survey %AC to Rdwy 8/24/2021.

RAILROAD INFO: No RR involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (38 & 39); AR Senate (10)

110831 Hwy. 42 Slide Repairs (Cross Co.) (S)

Hwy. 42

(Cross) (4.65 mi.) (Non-APHN) (Major Collector) /ER/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

CRITICAL NOTES: Emergency Relief funding must be obligated by March 2025.

TYPE WORK: Slide Repair

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: Project programmed on 2/5/24.

GENERAL: 290 ADT.

RAILROAD INFO: No RR Involvement 2/8/24

LEGISLATIVE DISTRICTS: US House (1); AR House (37); AR Senate (10)

Other Federal-Aid & State Jobs

110713 Drainage Ditch & Sugar Creek Strs. & Apprs. (S)

Hwys. 42 & 163

(Cross) (art) (0.54 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	85%	100%	75%	100%	50%	100%	100%	NA	NA
TARGET DATE		Jul 20	Jan 21	Jan 21		Mar 24	Jun 24	SCHEDULED DATE: 09-2024 STIP FFY: 2023			
END DATE		Aug 20	Apr 21	Feb 21	Sep 20	Feb 24					

TYPE WORK: Replace 2 structures with R.C. Box Culverts.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 290-300 ADT.

BRIDGE INFO: 03575 (60.31, Br. Repl., P3, Deck 7, Super. 7, Sub. 6, 1963); 04046 (45.78, Br. Repl., P1, SD, Deck 5, Super. 3, Sub. 5, 1962)

ENV: EPD. Constraints to BR, RDWY & SUR 2/19/19. Tribal coord letters sent 5/20/19. ARS to SHPO 6/13/19; response 6/19/19. PIF to SHPO 11/2/20. T3-CE apprvd 2/23/21.

SUR: Aerial photo flown 12/11/18. CSUR 100%. NTP to Con 4/23/20. DSUR to Rdwy 8/10/20.

PSUR: Existing ROW to ROW 9/17/20. PSUR (4certs) rqd 1/27/23 to ROW 3/29/23. ROW staking req'd 9/20/23 to ROW 10/27/23.

RDWY: No Floodplain SP rqd. Traffic & MAT req 10/11/19. DSUR rec'd 8/10/20. Early Coord Meeting held 9/29/20. Hyd Anal complete to BR 1/25/21. Prelim Layouts to ROW & ENV 1/29/21. Des Criteria apprvd 2/5/21. Loc & Des Doc apprvd 2/24/21. RDWY Info to ENV 4/13/21. ROW & UTIL rqmts to ROW 4/30/21. PFI held 6/1/21. LRFD req to BR 6/9/22. FFI rqd 1/24/23. FFI held 1/30/23.

ROW: C.O. Plans 90% (9 Trs). Rec'd auth 9/24/21. 8/8 apprs made & apprvd; 8 Options; 8 paid & 1 condemned - Poss. date 2/28/2024. 0/1 Res relo moved. AUI & UFI 2/24/21; Plans to 3 utils 6/8/21; 3/3 est rec'd, 3/3 WO issued, 1/3 adj complete.

BR: (TMG) RCBC Plans complete 10/16/23.

MAT: Soil Survey %AC to Rdwy 10/14/19.

RAILROAD INFO: No RR involvement 2/5/24

SIR: STIP Traffic data sent to ENV on 1/7/2019.

LEGISLATIVE DISTRICTS: US House (1); AR House (37); AR Senate (10)

Other Federal-Aid & State Jobs

090664 Flint Creek Str. & Apprs. (S)

Hwy. 43

(Benton) (crafton tull) (0.6 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	60%	20%	75%		10%	5%	35%	NA	
TARGET DATE		Sep 23	Mar 24	Jun 24	Oct 23	Mar 25	Dec 25	SCHEDULED DATE: 01-2026 STIP FFY: 2026			
END DATE		May 23			Nov 23						

TYPE WORK: Replace 1 bridge.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.

GENERAL: 2,900 ADT.

BRIDGE INFO: 03072 (55.44, Br. Repl., P3, SD, Deck 5, Super. 4, Sub. 5, 1958)

ENV: ARS to SHPO 7/6/23, response 7/19/23. Env constraints to Rdwy 7/26/23. NA consultation letters to Tribes 8/14/23. ARS addendum to SHPO 8/21/23, response 9/5/23. revised constraints to Rdwy 9/18/23.

SUR: CSUR 100%. Aerial photo flown 2/16/23. UAV-LiDAR acquired 2/16/23. Feature extraction 100%. Photogrammetry 100%.

DSUR: U&D 100%. DSUR to Rdwy 5/5/23. Add'l DSUR req'd 10/10/23 to Rdwy 12/12/23.

PSUR: Existing ROW to ROW 11/7/23.

RDWY: Floodplain SP req'd. Traffic & Mat req 5/8/23. DSUR rec 5/5/23. Early Coord Meeting held 5/18/23. T.O. to CON 7/27/23. Add'l Survey req 10/10/23. 60% Plans rec'd from CON 3/5/24.

ROW: UFI 4/26/2023

BR: (JYP) Bridge. Layout 75%.

MAT: soil survey %AC & RV to Rdwy 6-29-23

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (3); AR House (17); AR Senate (35)

110749 Little Cypress Bayou Str. & Apprs. (S)

Hwy. 44

(Desha) (half) (0.15 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	60%	10%	75%		15%	5%	35%	NA	
TARGET DATE			Feb 24	May 24		Jan 25	Sep 25	STIP FFY: 2026			
END DATE		Jul 23	Feb 24		Jul 23						

TYPE WORK: Replace 1 structure w/ R.C. Box Culvert

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0021(58)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.

GENERAL: 160 ADT.

BRIDGE INFO: M3972 (82.50, Br. Repl., NP, SD, Deck 7, Super. 7, Sub. 4, 1975)

ENV: NA consultation letters to Tribes 10/11/23. Env constraints to Rdwy 2/28/24.

SUR: CSUR 100%. UAV-LiDAR acquired 1/9/23. Feature extraction 100%.

DSUR: U&D 100%. DSUR to Rdwy 7/7/23.

PSUR: Existing ROW to ROW 7/11/23.

RDWY: No Floodplain SP req'd. Traffic & Mat req 5/8/23. T.O. to CON 6/27/23. Early Coord Meeting held 7/13/23. DSUR rec'd 7/7/23. 30% plans rec'd from CON 8/4/23. DDD apprvd 8/21/23. 60% Plans rec'd from CON 10/9/23. ROW &

UTIL rqmts to ROW 2/5/24. PFI sched 2/28/24. RDWY Info to ENV 2/8/24

ROW: AUI/UFI 4/27/2023; Planns to 3 utils 4/3/2024

MAT: soil survey %AC & RV to Rdwy 7-10-23

RAILROAD INFO: No RR involvement 2/6/24

LEGISLATIVE DISTRICTS: US House (1); AR House (62); AR Senate (8)

Other Federal-Aid & State Jobs

040792 Hwy. 45 Strs. & Apprs. (S)

Hwy. 45

(Sebastian) (urb) (0.89 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	95%	100%	100%	100%	45%	100%	100%	NA	NA
TARGET DATE		Aug 19	Mar 20	Mar 20		May 23	May 24	SCHEDULED DATE: 06-2024 STIP FFY: 2023			
END DATE		May 19	Apr 20	Apr 20	Jul 19	Aug 23					

TYPE WORK: Replace 2 structures w/ bridges & 1 existing structure w/ an R.C Box Culvert.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0065(56)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 1,100-2,700 ADT.

BRIDGE INFO: 00881 (46.48, Br. Repl., P2, SD, Deck 5, Super. 4, Sub. 6, 1958); M3123 (68.24, Br. Repl., NP, SD, Deck 6, Super. 4, Sub. 5, 1968); M3124 (45.68, Br. Repl., P1, SD, Deck 5, Super. 4, Sub. 4, 1968)

ENV: EPD. Constraints to BR, RDWY & SUR 2/7/19. Tribal Consultation letters sent 5/7/19. ARS to SHPO 6/4/19; response 6/6/19. PIF to SHPO 11/20/19, response 11/25/19. T3-CE apprvd 4/2/20. NW14 req to USACE 7/22/21, issued 9/22/21. 2022 Acoustic Bat Survey Results: No MYSO or MYSE detected. PESU likely.

SUR: CSUR 100%. Aerial photo flown 3/21/19. DSUR to Rdwy/BR 5/15/19. Add'l DSUR req'd 11/6/20 to Rdwy 12/23/20. Add'l DSUR (house locate on tract 13) req'd 9/15/21 to ROW 1/7/22.

PSUR: Existing ROW to ROW 7/02/19. ROW staking req'd 11/23/21 IP.

RDWY: Floodplain SP req'd. DSUR rec'd 5/15/19. T.O. to CON 5/30/19. Traffic & MAT req 5/30/19. Des Criteria apprvd 10/18/19. Early Coord Meeting held 2/13/20. Hyd Anal complete to BR 2/21/20. Prelim Layout to ROW & ENV 2/24/20. Soil Survey req 2/24/20. Loc & Des Doc apprvd 4/6/20. ROW reqmts to ROW 4/30/20. RDWY Info to ENV 4/30/20. UTIL reqmts to ROW 5/15/20. Rev ROW & UTIL reqmts to ROW 11/6/20. Add'l Survey req 11/6/20. FI held 1/14/21. DDD apprvd 1/26/22. LRFD req to BR 9/7/23. Plans cert by HYD 3/19/24. FFI held 3/22/24.

ROW: C.O. Plans 90% (21 trs). Initial Auth Rec'd 6/2/21. 20/20 apprs made & apprvd; 18 Options; 18 Paid & 3 to be Condemned. Est 2 PPO rels. AUI 3/6/19, UFI held 3/20/20. Plans to 5 utils 2/11/21; 5/5 Est Rec'd.,3/5 WO issued, 1/5 adj complete, 2 Auth,

BR: (TMG) Layout 100%. Final Info to Env. 6/16/22. RCBC Plans 100% 9/15/23. BR Plans 100% 9/22/23.

MAT: Soil Survey to Rdwy 9/8/2020. Subsur Invest to Br 8/17/2021.

RAILROAD INFO: No RR involvement 1/5/24

SIR: STIP Traffic data sent to ENV on 1/7/2019.

LEGISLATIVE DISTRICTS: US House (4); AR House (47 & 52); AR Senate (5)

Other Federal-Aid & State Jobs

040793 Ditch at L.M. 18.699 Str. & Apprs. (S)

Hwy. 45

(Sebastian) (art) (0.43 mi.) (APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	100%	100%	75%	100%	45%	100%	100%	NA	
TARGET DATE		Nov 20	Jun 21	Apr 22	Dec 20	Oct 22	Jul 24	SCHEDULED DATE: 07-2024 STIP FFY: 2023			
END DATE		Nov 20	Jul 21	Jul 22	Apr 21	Oct 23					

TYPE WORK: Replace 1 structure with R.C. Box Culvert.

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18. Project renamed on 1/25/22.

GENERAL: 6,700 ADT.

BRIDGE INFO: 00879 (55.79, Br. Repl., P2, Deck 5, Super. 5, Sub. 5, Hist., 1942)

ENV: Hist Br process reqd. Tribal coord letters sent 5/20/19. Env Constraints to Rdwy 10/3/19. ARS to SHPO 7/29/20, response 7/30/20. Br Marketing Exemption letter to SHPO 4/14/21, response 4/22/21. PIF to SHPO 8/3/21, response 8/4/21. MOA to SHPO 1/26/22, response 1/31/22. executed MOA to SHPO 5/31/22. T3CE apprvd 7/28/22. NW14, no pcn. 2022 Bat Survey Results: No bats captured.

SUR: Aerial photo flown 11/20/15, 3/21/19, 4/9/19. CSUR 100%. DSUR to Rdwy 11/4/20.

PSUR: 14 certs. PSUR to ROW 4/14/21. ROW staking (tract 4) req'd 3/17/23 to ROW 4/27/23.

RDWY: Floodplain SP reqd. Traffic & MAT req 11/21/19. DSUR rec'd 11/4/20. Early Coord Meeting held 2/2/21. Prelim Layouts to ROW & ENV 3/11/21. Hyd Anal complete to BR 4/29/21. Prelim BR req 6/7/21. ROW & UTIL rqmts to ROW 7/30/21. RDWY Info to ENV 7/30/21. Des Criteria apprv'd 8/2/21. Rev Rdwy Info to ENV 4/20/22. FI held 4/20/22. DDD apprv'd 5/6/22. Loc & Des doc appvd 8/30/22. LRFD to BR 4/18/23. FFI & TMP held 6/16/23. Plans to EST 6/12/23. Plans to Hyd for cert 7/25/23. Plans cert by HYD 8/17/23.

ROW: C.O. Plans 90% (4 trs). Initial Auth Rec'd 9/6/22. 4/4 apprs made & apprvd. 3 options; 3 paid & 1 Condemned. UFI on 3/17/21; Plans to 9 utils 8/13/21; 7/9 est rec'd, 1/9 WO issued; 7 utils no adjustment. C.O. filed 10/20/23.

BR: (CMW)1 RCBC. RCBC Plans complete 7/7/23.

MAT: Soil Survey %AC to Rdwy 11/26/19.

RAILROAD INFO: No RR involvement 11/21/22.

LEGISLATIVE DISTRICTS: US House (3); AR House (47); AR Senate (5)

Other Federal-Aid & State Jobs

040713 Hwy. 71 – Hwy. 255 (Ft. Smith) (S)

Hwy. 45

(Sebastian) (urb) (2.83 mi.) (APHN) (Urban Major Collector) /HIP/State/Local/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	95%	100%	100%	85%	25%	100%	100%	95%	TBD
TARGET DATE		Mar 18	Jan 19	Mar 19	May 18	May 24	Apr 26	SCHEDULED DATE: 06-2024 STIP FFY: 2024			
END DATE		Apr 18	May 19	May 20	Jun 18						

TYPE WORK: Widen from 2 lanes to 5 lanes w/ curb & gutter; Pavement type: Asphalt.

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

FAP NUMBER: STPC-9150(33)

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 4/1/16.

GENERAL: 5,600-18,000 ADT. 040416 combined into this project.

ENV: Tribal consultation sent 11/20/18. Constraints to RDWY 1/2/19. RTA for 5 properties to SHPO 3/5/19; conc 0 eligible rec'd 3/6/19. PIF to SHPO 4/23/19. SHPO response 4/25/19. PI held 8/27/19, Grace Community Church, 4001 Brooken Hill Dr., Fort Smith, AR. PIF addendum to SHPO 4/27/20, response 5/1/20. Add'l tribal consultation 5/7/20. T3-CE apprvd 5/7/20. NW14, no pcn. 2022 Bat Survey Results: No bats captured.

LP: City of Fort Smith & Sebastian Co. to provide a total of \$5.1M in local funds (\$4M City, \$1.1M Co.). \$100,000 of Co. commitment was from previous STP-City job. Agreement to City & Co. 6/30/17. Partnering agreement executed 8/7/17. Req for 10% partnering deposit (\$880,000) via letter 5/8/19 (includes monies for Jobs 040713 & 040716). Deposit rec'd 6/7/19. Supp. Agreement letter to realign southern portion & drop a portion of Hwy. 45 to Co. 12/30/19. Resolution executed 1/21/20. Executed supp. Agreement letter returned 1/28/20. Supp. Agreement letter to reduce City commitment to \$3,737,500 to City 3/26/21. Executed supp. Agreement letter returned 4/12/21.

SUR: Aerial photo flown 6/08/16. CSUR 100%. Photogrammetry 100%. U&D 100% to Rwdy 4/24/18. Add'l DSUR req'd 11/20/19, 100% to Rwdy 12/18/19. Add'l DSUR req'd 6/21/21 to Rwdy 8/26/21.

PSUR: 46 certs. PSUR to ROW 6/7/18. Add'l PSUR req'd 3/13/20 to ROW 5/14/20. ROW staking req'd 11/23/20 to ROW 1/6/21. Rev Cert. 41 to ROW. ROW re-stake req'd (trs 37, 38 & 39) 7/9/21 to ROW 7/22/21. ROW re-stake (tr 16) req'd 8/19/21 to ROW 8/27/21. ROW re-stake (tr. 38) req. 2/1/24 IP. ROW re-stake (tr. 32) req'd 2/9/24 to ROW 2/26/24.

RDWY: No Floodplain SP req'd. DSUR rec'd 4/24/18. Prelim Layout to ROW & ENV 11/15/18. Traffic, TMs, FWDs & Soil Survey req 11/15/18. Prelim Layouts to RR Coord 11/16/18. Traffic Signal warranted at Geren & Planters Rds. Des Criteria apprvd 5/8/19. RDWY Info to ENV 5/23/19. ROW rqmts to ROW 5/31/19. FI held 8/27/19. UTIL rqmts to ROW 8/9/19. Add'l Survey req 11/20/19. Add'l Survey rec'd 12/18/19. Rev ROW & UTIL rqmts to ROW 2/28/20. Rev RDWY Info to ENV 3/23/20. Loc & Des Doc apprvd 5/8/20. LRFD req to BR 9/16/20. RUC req 12/21/20. Rev Des Criteria apprvd 1/28/21. Plans to EST 2/17/21. 90% Plans to RR Coord 2/17/21. FFI held 3/2/21. Add'l Survey req 6/21/21. Add'l Survey DSUR rec'd 8/26/21. Rev LRFD req to BR 10/6/21. Rev ROW & UTIL rqmts to ROW 10/6/21. Rev ROW rqmts to ROW 11/4/21.

ROW: Plans 90% (42 trs). Auth Rec'd 12/21/20. 42/42 apprs made & apprvd; 27 Options; 27 paid, 5 Condemned - Poss. date 3/17,2023 & 11 to be condemned. 1/1 PPO moved. AUI held 1/30/18, UFI held 8/8/19; Plans to 10 utils 4/13/20, 11/18/21; 8/10 utils est rec'd, 2 utils no adj., 1 AUTH, 1/8 WO.

BR: (TMG) 4 Box Culverts. Box Culvert plans 100% on 1/8/21. 10/6/21 Rec'd. Rev'd. RCB IOM.

MAT: Soil Survey to Rwdy 6/19/19.

RAILROAD INFO: RR Involvement two at-grades w/ FSR, DOT440543E & DOT#440546A (FSRR leases both lines from UP). Site review w/ Patriot & UP 5/3/23. Patriot sent letter 7/17/23 denying req widening & instead req overpass at Northern location.

SIR: TMs sent to RDWY 12/17/18. Traffic data to RDWY 11/27/2018. FWD to RDWY 12/21/18.

LEGISLATIVE DISTRICTS: US House (3); AR House (76); AR Senate (27)

Other Federal-Aid & State Jobs

040866 Baron Fork & Fly Creek Strs. & Apprs. (S)

Hwy. 45

(Washington) (fre) (1.17 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	80%	95%	75%	35%	15%	85%	100%	NA	
TARGET DATE		May 21	May 22	May 22	Sep 21	Jan 23	Aug 23	SCHEDULED DATE: 01-2025 STIP FFY: 2024			
END DATE		May 21	May 22	Jul 22	Jun 21						

TYPE WORK: Replace 2 bridges & 1 non-bridge length structure with Box Culvert; Overlay with shoulder widening between bridges.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 1,300 ADT.

BRIDGE INFO: 03096 (65.62, Br. Repl., NP, SD, Deck 4, Super. 4, Sub. 5, 1957); 03097 (66.98, Br. Repl., NP, SD, Deck 4, Super. 4, Sub. 4, 1957)

ENV: Tribal consultation letters sent 9/2/21. ARS to SHPO 10/25/21, response 10/26/21. Env constraints to BR & Rdwy 11/30/21. Rev constraints to BR & Rdwy 5/27/22. VPI held 5/26/22 - 6/10/22. CRS to SHPO 7/7/22, response 7/14/22. T3CE apprvd 7/27/22. CRS addendum to SHPO 7/25/23, response 8/22/23. NW27 to USACE 8/11/23. 2023 Acoustic Bat Survey Results: MYGR detected; No MYSO, MYSE or PESU detected. T3 re-eval apprvd 8/30/23.

SUR: 04x098-03096, 04x219-03097. CSUR 100%. Aerial photo 11/8/19. DSUR to Rdwy 5/27/21. Add'l DSUR req'd 10/11/21 to Rdwy 1/12/22.

PSUR: Existing ROW to ROW 6/29/21. PSUR to ROW 8/25/23.

RDWY: Floodplain SP req'd. Traffic & MAT req 5/17/21. DSUR rec'd 5/27/21. Add'l Survey req 10/11/21. Early Coord Meeting held 10/14/21. Prelim Layouts to ROW & ENV 4/15/22. Hyd anal complete to BR 4/12/22. DDD apprvd 4/26/22. ROW rqmts to ROW 5/31/22. RDWY Info to ENV 5/31/22. UTIL Rqmts to ROW 8/3/22. FI held 8/17/22. Rev DDD apprvd 1/5/23. Rev DDD apprvd 1/5/23. Rev ROW & UTIL rqmts to ROW 2/21/23.

ROW: Fee Plans 90% (5 trs). Initial Auth Rec'd 9/6/22. 3/5 apprs made & apprvd, 1 option, UFI 5/11/22; Plans to 3 utils 9/14/22; 2/3 Est rec'd.

BR: (TMG) Layout 95%. Prelim. Info to Env. 11/23/22.

MAT: Soil Survey %AC to Rdwy 8/24/21. Sent to BR 9/5/23

RAILROAD INFO: No RR involvement 1/5/24.

LEGISLATIVE DISTRICTS: US House (3); AR House (24); AR Senate (35)

Other Federal-Aid & State Jobs

101065 Marmaduke – South (Sel. Secs.) (S)

Hwy. 49

(Greene) (art) (5.96 mi.) (APHN) (Minor Arterial) /CAP-2/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	45%	5%	75%			0%	50%	NA	YES
TARGET DATE		Jan 23	Nov 23	May 24	Feb 23	May 25	May 26	SCHEDULED DATE: 07-2026 STIP FFY: 2025			
END DATE		May 23	Dec 23		Mar 23						

TYPE WORK: Widen from 2 to 5 lanes, taper down to 3 lanes in town.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0028(70)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 5/6/22.

GENERAL: 5,800 ADT.

BRIDGE INFO: 03083 (73.04, Br. Repl., NP, Deck 7, Super. 7, Sub. 7, 1961); 03084 (71.33, Br. Repl., NP, Deck 7, Super. 7, Sub. 7, 1961); 03085 (67.08, Br. Repl., NP, Deck 7, Super. 7, Sub. 6, 1961); 03086 (69.52, Br. Repl., NP, Deck 7, Super. 7, Sub. 7, 1961); M0064 (86.39, Br. Repl., NP, Culv. 6, 1961)

ENV: NA consultation letters to Tribes 10/16/23. Env Constraints to Rdwy 12/5/23.

SUR: Partial DSUR under 100632. Photogrammetry & CSUR 100% under 100633. Aerial photo flown 1/5/22. Rev mapping complete 5/19/23.

DSUR: U&D 100%. DSUR to Rdwy 5/26/23. Add'l DSUR req'd 8/11/23 to Rdwy 9/22/23.

PSUR: 76 certs. NTP to Con 12/21/22. PSUR to ROW 3/9/23.

RDWY: Floodplain SP reqd. Traffic & Soil Survey req 3/10/23. DSUR rec'd 5/26/23. Add'l Survey 8/11/23. Early Coord Meeting held 8/30/23. Prelim Layouts to ROW & ENV 9/5/23. Add'l Survey rec'd 10/11/23. DDD apprvd 11/17/23.

Prelim req to BR12/4/23. ROW rqmts to ROW 12/15/23. RDWY Info req to Env 12/18/23. UTIL rqmts to ROW 1/26/24.

Soil Survey rec'd 2/22/24. Hyd Anal complete to BR 3/28/24 & 4/11/24.

ROW: Plans 10% (56trs)

RAILROAD INFO: RR involvement w/ UPRR. Project runs parallel to tracks 10/5/22

LEGISLATIVE DISTRICTS: US House (1); AR House (1); AR Senate (21)

Other Federal-Aid & State Jobs

100633 Paragould – North (S)

Hwy. 49

(Greene) (art) (2.29 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%	100%	85%	95%	75%	90%	50%	100%	100%	NA	TBD
TARGET DATE		Apr 20	Nov 20	Jan 21		Apr 24	Oct 24	SCHEDULED DATE: 07-2024 STIP FFY: 2024			
END DATE		Feb 20	Nov 20	Apr 21	Apr 20						

TYPE WORK: Widen from 2 to 4 lanes with painted median. Pavement type: Asphalt.

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

FAP NUMBER: STPF-0028(60)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/21/05. Project renamed on 11/27/18, 8/8/19 & 8/13/19.

GENERAL: 5,800 ADT.

BRIDGE INFO: 02459 (76.41, Br. Repl., NP, Deck 6, Super. 6, Sub. 5, 1947); 02460 (76.48, Br. Repl., NP, Deck 7, Super. 5, Sub. 5, SC, 1947)

ENV: Env Constraints to BR & RDWY 9/22/20. ARS to SHPO 1/19/21, response 1/20/21. PIF to SHPO 2/1/21, response 2/9/21. T3 CE apprvd 4/15/21. CR clearance memo to file 4/12/23. 2022 Bat Survey Results: No bats captured.

SUR: CSUR 100% Recon Aerial Photo 2/6/13. Aerial photo flown 1/21/19. Photogrammetry 100%. DSUR under 100632. Add'l DSUR req'd 9/8/21 to Rdwy 10/11/21. ROW re-stake req'd 2/23/23 to ROW 3/2/23.

PSUR: 39 certs. PSUR to ROW 4/22/20. Add'l PSUR (1 rev, 1 add'l) req'd 7/6/22 to ROW 7/25/22. ROW staking req'd 10/17/22 90%. Add'l PSUR (1 req, 1 rev) req'd 10/25/22 to ROW 11/9/22. Add'l DSUR (tract 23 bldg) to ROW 12/30/22. ROW re-stake (tract 18) for septic line req'd 1/24/23. ROW re-stake req'd 2/23/23.

RDWY: Floodplain SP req'd. Traffic, TMs & MAT req 10/17/19. DSUR rec'd 2/11/20. Prelim Layout to ROW & ENV 9/15/20. Prelim Layout to RR Coord 9/16/20. Early Coord Meeting held 9/22/20. HYD Anal complete to BR 10/14/20. ROW & UTIL rqmts to ROW 11/30/20. 50% Plans to RR Coord 11/30/20. RDWY Info to ENV 12/9/20. FI held 1/26/21. Des Criteria apprvd 2/19/21. Loc & Des Doc apprvd 4/27/21. Add'l Survey req 9/8/21. Rev ROW & UTIL rqmts to ROW 6/21/22. Signal not warranted at Hwy. 49 & Co. Rd. 518-849, Hwy. 49 & Co. 523-835 & Hwy. 49 & Co. Rd 845 inters. FFI req'd 1/31/24. Plans cert by HYD 3/25/24.

ROW: Plans by NTB (90%) (46 Trs). Initial Auth Rec'd 5/4/22. 46/46 apprs made & apprvd; 44 options & 44 paid. 1/3 res & 7/8 PPO rels moved. UFI 12/10/20; Plans to 6 utils 3/29/21, plans to 1 add'l util 12/19/23; 7/7 est rec'd, 2 utils no adj., 2/5 WO issued, 2/5 util adj. complete, 1 utils auth.

BR: (JYP) 2 Bridges. Layouts 100%. Final Info to Env. 3/16/23. Plans complete 2/20/24.

MAT: Soil Survey %AC to Rdwy 10/28/19. Subsurf Invest sent to BR 11/30/22.

RAILROAD INFO: No RR Involvement 2/16/24; 9/26/23 realigned roadway outside RR ROW

SIR: TMs sent to RDWY 11/19/19.

LEGISLATIVE DISTRICTS: US House (1); AR House (1 & 31); AR Senate (21)

Other Federal-Aid & State Jobs

100882 Hwy. 49/Hwy. 91 Inters. Impvts. (Jonesboro) (S)

Hwy. 49

(Craighead) (fre) (NHS) (Urban Principal Arterial) (4LG)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	30%	100%		5%	75%		5%	NA	TBD		TBD
TARGET DATE		Aug 16			Feb 17						
END DATE		Aug 16			Feb 17						

TYPE WORK: Project Development for Intersection Improvements

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/4/16. Funding removed on 12/4/17.

GENERAL: 31,000 ADT.

SUR: Aerial photo flown 1/14/16, 5/16/19. Photogrammetry 100%. DSUR updated 5/16/19.

DSUR: CSUR 100%. DSUR to Rdwy 8/15/16.

PSUR: 10 certs. NTP to CON 12/12/16. PSUR to ROW 2/7/17.

ROW: AUI 10/5/16.

RAILROAD INFO: No RR involvement 11/30/22.

LEGISLATIVE DISTRICTS: US House (1); AR House (32 & 36); AR Senate (20)

100836 Hwy. 351 South – Hwy. 91 (Jonesboro) (S)

Hwy. 49

(Craighead) (URB) (1.26 mi.) (NHS) (Urban Principal Arterial) (4LG)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	30%	100%		5%	75%			NA	TBD		TBD
TARGET DATE		Jun 17			Aug 17						
END DATE		Jun 17			Jul 17						

TYPE WORK: Major Widening

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/4/16. Funding removed on 12/4/17.

GENERAL: 23,000-40,000 ADT.

SUR: Aerial photo flown 1/14/16. DSUR under 100882. Photogrammetry 100%. DSUR to Rdwy 6/2/17.

DSUR: CSUR 100%. U&D 100%.

PSUR: 25 certs. PSUR to ROW 7/24/17. Add'l PSUR req'd 5/11/20 to ROW 5/26/20.

RDWY: DSUR rec'd 6/2/17.

RAILROAD INFO: No RR involvement 11/30/22.

LEGISLATIVE DISTRICTS: US House (1); AR House (32 & 36); AR Senate (20)

Other Federal-Aid & State Jobs

100879 Hwy. 49/Parker Rd. Inters. Impvts. (Jonesboro) (S) Hwy. 49

(Craighead) (fisherarnold) (0.27 mi.) (NHS) (Urban Principal Arterial) (4LG) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%	100%	70%	100%	75%	80%	45%	NA	TBD	65%	TBD
TARGET DATE		Apr 17	Feb 19	Apr 19	Jun 17	Mar 24	Aug 24	SCHEDULED DATE: 11-2024 STIP FFY: 2023			
END DATE		Mar 17	Aug 19	Apr 19	Apr 17						

TYPE WORK: Grading, widening, storm drainage, curb & gutter, sidewalk & intersection improvements. Add 3rd NB thru lane on Hwy. 49, add a 2nd EB left-turn lane on Parker Rd., Add a 2nd SB left-turn lane on Hwy. 49, separate the WB thru & left-turn movements on Parker Rd., add a 2nd EB travel lane on Parker Rd., and add a 2nd EB thru lane to the west leg of Parker Rd.

WORK ZONE POLICY: Significant.

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/4/16.

GENERAL: 22,000 ADT.

ENV: ENV by CON. SHPO conc recd 9/12/17. PI held 12/7/2017. Draft T3 CE under review 1/24/18; cmts to CON 2/8/18. T3 CE apprvd 4/30/19. NWP14 recvd 8/24/17.

LP: City consultant to handle design & cost to count towards 2016-2020 STIP partnering commitment. Resolution & Agreement w/ City executed 6/20/18.

SUR: Aerial photo flown 1/10/16.

DSUR: CSUR 100%. U&D 100%. DSUR to Rdwy 3/8/17. Add'l DSUR 100%. Add'l DSUR req'd 3/29/19 100%, to City 4/05/19. Add'l DSUR (sign) req'd 8/23/22 to ROW 8/30/22. PSUR (3 add'l certs, 1 rev.) req'd 10/19/23, 10/25/23.

PSUR: 19 certs. PSUR to ROW 4/26/17. Add'l PSUR to ROW 9/14/17. 3 add'l trs req'd 10/24/18 to ROW 10/30/18. ROW staking req'd 7/18/22 to ROW 8/10/22. 3 add'l certs, 1 rev. to ROW 12/07/23. ROW re-stake trs 1 & 2 req'd 1/10/24 to ROW 2/2/24.

RDWY: No Floodplain SP req'd. DSUR rec'd 3/8/17. 30% Plans rec'd from CON 12/18/17. 30% Plans rev'd & ret'd to CON 2/5/18. Rev 30% Plans rec'd from CON 5/8/18, 8/20/18, & 10/1/18. TMP Meeting held 5/30/18. Rev 30% Plans rev'd & ret'd to CON 6/12/18 & 9/10/18. 30% Plans rev'd & ret'd to CON 11/6/18. Des Criteria apprvd 12/6/18. 60% Plans rec'd from City's Con 3/4/19. FI req 3/4/19. 60% Plans rev'd & ret'd to City's Con 4/12/19. RDWY Info to ENV 4/19/19. Loc & Des Doc apprvd 5/15/19. Rev 60% Plans from City's Con 7/15/19. ROW & UTIL rqrmts to ROW 8/6/19. Rev 60% Plans rev'd & ret'd to CON 9/26/19. RUC req 6/7/22.

ROW: Fee. By CON. Plans 90% (12 trs). Plans rev'd & ret'd to CON 10/28/20. Initial Auth Rec'd 6/29/20. 12/12 apprs made & apprvd; 9 Options & 8 paid. AUI 2/14/17. UFI 3/8/18. Plans to 7 Utils 8/12/19; 7/7 Utils est rec'd, 1/7 WO Issued.

RAILROAD INFO: No RR involvement 2/16/24

SIR: TMs sent to RDWY 4/25/2019.

LEGISLATIVE DISTRICTS: US House (1); AR House (38); AR Senate (20)

Other Federal-Aid & State Jobs

110807 Hwys. 49/64 Inters. Impvts. (Fair Oaks) (S)

Hwys. 49 & 64

(Cross) (fisher-arnold) (APHN) (Minor Arterial) /STBGP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	30%	50%	75%		10%	NA	100%	NA	
TARGET DATE		Dec 21			Jan 22			STIP FFY: 2024			
END DATE		Aug 21			Sep 21						

CRITICAL NOTES: On hold due to pending RCEP Grant.

TYPE WORK: Intersection Improvements.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0019(56)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21. Project renamed on 3/22/22.

GENERAL: 1,200-4,100 ADT.

ENV: Tribal consultation letters sent 8/31/21. Env constraints to Rdwy 10/15/21. ARS to SHPO 6/15/22, response 6/29/22. PIF to SHPO 6/30/22, response 7/6/22.

SUR: Aerial photo 3/8/21. CSUR 100%. DSUR to Rdwy 8/13/21. Add'l DSUR req'd 8/25/22 to Rdwy 9/16/22.

PSUR: 6 certs. PSUR to ROW 9/22/21.

RDWY: No Floodplain SP req'd. MAT, Traffic, & TMs req 9/8/21. NTP to CON 10/7/21. T.O. to CON 11/1/21. 30% Plans rec'd from CON 1/5/22. Rev scope rec'd 8/4/22. Add'l DSUR req 8/25/22. 30% Plans rec'd from CON 12/5/22.

ROW: UFI 4/14/2022.

MAT: Soil Survey % AC to Rdwy 3/16/2022.

RAILROAD INFO: RR involvement at UPRR 787524L, MP 172.00, Fair Oaks, Jonesboro Sub., Cross Co., D1 12/1/21. PE Agreement executed 1/27/22.

LEGISLATIVE DISTRICTS: US House (1); AR House (37); AR Senate (10)

Other Federal-Aid & State Jobs

110708 Arkansas Midland RR Str. & Apprs. (Helena-West Helena) (S)

Hwy. 49

(Phillips) (m.baker) (0.3 mi.) (NHS) (Urban Principal Arterial) (4LG) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	90%	100%	75%	100%	30%	95%	35%	90%	
TARGET DATE		Jul 20	Aug 21	Nov 21	Aug 20	Nov 22	May 23	SCHEDULED DATE: 02-2025 STIP FFY: 2023			
END DATE		Aug 20	Oct 21	Jan 22	Mar 21	Jan 24					

TYPE WORK: Replace 1 bridge.

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

FAP NUMBER: NHPP-9200(9)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18. Project renamed on 12/20/22.

GENERAL: 3,500 ADT.

BRIDGE INFO: 03260 (76.36, Br. Repl., NP, SD, Deck 5, Super. 5, Sub. 3, 1961)

ENV: Tribal consultation sent 5/21/19. ARS to SHPO 5/28/19; response 5/30/19. constraints to RDWY 10/2/20. PIF to SHPO 9/28/21, response 9/30/21. Ph I VPI held 10//21 - 10/18/21 @ www.ardot.gov/publicmeetings T1CE apprvd 1/21/22.

SUR: Aerial photo flown 3/19/19. CSUR 100%. DSUR to RdwY 8/27/20.

PSUR: 1 cert. PSUR to ROW 3/2/21.

RDWY: Floodplain SP req'd. Traffic & Mat req 10/23/19. T.O to CON 7/7/20. DSUR rec'd 8/27/20. Early Coord Meeting held 9/24/20. Des Criteria appv'd 11/30/20. 30% Plans rec'd from CON 3/4/21. 30% Plans rev'd & ret'd to CON 3/25/21. TMs req 5/17/21. RDWY Info to ENV 8/3/21. 60% Plans rec'd from CON 9/1/21. FI held 9/27/21. 60% Plans rev'd & ret'd to CON 10/4/21. ROW rqmts to ROW 10/4/21. UTIL rqmts to ROW 7/26/22. 90% Plans rec'd from CON 3/1/24. 90% Plans to RR Coord 3/7/24.

ROW: Fee By ARDOT. Plans 90% (2 trs). Initial Auth Rec'd 5/10/22. 2/2 apprs made;2/2 apprvd;2 Options & 2 paid. AUI held 3/16/20, UFI 12/3/20; Plans to 7 utils 10/7/21; 6/7 util est rec'd, 1 utils No involvement, 2 utils No Conflict, 2/4 WO issued.

BR: (SWP) Layout 95%. Rec'd. 90% Plans 10/31/23. Ret'd. 90% comments 1/8/24. Rec'd. 100% Plans 3/1/24.

MAT: Soil Survey %AC to RdwY 10/28/19.

RAILROAD INFO: RR Involvement overpass of AKMD DOT# 425162D, MP 336.50, Helena Sub. No ROW acq.

Necessary per ROW Div 1/8/24. Final plans submitted to the RR 3/8/24. Final Plans submitted 3/8/24 & rev & sent 3/12/24 for RR review & appvl.

LEGISLATIVE DISTRICTS: US House (1); AR House (62); AR Senate (9)

Other Federal-Aid & State Jobs

110812 Hwy. 49 Mississippi River Bridge Deck Rehab. (S)

Hwy. 49

(Phillips) (m.baker) (NHS) (Urban Principal Arterial) (4LG) /NHPP/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	NA	65%	50%	NA	NA	NA	5%	NA	NA	
TARGET DATE								SCHEDULED DATE: 2024 STIP FFY: 2023			
END DATE											

TYPE WORK: General & Structural Repairs, Deck Replacement, Polymer Overlay

WORK ZONE POLICY: Significant.

FAP NUMBER: HIPFCS-C0VD(4)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 9/13/21.

GENERAL: 3,500 ADT.

BRIDGE INFO: 02899 (41.80, Dk. Repl., Poly. Ovly., NP, SD, Deck 4, Super. 4, Sub. 5, Hist., 1961)

ENV: CR clearance to file 1/20/22. CR letter to SHPO 1/25/22, response 2/22/24. addendum response 3/6/24.

RDWY: RUC req 10/11/21. NTP to CON 10/20/21. T.O. to CON 11/9/21. 60% Plans rec'd from CON 1/12/22. TMP held 3/3/22. 60% Plans Rev'd & Ret'd to CON 3/15/22.

BR: (SWP) Rec'd. Draft Insp Report from Con on 12/30/22. HBM Ret'd. Insp Report comments 1/20/23. Rec'd. Final Br. Insp Report 2/23/23. Rec'd. Final Rev'd. Recom. Report 1/30/24.

RAILROAD INFO: No RR involvement 11/22/22.

LEGISLATIVE DISTRICTS: US House (1); AR House (62); AR Senate (9)

110814 Hwy. 49 Mississippi River Bridge Painting (S)

Hwy. 49

(Phillips) (NHS) (Urban Principal Arterial) (4LG) /NHPP/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		NA		50%	NA	NA	NA	0%	NA	NA	
TARGET DATE								SCHEDULED DATE: 2025 STIP FFY: 2023			
END DATE											

TYPE WORK: Paint one structure.

WORK ZONE POLICY: Significant.

FAP NUMBER: HIPFCS-C0VD(5)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 9/13/21.

GENERAL: 3,500 ADT.

BRIDGE INFO: 02899 (41.80, Paint, NP, SD, Deck 4, Super. 4, Sub. 5, Hist., 1961)

ENV: CR clearance to file 9/22/21.

RAILROAD INFO: No RR involvement 11/22/22.

LEGISLATIVE DISTRICTS: US House (1); AR House (62); AR Senate (9)

Other Federal-Aid & State Jobs

110717 N.E. St. Francis Co. Strs. & Apprs. (S)

Hwys. 50, 75 & 357

(St. Francis) (HDR) (0.74 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	90%	100%	75%	65%	15%	95%	100%	NA	NA
TARGET DATE		Jul 20	Apr 21	Apr 21		May 24	Oct 24	SCHEDULED DATE: 11-2024 STIP FFY: 2023			
END DATE		Jul 20	Jul 21	May 21	Oct 20						

TYPE WORK: Replace 1 bridge, 1 bridge with R.C. Box Culvert & Mill/Polymer overlay 1 bridge.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0068(47)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 60-120 ADT.

BRIDGE INFO: 03832 (60.31, Poly. Ovly., P2, Deck 7, Super. 7, Sub. 6, 1965); M3331 (35.14, Br. Repl., P0, SD, Deck 5, Super. 4, Sub. 4, 1972); M3912 (43.69, Br. Repl., P1, SD, Deck 6, Super. 6, Sub. 4, 1975)

ENV: EPD. Constraints to BR, RDWY & SUR 2/19/19. Tribal coord letters sent 5/20/19. ARS to SHPO 5/30/19. PIF to SHPO 1/27/21, response 1/29/21. Rev constraints to RDWY 3/25/21. T1-CE apprvd 5/27/21. NW14, no pcn.

SUR: Aerial photo flown 12/11/18. NTP to Con 4/2/20. CSUR 100%. Add'l DSUR rqd 3/22/21 to Rwdy 4/16/21.

PSUR: Existing ROW to ROW 10/1/20. ROW staking rqd 7/8/22 to ROW 7/22/22 to ROW 8/5/22. Rev. PSUR rqd 11/13/22 (RR ROW str. 03832) to ROW 12/08/22.

RDWY: Floodplain SP req'd. DSUR rec'd 7/31/20. Mat & Traffic req 10/8/20. Hyd Anal complete to BR 3/9/21. Early Coord Meeting held 3/2/21. Add'l Survey req 3/22/21. Prelim Layouts to ROW, ENV & TPP 3/31/21. Des Criteria apprvd 5/12/21. RDWY Info to ENV 7/28/21. ROW & UTIL rqmts to ROW 7/28/21. 50% Plans to RR Coord 7/28/21. Rev DDD apprvd 1/5/22. Rev ROW & UTIL rqmts to ROW 1/7/22. Rev 50% Plans to RR Coord 1/7/22. 60% Plans rec'd from CON 4/13/22. FI req 4/13/22. 60% Plans rev'd & ret'd to CON 7/11/22. 90% Plans rec'd from CON 9/15/23. FFI req 9/18/23. Final Plans rec'd from CON 10/20/23.

ROW: C.O. - Plans 90% (6 trs). Initial Auth Rec'd 2/24/22. 6/6 apprs made & apprvd. 3 options & 3 paid. AUI 9/17/20, UFI 7/6/21; Plans to 4 utils 2/15/22, 1/4 WO issued.

BR: (TMG) Layout 95%. Rec'd. 90% Plans 9/15/23. Ret'd. 90% Comments 10/2/23. Rec'd. Final Plans 10/20/23.

MAT: Subsurf Invest 100%. %AC & RV to Rwdy 10/12/20

RAILROAD INFO: RR Involvement per UPRR at DOT# 600704R (Str. #03832), MP 23.62, Brinkley Sub (at-grade) ditch parallel to UP tracks on Hwy 357. (NO RR Coord on Str M3912 & M3331) SP sent 9/5/23. MCL rec'd & sent 3/21/24; RR Coord complete

SIR: STIP Traffic data sent to ENV on 1/7/2019.

LEGISLATIVE DISTRICTS: US House (1); AR House (63); AR Senate (9)

Other Federal-Aid & State Jobs

070439 26th St. – Hwy. 67 (Pine St.) (Arkadelphia) (S)

Hwy. 51

(Clark) (urb) (1.41 mi.) (APHN) (Urban Principal Arterial) /STBGP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	80%	100%	75%	100%	60%	NA	100%	80%	RQD
TARGET DATE		Jun 18	Jan 19	Sep 20	Aug 18	Feb 24	Apr 25	SCHEDULED DATE: 04-2025 STIP FFY: 2023			
END DATE		Jun 18	Apr 19	Oct 20	Jul 18	Mar 24					

TYPE WORK: Widen to three 12' lanes with sidewalks.

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

FAP NUMBER: STPSC-9013(9)

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/4/16.

GENERAL: 7,000-11,000 ADT.

ENV: Constraints to RDWY 9/12/18. Tribal consultation sent 11/6/18. PI held Tuesday, June 4, 2019 from 4:00-7:00 pm, First Presbyterian Church, 1220 Pine St, Arkadelphia. PIF to SHPO 6/13/19; response 6/20/19. Draft EA to FHWA 5/28/20, apprvd 6/16/20. EA review req to Statewide Clearinghouse 6/18/20. Virtual Loc & Des PHg WebEx event held 8/12/20 5:30-6:30 @ www.ardot.gov FONSI issued 10/27/20. NW14, no pcn.

LP: Hwy. 51 from I-30 to Hwy. 67 will be dropped upon completion of the Arkadelphia bypass. City resolution executed 1/6/15. Partnering resolution & agreement to City 2/3/20. Agreement executed 10/5/21. OBU & HBU donated ROW. Supplemental agreement w/ County, OBU & HSU sent 12/3/21. Supplemental agreement executed 4/8/22.

SUR: Aerial photo flown 1/13/16. CSUR 100%. U&D 95%. Photogrammetry 100%.

DSUR: DSUR to Rdwy 7/5/18. Add'l DSUR req'd 4/15/19 (pipe inverts) to Rdwy 5/6/19.

PSUR: 126 certs. PSUR to ROW 7/26/18. 6 add'l certs req'd 10/16/19 to ROW 11/07/19. ROW staking req'd 4/21/21 to ROW 5/13/21. Add'l PSUR req'd 7/27/21 (1 cert) to ROW 7/29/21. Rev PSUR to ROW 12/13/21. Add'l PSUR (1 tract) req'd 8/17/22 to ROW 8/22/22. ROW re-stake (trs 16,17) req'd 9/29/22 to ROW 12/20/22.

RDWY: Floodplain SP req'd. DSUR rec'd 7/5/18. Prelim Prints to ROW & ENV 8/3/18. Traffic, TMs, FWDs & Soil Survey req 8/3/18. Early Coord Meeting held 8/27/18. Hyd Anal complete to BR 2/6/19. Des Criteria apprvd 1/10/19. Add'l Survey req 4/15/19. ROW rqmts to ROW 4/22/19. RDWY Info to ENV 5/24/19. FI held 6/4/19. UTIL rqmts to ROW 8/8/19. Rev ROW rqmts to ROW 8/8/19. TMs for 16th & Pine req 8/22/19. Signal not warranted at Hwy. 51/16th St. inters. Rev ROW & UTIL rqmts to ROW 4/17/20 & 4/28/22. Loc & Des Doc apprvd 11/5/20. RUC req 5/4/22 & 4/10/24.

ROW: Plans by Bridgefarmer 90% (102 trs) - Initial Auth Rec'd 12/9/20. 102/102 apprs made & apprvd; 83 options & 82 paid & 20 Condemned - Poss. Date 3/7/24. 6/6 Res, 11/11 Bus, & 3/3 PPO rels moved. UFI 8/9/18; Plans to 6 utils 8/14/19 & 7 utils 4/22/20; 7/7 Utils est rec'd, 7/7 utils WO issued, 1/7 adj complete.

MAT: Soil Survey to Rdwy 11/9/18.

RAILROAD INFO: No RR involvement; track approx .75 miles east 2/5/24

SIR: TMs to RDWY 10/5/18. FWD to RDWY 10/8/18. TMs to RDWY 11/1/19.

LEGISLATIVE DISTRICTS: US House (4); AR House (90); AR Senate (3)

Other Federal-Aid & State Jobs

070573 I-30 Str. & Apprs. (Hwy. 53) (S)

Hwy. 53

(Clark) (bridgefarmer) (0.28 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	50%	100%	50%	45%	15%	5%	35%	NA	
TARGET DATE		Dec 21	Jul 22	Mar 23	Jan 22	Dec 23	Jun 24	SCHEDULED DATE: 08-2025 STIP FFY: 2024			
END DATE		Dec 21	Nov 22	Mar 23	Jan 22						

TYPE WORK: Replace 1 bridge.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 540 ADT.

BRIDGE INFO: 03813 (87.36, Br. Repl., NP, Deck 5, Super. 6, Sub. 6, 1966)

ENV: Tribal consultation letters sent 8/17/21. Env constraints to BR, RDWY, ROW 11/23/21. ARS to SHPO 2/3/23, response 2/23/23. CRS to SHPO 2/23/23, response 3/2/23. T1CE apprvd 3/9/23. VPI sched 5/8-5/22/23.

SUR: CSUR 100%. DSUR to Rdwy 12/17/21. Add'l DSUR req'd 10/21/22 to Rdwy 2/10/23, 4/1/23.

PSUR: 8 certs. Existing ROW to ROW 1/26/23. PSUR req'd (6 trs) to ROW 3/27/23. ROW staking req'd 8/18/23 to ROW 9/14/23.

RDWY: No Floodplain SP req'd. Traffic & MAT req 5/17/21. T.O. to CON 12/9/21. DSUR rec'd 12/17/21. Early Coord Meeting held 2/8/22. DDD apprvd 4/26/22. Rdwy Info to Env 8/10/22. 50% plans rec'd from CON 9/23/22. Add'l survey req'd 10/21/22. ROW & Util reqmts to ROW 11/1/22. 50% plans rev'd & ret'd to CON 2/2/23. Add'l DSUR rec'd 2/10/23. Add'l DSUR rec'd 3/31/23.

ROW: Plans 90% (5 trs). Initial Auth Rec'd 5/9/23. 5/5 apprs made & apprvd, 3 options & 2 paid. UFI 11/28/22; Plans to 11 Utils. 1/13/23, 2 utils no conflict, 4/9 utils est rec'd.

BR: (SWP) Layout 80%.

MAT: Soil Survey %AC to Rdwy 8/24/21.

RAILROAD INFO: No RR involvement 11/22/22.

LEGISLATIVE DISTRICTS: US House (4); AR House (89); AR Senate (3)

Other Federal-Aid & State Jobs

030527 Hwy. 53 Strs. & Apprs. (Lafayette Co.) (S)

Hwy. 53

(Lafayette) (garver) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	95%	95%	75%	95%	20%	90%	100%	NA	NA
TARGET DATE		May 20	Nov 20	Nov 20		Apr 22	Jan 23	SCHEDULED DATE: 05-2026 STIP FFY: 2023			
END DATE		May 20	Dec 20	Jan 21	Aug 20						

TYPE WORK: Replace 2 bridges and 1 bridge with R.C. box Culvert.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0037(40)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18. Project renamed on 6/15/21.

GENERAL: 740 ADT.

BRIDGE INFO: M0992 (57.89, Br. Repl., NP, Deck 5, Super. 5, Sub. 5, 1964); M0993 (56.76, Br. Repl., P3, Deck 6, Super. 5, Sub. 6, 1964); M0994 (59.22, Br. Repl., P3, Deck 6, Super. 5, Sub. 7, 1964)

ENV: EPD. Tribal consultation sent 2/20/19. Constraints to BR, RDWY & SUR 2/26/19. ARS to SHPO 9/29/20, response 9/29/20. CRS to SHPO 1/14/21, response 1/22/21. T1-CE apprvd 1/25/21. NW14 req to USACE 6/27/22. 2022 Acoustic Bat Survey Results: No MYSO or MYSE detected. PESU likely.

SUR: Aerial photo flown 1/29/16. CSUR 100%.

DSUR: NTP to Con 03/11/20. DSUR to Rdwy 5/29/20. Add'l DSUR req'd 10/13/20 to Rdwy 11/12/20.

PSUR: Existing ROW to ROW 8/27/20. ROW staking req'd 11/18/22 to ROW 2/10/23.

RDWY: No Floodplain SP req'd. T.O. to CON 9/26/19. Traffic & Mat req 10/11/19. DSUR rec'd 5/29/20. Early Coord Meeting held 7/23/20. 30% Plans rec'd from CON 10/5/20. Add'l Survey req 10/13/20. 30% Plans rev'd & ret'd to CON 10/15/20. Des Criteria apprvd 10/19/20. Site 1 60% Plans rec'd from CON 10/30/20. Site 1 ROW & UTIL reqmts to ROW 10/30/20. Add'l DSUR rec'd 11/12/20. Site 2 ROW & UTIL reqmts to ROW 12/17/20. RDWY Info to ENV 12/18/20. FI req 12/18/20. Site 2 60% Plans rec'd from CON 12/16/20. Site 2 60% Plans rev'd & ret'd to CON 3/4/21. Field Insp held 10/27/21. 90% plans rec'd from CON 7/29/22. FFI held 8/9/22. 90% to Est 8/9/22. 90% plans rev'd & ret'd to CON 8/12/22.

ROW: C.O. By ARDOT. Plans 90% (10 trs) - Initial Auth Rec'd 10/13/21. 10 Options & 10 paid. AUI held 3/23/20, UFI 11/5/20; Plans to 3 utils 3/23/21; 4/4 est rec'd, 2 utils No conflict.

BR: (SWP) Layout 95%, Rec'd. 90% plans 7/22/22.

MAT: Soil Survey %AC to Rdwy 10/14/19.

RAILROAD INFO: No RR involvement 11/30/22.

SIR: STIP Traffic data sent to ENV on 1/7/2019.

LEGISLATIVE DISTRICTS: US House (4); AR House (98); AR Senate (3)

Other Federal-Aid & State Jobs

050447 Calico Creek Str. & Apprs. (Calico Rock) (S)

Hwy. 56

(Izard) (urb) (APHN) (Minor Arterial) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		95%		5%				0%		NA	
TARGET DATE		Mar 24	Sep 24	Dec 24	May 24	Aug 25	Apr 26	STIP FFY: 2026			
END DATE											

TYPE WORK: Replace 1 structure
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0033(33)
BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.
GENERAL: 2,700 ADT.
BRIDGE INFO: 02100 (55.33, Br. Repl., P4, SD, Deck 4, Super. 4, Sub. 6, 1941)
ENV: NA consultation letters to Tribes 8/17/23. Env constraints to Rdwy 10/26/23.
SUR: Aerial photo flown 4/12/19. CSUR 100%. UAV LiDAR acquired 5/22/23. Feature extraction 100% plan mapping 100%.
DSUR: U&D 100%.
PSUR: 22 certs.
RDWY: Floodplain SP req'd. Traffic, TMs, & Mat req 5/9/23.
RAILROAD INFO: No RR involvement 1/8/24.
LEGISLATIVE DISTRICTS: US House (1); AR House (27); AR Senate (23)

050475 Little Piney Creek Str. & Apprs. (S)

Hwy. 56

(Izard) (urb) (0.18 mi.) (APHN) (Minor Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	95%	100%	75%	80%	30%	100%	100%	NA	
TARGET DATE		May 21	Oct 21	Feb 22	Sep 21	Apr 24	Oct 24	SCHEDULED DATE: 07-2024 STIP FFY: 2024			
END DATE		May 21	May 22	Jul 22	Sep 21						

TYPE WORK: Replace 1 structure with R.C Box Culvert.
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0033(29)
BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.
GENERAL: 1,000 ADT.
BRIDGE INFO: M3313 (42.17, Br. Repl., P0, SD, Deck 6, Super. 3, Sub. 4, 1971)
ENV: Env constraints to Rdwy 7/23/21. Tribal consultation letters sent 9/8/21. ARS to SHPO 5/13/22, response 5/16/22. PIF to SHPO 6/15/22, response 6/21/22. T3CE apprvd 7/14/22. Ph. I VPI held 7/25-8/8/22 @ www.ardot.gov/publicmeetings. 2023 Bat Survey Results: 1 MYGR
SUR: 05x149-M3313. CSUR 100%. DOP 2/19/20. UAV LiDAR DOP 1/28/21. LiDAR feature extraction 100%. DSUR to Rdwy 5/19/21.
PSUR: 7 certs. PSUR to ROW 9/16/21.
RDWY: No Floodplain SP req'd. Traffic & MAT req 5/17/21. DSUR rec'd 5/19/21. Prelim Layouts to ROW & ENV 9/9/21. Hyd Anal complete to BR 9/23/21 & 2/21/24. Des Criteria apprvd 11/15/21. ROW & UTIL rqmts to ROW 5/6/22. RDWY info to ENV 5/6/22. PFI & TMP held 7/19/23. LRFD req to BR 8/15/23, 2/21/24. Plans to EST 12/12/23. FFI req 12/13/23. FFI held 12/15/23.
ROW: Plans 90% (10 trs). Initial Auth Rec'd 9/19/22. 10/10 apprs made & apprvd. 10 options & 4 paid. AUI 7/16/21; Plans to 4 utils 8/12/22; 3/4 Est., 1 util no conflict, 1 util no involvement.
BR: (TMG) RC Box Culvert Plans complete 9/29/23.
MAT: Soil Survey %AC to Rdwy 8/9/2021.
RAILROAD INFO: No RR involvement 1/8/24.
LEGISLATIVE DISTRICTS: US House (1); AR House (27); AR Senate (23)

Other Federal-Aid & State Jobs

090558 Sulphur Springs – Decatur (Passing Lane) (S)

Hwy. 59

(Benton) (bridgefrmr) (1.18 mi.) (APHN) (Minor Arterial) /STBGP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	100%	100%	75%	100%	60%	NA	100%	NA	
TARGET DATE		Sep 19	Mar 20	Nov 20		Mar 23	Jun 24	SCHEDULED DATE: 09-2024 STIP FFY: 2023			
END DATE		Nov 19	Sep 20	Nov 20	Dec 19	Jul 23					

TYPE WORK: One SB Passing Lane; CLRS

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18. Project renamed on 10/18/19, 11/15/19 & 8/24/20.

GENERAL: 5,800-6,600 ADT.

ENV: tribal letters sent 2/20/20. Env Constraints to BR & RDWY 6/19/20. ARS to SHPO 7/15/20, response 7/16/20. PIF to SHPO 7/16/20, response 7/24/20. VPI held 9/17/20-10/02/20. T3 CE apprvd 11/4/20. 2020 Bat Survey Results: No T&E bats captured. MYGR likely

SUR: Aerial photo flown 4/9/19, 7/23/19, 8/6/19, 11/8/19. Pics available. CSUR 100%. Photo mapping 100%.

DSUR: DSUR 100% to Rdwy 11/20/19. Add'l DSUR req'd 02/27/20.

PSUR: 29 certs. PSUR to ROW 12/19/19.

RDWY: No Floodplain SP req'd. Passing Lane Locations apprvd 5/8/19. Traffic & TMs req 10/11/19. Soil Survey req 10/14/19. DSUR rec'd 11/20/19. T.O. to CON 11/26/19. Avg Running Speed req 2/6/20. Early Coord Meeting held 2/13/20. Add'l Survey req 2/27/20. 30% Plans rec'd from CON 3/10/20. 30% Plans rev'd & ret'd to CON 3/26/20. 60% Plans rec'd from CON 7/9/20. FI held 7/21/20. RDWY Info to ENV 8/27/20. 60% Plans rev'd & ret'd to CON 8/28/20. Des Criteria apprvd 8/31/20. ROW req'mts to ROW 9/1/20. UTIL reqm'ts to ROW 10/1/20. Loc & Des Doc apprvd 11/9/20. 90% Plans rec'd from CON 6/21/21. FFI req 7/12/21. 90% plans rev'd & ret'd to CON 10/29/21. FWDs req 8/31/22. FFI held 8/11/21. 100% plans rec'd from CON 3/23/23.

ROW: Plans 90% (15 trs). Auth Rec'd 7/7/21. 15/15 apprs made & apprvd; 14 options; 14 paid & 1 condemned - poss. date 7/10/2023. AUI 9/26/19, UFI 9/11/20; Plans to 11 utils 11/6/20, 11/11 Est rec'd, 5 utils no involvement, 6/6 WO issued, 1/6 adj complete.

MAT: Soil Survey to Rdwy 3/3/2020.

RAILROAD INFO: No RR involvement 1/9/24.

SIR: TMs sent to RDWY 2/17/20.

LEGISLATIVE DISTRICTS: US House (3); AR House (12); AR Senate (35)

Other Federal-Aid & State Jobs

090638 Decatur – Gentry (Passing Lane) (S)

Hwy. 59

(Benton) (bridgefmr) (1.2 mi.) (APHN) (Minor Arterial) /STBGP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	60%	100%	75%	15%		NA	TBD	NA	
TARGET DATE		Aug 22	Apr 23	Jul 23	Sep 22	Apr 24	Oct 24	SCHEDULED DATE: 01-2025 STIP FFY: 2025			
END DATE		May 22	Jun 23	Jan 24	Aug 22						

TYPE WORK: One NB Passing Lane

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0004(97)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 6/3/21.

GENERAL: 11,000 ADT.

ENV: Env constraints to RDWY 10/10/22. NA consultation letters to tribes 10/24/22. PI meeting held 7/18/23 4-7p @ Decatur Municipal Building 310 East Ave, Decatur. ARS and PIF to SHPO 12/7/23. T3CE apprvd 1/8/24.

SUR: Aerial LiDAR acquired 2/28/22. Mapping 100%. U&D 100%. DSUR to Rdwy 5/23/22. Add'l DSUR rqd 5/15/23 to Rdwy 6/5/23.

PSUR: 11 certs. PSUR to ROW 8/26/22. Revised PSUR to ROW 12/15/23.

RDWY: No Floodplain SP req'd. DSUR rec'd 5/23/22. TO to CON 1/19/23. Early Coord Meeting held 3/15/23. Avg. Run. Speed req to Mat 4/25/23. 50% plans rec'd from CON 5/5/23. Add'l DSUR req 5/15/23. DDD apprvd 5/23/23. 50% plans rev'd & ret'd to CON 6/2/23. Rdwy Info to Env 6/2/23. ROW & Util rqmts to ROW 6/2/23. Add'l DSUR rec'd 6/5/23. Rev ROW & Util to ROW 11/1/23. Loc & Des doc apprvd 1/10/24. Plans to RR coord 6/8/23. 60% Plans rec'd from CON 3/11/24.

ROW: Plans 80% (13 trs.). Initial Auth Rec'd 1/19/2024.

RAILROAD INFO: No RR Involvement - CPKC tracks >60' & parallel to project.

LEGISLATIVE DISTRICTS: US House (3); AR House (12); AR Senate (35)

090665 Hwy. 59 Str. & Apprs. (Siloam Springs) (S)

Hwy. 59

(Benton) (con) (APHN) (Urban Minor Arterial) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	5%	5%	60%		10%	0%		NA	
TARGET DATE		Dec 23	Jul 24	Jul 24	Jan 24	Jul 25	Jul 26	SCHEDULED DATE: 08-2026 STIP FFY: 2025			
END DATE		Aug 23									

TYPE WORK: Replace 1 structure

WORK ZONE POLICY: Significant.

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.

GENERAL: 6,500 ADT.

BRIDGE INFO: 03051 (83.06, Br. Repl., NP, Deck 5, Super. 5, Sub. 5, 1960)

ENV: EPD. NA consultation letters to Tribes 090665.

SUR: CSUR 100%. Aerial photo flown 2/16/23. UAV-LiDAR acquired 3/15/23. Feature extraction 100%. Plan mapping 100%. DSUR to Rdwy 8/17/23.

PSUR: 23 certs. NTP to Con 11/29/23.

RDWY: No Floodplain SP req'd. Traffic, TM, & Mat req 5/10/23. DSUR rec'd 8/17/23. Early Coord Meeting held 8/31/23.

ROW: UFI 8/3/2023

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (3); AR House (17); AR Senate (35)

Other Federal-Aid & State Jobs

090506 Illinois River Str. & Apprs. (Hwy. 59) (S)

Hwy. 59

(Benton) (craft-tull) (0.5 mi.) (APHN) (Minor Arterial) /NHPP/REC TRAILS/State/Marine Fuel Tax/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	100%	95%	75%	55%	15%	100%	35%	NA	TBD
TARGET DATE		Oct 18	Aug 21	Jan 22	Nov 18	Nov 23	Feb 24	SCHEDULED DATE: 02-2025 STIP FFY: 2023			
END DATE		Oct 18	Aug 21	Mar 22	Jun 19						

TYPE WORK: Bridge Replacement

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-RTP-0004(77)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/28/17.

GENERAL: 3,200 ADT.

BRIDGE INFO: 03743 (74.86, Br. Repl., NP, SD, Deck 4, Super. 5, Sub. 4, 1963)

ENV: Mussel survey reqd. Constraints to BR, RDWY 8/14/18. Tribal consultation sent 8/30/18. IWQ cert reqd. ARS to SHPO 6/4/19; response 6/11/19. VPI Ph II meeting held 11/12/20 5:30-6:30pm www.ardot.gov. CRS to SHPO 9/29/20. VPI Ph II meeting held 2/24/21-3/17/21 w/ live meeting 3/2/21 @ 5:30-6:30pm www.ardot.gov. ARS addendum to SHPO 5/25/21, response 5/26/21. Info meeting held 6/10/21 4-7pm Holiday Inn Express Board Room 2100 Hwy 412 West Siloam Springs. CRS addendum to SHPO 6/10/21, response 6/30/21. T3CE apprvd 3/8/22. NW14 req to USACE 4/5/22. Info meeting held 6/23/22 4-7pm Holiday Inn Express Board Rm 2100 Hwy 412 West Siloam Springs. 2023 Bat Survey Results: NO UPDATES

LP: Boat ramps & parking lot to be paid for w/MFT at request of AGFC. AGFC rec'd \$500k RTP 2022 funds for the boat ramp.

SUR: Aerial photo flown 1/5/18.

DSUR: CSUR 100%. DSUR to Rdwy 10/26/18. Add'l DSUR req'd 3/4/19, 100% to Rdwy/BR 3/22/19. Add'l DSUR req'd 5/16/19, 100% to Rdwy 7/11/19.

PSUR: 9 certs. PSUR to ROW 1/15/19. ROW staking req'd 5/20/22 IP. 2 add'l certs, 1 rev. cert. req'd 11/2/22 to ROW 11/18/22.

RDWY: Floodplain SP req'd. T.O. to CON 9/13/18. DSUR rec'd 10/26/18. Traffic req 12/20/18. Avg Running Speed req 3/4/19. Add'l Survey req 3/4/19 & 5/15/19. Des Criteria apprvd 3/13/19. 15% Plans rec'd from CON 8/27/19. Mat req 9/20/19. 15% Plans rev'd & ret'd to CON 9/20/19. 30% Plans rec'd from CON 1/9/20. 30% Plans rev'd & ret'd to CON 1/23/20. 60% Plans rec'd from CON 3/19/20. Prelim ROW & UTIL Cost Est to ROW 3/20/20. Avoid Alt to ENV 6/9/20. 60% Plans rev'd & ret'd to CON 1/14/21. Rev 30% Plans rec'd from CON 1/22/21. Rev 30% Plans rev'd & ret'd to CON 2/12/21. Rev 60% Plans rec'd from CON 3/24/21 & 6/22/21. FI held 6/30/21. RDWY Info to ENV 5/14/21. Rev 60% Plans rev'd & ret'd to CON 5/27/21. ROW & UTIL reqmts to ROW 8/9/21. Rev 60% Plans rev'd & ret'd to CON 8/9/21. Loc & des doc appv'd. 3/14/22. 90% Plans rec'd from CON 11/14/22. FFI held 12/28/22. 90% Plans to EST 11/14/22. Final plans rec'd from CON 10/10/23.

ROW: Garver Fee - By ARDOT. Plans 90% (9 trs). Initial Auth Rec'd 5/10/22. 9/9 apprs made & apprvd. 4 options; 4 paid & 4 to be Condemned. Est 1 Bus, 1 res & 2 PPO relos. AUI & UFI 1/4/19. Plans to 2 utils 8/12/21, Plans to 1 add'l util 11/17/22, Plans to 1 add'l util 5/5/23, 2/4 est rec'd, 1/4 WO issued.

BR: (JYP) Layout 100%. Rec'd. 90% plans 11/14/22 & 12/19/22 and Ret'd. comments 11/22/22 & 12/20/22. Rec'd. 100% Plans 10/10/23. Ret'd. comments 100% Plans 11/8/23. Rec'd. Final Plans 11/10/23.

MAT: soil survey to Rdwy 9/2019

RAILROAD INFO: No RR involvement 1/9/24.

SIR: Traffic data sent to RDWY 1/15/19.

LEGISLATIVE DISTRICTS: US House (3); AR House (17); AR Senate (35)

Other Federal-Aid & State Jobs

040885 Hwy. 59 Realignment (Crawford Co.) (S)

Hwy. 59

(Crawford) (craft-tull) (0.38 mi.) (APHN) (Urban Minor Arterial) /ER/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	95%	100%	75%	30%	15%	NA		NA	
TARGET DATE		Feb 23	Aug 23	Nov 23	Mar 23	Aug 24	Apr 25	SCHEDULED DATE: 06-2025			
END DATE		Mar 23	Aug 23	Nov 23	Apr 23						

CRITICAL NOTES: Emergency Relief funding must be obligated by Sept. 2024.

TYPE WORK: Realignment

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 5/25/22.

GENERAL: 7,600 ADT.

ENV: NA consultation letter to tribes 12/21/22. Env constraints to Rdwy 1/19/23. PI meeting held 6/29/23 4-7pm @ Van Buren Senior Activity Center 18 Lafayette St., Van Buren. ARS to SHPO 8/21/23, response 9/5/23. PIF to SHPO 10/17/23, response 11/2/23. T3CE approved 11/16/23.

SUR: CSUR 100%. UAV-LiDAR acquired 11/1/22. LiDAR feature extraction 100%. U&D 100%. DSUR to Rdwy 3/1/23.

PSUR: 13 certs. NTP to Con 3/6/23. PSUR to ROW 4/13/23. Add'l PSUR req'd 4/19/23 to ROW 5/1/23. Add'l PSUR (1 cert.) req'd 10/18/23.

RDWY: No Floodplain SP req'd. Traffic & Mats req 3/15/23. Prelim Layout to ROW & ENV 4/12/23. 30% Plans rec'd from CON 4/14/23. DDD apprvd 5/18/23. 30% Plans rev'd & ret'd to CON 5/1/23. 60% Plans rec'd from CON 7/18/23. 60% Plans rev'd & ret'd to CON 8/3/23. ROW & UTIL rqmts to ROW 8/7/23. RDWY Info to ENV 8/7/23. Rev ROW & UTIL rqmts to ROW 9/25/23. Loc & Des doc apprvd 11/28/23. 90% plans rec'd from CON 12/15/23. FFI req 1/5/24. Plans to EST 1/5/24. 90% rev'd & ret'd to CON 2/6/24.

ROW: Plans 80% (12 trs.). Initial Auth Rec'd 12/14/23. 10/12 apprs made & 11/12 apprs apprvd; Est 4 Res rels. AUI/JFI 4/19/23. Plans to 6 utils 8/9/23, 2/6 est rec'd, 1/6 WO issued,

RAILROAD INFO: No RR involvement 1/5/24.

LEGISLATIVE DISTRICTS: US House (3); AR House (48); AR Senate (29)

Other Federal-Aid & State Jobs

040872 Pointer Trl. – Mt. Vista Blvd. (Van Buren) (Widening) (S)

Hwy. 59

(Crawford) (urb) (0.93 mi.) (NHS) (Urban Principal Arterial) /NHPP/State/Local/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	45%	50%	75%		10%	NA	100%	30%	
TARGET DATE		Apr 22	Jan 24	Apr 24	May 22	Mar 25	Mar 26	SCHEDULED DATE: 04-2026 STIP FFY: 2026			
END DATE		Mar 22	Jan 24		Oct 22						

TYPE WORK: Major Widening to 3 lanes with a 5' sidewalk on the east side.

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

FAP NUMBER: NHPP-9429(19)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21. Project renamed on 9/28/23.

GENERAL: 14,000-15,000 ADT.

ENV: Tribal consultation letters sent 6/18/21. Env constraints to ROW & Rdwy 2/24/22. Rev constraints to ROW & RDWY 8/5/22. ARS to SHPO 2/16/22, response 3/10/23. PI meeting held 6/29/23 4-7pm Van Buren Senior Center, 18 Lafayette St., Van Buren. CRS to SHPO 7/31/23, response 8/25/23. ARS addendum to SHPO 8/28/23, response 9/14/23. 2nd Addendum to SHPO 2/13/24, response 3/6/24.

LP: City to provide \$1M for const. Resolution executed 1/23/23. M.O. 2023-018 passed 2/22/23. City req sidewalk instead of shared-use path 8/21/23. Rescope resolution executed 8/28/23. Agreement to sponsor 10/4/23. Agreement executed 10/16/23.

SUR: Aerial photo 3/4/21. PICs to Photogrammetry 9/10/21. CSUR 100%. Photogrammetry 100%. U&D 100%. DSUR to Rdwy 3/24/22.

PSUR: PSUR to ROW 10/27/22.

RDWY: Floodplain SP req'd. Traffic & Mat req 5/17/21. TMs req 2/9/21. DSUR rec'd 3/24/22. Signal not warranted at Hwy. 59 & McKibben St./7th St inters. Early Coord meeting held 6/7/22. Prelim Layout to ROW & ENV 8/17/22. FWD & Soil Survey req 8/17/22. Add'l TMs req 8/22/22. DDD apprvd 3/2/23. Signal not warranted on Hwy. 59 & Parkview St. Right turn lane on Parkview St. Not warranted. Scope rec'd from PM 11/16/22. RDWY info to ENV 5/3/23. FI & TMP held 6/29/23. ROW rqmts to ROW 1/11/24. Rev RDWY info to ENV 2/12/24.

ROW: Fee - Plans xx% (71C trs) AUI 3/29/2022, UFI 7/12/2023.

MAT: Soil Survey %AC to Rdwy 8/24/2021.

RAILROAD INFO: No RR involvement 1/5/24.

LEGISLATIVE DISTRICTS: US House (3); AR House (48); AR Senate (29)

Other Federal-Aid & State Jobs

080676 Arkansas River – West (Drainage Impvts.) (S)

Hwy. 60

(Perry) (garver) (0.75 mi.) (APHN) (Minor Arterial) /STBGP/Earmark/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	45%	5%	75%		10%	5%	TBD	NA	
TARGET DATE		Jul 22	Jan 24	Jul 24		Apr 25	Apr 26	STIP FFY: 2026			
END DATE		May 22	Jan 24		Jul 22						

CRITICAL NOTES: 12-week advertisement. Small utility conflict. \$6,414,000 of Community project funding must be obligated by Sept. 2026. Federal land transfer.

TYPE WORK: Drainage Improvements.

WORK ZONE POLICY: Significant.

FAP NUMBER: STPF-0053(39)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 5,400 ADT.

BRIDGE INFO: 05279 (Hwy. 00072 under CR 72); X0149 (54.17, Br. Repl., NP, Culv. 5, Hist., 1970)

ENV: NA consultation letters to Tribes 5/11/23.

SUR: Aerial photo 5/14/21. UAV-LiDAR acquired 12/21/21. CSUR 100%. Mapping 100%. U&D 100%. DSUR to Rdwy 5/20/22. Add'l UAV LiDAR acquired 11/14/23, FE 100%. Add'l DSUR req'd 11/3/23 to Rdwy 2/15/24.

PSUR: 28 certs. PSUR to ROW 7/29/22. Add'l PSUR (2 certs) to ROW 3/12/24.

RDWY: Floodplain SP req'd. DSUR rec'd 5/20/22. T.O. to CON 8/11/22. Early Coord Meeting held 9/16/22. Early Coord Meeting held 5/9/23. Add'l DSUR req 11/3/23. 30% plans rec'd from CON 12/4/23. 45% plans rec'd from CON 1/2/24. Rdwy Info to Env 1/2/24. Traf and mat req 1/2/24. ROW and Util req'mts to ROW 1/26/24.

ROW: Plans 20% (31+/- trs) AUI 4/13/2022, UFI 4/12/24. Est 2 Res & 2 Bus relos

BR: (SWP) Layout 80%.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (2); AR House (54); AR Senate (5)

Other Federal-Aid & State Jobs

101129 Frenchmans Bayou Str. & Apprs. (S)

Hwy. 61

(Mississippi) (halff) (0.08 mi.) (APHN) (Major Collector) /NHPP/State/ |Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	65%	100%	75%	15%	15%	20%	35%	NA	
TARGET DATE		May 21	Dec 21	Dec 21	Sep 21	Aug 22	Feb 23	SCHEDULED DATE: 09-2025 STIP FFY: 2023			
END DATE		May 21	Mar 23	Mar 22	Jun 21						

TYPE WORK: Replace 1 bridge.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 380 ADT.

BRIDGE INFO: 01268 (65.94, Br. Repl., NP, SD, Deck 4, Super. 4, Sub. 6, 1954)

ENV: EPD. Env constraints to BR & Rdwy 10/13/21. ARS to SHPO 10/26/21, 10/28/21. rev constraints to BR & Rdwy 10/27/21. ARS addendum to SHPO 12/6/21, response 12/8/21. PIF to SHPO 12/9/21, response 12/15/21. T3CE apprvd 3/14/22. NW14, no pcn. VPI held 4/24-5/8/23. 2023 Bat Survey Results: no updates

SUR: 10x269-01268. CSUR 100%. DSUR to Rdwy 5/19/21. Add'l DSUR for drainage & driveways 100% 11/8/21. Add'l DSUR req'd 10/5/23 to ROW 1/4/24.

PSUR: Existing ROW only. PSUR to ROW 6/21/21. Add'l PSUR (RR ROW) to ROW 12/21/21. Add'l DSUR req'd 10/5/23.

RDWY: Floodplain SP req'd. Traffic & Mat req 5/17/21. DSUR rec'd 5/19/21. NTP to CON 10/4/21. Early Coord Meeting held 10/14/21. T.O. to CON 11/1/21. Des Criteria appr'd 11/4/21. 30% Plans rec'd from CON 3/14/22. Loc & Des doc appr'd. 3/15/22. 30% plan rev'd & ret'd to CON 4/18/22. 60% Plans rec'd from CON 10/27/22. 60% Plans rev'd & ret'd to CON 10/27/22. Rev 60% Plans rec'd from CON 10/28/22 & 3/27/23. FI held 11/10/22. Rev 60% plans rev'd & ret'd to CON 1/25/23 & 9/14/23. RDWY info to ENV 2/27/23. ROW & UTIL rqmts to ROW 3/28/23.

ROW: Plans by Half Assoc 90% (7 trs). Initial Auth Rec'd 7/11/23. AUI 10/13/21, UFI 12/20/22; Plans to 5 utils; 4/5 util est rec'd, 2 util no involvement, 1 utils no conflict.

BR: (JYP) Layout 85%.

MAT: Soil Survey %AC to Rdwy 8/24/2021.

RAILROAD INFO: No RR involvement 1/12/24. BNSF runs parallel at least 150' east of track rail.

LEGISLATIVE DISTRICTS: US House (1); AR House (34); AR Senate (19)

090666 Hwy. 62 Str. & Apprs. (Gateway) (S)

Hwy. 62

(Benton) (con) (APHN) (Minor Arterial) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	10%	10%	25%			0%		NA	
TARGET DATE		Jul 23	Jul 24	Jul 24	May 24	Mar 25	Nov 25	STIP FFY: 2025			
END DATE		Jul 23									

TYPE WORK: Replace 1 structure

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0004(113)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.

GENERAL: 1,900 ADT.

BRIDGE INFO: M1096 (59.22, Br. Repl., P3, Deck 7, Super. 6, Sub. 5, 1927)

ENV: EPD. NA consultation letters to Tribes 8/17/23. Constraints to Rdwy 10/4/23.

SUR: CSUR 100%. Aerial photo flown 2/16/23. UAV-LiDAR acquired 1/17/23. Feature extraction 100%. Plan mapping 100%. DSUR to Rdwy 7/21/23.

PSUR: 9 certs.

RDWY: No Floodplain SP req'd. DSUR rec'd 7/21/23. Traf & Mat req 12/18/23. Soil Survey % AC to Rdwy 12/21/23.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (3); AR House (7); AR Senate (32)

Other Federal-Aid & State Jobs

090581 Bellefonte – Marion Co. Line (Passing Lanes) (S)

Hwy. 62

(Boone) (art) (2.34 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/Earmark/State/CAP-2/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	85%	100%	75%	85%	55%	NA	TBD	NA	
TARGET DATE		Dec 19	Jun 21	Dec 21		May 24	Dec 24	SCHEDULED DATE: 02-2025 STIP FFY: 2023			
END DATE		Dec 19	May 21	Nov 21	Dec 19						

TYPE WORK: One EB & one WB passing lane; CLRS

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 10/18/19.

GENERAL: 6,400 ADT. Was originally funded as Job R90095 in Marion County but set up as a new project after an engineering review determined it was more feasible to construct passing lanes in Boone County.

ENV: ARS to SHPO 4/6/20, response 4/6/20. Constraints to RDWY 9/22/20. Ph I VPI held 8/10-8/25/21 @ <https://www.ardot.gov/publicmeetings> PIF to SHPO 11/1/21, response 11/3/21. T3CE apprvd 11/15/21.

SUR: DSUR to Rdwy 12/06/19. Add'l DSUR req'd 10/27/20 to Rdwy 12/16/20.

PSUR: PSUR to ROW 12/19/19. ROW staking (tract 9) req'd 4/26/23 to ROW 5/18/23, 5/2/23.

RDWY: No Floodplain SP req'd. Passing Lane Locations appr'd under Job R90095 5/9/19. Traffic & Mat req 10/10/19.

DSUR rec'd 12/6/19. FWD req 9/15/20. Early Coord Meeting held 9/22/20. Prelim Layouts to ROW & ENV 10/22/20.

Add'l Survey req 10/27/20. ROW & UTIL reqm'ts to ROW 5/28/21. FI & TMP Meeting held 6/22/21. RDWY Info to ENV 8/6/21. Loc & Des Doc appr'd 11/16/21. RUC rec'd 2/6/24.

ROW: Fee - ROW Plans 90% (14 trs). Initial Auth Rec'd 2/23/22. 13/13 apprs made & apprvd.; 13 options & 10 paid. AUI 11/6/19, UFI 23/3/21; Plans to 7 utils 6/2/21; 4/7 est rec'd, 2/7 WO issued, 2 utils no conflict.

RAILROAD INFO: No RR involvement 1/9/24.

SIR: FWD to RDWY 11/4/2020.

LEGISLATIVE DISTRICTS: US House (1); AR House (5); AR Senate (23)

Other Federal-Aid & State Jobs

090640 Boone Co. Line – Yellville (Passing Lanes) (S)

Hwy. 62

(Marion) (12.84 mi.) (NHS) (Principal Arterial) (4LG) /Earmark/CAP-2/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%		5%	75%			TBD	40%	NA	
TARGET DATE		Oct 23	Aug 24	Feb 25	Nov 23						
END DATE		Feb 24			Mar 24						

TYPE WORK: Alternating Passing Lanes.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 4/7/21.

GENERAL: 5,200-6,400 ADT.

SUR: Aerial photo 2/19/20. Ortho available. CSUR 100%. Add'l CSUR 100%. UAV-LiDAR acquired 10/16/23. Feature extraction 100%. Plan mapping 85%.

DSUR: U&D 100%. DSUR to Rdwy 2/1/24.

PSUR: 104 certs. 54 on east segment. NTP to CLS 9-7-23.

RDWY: No Floodplain SP req'd. Traffic & Mat req 8/16/23. Rev Mat req 8/18/23.

PLAN: Hwy. 412 Corridor Planning Study (2020) provides big picture findings. Need to develop specifics.

RAILROAD INFO: RR Involvement. Crosses MNA DOT 434980L, Aurora Sub, MP 402.20 & MNA DOT 434964C, Aurora Sub, MP 393.40 10/18/21

LEGISLATIVE DISTRICTS: US House (1); AR House (4 & 5); AR Senate (23)

090237 Hwy. 62B – Baxter Co. Line (S)

Hwy. 62

(Marion) (con) (2.06 mi.) (NHS) (Principal Arterial) (4LG)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%			10%				TBD	TBD		TBD
TARGET DATE											
END DATE											

TYPE WORK: Widening

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 1/3/07. Project renamed on 5/8/23.

GENERAL: 11,000 ADT.

ENV: PI to be scheduled. Tribal consultation sent 8/28/17.

SUR: Aerial photo flown 4/12/13.

RAILROAD INFO: RR Involvement, M&NA passes under Hwy. 62 through tunnel at LM 9.18.

LEGISLATIVE DISTRICTS: US House (1); AR House (4); AR Senate (23)

Other Federal-Aid & State Jobs

012390 Mountain Home – Salem (Passing Lanes) (S)

Hwy. 62

(Baxter & Fulton) (urb) (27.43 mi.) (NHS) (Principal Arterial) (4LG) /Earmark/CAP-2/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%		5%	75%			TBD	40%	NA	
TARGET DATE		Oct 23	Jul 24	Jan 25	Nov 23						
END DATE		Nov 23			Jan 24						

TYPE WORK: Alternating Passing Lanes.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 4/7/21.

GENERAL: 3,500-5,400 ADT.

SUR: Aerial photo 4/12/19. CSUR 100%. UAV-LiDAR acquired 7/24/23. Feature extraction 100%. Plan mapping 100%.

DSUR: U&D 100%. DSUR to Rdwy 11/21/23.

PSUR: 30 certs. NTP to Con 10/31/23. PSUR to ROW 1/19/24.

RDWY: No Floodplain SP req'd. Traffic & Mat req 8/16/23. Rev Mat req 8/18/23. PSUR to Rdwy 1/24/24.

PLAN: Hwy. 412 Corridor Planning Study (2020) provides big picture findings. Need to develop specifics.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (2 & 3); AR Senate (23)

Other Federal-Aid & State Jobs

050422 Shipman & Big Creeks Strs. & Apprs. (S)

Hwys. 62 & 223

(Fulton) (burns & mc) (0.68 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	100%	100%	75%	85%	85%	100%	100%	NA	NA
TARGET DATE		Nov 20	Apr 21	May 22		Mar 24	Jun 24	SCHEDULED DATE: 05-2024 ADVERTISED			
END DATE		Sep 20	Jul 22	Aug 22	Dec 20						

TYPE WORK: Replace 1 structure with R.C. Box Culvert, replace 1 bridge.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0025(22)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 880-3,500 ADT.

BRIDGE INFO: 01927 (54.23, Br. Repl., P3, Deck 5, Super. 5, Sub. 5, 1935); M2381 (36.50, Br. Repl., P0, SD, Deck 4, Super. 4, Sub. 4, Hist., 1919)

ENV: Hist Br process req'd. Tribal consultation sent 12/13/18. Constraints to BR & RDWY 11/18/20. ARS to SHPO 11/18/20, response 11/20/20. BR marketing letters sent 2/1/21. PIF to SHPO 7/29/21, MOA to SHPO 7/29/21. response 8/3/21. PIF addendum to SHPO 7/8/22, response 7/14/22. T3CE apprvd 8/3/22. NW14, no pcn. 2021 Bat Survey Results: MYGR captured.

SUR: Aerial photo flown 4/02/19. CSUR 100%.

DSUR: DSUR to Rdwy 9/11/20. Add'l DSUR req'd 10/25/21 to Rdwy 12/21/21.

PSUR: 7 certs. PSUR to ROW 12/4/20. ROW staking req'd 2/21/23 to ROW 3/11/23. Add'l PSUR (3 certs) req'd 4/15/23 to ROW 4/25/23. Add'l PSUR (1 cert.) to ROW 5/21/23. ROW re-stake (tract 9) req'd 9/14/23 to ROW 9/21/23.

RDWY: No Floodplain SP req'd. DSUR rec'd 9/10/20. MAT & Traffic req 10/8/20. Early Coord Meeting held 11/4/20. Prelim Layouts to ROW & ENV 11/4/20. Hyd Anal complete to BR 2/24/21. ROW & UTIL reqmts to ROW 7/9/21. FI & TMP Meeting held 7/28/21. Des Criteria apprvd 7/12/21. RDWY Info to ENV 8/5/21. Add'l Survey req 10/25/21. Early Not to Proceed 2/1/22. TO to CON 2/28/22. Rev 60% plans rec'd from CON 4/15/22. TMP & FI held 8/2/22. Rev ROW & Util reqmts to ROW 7/8/22, Rev. 60% plans rev'd & ret'd to CON 7/26/22. Loc & Des doc apprvd 8/5/22. 90% plans rec'd from CON 12/21/23. FFI req 1/26/24. 90% Plans rev'd & ret'd to CON 2/23/24. Final Plans rec'd from CON 3/29/24.

ROW: Plans by BMEC 90% (10 trs). Initial Auth Rec'd 9/23/22. 8/8 apprs made & apprvd; 8 options & 8 paid & 1 to be condemned. UFI 4/7/21. Plans to 2 utils 8/3/21; 1/1 W/O issued, 2/2 Est, 1 utils no conflict.

BR: (CMW) Layout 100%. HBAC Recom. To FHWA for Apv'l. 4/20/21. HBAC Recom. Apv'd. 8/16/21 & 3/29/24. Rec'd. 90% Plans 12/21/23. Ret'd. 90% Comments 3/6/24. Rec'd. Final plans 3/29/24.

MAT: Soil Survey % AC to Rdwy 10/12/20. Subsurface Investigation 100%. Final report sent 11/20/23

RAILROAD INFO: No RR involvement 1/8/24.

SIR: STIP Traffic data sent to ENV on 1/7/2019.

LEGISLATIVE DISTRICTS: US House (1); AR House (3); AR Senate (23)

Other Federal-Aid & State Jobs

101119 Spring River Str. & Apprs. (Imboden) (S)

Hwy. 62

(Lawrence) (art) (APHN) (Minor Arterial) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	10%	10%	75%		5%	0%		NA	
TARGET DATE		Dec 23	Oct 24	Apr 25	Jan 24	Jul 26	Jul 27	SCHEDULED DATE: 08-2027 STIP FFY: 2026			
END DATE		Jul 23			Feb 24						

TYPE WORK: Replace 1 structure
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0038(63)
BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.
GENERAL: 3,400 ADT.
BRIDGE INFO: 01984 (57.25, Br. Repl., P3, SD, Deck 5, Super. 4, Sub. 6, Hist., 1937)
ENV: NA consultation letters to Tribes 3/14/23. Env constraints to Rdwy 2/5/24.
SUR: CSUR 100%. Aerial photo flown 3/15/23. UAV-LiDAR acquired 3/29/23. Feature extraction 100%.
DSUR: U&D 100%. DSUR to Rdwy 7/26/23.
PSUR: 12 certs. PSUR to ROW 2/21/24.
RDWY: Floodplain SP req'd. DSUR rec'd 7/26/23. TRAF & MAT req 9/18/23.
ROW: AUI 10/9/23
RAILROAD INFO: RR involvement at BNSF 667947F. SP, PE, C&M reqd. 2/7/23
LEGISLATIVE DISTRICTS: US House (1); AR House (28); AR Senate (22)

101150 Eleven Point River Str. & Apprs. (S)

Hwy. 62

(Randolph) (APHN) (Minor Arterial)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%		5%	75%			0%		NA	
TARGET DATE		Dec 23	Aug 24	Feb 25	Jan 24	Feb 26	Nov 26	SCHEDULED DATE: 01-2027			
END DATE		Jan 24			Feb 24						

TYPE WORK: Bridge Replacement
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0061(23)
BACKGROUND INFO: Project programmed on 11/22/22.
GENERAL: 3,400 ADT.
BRIDGE INFO: 02045 (21.39, Br. Repl., P0, SD, Deck 5, Super. 4, Sub. 6, Hist., 1940)
ENV: Env. Constraints to Rdwy 1/31/24.
SUR: Aerial photo flown 3/15/23. CSUR 100%. UAV-LiDAR acquired 10/4/23. Feature extraction 100%. Plan mapping 100%.
DSUR: U&D 100%. DSUR to Rdwy 1/4/24.
PSUR: 4 certs. PSUR to ROW 2/21/24.
RDWY: Floodplain SP req'd. DSUR rec'd 1/4/24. Traffic & MAT req'd 2/27/24. Soil Survey rec'd 3/5/24.
RAILROAD INFO: No RR involvement 11/29/22
LEGISLATIVE DISTRICTS: US House (1); AR House (2); AR Senate (21)

Other Federal-Aid & State Jobs

101090 St. Francis River Str. & Apprs. (St. Francis) (S)

Hwy. 62

(Clay) (APHN) (Minor Arterial) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%				0%		NA	
TARGET DATE								STIP FFY: 2026			
END DATE											

TYPE WORK: Replace 1 structure
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.
GENERAL: 880 ADT. To be Let by MODOT.
BRIDGE INFO: A1087 (52.56, Br. Repl., NP, SD, Deck 3, Super. 4, Sub. 5, Hist., 1953)
ENV: NA consultation letters to Tribes 5/9/23. Hist Br Marketing Exemption letter to SHPO 8/25/23, response 9/14/23.
LP: MODOT taking the lead. Agreement executed 1/9/2024.
SUR: Aerial photo flown 1/5/23.
RDWY: Floodplain SP req'd.
ROW: 2/4 est rec'd, 2 utils no involvement.
RAILROAD INFO: No RR involvement 11/28/23 UPRR track parallel @ 54ft away
LEGISLATIVE DISTRICTS: US House (1); AR House (1); AR Senate (21)

012157 Mammoth Spring – Black Rock P.E.

Hwy. 63

(Fulton, Sharp & Lawrence) (NHS) (Principal Arterial)

TYPE WORK: Capacity Improvements
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0076(350)
BACKGROUND INFO: Project programmed on 7/20/11.
SUR: CSUR 100%. Partial photogrammetry under 100686.
LEGISLATIVE DISTRICTS: US House (1); AR House (2 & 28); AR Senate (21, 22, & 23)

Other Federal-Aid & State Jobs

100981 Hwy. 117 – Hwy. 25 (Black Rock) (S)

(Lawrence) (con) (2.18 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/Earmark/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%	100%	50%	90%	75%	30%	15%	NA	100%	NA	
TARGET DATE		Dec 19	Jun 20	Sep 20		Dec 24	Aug 25	SCHEDULED DATE: 09-2025 STIP FFY: 2024			
END DATE		Feb 20	Jan 23	Jan 21	Jan 20						

CRITICAL NOTES: \$6,414,000 of Community project funding must be obligated by Sept. 2026.

TYPE WORK: Widening to four lanes with a painted median.

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18. Project renamed on 8/8/19 & 8/13/19.

GENERAL: 7,900-9,300 ADT. 2018/11/09 IOM- new project programmed by Commission M.O. 2018-080 for 2019-2022 STIP. IOM 8/13/2019-Project Renamed -canceled 050421

ENV: Constraints to Rdwy 11/14/19. Tribal consultation letters sent 5/28/20. VPI meeting via WebEX 7/8/20 5:30-6:30pm @ www.ardot.gov ARS to SHPO 10/16/20, response 10/19/20. PIF to SHPO, response 1/11/21. T3-CE apprvd 1/27/21. 2023 Bat Survey Results: No T&E species

SUR: Aerial photo flown 2/13/19, 3/22/19. CSUR 100%. Photogrammetry under 100686. U&D 100%. DSUR to Rdwy 2/7/20.

PSUR: 94 certs. NTP to CON 11/05/19. PSUR to ROW 01/31/20. ROW staking req'd 2/15/23 to ROW 3/31/23.

RDWY: No Floodplain SP req'd. Traffic, TMs & Mat req 10/11/19. DSUR rec'd 1/27/20 & 2/7/20. Early Coord Meeting held 2/11/20. Prelim Layout to ROW & ENV 2/28/20. Soil Survey req 2/28/20. ROW req'mts to ROW 9/30/20. RDWY Info to ENV 1/15/21. Loc & Des Doc apprvd 1/29/21. Des Criteria apprvd 2/24/21. UTIL rqmts to ROW 1/20/23. NTP to CON 2/23/24. PFI sched 3/27/24.

ROW: Fee - Plans 70% (58 trs). Initial Auth Rec'd 12/20/21. 56/56 apprs made & apprvd. 0/1 Bus, 0/6 PPO rels moved. AUI 1/22/20, UFI 4/20/20; Plans to 8 utils 8/19/22, 4/8 est rec'd, 1util no conflict.

MAT: Soil Survey %AC to Rdwy 10/14/19. Soil Survey to Rdwy 3/16/2021.

RAILROAD INFO: No RR involvement 4/24/24

SIR: TMs sent to RDWY 1/27/20.

LEGISLATIVE DISTRICTS: US House (1); AR House (28); AR Senate (22)

Other Federal-Aid & State Jobs

050453 Martins Creek Str. & Apprs. (S)

Hwy. 63

(Sharp) (art) (NHS) (Principal Arterial) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	95%		5%				0%	35%	NA	
TARGET DATE		Apr 24	Dec 24	Dec 24	May 24	Sep 25	May 26	SCHEDULED DATE: 05-2026 STIP FFY: 2026			
END DATE											

TYPE WORK: Replace 1 structure w/ 4 Lane structure

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0067(34)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.

GENERAL: 6,600 ADT.

BRIDGE INFO: 03406 (35.25, Br. Repl., P2, SD, Deck 4, Super. 4, Sub. 6, 1961)

ENV: EPD. NA consultation letters to Tribes 2/5/24.

SUR: CSUR 100%. Aerial photo flown 3/15/23. UAV-LiDAR acquired 4/18/23. Feature extraction 100%. Plan mapping 100%.

DSUR: U&D 100%.

RDWY: Floodplain SP req'd. Traf and Mat req 7/7/23.

MAT: soil survey %AC & RV to Rdwy 7-7-23

RAILROAD INFO: No RR involvement 1/8/24

LEGISLATIVE DISTRICTS: US House (1); AR House (2); AR Senate (22)

101188 Imboden – Co. Rd. 208 (Passing Lanes) (S)

Hwy. 63

(Lawrence) (2.15 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

TYPE WORK: Construct 1 set of passing lanes.

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: Project programmed on 4/2/24.

GENERAL: 6,200 ADT.

RAILROAD INFO: No RR Involvement 4/10/24; track >1000ft east of job limits

LEGISLATIVE DISTRICTS: US House (1); AR House (28); AR Senate (22)

Other Federal-Aid & State Jobs

061467 Hwy. 63 & Hwy. 70 Strs. & Apprs. (Prairie Co.) (S)

Hwys. 63 & 70

(Prairie) (con) (0.95 mi.) (APHN) (Minor Arterial) (4LG)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	65%	100%	75%	15%	15%	95%	NA	NA	NA
TARGET DATE				May 16							
END DATE			Mar 23	May 16							

TYPE WORK: Construct two R.C. Box Culverts

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 4/1/15. Funding issues on 10/24/16.

GENERAL: 3,000-3,700 ADT.

ENV: CR report to SHPO 11/17/15; apprvd 11/19/15. Env clearance under CoE ROD 2/25/2000.

LP: White River Irrigation District responsible for all costs. Agreement w/ water district signed 12/18/14. Sponsor to handle design, ROW & UTIL. ARDOT to handle ENV, advertising, award & CENG. Supplemental Agreement sent 4/29/22. Supplemental agreement executed 5/3/22.

SUR: DSUR and PSUR by WRID CON.

RDWY: No floodplain SP req'd. 60% Plans rec'd from WRID's CON 4/20/15. RDWY Info to ENV 4/23/15. 60% Plans rev'd & ret'd to WRID's CON 5/7/15. FI held 5/26/15. 90% Plans rec'd from WRID's CON 7/18/16. 90% Plans rev'd & ret'd to WRID's CON 10/24/16. Traffic req 10/23/19. Rev 90% Plans rec'd from WRID's CON 10/6/21. Scope changed 5/3/22. 30% Plans rec'd from PM 5/12/22. 30% plans rev'd & ret'd to PM 6/15/22. 60% Plans rec'd from PM 9/26/22. 60% plans rev'd & ret'd to PM 1/24/23. ROW & UTIL reqm'ts to ROW 3/9/23.

ROW: ROW Plans by M. Baker - Plans 80% (6+/- trs). Initial Auth Rec'd 11/5/21. 0/2 PPO rels moved. Plans to 4 utils 11/17/21.

BR: (JYP) Rec'd. 90% Plans 12/18/23. Ret'd. "No Comments" 1/5/24.

RAILROAD INFO: No RR involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (60); AR Senate (10)

040899 Hwy. 64 Arkansas River Bridge Painting (S)

Hwy. 64

(Sebastian) (maint) (NHS) (Urban Principal Arterial) /NHPP/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	NA	90%	100%	NA	NA	NA	NA	NA	NA	
TARGET DATE								SCHEDULED DATE: 07-2024 STIP FFY: 2024			
END DATE				Nov 22							

TYPE WORK: Paint one structure.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0065(73)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 9/14/21.

GENERAL: 27,000 ADT.

BRIDGE INFO: 05275 (73.13, Paint, NP, Deck 6, Super. 5, Sub. 7, Hist., 1973)

ENV: CR clearance memo to SHPO 10/20/22, response 11/7/22. T3CE apprvd 11/10/22.

LP: ODOT will be responsible for 50% of project cost. Agreement executed 10/26/22.

RDWY: Loc & Des doc appv'd 3/3/23.

RAILROAD INFO: RR involvement 10/26/22; FSR/UP RR-Under DOT# 434513Y & 434512S, & A&M DOT# 670557W & 670558D. 95% plans dist to RR 4/16/24. Will req A&M/UP/Patriot SP & UP/Patriot C&M.

LEGISLATIVE DISTRICTS: US House (3); AR House (49 & 50); AR Senate (27)

Other Federal-Aid & State Jobs

040788 Hwy. 64 Strs. & Apprs. (Mulberry) (S)

Hwy. 64

(Crawford) (neel-schaffer) (APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	90%	95%	75%	70%	40%	90%	100%	NA	
TARGET DATE		Feb 20	Apr 21	Jul 21	Aug 20	Jul 24	Dec 24	SCHEDULED DATE: 09-2024 STIP FFY: 2023			
END DATE		Jun 20	Apr 21	Sep 21	Aug 20						

TYPE WORK: Replace 2 bridges.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0017(44)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18. Project renamed on 8/24/20.

GENERAL: 1,900-3,400 ADT.

BRIDGE INFO: 00411 (71.80, Br. Repl., NP, SD, Deck 6, Super. 5, Sub. 4, 1928); 00413 (60.44, Br. Repl., NP, SD, Deck 6, Super. 4, Sub. 4, 1929)

ENV: Tribal consultation letters sent 5/10/19. ARS to SHPO 6/17/19; response 6/24/19. Constraints to RdwY & BR 1/22/20. ARS addendum to SHPO 3/26/20. PIF to SHPO 4/21/21, response 5/5/21. Ph II VPI 8/11-9/1/21 w/ live meeting 8/17/21 5:30-6:30 @ www.ardot.gov/publicmeetings. T3CE apprvd 9/20/21. 2022 Bat Survey Results: No T&E bats captured. NW14 request to USACE 8/24/23.

SUR: Aerial photo flown 1/9/19, 3/21/19. CSUR 100%. DSUR to RdwY 6/12/20. Add'l DSUR req'd 10/14/20 to RdwY 12/23/20.

PSUR: 20 certs. NTP to Con 5/29/20. PSUR to ROW 8/3/20. NTB rev certs per court case & state quit claim to ROW 6/2/21. Add'l PSUR req'd (3 certs) 10/20/21 to ROW 11/1/21. ROW staking req'd 6/30/22 to ROW 8/11/22. ROW staking req'd 11/30/22 to ROW 12/20/22. Rev. PSUR to ROW 4/24/23.

RDWY: Floodplain SP req'd. Traffic & MAT req 10/10/19. DSUR rec'd 6/12/20. T.O. to CON 8/21/20. Des Criteria apprvd 9/2/20. Early Coord Meeting held 9/9/20. Add'l MAT req 9/22/20. Add'l Survey req 10/14/20. 30% Plans rec'd from CON 11/3/20. 30% Plans rev'd & ret'd to CON 11/19/20. Add's DSUR rec'd 12/23/20. 60% Plans rec'd from CON 4/5/21. ROW & UTIL req'mts to ROW 4/19/21. 60% Plans rev'd & ret'd to CON 5/4/21. RDWY Info to ENV 5/19/21. FI held 6/3/21. Loc & Des Doc apprvd 9/22/21. 90% plans rec'd from CON 9/22/23. Plans to Est 10/9/23. FFI req 11/7/23. Plans cert by CON 9/22/23.

ROW: Fee - Plans 90% (9 trs). Rec'd initial auth 10/28/21. 9/9 apprs made & apprvd; 8 options & 7 paid. Est 1 PPO relo. AUI 1/31/20, UFI 8/18/20; Plans to 9 utils 7/1/21; 6/9 est rec'd, 2/6 WO issued.

BR: (CMW) Layout 95%. Rec'd. 90% Plans 9/22/23.

MAT: Soil Survey %AC to RdwY 10/15/19. Soil Survey & Subsurf Invest by Terracon 100%

RAILROAD INFO: No RR involvement 1/5/24

LEGISLATIVE DISTRICTS: US House (3); AR House (25); AR Senate (29)

Other Federal-Aid & State Jobs

040868 Hicks Creek Str. & Apprs. (S)

Hwy. 64

(Franklin) (pickering) (0.09 mi.) (APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	65%	90%	60%	30%	15%	60%	100%	NA	
TARGET DATE		Feb 22	Aug 22	Nov 22	Mar 22	Jul 23	Jan 24	SCHEDULED DATE: 06-2025 STIP FFY: 2024			
END DATE		Mar 22	Aug 22	Jan 23	Mar 22						

CRITICAL NOTES: Pup Season Clearing Restriction; Tree clearing prohibited May 1 – July 31

TYPE WORK: Replace 1 structure w/ R.C. Box Culvert.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0024(42)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 3,500 ADT.

BRIDGE INFO: A1647 (65.94, Br. Repl., NP, SD, Deck 5, Super. 4, Sub. 5, 1931)

ENV: Env Constraints to BR, Rdwy & ROW 1/19/22. NA consultation letters to Tribes 7/21/22. ARS to SHPO 11/15/22, response 11/29/22. PIF to SHPO 1/10/23, response 1/18/23. T3CE apprvd 1/26/23.

SUR: CSUR 100%. DSUR to Rdwy 3/2/22.

PSUR: Existing ROW to ROW 3/7/22. Full PSUR req'd 12/08/23. 4 certs.

RDWY: Floodplain SP req'd. Traffic & Mat req 5/17/21. TO to CON 2/24/22. DSUR rec'd 3/2/22. 30% plans rec'd from CON 5/16/22. Early Coord Meeting held 6/6/22. 30% plans ret'd to CON 6/6/22. DDD apprvd 7/18/22. 60% plans rec'd from CON 7/29/22. FI req 8/8/22. 60% plans rev'd & ret'd to CON. Rev'd 60% plans req 8/8/22. Rev'd 60% plans rec'd from CON 8/17/22. ROW & Util reqm'ts to ROW 8/22/22. Rdwy Info to Env 8/22/22. FI req 11/9/22. Rev'd 60% plans rev'd & ret'd to CON 2/7/23. Loc & Des doc apprvd 2/16/23. FI held 3/2/23.

ROW: Plans by Pickering 80% (4 trs). 2 option; 1 paid & 1 to be Condemned. Auth Rec'd 3/9/23. AUI 9/16/21, UFI 11/22/22; Plans to 6 utils 1/12/23. 1 util no conflict, 4/6 Est.

BR: (SWP)

MAT: Soil Survey %AC to Rdwy 8/24/21.

RAILROAD INFO: No RR involvement 1/5/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (26); AR Senate (26)

Other Federal-Aid & State Jobs

050477 UPRR Str. & Apprs. (Bald Knob) (S)

Hwy. 64

(White) (art) (0.29 mi.) (APHN) (Minor Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	50%	100%	75%	15%	15%	0%	35%	30%	
TARGET DATE		Feb 22	Jul 23	Oct 23	Mar 22	Oct 24	Jul 25	SCHEDULED DATE: 04-2026 STIP FFY: 2025			
END DATE		Feb 22	Jul 23	Feb 24	Apr 22						

TYPE WORK: Replace 1 bridge; Hwys. 64 & 367 intersection improvements including adding a signal.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0073(96)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 5,800 ADT.

BRIDGE INFO: A1922 (71.21, Br. Repl., NP, Deck 6, Super. 5, Sub. 6, 1935)

ENV: Env constraints to Br & Rdwy 10/19/21. ARS to SHPO 10/4/22, response 10/16/22. PIF to SHPO 9/27/23, response 11/6/23. PI 11/14/23 4-7pm @ Bald Knob Methodist Church, 307 East Center St., Bald Knob. T3CE apprvd 2/13/23.

SUR: Aerial photo 5/13/21. CSUR 100%. UAV-LiDAR acquisition 12/8/21. Mapping 100%. DSUR to Rdwy 2/15/22. Add'l DSUR req'd 6/14/23 to Rdwy 7/11/23.

PSUR: 34 certs. NTP to Con 2/7/22. PSUR to ROW 4-13-22. Add'l PSUR (19 tracts) to ROW 10/4/23.

RDWY: No Floodplain SP req'd. Traffic & MAT req 5/17/21. Early Coord Meeting held 6/21/22. Prelim layouts to ROW & ENV 6/28/22. Prelim Br req 6/28/22. Prelim layouts to RR Coord 6/28/22. TMs & TPP Safety rec req 8/29/22. DDD apprvd 9/19/22. Signal Warranted at Hwy. 367 & Hwy. 64/Brown Inters. Add's survey req 6/14/23. Add'l DSUR rec'd 7/19/23. ROW req'mts to ROW 7/31/23. Rdwy Info to Env 8/7/23. Util reqmts to ROW 8/31/23. Plans to RR 11/13/23. Rev. Rdwy Info to Env 2/9/24.

ROW: Fee - Plans 80% (22 trs.). Initial Auth Rec'd 2/20/2024. AUI & UFI 3/10/23, Plans to 5 Utils. 9/5/23, 1 No Involvement, 1/5 Est.

BR: (CMW) Layout 75%.

MAT: Soil Survey %AC to Rdwy 8/24/21.

RAILROAD INFO: RR involvement at UPRR under on Hwy. 64 STR # A1922 LM 0.55 MP 287.90 DOT# 438233K. Fully exec. PE rec'd from UPRR 8/10/22 Inquiry# 5046 7/26/22. Will req SP, MCL & C&M.

LEGISLATIVE DISTRICTS: US House (2); AR House (39); AR Senate (18)

CA0102 Cross Co. Line – Hwy. 147 (Widening) P.E.

Hwy. 64

(Crittenden) (APHN) (Minor Arterial) ||Design Criteria: Established

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 7/3/14.

ENV: Tribal consultation from FHWA to Tunica-Biloxi, Osage, Quapaw, Keetoowah, & Choctaw 3/26/14 under CA0101.

RDWY: PPC rec'd 7/18/14.

PLAN: PE only.

LEGISLATIVE DISTRICTS: US House (1); AR House (35); AR Senate (9)

Other Federal-Aid & State Jobs

110803 Cross Co. Line – Co. Rd. 375 (Widening) (S)

(Crittenden) (burns & mc) (8 mi.) (APHN) (Minor Arterial) /CAP-2/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	60%	90%	75%			60%	100%	100%	TBD
TARGET DATE		Dec 13	Jun 22	Jun 23	Oct 13	Jan 25	Oct 25	SCHEDULED DATE: 01-2026 STIP FFY: 2026			
END DATE		Dec 13	Feb 20	Aug 23	Oct 13						

CRITICAL NOTES: Small utility conflict

TYPE WORK: 4-lane with 11' painted median and 5-lane curb & gutter through city of Earle.

Replace 2 bridges. Pavement type: Asphalt

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

FAP NUMBER: ACNHPP-0018(64)

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 3/25/21.

GENERAL: 4,700-5,400 ADT. Split out of Job CA0101. STIP 2016-2020 note: Contingent upon availability of funds. IOM 03/25/2021 - Project supersedes Job CA0103.

BRIDGE INFO: 03264 (72.94, Br. Repl., NP, Deck 7, Super. 7, Sub. 6, 1961); 03265 (76.11, Br. Repl., NP, Deck 6, Super. 6, Sub. 7, 1961)

ENV: NEPA process. Tribal consultation from FHWA to Tunica-Biloxi, Osage, Quapaw, Keetoowah & Choctaw 3/26/14 under CA0101. Sect. 7 conc req 12/16/14; rec'd 1/12/15. ARS to SHPO 11/17/22, response 11/30/22. Env constraints to ROW & RDWY 12/22/22. PI held 4/27/23 from 4-7pm at Earle Elementary School in Earle. CRS addendum to SHPO 7/12/23, response 8/8/23. NA consultation letters to Tribes 7/20/23. T3CE apprvd 8/30/23.

SUR: DSUR and PSUR under CA0101. Add'l DSUR req'd 4/3/24 IP.

RDWY: Floodplain SP req'd. Prelim Layouts to ROW & ENV 4/25/19. Traffic & Soil Survey req 4/25/19. FWD req 4/26/19. Prelim Layouts to RR Coord 4/26/19. TMs req 9/30/19. Signal not warranted at Hwy. 64/Hwy. 149 or Hwy. 64/Hwy. 118/Hwy. 64B Inters. Add'l Survey req 5/14/20. TO to CON 8/12/22. RDWY info to ENV 4/6/23. Loc & des doc apprvd 10/18/23. 60% plans rec'd from CON 11/17/23. Rev 60% plans rec'd from CON 11/17/23. Rev 60% plans rev'd & ret'd to CON 11/20/23. Rev ROW rqmts to ROW 1/29/24. Add'l DSUR req 4/3/24.

ROW: Plans 40% (77+/- trs)

BR: (SWP) 3 RC Box Culverts.

MAT: Soil Survey to Rdwy 9/3/19.

PLAN: Draft planning study complete. Capacity impvts are not shown as a need within the study horizon.

RAILROAD INFO: No RR Involvement 9/25/23.

SIR: FWD to RDWY 5/20/19. TMs sent to RDWY 11/1/2019.

LEGISLATIVE DISTRICTS: US House (1); AR House (35); AR Senate (9)

Other Federal-Aid & State Jobs

110614 I-55 – Hwy. 77 (Marion) (S)

Hwy. 64

(Crittenden) (art) (0.43 mi.) (APHN) (Urban Minor Arterial) /CMAQ-FLEX/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	100%	100%	75%	95%	40%	NA	100%	100%	TBD
TARGET DATE		Jul 17	Sep 18	Mar 19	Sep 17	Mar 24	Dec 24	SCHEDULED DATE: 02-2025 STIP FFY: 2024			
END DATE		Aug 17	Feb 19	May 19	Oct 17						

TYPE WORK: Major Widening. Widen to add a center turn lane, curb & gutter, bike lanes & sidewalks.

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/4/16.

GENERAL: 8,500 ADT.

ENV: Constraints to RDWY 12/5/17. RTA for 12 properties to SHPO 12/7/17; 1 str eligible 12/7/17. Tribal consultation sent 12/5/17. PI held 3/7/19 at Marion United Methodist Church Fellowship Hall, 81 Military Rd in Marion. SHPO conc rec'd 4/1/19. T3 CE apprvd. 5/13/19.

LP: Draft resolution & agreement to partner to the City March 2018.

SUR: Aerial photo flown 1/10/16. Photo ctl. Picked.

DSUR: NTP to CON 5/3/17. CSUR 100%. U&D 100%. NTP to CON 6/20/17. DSUR to Rwdy 8/4/17.

PSUR: Some data under 110337. 29 certs. PSUR to ROW 10/13/17. ROW staking req'd 03/09/20 to ROW 7/9/20.

ROW re-stake (Trs. 9, 14,18) req'd 9/22/20 to ROW 10/14/20. Rev certs 25-28 to ROW 2/4/21.

RDWY: No Floodplain SP reqd. DSUR rec'd 8/4/17. Prelim Prints to ROW, ENV & RR Coord 10/19/17. Traffic, TMs FWDs & Soil Surv req 10/19/17. Des Criteria apprvd 8/27/18. Meeting w/ Mayor held 10/8/18. Signal upgrade req to Maint 10/31/18. Plans to RR Coord 2/11/19. ROW rqmts to ROW 2/12/19. RDWY Info to ENV 2/19/19. FI held 3/7/19. UTIL rqmts to ROW 4/22/19. Rev RDWY Info to ENV 5/9/19. Loc & Des Doc apprvd 5/15/19. Rev UTIL rqmts to ROW 5/28/19. RUC req 6/25/20. Plans to EST 7/27/20. FI held 7/29/20. TMP apprvd 10/14/20. TSA rec'd from City 4/9/21.

ROW: Plans 90% (20 trs). Auth Rec'd 5/29/20. 20/20 apprs made & apprvd; 15 options; 15 paid & 5 condemned - poss. date 9/13/21. 2/2 bus relos moved. AUI 8/15/17, UFI 2/14/18. Plans to 7 Utils 5/10/19; 1 No Involvement, 6/7 utils est rec'd, 1 utils no adj, 2/5 WO issued.

MAT: Soil Survey to Rwdy 2/12/18.

RAILROAD INFO: RR Involvement eastern terminus to interconnect traffic signal w/ nearby BNSF DOT # 665981F. City Traffic Signal Agreement to BNSF req update from BNSF 9/25/23. & TXDOT form & calculations from RDWY 12/27/23. Rec'd new traffic plans 4/15/24-sent to RR 4/10/24; ; RDWY confirmed limits have not changed 1/3/24

SIR: TMs sent to RDWY 11/2/17. FWD to RDWY 2/8/18.

LEGISLATIVE DISTRICTS: US House (1); AR House (35); AR Senate (9)

090489 Hwy. 65 Bypass (Harrison) P.E.

Hwy. 65

(Boone) (urb) (NHS) (Urban Principal Arterial)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%			5%				TBD	TBD		TBD
TARGET DATE											
END DATE											

TYPE WORK: Project development for future Harrison bypass.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/4/16.

SUR: Preliminary lines to Env, Rwdy, TPP, ROW, D9 4/25/18 for comments.

PLAN: Planning study complete (2014)

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (5); AR Senate (28)

Other Federal-Aid & State Jobs

090578 Industrial Park Rd. – Hwy. 7 (Harrison) (S)

Hwy. 65

(Boone) (art) (2.07 mi.) (NHS) (Urban Principal Arterial) (4LG) /NHPP/Earmark/State/Local/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	50%	50%	75%	15%	10%	RCB	100%	30%	YES
TARGET DATE		Dec 20	Jun 22	Feb 24	Feb 21	Aug 24	Aug 25	SCHEDULED DATE: 09-2025 STIP FFY: 2024			
END DATE		Jan 21	Jul 22		Jan 21						

TYPE WORK: Upgrade the traffic signal & improve the intersection Hwy. 65/ Industrial Park Rd./

Main St. & widen Hwy. 65 from Industrial Park Rd. to Hwy. 7. Replace 2 structures.

WORK ZONE POLICY: Significant.

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 6/12/19. Project renamed on 3/18/20, 6/5/20 & 5/8/23.

GENERAL: 19,000-24,000 ADT. This project has been identified as a good candidate for the CMGC pilot program.

BRIDGE INFO: A0333 (74.31, Br. Repl., NP, Deck 7, Super. 6, Sub. 6, 1928); X0228 (60.83, Br. Repl., NP, Culv. 7, 1972)

ENV: Tribal consultation letters sent 7/9/21. ARS to SHPO 9/7/21, response 9/28/21. PIF to SHPO 9/28/21, response 9/29/21. PI meeting held 3/9/23 4-7pm @ Harrison High School, 925 Goblin Dr., Harrison. IOM to TPP, ROW, RDWY 2/1/24.

LP: City offered \$2.5M to partner w/ the Department. Resolution executed 7/28/22. M.O. 2022-090 passed 9/14/22.

Agreement sent to City 1/5/23. Agreement executed 4/6/23.

SUR: Partial DSUR under 090490. Aerial photo flown 01/25/19. Add'l CSUR 100%. Photogrammetry 100%. LiDAR FE 100%. U&D 100%. Add'l DSUR (Hydraulics) req'd 5/20/21 100% to Rdwy 6/29/21. Add'l DSUR req'd 8/20/21 to Rdwy 10/8/21, 11/9/21. Add'l DSUR (pavement) LiDAR acquired 7/5/22. Mapping updated 7/15/22.

PSUR: 45 certs. PSUR to ROW 1/11/21. PSUR for south segment (Hwy 7-Hwy 65B) to ROW 6/17/21. 2 rev. certs, 6 add'l certs & sign locations req'd 12/12/22, 1/26/23. Rev. PSUR (add'l subdivision lots) to ROW 3/9/23.

RDWY: 090490-Meeting w/ City held 3/7/17 & 12/6/17. Gross Appraisal req 9/22/17. Gross Appraisal rec'd 12/5/17.

DSUR rec'd 8/20/18. 090578 - Floodplain SP req'd. DSUR rec'd 1/19/21. Traffic, TMs, FWD & Soil Survey req 5/5/21.

Early Coord Meeting held 5/19/21. Prelim Layouts to ROW & ENV 6/9/21. Hyd Anal complete to BR 7/30/21. Add'l

Survey req 8/20/21. DDD apprvd 2/24/22. Signals not warranted at Hwys. 65/7, N. Spring St., E. Wolfe St. inters. ROW

req to ROW 7/5/22. Rdwy Info to Env 8/23/22. Util reqmts to ROW 10/14/22. Rev Rdwy Info to Env 1/5/23. PI held

3/9/23. Rev ROW reqm'ts to ROW 8/16/23. Rev ROW and Util reqm'ts to ROW 9/27/23.

ROW: Fee - Plans 80% (67 trs). Est 6 bus relos, UFI 11/3/2022.

MAT: Soil Survey to Rdwy 8/5/21.

RAILROAD INFO: No RR Involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (5); AR Senate (28)

CA0908 Maxie Camp Rd. – Hwy. 123 (Widening) P.E.

Hwy. 65

(Boone & Newton) (NHS) (Principal Arterial) ||Design Criteria: Established

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 7/3/14.

ENV: ENV work until 7/7/14 under CA0906; Endangered Gray bat potentially involved, habitat survey completed. Tribal consultation from FHWA to Caddo, Cherokee, Osage, Quapaw, & Keetoowah 3/26/14. Request of no adverse effect to USFWS 5/30/14, rec'd & submitted to CAPM 6/17/14 under CA0906.

PLAN: PE only.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (1 & 4); AR House (5 & 27); AR Senate (23 & 24)

Other Federal-Aid & State Jobs

090637 Hwy. 206 – Western Grove (S)

(Boone & Newton) (burns & mc) (2.14 mi.) (NHS) (Principal Arterial) (4LG)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	65%	50%	75%	10%	10%	5%	35%	NA	TBD
TARGET DATE		Nov 13	Jul 21	Oct 21	Feb 14	Mar 23	Mar 24				
END DATE		Nov 13	Mar 17		Feb 14						

CRITICAL NOTES: Special Clearing SP for bats; Tree clearing prohibited March 15 – November 15

TYPE WORK: Widen to 4 lanes w/ 11' painted median with 5-lane curb & gutter as needed.

Pavement type: Asphalt

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: ACNHPP-0551(152)

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 3/25/21. Project renamed on 12/21/23.

GENERAL: 6,300-7,800 ADT. Split out of Job CA0906. Previously part of Job 090371. STIP 2016-2020 note: Contingent upon availability of funds. IOM 03/25/2021 - Project supersedes Job CA0909.

ENV: NEPA process. ENV work until 7/7/14 under CA0906; Endangered Gray bat potentially involved, habitat survey completed. Tribal consultation from FHWA to Caddo, Cherokee, Osage, Quapaw & Keetoowah 3/26/14. Req of no adverse effect to USFWS 5/30/14; rec'd & submitted to CAPM 6/17/14 under CA0906. CR clearance to file 6/21/22.

SUR: DSUR and PSUR under CA0906. Aerial photo flown 12/13/21.

RDWY: No Floodplain SP req'd. PPC rec'd 7/18/14. Prelim Layout to ROW & ENV 11/30/18. Traffic, FWDs & Soil Survey req 11/30/18. Hyd Anal complete to BR 6/5/19. RDWY Info to ENV 4/29/22. TO to CON 8/12/22. Rev. 60% plans rec'd from CON 12/2/22. FI req 12/7/22. Rev. RDWY info to ENV 1/19/23. TMs req 3/1/23. 60% plans rev'd & ret'd to CON 4/21/23

ROW: Plans 50% (63 trs)(CA0909)4/26/19. UFI 7/23/19.

BR: (SWP) Layout 90%.

MAT: Soil Survey to Rdwy 7/22/19.

RAILROAD INFO: No RR involvement 1/9/24.

SIR: FWD to RDWY 1/31/2019.

LEGISLATIVE DISTRICTS: US House (1 & 4); AR House (5 & 27); AR Senate (23 & 24)

Other Federal-Aid & State Jobs

090669 Western Grove – Hwy. 123 (S)

Hwy. 65

(Newton) (burns & mc) (0.82 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	60%	50%	75%		15%	5%		NA	
TARGET DATE			Jun 23	May 24		Jan 25	Oct 25	SCHEDULED DATE: 11-2025 STIP FFY: 2025			
END DATE		Nov 13	Dec 23		Feb 14						

CRITICAL NOTES: Pup Season Clearing Restriction; Tree clearing prohibited May 1 – July 31

TYPE WORK: Replace 1 structure & widen to 5 lanes.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0051(30)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23. Project renamed on 12/21/23.

GENERAL: 5,200-6,300 ADT.

BRIDGE INFO: 03735 (73.83, Br. Repl., NP, SD, Deck 4, Super. 5, Sub. 7, 1966)

ENV: NA consultation letters to Tribes 5/11/23. Env constraints to ROW and Rdwy 6/15/23. PIF to SHPO 2/2/24, response 2/29/24.. PI meeting 3/26/24 4-7pm Western Grove Bible Church (Fellowship Hall) Western Grove.

SUR: DSUR under CA0906.

PSUR: PSUR under CA0906

RDWY: No Floodplain SP req'd. T.O to con 4/18/23. 60% plans rec'd from CON 12/1/23. ROW & Util rqmts to ROW 12/4/23. PFI req 12/4/23. Rdwy Info to Env 12/19/23.

ROW: Plans 80% (15 trs) AUI/UFI 12/5/23

BR: (SWP) Layout 90%.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (27); AR Senate (24)

090498 Pindall – Marshall (Safety Impvts.) (Sel. Secs.) (S)

Hwy. 65

(Searcy) (coll) (0.6 mi.) (NHS) (Principal Arterial) (4LG) /Safety/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	90%	100%		10%	75%			NA	TBD		TBD
TARGET DATE		Oct 17			Jan 18						
END DATE		Sep 17			Nov 17						

CRITICAL NOTES: On hold to evaluate efficacy of Jobs 090491 and 012288

TYPE WORK: Horizontal curve realignments.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/8/16.

GENERAL: 3,900-5,600 ADT. A refined scope for this project will be determined following the evaluation of low-cost countermeasures performed by Jobs 090491 and 012288.

ENV: Tribal consultation sent 6/20/18.

SUR: CSUR 100%. Aerial photo flown 5/2/17, 3/27/13.

DSUR: DSUR 100% to Rdwy 9/8/17.

PSUR: 7 certs. PSUR to ROW 11/30/17.

RDWY: No floodplain SP req'd. Scoping Meeting held 5/3/17. DSUR rec'd 9/8/17.

PLAN: Final scope subject to eval of low-cost countermeasures completed in Jobs 090491 & 012288. Memo to defer job due to low-cost countermeasures apprvd 12/26/19. Safety eval done 7/14/22 w/ 3Yrs data; BCR<1. Safety eval done> 9/15/23 w/ 4Yrs data; BCR<1.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (27); AR Senate (24)

Other Federal-Aid & State Jobs

CA0802 Dennard – Clinton (Widening) P.E.

Hwy. 65

(Van Buren) (NHS) (Principal Arterial) ||Design Criteria: Established
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 7/3/14.
RAILROAD INFO: No RR involvement 1/9/24.
LEGISLATIVE DISTRICTS: US House (2); AR House (43); AR Senate (24)

080674 Dennard – Hwy. 110 (Widening) (S)

(Van Buren) (garver) (4.47 mi.) (NHS) (Principal Arterial) (4LG)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	50%	50%	75%	15%	10%	NA	100%	NA	RQD
TARGET DATE		May 14	May 22	Jul 25	Aug 14	Jan 26	Jan 27	SCHEDULED DATE: 2027			
END DATE		May 14	Jun 22		Aug 14						

TYPE WORK: Widen to 4 lanes w/ 11' painted median. Pavement type: Asphalt
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 3/25/21.
GENERAL: 5,700 ADT. Split out of Job CA0801. IOM 03/25/2021 - Project supersedes Job CA0803.
ENV: EA. NA consultation letters to Tribes 7/21/22. Env constraints to RDWY 8/12/22. ARS to SHPO 10/4/22. CRS to SHPO 3/6/23, response 3/13/23. Rev constraints to RdwY 3/10/23.
SUR: DSUR & PSUR under CA0801. Add'l DSUR req'd 9/27/21 to RdwY 1/20/22. UAV-LiDAR acquired 10/21/21, 11/9/21.
PSUR: Add'l PSUR (Certs 271-290) req'd 9/27/21 to ROW 11/19/21.
RDWY: No floodplain SP req'd. PPC rec'd 7/18/14. Prelim Prints to ROW & ENV 2/14/19. Traffic, TMs, FWDs, & Soil Survey req 2/14/19. T.O. to CON 8/28/20. Early Coord Meeting held 1/20/21. Add'l Survey req 9/27/21. 30% plans rec'd from CON 7/21/21. 30% plans rev'd & ret'd to CON 9/9/21. Add'l survey rec'd 1/20/22. ROW & UTIL req to ROW 6/23/22. 45% plans rec'd from CON 6/3/22. RdwY Info to Env 7/6/22. 45% plans rev'd & ret'd to CON 7/6/22.
ROW: Plans 80% (94 trs.) Est. 9 res, 5 bus, 3 ppo rels. AUI 5/13/21, UFI 9/6/22.
MAT: Soil Survey To RdwY 7/12/19.
RAILROAD INFO: No RR involvement 1/9/24.
SIR: TMs sent to RDWY 3/5/19. FWD to RDWY 12/10/2020.
LEGISLATIVE DISTRICTS: US House (2); AR House (43); AR Senate (24)

Other Federal-Aid & State Jobs

020716 I-530 – Hwy. 425 (Minor Widening) (Pine Bluff) (S) I-530 & Hwy. 65

(Jefferson) (iconic) (2.79 mi.) (Interstate) (Urban Principal Arterial) (4LG) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	90%	100%	75%	95%	35%	NA	100%	NA	
TARGET DATE		Apr 20	Nov 20	Apr 21		Jan 24	Aug 24	SCHEDULED DATE: 09-2024 STIP FFY: 2023			
END DATE		May 20	Nov 20	Apr 21	May 20						

TYPE WORK: Add paved 8 ft. shoulders (Hwy. 65); Mill & Overlay (I-530)
WORK ZONE POLICY: Significant. Incentive/Disincentive site use work.
BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18. Project renamed on 12/20/22.
GENERAL: 13,000-18,000 ADT.
ENV: Tribal consultation letters sent 9/28/20. ARS to SHPO 10/1/20, response 10/1/20. Env Constraints to RDWY 10/22/20. PIF to SHPO 10/30/20, response 10/31/20. Ph I WPI held 2/25/21-3/12/21. T1 CE apprvd 4/8/21. NW14, pcn not reqd.
SUR: Aerial photo flown 1/21/19. Pics available. Photogrammetry 100%. CSUR 100%. DSUR to Rdwy 5/19/20. Add'l DSUR (new right turn lane) req'd 4/6/21 to Rdwy 4/23/21.
PSUR: 62 certs. PSUR to ROW 5/11/20. ROW staking (tract 12) req'd 3/6/23 to ROW 4/4/23. Add'l PSUR (2 revs, 2 add'l trs) req'd 5/8/23.
RDWY: Floodplain SP req'd. Traffic, TMs & Mat req 11/21/19. DSUR rec'd 5/19/20. T.O. to CON 6/2/20. Early Coord Meeting held 6/3/20. 15% Plans rec'd from CON 6/19/20. 15% Plans rev'd & ret'd to CON 7/2/20. Des Criteria apprvd 7/23/20. 45% Plans rec'd from CON 10/5/20. 45% Plan rev'd & ret'd to CON 10/8/20. 60% Plans rec'd from CON 11/2/20. 60% Plans rev'd & ret'd to CON 11/19/20. Rev 60% Plans rec'd from CON 11/23/20 & 6/23/21. ROW & UTIL rqmts to ROW 11/23/20. RDWY Info to ENV 12/7/20. Rev 60% Plans rev'd & ret'd to CON 2/16/21. FI held 5/17/21. 90% plans rec'd from CON 10/4/22. FFI held 11/15/22. 90% plans rev'd & ret'd to CON 11/18/22. Rev 90% rec'd from CON 11/30/22. REV ROW & Util rqmts to ROW 6/15/23. Avg run speed req 10/18/23. Rev 90% rec'd from CON 10/27/23. DDD apprvd 11/7/23.
ROW: Plans by NTB 90% (28 trs). Auth Rec'd 12/20/21. 25/25 apprs made; 25/25 apprvd; 25 options; 24 paid;3 Condemned - Poss. date 6/7/2023 & 1 to be condemned. UFI 2/23/21; Plans to 12 utils 11/3/21; 8/12 est rec'd, 3 utils no conflict, 1 utils No involvement, 6/8 WO issued, 1 auth to bid, 2/8 util adj complete, 10/12 est rec'd.
MAT: Soil Survey %AC to Rdwy 11/26/19.
RAILROAD INFO: No RR involvement 11/7/22
SIR: TMs sent to RDWY 12/12/19.
LEGISLATIVE DISTRICTS: US House (4); AR House (64 & 65); AR Senate (8)

020804 Hwys. 65 & 425 Cable Median Barrier Impvts. (S) Hwys. 65, 65B & 425

(Jefferson & Lincoln) (pickering) (NHS) (Principal Arterial) (4LG) /Safety/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA			5%			NA	NA		NA	
TARGET DATE			Oct 24	Oct 24				SCHEDULED DATE: 04-2025			
END DATE											

TYPE WORK: 24.67 miles of cable median barrier construction.
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: HSIP-3540(3)
BACKGROUND INFO: Project programmed on 8/17/23.
GENERAL: 2,100-7,300 ADT.
RDWY: T.O. to CON 2/23/24.
RAILROAD INFO: No RR Involvement 12/12/23
LEGISLATIVE DISTRICTS: US House (1 & 4); AR House (64, 65, & 93); AR Senate (8)

Other Federal-Aid & State Jobs

020781 Hwy. 65 Cable Median Barrier Impvts. (S)

Hwy. 65

(Chicot, Desha & Drew) (NHS) (Principal Arterial) (4LG) /Safety/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	NA		50%	NA	NA	NA	NA		NA	
TARGET DATE			Oct 24	Oct 24				SCHEDULED DATE: 01-2025			
END DATE											

TYPE WORK: 30.45 miles of cable median barrier construction.
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPU-0076(334)
BACKGROUND INFO: Project programmed on 8/17/23.
GENERAL: 5,700-8,200 ADT.
ENV: CR clearance to file 9/13/23.
RDWY: T.O. to CON 2/23/24.
RAILROAD INFO: No RR Involvement NLA & UPRR track >75' away from Hwy 12/8/23
LEGISLATIVE DISTRICTS: US House (1 & 4); AR House (64, 94, & 95); AR Senate (1 & 8)

020736 Bayou Macon Str. & Apprs. (S)

Hwy. 65

(Chicot) (neel-schaffer) (0.69 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	20%	50%	75%			0%	35%	NA	
TARGET DATE		Jul 23	Sep 24	Sep 24	Oct 23	May 25	Nov 25	SCHEDULED DATE: 09-2025 STIP FFY: 2026			
END DATE		Jul 23			Jan 24						

TYPE WORK: Replace 1 bridge
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0009(49)
BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.
GENERAL: 4,000 ADT.
BRIDGE INFO: 02220 (65.81, Br. Repl., NP, SD, Deck 7, Super. 4, Sub. 6, 1946)
ENV: EPD. NA consultation letters to tribes 10/16/23. Env constraints to Rdwy & BR 11/15/23. ARS to SHPO 2/8/24, response 3/5/24. PIF to SHPO 3/7/24.
SUR: CSUR 100%. Aerial photo flown 1/27/23. UAV-LiDAR acquired 3/1/23. Feature extraction 100%.
DSUR: NTP to Con 2/16/23. U&D 100%. DSUR to Rdwy 7/12/23.
PSUR: 5 certs. PSUR to ROW 1/31/24.
RDWY: Floodplain SP req'd. Traf & Mat req 7/7/23. DSUR rec'd 7/12/23. Early Coord Meeting held 8/30/23. Hyd anal complete to BR 9/6/23. DDD approved 3/5/24.
BR: (JYP) Layout 10%.
MAT: soil survey %AC & RV to Rdwy 7-11-23
RAILROAD INFO: No RR involvement 2/7/23
LEGISLATIVE DISTRICTS: US House (1); AR House (95); AR Senate (1)

Other Federal-Aid & State Jobs

020737 Bayou Macon Str. & Apprs. (Eudora) (S)

Hwy. 65

(Chicot) (art) (NHS) (Principal Arterial) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	20%	10%	60%			0%		NA	
TARGET DATE			Jun 24	Sep 24		May 25	Jan 26	STIP FFY: 2025			
END DATE		Jul 23									

TYPE WORK: Replace 1 structure

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0009(50)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.

GENERAL: 2,000 ADT.

BRIDGE INFO: 02219 (62.19, Br. Repl., NP, SD, Deck 7, Super. 4, Sub. 6, 1946)

ENV: NA consultation letters to Tribes 10/13/23. Env Constraints to Rdwy & BR 11/15/23.

SUR: CSUR 100%. Aerial photo flown 1/27/23. UAV-LiDAR acquired 3/1/23. Feature extraction 100%. Mapping 100%.

DSUR: NTP to Con 2/16/23. U&D 100%. DSUR to Rdwy 7/27/23.

PSUR: 9 certs.

RDWY: floodplain SP req'd. Traf & mat req 5/16/23. DSUR rec'd 7/27/23. Early Coord Meeting held 8/29/23. Prelim plans to ROW & ENV 9/15/23. Hyd anal complete to BR 11/29/23. Soil Survery rec'd 3/5/24.

BR: (JYP) 1 Bridge.

RAILROAD INFO: No RR involvement; str 500 ft east of parallel SEAEDD track

LEGISLATIVE DISTRICTS: US House (1); AR House (95); AR Senate (1)

Other Federal-Aid & State Jobs

080364 Hwy. 64 – Bruce St. (Conway) (S)

Hwy. 65B

(Faulkner) (art) (0.76 mi.) (NHS) (Urban Principal Arterial) (4LG) /NHPP/RR Xing/State/Local/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	50%	100%	75%	15%	20%	NA	TBD	30%	RQD
TARGET DATE		Nov 20	Oct 21	Oct 22	Jun 21	Nov 24	Apr 25	SCHEDULED DATE: 05-2025 STIP FFY: 2023			
END DATE		Dec 20	Oct 21	Dec 23	Apr 21						

TYPE WORK: Widening to 5 lanes with curb & gutter.

WORK ZONE POLICY: Significant.

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 9/21/09.

GENERAL: 15,000-20,000 ADT. Broken out of Job 080273.

ENV: Env handling under Job 080273. Requires reassess. ARS to SHPO 4/22/21, response 4/23/21. Env Constraints to Rdwy 4/30/21. Ph III PI held 6/9/22 4-7p @ Conway Parks & Rec Don Owens Sports Center Conway, AR w/ web comment form availability 6/9-6/24/22. NA consultation letters to tribes 1/17/23. PIF to SHPO 1/20/23, response 2/8/23. draft EA to ID Staff 5/2/23. draft EA FHWA 5/19/23, EA apprvd 6/7/23. Loc & Des Public Hearing held 9/7/23 4-7p @ Conway Parks & Rec Don Owens Sports Center, 10 Lower Ridge Rd, Conway. FONSI issued by FHWA 12/20/23.

LP: City to contribute \$7M toward construction cost for jobs 080364 & 080619 & will work w/ utils to reduce reimbursable costs. Draft agreement & resolution to City 5/10/21. City adopted resolution 6/22/21. City returned signed agreement 8/31/21. Agreement executed 9/13/21.

SUR: Previous DSUR & PSUR under 080273. Rev DSUR to Rdwy 9/30/09. PSUR to ROW 1/11/08. Aerial photo flown 11/27/18. Add'l PICs to Photogrammetry 7/9/20. Photogrammetry update 75%. DSUR update under 080364 100% to Rdwy 12/11/20. Add'l DSUR (tie structure) req'd 11/24/23.

DSUR: CSUR Recon 6/16/20: Recovered Control points 1-14 & 16, DNF 15, 17-18 were found destroyed, TBM 901 found destroyed, 902 found in good condition & 903 not found. Add'l DSUR req'd 9/15/21 100% to Rdwy 1/20/22. Add'l DSUR req'd 2/14/24 to Rdwy 3/28/24.

PSUR: 29 total certs. 16 certs requiring updated surveys. PSUR update to ROW 4/28/21. Add'l existing ROW (Oak St.) to ROW 5/26/22. Rev PSUR req'd 6/13/23 to ROW 6/27/23. Rev. PSUR (RR ROW) to ROW 10/24/23.

RDWY: No floodplain SP req'd. PPC rec'd 12/14/06. Prelim prints to ROW & Env 12/21/06. DSUR rec'd 4/26/07. Field insp held 9/11/07. Prelim prints to RR Coord 8/10/07. TMP meeting held 10/17/07. Rdwy info to Env 12/4/07. Rev ROW & Util req'mts to ROW 12/3/09. Add'l turning movements req 1/7/08. Signal study req 3/27/08. Traffic signal warranted at Hwy. 65 & Elm St./3rd St. Fl for signals held 5/20/08. Loc & Des doc apprvd 10/23/08. Rev Rdwy info to Env 12/3/09. Interim Est to PM 5/24/18. DSUR rec'd 12/11/20. Early Coord Meeting held 2/11/21. Traffic, TMs & FWD req 4/16/21. ROW rqmts to ROW 10/29/21. FI Held 3/8/22. Rev ROW rqmts to ROW 11/17/22. Util rqmts to ROW 2/8/23. Rev Util rqmts to ROW 3/14/23. Preemption calc's to RR coord 10/27/23. Rev Loc & Des doc apprvd 1/5/24. Add'l DSUR req 2/14/24.

ROW: Plans 90% (32 trs.) Initial Auth Rec'd 1/4/24. Est 8 bus & 2 PPO relos. UFI 9/19/07; Plans to 5 utils 2/13/23, 2/5 est rec'd;

RAILROAD INFO: RR Involvement 10/14/22 at UP ROW. DOT 434232P SP, PE, C&M reqd. 7/13/23 50% plans to UP for review-UP will not apprv plans as-is. UP has issues w/sidewalk, traffic signals & ROW. Sub preempt forms & traffic sig plans to UP 10/30/23. UP will not review C&M until 100% plan apprvl.

LEGISLATIVE DISTRICTS: US House (2); AR House (55 & 56); AR Senate (17)

Other Federal-Aid & State Jobs

080619 Hwy. 60 – I-40 Inters. Impvts. (Conway) (F)

Hwy. 65B

(Faulkner) (alt.delivery) (NHS) (Urban Principal Arterial) (4LG) /NHPP/State/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%	100%	15%	5%	75%		5%	NA	100%		
TARGET DATE	Jul 21	Jun 21		May 22	Aug 21	May 23	May 24	SCHEDULED DATE: 2025 STIP FFY: 2025			
END DATE	May 21	Apr 21			May 21						

CRITICAL NOTES: This project to be delivered using the CMGC method of procurement.

TYPE WORK: Intersection improvements; Widen Hwy. 65B to 6 lanes from Hwy. 365 to I-40 EB ramps; raised median; additional turn bay at Equity & Exchange Ave.

WORK ZONE POLICY: Significant.

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18. Project renamed on 6/5/20.

GENERAL: 37,000 ADT. Redstone Const. Group selected as CM.

ENV: NA consultation letters to tribes 5/18/22. Env Constraints to RDWY 11/8/22.

LP: City will contribute \$7M toward const cost for jobs 080364 & 080619 & will work w/ utilities to reduce reimbursable costs. City adopted resolution 6/22/21. City returned signed agreement 8/31/21. Agreement executed 9/12/21.

SUR: Aerial photo flown 7/06/18, 1/31/21. CSUR 100%. Photogrammetry 100%. U&D 95%. DSUR to Rdwy 4/12/21.

PSUR: 16 certs. PSUR to ROW 5/18/21.

RDWY: No Floodplain SP reqd. DSUR rec'd 4/12/21. T.O. to CON 12/15/21. Soil surv req 3/10/23.

ROW: Plans by Garver xx% (xx trs). AUI 4/13/2022.

MAT: soil survey to Rdwy 7-11-23

PLAN: Apprvd scoping recommendations memo 5/5/21. City not interested in pursuing bicycle accommodations 4/20/22.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (2); AR House (56); AR Senate (17)

Other Federal-Aid & State Jobs

090672 Hwy. 66 Realignment (Leslie) (S)

Hwy. 66

(Searcy) (pe) (0.18 mi.) /STBGP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	45%	90%	75%	15%	10%	15%	35%	NA	
TARGET DATE		Dec 22	May 23	Sep 23		May 24	Feb 25	SCHEDULED DATE: 04-2025 STIP FFY: 2026			
END DATE		Dec 22	Jun 23	Mar 24	Feb 23						

TYPE WORK: Realignment. Including city utilities.

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

FAP NUMBER: STPR-0064(20)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 9/26/22.

BRIDGE INFO: 00680 (80.95, Br. Repl., Poly. Ovly., NP, Deck 6, Super. 6, Sub. 6, Hist., 1930)

ENV: NA consultation letter to Tribes 10/14/22. ARS to SHPO 11/22/22, response 12/8/22. Env constraints to ROW& RDWY 1/10/23. PI meeting held 2/23/23 4-7pm @ Leslie Middle School, 800 Elm St, Leslie. 2023 Bat Survey Results: NO UPDATES. CRS to SHPO 9/15/23, response 10/4/23. MOA executed 12/13/23. PI meeting 1/23/24 4-7pm @ Leslie Middle School, 800 Elm St, Leslie. Public officials meeting 1/23/24 2:30-3:30 City Hall 513 Main St. T3CE apprvd 3/13/23.

LP: City to assume bypassed portion of Hwy. 66. Resolution was executed 9/5/23. Agreement was executed 11/13/23.

SUR: CSUR 100%. Aerial LiDAR acquired 10/27/22. Feature extraction 100%. U&D 100%. DSUR to Rdwy 12/30/22. Add'l DSUR (Bldgs and awnings) req'd 12/12/23 to ROW 1/3/24.

PSUR: 16 certs. PSUR to ROW 2/22/23.

RDWY: No Floodplain SP req'd. Traffic Signal warranted at Hwy. 65/Hwy. 66. Traffic & Mat req 10/25/22. DSUR rec'd 12/30/22. Prelim BR info req 1/31/23. Prelim Layout to ROW & ENV 1/31/23. Soil Survey req 1/31/23. Hyd Anal complete to BR 2/23/23. DDD apprvd 3/20/23. Early Coord Meeting held 4/12/23. ROW req'mts to ROW 6/15/23. Rdwy Info to ENV 7/31/23. Add'l DSUR rec'd 1/2/24. Rev RDWY Info to ENV 3/1/24.

ROW: Plans 80% (12 trs.). Auth Rec'd 4/15/2024. Est 1 Res, 1 Bus & 1 PPO rels, UFI 3/10/2023.

BR: (CMW) 1 Bridge. Layout 80%. HBAC Recom. IOM to FHWA for Apv'l. 3/14/24. HBAC Recom. Apv'd. by ARDOT & FHWA 3/25/24.

MAT: soil survey %AC 11/3/22, soil survey to Rdwy 3/15/23.1 br Crossing Cove Creek

RAILROAD INFO: No RR involvement 1/9/24.

SIR: Traffic sent 10/26/22.

LEGISLATIVE DISTRICTS: US House (1); AR House (27); AR Senate (24)

Other Federal-Aid & State Jobs

070509 Caddo River Str. & Apprs. (Caddo Valley) (S)

Hwy. 67

(Clark) (neel-schaffer) (0.6 mi.) (APHN) (Urban Principal Arterial) /NHPP/TAP/State/Local/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	90%	90%	75%	85%	30%	90%	100%	NA	
TARGET DATE		Sep 20	Nov 21	Mar 22	Apr 21	Mar 24	Dec 24	SCHEDULED DATE: 02-2025 STIP FFY: 2024			
END DATE		Aug 20	Dec 21	Jul 22	Mar 21						

TYPE WORK: Replace 1 bridge; multiuse path on bridge & Hwy. 67

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

FAP NUMBER: NHPP-TAPR-0010(52)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 7,700 ADT.

BRIDGE INFO: 00899 (77.35, Br. Repl., NP, Deck 5, Super. 5, Sub. 5, 1930)

ENV: Tribal consultation letters sent 6/22/20. ARS to SHPO 6/22/20, response 6/22/20. Env. Constraints to BR & RDWY 7/29/20. ARS addendum to SHPO 2/17/22, response 2/23/22. CRS to SHPO & Choctaw 6/9/22, SHPO response 6/21/22. T3CE apprvd 7/14/22. 2022 Bat Survey Results: No T&E bats captured.

LP: Local agencies to be responsible for costs of shared use path. Rec'd \$500k TAP 2021 funds & \$500k TAP 2022 funds. Resolution executed 4/12/21. Agreement to County 3/2/23.

SUR: Aerial photo flown 3/5/19. CSUR 100%. DSUR to Rdwy 8/17/20. Drainage structure for Env added 1/14/22. Add'l DSUR for multi-use trail req'd 2/21/24 95%.

PSUR: 7 certs. PSUR to ROW 3/30/21. ROW staking (tract 7) req'd 10/3/23 to ROW 10/24/23.

RDWY: Floodplain SP req'd. Traffic, TMs & MAT req 11/21/19. DSUR rec'd 8/17/20. Early Coord Meeting held 10/13/20. Hyd Anal complete to BR 3/11/21. ENTP to CON 3/12/21. Kick-Off Meeting held 4/13/21. T.O. to CON 4/19/21. 15% Plans rec'd from CON 5/14/21. 15% Plans rev'd & ret'd to CON 5/20/21. Rev 15% Plans rec'd from CON 6/17/21. 15% Plans rev'd & ret'd to CON 8/13/21. 30% Plans rec'd from CON 9/1/21. 30% Plans rev'd & ret'd to CON 9/22/21. Des Criteria apprvd 10/22/21. 60% Plans rec'd from CON 12/7/21. 60% Plans rev'd & ret'd to CON 12/9/21. ROW & UTIL reqm'ts to ROW 12/13/21. Field Insp Sched 12/14/21. Rdwy Info to Env 3/15/22. FI held 5/17/22. 90% plans rec'd from CON 2/1/24. FFI req 2/7/24. Plans cert by CON 2/1/24.

ROW: Fee - Plans 90% (10 trs). Initial Auth Rec'd 8/9/22. 10/10 apprs made & 10/10 apprvd;8 Options;5 Paid;2 condemned - Poss. date 11/20/2023 & 1 to be Condemned. 1/2 bus & 46/50 ppo rels moved. AUI 8/20/20; Plans to 7 utils 6/20/22; 4/7 est rec'd, 1 utils no conflict, 2/6 WO issued.

BR: (CMW) Layout 95%. Rec'd. 90% Plans 2/1/24.

MAT: Soil Survey %AC to Rdwy 11/26/19. In-House Subsurf Invest 100% sent to BR 2/27/23.

RAILROAD INFO: No RR involvement 4/22/24

SIR: TMs sent to RDWY 12/12/19.

LEGISLATIVE DISTRICTS: US House (4); AR House (90); AR Senate (3)

Other Federal-Aid & State Jobs

061344 UPRR Str. & Apprs. (Perla) (S)

Hwy. 67

(Hot Spring) (garver) (0.23 mi.) (APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	65%	100%	75%	25%	25%	60%	35%	NA	
TARGET DATE		Aug 19	May 20	Aug 20	Mar 23	Nov 23	May 24	SCHEDULED DATE: 09-2025 STIP FFY: 2023			
END DATE		Oct 19	Jul 20	Dec 20	Feb 23						

TYPE WORK: Replace 1 bridge.

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

FAP NUMBER: NHPP-0030(25)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/28/11.

GENERAL: 4,600 ADT.

BRIDGE INFO: 01431 (78.64, Br. Repl., NP, SD, Deck 5, Super. 4, Sub. 5, 1931)

ENV: Env constraints to Rdwy 1/21/20. tribal consultation letters sent 2/24/20. ARS to SHPO 9/18/20, response 9/18/20.

PIF to SHPO 10/28/20, response 10/29/20. T1-CE apprvd 12/31/20. 2022 Bat Survey Results: no bats captured.

SUR: CSUR 100%. NTP to CON 1/29/19. Aerial photo flown 3/18/19. DSUR 100% to Rdwy 10/4/19. Add'l DSUR req'd 4/1/20 to Rdwy 6/19/20.

PSUR: Exist. ROW to ROW 11/12/19. Add'l PSUR (add'l RR) to ROW 5/18/22. ROW staking req'd 9/8/22. Full PSUR req'd 11/15/22 NTP to Con 12/21/22. PSUR to ROW 2/9/23.

RDWY: No Floodplain SP req'd. Traffic & Mat req 6/11/19. T.O. to CON 6/14/19. Des Criteria apprvd 10/11/19. DSUR rec'd 1/16/20. Early Coord Meeting held 2/25/20. Add'l Survey req 4/1/20. 30% Plans rec'd from CON 4/2/20. 30% Plans rev'd & ret'd to CON 4/24/20. Add'l Survey rec'd 6/22/20. 60% Plans rec'd from CON 7/31/20 & 10/26/20. ROW rqmts to ROW 7/31/20. UTIL rqmts to ROW 10/30/20. FI req 11/2/20. RDWY Info to ENV 11/10/20. 60% Plans rev'd & ret'd to CON 12/8/20.

ROW: FEE By ARDOT. Plans 90% (10 trs). Initial Auth Rec'd 10/13/21. 8/10 apprs made & 1/10 apprs apprvd. AUI 3/8/19, UFI 8/20/20; Plans to 6 utils 11/2/20; 2/6 est rec'd, 1 utils no conflict.

BR: (SWP) Layout 95%. UPRR Ph A Concept submittal to TP&P 8/6/20. Rec'd. Ph A, Apv'd. w/ comments, from TP&P 9/18/20. UPRR Ph B 30% submittal to TP&P 3/16/21. Ph B 30% plans Apv'd. by UPRR 4/12/21.

MAT: Soil Survey to Rdwy 9/27/19.

RAILROAD INFO: RR involvement at UPRR DOT 425776N (RR-Under), Little Rock Sub, MP 385.75. New DOT assigned is 978156C. PE, SP, C&M req'd; 4/12/21-30% Plan apprvl rec'd from UPRR. 90% plans expected June 2024.

LEGISLATIVE DISTRICTS: US House (4); AR House (29); AR Senate (7)

Other Federal-Aid & State Jobs

061590 I-40 – S. Redmond Rd. (S)

Hwy. 67

(Pulaski) (garver) (8.39 mi.) (NHS) (Urban Freeway/Expressway) (4LG)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	NA	30%	100%	NA	NA	NA	TBD	TBD	NA	
TARGET DATE								SCHEDULED DATE: 2025			
END DATE			Jan 21								

TYPE WORK: Joint Rehab., Patching & Grinding, Mill & Inlay Shoulders; Rumble Strip. Original

Scope: Patching, Joint Rehab., Select Approach Slab Reconstruction, Select Full Depth

PCCP Reconstruction at I-40 Interchange, Mill & Overlay ACHM Shoulders

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-0060(64)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 48,000-75,000 ADT.

ENV: CR clearance to file 8/13/20. T1CE apprvd 9/23/20.

RDWY: Mats req 2/7/19. Rehab Rec apprvd 3/2/21. ROW & UTIL reqmts to ROW 4/6/21. Traffic req 6/15/21. Rehab Rec Meeting held 1/6/22. TO to CON 5/17/22.

RAILROAD INFO: Possible RR Involvement if scope of work goes to S. Redmond Rd. JAX DOT 437833J. MP 332.97, Jax Sub, Pulaski Co., D6 12/29/21. No RR involvement reqd 4/20/23

LEGISLATIVE DISTRICTS: US House (2); AR House (66, 67, 70, & 72); AR Senate (12 & 13)

061261 Redmond Rd. – Cabot (Widening) P.E.

Hwy. 67

(Pulaski & Lonoke) (NHS) (Urban Freeway/Expressway) (4LG)

TYPE WORK: Capacity Improvements

WORK ZONE POLICY: Significant.

BACKGROUND INFO: Project programmed on 7/8/09.

GENERAL: 44,000-63,000 ADT.

ENV: Constraints to Planning 4/27/10. Constraints to Rdwy 5/23/11. Public Officials meeting 7/27/10 at AHTD. PI for

Planning Study held 8/17/10 in Jacksonville & 8/18/10 in Cabot. Coord from FHWA to 4 tribes 9/16/10. Agency coord sent 9/27/10. Public officials meeting & PI meeting held 9/11/12 in Jacksonville; PI held 9/12/12 in Cabot. Tribal consultation sent 7/28/16.

SUR: Aerial photo (1:24000) for study flown 12/30/08; Aerial photo for DSUR flown 2/18/10; 4/20/10.

RDWY: WO issued to CON for conceptual design 6/9/10.

PLAN: To conduct study of needed improvements.

RAILROAD INFO: No RR involvement 1/3/24.

LEGISLATIVE DISTRICTS: US House (1 & 2); AR House (66, 67, 68, & 69); AR Senate (11, 12, & 13)

061631 Hwy. 5 – Hwy. 89 (Cabot) P.E.

Hwy. 67

(Lonoke) (garver) (3.24 mi.) (NHS) (Urban Freeway/Expressway) (4LG)

WORK ZONE POLICY: Significant.

BACKGROUND INFO: Project programmed on 6/19/19.

GENERAL: 40,000-58,000 ADT. IOM 06/19/2019 - New project programmed.

ENV: T3-CE apprvd 4/27/20. revised CE apprvd 5/12/20.

SUR: DSUR under 061372 to Rdwy 10/2019. PSUR under CA0605.

RDWY: Floodplain SP req'd. T.O. to CON 11/19/19. 30% Plans rec'd from CON 11/20/19. TMP Meeting req 11/20/19.

Loc & Des Doc apprvd 5/20/20.

ROW: 12/5/19 Rev'd & Ret'd 30% to CON.

RAILROAD INFO: No RR involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (68); AR Senate (11)

Other Federal-Aid & State Jobs

CA0613 Jacksonville – Cabot (Widening & Intchn. Impvts.) (Sel. Secs.) P.E.

Hwy. 67

(Lonoke & Pulaski) (garver) (5.23 mi.) (NHS) (Urban Freeway/Expressway) (4LG)

TYPE WORK: Major widening and Interchange Improvements

WORK ZONE POLICY: Significant.

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 6/24/20. Project renamed on 3/24/22.

GENERAL: 40,000-58,000 ADT. IOM 06/24/20 - Jobs CA0604, 061371, & 061642 combined into this project. IOM 03/24/22 - Jobs CA0604, 061371, & 061642 reprogrammed.

ENV: CA0604 NEPA process. RTA to SHPO 9/3/14, reply 10/22/14. NLAA det. from USFWS 10/19/15. PI held 3/29/16 in Jacksonville. CR report apprvd 3/23/16. 3rd EA review retd 2/9/17; 4th review 3/16/17. Neighborhood noise mtg. held 3/9/17 in Jacksonville. EA to FHWA 4/4/17; apprvd 4/10/17. PI & L&DPH held 5/25/17 in Jacksonville. Draft FONSI under review 9/7/17; cmts retd 9/20/17; FONSI req. to FHWA 11/14/17; apprvd 11/29/17. NEPA & Ph. I noise analysis for Beverly St noise wall- 061276. NW14 req. to USACE 4/16/19. ID SM for Noise Wall det. Submtd 5/15/20, apprvd 5/22/20. 061371 Tribal consul. Sent 11/7/17. RTA to SHPO 7/5/18; reply 7/9/18; add. Sent 1/23/19; reply 1/28/19. Constraints to RDWY 7/27/18. PI held 4/18/19 at Veterans Park Cabot Event Center, 508 N Lincoln, Cabot. PIF to SHPO 5/22/19; resp. 5/29/19. REV CR clearance to file 4/20/20. T3-CE apprvd 4/27/20. Env doc. 061631. REV. CE apprvd 5/12/20. 061642: CR clearance to file 1/24/20. T3-CE apprvd 4/27/20. Env. Doc. 061631. 061631 T3-CE apprvd 4/27/20. REV CE apprvd 5/12/20. ID staff recommendation apprvng noise wall 2/22/21.

LP: Rec'd \$40M in 2020 INFRA & \$10M BUILD grant funds. BUILD & INFRA Grant agreement executed w/ FHWA 6/15/22.

SUR: -

PSUR: Parcel data under CA0605. Add'l existing ROW to ROW 4/1/21. Add'l PSUR (11 certs) req'd 5/18/21 to ROW 6/10/21. Add'l PSUR (9 certs) req'd 6/30/21 to ROW 7/15/21. Rev. PSUR (add'l ROW points) to ROW 7/28/21.

Rev. PSUR req'd 1/12/23 to ROW 1/19/23. Re-stake (tract 128) req'd 2/22/23 to ROW 2/28/23. ROW staking req'd 3/28/23 (Brightspeed) to ROW 3/31/23.

RDWY: ROW & UTIL req'mts to ROW 8/29/18. Loc & Des doc appv'd. 5/20/20 under Job 061631. ROW req'mts to ROW 10/6/20. CA0613 Rev ROW req'mts to ROW 3/8/21 & 5/4/21. UTIL reqm'ts to ROW 5/4/21. FI & TMP held 5/19/21. 60% Plans rev'd & ret'd to CON 6/23/21. 90% Plans rec'd from CON 12/2/21. FFI req 12/7/21. 90% Plans rev'd & ret'd to CON 12/17/21. Final Plans rec'd from CON 1/18/22. Plans to EST 1/19/22.

ROW: CA0604 (Garver) UFI 10/09/18; Plans to 14 Utils 1/2/19. 7/9 Bus, 1/2 Res, 1/1 NPR, & 12/12 PPO relos moved. 061371 Plans 90% (44 trs). Auth rec'd 9/16/21; 15/44 apprs made & 0/44 apprs apprvd; 8 options; 6 paid & 1 to be condemned. 0/1 Bus, 0/1 Res, & 1/3 PPO relos moved. 061371 (ARDOT) UFI 3/11/21; Plans to 11 utils 5/18/21 & Plans to 2 add'l utils 12/14/21; 5/15 est. rec'd, 2 utils No involvement, 1 utils no conflict.

BR: (JYP) Cons, JYP: Cabot Intchg's Garver layouts 95%. ARDOT layouts 95%. Final Cabot bridge Info. To Env. 12/2/21. Rec'd. 90% plans from Garver 12/2/21. Ret'd. cmts 1/18/22. ARDOT plans 100% 1/28/22.

MAT: Subsurf Invest to Br 6/9/21. Ret. Wall Report to Br. 6/21/21. Temp Ret Wall Report to Br 1/7/22.

RAILROAD INFO: 11/24/21 Work w/AKMD to det. any necessary RR coord to add noise barriers. 12/13/21 Plans separated & emailed RR for review. 12/29/21 Follow-up to AKMD to ensure no other docs. Needed to det. coord needs. 1/3/22 SP distrib. To PM, RDWY, Cons. & Dist. 1/18/22 AKMD will need C&M Agrmt. Rqd template from G&W. 2/22/22 PE agreement fully executed. Plans apprvd by AKMD; to RDWY & PM 3/18/22. Plans to City 7/26/22.

SIR: FWD to RDWY 8/9/19 under 061371.

LEGISLATIVE DISTRICTS: US House (1 & 2); AR House (66, 67, & 68); AR Senate (11)

Other Federal-Aid & State Jobs

061371 Hwy. 67 Intchnng. Impvts. (Cabot) (F)

(Lonoke) (Garver) (NHS) (Urban Freeway/Expressway) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	75%	100%	80%	90%	75%	65%	45%	90%	100%	10%	TBD
TARGET DATE		Jan 18	Nov 18	Feb 19	Mar 18	Mar 24	Dec 24	SCHEDULED DATE: 2025 STIP FFY: 2024			
END DATE	Sep 18	Jan 18	Dec 18	Apr 20	Jan 18						

CRITICAL NOTES: 12-week advertisement.

TYPE WORK: Reconfigure the Hwys. 5 & 89 interchanges to SPUIs. Replace 2 bridges.

WORK ZONE POLICY: Significant.

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 2/22/12. Project renamed on 7/2/18. Project reprogrammed on 3/24/22.

GENERAL: 40,000-44,000 ADT. IOM 06/24/2020 - Project combined into Job CA0613. IOM 03/24/2022 Project Renamed.

BRIDGE INFO: 05333 (90.29, Br. Repl., NP, Deck 6, Super. 7, Sub. 6, 1971); 05334 (90.79, Br. Repl., NP, Deck 6, Super. 7, Sub. 7, 1971)

ENV: Tribal consultation sent 11/7/17. RTA for 4 properties to SHPO 7/5/18; 0 eligible 7/9/18; addendum for 5 add'l properties sent 1/23/19; no properties eligible 1/28/19. Constraints to RDWY 7/27/18. PI held on 4/18/19 at Veterans Park Cabot Event Center-Independence Rm, 508 N Lincoln, in Cabot. PIF to SHPO 5/22/19; response 5/29/19. Rev CR clearance to file 4/20/20. T3-CE apprvd 4/27/20. Env doc under 061631. Rev CE apprvd 5/12/20. 2023 Bat Survey Results: No T&E species

LP: BUILD & INFRA Grant agreement executed w/ FHWA 6/15/22.

SUR: Aerial Photo Flown 2/26/12. DSUR & PSUR for Hwy 89 under 061372.

DSUR: DSUR under 061372. DSUR to Rdwy 1/31/18. Photogrammetry 100%. Add'l DSUR req'd 2/7/20 100% to Rdwy 6/9/20. Add'l DSUR (new Subway parking) req'd 2/20/24 to Rdwy 2/29/24.

PSUR: (46 Trs) PSUR 100% under CA0605. 8 add'l certs req'd 3/7/19, rev. PSUR to ROW 4/10/19. Rev. PSUR to ROW 5/6/19. ROW staking rqd 9/8/21 to ROW 10/15/21. Tract 2 re-stake rqd 9/15/22 to ROW 9/22/22. Rev. PSUR (tract 3) to ROW 9/22/22. Rev. PSUR to ROW 1/19/23. Tract 2 re-stake rqd 1/19/23 to ROW 2/9/23. Tract 43 sign locate rqd 7/14/23 to ROW 7/21/23. ROW re-stake (trs 1,2,5,8,18-22) rqd 8/4/23 to ROW 8/17/23.

RDWY: Floodplain SP rqd. Concept Layouts & Est req from TP&P 11/29/17 under 061372. Prelim Prints to ROW, ENV, & MAINT 5/21/18. Traffic, TMs, FWD & Soil Survey req 5/21/18. TMP Meeting held 11/27/18. ROW rqmts to ROW 12/5/18. Des Criteria not rqd. VE completed 9/11/19. Add'l Survey req 2/7/20. Rev RDWY Info to ENV 3/23/20. Loc & Des doc apprvd. 5/20/20 under Job 061631. Add'l DSUR rec'd 6/9/20. Util req to ROW 5/4/21. 30% & 60% plans rec'd under CA0613.

ROW: Plans 90% (38 trs) 4/06/20, 5/1/20. Auth Rec'd 9/16/21. 40/40 apprs made & apprvd; 34 options, 31 Paid, 2 condemned - Poss. Date 10/19/2023 & 3 to be Condemned. 0/3 bus, 0/1 res, 1/3 ppo rels moved. AUI 1/8/16. UFI 10/9/18; Plans to 13 utils 5/18/22, 2 add'l utils 2/14/21; 2 utils no involvement. 3 utils no conflict, 13/15 est rec'd, 5/10 WO issued, 1/10 ac.

BR: (JYP) Layout 95%. Final Info to Env. 12/2/21 & 5/23/23.

MAT: Soil Survey 70%. Soil Survey for Job 061372 to Rdwy 7/22/19. SI submitted 9/19/21

PLAN: IJR required.

RAILROAD INFO: No RR involvement 1/3/24.

SIR: TMs sent to RDWY 10/5/18. FWD to RDWY 8/12/19.

LEGISLATIVE DISTRICTS: US House (1); AR House (68); AR Senate (11)

Other Federal-Aid & State Jobs

012328 Hwy. 89 – Cypress Bayou (S)

Hwy. 67

(Lonoke & White) (fre) (6.43 mi.) (NHS) (Urban Freeway/Expressway) (4LG) ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	30%	100%	75%	NA	NA	5%	100%	NA	NA
TARGET DATE		May 20	Apr 21	Apr 21			Oct 22				
END DATE		May 20	Apr 21	Jul 21	Aug 20						

TYPE WORK: Full Depth Replacement; Replace 6 bridges. Pavement type: Concrete

WORK ZONE POLICY: Significant. Incentive/Disincentive site use work.

FAP NUMBER: NHPP-4373(2)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18. Project renamed on 4/9/21.

GENERAL: 30,000-40,000 ADT.

BRIDGE INFO: A5087 (82.79, Br. Repl., NP, Deck 5, Super. 5, Sub. 5, 1966); A5088 (84.06, Br. Repl., NP, Deck 6, Super. 6, Sub. 5, 1969); A5258 (86.46, Br. Repl., NP, Deck 6, Super. 6, Sub. 6, 1969); B5087 (83.24, Br. Repl., NP, Deck 5, Super. 6, Sub. 5, 1966); B5088 (82.06, Br. Repl., NP, SD, Deck 6, Super. 7, Sub. 4, 1969); B5258 (86.46, Br. Repl., NP, Deck 6, Super. 6, Sub. 6, 1966)

ENV: EPD. Constraints to RDWY, SURV, & BR 1/22/19. Tribal consultation letters sent 9/9/20. ARS to SHPO 10/8/20, response 10/8/20. PIF to SHPO 10/13/20, response 10/20/20. Constraints to RDWY and BR 5/27/21. T1CE apprvd 7/29/21. NW14, no pcn.

SUR: Aerial photo flown 1/10/19. CSUR 100%. DSUR to Rwdy 5/29/20.

RDWY: Floodplain SP req'd. DSUR rec'd 5/29/20. Early Coord Meeting sched 9/21/20. MAT & Traffic req 10/9/20. HYD Anal complete to BR 11/2/20 & 7/12/21. ROW rqmts to ROW 4/30/21. Traffic req 5/3/21. MAT req 5/10/21. Des Criteria apprvd 7/12/21. RDWY Info to ENV 7/12/21. Rev Des Criteria apprvd 7/30/21. UTIL rqmts to ROW 11/4/21. FI & TMP held 11/18/21. TO to CON 2/8/22.

ROW: AUI 10/06/20, UFI 5/25/21, 10/20/21; 12/14 util est rec'd, 14 utils no adjustments.

BR: (TMG) Layout 95%. Joint repair at Rehab. bridges, as necessary. Prelim. Env. Forms sent 1/7/22.

MAT: Soil Survey % AC to Rwdy 10/12/20. Subsurf Invest to Br 5/23/22.

RAILROAD INFO: No RR involvement 1/9/24.

SIR: STIP Traffic data sent to ENV on 1/7/2019

LEGISLATIVE DISTRICTS: US House (1 & 2); AR House (59 & 68); AR Senate (11 & 18)

Other Federal-Aid & State Jobs

100512 Walnut Ridge – Missouri State Line (Future I-57) P.E.

Hwy. 67

(Clay, Lawrence & Randolph) (garver) (42.16 mi.) (Interstate) /NHPP/Earmark/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		70%		90%	40%			5%	TBD		RQD
TARGET DATE				Nov 21				SCHEDULED DATE: TBD STIP FFY: 2025			
END DATE				Oct 23							

CRITICAL NOTES: FHWA Major Project. \$5,000,000 of Community project funding must be obligated by Sept. 2025. \$6,414,000 of Community project funding must be obligated by Sept. 2026. \$6,000,000 of Community project funding must be obligated by Sept. 2027.

TYPE WORK: Capacity improvements to be determined.

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 3/29/00. Project renamed on 6/21/18.

ENV: PI 4/29/02 at Walnut Ridge & 4/30/02 at Corning. PI meetings for Planning Study held 9/26/12 in Pocahontas & 9/27/12 in Corning. Constraints to PL 1/14/13. Add'l Public Officials & PI meeting held for Planning Study 11/12/14 in Pocahontas & 11/13/14 in Corning. ENV by Garver. Tribal consultation sent 3/13/19. VPI held 8/13/20-9/02/20. ARS to SHPO 7/9/21, response 7/15/21, addendum to SHPO 8/6/21, response 8/11/21. Supplemental to SHPO 4/6/22, response 4/21/22. SHPO response to PA 6/21/22. rev PA to SHPO 8/15/22, response 8/23/22. Rev PA signed by Osage 8/24/22. DEIS to FHWA 9/13/22, apprvd 9/30/22. Ph 1 Arch report to SHPO 9/27/22, response 9/28/22. DEIS to Statewide Clearing house 10/17/22. Location PHs held 12/13/22 4-7 pm @ Williams Baptist University Moody Rm, 22 McClellan Dr., Walnut Ridge; 12/14/22 4-7pm @ Pocahontas Community Center 300 Geneva Dr., Pocahontas; 12/15/22 4-7pm @ MB Ainley Community Center Banquet Rm, 536 Elm St., Corning. PA to FHWA 2/9/23. Executed PA to SHPO & Osage 2/28/23. Draft FEIS/ROD to FHWA for review 4/6/23. Draft FEIS/ROD to FHWA for review 4/6/23. Rev draft to FHWA for review 5/12/23. draft FEIS/ROD to FHWA for legal review 6/15/23, comments rec'd. Draft FEIS/ROD to FHWA 7/11/23, rev draft 9/11/23. FEIS/ROD apprvd 10/24/23.

SUR: CSUR 100%. Primary GPS control only, no baseline control. Aerial LiDAR acquisition for Alt 2 complete to Black River. Feature Extraction 100% south of Black River. Aerial photo 2/5/21, 3/15/23. Photogrammetry 100%. Aerial LiDAR acquisition Hwy 62-state line 100% 4/17/22. Feature Extraction 100% Photogrammetry 100%. Add'l planimetrics added 2/10/23.

DSUR: NTP to MapTech for UAV-LiDAR Black River to Corning 3/28/23. UAV-LiDAR acquired 4/17/23, 4/18/23.

Feature extraction 100%. Plan mapping 100%. Add'l UAV-LiDAR south of Black River acquired 11/1/23, 11/7/23, 11/16/23.

PSUR: 267 certs, Walnut Ridge to State line. 106 certs, Walnut Ridge to Corning.

RDWY: Kick Off Meeting held 7/12/18. T.O. to CON 6/22/20. Early Coord meeting held 8/3/23. Add'l DSUR req 6/6/23.

DDD apprvd 12/27/23. Pavm't Des apprvd 4/16/24.

BR: (SWP)

PLAN: PE only.

LEGISLATIVE DISTRICTS: US House (1); AR House (1 & 30); AR Senate (21)

Other Federal-Aid & State Jobs

101172 Corning Bypass (Future I-57) (S)

(Clay) (garver) (4.06 mi.) /NHPP/Earmark/CAP-2/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	60%	80%	75%			5%	10%		
TARGET DATE			Sep 23	Dec 23		Aug 24	Mar 25	SCHEDULED DATE: 09-2024 STIP FFY: 2025			
END DATE		Sep 23	Sep 23		Oct 23						

CRITICAL NOTES: 8-week advertisement. FHWA Major Project. \$5,000,000 of Community project funding must be obligated by Sept. 2025. \$6,414,000 of Community project funding must be obligated by Sept. 2026. \$6,000,000 of Community project funding must be obligated by Sept. 2027.

TYPE WORK: New Location. Pavement type: Alternates

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/17/23.

ENV: NEPA under 100512. Design PH needed prior to ROW acquisition. PI 3/14/24 4-7pm M.B. Ainley Community Center 538 E. Elm St. Corning.

SUR: DSUR to Rdwy 9/19/23. Add'l DSUR to Rdwy 10/25/23.

DSUR: U&D 100%. Add'l DSUR req'd 1/10/24 for overpass to Rdwy 2/16/24. Add'l DSUR req'd 3/14/24 to Rdwy 4/10/24.

PSUR: 156 certs in 101172 & 101173 PSUR to ROW 10/31/23. Add'l PSUR (1 cert) to ROW 11/13/23.

RDWY: No Floodplain SP req'd. Early Coord Meeting held 8/3/23. Add'l DSUR req'd 9/11/23. 30% plans rec'd from CON 9/11/23. ROW reqmts to ROW 9/11/23. 30% Plans rev'd & ret'd to CON 9/25/23. Traffic req 10/13/23. Soil surv req 10/13/23. DDD apprvd 12/27/23. Add'l DSUR req'd 1/10/24. Rev ROW to ROW 1/12/24. 60% Plans rec'd from CON 2/14/24. UTIL reqm'ts to ROW 2/28/24. Pavm't Des apprvd 4/16/24.

ROW: Plans at 90% (16 trs); Est 0/2 Res, 0/1 Frm, & 0/5 PPO rels moved;

BR: (SWP) Bridge Layout 95%.

MAT: Consultant Subsurface Investigation

RAILROAD INFO: No RR Involvement 2/21/23

LEGISLATIVE DISTRICTS: US House (1); AR House (1); AR Senate (21)

101173 Corning – Missouri State Line (Future I-57) (S)

(Clay) (garver) (4.74 mi.) /NHPP/Earmark/CAP-2/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	35%	80%	75%			5%			
TARGET DATE		Oct 23	Aug 24	Sep 23		Aug 25	Aug 26	SCHEDULED DATE: 09-2026 STIP FFY: 2026			
END DATE		Sep 23			Oct 23						

CRITICAL NOTES: 8-week advertisement. FHWA Major Project. \$5,000,000 of Community project funding must be obligated by Sept. 2025. \$6,414,000 of Community project funding must be obligated by Sept. 2026. \$6,000,000 of Community project funding must be obligated by Sept. 2027.

TYPE WORK: New Location. Pavement type: Alternates

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: CPFCD5-0011(68)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/17/23.

ENV: NEPA under 100512. Design PH needed prior to ROW acquisition.

SUR: DSUR and PSUR under 101172.

DSUR: U&D 100%.

RDWY: No Floodplain SP req'd. Early Coord Meeting held 8/3/23. Add'l DSUR req'd 9/11/23. 30% plans rec'd from CON 9/11/23. 30% Plans rev'd & ret'd to CON 9/25/23. Traffic req 10/13/23. Soil survey req 10/13/23. DDD apprvd 12/27/23. Add'l DSUR req'd 1/10/24.

BR: (SWP)

RAILROAD INFO: No RR Involvement 2/21/23

LEGISLATIVE DISTRICTS: US House (1); AR House (1); AR Senate (21)

Other Federal-Aid & State Jobs

101131 Current River Str. & Apprs. (S)

Hwy. 67

(Randolph) (art) (0.75 mi.) (NHS) (Principal Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	55%	90%	75%	35%	15%	25%	TBD	NA	
TARGET DATE		Jul 22	Mar 23	Jun 23	Aug 22	May 24	Nov 24	SCHEDULED DATE: 01-2025 STIP FFY: 2025			
END DATE		Jul 22	Mar 23	Sep 23	Aug 22						

TYPE WORK: Replace 1 bridge.

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

FAP NUMBER: NHPP-0061(24)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 7/2/21.

GENERAL: 7,500 ADT.

BRIDGE INFO: A0615 (57.75, Br. Repl., NP, Deck 5, Super. 5, Sub. 6, 1929)

ENV: Tribal consultation letters sent 9/1/21. Env constraints to BR & Rdwy 9/30/21. ARS & PIF to SHPO 6/22/23, response 7/18/23. PI meeting held 8/15/23 4-7p @ Pocahontas Community Center 300 Geneva Dr., Pocahontas. 2023 Acoustic Bat Survey Results: No MYSO or MYSE detected. MYGR & PESU likely. T3CE apprvd 9/28/23.

SUR: CSUR 100%. UAV-LiDAR acquired 12/1/21. Mapping 100%. Aerial photo flown 3/2/22. U&D 100%. DSUR to Rdwy 7/19/22.

PSUR: 7 certs. PSUR to ROW 8/31/22.

RDWY: Floodplain SP req'd. DSUR rec'd 7/19/22. MAT & Traffic req 7/20/22. Early Coord meeting held 1/23/23. Early Coord meeting held 1/23/23. Prelim Prints to ROW & ENV 2/23/23. HYD anal complete to BR 3/16/23. DDD apprvd 3/20/23. ROW & UTIL rqmts to ROW 3/31/23. Rdwy Info to Env 4/12/23. PFI held 8/15/23. Loc & Des doc apprvd 10/16/23.

ROW: Plans 90% (6 trs.) Initial Auth Rec'd 11/13/23. 5/6 apprs made & 5/6 apprs apprvd; 1 option; AUI 1/23/23. UFI 5/10/23, Plans to 5 utils 3/4/24.

BR: (CMW) Layout 90%.

RAILROAD INFO: No RR involvement 11/29/23

LEGISLATIVE DISTRICTS: US House (1); AR House (1); AR Senate (21)

Other Federal-Aid & State Jobs

050420 Hwy. 394 – Moorefield (S)

Hwy. 69

(Independence) (con) (1.63 mi.) (APHN) (Urban Minor Arterial) /STBGP/RR Xing/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	50%	100%	75%	60%	30%	NA	100%	90%	
TARGET DATE		Jun 20	Jun 21	Aug 21		May 24	Mar 25	SCHEDULED DATE: 05-2025 STIP FFY: 2023			
END DATE		Jun 20	Jun 21	Aug 21	Jul 20						

TYPE WORK: Widen to 3 lanes. Includes installation of traffic signal w/ interconnect at Hwy.

233 & RR signal upgrades at Missouri & Northern Arkansas RR crossing w/ Hwy. 233.

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18. Project renamed on 9/24/21.

GENERAL: 7,000-9,400 ADT. RR Signal Upgrade and traffic signal interconnect were approved by MO 2018-067.

ENV: PI to be scheduled. Tribal consultation letters sent 8/13/20. ARS to SHPO 10/16/20, response 10/19/20.

Constraints to RDWY 12/3/20. PIF to SHPO 6/11/21, response 6/16/21. T1CE apprvd 8/19/21. NW14, no pcn.

SUR: Aerial photo flown 12/18/18, 1/31/19. Pics available. CSUR 100%. Photogrammetry 100%. NTP to Con 03/16/20.

U&D 100%. DSUR to Rdwy 6/24/20. Add'l DSUR req'd 10/15/20 to Rdwy 1/28/21. Add'l DSUR req'd 7/9/21 to Rdwy

9/22/21. Add'l DSUR (tract 2 sign) req'd 2/16/23 to ROW 3/10/23.

PSUR: 65 certs. NTP to Con 3/24/20. PSUR to ROW 7/7/20. Add'l Existing ROW req'd 7/9/21 to ROW 7/30/21.

Add'l PSUR (15 certs) by NTB to ROW 3/15/22.

RDWY: Floodplain SP req'd. DSUR rec'd 6/24/20. Traffic, TMs, & MAT req 9/4/20. Early Coord Meeting held 9/18/20.

Add'l Survey req 10/15/20. Hyd Anal complete to BR 2/3/21 & 5/17/21. Prelim Layout to ROW, ENV, & RR Coord

3/9/21. RDWY Info to ENV 4/14/21. Des Criteria apprvd 5/17/21. 30% Plans & Preemption Calc's to RR Coord

5/27/21. ROW reqm'ts to ROW 6/30/21. Add'l Survey req 7/9/21. Add'l Survey rec'd 9/22/21. Soil Survey req 2/11/22.

Rev Preemption Calc's to RR Coord 4/26/22. Signed Preemption req form to RR Coord 10/27/23. FWDs req'd 9/7/22.

Utility reqm'ts to ROW 12/1/22.

ROW: Plans by B & F - Plans 90% (28 Trs) Initial Auth Rec'd 5/24/22. 28/30 apprs made;28/30 apprvd;21 Options & 16

paid. 1/1 res, 0/1 PPO Relos moved. AUI 3/4/20, UFI 5/16/22; Plans to 9 utils 11/2/22; 3/9 est rec'd, 2 utils no conflict, 1/9 WO issued.

MAT: Soil Survey %AC to Rdwy 9/8/2020. Soil Survey 90%. Completed 8-8-22

RAILROAD INFO: RR Involvement at-grade UP/MNA (DOT 437727B). SP, PE & C&M Rqd. Sub rev Final plans to UP

2/23/24. To date the final plans not apprvd by MNA or UP. UP will not apprv/review C&M w/o final plan apprvl.

LEGISLATIVE DISTRICTS: US House (1); AR House (28 & 40); AR Senate (22)

Other Federal-Aid & State Jobs

101132 Hwy. 69 Str. & Apprs. (Poinsett Co.) (S)

Hwy. 69

(Poinsett) (pickering) (0.04 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	60%	10%	75%			5%	35%	NA	
TARGET DATE		Sep 23	Jan 24	Jan 24	Oct 23	Jul 24	Jan 25	SCHEDULED DATE: 04-2025 STIP FFY: 2026			
END DATE		May 23			Sep 23						

TYPE WORK: Replace 1 structure w/ R.C. Box Culvert

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0056(68)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.

GENERAL: 1,800 ADT.

BRIDGE INFO: M1290 (33.27, Br. Repl., P0, SD, Deck 5, Super. 4, Sub. 4, 1962)

ENV: EPD. NA consultation letters to Tribes 12/19/23. Env constraints to Rdwy 2/20/24.

SUR: CSUR 100%. Aerial photo flown 3/15/23. UAV-LiDAR acquired 3/20/23. Feature extraction 100%. Mapping 100%.

DSUR: U&D 100%. DSUR to Rdwy 5/12/23.

PSUR: Existing ROW to ROW 9/29/23.

RDWY: No Floodplain SP req'd. Traffic & Mat req 5/8/23. DSUR rec'd 5/12/23. Early Coord Meeting held 5/30/23. Hyd.

Anal 80%. T.O. to CON 11/27/23. 30% Plans rec'd from CON 1/30/24. DDD appr'd 2/15/24. RDWY Info to ENV

2/16/24. PFI held 3/12/24. 60% Plans rec'd from CON 3/15/24.

BR: RCBC.

MAT: soil survey %AC & RV to Rdwy 7-10-23

RAILROAD INFO: No RR involvement 2/7/23.

LEGISLATIVE DISTRICTS: US House (1); AR House (38); AR Senate (19)

Other Federal-Aid & State Jobs

100615 I-555 – Hwy. 463 (Trumann) (S)

Hwy. 69

(Poinsett) (craft-tull) (1.68 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%	100%	95%	95%	75%	85%	20%	NA	100%	95%	TBD
TARGET DATE		Dec 17	Apr 21	Jul 21	Jun 20	Dec 23	Sep 24	SCHEDULED DATE: 11-2024 STIP FFY: 2024			
END DATE		Sep 17	Apr 21	May 21	Jul 17						

TYPE WORK: Widen to 3 lanes with curb and gutter. Pavement type: Asphalt.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPSC-9421(2)

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 11/17/04.

GENERAL: 3,400-8,600 ADT.

ENV: Tribal consultation sent 7/16/18. RTA for 13 properties to SHPO 8/9/18; 1 property eligible 8/9/18. Constraints to BR, RDWY & SUR 2/7/19. PI held 12/3/19. SHPO response to PIF 4/13/21. T3-CE apprvd 5/27/21. NW14 permit req to USACE

SUR: -

DSUR: Aerial photo flown 1/10/16. CSUR 100%. Photogrammetry 100%. NTP to CON 6/1/17. U&D 100%. DSUR to Rdwy 9/13/17. Add'l DSUR req'd 6/13/19, 100% to Rdwy 7/29/19.

PSUR: 102 certs. PSUR to ROW 7/21/17. ROW staking req'd 3/8/22 to ROW 4/22/22. Add'l PSUR req'd 6/22/22.

Tract 50 re-stake req'd 10/6/22 to ROW 10/11/22. ROW re-stake (trs 12, 13, 18, 25) req'd 10/18/22 to ROW 10/28/22. Tract 10 re-stake req'd 12/15/22 to ROW 1/26/23.

RDWY: No Floodplain SP req'd. DSUR rec'd 9/14/17. T.O. to CON 9/6/18. Traffic & FWD req 12/20/18. Soil Survey req 1/15/19. TMs req 1/15/19. Des Criteria apprvd 3/29/19. Add'l Survey req 6/13/19. 30% Plans rec'd from CON 8/14/19. 30% Plans rev'd & ret'd to CON 9/26/19. ROW & UTIL Cost Est req to ROW 2/24/20 & 8/14/20. 60% Plans rec'd from CON 3/15/21. FI held 3/31/21. RDWY Info to ENV 4/9/21. ROW & UTIL req'mts to ROW 4/15/21. Loc & Des Doc apprvd 6/2/21. 60% Plans rev'd & ret'd to CON 6/18/21. Rev 60% Plans rec'd from CON 7/13/21. Rev 60% Plans rev'd & ret'd to CON 8/16/21. 90% Plans rec'd from CON 10/7/22. FFI held 10/24/22. Plans to EST 10/11/22. 90% plans rev'd & ret'd to CON 9/5/23. Final plans rec'd from CON 11/6/23. Final plans to EST 11/6/23.

ROW: Fee - By ARDOT. Plans 90% (99 trs.) Initial Auth Rec'd 8/30/21. 100/100 apprs made & apprvd; 90 options; 83 paid; 2 condemned - poss date 4/26/23 & 8 to be condemned. 2/2 Bus & 1/1 PPO rels moved. AUI 4/26/17, UFI 10/10/17; Plans to 7 utils 4/7/21 add'l 2 utils 11/17/22; 6/9 est rec'd, 1 utils no adjustment, 2/9 WO issued.

MAT: Soil Survey to Rdwy 5/30/19.

RAILROAD INFO: No RR involvement 11/8/23

SIR: Traffic data sent to RDWY 1/10/19. FWD to RDWY 1/24/2019. TMs sent to RDWY 2/14/19.

LEGISLATIVE DISTRICTS: US House (1); AR House (36); AR Senate (19)

Other Federal-Aid & State Jobs

030412 Hwy. 70 Strs. & Apprs. (S)

Hwy. 70

(Sevier) (neel-schaffer) (NHS) (Principal Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	95%	90%	75%	60%	15%	75%	100%	NA	TBD
TARGET DATE		Dec 19	Mar 21	Jun 21	Nov 20	Jun 22	Mar 23	SCHEDULED DATE: 11-2025 STIP FFY: 2024			
END DATE		Feb 20	Apr 21	Jul 21	Dec 20						

TYPE WORK: Replace 3 bridges.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 3,800-4,400 ADT.

BRIDGE INFO: 02461 (78.94, Br. Repl., NP, SD, Deck 5, Super. 4, Sub. 6, 1947); 02462 (80.75, Br. Repl., NP, SD, Deck 5, Super. 4, Sub. 6, SC, 1947); 02463 (62.59, Br. Repl., NP, SD, Deck 4, Super. 5, Sub. 6, 1947)

ENV: tribal consultation letters sent 2/20/20. Constraints to BR & RDWY 3/9/20. PIF to SHPO 6/9/21, response 6/11/21.

T3CE apprvd 7/6/21. 2022 Bat Survey Results: No T&E bats captured.

SUR: Aerial photo flown 2/20/12.

DSUR: CSUR 100%. Photogrammetry 100%. Aerial photo flown 3/6/19. U&D 100%. DSUR to Rdwy 02/06/20. Add'l DSUR req'd 10/27/20 to Rdwy 11/18/20.

PSUR: (13 Trs) PSUR to ROW 12/3/20. Add'l PSUR (3 trs) req'd 9/2/22 to ROW 9/27/22. ROW staking req'd 4/26/23 to ROW 6/28/23.

RDWY: Floodplain SP req'd. DSUR rec'd 2/6/20. Early Coord Meeting held 2/18/20. Traffic & Materials req 8/20/20. T.O. to CON 8/21/20. Prelim Layouts to ENV 9/1/20. Kick-Off Meeting held 9/9/20. Add'l Survey req 10/9/20. 30% Plans rec'd from CON 10/26/20. Add'l Survey req 10/26/20. 30% Plans rev'd & ret'd to CON 11/16/20. Add'l DSUR rec'd 11/18/20. Rev 30% Plans rec'd from CON 12/16/20 & 1/8/21. Rev 30% Plans rev'd & ret'd to CON 12/17/20 & 1/11/21. Des Criteria apprvd 1/26/21. 60% Plans rec'd from CON 3/19/21. ROW & UTIL reqmts to ROW 4/6/21. FI held 4/9/21. RDWY Info to ENV 5/20/21. 60% Plans rev'd & ret'd to CON 5/27/21. Loc & Des Doc apprvd 7/12/21. 90% Plans rec'd from CON 6/28/23. FFI req 7/10/23. Plans to Est 7/10/23. 90% plans ret'd to CON 8/18/23. Plans cert by CON 6/19/23. FFI held 7/24/23

ROW: Garver Fee - Plans 90% (11 trs). Initial Auth Rec'd 8/30/21. 10/10 apprs made & apprvd. 8 options;7 paid & 1 to be Condemned. AUI 1/21/20, UFI 8/18/20; Plans to 3 utils 6/11/21; 2/3 est rec'd, 2 utils no conflict.

BR: (CMW) Layout 90%. Prelim. Info. to Env. 3/31/2023. Rec'd. 90% Plans 6/28/23.

MAT: Soil Survey %AC to Rdwy 8/31/20. Subsurf Invest by Terracon

RAILROAD INFO: No RR involvement 11/21/22.

LEGISLATIVE DISTRICTS: US House (4); AR House (87); AR Senate (4)

Other Federal-Aid & State Jobs

061764 Hwy. 70 Str. & Apprs. (Little Rock) (S)

Hwy. 70

(Pulaski) (urb) (NHS) (Urban Principal Arterial) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	5%	5%				0%		NA	
TARGET DATE		Feb 24	Aug 24	Aug 24	Jun 24	May 25	May 26	STIP FFY: 2026			
END DATE		Feb 24									

TYPE WORK: Replace 1 structure

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.

GENERAL: 29,000 ADT.

BRIDGE INFO: M0129 (55.17, Br. Repl., P3, Deck 5, Super. 5, Sub. 7, 1920)

ENV: EPD

SUR: CSUR 100%. UAV-LiDAR acquired 11/22/22. Aerial photo flown 3/13/23. Feature extraction 100%. Plan mapping 100%.

DSUR: U&D 100%. DSUR to Rdwy 2/7/24.

RDWY: No Floodplain SP req'd. Traffic, TMs & Mat req 5/10/23. DSUR rec'd 2/7/24. Early Coord Meeting held 3/19/24.

RAILROAD INFO: No RR involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (2); AR House (77); AR Senate (15)

061510 Hwy. 70/University Ave. Inters. Impvts. (S)

Hwy. 70

(Pulaski) (tra) (NHS) (Urban Principal Arterial) /NHPP/Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%	100%	100%	100%	75%	100%	20%	NA	100%	100%	TBD
TARGET DATE		Nov 17	Dec 21	Mar 21	Sep 17	May 22	Jun 24	SCHEDULED DATE: 06-2024			
END DATE		Feb 18	Feb 21	Apr 21	Mar 18	Jan 23					

TYPE WORK: Intersection improvements.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/4/16. Project renamed on 4/22/21.

GENERAL: 12,000 ADT.

ENV: Constraints to TPP 8/28/17. Info PI to be scheduled. Tribal consultation sent 3/28/18. PIF to SHPO 4/1/21, response 4/13/21. T1 CE apprvd 4/15/21.

LP: City to provide \$600k & Depart to provide \$600k toward cost of improvement. Metroplan has apprvd an add'l \$600k in STBGP-Attributable funds, w/ City providing match. Agreement sent to City 2/16/17. Agreement executed 3/2/17.

SUR: Aerial photo flown 1/13/16. Photo CTL 100%. Photogrammetry 100%.

DSUR: CSUR 100%. U&D 100%. Static LiDAR 100%. DSUR to Rdwy 2/22/18. Add'l DSUR (At&T pot-holes) to Util 4/28/22.

PSUR: 4 certs. PSUR to ROW 3/6/18. ROW staking req'd 11/30/21 to ROW 2/9/22.

RDWY: No floodplain SP req'd. Kick Off Meeting held 4/27/17. DSUR rec'd 2/23/18. ROW & UTIL Cost Est req to ROW 7/24/18. EST to TPP 9/10/18. Meeting w/ City 12/4/18. Interim Cost Est to PM 6/25/19. Traffic & Soil Survey req 10/2/20. ROW & UTIL rqmts to ROW 2/25/21. FFI req 3/28/22. FFI Held 4/4/22. Plans to EST 4/6/22. Interim Cost Est to PM 9/25/23. Plans to EST 12/12/23 & 4/23/24.

ROW: Plans 90% (5 trs). Initial Auth Rec'd 8/5/21. 5/5 apprs made & apprvd. 4 options; 4 paid & 1condemned - Poss. Date 1/11/23. Plans to 10 utils 7/19/21; 8/10 utils est rec'd, 1 utils No Adjustments, 7/9 WO issued.

MAT: Soil Survey % AC to Rdwy 10/2/20.

RAILROAD INFO: No RR involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (2); AR House (76 & 77); AR Senate (15)

Other Federal-Aid & State Jobs

012440 Central AR – West Memphis ITS Impvts. Ph. 2 (S)

Hwy. 70

(Various) (garver) (NHS) (Urban Minor Arterial) (4LG) /CRP-FLEX/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	NA	65%	5%	NA	NA	NA	NA			
TARGET DATE			Jun 23	Apr 24				SCHEDULED DATE: 2024 STIP FFY: 2025			
END DATE			Dec 23								

TYPE WORK: ITS improvements: Signal Upgrades, Way Finding Static/Hybrid signs.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 6/13/22.

GENERAL: 810-19,000 ADT.

RDWY: 30% Plans rec'd from Maint 5/4/23. 30% Plans rev'd & ret'd to Maint 5/16/23. 60% Plans rec'd from maint 8/1/23. 60% Plans rev'd & ret'd to maint 8/4/23. Rev 60% plans rec'd from maint 11/29/23. ROW & UTIL rqmts to ROW 12/4/23.

BR: (SWP) LRFD Std. Overhead Signs for Maint. T-Mount already reviewed.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (35, 37, 60, 61, 62, 63, & 66); AR Senate (9, 10, 11, & 12)

110752 Ditch at L.M. 17.388 Str. & Apprs. (S)

Hwy. 70

(St. Francis) (iconic) (0.04 mi.) (APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	60%	50%	75%			RCB	35%	NA	
TARGET DATE			Feb 24	Feb 24		Oct 24	Jun 25	STIP FFY: 2025			
END DATE		Jul 23	Feb 24		Jul 23						

TYPE WORK: Replace 1 structure with R.C. Box Culvert

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0068(51)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.

GENERAL: 2,800 ADT.

BRIDGE INFO: M1336 (52.64, Br. Repl., NP, SD, Culv. 4, 1931)

ENV: EPD. Env constraints to Rdwy 7/26/23. PIF to SHPO 3/6/24.

SUR: CSUR 100%. UAV-LiDAR acquired 1/9/23. Feature extraction 100%. Aerial photo flown 3/15/23.

DSUR: U&D 100%. DSUR to Rdwy 7/14/23.

PSUR: Existing ROW to ROW 7/17/23.

RDWY: Floodplain SP reqd. Traffic & Mat req 5/8/23. Early Coord Meeting held 7/13/23. DSUR rec'd 7/14/23. T.O. to CON 7/21/23. Hyd anal complete to BR 8/2/23. 30% plans rec'd from CON 8/22/23. 60% Plans rec'd from CON 10/20/23.

DDD appr'd 11/14/23. Rev 60% Plans From CON 12/6/23. ROW & UTIL req'mts to ROW 2/5/24. RDWY Info to ENV 2/16/24. PFI sched 4/24/24.

MAT: Soil Survey %AC & RV to Rdwy 7-11-23

RAILROAD INFO: No RR involvement; UP track parallel at .25miles NW of structure 2/7/23

LEGISLATIVE DISTRICTS: US House (1); AR House (63); AR Senate (10)

Other Federal-Aid & State Jobs

061742 Gulpha Creek Strs. & Apprs. (Hot Springs) (S)

Hwy. 70B

(Garland) (fre) (NHS) (Urban Freeway/Expressway) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%		5%	75%		5%	0%	35%	NA	
TARGET DATE		May 21			Sep 21						
END DATE		Apr 21			Aug 21						

TYPE WORK: Replace 2 structures.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 6,000 ADT.

BRIDGE INFO: 02942 (83.79, Br. Repl., NP, Deck 6, Super. 5, Sub. 6, 1958); A2942 (83.34, Br. Repl., NP, Deck 5, Super. 5, Sub. 6, 1958)

ENV: Env constraints to Rdwy 2/5/24.

SUR: CSUR 100%. U&D 100%. DOP 1/7/2020. Photogrammetry 100%. DSUR to Rdwy 4/30/21.

RDWY: Floodplain SP req'd. Traffic & MAT req 5/17/21. Hyd Anal 80%.

ROW: AUI 10/06/2021; 3/6 est rec'd, 3 utils no involvement.

MAT: Soil Survey %AC to Rdwy 8/24/2021.

RAILROAD INFO: No RR involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (84); AR Senate (6)

030601 Nix Creek Str. & Apprs. (Texarkana) (S)

Hwy. 71

(Miller) (con) (APHN) (Urban Principal Arterial) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%		10%	50%			0%		NA	
TARGET DATE		Dec 23	Aug 24	Nov 24	Jan 24	Jul 25	Jul 26	SCHEDULED DATE: 07-2026 STIP FFY: 2025			
END DATE		Feb 24									

TYPE WORK: Replace 1 structure; includes shared-use path on east side

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.

GENERAL: 11,000 ADT.

BRIDGE INFO: 02094 (67.58, Br. Repl., NP, Deck 6, Super. 5, Sub. 6, Hist., 1939)

ENV: NA consultation letters to Tribes 3/16/23. Env constraints to Rdwy 9/28/23.

SUR: Partial DSUR under 030388. Aerial photo flown 1/5/23. CSUR 100%. UAV-LiDAR acquired 10/2/23. Feature extraction 100%. Plan mapping 100%. DSUR to Rdwy 2/5/24.

RDWY: Floodplain SP req'd. Traffic, TMs, & Mat req 5/3/23. DSUR rec'd 2/5/24. Early Coord Meeting held 3/26/24.

RAILROAD INFO: No RR involvement 2/7/23

LEGISLATIVE DISTRICTS: US House (4); AR House (100); AR Senate (4)

Other Federal-Aid & State Jobs

030304 Texarkana – De Queen P.E.

Hwy. 71

(Little River, Miller & Sevier) (con) (NHS) (Principal Arterial)

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: CA-HPP-1514(2)

BACKGROUND INFO: Project programmed on 5/19/03.

GENERAL: Hwy 67 – Hwy 71: W.O. issued to CON 12/29/03. Kick-off meeting held 1/14/04.

ENV: Env handling under Job 30108. FEIS apprvd by FHWA-AR 1/24/02. ROD issued 12/9/02. Ind 404 issued 12/18/02, permit extension issued 12/21/07, permit expires 12/31/12.

SUR: Control Survey 60%.

DSUR: Aerial photo flown 3/19/03; 3/27/03.

RAILROAD INFO: No RR Involvement 9/25/23

LEGISLATIVE DISTRICTS: US House (4); AR House (87); AR Senate (4)

030477 Hwy. 67 – Arkansas Blvd. (Texarkana) (F)

Hwy. 71

(Miller) (con) (2.13 mi.) (NHS) (Urban Principal Arterial) /STBGP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	70%		50%	IP	NA	NA	NA	100%		NA
TARGET DATE			Oct 22	Dec 22				SCHEDULED DATE: 2024 STIP FFY: 2024			
END DATE											

TYPE WORK: Resurfacing, minor pedestrian & drainage improvements

WORK ZONE POLICY: Significant.

FAP NUMBER: STPLC-9414(40)

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/4/16. Project renamed on 5/8/23 & 4/1/24.

GENERAL: 3,500-21,000 ADT.

ENV: CR clearance by MOA 1/10/17.

LP: Partnering w/ TXDOT. Partnering letter w/ draft agreement to TXDOT 12/11/2019. Rec'd letter from TXDOT 2/3/20 agreeing to partner w/ ARDOT leading the project. TXDOT confirmed scope on TX side is also system preservation via email 4/14/20. Rec'd TxDOT agreement comments 8/18/20. Final agreement apprvd 8/22/20. TX to sign & return for execution. Agreement executed 8/25/21.

SUR: Aerial photo flown 3/5/19, 1/30/24. CSUR 100%. Photo Ctl to Photogrammetry 9/11/20. Photogrammetry 70%.

UAV-LiDAR acquired 2/8/24. Feature extraction 100%.

DSUR: U&D 20%.

PSUR: Existing right of way only.

RDWY: No Floodplain SP req'd. Traffic & Materials req 5/17/21.

ROW: AUI 4/12/2023.

MAT: Soil Survey %AC to Rdwy 8/9/2021.

RAILROAD INFO: No RR involvement 11/22/22.

LEGISLATIVE DISTRICTS: US House (4); AR House (100); AR Senate (4)

Other Federal-Aid & State Jobs

030630 Arkansas Blvd. – I-30 (Texarkana) (S)

Hwy. 71

(Miller) (0.45 mi.) (NHS) (Urban Principal Arterial)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

TYPE WORK: Roadway modifications & inters. Impvts at Hwy. 71/Arkansas Blvd./Texas Blvd. & Hwy. 71/E. 49th St./W. 52nd St.

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: Project programmed on 4/1/24.

GENERAL: 25,000 ADT.

RAILROAD INFO: No RR Involvement 4/19/24

LEGISLATIVE DISTRICTS: US House (4); AR House (100); AR Senate (4)

030531 Red River – Ogden (S)

Hwy. 71

(Little River) (fre) (1.46 mi.) (NHS) (Principal Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	95%	95%	75%	100%	20%	NA	100%	NA	NA
TARGET DATE		Jan 20	May 21	Jun 21	Feb 20	Feb 23	Dec 24	SCHEDULED DATE: 01-2025 STIP FFY: 2023			
END DATE		Jan 20	May 21	Sep 21	Feb 20	Apr 24					

TYPE WORK: Raise roadway grade.

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 12,000 ADT.

ENV: Env constraints to RDWY 7/15/20. Tribal consultation letters sent 9/8/20. PIF to SHPO 6/28/21, response 6/29/21.

T3CE apprvd 9/15/21. NW14 permit request to USACE 7/21/23. 2022 Bat Survey Results: No T&E bats captured.

SUR: Aerial photo flown 3/5/19. CSUR 100%. Photo mapping 100%. NTP to CON 10/21/19. U&D 100%. DSUR to Rdwy 1/3/20.

PSUR: 15 certs. NTP to CON 10/29/19. PSUR to ROW 02/07/20. C of A added 3/7/22. ROW staking req'd 10/18/22 to ROW 12/16/22.

RDWY: Floodplain SP req'd. DSUR rec'd 1/3/20. Prelim Layouts to ROW & ENV 2/21/20. Traffic & Soil Survey req 2/21/20. Des Criteria appr'd 10/16/20. ROW reqm'ts to ROW 5/28/21. RDWY Info to ENV 5/28/21. UTIL req'mts to ROW 10/1/21. FI held 10/21/21. Rev ROW & UTIL reqm'ts to ROW 3/9/22. Plans to EST 10/10/23. FFI req 10/10/23. Plans cert by HYD 10/17/23. FFI held 10/24/23.

ROW: Plans by NTB (90%) (7 trs). Initial Auth Rec'd 4/21/22. 7/7 apprs made;7/7 apprvd; 7 Options & 7 paid. 0/1 PPO relo. AUI held 3/18/20, UFI 10/22/20. Plans to (5) utils 10/14/21, 1 add'l util 8/12/22; 5/6 est rec'd, 2 utils No Involvement, 1 utils no adjt.

MAT: Soil Survey to Rdwy 9/8/2020.

RAILROAD INFO: No RR involvement 11/18/22.

LEGISLATIVE DISTRICTS: US House (4); AR House (87); AR Senate (4)

Other Federal-Aid & State Jobs

030607 Winters Creek Str. & Apprs. (S)

Hwy. 71

(Sevier) (con) (NHS) (Principal Arterial)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%		5%				0%		NA	
TARGET DATE		Mar 24	Sep 24	Dec 24	Apr 24	Aug 25	Apr 26	SCHEDULED DATE: 05-2026			
END DATE		Mar 24									

TYPE WORK: Replace 1 structure

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 2/9/23.

GENERAL: 4,800 ADT.

BRIDGE INFO: 01707 (66.58, Br. Repl., NP, Deck 6, Super. 6, Sub. 7, 1934)

SUR: Aerial phot flown 2/28/23. CSUR 100%. UAV-LiDAR acquired 12/11/23. Feature extraction 100%. Plan mapping 100%.

DSUR: U&D 100%. DSUR to Rdwy 3/13/24.

RDWY: Floodplain SP req'd. Traffic, TMs, & Mat req 5/3/23. DSUR rec'd 3/13/24.

RAILROAD INFO: No RR involvement

LEGISLATIVE DISTRICTS: US House (4); AR House (87); AR Senate (4)

030624 Hwy. 71 Strs. & Apprs. (Sevier Co.) (S)

Hwy. 71

(Sevier) (con) (NHS) (Principal Arterial)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		70%		5%				0%		NA	
TARGET DATE											
END DATE											

TYPE WORK: Replace 6 structures

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 2/9/23.

GENERAL: 4,500-5,600 ADT.

BRIDGE INFO: 01321 (62.61, Br. Repl., NP, SD, Deck 5, Super. 4, Sub. 6, 1934); 01869 (67.30, Br. Repl., NP, Deck 5, Super. 5, Sub. 7, 1934); 02028 (60.86, Br. Repl., NP, SD, Deck 5, Super. 4, Sub. 6, 1937); 02029 (64.47, Br. Repl., NP, SD, Deck 5, Super. 4, Sub. 6, 1937); 02030 (54.28, Br. Repl., NP, Deck 5, Super. 5, Sub. 6, 1937); 02040 (79.89, Br. Repl., NP, Deck 6, Super. 5, Sub. 6, Hist., 1938)

SUR: Aerial photo flown 3/28/23. DSUR & PSUR for str 02040 under 030591. CSUR 100%. UAV-LiDAR acquired 12/11/23 & 12/13/23. Feature extraction 100%. Plan mapping 100%.

PSUR: 45 certs.

RDWY: Floodplain SP req'd. Traffic, TMs & Mat req 5/3/23.

RAILROAD INFO: RR involvement at DQE RR, 845285Y MP 12.00 SP, PE & C&M rpd

LEGISLATIVE DISTRICTS: US House (4); AR House (87); AR Senate (4)

Other Federal-Aid & State Jobs

030026 Cossatot River – De Queen (S)

Hwy. 71

(Sevier) (garver) (5.7 mi.) (NHS) (Principal Arterial) /NHPP/Earmark/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	90%	100%	75%	100%	45%	85%	100%	NA	
TARGET DATE		Nov 04	Apr 19	Oct 20	May 04	Jan 24	Mar 25	SCHEDULED DATE: 04-2025 STIP FFY: 2024			
END DATE		Nov 04	Aug 19	Nov 20	May 04	Mar 24					

TYPE WORK: Widen to 5 lanes with shoulders and replace 2 structures.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2005-2007 STIP. Project programmed on 2/2/88.

GENERAL: 6,600 ADT. Project was included in the 2005-2007 STIP for FFY 2005. Project deferred in 2005 because of City's inability to fund utility relocation. Project funded in the 2016-2020 STIP. Renamed 16-20 STIP.

BRIDGE INFO: 02061 (81.33, Br. Repl., NP, Deck 5, Super. 5, Sub. 6, 1940); 02062 (72.30, Br. Repl., NP, Deck 5, Super. 5, Sub. 6, 1939)

ENV: Public water supply involved. PI 2/22/05. Arch report apprvd by SHPO 6/8/05. T2 CE apprvd 6/10/05. Reassmt req'd. Tribal consultation sent 12/13/18. ARS to SHPO 5/23/19; response 6/5/19. PIF to SHPO 8/5/19. PI held 8/20/19 @ Memorial Missionary Baptist Church (Fellowship Hall), 802 E. Vandervoot Ave., DeQueen. EA req. EA info req to RDWY, TPP & ROW 12/11/19. DPH to be scheduled. Draft EA to FHWA 5/29/20, apprvd 6/16/20. EA review to statewide clearinghouse 6/18/20. Virtual Loc & Des PH WebEx event held 8/13/20 5:30-6:30 @ www.ardot.gov. FONSI to FHWA 10/30/20, apprvd 11/2/20. NW14 req to USACE 9/24/20, issued 12/3/21.

SUR: CSUR 100%. Aerial photo flown 2/9/93, 01/15/02; 2/8/13.

DSUR: DSUR to Rdwy 11/3/04. Add'l DSUR (pavement) req'd 11/30/16. DSUR under 003948. Add'l DSUR req'd 12/3/18 to Rdwy 3/8/19, 4/24/19. Add'l DSUR req'd (by ROW) 1/16/20, 100% to ROW 1/31/20. Add'l DSUR req'd (signs) 9/8/22 to ROW 9/20/22.

PSUR: (124 trs) PSUR to Rdwy to ROW 5/14/04. PSUR update 100% to Rdwy 3/21/19. Add'l PSUR req'd 1/14/21 (6 rev, 14 add'l trs) to ROW 3/17/21. Add'l PSUR (2 trs) req'd 9/23/21 to ROW 9/23/21. ROW staking req'd 11/8/21 to ROW 3/4/22. Rev. PSUR (4 rev, 2 add'l certs) req'd 4/28/22 to ROW 6/30/22. ROW staking req'd 1/17/23 to ROW 1/26/23, 2/23/23.

RDWY: Floodplain SP req'd. PPC rec'd 7/8/04. Prelim layout to ROW & Env 8/3/04. DSUR rec'd by Rdwy 11/4/04. Prelim prints to ROW & Env 11/16/04. Traffic req 11/16/04. Hyd anal complete to BR 12/10/04. FI held 2/22/05. Rdwy info to Env 4/6/05. Rev ROW & Util rqmts to ROW 7/6/09, 11/12/10 & 3/10/14. Loc & Des doc apprvd 6/17/05. Rev des to SUR 7/6/09. Add'l Survey req 11/29/16. Updated Traffic & FWDs req 9/5/18. T.O. to CON 9/21/18. Kick Off Meeting held 10/29/18. Updated Soil Surv req 12/3/18. Add'l Surv req 12/3/18. 30% Plans rec'd from CON 1/22/19. 30% Plans rev'd & ret'd to CON 3/4/19. Des Criteria apprvd 3/13/19. 60% Plans rec'd from CON 6/11/19. FI held 8/20/19. 60% Plans rev'd & ret'd to CON 6/27/19. ROW & UTIL rqmts to ROW 8/6/19. Rev RDWY Info to ENV 8/7/19. Rev ROW & UTIL rqmts to ROW 10/1/20. Loc & Des Doc apprvd 11/12/20. 90% plans rec'd from CON 12/1/23. FFI req 12/6/23. Plans to Est 12/6/23. 90% plans ret'd to CON 12/21/23. FFI held 12/20/23

ROW: Plans 90% (94 trs). Initial Auth Rec'd 12/21/20. 93/93 apprs made;93/93 apprvd; 88 Options; 88 paid;3 Condemned Poss. date 8/31/23 & 2 to be condemned. 1/1 res, 1/1 bus & 17/17 PPO relos moved. Plans to 5 utils 11/19/19; 4/5 utils est rec'd, 1 util auth, 1/4 WO.

BR: (CMW) Layouts 95%. Final info to Env. 11/30/23. Rec'd. 90% plans 12/1/23.

MAT: Soil Survey to RDWY 1/4/05. Subsurf. Invest. To Br. 4/5/05. Add'l Soil Sur to Rdwy 6/19/19.

RAILROAD INFO: No RR involvement 2/2/24

SIR: Traffic data sent to RDWY 9/5/2018. FWD to RDWY 10/10/18.

LEGISLATIVE DISTRICTS: US House (4); AR House (87); AR Senate (4)

Other Federal-Aid & State Jobs

040867 Sixmile Creek Str. & Apprs. (S)

Hwy. 71

(Polk) (burns-mcd) (0.54 mi.) (NHS) (Principal Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	95%	90%	75%	65%	15%	80%	100%	NA	
TARGET DATE		May 21	Jan 22	Jan 22	Sep 21	May 24	Oct 24	SCHEDULED DATE: 09-2024 STIP FFY: 2024			
END DATE		May 21	Jan 22	May 22	Jul 21						

TYPE WORK: Replace 1 bridge.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 4,500 ADT.

BRIDGE INFO: 02147 (60.54, Br. Repl., P4, SD, Deck 5, Super. 4, Sub. 5, 1940)

ENV: EPD. Env constraints to BR & Rdwy 10/22/21. Tribal consultation letters sent 1/19/22. ARS to SHPO 3/9/22, response 3/11/22. PIF to SHPO 4/25/22, response 4/26/22. T1CE apprvd 5/10/22. 2023 Bat Survey Results: NO UPDATES

SUR: 04x099-02147. CSUR 100%. Aerial photo 2/27/20. DSUR to Rdwy 5/19/21. Add'l DSUR req'd 11/3/21 to Rdwy 1/18/22.

PSUR: 6 certs. PSUR to ROW 7/9/21. 1 add'l cert, 1 rev. cert req'd 11/21/22 to ROW 1/17/23. ROW staking req'd 11/3/23 to ROW 1/18/24.

RDWY: Floodplain SP req'd. Traffic & MAT req 5/17/21. DSUR rec'd 5/19/21. T.O. to CON 10/11/21. Early Coord Meeting held 10/11/21. 30% Plans rec'd from CON 10/29/21. Add'l Survey req 11/3/21. 30% Plans rev'd & ret'd to CON 11/5/21. 60% Plans rec'd from CON 12/17/21. FI req 12/20/21. ROW & UTIL rqmts to ROW 1/28/22. DDD apprvd 2/10/2022. Rdwy Info to Env 2/24/22. 60% plans rev'd & ret'd to CON 3/8/22. Add'l DSUR rec'd 11/18/22. 90% plans rec'd from CON 12/16/22. FFI req 5/10/23. 90% plans rev'd & ret'd to CON 7/10/23.

ROW: FEE - Plans 90% (6 trs). Initial Auth Rec'd 8/1/22. 6/6 apprs made & 6/6 apprvd. 6 options & 1 paid. UFI 12/29/21; Plans to 6 utils 6/21/22.

BR: (SWP) Layout 95%. Rec'd. 90% Plans 12/16/22.

MAT: Soil Survey %AC to Rdwy 8/24/21. Subsurf Invest by Terracon, sent to BR 7/25/23.

RAILROAD INFO: No RR involvement 1/5/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (86); AR Senate (5)

Other Federal-Aid & State Jobs

040892 McKinney Creek Str. & Apprs. (S)

Hwy. 71

(Polk) (art) (NHS) (Principal Arterial) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	5%	5%	IP			0%	35%	NA	
TARGET DATE		Apr 24	Sep 24	Dec 24	Jul 24	Aug 25	Apr 26	STIP FFY: 2026			
END DATE		Feb 24									

TYPE WORK: Replace 1 structure

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0057(27)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.

GENERAL: 6,500 ADT.

BRIDGE INFO: 01920 (52.50, Br. Repl., P3, Deck 5, Super. 5, Sub. 6, 1935)

ENV: NA consultation letters to Tribes 8/17/23.

SUR: Aerial photo flown 2/28/23. UAV-LiDAR acquired 3/30/23. Feature extraction 100%. CSUR 100%. Plan mapping 100%.

DSUR: U&D 100%. DSUR to Rdwy 2/14/24.

PSUR: 15 certs.

RDWY: No Floodplain SP req'd. Traf and Mat req 7/7/23. DSUR rec'd 2/14/24.

MAT: Soil Survey %AC & RV to Rdwy 7-11-23

RAILROAD INFO: No RR involvement 1/5/24

LEGISLATIVE DISTRICTS: US House (4); AR House (86); AR Senate (5)

Other Federal-Aid & State Jobs

040787 Mena – "Y" City (Passing Lanes) (S)

Hwy. 71

(Polk & Scott) (iconic) (2.49 mi.) (NHS) (Principal Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	100%	95%	75%	60%	40%	NA	100%	NA	
TARGET DATE		Dec 19	Aug 20	Apr 21		May 24	Sep 24	SCHEDULED DATE: 09-2024 STIP FFY: 2023			
END DATE		Jan 20	Oct 20	Sep 21	Dec 19						

CRITICAL NOTES: Federal Land Transfer.

TYPE WORK: 1 Northbound and 1 Southbound passing lanes.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-5763(1)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18. Project renamed on 10/18/19.

GENERAL: 2,100-2,600 ADT.

ENV: Cooperating Agency letter to USFS 11/1/19, response 1/3/20. Constraints to Rdwy 2/5/20. Tribal consultation letters sent 8/11/20. PIF to SHPO 5/14/21, response 5/21/21. T3CE apprvd 9/2/21. NW14 req to USACE 5/3/22. 2022 Bat Survey Results: No T&E bats captured.

SUR: Aerial photo flown 3/6/19, 3/21/19. Pics available for south segment. CSUR 100%. DSUR 100% to Rdwy 1/13/20. Add'l DSUR to Rdwy 9/25/20. Add'l DSUR req'd 9/30/21 to Rdwy 11/4/21.

PSUR: 15 certs. PSUR to ROW 12/19/19.

RDWY: No Floodplain SP req'd. Passing Ln Locations apprvd 5/9/19. Traffic & MAT req 10/10/19. DSUR rec'd 1/13/20. T.O. to CON 1/15/20. Kick-Off Meeting 2/3/20. Des Criteria apprvd 6/23/20. Avg Running Speed req 6/19/20. 15% Plans rec'd from CON 6/30/20. 15% Plans rev'd & ret'd to CON 7/1/20. 30% Plans rec'd from CON 8/5/20. 30% Plans rev'd & ret'd to CON 8/7/20. Rev 30% Plans rec'd from CON 9/2/20. Rev 30% Plans rev'd & ret'd to CON 9/21/20. 45% Plans rec'd from CON 10/2/20. 45% Plans rev'd & ret'd to CON 10/5/20. Rev 45% Plans rec'd from CON 10/8/20. ROW req'mts to ROW 10/9/20. 60% Plans rec'd from CON 11/2/20. FI req 11/12/20. UTIL reqmts to ROW 11/23/20. RDWY Info to ENV 12/7/20. 60% Plans rev'd & ret'd to CON 2/9/21. FI held 5/11/21. Loc & Des Doc apprvd 9/7/21. Add'l Survey rec'd 11/2/21. Rev. 60% rec'd from CON 12/17/21. Rev ROW & Util req to ROW 5/16/22. Rev. 60% rev'd & ret'd to CON 6/8/22. 90% plans rec'd from CON 8/29/22. FFI held 11/4/22. 90% plans rev'd & ret'd to CON 3/12/23. Rev 90% plans rec'd from CON 10/12/23. Finals rec'd from CON 11/17/23. Finals rev'd and ret'd to CON 12/21/23.

ROW: Fee - Plans by ARDOT. Plans 90% (12 trs). Initial Auth Rec'd 12/20/21. 12/12 apprs made & apprvd; 9 Options & 11 paid. 1 FLT. AUI 10/14/19, UFI 8/18/20; Plans 3 utils 12/7/20; 2/3 est rec'd, 2/3 WO issued, 2/3 adj complete.

MAT: Soil Survey %AC to Rdwy 10/15/19.

RAILROAD INFO: No RR involvement 1/5/24

LEGISLATIVE DISTRICTS: US House (4); AR House (52 & 86); AR Senate (5)

Other Federal-Aid & State Jobs

040871 Rock Creek Str. & Apprs. (West Fork) (S)

Hwy. 71

(Washington) (urb) (0.54 mi.) (APHN) (Minor Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	70%	100%	75%	55%	15%	25%	100%	NA	
TARGET DATE		May 21	Jun 22	Sep 22	Sep 21	May 23	Nov 23	SCHEDULED DATE: 06-2025 STIP FFY: 2024			
END DATE		May 21	Jun 22	Sep 22	Apr 21						

TYPE WORK: Replace 1 bridge.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 5,700 ADT.

BRIDGE INFO: A1424 (69.44, Br. Repl., NP, SD, Deck 4, Super. 4, Sub. 5, 1930)

ENV: Tribal consultation letters sent 8/9/21. Env constraints to Br & Rdwy 8/26/21. ARS to SHPO, response 1/4/22. Ph I VPI held 7/25-8/8/22 @ www.ardot.gov/publicmeetings CRS to SHPO 9/13/22, response 9/14/22. T3CE apprvd 9/21/22. 2023 Bat Survey Results: NO UPDATES

SUR: 04x114-A1424. CSUR 100%. Aerial photo 12/11/19. DSUR to Rdwy 5/19/21. Add'l DSUR req'd 10/26/21 to Rdwy 12/17/21.

PSUR: 14 certs. PSUR to ROW 4/21/21. Add'l PSUR (3 certs) req'd 7/8/22 to ROW 8/4/22. Add'l PSUR (1 cert) req'd 10/13/22 to ROW 11/18/22. ROW staking req'd 4/4/23 to ROW 4/28/23. ROW re-stake req'd 8/4/23 to ROW 9/7/23.

RDWY: Floodplain SP req'd. Traffic & MAT req 5/17/21. DSUR rec'd 5/19/21. Early Coord Meeting held 8/25/21. Hyd Anal complete to BR 8/26/21. Prelim Layouts to ROW & ENV 9/16/21. Prelim Br req 9/16/21. Add'l Survey req 10/25/21. DDD apprvd 3/21/22. ROW & UTIL rqmts to ROW 6/14/22. RDWY info to ENV 6/28/22. Loc & Des doc apprvd 9/26/22. PFI & TMP held 8/16/23.

ROW: C.O. Plans 90% (10 trs.). Initial Auth Rec'd 1/9/23. 10/10 apprs made & apprvd. 5 options & 5 paid. AUI 10/14/21, plans to 6 utils 9/19/23.

BR: (JYP) Layout 85%. Prelim. Info to Env. 5/9/22.

MAT: Soil Survey %AC to Rdwy 8/24/21. Subsurface to Bridge 5/11/2023.

RAILROAD INFO: No RR involvement 1/5/24.

LEGISLATIVE DISTRICTS: US House (3); AR House (23); AR Senate (29)

Other Federal-Aid & State Jobs

040723 Hwy. 271 – Hwy. 64 (Towson Ave.) (Fort Smith) (S)

Hwy. 71B

(Sebastian) (garver) (3.8 mi.) (NHS) (Urban Principal Arterial) /NHPP/State/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	65%	70%	75%	15%	20%	NA	100%	65%	YES
TARGET DATE		Feb 20	Jul 20	Aug 24	Feb 20	Feb 25	Feb 26	SCHEDULED DATE: 06-2026 STIP FFY: 2025			
END DATE		Mar 20	Jul 20		Mar 20						

TYPE WORK: Mill & Inlay. Drainage and sidewalk improvements. Pavement type: Asphalt.

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-0065(53)

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/4/16. Project renamed on 2/11/20.

GENERAL: 15,000-20,000 ADT.

ENV: PIF to SHPO 6/1/18; conc recd 6/1/18. T1 CE apprvd 11/20/18. Reeval necessary. Env. Constraints to RdwY 3/19/20. Tribal consultation letters sent 8/27/20. VPI held 9/29/20 5:30-6:30pm. ARS to SHPO 11/23/20, response 11/24/20. PIF to SHPO 12/8/20, response 12/12/20, add'l response 1/2/21. T3-CE apprvd 1/11/21. NW14 no pcr. PI meeting 11/30/23 4-7pm, Ft Smith Public Library, 3201 Rogers Ave, Ft Smith. IOM req to TPP, ROW & RDWY 1/29/24.

LP: City to commit \$2M towards project costs & assume ownership of Hwy. 71B between Hwy. 271 & Hwy. 64 upon completion of drainage, sidewalk & pavement impvts. M.O. 2019-091 passed 9/4/19. Draft resolution & agreement to City 9/9/19. Resolution executed 10/1/19. Signed agreement rec'd 10/16/19. Agreement executed 11/1/19.

SUR: CSUR 100%. Mobile LiDAR aquired 9/24/19. Aerial photo flown 11/8/19. Feature Extraction 100%. NTP to Con 10/28/19. Photogrammetry 100%. U&D 100%. DSUR to RdwY 3/25/20. Add'l DSUR req'd 6/23/20 100%. Add'l DSUR req'd (signs & awning) 95%.

PSUR: NTP to CON 10/11/19. 249 certs. PSUR to ROW 03/05/20. B&F Revs to ROW 7/14/21.

RDWY: No Floodplain SP req'd. T.O. to CON 12/16/19. Early Coord Meeting held 2/25/20. Traffic & Mat req 3/2/20. DSUR rec'd 3/25/20. 30% Plans rec'd from CON 5/1/20. 30% Plans rev'd & ret'd to CON 6/19/20. Add'l Survey req 6/22/20. ROW & UTIL req'mts to ROW 7/31/20. FI req 8/18/20. 60% Plans rev'd & ret'd to CON 9/11/20. TMs req 9/17/20. RDWY Info to ENV 11/10/20. Loc & Des Doc appr'd 2/2/21. FI & TMP Meeting held 3/3/21. Rev RDWY info to ENV 9/1/23.

ROW: Plans by NTB 85% (187 trs.) Initial Auth Rec'd 6/9/21. AUI 9/6/19, UFI 6/16/20. Plans to 8 utils 10/22/20; 4/8 est rec'd, 1/8 WO issued.

MAT: Soil Survey %AC to RdwY 3/2/2020.

RAILROAD INFO: RR Involvement 10/5/21. DOT # 434542J: (leased to FSR by UP). Each RR reqd PE, C&M & SP. Rev plan sheets sent to RR on 4/11/24. Currently do not have 100% plans, w/o 100% plan apprvl C&M will not be executed.

LEGISLATIVE DISTRICTS: US House (3); AR House (49 & 50); AR Senate (27)

Other Federal-Aid & State Jobs

090338 Dixieland Rd. – 8th St. (Rogers) (S)

Hwy. 71B

(Benton) (craft-tull) (1.2 mi.) (NHS) (Urban Principal Arterial) /NHPP/Earmark/State/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	100%	100%	75%	100%	50%	100%	TBD	100%	NA
TARGET DATE		Apr 12	Apr 14	Sep 14	Apr 12	Jun 22		02-2024 LETTING			
END DATE		May 12	Apr 14	Sep 14	May 12	Jul 23					

TYPE WORK: Widening; include utility relocation

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-TAPU-9373(19)

BACKGROUND INFO: First appeared in the 2013-2016 STIP. Project programmed on 2/8/12.

GENERAL: 23,000-27,000 ADT. Pulled from Sept. 2023 Letting. All bids rejected February 2024.

ENV: PI meeting held 4/11/13 in Rogers. T3 CE to FHWA 9/3/14, apprvd 9/15/14. < 1 acre clearing; no bat restrictions. T3 re-eval apprvd 1/30/24.

LP: City responsible for 50% of total up to \$5M. ARDOT to handle ROW & Util. City responsible for all costs associated w/ addition of 1ft of width to sidewalk. City rec'd \$3.25M of 2016 STP-A funds (later adjusted to \$3,702,804 when more funds became available). City rec'd \$212,047 of 2018 TAP-A funds for sidewalk widening. TAP-A funds had to be obligated to another project in FFY19, City to pay for 100% of wider sidewalk costs again. Resolution executed 7/6/11. Agreement executed 1/26/16. City req to include util work, supplemental agreement to City 7/12/23.

SUR: DSUR & PSUR by CON (Contract through City of Rogers). U&D survey 100%.

PSUR: (100 trs) PSUR in progress. DSUR to ROW 5/8/12. Revs & add'l trs to ROW 8/16/12. Rev. PSUR to ROW 9/1/17. Add'l cert to ROW 10/03/19. Sign locate (tract 48) to ROW 4/14/23.

RDWY: Floodplain SP req'd. 30% plans rec'd from City 6/12/12. 30% plans reviewed & ret'd to City 7/11/12. FWD req 8/9/12. Rev 30% plans rec'd from City's CON 10/18/12. Rev 30% plans reviewed & ret'd to City's CON 12/10/12. 60% Plans rec'd from CITY's CON 4/21/14. 60% Plans rev'd & ret'd to City's CON 6/13/14. 60% Signal Plans rev'd & ret'd to CON 7/7/14 & 4/3/15. LOC & DES Doc apprvd 9/25/14. Rev 60% Plans rec'd from CON 10/2/14, 9/8/16, & 5/23/17. Rev. 60% Plans rev'd & ret'd to CON 11/6/14, 10/19/16, & 5/23/17. FI held 4/6/17. 90% Plans rec'd from CON 11/17/17. 90% Plans rev'd & ret'd to CON 2/12/18. RUC req 2/16/18 & 4/11/18. Final Plans rec'd from CON 8/30/18. FFI held 9/18/18. Plans to EST 9/24/18. Rev Final Plans rec'd from CON 2/25/19, 4/11/23, 5/18/23, & 10/11/23. Rev Final Plans rev'd & ret'd to CON 3/11/19, 5/4/23, 5/19/23, & 12/4/23. RUC req 4/26/21. 100% to EST 7/3/23. TMP apprvd 7/10/23. TSA to City 7/25/23. TSA rec'd from City 7/26/23.

ROW: By ORC. Plans 90% (84 trs.) ROW kick-off mtg held 5/30/19. Auth Rec'd 9/21/16. 84/84 apprs made & 84/84 apprs apprvd. 78 options; 78 Paid & 6 condemned - poss. date 6/8/23. UFI 12/21/12. Plans to 6 Utils 10/7/14 & 3/20/17; 6/6 Est Rec'd, 4/4 WO issued, 1 util No involvement.

BR: (JYP) Rec'd. 100% plans 2/25/19.

RAILROAD INFO: No RR involvement 11/21/22.

LEGISLATIVE DISTRICTS: US House (3); AR House (7 & 15); AR Senate (32 & 33)

Other Federal-Aid & State Jobs

090648 Hwy. 72 Impvts. (Bentonville & Pea Ridge) P.E.

Hwy. 72

(Benton) (URB) (7.16 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

TYPE WORK: Operational Impvts.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21. Project renamed on 2/28/23.

GENERAL: 2,900-18,000 ADT.

ENV: Env constraints to Rdwy 6/15/22. 2023 Bat Survey Results: NO UPDATES

SUR: Aerial photo 12/1/20.

RDWY: No Floodplain SP req'd.

PLAN: Hwy. 72 Impvt Study (2019) provides vision for impvts. Need to identify specific impvts based on recent land use changes.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (3); AR House (8); AR Senate (32 & 34)

090702 Hwy. 72/Plentywood Rd. Inters. Impvts. (S)

(Benton) (urb) (APHN) (Urban Minor Arterial) /STBGP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	15%	5%	75%		5%	NA			
TARGET DATE		Nov 23	Feb 24	May 24	Dec 23	Jan 25	Sep 25	SCHEDULED DATE: 11-2025 STIP FFY: 2024			
END DATE		Feb 24			Jan 24						

TYPE WORK: Construct (NB) left-turn lane at Plentywood Rd

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 2/28/23.

GENERAL: 13,000 ADT.

SUR: CSUR 100%. UAV-LiDAR acquired 10/17/23. Feature extraction 100%. Plan mapping 100%.

DSUR: U&D 100%. DSUR to Rdwy 2/28/24.

PSUR: 13 certs. NTP to Con 10/2/23. PSUR to ROW 1/12/24.

RDWY: No Floodplain SP req'd. Traffic, TMs, & Soil Survey req 5/10/23. DSUR rec'd 2/15/23. Early Coord Meeting held 3/21/24. Prelim Layouts to ROW & ENV 4/11/24. Soil Survey req 4/11/24.

ROW: AUI 9/8/22

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (3); AR House (8); AR Senate (32 & 34)

Other Federal-Aid & State Jobs

090667 Hwy. 72 Str. & Apprs. (Pea Ridge) (S)

Hwy. 72

(Benton) (horner-shifrin) (APHN) (Urban Major Collector) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	30%	20%	75%		10%	10%		NA	
TARGET DATE		Sep 23	Feb 24	May 24	Oct 23	Nov 24	Aug 25	SCHEDULED DATE: 09-2025 STIP FFY: 2025			
END DATE		Aug 23			Oct 23						

TYPE WORK: Replace 1 structure

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0004(103)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.

GENERAL: 2,900 ADT.

BRIDGE INFO: M3896 (51.64, Br. Repl., NP, SD, Deck 6, Super. 3, Sub. 5, 1932)

ENV: Env constraints to Rdwy 7/26/23. NA consultation letters to Tribes 8/17/23. Rev constraints to Rdwy 9/28/23. ARS to SHPO 11/9/23, response 11/27/23.

SUR: CSUR 100% Aerial photo flown 2/16/23. UAV-LiDAR acquired 2/15/23. Feature extraction 100%. Photogrammetric mapping 100%.

DSUR: NTP to Con 6/13/23. U&D 100%. DSUR to Rdwy 8/25/23.

PSUR: 14 certs. NTP to Con 6/13/23. PSUR to ROW 10/5/23.

RDWY: Floodplain SP reqd. Traffic & Mat req 5/10/23. Early Coord Meeting held 7/20/23. T.O. to CON 7/24/23. DDD apprvd 8/10/23. DSUR rec'd 8/25/23. 30% plans rec'd from CON 12/29/23.

ROW: UFI 7/25/23.

BR: (TMG) Layout 10%.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (3); AR House (8); AR Senate (32)

Other Federal-Aid & State Jobs

090554 Holman Creek Str. & Apprs. (S)

Hwy. 74

(Madison) (half) (0.1 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	95%	100%	35%	75%	15%	95%	100%	NA	NA
TARGET DATE		Feb 20	Jun 21	Nov 20	Aug 20	Jun 23	Dec 23	SCHEDULED DATE: 08-2025 STIP FFY: 2023			
END DATE		Mar 20	May 21	Mar 21	Aug 20						

TYPE WORK: Replace 1 bridge.
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0044(16)
BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.
GENERAL: 2,100 ADT.
BRIDGE INFO: 03420 (58.61, Br. Repl., NP, SD, Deck 4, Super. 4, Sub. 5, 1960)
ENV: Tribal consultation sent 12/18/18. RTA for 2 properties to SHPO 2/5/19; conc 0 eligible recd 2/6/19. Constraints to BR, RDWY & SUR 2/14/19. ARS to SHPO 6/15/20, response 6/16/20. NPS coord letter for Trail of Tears sent 8/10/20. Rev constraints to BR & RDWY 9/11/20. CRS to SHPO 2/5/21, response 2/12/21. T3-CE apprvd 3/2/21. Cont. Tribal consultation sent 4/27/21. 2020 Bat Survey Results: MYGR captured.
SUR: Aerial photo flown 1/30/19. CSUR 100%. DSUR to Rdw 03/13/20.
PSUR: Existing ROW to ROW 8/27/20. Add'l PSUR (9 certs) req 3/10/22 to ROW 6/28/22. ROW staking req'd 4/19/23 to ROW 4/28/23.
RDWY: Floodplain SP req'd. Traffic & Mat req 7/11/19. Des Criteria apprvd 10/18/19. DSUR rec'd 3/16/20. T.O. to CON 4/14/20. Early Coord Meeting held 5/21/20. Prelim ROW & UTIL Cost Est to ROW 8/6/20. 30% Plans rec'd from CON 9/21/20. 30% Plans rev'd & ret'd to CON 10/14/20. Rev 30% Plans rec'd from CON 1/7/21. RDWY Info to ENV 1/8/21. SS req 2/16/21. Rev 30% Plans rev'd & ret'd to CON 2/19/21. Loc & Des Doc apprvd 3/2/21. 60% Plans rec'd from CON 5/7/21. FI held 7/27/21. 60% Plans rev'd & ret'd to CON 5/14/21. Rev 60% Plans rec'd from CON 5/26/21. ROW & UTIL reqm'ts to ROW 5/27/21. Rev 60% Plans rev'd & ret'd to CON 6/15/21. 90% Plan rec'd from CON 4/22/22. Plans to EST 4/25/22. FI held 5/19/22. 90% Plans rev'd & ret'd to CON 8/30/23.
ROW: C.O. - Plans 90% (7 trs). Initial Auth Rec'd 6/2/21. 7/7 apprs made & apprvd; 7 options & 4 paid. UFI 9/24/20; Plans to 3 utils 6/2/21.
BR: (JYP) Layout 95%. Prelim. Env. Form sent 5/20/21. Rec'd. 90% plans 3/23/22. Ret'd. 90% plans 4/18/22.
MAT: Soil Survey %AC to Rdw 7/15/19. Soil Survey to Rdw 6/2/2021. Subsurf Invest Consult report to Br 8/4/21.
RAILROAD INFO: No RR involvement 1/9/24.
SIR: STIP Traffic data sent to ENV on 1/7/2019.
LEGISLATIVE DISTRICTS: US House (3); AR House (26); AR Senate (28)

110832 Hwy. 75 Slide Repairs (Cross Co.) (S)

Hwy. 75

(Cross) (0.25 mi.) (Non-APHN) (Major Collector) /ER/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				50%				NA			
TARGET DATE											
END DATE											

CRITICAL NOTES: Emergency Relief funding must be obligated by March 2025.

TYPE WORK: Slide Repair
WORK ZONE POLICY: No work zone policy identified.
BACKGROUND INFO: Project programmed on 2/5/24.
GENERAL: 420 ADT.
ENV: CR clearance to file 2/21/24.
RAILROAD INFO: No RR Involvement 2/8/24
LEGISLATIVE DISTRICTS: US House (1); AR House (35); AR Senate (10)

Other Federal-Aid & State Jobs

101128 Hwy. 75 Str. & Apprs. (S)

Hwy. 75

(Poinsett) (hntb) (0.05 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	90%	100%	100%	65%	25%	90%	100%	NA	
TARGET DATE		May 21	Jun 22	Jun 22	Sep 21	Feb 23	Sep 23	SCHEDULED DATE: 11-2024 STIP FFY: 2023			
END DATE		May 21	Aug 22	Sep 22	Jun 21						

CRITICAL NOTES: Small utility conflict.

TYPE WORK: Replace 1 structure with R.C. Box Culvert.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 90 ADT.

BRIDGE INFO: M1428 (54.51, Br. Repl., NP, Deck 6, Super. 5, Sub. 5, 1955)

ENV: EPD. Tribal consultation letters sent 7/22/21. ARS to SHPO 8/11/21, response 8/16/21. Env constraints to Rdwy 10/13/21. PIF to SHPO 12/10/21, response 12/15/21. T1CE apprvd 9/29/22. NW14, no pcn.

SUR: 10x241-M1428. CSUR 100%. Aerial photo flown 2/2/21. DSUR to Rdwy 5/19/21.

PSUR: Existing ROW to ROW 6/16/21. ROW staking req'd 5/10/23 to ROW 6/6/23.

RDWY: Floodplain SP req'd. Traffic & Mat req 5/17/21. DSUR rec'd 5/19/21. TO to CON 10/28/21. 30% Plans rec'd from CON 1/14/22. 30% Plans rev'd & ret'd to CON 2/4/22. Early Coord Meeting held 5/6/22. DDD apprvd 6/29/22. 60% plans rec'd from CON 8/4/22. 60% plans rev'd & ret'd to CON Rev'd 60% plans req 8/8/22. Rdwy Info to Env 8/10/22. Fl req 8/10/22. Rev 60% plans rec'd from CON 8/25/22. ROW & Util reqmts to ROW 8/31/22. Rev 60% plans rev'd & ret'd to CON 11/16/22. 90% Plans rec'd from CON 6/15/23. FFI held 6/30/23. Plans to EST 6/16/23.

ROW: Plans 90% (5 trs.) Initial Auth Rec'd 1/9/23. 5/5 apprs made;5/5 apprvd; 4 Option & 3 paid. AUI 9/21/21, UFI on 9/1/22; Plans to 3 utils 10/4/22, 1/3 est rec'd, 1/3 WO issued,

BR: (SWP) Rec'd. 90% Plans 6/15/23.

MAT: Soil Survey %AC to Rdwy 8/24/2021.

RAILROAD INFO: No RR involvement 11/22/22

LEGISLATIVE DISTRICTS: US House (1); AR House (37); AR Senate (19)

Other Federal-Aid & State Jobs

030602 Black Creek Str. & Apprs. (S)

Hwy. 76

(Nevada) (volkert) (Non-APHN) (Major Collector) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%		10%	75%		5%	5%	35%	NA	
TARGET DATE			Jul 24	Jul 24	Feb 24	Mar 25	Nov 25	STIP FFY: 2026			
END DATE		May 23			Mar 24						

TYPE WORK: Replace 1 structure

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0050(43)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.

GENERAL: 150 ADT.

BRIDGE INFO: M1430 (43.25, Br. Repl., P1, SD, Deck 5, Super. 4, Sub. 6, 1955)

ENV: EPD. Env constraints to ROW and RDWY 6/19/23.

SUR: Aerial photo flown 1/5/23. CSUR 100%. DSUR to Rdwy 5/4/23.

PSUR: Existing ROW to ROW 3/18/24.

RDWY: Floodplain SP req'd. Traffic & Mat req 5/8/23. DSUR rec 5/4/23. Early Coord Meeting held 5/18/23. NTP to CON 2/23/24.

ROW: AUI 6/15/23

BR: (SWP) RC Box Culvert.

MAT: Soil Survey %AC & RV to Rdwy 7-10-23

RAILROAD INFO: No RR involvement 2/6/24

LEGISLATIVE DISTRICTS: US House (4); AR House (89 & 98); AR Senate (3)

Other Federal-Aid & State Jobs

110805 I-40 Str. & Apprs. (Hwy. 78) (Wheatley) (S)

Hwy. 78

(St. Francis) (fre) (0.31 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	80%	100%	75%	15%	15%	30%	100%	NA	
TARGET DATE		Dec 21	Jun 22	Jun 22	Jan 22	Mar 23	Sep 23	SCHEDULED DATE: 01-2026 STIP FFY: 2024			
END DATE		Sep 21	Jun 22	Aug 22	Feb 22						

TYPE WORK: Replace 1 bridge.

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

FAP NUMBER: NHPP-0068(50)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 420 ADT.

BRIDGE INFO: 03767 (84.67, Br. Repl., NP, SD, Deck 4, Super. 4, Sub. 5, 1965)

ENV: EPD. Env constraints to BR, ROW & Rdwy 10/29/21. NA consultation letters to Tribes 6/30/22. ARS to SHPO 7/19/22, response 7/20/22. Ph I VPI held 7/25-8/8/22 @ www.ardot.gov/publicmeetings. PIF to SHPO 8/4/22, response 8/8/22. T1CE apprvd 8/12/22.

SUR: 01x239. CSUR 100%. Aerial photo 5/13/21. DSUR to Rdwy 9/10/21.

PSUR: 11 certs. PSUR to ROW 2/11/22.

RDWY: No Floodplain SP req'd. Traffic & MAT req 5/17/21. DSUR rec'd 9/10/21. Early Coord Meeting held 11/30/21.

Prelim Layouts to ROW & ENV 12/7/21. DDD apprvd 12/14/21. Rev DDD apprvd 1/4/22 & 4/20/22. ROW & UTIL req to ROW 6/29/22. RDWY Info to ENV 6/29/22. FI held 7/13/22. Rev UTIL req to ROW 9/15/22.

ROW: C.O. - Plans 90% (3 trs). Initial Auth Rec'd 9/7/22. 0/3 apprs made & apprvd. AUI 7/6/21, UFI 10/4/22; Plans to 5 utils 11/22/22, 1/5 Est, 1 No Adjustment;

BR: (TMG) Layout 95%.

MAT: Soil Survey %AC to Rdwy 8/24/2021.

report sent to Bridge on 2/12/2024

RAILROAD INFO: No RR involvement 11/22/22.

LEGISLATIVE DISTRICTS: US House (1); AR House (62); AR Senate (10)

Other Federal-Aid & State Jobs

110715 Big Creek, Little Piney Creek & Big Creek Branch Strs. & Apprs. (S) Hwys. 78, 238 & 259

(Lee & Monroe) (m.baker) (0.65 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	100%	95%	75%	100%	90%	90%	100%	NA	NA
TARGET DATE		Aug 19	Oct 20	Jun 20		May 24	Jun 24	SCHEDULED DATE: 06-2024 STIP FFY: 2023			
END DATE		Sep 19	Oct 20	Dec 19	Oct 19	Apr 24					

TYPE WORK: Replace 1 bridge and 2 bridges with R.C. Box Culverts.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-3948(1)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18. Project renamed on 3/20/19.

GENERAL: 280-710 ADT.

BRIDGE INFO: 02898 (51.36, Br. Repl., P2, SD, Deck 7, Super. 4, Sub. 6, 1954); M2503 (28.36, Br. Repl., P1, SD, Deck 4, Super. 4, Sub. 6, 1948); M2575 (15.72, Br. Repl., P0, SD, Deck 6, Super. 4, Sub. 4, 1965)

ENV: EPD. Constraints to BR, RDWY & SUR 2/21/19. Tribal consultation letters sent 5/7/19. ARS response from SHPO 5/14/19. PIF to SHPO 11/4/19, response 11/15/19. T3 CE apprvd 12/11/19. NW23 permit to USACE 3/16/23.

SUR: Aerial photo flown 3/24/15, 12/11/18, 2/13/19. CSUR 100%. DSUR to Rwdy 9/20/19. PSUR to ROW 10/3/19. Add'l DSUR req'd 2/4/20, 90%.

PSUR: Add'l Existing ROW req'd 11/22/21 to ROW 11/24/21. ROW staking req'd 7/8/22 to ROW 8/3/22.

RDWY: Floodplain SP req'd. DSUR rec'd 9/20/19. T.O. to CON 9/18/19. Traffic req 9/24/19. Mat req 9/27/19. Des Criteria apprvd 10/11/19. Early Coord Meeting held 12/10/19. Loc & Des Doc apprvd 12/13/19. Add'l Survey req 2/4/20. 30% Plans rec'd from CON 2/11/20. 30% Plans rev'd & ret'd to CON 3/11/20. FI held 3/18/20. 60% Plans rec'd from CON 7/28/20. 60% Plans rev'd & ret'd to CON 10/12/20. ROW reqmts to ROW 10/12/20. UTIL reqmts to ROW 11/13/20.

RDWY Info to ENV 4/5/21. 90% Plans rec'd from CON 11/19/21. Plans to EST 11/19/21. FFI held 3/15/23. 90% Plans rev'd & ret'd to CON 8/18/23. Plans cert by CON 8/24/23. 100% Plans rec'd from CON 2/6/24. Plans to EST 4/18/24.

ROW: Plans 90% (9 trs). Initial Auth Rec'd 12/20/21. 9/9 apprs made & apprvd. 9 options & 9 paid. AUI 4/25/19, UFI 4/17/20; Plans to 4 utils on 11/18/20; 4/4 est rec'd, 4/4 WO issued, 3/4 Adj. Complte.

BR: (SWP) Layout 95%. Rec'd. 90% Plans 11/19/21. 90% Br. Plans to Garver for QA 6/12/23. Ret'd. 90% GQA plan comments to Cons 10/24/23. Rec'd Final Plans 2/6/24.

MAT: Soil Survey %AC & RV to Rwdy 4-5-21

RAILROAD INFO: No RR involvement 4/22/24

SIR: STIP Traffic data sent to ENV on 1/7/2019.

LEGISLATIVE DISTRICTS: US House (1); AR House (62); AR Senate (10)

Other Federal-Aid & State Jobs

020615 Pine Bluff – South (S)

Hwy. 79

(Jefferson) (m.baker) (2.36 mi.) (NHS) (Urban Principal Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	95%	90%	75%	100%	45%	95%	100%	NA	TBD
TARGET DATE		Nov 17	Sep 19	Dec 20	Dec 17	Mar 24	Mar 25	SCHEDULED DATE: 05-2025 STIP FFY: 2024			
END DATE		Nov 17	Sep 20	Sep 20	Nov 17	Mar 24					

TYPE WORK: Widen to 5 lanes. Polymer overlay of one bridge.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/4/16.

GENERAL: 4,000-6,700 ADT.

BRIDGE INFO: 06571 (90.72, Poly. Ovly., NP, Deck 7, Super. 8, Sub. 8, 1997)

ENV: Tribal consultation sent 8/30/18; 9/6/18. Constraints to BR & RDWY 9/24/18. RTA to SHPO 3/13/19; conc 1 str eligible 3/14/19. Rev constraints to Rdwy 5/19. PI held 2/18/20 @ Liberty Hill Baptist Church 6300 Hwy 79 S., Pine Bluff. PIF to SHPO 5/29/20, response 6/3/20. T3CE apprvd 9/23/20. 2023 Bat Survey Results: No T&E species

SUR: Aerial photo flown 1/13/16. NTP to DSUR con 5/10/17. Mapping 100%.

DSUR: CSUR 100%. U&D 100%. DSUR to Rdwy 11/13/17. Add'l DSUR (house) to ROW 8/29/22.

PSUR: 86 certs. PSUR to ROW 11/20/17. ROW staking req'd 6/17/22 to ROW 7/13/22. Rev. PSUR (2 trs) req'd 9/22/22 to ROW 9/28/22. 1 add'l cert, 1 rev cert req'd 11/10/22 to ROW 11/22/22. Rev PSUR req'd 2/8/23 to ROW 2/15/23. Rev PSUR to ROW 3/3/23. Rev PSUR req'd 4/19/23 to ROW 4/27/23. ROW re-stake (trs 20&21) req'd 9/14/23 to ROW 10/27/23.

RDWY: Floodplain SP req'd. DSUR rec'd 11/13/17. T.O. to CON 9/26/18. Soil Survey, Traffic & FWD req 12/20/18. Des Criteria apprvd 7/5/19. Early Coord Meeting held 7/25/19. 30% Plans rec'd from CON 9/20/19. 30% Plans rev'd & ret'd to CON 10/16/19. RDWY Info to ENV 11/7/19. FI held 12/11/19. 60% Plans rec'd from CON 6/19/20. 60% Plans rev'd & ret'd to CON 7/2/20. Rev 60% Plans rec'd from CON 8/27/20. ROW & UTIL rqmts to ROW 9/1/20. Rev 60% Plans rev'd & ret'd to CON 9/15/20. Loc & Des Doc apprvd 9/25/20. 90% Plans rec'd from CON 12/10/20. FFI held 1/8/21. Plans to EST 12/14/20. Rev ROW & UTIL rqmts to ROW 5/3/21. 90% Plans rev'd & ret'd to CON 5/5/21. Final Plans rec'd from CON 3/28/22. Rev Final Plans rec'd from CON 2/5/24. Plans cert by CON 2/2/24.

ROW: Plans by MBI 90% (74 trs). Initial Auth Rec'd 10/13/21. 71/77 apprs made & apprvd; 71 Options; 71 Paid & 3 Condemned - poss. date 9/26/2023. 1/1 Bus & 1/1 PPO relos moved, AUI 2/8/17. Plans to 8 utils 1/12/21, Rev plans to 8 utils 5/25/21; 4/8 utils est rec'd, 5/8 WO issued.

BR: (SWP) Rec'd. 90% plans 12/14/20. Ret'd comments 90% plans 2/12/21. Rec'd. Final Plans 3/28/22.

MAT: Soil Survey to Rdwy 5/22/19.

RAILROAD INFO: No RR involvement 11/21/22.

SIR: Traffic data sent to RDWY 1/10/19. FWD to RDWY 1/17/19.

LEGISLATIVE DISTRICTS: US House (4); AR House (65); AR Senate (8)

Other Federal-Aid & State Jobs

020758 Hwy. 13 – Bayou Meto (Sel. Secs.) (F)

Hwy. 79

(Arkansas) (m.baker) (3.89 mi.) (NHS) (Principal Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	90%	95%	75%	65%	20%	NA	100%	NA	
TARGET DATE		Feb 21	Aug 21	Oct 21	Mar 21	May 24	Aug 24	SCHEDULED DATE: 09-2024 STIP FFY: 2023			
END DATE		Apr 21	Aug 21	Feb 22	Mar 21						

TYPE WORK: Reconstruction.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 5/28/20. Project renamed on 5/8/23.

GENERAL: 3,800-4,300 ADT.

ENV: Env constraints to Rdwy 4/2/21. ARS to SHPO 4/27/21, response 5/5/21. PIF to SHPO 9/14/21, response 9/16/21. Ph I PI meeting held 12/16/21-01/07/22 @ www.ardot.gov/publicmeetings. T3CE apprvd 2/3/22. Ind Sec 404 permit req to USACE 12/5/22.

SUR: CSUR 100%. Aerial photo 3/8/21. CSUR & DSUR under 020630. Aerial LiDAR acquired 12/22/20. Aerial LiDAR feature extraction 100%. U&D 100%.

PSUR: 19 certs. NTP to Con 11/20/20. PSUR to ROW 3/5/21. ROW staking req'd 6/30/22 to ROW 8.26/22.

RDWY: Floodplain SP req'd. DSUR rec'd 4/2/21 Early Coord Meeting held 4/15/21. Traffic & Soil Survey req 4/22/21.

Rehab Rec Meeting held 5/12/21. Prelim Layouts to ROW & ENV 7/16/21. Hyd Anal complete to BR 7/29/21. RDWY Info to ENV 8/31/21. ROW & UTIL reqm'ts to ROW 8/31/21. Des Criteria appr'd 9/1/21. Prelim Plans to RR Coord 9/2/21. RDWY Info to ENV 8/31/21. Loc & Des Doc appr'd 2/8/22. Prelim FI held 4/28/22. PSUR to Rdwy 1/10/24. 60% Plans rec'd from CON 2/7/24. 90% Plans rec'd from CON 3/11/24. FFI req 3/11/24.

ROW: Fee - Plans to 90% (18 trs). Initial Auth Rec'd 5/10/22. 18/18 apprs made & appr'd; 15 options; 8 paid & 2 to be condemned. AUI 4/13/21, UFI 8/12/21; Plans to 6 utils; 4/6 est rec'd, 2 utils no conflict, 2/4 WO issued.

MAT: Soil Survey to Rdwy 7/7/21.

RAILROAD INFO: No RR Involvement 9/25/23

SIR: FWD to RDWY 8/18/2021.

LEGISLATIVE DISTRICTS: US House (1); AR House (61 & 65); AR Senate (8)

Other Federal-Aid & State Jobs

110568 Big Piney, Little Piney & Cat Creeks Strs. & Apprs. (S)

Hwy. 79

(Lee) (bridgefmr) (1.2 mi.) (NHS) (Principal Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	80%	95%	75%	40%	20%	95%	100%	NA	NA
TARGET DATE		Sep 20	Sep 21	Nov 21		May 23	Dec 23	SCHEDULED DATE: 11-2025 STIP FFY: 2023			
END DATE		Aug 20	Sep 21	Feb 22	Feb 21						

TYPE WORK: Replace 1 bridge and 2 bridges with R.C. Box Culverts.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/28/11. Project renamed on 11/27/18 & 3/20/19.

GENERAL: 610-2,000 ADT.

BRIDGE INFO: 02393 (75.13, Br. Repl., NP, SD, Deck 7, Super. 4, Sub. 7, 1952); 02394 (46.04, Br. Repl., P0, SD, Deck 8, Super. 3, Sub. 7, 1952); 02398 (60.83, Br. Repl., NP, SD, Deck 7, Super. 4, Sub. 7, 1949)

ENV: RTA for 3 strs to SHPO 2/19/19; conc 0 eligible 3/1/19. Tribal consultation sent 2/20/19. Constraints sent 2/27/19. ARS addendum to SHPO 12/18/20, response 12/18/20. PIF to SHPO 1/6/21, response 1/12/21. T3CE apprvd 2/9/22. NWP request to USACE 3/30/23. 2023 Bat Survey Results: No T&E species

SUR: Aerial photo flown 2/13/19. CSUR 100%. NTP to Con 4/27/20. DSUR to Rdwy 9/21/20. Add'l DSUR req'd 9/1/21 to Rdwy 10/19/21.

PSUR: 23 certs. PSUR to ROW 2/22/21. ROW staking req'd 4/4/23 to ROW 5/19/23.

RDWY: Floodplain SP req'd. DSUR rec'd 9/21/20. Mat & Traffic req 10/8/20. Early Coord Meeting held 10/21/20. Prelim Layout to ROW & ENV 11/9/20. Hyd Anal complete to BR 2/26/21. Early Notice to Proceed to CON 4/2/21. 30% Plans rec'd from CON 5/5/21. 30% Plans rev'd & ret'd to CON 8/9/21. 60% Plans rec'd from CON 9/13/21. ROW & UTIL reqm'ts to ROW 9/17/21. RDWY Info to ENV 9/17/21. FI req 9/17/21. 60% plans rev'd & ret'd to CON 9/17/21. Des Criteria apprvd 10/4/21. Loc & Des Doc appv'd. 2/11/22. Plans cert by CON 10/9/23.

ROW: Fee - Plans 90 % (10 trs). 7 Options & 4 Paid. Initial Auth Rec'd 6/27/22. AUI 9/30/20, UFI 5/27/21; Plans to 4 utils 11/3/21; 4/4 util est rec'd, 1 util no adj, 3/3 WO issued.

BR: (SWP) Layout 95%. Concep. Workroad to Env. 2/23/23. Rec'd. 90% Plans 3/30/23 & 11/29/23. 90% Br. Plans to Garver for QA 6/12/23. 90% Plan Comments ret'd. to Consultant 10/20/23.

MAT: Soil Survey % AC to Rdwy 10/12/20. Subsurf Invest by Grubbs.

RAILROAD INFO: No RR involvement 11/15/22.

SIR: STIP Traffic data sent to ENV on 1/7/2019.

LEGISLATIVE DISTRICTS: US House (1); AR House (62); AR Senate (10)

Other Federal-Aid & State Jobs

070458 UPRR Grade Separation (East of Lafayette Co. Line) (S)

Hwy. 82

(Columbia) (m.baker) (1.35 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	100%	100%	100%	90%	100%	100%	TBD	NA	TBD
TARGET DATE		Feb 18	Dec 19	Feb 20	Mar 18	Mar 24	Jun 24	SCHEDULED DATE: 07-2024 STIP FFY: 2023			
END DATE		May 18	Mar 20	Mar 20	May 18						

TYPE WORK: Construct one 4-lane painted median structure.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/4/16.

GENERAL: 4,400 ADT.

BRIDGE INFO: 02128 (Unable to match to InspectX)

ENV: Tribal consultation sent 11/29/18. Constraints to BR & RDWY 3/27/19. ARS to SHPO 7/17/19; response 7/18/19.

PIF to SHPO 2/5/20, response 2/7/20. T3-CE apprvd 3/6/20. NW23 permit req to USACE 8/9/21, issued 9/15/21. PIF addendum to SHPO 4/28/22, response 5/2/22. NW23 reissued 6/10/22. T3CE reeval apprvd 10/18/22. 2022 Bat Survey Results: No T&E bats captured.

SUR: Aerial photo flown 1/18/12. CSUR 100%. DSUR 100% to Rdwy 5/29/18. Add'l DSUR req'd 1/24/19, 100% to Rdwy 4/10/19.

PSUR: 5 certs. PSUR to ROW 5/02/18. Add'l PSUR (3 certs) req'd 12/8/20 to ROW 2/4/21. ROW staking req'd 9/27/21 to ROW 4/8/22.

RDWY: Floodplain SP req'd. DSUR rec'd 5/29/18. T.O. to CON 10/5/18. Traffic req 12/20/18. Add'l Survey req 1/14/19 & 1/22/19. 30% Plans rec'd from CON 2/7/19. 30% Plans rev'd & ret'd to CON 3/1/19. Des Criteria apprvd 7/5/19. RDWY Info to ENV 11/7/19. 60% Plans rec'd from CON 11/26/19. FI held 2/11/20. 60% Plans rev'd & ret'd to CON 2/24/20. Loc & Des Doc apprvd 3/23/20. ROW to ROW 3/26/20. UTIL rqmts to ROW 5/1/20. 90% Plans rec'd from CON 7/23/21. Plans to EST 7/23/21. FFI held 3/15/23. 90% Plans rev'd & ret'd to CON 8/18/23. Final Plans rec'd from CON 2/2/24.

ROW: Plans 90% (13 trs). Initial Auth Rec'd 8/5/20. 12/12 apprs made & apprvd; 12 options & 11 paid. RR info to UPRR x/x/21. AUI 4/24/18, UFI 3/5/19; 2/2 WO Issued, 3 utils no adj, 2 Adjustment Complete.

BR: (TMG) Layout 100%. Prelim./60% plans to UPRR 2/27/20. Prelim./60% plans Apv'd. w/ comments 5/20/20. Rec'd. 90% plans 7/23/21. Ret'd. comments 90% plans 10/8/21. Rec'd. Final Plans 2/2/24 & 3/19/24. Design Phase C, Final Plans, to PM for distribution to RR 2/27/24. Final Plans rejected by UPRR 3/25/24. Cons. comments on Rejected plans rec'd. 4/12/24.

RAILROAD INFO: UPRR-over Hwy 82 DOT# 790362P (new str DOT# 440766V), UPRR Feasibility Study to UPRR for 15-hr track appvl; final BR plans to UPRR for appvl 2/29/24. Plans rej w/ comments 3/25/24; final plans resubmitted w-response to UPRR comments 4/15/24

SIR: Traffic data sent to RDWY 1/16/19.

LEGISLATIVE DISTRICTS: US House (4); AR House (98); AR Senate (3)

070597 UPRR Crossing Closure (Columbia Co.) (S)

Hwy. 82

(Columbia) (NHS) (Principal Arterial) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%		NA	NA				
TARGET DATE		Feb 18	Nov 24	Feb 25	May 18						
END DATE		May 18			May 18						

TYPE WORK: Fill in existing RR overpass

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: Project programmed on 2/29/24.

GENERAL: 4,400 ADT.

RAILROAD INFO: RR Involvement at UPRR 790362P as per Job 070458 3/11/24. Closure plans sent to UPRR 2/27/24

LEGISLATIVE DISTRICTS: US House (4); AR House (98); AR Senate (3)

Other Federal-Aid & State Jobs

CA0707 Hwy. 98 – Hwy. 79 (Widening) P.E.

Hwy. 82

(Columbia) (9.09 mi.) (NHS) (Principal Arterial) /Sales Tax/ ||Design Criteria: Established

TYPE WORK: Widen to 4 lanes.
WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.
BACKGROUND INFO: Project programmed on 7/3/14.
RDWY: PPC rec'd 7/18/14. Design Criteria appr'd 4/19/19.
LEGISLATIVE DISTRICTS: US House (4); AR House (98); AR Senate (3)

070570 Hwy. 98 – Co. Rd. 27 (Widening) (S)

(Columbia) (garver) (3.24 mi.) (NHS) (Principal Arterial) (4LG)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	65%	90%	75%		10%	5%	100%	NA	TBD
TARGET DATE		Jun 14	Sep 21	Dec 21	Aug 14	Oct 24	Oct 25				
END DATE		Jun 14	Sep 21	Feb 22	Aug 14						

TYPE WORK: Widen to 4 lanes w/ 11' painted median. Pavement type: Asphalt
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0014(47)
BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 3/25/21.
GENERAL: 4,500-4,800 ADT. Split out of Job CA0705. STIP 2016-2020 note: Contingent upon availability of funds. IOM 03/25/2021 - Project supersedes Job CA0708.
BRIDGE INFO: 05213 (87.80, Br. Repl., NP, Deck 8, Super. 6, Sub. 7, 1969)
ENV: ENV process by AHTD. Tribal consultation sent 10/19/15. Env Constraints to Rdwy 2/25/21. Ph I PI meeting held 12/9/21-12/24/21 @ www.ardot.gov/publicmeetings. ARS to SHPO 1/24/22, response 1/25/22. PIF to SHPO 1/25/22, response 1/27/22. T3CE appr'd 2/8/22.
SUR: DSUR & PSUR under CA0705. Add'l DSUR (Hyd) req'd 11/7/18.
RDWY: Floodplain SP req'd. Add'l Survey req 11/7/18. T.O. to CON 8/28/20. Early Coord Meeting sched 1/14/21. Early Coord Meeting held 1/27/21. Soil Survey & TMs req 1/27/21. 30% Plans rec'd from CON 3/18/21. 60% Plans rec'd from CON 9/21/21. UTIL reqm'ts to ROW 9/24/21. RDWY Info to ENV 9/24/21. ROW reqmts to ROW 9/30/21. Loc & Des Doc appr'd 2/8/22. 30% plans rev & ret'd to CON 5/24/21. 60% plans rec'd from CON 9/21/21. 60% plans rev & ret'd to con 9/30/21. FI req'd 9/2/21.
ROW: Plans 50% (14trs). Auth Req 4/22/24. Util by ArDOT. UFI held 10/20/15.
BR: (SWP) Layout 90%.
MAT: Soil Survey to Rdwy 7/26/2021.
RAILROAD INFO: Crosses UP DOT 790212G, DOWCO Ind. Lead, MP 1.850. Will req PE Agmt. RR involvement will submit PE agreement to UPRR & SP to PM, RDWY & Dist. UPRR C&M agreement req. Req Diagnostic. 10/7/21 Partially executed PE Agreement to UPRR.
LEGISLATIVE DISTRICTS: US House (4); AR House (98); AR Senate (3)

020803 Hwy. 82 (Ashley County) P.E.

Hwy. 82

(Ashley) (16.95 mi.) (NHS) (Principal Arterial) (4LG)

TYPE WORK: PE/ Environmental Assessment
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 3/6/23.
GENERAL: 1,100-3,100 ADT.
ENV: PE for jobs 020770, 020771, 020772, 020773. Michael Baker. ARS to SHPO 7/7/23, response 7/24/23. NA consultation letters to Tribes 8/28/23. CRS to SHPO 2/5/24, response 3/5/23.
LEGISLATIVE DISTRICTS: US House (4); AR House (95); AR Senate (1)

Other Federal-Aid & State Jobs

020770 Hamburg – East (Widening) (S)

(Ashley) (m.baker) (2.7 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/CAP-2/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	65%	50%	75%	15%	5%	25%	100%	30%	
TARGET DATE		Aug 21	Sep 22	Sep 23	Nov 21	Sep 24	Sep 25	SCHEDULED DATE: 11-2025 STIP FFY: 2025			
END DATE		May 21	Jan 23		Nov 21						

TYPE WORK: Major Widening.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/26/21.

GENERAL: 3,100 ADT.

BRIDGE INFO: 06568 (89.83, Rem./Wid., NP, Deck 7, Super. 7, Sub. 7, 1996); 06569 (89.83, Rem./Wid., NP, Deck 7, Super. 7, Sub. 7, 1996); 06570 (89.83, Rem./Wid., NP, Deck 7, Super. 7, Sub. 7, 1996); M1529 (75.56, Br. Repl., NP, Culv. 6, 1935)

ENV: Tribal consultation letters sent 8/20/21. ARS to SHPO 5/3/22, response 5/16/22. PIF to SHPO 2/3/23, response 2/15/22. Env constraints to ROW & Rdwy 6/15/23. PI meeting held 7/27/23 4-7p @ First Baptist Church 203 E. Parker St., Hamburg.

SUR: DSUR under 020676. DSUR to Rdwy 5/20/21. Add'l LiDAR (Hydraulics) to Rdwy 10/8/21. Add'l DSUR (pavement update for overlay) req'd 2/22/22.

PSUR: PSUR under 020676. 65 certs. PSUR to ROW 11/12/21, 12/7/21.

RDWY: Floodplain SP req'd. DSUR rec'd 5/20/21. Traffic & Soil Survey req 6/22/21. Des Criteria appr'd 7/20/21. T.O. to CON 9/2/21. Early Coord Meeting held 9/9/21. Add'l HYD DSUR req 10/7/21. FWD req 11/16/21. 30% Plans rec'd from CON 11/24/21. TMs req 11/30/21. 30% Plans rev'd & ret'd to CON 2/17/22. Add'l DSUR req 2/22/22. Rev DDD appr'd 2/28/22. Rev 30% Plans rec'd from CON 5/31/22. Rev 30% Plans rev & ret'd to CON 7/11/22. 60% Plans rec'd from CON 12/1/22. FI held 12/29/22. ROW & UTIL reqmts to ROW 1/32/23. 60% plans rev & ret'd to CON 1/31/23. RDWY Info to ENV 3/20/23.

ROW: C.O. - Plans 80% (57 trs.) Plans by MBI. AUI 4/14/22. Plans to 6 utils 1/23/23 1 utils no involvement, 1/5 WO issued, 2/5 est rec'd.

BR: (SWP) Layout 95%.

MAT: Soil Survey to Rdwy 11/4/21.

PLAN: Not a capacity need.

RAILROAD INFO: No RR involvement 4/23/24

LEGISLATIVE DISTRICTS: US House (4); AR House (95); AR Senate (1)

Other Federal-Aid & State Jobs

020771 Mist – Hwy. 160 (Widening) (S)

(Ashley) (m baker) (7.25 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/CAP-2/

||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	60%	10%	75%	15%	10%	5%	TBD	NA	
TARGET DATE		Jun 22	May 23	Sep 23		Sep 24	Sep 25	SCHEDULED DATE: 2026 STIP FFY: 2025			
END DATE		Oct 22	Nov 23		Apr 23						

TYPE WORK: Major Widening.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/26/21.

GENERAL: 1,800 ADT.

BRIDGE INFO: 06870 (90.28, Rem./Wid., NP, Deck 7, Super. 7, Sub. 8, 2003); M1530 (75.56, Br. Repl., NP, Culv. 6, 1933); M1531 (80.97, Br. Repl., NP, Culv. 6, 1925)

ENV: Env Constraints to ROW and RDWY 7/13/22. NA consultation letters to Tribes 9/28/22. PI meeting held 7/27/23 4-7p @ First Baptist Church 203 E. Parker St., Hamburg.

SUR: CSUR 100%. Aerial LiDAR acquired 3/24/22, 3/25/22. Feature Extraction 100%. 95% DSUR to Rdwy 7/29/22. DSUR to Rdwy 10/11/22.

DSUR: U&D 100%.

PSUR: 114 certs. NTP to Con 4-12-22.

RDWY: Floodplain SP req'd. T.O. to CON 5/25/22. Traffic req 5/25/22. Early Coord Meeting held 6/30/22. DSUR rec'd 10/7/22. 30% Plans rec'd from CON 12/14/22. Add'l DSUR rec'd 12/15/22. Add'l DSUR req 1/11/23. 30% plans rev'd & ret'd to CON 1/30/23. DDD apprvd 1/31/23. RDWY Info to ENV 3/20/23. 60% Plans rec'd from CON 7/6/23. FI & TMP held 7/18/23. 60% Plans rev'd & ret'd to CON 7/31/23. Rev 60% Plans rec'd from CON 11/21/23. ROW & UTIL remts to ROW 11/27/23.

ROW: Fee - Plans 80% (102+/- trs.) Plans by MBI xx% AUI 3/29/22, UFI 7/10/23, plans to 3 utils 11/30/23

BR: (SWP) Layout 85%.

PLAN: Not a capacity need.

RAILROAD INFO: No RR involvement 4/23/24

LEGISLATIVE DISTRICTS: US House (4); AR House (95); AR Senate (1)

Other Federal-Aid & State Jobs

020772 Hwy. 160 – Montrose (Widening) (S)

(Ashley) (m baker) (4.8 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/CAP-2/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	65%	5%	75%	15%	15%	5%	TBD	NA	
TARGET DATE		Jul 22	Sep 23	Sep 23	Sep 22	Sep 24	Sep 25	SCHEDULED DATE: 11-2025 STIP FFY: 2026			
END DATE		Oct 22	Sep 23		Apr 23						

TYPE WORK: Major Widening.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/26/21.

GENERAL: 1,400-1,800 ADT.

BRIDGE INFO: 06871 (90.72, Rem./Wid., NP, Deck 7, Super. 8, Sub. 8, 2003); 06964 (90.72, Rem./Wid., NP, Deck 7, Super. 8, Sub. 8, 2004); 06965 (90.72, Rem./Wid., NP, Deck 7, Super. 8, Sub. 8, 2004)

ENV: Env constraints to ROW & RDWY 6/28/22. PI meeting held 7/27/23 4-7p @ First Baptist Church 203 E. Parker St., Hamburg.

SUR: DSUR and PSUR under 020771. 95% DSUR to Rdwy 7/29/22.

PSUR: PSUR to ROW 4/10/23.

RDWY: Floodplain SP req'd. T.O. to CON 6/7/22. Traffic req 6/7/22. Early Coord Meeting held 6/30/22. DSUR rec'd 10/7/22. Add'l DSUR rec'd 12/15/22. DDD apprvd 4/7/23. 30% Plans rec'd from CON 4/20/23. RDWY Info to ENV 5/2/23. 30% Plans rev'd & ret'd to CON 6/21/23. 60% Plans rec'd from CON 8/7/23. PFI & TMP held 8/31/23. ROW & UTIL reqmts to ROW 9/19/23. 60% Plans rev'd & ret'd to CON 9/19/23.

ROW: Plans by MBI 80% (12+/- trs.) AUI 3/29/22, UFI 7/10/23; Plans to 2 Utils. 11/16/23

BR: (SWP) Layout 80%.

PLAN: Not a capacity need.

RAILROAD INFO: No RR involvement 4/23/24

LEGISLATIVE DISTRICTS: US House (4); AR House (95); AR Senate (1)

020773 Montrose Bypass Impvts. (Widening) (S)

(Ashley) (m.baker) (2.37 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/CAP-2/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	30%	20%	75%		10%	5%	TBD	NA	
TARGET DATE		Jun 22	Dec 22	Sep 23		Sep 24	Sep 25	SCHEDULED DATE: 2026 STIP FFY: 2026			
END DATE		Oct 22									

TYPE WORK: Major Widening.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: ACNHPP-0002(49)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/26/21.

GENERAL: 1,100-1,800 ADT.

ENV: NA consultation letters to tribes 3/22/22. Constraints to Rdwy 3/29/22. ARS to SHPO 3/8/23. PI meeting held 7/27/23 4-7p @ First Baptist Church 203 E. Parker St., Hamburg.

SUR: DSUR and PSUR under 020771. 95% DSUR to Rdwy 7/29/22.

RDWY: Floodplain SP req'd. DSUR rec'd 10/7/22. Add'l DSUR rec'd 12/15/22. T.O. to CON 3/1/23. DDD apprvd 7/13/23. Traffic req 7/12/23. 30% rec'd from CON 11/21/23. Rdwy Info to Env 12/6/23.

ROW: AUI 3/29/2022, UFI 7/10/23

BR: (SWP) Layout 80%.

PLAN: Not a capacity need.

RAILROAD INFO: Crosses UPRR crossing DOT# 425353N (RR-Under) at MP 434.45 Hwy. 82E. McGehee Subdivision.

LEGISLATIVE DISTRICTS: US House (4); AR House (95); AR Senate (1)

Other Federal-Aid & State Jobs

020676 E. of Hamburg – Mist (Widening) (S)

Hwy. 82

(Ashley) (m.baker) (3.4 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	95%	90%	75%	70%	20%	90%	TBD	NA	NA
TARGET DATE		Jul 18	May 21	Jun 21	Aug 18	May 24	Nov 24	SCHEDULED DATE: 01-2025 STIP FFY: 2023			
END DATE		Jul 18	Aug 21	Nov 21	Sep 18						

TYPE WORK: Major Widening - 5 Lanes.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 11/17/16. Project renamed on 4/24/17, 2/5/18, 6/19/18 & 2/26/21.

GENERAL: 1,800-3,100 ADT.

ENV: Constraints to RDWY 9/18/18. Tribal consultation sent 5/23/19. ARS to SHPO 11/13/19; response 11/21/19. PIF to SHPO 12/17/19, response 12/20/19. PI meeting to be rescheduled. CRS to SHPO 5/7/20, response 5/9/20. VPI scheduled 7/6/-7/20/20. T3 CE apprvd 8/6/20. NW23 permit packet to USACE 9/29/20. ARS addendum to SHPO 5/19/21, response 5/21/21. 2nd addendum to SHPO 6/29/21, response 7/1/21. Ph I VPI held 10/4/21 - 10/18/21 @ www.ardot.gov/publicmeetings T3 CE reevaluation apprvd 11/1/21.

SUR: NTP to CON 4/4/18. CSUR 100%. Aerial photo flown 2/17/17, 2/3/21.

DSUR: DSUR to Rdwy 7/26/18. Add'l Utils to Rdwy 8/14/18. UAV LiDAR aquired 2/24/21, 5/11/22. Add'l LiDAR FE 100%. Add'l DSUR 100% to Rdwy 5/20/21. Add'l LiDAR for updated roadway surface acquired 5/11/22. Feature Extraction 100%.

PSUR: 118 trs. PSUR to ROW 9/6/18. ROW staking req'd 6/30/22 to ROW 9/7/22.

RDWY: No Floodplain SP req'd. Passing lane location appr'd 4/18/17. DSUR rec'd 7/27/18. T.O. Order to CON 9/25/18. Traffic & FWD req 12/20/18. Early Coord Meeting held 7/25/19. Avg Running Speed req 8/2/19. 30% Plans rec'd from CON 9/20/19. 30% Plans rev'd & ret'd to CON 10/29/19. Des Criteria appr'd 11/19/19. Field Insp held 1/28/20. 60% Plans rec'd from CON 4/14/20. 60% Plans rev'd & ret'd to CON 5/6/20. ROW & UTIL reqm'ts to ROW 6/23/20. RDWY Info to ENV 6/23/20 & 6/25/21. Loc & Des Doc appr'd 8/19/20. 90% Plans rec'd from CON 9/22/20. 30% Plans rec'd from CON 3/23/21. Rev Des Criteria appr'd 4/12/21. 30% Plans rev'd & ret'd to CON 4/14/21. Rev 60% Plans rec'd from CON 6/24/21 & 8/18/21. FI held 7/30/21. Rev 60% Plans rev'd & ret'd to CON 7/21/21 & 8/20/21. ROW & UTIL reqm'ts to ROW 8/20/21. 90% Plans rec'd from CON 5/31/22. Plans to EST 6/1/22. FFI held 7/5/22. 90% plans rev'd & ret'd to CON 9/5/23.

ROW: Fee - Plans 90% (35 trs.) Initial Auth Rec'd 9/24/20. 39/39 apprs made & appr'd; 33 options & 30 paid. 1/2 PPO Relos moved. AUJ 7/19/19. UFI 10/24/19; Plans to 6 utils 4/23/24; 5/6 est rec'd, 1 utils no involvement, 1 util no adj.

BR: (SWP) Rec'd. 90% Plans 6/1/22. Rec'd. Final Plans.

PLAN: Planning study completed (2015).

RAILROAD INFO: No RR involvement 4/23/24

SIR: Traffic data sent to RDWY 1/14/19. FWD to RDWY 1/17/19.

LEGISLATIVE DISTRICTS: US House (4); AR House (95); AR Senate (1)

Other Federal-Aid & State Jobs

020675 Montrose – Lake Village (Sel. Secs.) (S)

Hwy. 82

(Ashley & Chicot) (garver) (1.36 mi.) (NHS) (Principal Arterial) (4LG) /STBGP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	100%	95%	75%	100%	50%	100%	TBD	100%	NA
TARGET DATE		Jul 17	Apr 19	Apr 19	Jul 17	Dec 21	Aug 22	SCHEDULED DATE: 2024 STIP FFY: 2023			
END DATE		Sep 17	Sep 19	Jan 20	May 17	Dec 22					

CRITICAL NOTES: Small utility conflict.

TYPE WORK: Replace 5 structures w/ 4-lane painted median structures. Replace 2 eastern most structures w/ 5-lane structures, Major Widening.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 11/17/16.

GENERAL: 1,700-2,900 ADT.

BRIDGE INFO: 02347 (75.82, Br. Repl., NP, Deck 7, Super. 6, Sub. 6, 1950); 02348 (65.52, Br. Repl., NP, SD, Deck 6, Super. 4, Sub. 7, 1950); 02350 (81.68, Br. Repl., NP, Deck 7, Super. 6, Sub. 7, 1950); 02351 (63.27, Br. Repl., NP, SD, Deck 6, Super. 4, Sub. 6, 1950); 02352 (65.52, Br. Repl., NP, SD, Deck 6, Super. 4, Sub. 7, 1950); 02353 (79.88, Br. Repl., NP, Deck 7, Super. 6, Sub. 7, 1950); 02358 (77.92, Br. Repl., NP, Deck 6, Super. 6, Sub. 7, 1950)

ENV: Tribal consultation sent 11/30/17. Constraints to RDWY & BR 12/19/17. RTA for 14 str to SHPO 6/12/18; 0 str eligible 6/14/18; addendum RTA for 5 addl properties sent 1/30/19; SHPO conc 0 properties eligible 1/31/19. PI held 8/22/19 @ Lakeside High School (Commons Area), 336 Hwy. 82 West, Lake Village. ARS to SHPO 8/28/19; conc 9/3/19. SHPO response to CRS 11/8/19. Rev CRS to SHPO 12/5/19, response 12/13/19. T3-CE apprvd 1/24/20. Re-evaluation apprvd 3/11/20. NW23 permit req to USACE 8/9/21.

SUR: Aerial photo flown 3/28/15, 1/24/17, 2/3/21. Ortho 100%. Add'l CSUR 100%.

DSUR: DSUR for bridges I.P. Survey data under 020612. Add'l DSUR 100% to Rdwy 9/1/17. Add'l DSUR req'd 1/31/19, 100% to Rdwy 4/8/19, 4/17/19. Add'l DSUR req'd to Rdwy 5/21/19, 100% to CON 5/22/19. Add'l DSUR to Rdwy 12/10/19. (Loves Gas Station). Add'l CSUR 100%. UAV LiDAR flown 3/3/21, 3/4/21. LiDAR FE 100%.

PSUR: 60 certs. PSUR to ROW 5/8/17. Six (6) add'l certs req'd 10/25/19, 100%, to ROW 12/11/19. Rev. PSUR to ROW 01/06/20. ROW staking req'd 5/5/21 100% to ROW 6/18/21.

RDWY: Floodplain SP req'd. DSUR rec'd 9/1/17. FWD req 3/13/18. Traffic req 6/22/18. T.O. to CON 7/17/18. Kick Off Meeting held 8/13/18. Add'l Survey req 2/5/19 & 5/6/19. 30% Plans rec'd from CON 6/4/19. ROW req'mts to ROW 6/5/19. 30% Plans rev'd & ret'd to CON 6/7/19. 60% Plans rec'd from CON 9/3/19. UTIL req'mts to ROW 9/30/19. Rev ROW req'mts to ROW 10/2/19. UTIL req'mts to ROW 10/2/19. Des Criteria apprvd 10/3/19. Field Insp req 10/4/19. RDWY Info to ENV 10/25/19. 60% Plans rev'd & ret'd to CON 12/19/19. Loc & Des Doc apprvd 5/11/20. FI held 5/14/20. 90% Plans rec'd from CON 8/20/20. FFI held 9/1/20. Plans cert by CON 8/10/20. 90% Plans rev'd & ret'd to CON 9/3/20. Final Plans rec'd from CON 9/11/20. Rev ROW req'mts to ROW 9/17/20. Rev ROW & UTIL req'mts to ROW 6/17/21. Rev finals rec'd from CON 6/28/21.

ROW: Plans 90% (82 trs). Auth Rec'd 7/7/20. 48/51 apprs made & apprvd; 50 options, 49 Paid & 2 Condemned - Poss. date 8/11/2022. 1 AHC tr. 1/1 Res, & 3/3 PPO Relos moved. AUI held 9/8/17, UFI held 6/11/19. Plans to 7 utils 11/12/19; 6/7 utils est rec'd. 1 No Adjustments, 1 No involvement, 4/5 WO issued.

BR: (SWP) Layout 100%. Rec'd. 90% plans 8/20/20. Ret'd. 90% comments 8/28/20. Rec'd. 100% plans 9/11/20.

PLAN: Planning study complete (2015). New sketch 5/2021.

RAILROAD INFO: No RR involvement 11/22/22.

SIR: Traffic data sent to RDWY 6/27/2018. FWD to RDWY 4/3/19.

LEGISLATIVE DISTRICTS: US House (1 & 4); AR House (95); AR Senate (1)

Other Federal-Aid & State Jobs

020768 Montrose – Hwy. 293 (Widening) (S)

Hwy. 82

(Ashley & Chicot) (garver) (4 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	65%	90%	75%	15%	5%	NA	100%	NA	
TARGET DATE		Aug 21	Jun 22	Sep 22	Sep 21	Sep 24	Nov 24	SCHEDULED DATE: 01-2025 STIP FFY: 2025			
END DATE		Aug 21	Sep 22	Jan 23	Oct 21						

TYPE WORK: Major Widening.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 2/9/21.

GENERAL: 1,700-2,100 ADT.

ENV: ARS to SHPO 5/25/21, response 5/26/21. Env constraints to BR & Rdwy 12/27/21. CRS to SHPO 12/30/22, response 1/10/23. T3CE apprvd 1/10/23.

PI meeting held 7/25/23 4-7p @ Lake Village Fire Station #2, 2017 Hwy 82, Lake Village

SUR: DSUR and PSUR under 020612. U&D 100%. DSUR to Rdwy 8/27/21.

PSUR: Certs 62-74, job 020612. PSUR to ROW 10/8/21. Rev. PSUR (showing 020675 acquisition) to ROW 10/10/22. ROW staking req'd 3/18/24 to ROW 3/27/24.

RDWY: Floodplain SP req'd. Traffic & Mat req 5/17/21. DSUR rec'd 8/2/21. TO to CON 2/10/22. Early Coord Meeting held 3/10/22. 30% plans rec'd from CON 4/15/22. 30% plans rev & ret'd to CON 6/21/22. 60% plans rec'd from CON 9/8/22. FI req'd 9/12/22. ROW & Util to ROW 9/12/22. Rdwy Info to Env 9/12/22. 60% plans rev & ret'd to CON 2/15/23. Rev Rdwy Info to Env 9/22/23.

ROW: Plans 85% by Garver (36 trs.). Auth Rec'd 9/27/23. AUI 5/3/22, UFI 4/4/2023, Plans to 3 utils 3/21/24.

MAT: Soil Survey %AC to Rdwy 8/24/21.

PLAN: Not a capacity need.

RAILROAD INFO: No RR involvement 2/16/24 job start approx 1 mile east of track

LEGISLATIVE DISTRICTS: US House (1 & 4); AR House (95); AR Senate (1)

Other Federal-Aid & State Jobs

020769 Hwy. 293 – Lake Village (Widening) (S)

Hwy. 82

(Chicot) (garver) (5.53 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	65%	90%	75%	15%	20%	5%	100%	NA	
TARGET DATE		Oct 21	Oct 22	Jan 23	Nov 21	Jan 24	Jun 25	SCHEDULED DATE: 06-2025 STIP FFY: 2026			
END DATE		Aug 21	Jan 23	Sep 23	Jan 22						

TYPE WORK: Major Widening.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 2/9/21.

GENERAL: 2,100-2,900 ADT.

BRIDGE INFO: M1532 (87.92, Br. Repl., NP, Culv. 7, 1950); M1533 (84.31, Br. Repl., NP, Culv. 7, 1950); M1534 (71.67, Br. Repl., NP, Culv. 7, 1950); M1535 (75.28, Br. Repl., NP, Culv. 7, 1950)

ENV: ARS to SHPO 6/29/21, response 6/30/21. Constraints to ROW & Rdwy 1/3/22. CRS to SHPO 3/28/23, response 4/20/23. PI meeting held 7/25/23 4-7p @ Lake Village Fire Station #2, 2017 Hwy 82, Lake Village. T3CE apprvd 9/26/23.

SUR: DSUR & PSUR under 020612. DSUR to Rdwy 8/27/21. Add'l DSUR req'd 9/14/22 to Rdwy 10/19/22. Add'l DSUR (trs. 30 & 31) 90%.

PSUR: PSUR to ROW 1/12/22. 56 certs. PSUR under 020612. Add'l PSUR req'd 7/5/23 to ROW 8/10/23 (2 new, 1 rev tract).

RDWY: Floodplain SP req'd. Traffic & Mat req 5/17/21. TO to CON 3/2/22. Early Coord Meeting Held 8/16/22. Rdwy Info to Env 9/12/22. Add'l survey req 9/14/22. 30% plans rec'd from CON 9/26/22. 30% plans rev & ret'd to CON 10/11/22. 60% plans rec'd from CON 12/22/22. ROW & Util reqmts to ROW 1/6/23. FI req 2/15/23. 60% plans rev'd & ret'd to CON 2/15/23. Rev Rdwy Info to Env 9/22/23. Loc & Des doc apprvd 10/18/23.

ROW: Plans by Garver 80% (46 trs.). Auth Rec'd 11/7/23. AUI 1/19/23, UFI 5/3/23; Plans to 5 utils 5/31/23; 2/5 util est rec'd, 2 util no conflict.

BR: (SWP)

MAT: Soil Survey %AC to Rdwy 8/24/21.

PLAN: Not a capacity need.

RAILROAD INFO: No RR involvement 11/22/22.

LEGISLATIVE DISTRICTS: US House (1); AR House (95); AR Senate (1)

Other Federal-Aid & State Jobs

070367 Hwy. 82B Improvements (El Dorado) (S)

Hwy. 82B

(Union) (craft-tull) (4 mi.) (NHS) (Urban Principal Arterial) /State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%	100%	95%	100%	75%	90%	45%	95%	100%	90%	NA
TARGET DATE		Oct 12	May 19	Jun 20	Jan 13	Jun 23	Dec 24	SCHEDULED DATE: 2025 STIP FFY: 2023			
END DATE		Oct 12	Aug 19	Jul 20	Jan 13						

TYPE WORK: Widening to 3-lanes w/ multi-use trail, construction of roundabouts at College & S. West Ave. w/ two mid-block crossings between roundabouts & various inters. Impvts.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2013-2016 STIP. Project programmed on 7/20/11. Project renamed on 1/30/12, 9/17/12, 9/17/15 & 10/15/18.

GENERAL: 10,000-12,000 ADT. Job 070377 combined into this project.

BRIDGE INFO: 00639 (Unable to match to InspectX); 01801 (66.39, Br. Repl., NP, SD, Deck 5, Super. 4, Sub. 6, Hist., 1935); 01983 (87.01, Br. Repl., NP, Deck 6, Super. 5, Sub. 5, Hist., 1936)

ENV: Non-NEPA by CTA. Tribal consultation 6/6/12. RTA to SHPO 6/12/12, 21 strrs declared eligible & 1 on NRHP 7/11/12. Constraints to RDWY, SURV & BR 9/6/12. Hist RR BR; marketing letters sent 5/12/14. Draft MOA to SHPO 7/15/14. RTA addendum to SHPO 7/28/14, 1 str eligible 7/28/14; RTA addendum to SHPO 1/8/15; 4 strrs eligible 1/14/15. Hist Br MOA for Hillsboro St Br 01983 apprvd 10/6/14; termination letter to SHPO 9/18/18; conc recd 9/26/18. Tribal consultation for 070377 12/5/13. Hist Br 01801 MOA apprvd 10/6/14 under 070377. PIF to SHPO 10/27/17 under 070377; conc recd 11/1/17. PIF for 070367 to SHPO 10/30/18; response 11/1/18. PI meeting held 1/30/20. Env Clearance apvd 7/21/20.

LP: City req impvts. At expense of City including, relocation of underground utils on Hwy. 82B between Washington Ave. & College Ave., decorative signal mast arms, BR. Enh., RR br. Lighting, light poles, landscaping & irrigation systems. City to accept ownership of Hwy. 82B between Hwy. 82 & Hwy. 167B & Hwy. 167B between Hwy. 82 & Hwy. 167 upon completion of projects. Agreements executed 10/19/17 & 11/14/18. M.O. 2017-120 passed 12/6/17. M.O. 2018-071 passed 7/11/18.

SUR: Partial Aerial photo flown 2/20/09; 1/18/12; 2/20/12. Rev. alt. alignment to BR, ENV, Rdwy 3/8/12.

DSUR: CSUR 100%. WO (CSUR) to CON 11/7/11; 01/18/12. Photogrammetry 100%. U&D survey 100%. WO (LiDAR data acquisition) to CON 6/1/12. Mobile LiDAR (data acquisition & feature extraction) 100%. DSUR to Rdwy 10/4/12. Add'l DSUR (Req. 6/20/14) to Rdwy 8/29/14. Add'l RR track ties to CTA 5/23/18. Add'l DSUR req'd 7/11/18 to Rdwy & CTA 7/26/18. Add'l DSUR (util.) to CTA 12/14/18. Add'l DSUR (drainage) req'd 1/17/19. S5113 70%. Add'l DSUR (trs 25,44,47, & 90) to Rdwy & ROW 9/24/21.

PSUR: (254 trs) WO (PSUR) to CON 6/8/12. PSUR to ROW 1/4/13. Add'l PSUR to ROW 9/15/14. Add'l PSUR req'd 6/15/20. Add'l 10 certs req'd 6/25/20 to ROW 7/15/20. ROW staking IP (B&F), NTP 4/8/21. Add'l PSUR (lot splits 11, 51, 159x) to ROW 9/22/21. Add'l PSUR req'd 12/29/21 to ROW 1/28/22, 3/2/22. add'l PSUR (1 tract) req'd 8/17/22 to ROW 8/25/22. ROW staking (tract 194R) req'd 1/3/23 to ROW 1/11/23.

RDWY: Floodplain SP reqd. DSUR rec'd 10/4/12. Prelim Prints to ROW & ENV 3/29/13. Traffic, TM, FWD & Soil Survey req 3/29/13. Prelim Prints to RR Coord 4/1/13. Add'l Survey req 6/20/14. Signal Study req 8/8/14 for Timber Lan, S. Smith, & S. Nelson. Add'l TMs req 8/8/14 & 8/14/14. Kick Off Meeting held 10/10/17. Des Crit. Apprvd 2/16/18. Rev Traffic req 5/9/18. 30% Plans rec'd from CON 7/12/18. 30% Plans rev & ret'd to CON 8/22/18. 60% Plans rec'd from CON 7/18/19. ROW & UTIL reqmts to ROW 8/7/19. Meeting w/ City 11/13/12, 10/30/14, 2/12/15 & 10/7/19. 60% Plans rev & ret'd to CON 10/17/19. RDWY Info to ENV 2/12/20. Rev 60% Plans rec'd from CON 5/11/20. Rev ROW & UTIL reqmts to ROW 6/2/20 & 10/4/21. Rev 60% Plans rev & ret'd CON 6/2/20. Plans to RR Coord 6/2/20. FI held 8/18/20. 90% Plans rec'd from CON 12/29/21. Plans to EST 1/3/22. FFI held 1/28/22. 90% plans rev & ret'd to CON 2/2/23.

ROW: Plans By CTA 90% (211 trs) Auth Rec'd 3/29/21. 5 RR trs; 4 Donations; 211/211 apprs made & apprvd; 176 options; 176 paid; 5 Donations & 33 Condemned -Poss. Date 8/22/23. 3/3 res, 27/27 bus, & 45/45 PPO relos moved. UFI 4/10/13. Plans to 10 utils 7/17/20, 7/21/20, 8/6/20, 9/10/20 & 12/9/20. 1 No involvement, 1 No adj, 1 adj in hwy contract, 8/10 utils est rec'd, 5/7 WO issued, 2/7 adj complete.

BR: (JYP) Layout 95%. Rec'd. 90% plans from Cons. 1/3/22. Ret'd. comments 90% plans 9/2/22. Rec'd. Final Plans 1/27/23. Final plans to TP&P for submittal to RR 3/7/23 & 5/24/23.

MAT: Soil Survey to Rdwy 6/25/13. Soil Survey for Old Job 070377 to Rdwy 5/1/14. Subsurf Invest Prelim Inform to Br 7/9/14 for Old Job 070377.

PLAN: Memo study completed 5/21/12.

RAILROAD INFO: RR Involvement 425786U UPRR (RR-under) & 425792X (over UPRR to construct). OUCH RR 967140A was 597625X (under) req no Coord 9/22/22. ARDOT apprvd Final UP 425792X plans 10/11/21. UPRR rej final plans for 425786U 5/23/23, rev sent 5/24/23, rej 1/15/24. Bore issue rej with response to UPRR on 4/15/24 as not feasible; C&M agreements for each DOT drafted. SP reqd

SIR: Traffic sent to RDWY 9/12/14. TM sent to RDWY 10/27/14. FWD to RDWY 2/25/17.

LEGISLATIVE DISTRICTS: US House (4); AR House (97); AR Senate (2)

Other Federal-Aid & State Jobs

020775 Hwy. 83 Strs. & Apprs. (S)

Hwy. 83

(Drew) (neel-schaffer) (0.25 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	65%	100%	75%	100%	20%	80%	100%	NA	
TARGET DATE		May 21	Feb 22	Feb 22	Sep 21	Nov 22	May 23	SCHEDULED DATE: 08-2025 STIP FFY: 2024			
END DATE		May 21	Mar 22	Jul 22	Jun 21	Feb 24					

TYPE WORK: Replace 2 bridges with R.C. Box Culverts.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0022(43)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 1,400 ADT.

BRIDGE INFO: M1538 (33.06, Br. Repl., P0, SD, Deck 4, Super. 5, Sub. 6, 1930); M1539 (35.14, Br. Repl., P0, Deck 5, Super. 5, Sub. 5, 1931)

ENV: Tribal consultation letters sent 9/1/21. ARS to SHPO 11/18/21, response 11/19/21. Env constraints to BR & Rdwy 11/30/21. PIF to SHPO 1/21/22, response 1/25/22. T1CE apprvd 7/21/22. 2023 Bat Survey Results: No T&E species.

SUR: 02x147-M1539, 02x149-M1538. CSUR 100%. Aerial photo 1/7/20. DSUR to Rdwy 5/19/21. Add'l DSUR req'd 12/18/21 to Rdwy 2/9/22.

PSUR: Existing ROW to ROW 6/22/21.

RDWY: Floodplain SP req'd. Traffic & MAT req 5/17/21. DSUR rec'd 5/19/21. Early Coord Meeting held 8/17/21. T.O. to CON 11/1/21. 30% Plans rec'd from CON 11/19/21. 30% Plans rev'd & ret'd to CON 12/10/21. Add'l Survey req 12/8/21. DDD appr'd 3/2/22. Rev 30% plans rec'd from CON 3/11/22. ROW & Util requirements to ROW 3/29/22.

Rev. 30% plans rev'd & ret'd to CON 3/29/22. Rdwy Info to Env 3/29/22. 60% plans rec'd from CON 5/16/22. FI req 6/27/22. 60% plans rev'd & ret'd to CON 7/26/22. FI held 8/30/22.

ROW: C.O. - Plans 90% (6 trs). Initial Auth Rec'd 9/7/22. 6/6 apprs made & apprvd. 5 options; 5 paid & 1 Condemned.

AUI 8/12/21, UFI 12/01/21. Plans to 5 utils 9/9/22; 4/5 util est rec'd, 1/4 WO issued, 1 util no adj, 1 util no involvement. C.O. filed 2/1/2024.

BR: (CMW)

MAT: Soil Survey %AC to Rdwy 8/24/2021.

RAILROAD INFO: No RR involvement 11/22/22.

LEGISLATIVE DISTRICTS: US House (4); AR House (94); AR Senate (1)

Other Federal-Aid & State Jobs

061746 South Branch La Grue Bayou Str. & Apprs. (S)

Hwy. 86

(Prairie) (pe) (0.03 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	50%	100%	75%	100%	15%	RCB	100%	NA	
TARGET DATE		May 21	Oct 21	Oct 21	Sep 21	Jun 22	Dec 22	SCHEDULED DATE: 06-2026 STIP FFY: 2023			
END DATE		May 21	Nov 21	Feb 22	Jun 21	Feb 23					

TYPE WORK: Replace 1 bridge with R.C. Box Culvert.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 130 ADT.

BRIDGE INFO: M3086 (56.92, Br. Repl., NP, Deck 7, Super. 5, Sub. 5, 1964)

ENV: EPD. Tribal consultation letters sent 9/20/21. ARS to SHPO 10/1/21, response 10/6/21. PIF to SHPO 10/12/21, response 10/21/21. Env constraints to BR & Rdwy 10/13/21. T1CE apprvd 2/9/22. NW14, no pcn.

SUR: 06x284-M3086. CSUR 100%. DSUR to Rdwy 5/19/21.

PSUR: Existing ROW to ROW 6/23/21. ROW staking req'd 10/04/22 to ROW 11/18/22.

RDWY: Floodplain SP req'd. Traffic & Mat req 5/17/21. DSUR rec'd 5/19/21. Hyd Anal complete to BR 7/27/21. Prelim

Layouts to ROW & ENV 8/19/21. ROW & UTIL reqmts to ROW 11/9/21. RDWY Info to ENV 11/9/21. Fi held 6/7/22.

ROW: C.O. - Plans 90% (2 Trs). Initial Auth Rec'd 8/9/22. 2/2 apprs made & apprvd; 2 options & 2 Paid. AUI 7/20/21, UFI 10/20/21; Plans to (3) utils 1/26/22. C.O. filed 2/21/23, 2/3 est. 2/3 WO.

BR: (CMW)

MAT: Soil Survey %AC to Rdwy 8/9/21.

RAILROAD INFO: No RR involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (60); AR Senate (10)

Other Federal-Aid & State Jobs

061744 Oak Creek Str. & Apprs. (S)

Hwy. 86

(Prairie) (fre) (0.12 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	95%	95%	75%	100%	45%	100%	100%	NA	
TARGET DATE		May 21	Oct 21	Oct 21	Sep 21	Apr 23	Sep 23	SCHEDULED DATE: 02-2025 STIP FFY: 2024			
END DATE		May 21	Nov 21	Jan 22	Jun 21	May 23					

TYPE WORK: Replace 1 structure with R.C. Box Culvert.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0059(18)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 360 ADT.

BRIDGE INFO: M1585 (80.28, Br. Repl., NP, SD, Deck 5, Super. 4, Sub. 4, 1931)

ENV: EPD. Env constraints to Rdwy 8/26/21. Tribal consultation letters sent 9/20/21. ARS to SHPO 10/1/21, response 10/6/21. PIF to SHPO 10/12/21, response 10/21/21. T3CE apprvd 1/21/22. NW14 request to USACE 9/9/22.

SUR: 06x281-M1585. CSUR 100%. Aerial photo 2/14/20. DSUR to Rdwy 5/19/21.

PSUR: Existing ROW to ROW 6/14/21.

RDWY: Floodplain SP req'd. Traffic & Mat req 5/17/21. Hyd Anal complete to Br 7/28/21. Early Coord Meeting held 7/21/21. Prelim Layouts to ROW & ENV 8/6/21. Des Criteria apprvd 11/16/21. ROW & UTIL reqmts to ROW 11/17/21. RDWY Info to ENV 11/17/21. Loc & Des Doc apprvd 1/24/22. FI & TMP held 6/7/22. Plans to EST 7/24/23. Plans cert by HYD 8/1/23.

ROW: C.O Plans 90% (2 Trs). Initial Auth Rec'd 5/10/22. 2/2 apprs made & apprvd. 2 options & 2 paid. AUI 7/8/21, UFI 10/20/21; Plans to 3 utils 3/31/22; 2/3 Est. 3/3 WO issued. 2/3 adj complete, C.O. filed 5/15/23.

BR: (TMG) Final RCB plans complete 8/21/23.

MAT: Soil Survey %AC to Rdwy 8/9/2021.

RAILROAD INFO: No RR involvement 11/15/22.

LEGISLATIVE DISTRICTS: US House (1); AR House (60); AR Senate (10)

Other Federal-Aid & State Jobs

040893 Irons Fork & Loftis Creek Strs. & Apprs. (S)

Hwy. 88

(Polk) (craft-tull) (APHN) (Major Collector) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	10%	10%				5%	35%	NA	
TARGET DATE		Mar 24	Aug 24	Aug 24	May 24	Jun 25	Mar 26	STIP FFY: 2025			
END DATE		Apr 24									

TYPE WORK: Replace 2 structures

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0057(30)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.

GENERAL: 1,400-3,300 ADT.

BRIDGE INFO: 02744 (55.05, Br. Repl., NP, Deck 5, Super. 5, Sub. 6, 1952); 02961 (52.70, Br. Repl., P3, SD, Deck 6, Super. 3, Sub. 5, 1955)

ENV: EPD. NA consultation letters to Tribes 8/17/23. Constraints to Rdwy 10/4/23.

SUR: Aerial photo flown 2/28/23. CSUR 100%. UAV-LiDAR acquired 4/3/23. Feature extraction 100%. Plan mapping 100%.

DSUR: U&D 100%. DSUR to Rdwy 4/10/24.

RDWY: Floodplain SP req'd. Traffic & Mat req 5/8/23. Early Coord meeting held 8/15/23. FI sched 10/26/23. TO to CON 9/26/23. NTP to CON 2/23/24.

BR: (JYP)

MAT: Soil Survey %AC & RV to Rdwy 6-29-23

RAILROAD INFO: No RR involvement 1/5/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (86); AR Senate (5)

Other Federal-Aid & State Jobs

040789 Gap & Turbin Creeks Strs. & Apprs. (S)

Hwy. 88

(Polk) (fre) (APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	90%	95%	75%	75%	50%	100%	100%	NA	NA
TARGET DATE		Jul 20	Jan 21	Jan 21		Apr 24	Jul 24	SCHEDULED DATE: 09-2024 STIP FFY: 2023			
END DATE		Jun 20	Mar 21	Nov 20	Jul 20						

TYPE WORK: Replace 2 bridges.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0057(25)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 1,400 ADT.

BRIDGE INFO: 02702 (64.16, Br. Repl., NP, SD, Deck 4, Super. 4, Sub. 6, 1950); 02747 (57.94, Br. Repl., NP, Deck 5, Super. 5, Sub. 6, 1952)

ENV: EPD. Constraints to BR, RDWY & SUR 3/13/19. Tribal consultation letters sent 5/9/19. ARS to SHPO 5/28/19; response 5/30/19. PIF to SHPO 10/26/20, response 10/31/20. T3 CE apprvd 11/2/20. NW14 to USACE 6/29/22. 2023 Bat Survey Results: NO UPDATES

SUR: Aerial photo flown 3/6/19. NTP to Con 2/25/20. CSUR 100%. DSUR to Rdwy 6/23/20. Add'l DSUR req'd 10/9/20 to Rdwy 12/11/20.

PSUR: Existing ROW only to ROW 7/30/20. ROW staking req'd 4/4/22 to ROW 4/28/22. Add'l PSUR (2 trs) req'd 10/2/23 to ROW 10/18/23. Add'l PSUR (1 cert) req'd 11/3/23.

RDWY: Floodplain SP req'd. DSUR rec'd 6/23/20. Traffic & FWD req 7/14/20. Early Coord Meeting held 7/23/20. Prelim Layouts to ROW & ENV 8/25/20. Soil Survey req 8/25/20. Des Criteria apprvd 9/29/20. Add'l Survey req 10/9/20. RDWY Info to ENV 12/22/20. HYD Anal complete to BR 1/15/21. ROW & UTIL rqmts to ROW 3/4/21. FI & TMP Meeting held 6/1/21. Rev ROW & UTIL rqmts to ROW 2/10/22. LRFD req to BR 9/12/23. FFI req 9/15/23. Plans cert by HYD 10/30/23. Plans to EST 12/7/23.

ROW: C.O. Plans 90% (11 trs). Auth Rec'd 6/9/21. 9/10 apprs made & 9/10 apprvd; 11 options & 9 paid. AUI 8/18/20, UFI 8/18/20; Plans to 3 utils 3/11/21, 3/2/22; 3/3 utils est rec'd, 3/3 WO Issued, 1/3 adj complete

BR: (TMG) Layout 100%. Final. Info to Env. 9/27/22. Req'd. Hyd. Cert. 9/27/22. RCBC Plans 100% 9/15/23. BR plans 100% 11/8/23.

MAT: Soil Survey to Rdwy 2/4/21. Subsurf Invest to Br 10/11/21.

RAILROAD INFO: No RR involvement 1/5/24

SIR: STIP Traffic data sent to ENV on 1/7/19.

LEGISLATIVE DISTRICTS: US House (4); AR House (86); AR Senate (5)

Other Federal-Aid & State Jobs

020784 Little Bayou Meto Strs. & Apprs. (S)

Hwy. 88

(Jefferson) (hdr) (0.42 mi.) (APHN) (Minor Arterial) /STBGP/BR-OFF/State/Marine Fuel Tax/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	100%	100%	100%	35%	15%	100%	100%	NA	
TARGET DATE		Jun 22	Feb 23	May 23	Jul 22	May 24	Sep 24	SCHEDULED DATE: 05-2024 ADVERTISED			
END DATE		Jun 22	Mar 23	Jul 23	Jun 22						

TYPE WORK: Replace 2 bridges.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 8/12/21.

GENERAL: 410 ADT.

BRIDGE INFO: 01933 (74.88, Br. Repl., NP, Deck 5, Super. 6, Sub. 6, 1936); 04447 (89.83, Br. Repl., NP, Deck 7, Super. 7, Sub. 7, 1983)

ENV: EPD. NA consultation letters to Tribes 7/18/22. Env constraints to BR & RDWY 8/26/22. ARS to SHPO 4/12/23, response 4/19/23. PIF to SHPO 5/23/23, response 6/23/23. T3CE apprvd 7/18/23. 2023 Bat Survey Results: No T&E species

LP: Agreement executed 3/1/2023.

SUR: CSUR IP. UAV LiDAR acquired 1/13/22. Mapping 100%. Aerial photo flown 1/24/22.

DSUR: NTP to Con 3/31/22. U&D 100%. DSUR to Rdwy 6/16/22.

PSUR: 17 certs. PSUR to ROW 6/9/22. ROW staking req'd 10/5/23 to ROW 11/2/23.

RDWY: Floodplain SP reqd. MAT & Traffic req 4/5/22. T.O. to CON 4/25/22. DSUR rec'd 6/16/22. Early Coord. Meeting held 7/13/22. 30% Plans rec'd from CON 9/8/22. DDD apprvd 9/30/22. 30% Plans rev'd & ret'd to CON 1/11/23. 60% plans rec'd from CON 2/28/23. FI held 3/13/23. RDWY Info to ENV 3/20/23. ROW & UTIL rqmts to ROW 3/24/23. 60% Plans rev'd & ret'd to CON 3/24/23. Loc & Des Doc apprvd 7/23/23. 90% Plans rec'd from CON 2/23/24. Plans cert by CON 2/23/24. FFI held 3/11/24. 100% Plans rec'd from CON 3/22/24. 100% Plans ret'd to CON 3/25/24. Rev 100% Plans rec'd from CON 3/25/24. Rev Final Plans to EST 4/3/24.

ROW: Plan 90% (15 trs.). Initial Auth Rec'd 7/25/23. 7/15 apprs made & apprvd, 4 options & 1 paid. Est 2 PPO rels; Plans to 3 Utils. 11/8/23 1/3 Estimate received.

BR: (JYP) Layout 100%. Rec'd. 90% Plans 2/23/24. Ret'd. comments 90% Plans 2/29/24. Rec'd. 100% Plans 3/22/24 & 3/28/24. Ret'd. comments 100% Plans 3/26/24 & 3/29/24. Rec'd. Final Plans 4/1/24.

MAT: Soil Survey %AC to Rdwy 4/5/22. Report to Br 2/26/24

RAILROAD INFO: No RR involvement 12/22/23

LEGISLATIVE DISTRICTS: US House (4); AR House (65); AR Senate (8)

Other Federal-Aid & State Jobs

101003 Eassis Creek Str. & Apprs. (S)

Hwy. 90

(Randolph) (m.baker) (0.45 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	95%	100%	75%	35%	30%	95%	100%	NA	NA
TARGET DATE		Dec 19	Apr 20	Apr 20		May 24	Oct 24	SCHEDULED DATE: 05-2025 STIP FFY: 2023			
END DATE		Dec 19	Oct 20	Jul 20	Jan 20						

TYPE WORK: Replace 1 bridge.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 600 ADT.

BRIDGE INFO: M1647 (38.21, Br. Repl., P1, SD, Deck 6, Super. 4, Sub. 6, 1939)

ENV: RTA for 1 str to SHPO 2/20/19; conc 0 eligible recd 3/1/19. Tribal consultation sent 2/20/19. Constraints to BR, RDWY & SUR 3/14/19, rev 4/1/20. ARS addendum to SHPO 3/31/20, response 4/1/20. PIF to SHPO 5/29/20, response 6/3/20. T3-CE apprvd 7/7/20. NW14, no pcn. 2020 Acoustic Bat Survey Results: MYGR likely.

SUR: Aerial photo flown 4/21/15. CSUR 100%. NTP to Con 10/4/19. DSUR to Rdwy 12/30/19. Add'l DSUR reqd 2/4/20 100% to Rdwy 4/8/20.

PSUR: Existing ROW to ROW 1/30/20. ROW staking req'd 10/12/22 to ROW 10/26/22.

RDWY: Floodplain SP req'd. Traffic req 8/2/19. Des Criteria apprvd 10/3/19. T.O. to CON 10/7/19. Materials req 10/23/19. Early Coord Meeting held 11/12/19. DSUR rec'd 12/30/19. Add'l Survey req 2/4/20. 30% Plans rec'd from CON 2/27/20. 30% Plans rev'd & ret'd to CON 3/13/20. Rev Des Criteria apprvd 5/13/20. 60% Plans rec'd from CON 5/19/20. RDWY Info to ENV 5/29/20. Loc & Des Doc apprvd 7/8/20. 60% Plans rev'd & ret'd to CON 8/25/20. FI held 9/3/20. Rev 60% Plans rec'd from CON 9/29/20. Rev 60% Plans rev'd & ret'd to CON 10/6/20. ROW & UTIL req'mts to ROW 10/6/20. 90% Plans rec'd from CON 3/12/21. Plans to EST 3/15/21. FFI held 3/23/21. 90% Plans rev'd & ret'd to CON 5/13/21. Final Plans rec'd from CON 7/14/21. Rev ROW & UTIL reqm'ts to ROW 8/15/23.

ROW: C.O. Plans 90% (5 trs). Initial Auth Rec'd 6/2/21. 3 options;3 paid & 1 to be Condemned. 0/1 PPO relo. AUI 9/11/19, UFI 4/20/20. Plans to 3 utils 2/15/20 & 2 utils 12/15/20; 2/2 est rec'd.

BR: (SWP) 1 Br. Layout 95%. Rec'd. 90% plans on 3/15/21. Ret'd. comments 90% plans 5/3/21. Rec'd. 100% Plans 7/14/21.

MAT: Soil Survey %AC to Rdwy 10/28/19.

RAILROAD INFO: No RR involvement 11/21/22.

SIR: STIP Traffic data sent to ENV on 1/7/2019.

LEGISLATIVE DISTRICTS: US House (1); AR House (2); AR Senate (21)

Other Federal-Aid & State Jobs

100995 Cache River Str. & Apprs. (S. of Egypt) (S)

Hwy. 91

(Craighead) (m.baker) (0.4 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	100%	95%	75%	45%	25%	95%	100%	NA	NA
TARGET DATE		Oct 19	Oct 20	Oct 20		May 24	Nov 24	SCHEDULED DATE: 11-2024 STIP FFY: 2024			
END DATE		Nov 19	Oct 20	Jan 21	Dec 19						

TYPE WORK: Replace 1 bridge.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0016(80)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 350 ADT.

BRIDGE INFO: 03258 (27.51, Br. Repl., P0, SD, Deck 3, Super. 5, Sub. 5, 1959)

ENV: Constraints to RDWY, BR & SURV 1/11/19, 7/15/20. Tribal consultation letters sent 11/5/19. ARS to SHPO 8/12/20, response 8/13/20. PIF to SHPO 11/18/20, response 11/20/20. T3-CE apprvd 1/19/21. NW23 req to USACE 7/25/22.

SUR: Aerial photo flown 1/31/19. CSUR 100%. DSUR to Rdwy 11/4/19. Add'l DSUR req'd 2/4/20, 100%, to Rdwy 3/10/20. DSUR for str M1567, M1658 & M1659 to Rdwy & BR 10/9/20.

PSUR: Existing ROW to ROW 12/12/19. Add'l PSUR (6 certs) req'd 10/20/21 to ROW 1/19/22. ROW staking req'd 9/21/22 to ROW 10/26/22.

RDWY: Floodplain SP req'd. Traffic req 8/2/19. Des Criteria apprvd 10/3/19. Mat req 10/23/19. DSUR rec'd 11/4/19. T.O. to CON 12/4/19. Early Coord Meeting held 12/10/19. Add'l Survey req 2/4/20. 30% Plans rec'd from CON 3/20/20. 30% Plans rev & ret'd to CON 5/6/20. 60% Plans rec'd from CON 7/28/20. 60% Plans rev & ret'd to CON 8/26/20. ROW & UTIL reqmts to ROW 10/20/20. RDWY Info to ENV 12/17/20. Loc & Des Doc apprv'd 1/21/21. FI held 3/25/21. 90% Plans rec'd from CON 4/27/22. Plans to EST 4/27/22. FI held 5/13/22. 90% Plans rev'd & ret'd to CON 8/18/23. Plans cert by CON 12/14/20. 100% Plans rec'd from CON 12/4/23.

ROW: FEE by ARDOT - Plans 90% (9 Trs.) Initial Auth Rec'd 6/2/21. 10/10 apprs made & apprvd;5 options;5 paid & 4 to be condemned. 0/1 res relo moved. UFI held 3/24/20; Plans to 4 utils 4/28/20 & x/x/20; 3/4 est rec'd.

BR: (SWP) Layout 95%. Rec'd. 90% plans 4/27/22. Final Info to Env. 4/27/22. Ret'd. comments 90% Plans 9/21/23.

MAT: Soil Survey %AC to Rdwy 10/28/19.

RAILROAD INFO: No RR involvement 11/21/22

SIR: STIP Traffic data sent to ENV on 1/7/19.

LEGISLATIVE DISTRICTS: US House (1); AR House (38); AR Senate (19)

Other Federal-Aid & State Jobs

101066 West of Co. Rd. 132 – Jonesboro (S)

Hwy. 91

(Craighead) (con) (2.1 mi.) (APHN) (Urban Minor Arterial) /CAP-2/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	15%	10%	75%			TBD	30%		
TARGET DATE		Sep 23	May 24	Nov 24	Oct 23	Aug 25	Aug 26	SCHEDULED DATE: 09-2026 STIP FFY: 2025			
END DATE		Aug 23			Oct 23						

TYPE WORK: Widen from 2 to 3 lanes, including sidewalk & shared-use path. Roundabout at Hwy. 349.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPLC-0016(102)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 5/6/22.

GENERAL: 960-6,100 ADT.

ENV: NA consultation letters to tribes 2/8/23. Constraints to Rdwy 8/25/23. PI meeting 11/9/23 4-7pm @ West Side High School, 1630 Hwy 91 West, Jonesboro.

LP: Partnered w/ County. Co. assumes ownership of & responsibility for Hwy. 230, Sec. 10 between Hwy. 49B & Hwy. 135 & all strs along route upon execution of agreement. ARDOT to provide \$14.6M available to Co. to be used for partnering commitments; \$2M for Hwy. 91 & local non-fed funding contribution for Hwy. 18/Hwy. 139 IIP & Hwy. 49/CR 762 IIP.

SUR: CSUR 100%. UAV-LiDAR acquired 11/3/22. Feature extraction 100%. Plan mapping 100%.

DSUR: NTP to Con 1/19/23. U&D 100%. DSUR to Rdwy 8/11/23.

PSUR: NTP to Con 3/28/23. PSUR to ROW 10/5/23.

RDWY: No Floodplain SP req'd. Prelim Layout to PM 1/31/23. Traffic, TMs, & Soil Survey req 5/10/23. DSUR rec'd 8/11/23. Early Coord Meeting held 8/30/23. Prelim layout to ROW & ENV 10/10/23. FWD & Soil Survey req 10/10/23.

RAILROAD INFO: No RR involvement 11/30/22.

LEGISLATIVE DISTRICTS: US House (1); AR House (38); AR Senate (19)

Other Federal-Aid & State Jobs

080612 Ward Creek Branch Str. & Apprs. (S)

Hwy. 92

(Van Buren) (garver) (0.04 mi.) (Non-APHN) (Major Collector) ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	95%	95%	75%	15%	30%	60%	100%	NA	
TARGET DATE		Oct 19	Feb 20	Apr 20		Jan 24	Jun 24				
END DATE		Oct 19	Feb 20	Apr 20	Nov 19						

CRITICAL NOTES: Pup Season Clearing Restriction; Tree clearing prohibited May 1 – July 31

TYPE WORK: Replace 1 structure with R.C. Box Culvert.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0071(39)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 840 ADT.

BRIDGE INFO: M1668 (49.33, Br. Repl., P3, Deck 7, Super. 6, Sub. 7, 1941)

ENV: Tribal consultation letters sent 1/24/20. Constraints to Rdwy & BR 2/24/20. ARS to SHPO 4/6/20, response 4/9/20.

PIF to SHPO 4/14/20, response 4/15/20. T3-CE apprvd 4/16/20. NW14 req to USACE 10/26/20.

SUR: Aerial photo flown 12/7/15. CSUR 100%. DSUR to Rdwy 10/25/19.

PSUR: Existing ROW to ROW 11/27/19.

RDWY: No Floodplain SP req'd. Traffic & Mat req 6/11/19. T.O. to CON 10/18/19. DSUR rec'd 10/25/19. Des Criteria apprvd 12/18/19 & 1/29/20. 30% Plans rec'd from CON 1/31/20. 30% Plans rev'd & ret'd to CON 2/10/20. 60% Plans rec'd from CON 2/28/20. ROW & UTIL reqmts to ROW 2/28/20. FI req 3/2/20. 60% Plans rev'd & ret'd to CON 3/16/20.

RDWY Info to ENV 3/16/20. Loc & Des Doc apprvd 4/17/20. FI held 7/22/20. 90% Plans rec'd from CON 5/24/21. FFI held 9/8/21. 90% Plans rev'd & ret'd to CON 9/15/21.

ROW: C.O. Plans 90% (3 trs). Initial Auth Rec'd 10/19/21. AUI 11/6/19, UFI 3/9/20; Plans to 5 utils 6/8/20, 9/7/20 & 10/23/20; 5/5 utils est rec'd, 2 utils No adjustment.

BR: (SWP) Rec'd. 90% Plans 5/24/21.

MAT: Soil Survey to Rdwy 9/27/19.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (2); AR House (42); AR Senate (24)

Other Federal-Aid & State Jobs

080677 Bradley Branch Str. & Apprs. (S)

Hwy. 95

(Van Buren) (art) (0.16 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	55%	90%	75%	100%	50%	RCB	100%	NA	
TARGET DATE		May 21	Nov 21	Nov 21	Sep 21	Jul 22	Jan 23	SCHEDULED DATE: 06-2025 STIP FFY: 2023			
END DATE		May 21	Nov 21	Dec 21	Jun 21						

TYPE WORK: Replace 1 structure with R.C. Box Culvert.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0071(42)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 520 ADT.

BRIDGE INFO: M1693 (42.75, Br. Repl., P1, SD, Deck 6, Super. 4, Sub. 4, 1956)

ENV: EPD. Tribal consultation letters sent 8/11/21. Env constraints to Br & Rdwy 8/18/21. ARS to SHPO 9/27/21., response 9/28/21. PIF to SHPO 12/7/21, response 12/13/21. T1CE apprv'd 12/15/21. 2023 Bat Survey Results: No T&E species

SUR: 08x193-M1693. CSUR 100%. Aerial photo 2/15/20. DSUR to Rdwy 5/19/21.

PSUR: Existing ROW to ROW 6/14/21. ROW staking req'd 12/02/22 to ROW 2/24/23.

RDWY: No Floodplain SP req'd. Traffic & Mat req 5/17/21. DSUR rec'd 5/19/21. Early Coord Meeting held 8/24/21. Hyd Anal complete to BR 8/30/21. Prelim Layouts to ROW & ENV 9/14/21. ROW & UTIL reqm'ts to ROW 11/15/21. Des Criteria apprv'd 11/16/21. FI held 5/17/22. RDWY Info to ENV 11/18/21.

ROW: C.O. Plans to 90% (4 trs). Initial Auth Rec'd 5/10/22. 4/4 apprs made & apprv'd; 4 options & 3 paid. UFI 1/19/22; Plans to 4 utils 4/14/22; 4/4 est rec'd, 3 utils no conflict.

BR: (TMG)

MAT: Soil Survey %AC to Rdwy 8/24/2021.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (2); AR House (43); AR Senate (24)

Other Federal-Aid & State Jobs

040869 Cherokee & Kings Creeks Strs. & Apprs. (S)

Hwys. 96 & 378

(Scott & Sebastian) (hntb) (0.24 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	35%	50%	75%		10%	10%	35%	NA	
TARGET DATE		Jan 22	Nov 23	Feb 24	Mar 22	Nov 24	Aug 25	SCHEDULED DATE: 09-2025 STIP FFY: 2024			
END DATE		Oct 21			Oct 21						

CRITICAL NOTES: Small utility conflict.

TYPE WORK: Replace 1 Bridge (Hwy. 96), Replace 1 structure w/ R.C. Box Culvert (Hwy. 378)

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-6365(1)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 270-850 ADT.

BRIDGE INFO: M1698 (58.12, Br. Repl., NP, Deck 5, Super. 5, Sub. 6, 1963); M3292 (21.29, Br. Repl., P0, SD, Deck 6, Super. 3, Sub. 6, 1971)

ENV: Tribal consultation letters sent 9/1/21. Env constraints to Br & Rdwy 10/22/21. ARS to SHPO 9/8/22, response 9/12/22, addendum to SHPO 7/19/23, response 7/31/23. PIF to SHPO 11/28/23, response 12/20/23.

SUR: 04x104-M1698, M3292 added. CSUR 100%. Aerial photo 12/19/19. DSUR to Rdwy 10/11/21.

PSUR: 24 Certs. Existing ROW only on str 3292. NTP to Garver 7/23/21. PSUR to ROW 10/6/21.

RDWY: Floodplain SP req'd. Traffic & Mat req 5/17/21. DSUR rec'd 10/11/21. Early Coord Meeting held 10/26/21. Prelim layouts to ROW & ENV 7/12/22. Hyd Anal complete to BR 8/3/22. DDD appr'd 2/2/23. PFI held 4/16/24. T.O. to CON 4/17/24.

ROW: UFI 9/21/2022. (1 tr), AUI/UFI 3/5/24

BR: (CMW) Layout 80%.

MAT: Soil Survey %AC to Rdwy 8/24/21.

RAILROAD INFO: No RR involvement 1/5/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (52); AR Senate (5)

Other Federal-Aid & State Jobs

040910 Hwys. 96 & 255 Flood Repairs (Sebastian Co.) (S)

Hwys. 96 & 255

(Sebastian) (fre) (0.03 mi.) (APHN) (Urban Minor Arterial) /ER/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	95%	100%	75%	100%		NA	TBD	NA	
TARGET DATE			Jan 23	Mar 23		Oct 23	May 24	SCHEDULED DATE: 07-2024			
END DATE		Mar 23	May 23	Jul 23	Jul 23	Sep 23					

CRITICAL NOTES: Emergency Relief funding must be obligated by Jan. 2025. Special Clearing SP for bats; Tree clearing prohibited March 15 – November 15

TYPE WORK: Replace 48" x 120' Cross Drains (Hwy. 96), Replace 54" x 375' Cross/Side Drains (Hwy. 255).

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: ER-9150(40)

BACKGROUND INFO: Project programmed on 1/6/22. Project renamed on 9/16/22.

GENERAL: 2,100-2,200 ADT.

ENV: NA consultation letters to Tribes 6/5/23. CR clearance letter to SHPO 6/22/23, response 7/12/23. T1CE apprvd 7/17/23.

SUR: DSUR req'd 12/14/22 to Rdwy 3/3/23.

PSUR: PSUR req'd 5/2/23 (8 certs). Existing ROW to ROW 6/13/23. PSUR to ROW 7/13/23.

RDWY: Floodplain SP req'd. Traffic & Mat req 2/23/23. Prelim Layouts to ROW & ENV 4/7/23. Avg Running Speed req 4/19/23. DDD appr'd 5/9/23. ROW & UTIL reqm'ts to ROW 5/9/23. RDWY Info to ENV 5/9/23. Plans to EST 7/18/23. FFI req 7/18/23. Plans cert by HYD 7/24/23.

ROW: ROW Plans 90% (1 Tract) Initial Auth Rec'd 8/1/23. 1/1 apprs made & apprvd; 1 Option & 1 paid. Plans to 10 utils 9/25/23, 9 utils no adjustment.

RAILROAD INFO: No RR Involvement 1/5/24

LEGISLATIVE DISTRICTS: US House (3); AR House (47 & 49); AR Senate (26 & 27)

040908 Mill Creek Str. & Apprs. (S)

Hwy. 96

(Sebastian) (craft-tull) (Non-APHN) (Major Collector) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	5%	50%	75%			5%	35%	NA	
TARGET DATE			May 24	May 24	Sep 23	Jan 25	Sep 25	STIP FFY: 2026			
END DATE		May 23			Sep 23						

TYPE WORK: Replace 1 structure

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0065(74)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.

GENERAL: 200 ADT.

BRIDGE INFO: M1715 (59.20, Br. Repl., NP, SD, Deck 6, Super. 4, Sub. 5, 1962)

ENV: EPD. NA consultation letters to Tribes 3/15/23. Env constraints to Rdwy 6/19/23. ARS to SHPO 1/22/24, response 2/7/24. PIF to SHPO 2/12/24, response 3/12/24.

SUR: CSUR 100%. UAV-LiDAR acquired 3/14/23. Feature extraction 100%. Mapping 100%.

DSUR: DSUR to Rdwy 5/12/23.

PSUR: Existing ROW to ROW 9/20/23.

RDWY: Floodplain SP req'd. Traffic & Mat req 5/8/23. DSUR rec'd 5/12/23. Early Coord Meeting held 5/30/23. Hyd anal 80%.

BR: 1 Bridge. Layout 20%.

MAT: Soil Survey %AC & RV to Rdwy 7-10-23

RAILROAD INFO: No RR involvement 1/8/24

LEGISLATIVE DISTRICTS: US House (3); AR House (47); AR Senate (26)

Other Federal-Aid & State Jobs

012479 Hwys. 100 & 167 Cable Median Barrier Impvts. (S)

Hwys. 100 & 167

(Various) (pickering) (NHS) (Principal Arterial) (4LG) /Safety/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	NA	100%	100%	NA	NA	NA	NA		NA	
TARGET DATE			Mar 24	Mar 24				SCHEDULED DATE: 07-2024			
END DATE			Feb 24								

TYPE WORK: 31.56 miles of cable median barrier construction.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: HSIP-0076(335)

BACKGROUND INFO: Project programmed on 8/17/23.

GENERAL: 4,400-40,000 ADT.

ENV: CR clearance to file 10/11/23. T1CE apprvd 2/22/24.

RDWY: 30% plans rec'd from CON 12/14/23. T.O. to CON 11/14/23. 90% Plans rec'd from CON 2/21/24. FFI held 3/15/24. 100% Plans rec'd from CON 3/15/24.

RAILROAD INFO: No RR involvement 1/9/24

LEGISLATIVE DISTRICTS: US House (2 & 4); AR House (71, 92, & 96); AR Senate (1, 2, 7, 12, & 13)

Other Federal-Aid & State Jobs

090238 Hwy. 279 South – Hwy. 102B (Centerton) (S) Hwy. 102

(Benton) (urb) (1.14 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/Local/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	50%	80%	75%	15%	15%	NA	100%	90%	TBD
TARGET DATE		Feb 20	Oct 22	May 24		Mar 25	Mar 26	SCHEDULED DATE: 05-2026 STIP FFY: 2024			
END DATE		Feb 20	May 23		Apr 20						

CRITICAL NOTES: Special Clearing SP for bats; Tree clearing prohibited March 15 – November 15 (1 acre of tree clearing)

TYPE WORK: Widening to 5 lanes w/ curb & gutter; Multilane Roundabout located at the inters. of Hwy. 102/Hwy. 279; traffic signal located at the inters. of Hwy. 102/Municipal Dr./Commercial St.; 10' shared-use path.

WORK ZONE POLICY: Significant. Incentive/Disincentive site use work.

FAP NUMBER: STPSC-9082(6)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 1/3/07. Project renamed on 11/27/18.

GENERAL: 11,000-15,000 ADT.

ENV: Tribal consultation letters sent 5/10/19. ARS to SHPO 6/24/19; response 6/26/19. Constraints to Rdwy 2/24/20. Rev constraints 3/9/20. PI meeting held 7/14/22 4-7pm @ First Baptist Centerton (Worship Center) 351 W. Centerton Blvd., Centerton. CR clearance to file 2/16/23 for hardship /acquisition. T3CE for hardship acquisition aprvd 2/28/23. PIF to SHPO 7/21/23, response 8/16/23. EA to FHWA 3/7/24, comments received 3/12/24. EA aprvd 3/19/24.

LP: Sample Resolution to City 8/26/21. The City will be responsible for \$750k of the shared-use path. City passed resolution 9/16/21. M.O. 2022-019 passed 2/2/22. Agreement executed 1/5/23.

SUR: Aerial photo flown 1/30/19. Pics available. CSUR 100%. Photogrammetry 100%. NTP to Con 12/11/19. U&D 100%. DSUR to Rdwy 02/28/20. Add'l DSUR req'd 8/24/20 to Rdwy 9/2/20. Add'l DSUR req'd 7/14/21 to Rdwy 9/16/21.

PSUR: 61 certs. PSUR to ROW 4/9/20. Add'l PSUR (13 certs) req'd 7/5/23 to ROW 8/8/23. Add'l PSUR (1 tract) req'd 9/5/23 to ROW 9/19/23.

RDWY: Floodplain SP req'd. Traffic, TMs & Mat req 10/11/19. DSUR rec'd 2/28/20. Add'l Survey req 8/24/20. FWD & Soil Survey req 8/26/20. Prelim Layout to ROW & ENV 8/26/20. Early Coord Meeting held 9/2/20. Add'l TMs req 11/10/20. Req for ROW & UTIL est to ROW 11/10/20. Add'l Survey req 7/13/21. Add'l Survey rec'd 9/16/21. Des Criteria aprvd 9/23/21 & 10/11/21. TMs req 1/7/22. Signal not warranted at Hwy. 102/Blake St. & Hwy. 102/Sun Meadow Dr. Inters. DDD aprvd 11/8/22. Partial ROW rqmts to ROW 12/13/22. RDWY info to ENV 5/3/23. ROW rqmts to ROW 5/24/23. PFI & TMP held 8/17/23. 60% lighting plans rec'd from CON 9/27/23. 90% lighting plans rec'd from CON 11/28/23. CPM Est \$13.4m (2022). 90% Lighting plans rev'd & ret'd to CON 12/7/23. Final lighting plans rec'd from CON 12/22/23 & 1/8/24. Final Lighting plans rev'd & ret'd to CON 1/4/24. Interim Cost Est to PM 12/12/23. UTIL reqm'ts to ROW 2/29/24.

ROW: Plans 85% (58 trs.) Funding & Env Clearance for TR 001X Hardship Acq Rec'd. 1/5 Est 6 res & 3 PPO Relos. AUI 5/1/19, UFI 10/20/21, Plans to 5 utils 3/5/24, 1/5 est rec'd.

MAT: Soil Survey %AC to Rdwy 10/14/19. Soil Survey to Rdwy 2/22/21.

RAILROAD INFO: No RR involvement 2/16/24

SIR: TMs sent to RDWY 10/24/19.

LEGISLATIVE DISTRICTS: US House (3); AR House (14); AR Senate (34)

Other Federal-Aid & State Jobs

090646 Hwy. 102 Impvts. (Bentonville) (S)

Hwy. 102

(Benton) (m. baker) (1.12 mi.) (NHS) (Urban Principal Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%	100%	50%	70%	75%	10%	15%	NA	TBD	20%	YES
TARGET DATE	Oct 21	Jan 23	Oct 23	Apr 24	Mar 23	Apr 25	Apr 26	SCHEDULED DATE: 05-2026 STIP FFY: 2024			
END DATE	Mar 22	Dec 22	Nov 23		Jan 23						

TYPE WORK: Capacity Improvements: add add'l through, left or right turn lanes at I-49 SB Ramp/ Hwy. 102; Hwy. 102/ Moberly Ln.; Hwy. 102/ MLK Jr. Pkwy.; Hwy. 102/ P St.; & Hwy. 102/ J St.

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-9036(36)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 32,000-34,000 ADT.

ENV: Env constraints to Rdwy 3/8/22. NA consultation letters to Tribes 5/2/23. Info request to Planning 9/18/23. ARS to SHPO 11/8/23, response 12/5/23. PIF to SHPO 12/14/23, response 1/8/24. PI held 12/14/23 4-7pm Bentonville Community Center.

SUR: Aerial photo 12/1/20. Restricted airspace. CSUR 100%. Aerial LiDAR acquired 6/28/22,9/21/22. Feature extraction 100%.

DSUR: U&D 100%. DSUR to Rdwy 12/30/22, 2/1/23.

PSUR: 74 certs. NTP to Con 9/13/22. PSUR to ROW 1/19/23. Add'l PSUR (26 tracts) to ROW 10/5/23.

RDWY: Floodplain SP req'd. Scope rec'd from TPP 3/9/22. Traffic, TMs, & Materials req 9/21/22. DSUR rec'd 12/30/22. Early Coord. Meeting held 4/5/23. T.O. to CON 6/19/23. 30% Plans rec'd from CON 7/27/23. PFI held 8/16/23. DDD appr'd 8/14/23. 30% Plans rev'd & ret'd to CON 8/17/23. 50% Plans rec'd from CON 10/4/23. 50% Plans rev'd & ret'd 10/18/23 & 1/24/24. Rev 50% plans rec'd from CON 11/17/23 & 1/6/24. ROW req'mts to ROW 11/30/23. RDWY info to ENV 12/4/23. UTIL reqmts & Rev ROW reqmts to ROW 2/12/24.

ROW: Plans 60% (61+/- trs.) UFI 4/28/2023, plans to 12 utils 3-6-24.

PLAN: Concur w/ findings from Walmart traffic study. Scoping memo approved 3/8/22.

RAILROAD INFO: No RR involvement 1/9/24.

SIR: Traffic sent 1/5/23.

LEGISLATIVE DISTRICTS: US House (3); AR House (13); AR Senate (33)

Other Federal-Aid & State Jobs

090643 Hwy. 103 Str. & Apprs. (S)

Hwy. 103

(Carroll) (volkert) (0.09 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	90%	100%	75%	15%	15%	90%	100%	NA	
TARGET DATE		Feb 22	Aug 22	Nov 22	Mar 22	Jul 23	Jan 24	SCHEDULED DATE: 05-2025 STIP FFY: 2024			
END DATE		Sep 21	Jun 23	Jul 23	Feb 22						

TYPE WORK: Replace 1 structure with R.C. Box Culvert.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0008(48)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 1,500 ADT.

BRIDGE INFO: M1745 (38.28, Br. Repl., P1, SD, Deck 6, Super. 4, Sub. 6, 1964)

ENV: Env constraints to Rdwy 7/1/22. NA consultation letters to Tribes 7/21/22. ARS to SHPO 11/7/22, response 12/1/22. addendum to SHPO 3/7/23, response 3/21/23. PIF to SHPO 3/27/23, response 3/31/23. T3CE apprvd 7/18/23. 2023 Bat Survey Results: NO T&E species

SUR: CSUR 100%. DSUR to Rdwy 9/14/21. DSUR update (re-tied box) to Volkert 3/29/22.

PSUR: Existing ROW to ROW 2/9/22.

RDWY: Floodplain SP req'd. Traffic & Mat req 5/17/21. DSUR rec'd 9/14/21. T.O. to CON 12/22/21. DDD apprvd 1/4/22. 30% Plans rev'd from CON 4/8/22. Avg Running Speed req 4/11/22. Rev DDD apprvd 5/17/22. 30% plans rev'd & ret'd to CON 5/18/22. Rev 30% plans rec'd from CON 6/24/22, 9/16/22 & 11/2/22. Rev 30% Plans rev'd & ret'd to CON 8/5/22, 10/26/22, & 1/26/23. 60% plans rec'd from CON 2/3/23. FI held 4/19/23. 60% Plans rev'd & ret'd to CON 2/27/23. Rev 60% Plans rec'd from CON 5/12/23. RDWY Info to ENV 6/19/23. ROW & UTIL reqmts to ROW 6/21/23. Rev 60% Plans rev'd & ret'd to CON 6/21/23. Loc & Des Doc apprvd 7/23/23. 90% Plans rec'd to CON 9/15/23. FFI req 9/15/23. Plans cert by CON 10/10/23.

ROW: Plans 90% (5 trs.) Initials Auth Rec'd 8/7/23. Plans to 3 utils 2/9/23, 1/3 Est, 1/3 WO.

BR: (SWP) Rec'd. Final Plans. Ret'd. comments final plans 2/2/24.

MAT: Soil Survey %AC to Rdwy 8/24/21.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (3); AR House (26); AR Senate (28)

Other Federal-Aid & State Jobs

061738 General Samuels Rd. – Arnold Dr. (Sherwood) (S)

Hwy. 107

(Pulaski) (urb) (1.31 mi.) (NHS) (Urban Principal Arterial) /NHPP/HIP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	50%	90%	75%	15%	15%	NA	100%	30%	
TARGET DATE		Jun 22	Dec 22	Jun 23	Jul 22	Nov 24	May 26	SCHEDULED DATE: 05-2025 STIP FFY: 2026			
END DATE		Apr 22	Mar 23	Aug 23	May 22						

CRITICAL NOTES: Potential Federal Land Impact.

TYPE WORK: Major Widening w/ raised median

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-9391(25)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 7,200-8,500 ADT.

ENV: Env. Constraints to Rdwy 4/29/22. NA consultation letters to Tribes 7/21/22. PI held 5/30/23 from 4-7pm at Emmanuel Bible Fellowship Church in Jacksonville. PIF to SHPO 6/13/23, response 6/29/23. T3CE apprvd 8/23/23.

SUR: Aerial photo 9/29/20. Restricted airspace. CSUR 100%.

DSUR: NTP to Con 8/25/21. DSUR to Rdwy 4/19/22. Add'l DSUR req'd 8/10/22 to Rdwy 9/2/22. Add'l DSUR req'd 5/25/23 to Rdwy 7/17/23.

PSUR: NTP to Con 2/4/22. PSUR to ROW 5/3/22. Add'l PSUR (2 certs) req'd 11/27/23 to ROW 11/29/23.

RDWY: No Floodplain SP req'd. Traffic & MAT req 5/17/21. TMs req 3/16/22. DSUR rec'd 4/19/22. Early coord meeting held 5/3/22. Signal not warranted Hwy. 107 at Aviator Dr & Hwy. 107 at Arnold Dr (A.F.B) inters. Signal warranted Hwy. 107 at General Samuels Rd. inters. DDD apprvd 7/28/22. Add'l Survey req 8/10/22. Prelim Layout to ROW & ENV 8/10/22. FWD & Soil Survey req 8/10/22. DDD apprvd 11/28/22. ROW rqmts to ROW 3/31/23. RDWY Info to ENV 4/3/23. FI & TMP held 5/30/23. Add'l Survey req 5/25/23. Add'l Survey rec'd 7/12/23. Util rqmts & rev ROW rqmts to ROW 11/30/23.

ROW: Plans 80% (11 trs). Initial Auth Rec'd 9/7/23. Est 1 PPO relo, AUI/UFI 8/22/22

MAT: Soil Survey %AC to Rdwy 8/24/21, soil survey 1-3-23

RAILROAD INFO: No RR involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (2); AR House (67 & 69); AR Senate (11 & 13)

012270 Hwy. 112 Corridor Impvts. P.E.

Hwy. 112

(Benton & Washington) (craft-tull) (APHN) (Urban Minor Arterial)

TYPE WORK: PE/ROW

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/4/16.

GENERAL: 8,500-16,000 ADT.

SUR: Aerial photo flown 1/27/16. CSUR Add'l 100%. Photo CTL 100%. Mobile LiDAR 100%.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (3); AR House (10, 13, 16, 18, 19, 20, 21, & 22); AR Senate (30, 31, 33, & 34)

Other Federal-Aid & State Jobs

040720 Poplar St. – Drake St. (Fayetteville) (S)

(Washington) (city) (1 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	95%	100%	75%		35%	NA	TBD	65%	TBD
TARGET DATE		Oct 17			Dec 17			SCHEDULED DATE: 2024 STIP FFY: 2023			
END DATE		Sep 17	May 22	Mar 23	Aug 17						

TYPE WORK: Major Widening

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: CMF-TAPLC-9142(41)

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/4/16. Project renamed on 10/31/17.

GENERAL: 16,000-18,000 ADT.

ENV: ENV by city. PI to be scheduled. ARS & CRS to SHPO 10/27/20, response to ARS 10/28/20. Response to CRS 11/13/20. Arch & Historical effects letter to SHPO 2/17/21, SHPO response 2/23/21. NW14 issued by USACE 4/14/21. T3CE apprvd 3/1/23. CRS addendum to SHPO 3/30/23, response 3/31/23.

LP: Part of Hwy. 112 partnering agreement executed w/ City 9/19/17. City's consultants to be responsible for PE, Env, ROW acquisitions, advertising & awarding project & CENG. City to be financially responsible for any des or change orders that exceed typical hwy des. ArDOT to review all project documents for Federal-aid eligibility. ArDOT to reimburse City 100% of funding reqd for design, ROW, Utils & insp of a typical hwy cross section. City to take Hwy. 112 between Hwy. 112S & I-49 ramps upon completion of project. Supp AOU executed 5/28/20.

SUR: Aerial photo flown 1/27/16, 12/11/19. Some survey data under 040489.

DSUR: CSUR 100%. U&D 100%. Photogrammetry add'l 100% to Rdwy 9/1/17. Add'l CSUR 100% 4/6/18. Add'l DSUR to Rdwy 5/18/18.

PSUR: 26 certs. PSUR to ROW 8/28/17. Add'l PSUR to ROW 9/12/18. Rev PSUR to ROW 5/16/23.

RDWY: No Floodplain SP req'd. DSUR rec'd 9/1/17. FWD req _____. 30% Plans rec'd from City's Con 12/23/19. 30% Plans rev'd & ret'd to City's Con 5/8/20. 60% Plans rec'd from City's Con 10/6/20. 60% Plans rev'd & ret'd to CON 1/25/21. 90% Plans rec'd from City's Con 7/13/21. 90% Plans rev'd & ret'd to City's Con 10/29/21. ROW & Util req to ROW 5/13/22.

ROW: Auth Rec'd 4/7/23. Plans to 7 utils 12/1/2021; 7/7 est rec'd, 1 utils no adj, 1/6 WO issued, 1/6 util adj complete.

RAILROAD INFO: No RR involvement 1/5/24

LEGISLATIVE DISTRICTS: US House (3); AR House (20 & 22); AR Senate (30)

Other Federal-Aid & State Jobs

040746 Truckers Dr. – Howard Nickell Rd. (Fayetteville) (S)

(Washington) (urb) (1.44 mi.) (APHN) (Urban Minor Arterial) /STBGP/TAP/CAP-2/Local/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%	100%	50%	95%	100%	60%	40%	NA	100%	30%	TBD
TARGET DATE		Oct 17	Apr 20	Jul 20	Dec 17	Jun 24	Dec 24	SCHEDULED DATE: 11-2024 STIP FFY: 2024			
END DATE		Sep 17	Apr 20	Nov 20	Aug 17						

CRITICAL NOTES: Special Clearing SP for bats; Tree clearing prohibited March 15 – November 15

TYPE WORK: Major Widening includes a Pedestrian Tunnel & Roundabouts at Howard Nickell & New Location. City Utilities included.

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

FAP NUMBER: TAPF-9142(48)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 10/31/17. Project renamed on 3/1/18 & 10/7/19.

GENERAL: 8,500-13,000 ADT. Split out from job 040720.

ENV: PI held Thursday March 5, 2020 4-7pm @ Mount Comfort Church of Christ, 3249 W. Mount Comfort Rd, Fayetteville, AR. Constraints to Rdwy 2/26/20. Tribal consultation letters sent 2/24/20. ARS to SHPO 7/8/20; response 7/8/20. PIF to SHPO 8/21/20, response 8/31/20. T3 CE apprvd 11/2/20. NWP req to USACE 5/3/22. PIF addendum to SHPO 12/14/22, response 12/16/22. PI held 4/27/23 from 4-7pm at Mount Comfort Church of Christ, Fayetteville. T3 re-eval apprvd 01/02/24.

LP: Rec'd letter from City 12/17/18 req conditions for partnering to extend to Howard Nickell Rd. Draft resolution & partnering agreement emailed to City on 5/23/19. Agreement w/ City executed 9/17/19. Supplemental Agreement executed 11/15/21. Rec'd \$500k TAP 2021 funds.

SUR: DSUR & PSUR under 040720. Add'l CSUR 100%. Add'l DSUR req'd 10/23/19, 100% to Rdwy 01/09/20.

PSUR: Add'l PSUR req'd 6/3/21 (4 add'l certs) to ROW 6/10/21. ROW staking req'd 4/8/22 to ROW 6/9/22. Add'l PSUR req'd 11/4/22 (lot split) to ROW 11/29/22. ROW re-stake (trs 8 & 11) req'd 1/12/23 to ROW 3/3/23.

RDWY: Floodplain SP req'd. Prelim Prints to ROW & ENV 5/7/18. Traffic, TMs, FWD & Soil Survey req 5/7/18. Add'l Survey req 10/23/19. Rev Prelim Prints to ROW & ENV 12/10/19. Rev Traffic, TMs, FWD & Soil Survey req 12/10/19. FI held 3/5/20. ROW & UTIL cost est to ROW 4/10/20. ROW reqmts to ROW 4/30/20. RDWY Info to ENV 5/5/20. Des Criteria apprvd 7/30/20. Loc & Des Doc apprvd 11/3/20. UTIL reqm'ts to ROW 1/19/21. Rev ROW reqmts to ROW 1/19/21. RAB Lighting & Signing req to Maint 4/21/21. Rev UTIL reqmts to ROW 5/6/21. Rev ROW reqmts to ROW 9/21/21. Rev ROW reqmts to ROW 5/9/23. TMs req 7/5/23. RAB Lighting & Signing req to maint 8/29/23. Rev ROW & UTIL req'mts to ROW 10/2/23. 90% lighting plans rec'd from CON 11/29/23 & 2/6/24. 90% lighting plans rev'd & ret'd to CON 12/12/23. Interim Cost Est to PM 1/9/24. RUC req 4/10/24.

ROW: Plans 90% (26 trs). 18/26 apprs made & 17/26 apprs apprvd. 5 options & 4 paid; 1 Hwy Comm. Tr. & 1 Condemned - Poss. date 4/26/2023. Auth Rec'd 5/27/21. 2/2 res, 2/2 bus, 0/1 PPO rels moved. UFI 8/16/18; Plans to 7 utils 2/25/21; 7/8 utils est rec'd, 3/7 WO issued, 1 utils no adjustments.

MAT: Soil Survey to Rdwy 9/17/18. Add'l Soil Survey to Rdwy 2/6/20.

PLAN: Regional access management plan completed Feb 2019. Detailed AM plan agreement to be handled during project development. Draft AM plan agreement to NWARPC & City 4/13/20.

RAILROAD INFO: No RR involvement 1/5/24

SIR: TMs to RDWY 10/2/18. Traffic data to RDWY 5/16/2018. FWD to RDWY 6/15/18. Rev FWD to RDWY 12/31/19. TMs to RDWY 1/30/20.

LEGISLATIVE DISTRICTS: US House (3); AR House (18 & 20); AR Senate (30 & 31)

Other Federal-Aid & State Jobs

040751 Howard Nickell Rd. – Hwy. 412 P.E.

(Washington) (urb) (4.07 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/ ||Design Criteria: Established

TYPE WORK: Major Widening. Pavement type: Asphalt.

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

BACKGROUND INFO: Project programmed on 11/1/17. Project renamed on 11/29/17, 12/15/17 & 3/5/20.

GENERAL: 8,500 ADT. IOM 11/1/17 (04X130), IOM 12/15/17 changed names for capacity impvts along the Hwy. 112 corridor.

ENV: Draft EA to ID staff for review 7/20/22, comments rec'd. EA to FHWA 8/25/22, comments rec'd 9/1/22, resubmitted to FHWA 9/20/22, apprvd 9/28/22. draft FONSI to FHWA 5/12/23, apprvd 5/17/23. 2022 Bat Survey Results: MYGR, PESU captured. EPFU roosting on Clear Creek br (05599)

SUR: CSUR 100%. Photogrammetry mapping 100%. LIDAR FE 100%. U&D 100%. DSUR to Rdwy 9/30/20. Add'l DSUR (Hydraulics) req'd 11/13/20. Add'l DSUR req'd 8/19/21 100%. Add'l DSUR req'd 2/14/23 to Rdwy 3/13/23. Add'l UAV-LiDAR acquired 2/16/23.

DSUR: U&D 100%. NTP to Con 6/30/20.

PSUR: 128 certs. 15 add'l certs req'd 11/22/22 to ROW 1/11/23.

RDWY: Design Decisions Doc apprvd 12/13/21. RDWY Info to ENV 9/1/22. Loc & Des doc apprvd 6/16/23.

RAILROAD INFO: No RR involvement 1/5/24

LEGISLATIVE DISTRICTS: US House (3); AR House (18 & 19); AR Senate (31)

Other Federal-Aid & State Jobs

040752 Howard Nickell Rd. – Greathouse Springs Rd. (S)

(Washington) (urb) (1.37 mi.) (APHN) (Urban Minor Arterial) /STBGP/CAP-2/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%	100%	45%	90%	75%	15%	10%	0%	100%	30%	RQD
TARGET DATE		Sep 20	Jan 22	May 23	Nov 20	Jun 24	Mar 25	SCHEDULED DATE: 04-2025 STIP FFY: 2026			
END DATE		Sep 20	Mar 22	May 23	Apr 21						

TYPE WORK: Major Widening. Pavement type: Asphalt.

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 11/1/17. Project renamed on 11/29/17, 12/15/17, 3/1/18 & 10/7/19.

GENERAL: 8,500 ADT. IOM 11/1/17 (04X131); IOM 12/15/17 changed names for capacity improvements along the Hwy. 112 corridor.

BRIDGE INFO: 05599 (83.31, Br. Repl., NP, Deck 5, Super. 6, Sub. 5, 1975)

ENV: ARS to SHPO 11/18/20, response 11/20/20. Env constraints to RDWY 2/25/21. Tribal consultation letters sent 9/9/21. Ph II VPI held 9/14/21 @ www.ardot.gov/pulicmeetings Rev constraints to Rdwy 3/4/22. Draft EA to ID staff for review 7/20/22. EA to FHWA 8/25/22, comments rec'd 9/1/22. CRS to SHPO 9/20/22, response 9/21/22. rev EA to FHWA 9/20/22, apprvd 9/28/22. Loc & Des PH held 12/1/22 4-7pm @ Mount Comfort Church of Christ 3249 West Mount Comfort Rd, Fayetteville. Management summary to SHPO 12/30/22, response 1/10/23. MOA to SHPO 2/3/23, response 2/28/23. Rev MOA to SHPO 4/10/23, to Osage 4/11/23, to FHWA 4/18/23, SHPO response 5/2/23. FONSI apprvd 5/17/23. MOA executed 7/20/23. Phase III management summary to SHPO 2/8/24.

SUR: Photogrammetry, CSUR, LiDAR FE under 040751. U&D 100%. DSUR under 040751 to Rdwy 9/30/20.

PSUR: 113 certs. PSUR under 040751 to ROW 4/20/21. Add'l PSUR (4 certs, 11 revisions) req'd 10/18/21.

RDWY: Floodplain SP reqd. Traffic, TMs & MAT req 9/8/20. UR DSUR rec'd 9/30/20. Early Coord Meeting held 10/14/20.

Prelim Layouts to ROW & ENV 8/17/21. TMs, FWD & Soil Survey req 8/17/21. Prelim BR req 8/19/21. Hyd Anal complete to BR 3/22/21 & 9/20/21. FI held 12/14/21. ROW rqmts to ROW 3/31/22. Add'l survey rec'd 3/14/23. Loc & Des doc appv'd 6/16/23 under Job 040751. Rev ROW req'mts to ROW 10/31/23. Interim Cost Est to PM 1/8/24.

ROW: Fee - Plans 75% (32 trs). Initial Auth Rec'd 6/16/23. Est 6 res & 1 Farm relos. AUI 1/3/19, UFI 8/19/21.

BR: (JYP) Layout 80%. Prelim. Info to Env. 2/14/22.

MAT: Soil Survey %AC to Rdwy 12/7/2020. Soil Survey to Rdwy 12/7/2021.

PLAN: Regional access management plan completed Feb. 2019. Detailed AM plan agreement to be handled during project development.

RAILROAD INFO: No RR involvement 1/5/24

LEGISLATIVE DISTRICTS: US House (3); AR House (18); AR Senate (31)

Other Federal-Aid & State Jobs

040758 Greathouse Springs Rd. – Don Tyson Pkwy. Extension (S)

(Washington) (urb) (1.3 mi.) (APHN) (Urban Minor Arterial) /STBGP/CAP-2/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%	100%	45%	90%	75%	15%	10%	0%	100%	NA	RQD
TARGET DATE		Sep 20	Jan 22	May 23	Nov 20	Jan 24	Jan 25	SCHEDULED DATE: 02-2025 STIP FFY: 2026			
END DATE		Sep 20	Mar 22	May 23	Apr 21						

TYPE WORK: Major Widening. Pavement type: Asphalt.

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 12/15/17. Project renamed on 2/23/21.

GENERAL: 8,500 ADT. IOM 12/15/17 programmed for capacity improvements along the Hwy. 112 corridor.

ENV: ARS to SHPO 11/25/20, response 12/2/20. Env constraints to RdwY 3/2/21. Tribal consultation letters sent 9/9/21.

Ph II VPI held 9/14/21 @ www.ardot.gov/publicmeetings Draft EA to ID staff for review 7/20/22. PIF to SHPO 9/8/22, response 9/13/22. EA to FHWA 8/25/22, comments rcvd 9/1/22, rev EA to FHWA 9/20/22, apprvd 9/28/22. Loc & Des PH held 12/1/22 4-7pm @ Mount Comfort Church of Christ 3249 West Mount Comfort Rd, Fayetteville. FONSI apprvd 5/17/23.

SUR: Photogrammetry, CSUR, LiDAR FE under 040751. DSUR under 090751 to RdwY 9/30/20.

PSUR: PSUR under 040751 to ROW 4/20/21.

RDWY: No Floodplain SP req'd. Traffic, TMs & Mat req 9/8/20. DSUR rec'd 9/30/20. Early Coord Meeting held 10/14/20.

Add'l Survey req 11/13/20. Early Coord Meeting held 10/14/20. Prelim Layouts to ROW & ENV 8/17/21. FWD & Soil Survey req 8/17/21. FI held 12/14/21. ROW reqmts to ROW 3/31/22. Loc & Des doc app'v'd 6/16/23 under Job 040751. Interim Cost Est to PM 1/8/24.

ROW: Plans 75% (35 trs.). Initial Auth Rec'd 6/16/23. Est 4 Res & 1 PPO rels. AUI 1/3/2019, UFI 8/19/21;

MAT: Soil Survey %AC to RdwY 9/9/20. Soil Survey to RdwY 12/7/21.

RAILROAD INFO: No RR involvement. 1/5/24

LEGISLATIVE DISTRICTS: US House (3); AR House (18 & 19); AR Senate (31)

Other Federal-Aid & State Jobs

040860 Don Tyson Pkwy. Extension – Hwy. 412 (S)

(Washington) (urb) (1.7 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	45%	90%	75%	15%	10%	5%	100%	NA	RQD
TARGET DATE		Sep 20	Jan 22	May 23	Apr 21	Feb 24	Feb 25	SCHEDULED DATE: 04-2025 STIP FFY: 2024			
END DATE		Sep 20	Mar 22	May 23	Apr 21						

TYPE WORK: Major Widening.

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

BACKGROUND INFO: Project programmed on 2/23/21.

GENERAL: 8,500 ADT.

ENV: Tribal consultation letters sent 9/9/21. Ph II VPI held 9/14/21 @ www.ardot.gov/pulicmeetings Draft EA to ID staff for review 7/20/22. PIF to SHPO 9/8/22, response 9/13/22. EA to FHWA 8/25/22, comments rcvd 9/1/22, rev EA to FHWA 9/20/22, apprvd 9/28/22. Loc & Des PH held 12/1/22 4-7pm @ Mount Comfort Church of Christ 3249 West Mount Comfort Rd, Fayetteville. FONSI apprvd 5/17/23.

SUR: DSUR/PSUR under 040751.

RDWY: Floodplain SP reqd. Early Coord Meeting held 10/14/20 (under Job 040758). Traffic & MAT req 5/17/21. Prelim Layouts to ROW & ENV 8/17/21. TMs, FWD & Soil Survey req 8/17/21. Hyd Anal complete to BR 9/13/21. FI held 12/14/21. ROW rqmts to ROW 3/31/22. Add'l Survey rec'd 3/14/23. Loc & Des doc apprvd 6/16/23 under Job 040751. Interim Cost Est to PM 1/8/24.

ROW: Fee - Plans 75% (38 trs). Initial Auth Rec'd 6/16/23. Est 2 Res rels. UFI 8/19/2021.

MAT: Soil Survey %AC to Rdwy 8/9/2021. Soil Survey to Rdwy 12/7/2021.

RAILROAD INFO: No RR involvement 1/5/24.

LEGISLATIVE DISTRICTS: US House (3); AR House (18 & 19); AR Senate (31)

Other Federal-Aid & State Jobs

012305 Hwy. 412 – Springdale Bypass (S)

(Benton & Washington) (craft-tull) (4.38 mi.) (APHN) (Urban Minor Arterial) /STBGP/CAP-2/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%	100%	65%	90%	100%	30%	15%	75%	CON	60%	RQD
TARGET DATE			Jan 22	Apr 23		Apr 24	Apr 25	SCHEDULED DATE: 06-2025 STIP FFY: 2024			
END DATE	Jan 19	Sep 20	Sep 22	Sep 23							

TYPE WORK: Widen to 4 lanes and Hwy. 412/Hwy. 112 intersection improvements. Pavement type: Asphalt.

WORK ZONE POLICY: Significant. Incentive/Disincentive site use work.

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 12/15/17. Project renamed on 6/19/18 & 6/19/18.

GENERAL: 8,700-13,000 ADT.

BRIDGE INFO: 05909 (83.16, Br. Repl., NP, Deck 5, Super. 5, Sub. 5, 1984); 07307 (97.04, Rem./Wid., NP, Deck 8, Super. 9, Sub. 8, 2017)

ENV: Env by CTA. Constraints to RDWY & BR 8/17/18. RTA to SHPO 2/1/19; conc recd 5 properties eligible 2/5/19.

Comments on draft P&N ret'd 5/14/19. ADT req to SIR & TPP 10/14/20. Ph II VPI held 12/5/20. ID staff recommendation aprvd 6/30/21. ARS to SHPO 7/16/21, response 7/19/21. Ph II VPI meeting held 7/6 - 8/6/21 w/ live meeting 7/19/21 5:30-6:30pm. NA consultation letters to tribes 3/17/22. CRS to SHPO 5/10/22, response 5/13/22. EA to ID staff review 7/29/22. EA aprvd by FHWA 10/11/22. Loc & Des PH held 12/13/22 4-7pm @ Elm Springs United Methodist Church 118 N. Elm Street, Elm Springs, AR 72728. ID staff recommendation aprvd 4/5/23. Draft 4(f) to FHWA for legal sufficiency review 5/9/23. MOA to SHPO 5/15/23, signed 5/19/23. MOA to FHWA 6/1/23, signed 6/5/23. 2022 Bat Survey Results: MYGR captured. Rev made to draft 4(f), returned to FHWA 8/17/23. FONSI to FHWA 9/14/23, aprvd 9/18/23.

SUR: Photo CTL to CTA 5/25/18. CSUR under 012305 100% to CTA 6/4/18.

DSUR: LiDAR FE 100%. U&D 100%. Add'l DSUR (tract 62 new structure) req'd 11/29/23 to ROW 1/2/24.

PSUR: 124 certs. Add'l PSUR (11 certs) to CTA 7/16/20. ROW staking req'd 4/26/23 to ROW 6/16/23. Add'l PSUR (1 tract) to ROW 7/7/23. Add'l PSUR (West Elm Sub., 6 trs) to ROW 8/17/23. ROW staking (trs 153-156) req'd 9/12/23.

RDWY: Floodplain SP req'd. T.O. to CON 3/26/18. Kick Off Meeting held 4/24/18. Traffic & TMs req 6/22/18. Des Criteria aprvd 7/2/18. Rev Des Criteria aprvd 3/4/20. 30% Plans rec'd from CON 11/20/20. Mat req 12/4/20. 30% Plans rev'd & ret'd to CON 3/16/21. Rev 30% rec'd from CON 5/18/21 & 7/27/21. Rev 30% Plans rev'd & ret'd to CON 6/25/21 & 9/7/21. RAB TMs req 8/13/21. 60% Plans rec'd from CON 3/1/22. 60% Plans rev'd & ret'd to CON 5/27/22. Rev 60% Plans rec'd 7/7/22. DDD aprvd 9/2/22. ROW & UTIL reqmts to ROW 09/06/22. DPH Info to ENV 10/18/22. Rev 60% Plans rev'd & ret'd to CON 8/29/23. Loc & Des doc aprvd 10/17/23. Add'l survey rec'd 1/2/24. Interim Cost Est to PM 1/8/24. Rev ROW & Util req'mts to ROW 2/12/24.

ROW: ROW Plans by Crafton, Tull & Assoc 90% (145 trs). Initial Auth Rec'd 9/26/23. 119/146 made; 119/146 aprvd; 18 Options & 9 paid AUJ 1/3/19, UFI 8/19/21, 1/11 est rec'd. Est 10 res, 10 bus, & 2 PPO relos., Plans to 11 utils 6/28/23.

BR: (JYP) Layout 95%.

MAT: Soil Survey %AC to Rdwy 12/7/20.

PLAN: Regional access management plan completed Feb. 2019. Detailed AM plan agreement to be handled during project development.

RAILROAD INFO: No RR involvement 1/9/24.

SIR: TMs sent to RDWY 10/4/18. Traffic data sent to RDWY 6/26/18.

LEGISLATIVE DISTRICTS: US House (3); AR House (16 & 18); AR Senate (31 & 33)

Other Federal-Aid & State Jobs

090512 Springdale Bypass – Hwy. 12 P.E.

(Benton) (craft-tull) (7.93 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/ ||Design Criteria: Established

TYPE WORK: Major Widening

WORK ZONE POLICY: Significant. Incentive/Disincentive site use work.

BACKGROUND INFO: Project programmed on 11/1/17. Project renamed on 11/29/17 & 12/15/17.

GENERAL: 8,500-16,000 ADT. IOM 11/1/17 (09X169); IOM 12/15/17 changed names for capacity improvements along the Hwy. 112 corridor.

ENV: Env by CTA. PI to be scheduled. Constraints to RDWY & BR 8/17/18. RTA to SHPO 4/9/19, 6 eligible str 1 listed.

ADT req to SIR & TPP 10/14/20. CRS to SHPO 5/10/22, response 5/13/22. EA to ID staff review 7/29/22. NA consultation letters to tribes 1/18/23. Req to defer arch testing until after ROW acquisition to SHPO 1/19/23. PIF to SHPO, response 1/30/23. 2022 Bat Survey Results: MYGR captured. FONSI to FHWA 9/14/23.

SUR: U&D 90%.

PSUR: 254 certs.

RDWY: Kick Off Meeting held 4/24/18. Des Criteria apprvd 6/18/18. Traffic & TMs req 6/22/18. Rev Des Criteria apprvd 5/29/20. DDD apprvd 9/2/22.

ROW: Plans by CTA xx% (xx trs).

PLAN: Regional access management plan completed February 2019. Detailed AM plan agreement to be handled during project development.

RAILROAD INFO: No RR involvement 1/9/24.

SIR: TMs sent to RDWY 10/4/18.

LEGISLATIVE DISTRICTS: US House (3); AR House (13 & 16); AR Senate (33)

Other Federal-Aid & State Jobs

090513 Springdale Bypass – W. Wallis Rd. (S)

(Benton) (craft-tull) (3.52 mi.) (APHN) (Urban Minor Arterial) /STBGP/CAP-2/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%	100%	65%	90%	75%	15%	15%	75%	CON	NA	RQD
TARGET DATE			Feb 23	Apr 23		Oct 24	Oct 25	SCHEDULED DATE: 11-2025 STIP FFY: 2026			
END DATE	Apr 20	Mar 23	Sep 23	Apr 21							

TYPE WORK: Major Widening. Overlay Old Hwy. 112 between Hwy. 264 East & Hwy. 264

West. Pavement type: Asphalt.

WORK ZONE POLICY: Significant.

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 11/1/17. Project renamed on 11/29/17 & 12/15/17.

GENERAL: 11,000-16,000 ADT.

BRIDGE INFO: 05910 (84.06, Br. Repl., NP, Deck 5, Super. 6, Sub. 6, 1982)

ENV: Env by CTA under PE Job 090512. Ph II VPI held 11/2/20. ID staff recommendation apprvd 6/30/21. Ph II VPI meeting held 7/6 - 8/6/21 w/ live meeting 7/20/21 5:30-6:30pm. NA consultation letters to tribes 3/21/22. EA apprvd by FHWA 10/11/22. Loc & Des PH held 12/15/22 4-7pm @ Bentonville Community Center 1101 SW Citizens Circle, Bentonville AR 72712. ID Staff recommendation apprvd 4/5/23. FONSI to FHWA 9/14/23, apprvd 9/18/23.

SUR: CSUR 100% under 090513 to CTA 6/04/18. DSUR files rec'd from CTA 4/6/20.

DSUR: LiDAR FE 100%.

PSUR: 248 certs. ROW staking (tract 2x, 77, 75x) req'd 7/14/23. ROW staking req'd 2/27/24 50%.

RDWY: Floodplain SP req'd. Mat req 12/4/20. 30% Plans rec'd from CON 12/15/20. 30% Plans rev'd & ret'd to CON 3/22/21. Rev 30% Plans rec'd from CON 5/28/21. Rev 30% Plans rev'd & ret'd to CON 7/14/21. Meeting w/ Cave Springs held 8/3/21. RAB TMs req 8/13/21. 60% plans rec'd from Con 5/12/22. FI held 7/6/22. 60% Plans rev'd & ret'd to CON 9/30/22. DPH Info to ENV 10/18/22. Rev 60% Plans rec'd from CON 11/4/22. ROW & UTIL rqmts to ROW 3/30/23. Rev 60% Plans rev'd & ret'd to CON 8/30/23. Loc & Des apprvd 10/17/23. Interim Cost Est to PM 1/8/24.

ROW: Plans 90% (92 trs.). Initial Auth Rec'd 9/26/23. 2/95 apprs made & apprvd; Est 5 res, 3 bus, & 3 PPO relos. AUI 1/3/2019, UFI 8/19/2021; Plans to 9 utils 4/3/2023, 1 No Involvement.

BR: (JYP) Layout 95%.

MAT: Soil Survey %AC to Rdwy 12/7/2020.

PLAN: Regional access management plan completed Feb. 2019. Detailed AM plan agreement to be handled during project development.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (3); AR House (16); AR Senate (33)

Other Federal-Aid & State Jobs

090514 W. Wallis Rd. – Pleasant Grove Rd. (S)

(Benton) (craft-tull) (0.84 mi.) (APHN) (Urban Minor Arterial) /STBGP/CAP-2/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%	100%	65%	90%	75%	20%	10%	75%	CON	NA	RQD
TARGET DATE			Feb 23	Apr 23		Apr 24	Jan 25	SCHEDULED DATE: 02-2025 STIP FFY: 2026			
END DATE	Apr 20	Mar 23	Sep 23	Apr 21							

TYPE WORK: Major Widening. Pavement type: Asphalt.

WORK ZONE POLICY: Significant.

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 11/1/17. Project renamed on 11/29/17, 12/15/17 & 2/23/21.

GENERAL: 9,700-11,000 ADT.

BRIDGE INFO: 05911 (84.06, Br. Repl., NP, Deck 6, Super. 6, Sub. 5, 1982)

ENV: Env by CTA under PE Job 090512. Ph II VPI meeting held 12/17/20. ID staff recommendation apprvd 6/30/21. Ph II VPI meeting held 7/6 - 8/6/21 with live meeting 7/22/21 5:30-6:30pm. NA consultation letters to tribes 3/21/22. EA apprvd by FHWA 10/11/22. Loc & Des PH held 12/15/22 4-7pm @ Bentonville Community Center 1101 SW Citizens Circle, Bentonville AR 72712. ID Staff recommendation apprvd 4/5/23. FONSI to FHWA 9/14/23, apprvd 9/18/23.

SUR: CSUR under 090514 to CTA 6/04/18. DSUR files rec'd from CTA 4/6/20, archived under 090512 on EDM.

DSUR: LiDAR FE 100%.

PSUR: ROW staking req'd 1/2/24 by CTA to ROW 2/2/24.

RDWY: Floodplain SP req'd. Mats req 12/4/20. 30% Plans rec'd from CON 1/20/21. TMs req 3/5/21. 30% Plans rev'd & ret'd to CON 3/22/21. Rev 30% Plans rec'd from CON 6/11/21. Rev 30% Plans rev'd & ret'd to CON 7/19/21. RAB TMs req 8/13/21. 60% Plans rec'd from CON 8/3/22. FI held 8/22/22. DPH Info to ENV 10/17/22. ROW & UTIL rqmts to ROW 3/29/23. 60% Plans rev'd & ret'd to CON 3/29/23. RDWY Info to ENV 3/30/23. Loc & Des doc apprvd 10/17/23. Interim Cost Est to PM 1/8/24.

ROW: Plans 90% (13 trs.). Initial Auth Rec'd 9/26/23. Est 15 res, 6 bus & 5 PPO rels. AUI 1/3/19, UFI 8/19/21; Plans to 7 utils 4/3/23.

BR: (JYP) Layout 95%.

MAT: Soil Survey %AC to Rdwy 12/7/20.

PLAN: Regional access management plan completed Feb. 2019. Detailed AM plan agreement to be handled during project development.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (3); AR House (16); AR Senate (33)

Other Federal-Aid & State Jobs

090636 Pleasant Grove Rd. – Hwy. 12 (S)

(Benton) (craft-tull) (3.16 mi.) (APHN) (Urban Minor Arterial) /STBGP/TAP/State/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE			65%	90%	75%	15%	10%	60%	CON	30%	
TARGET DATE			Feb 23	Apr 23	Apr 21	Jul 24	Jul 25	SCHEDULED DATE: 09-2025 STIP FFY: 2024			
END DATE	Apr 20	Mar 23	Sep 23	Apr 21							

TYPE WORK: Major Widening; shared-use path

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPF-TAPF-0004(815)

BACKGROUND INFO: Project programmed on 2/23/21.

GENERAL: 8,500-9,700 ADT.

ENV: EA apprvd by FHWA 10/11/22. Loc & Des PH held 12/15/22 4-7pm @ Bentonville Community Center 1101 SW Citizens Circle, Bentonville AR 72712. ID Staff recommendation apprvd 4/5/23. NA consultation letters to Tribes 8/14/23. FONSI to FHWA 9/14/23, apprvd 9/18/23.

LP: Received \$500k TAP 2021 & \$500k TAP 2022 funds.

RDWY: No Floodplain SP req'd. 30% Plans rec'd from CON 6/9/21. 30% Plans rev'd & ret'd to CON 7/19/21. RAB TMs req 8/13/21. Rev 30% Plans rec'd from CON 8/20/21. Prelim ROW & UTIL EST req 8/20/21. Rev 30% Plans rev'd & ret'd to CON 9/30/21. 60% Plans rec'd from CON 8/25/22. FI held 9/9/22. ROW & UTIL reqmts to ROW 3/30/23. 60% Plans rev'd & ret'd to CON 7/18/23. Loc & Des doc apprvd 10/17/23. Rev ROW req'mts to ROW 11/14/23. Interim Cost Est to PM 1/8/24.

ROW: Plans 80% (42+/-trs). Initial Auth Rec'd 9/26/23. AUI 7/1/22, UFI 7/12/22. Plans to 14 Utils. 2/21/24; 1/14 Est. Rec'd

BR: (JYP)

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (3); AR House (13 & 16); AR Senate (33)

Other Federal-Aid & State Jobs

080711 Highway 113 Relocation (Conway Co.) (S)

Hwy. 113

(Conway) (m.baker) (2.37 mi.) /STBGP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	100%	95%	75%	100%	10%	100%	100%	NA	
TARGET DATE		Jul 23	Oct 23	Jan 24	Aug 23	Apr 24	Oct 24	SCHEDULED DATE: 05-2024 ADVERTISED			
END DATE		Jul 23	Nov 23	Jan 24	Aug 23	Mar 24					

CRITICAL NOTES: Special Clearing SP for bats; Tree Clearing Prohibited March 15 – November 15

TYPE WORK: Relocation

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0015(33)

BACKGROUND INFO: Project programmed on 4/7/23.

GENERAL: Project programmed by Minute Order 2023-017

ENV: NA consultation letters to Tribes 6/6/23. ARS to SHPO 7/27/23, response 8/25/23. CRS to SHPO 9/20/23, response 10/9/23. PI meeting 12/12/23 4-7pm @ Family Life Worship Center, 1309 Highway 9, Morrilton. Env constraints to Rdwy 11/16/23. T3CE apprvd 1/29/24. Ind 404 permit app to USACE 1/29/24.

LP: Partnering Agreement w/ Conway, Faulkner, Johnson, Pope, Saline & White Counties, City of Morrilton & Green Bay Packaging Executed 4/9/24. Conway Co. will take over a portion of Hwy. 154, Sec. 1, Hwy. 113, Sec. 5, Hwy. 980, Sec. 43 & the relocated portion of Hwy. 113. Faulkner Co. will take over a portion of Hwy. 310, Sec. 5. Johnson Co. will take over Hwy. 103, Sec. 0. Pope Co. will take over Hwy. 164, Sec. 4. Saline Co. will take over Hwy. 190, Sec. 1. White Co. will take over a portion of Hwy. 13, Sec. 12. City of Morrilton will take over Hwy. 132, Sec. 1. Green Bay Packaging will donate any owned ROW for the project & Reimburse the Department \$3M in the event the Green Bay Packaging plant along w/ Hwy. 113 ceases operation within 10 years of completion of the project. \$2M Act 1 Surplus funds apprvd by Governor's office 4/18/23.

SUR: CSUR 100%. UAV-LiDAR acquired 4/12/23. Feature extraction 100%.

DSUR: U&D 100%. DSUR to Rdwy 7/27/23. Add'l DSUR req'd 9/26/23 95%.

PSUR: 20 certs. PSUR to ROW 8/17/23.

RDWY: Floodplain SP req'd. T.O. to CON 7/12/23. DSUR rec'd 7/27/23. Traffic & Soil survey 7/28/23. 30% plans rec'd from CON 9/12/23. DDD apprvd 10/30/23. 60% plans rec'd from CON 11/17/23. ROW & UTIL rqmts to ROW 11/20/23. RDWY Info to ENV 12/13/23. 100% plans rec'd from CON 1/26/24. FFI req 1/29/24. Hyd Cert req 1/29/24. 100% plans rec'd from CON 1/26/24. FFI req 1/29/24. Plans cert by CON 1/29/24. Loc & Des doc appr'd. 1-31-24.

ROW: Plans 90% (2 trs). Initial Auth Rec'd 2/20/24. Est 1 PPO relo, AUI 6/22/23. 2 Donations signed. 1/6 est rec'd, Plans to 6 utils 12/12/23, Rev Plans 3/21/24

BR: Plans complete 2/1/24.

MAT: soil survey to Rdwy

RAILROAD INFO: No RR Involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (2); AR House (43); AR Senate (25)

Other Federal-Aid & State Jobs

101017 Tyronza River & Ditch No. 6 Strs. & Apprs. (S)

Hwy. 118

(Poinsett) (garver) (1.68 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	100%	95%	75%	15%	15%	100%	100%	NA	
TARGET DATE		Aug 21	Jul 22	Apr 23	Sep 21	Jun 24	Dec 24	SCHEDULED DATE: 11-2024 STIP FFY: 2024			
END DATE		Oct 21	Jan 23	Jun 23	Sep 20						

TYPE WORK: Replace 2 structures & complete frontage rd. connection.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0056(57)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18. Project renamed on 4/29/21.

GENERAL: 390-680 ADT.

BRIDGE INFO: A3311 (50.64, Br. Repl., P2, SD, Deck 3, Super. 5, Sub. 4, 1960); A3872 (64.54, Br. Repl., NP, SD, Deck 3, Super. 4, Sub. 4, 1964)

ENV: Tribal consultation letters sent 8/13/20. Env Constraints to BR & RDWY 11/2/20. ARS to SHPO 11/18/20, response 11/20/20. Rev constraints 4/2/21, 8/26/21. ARS addendum to SHPO 1/30/23, response 2/2/23. Rev constraints to ROW, Br & Rdwy 2/28/23. PIF to SHPO 3/15/23, response 3/30/23. PI 3/30/23 from 4-7pm at Tyronza Elementary School. T3CE apprvd 6/14/23. 2023 Bat Survey Results: No T&E species. NW23 request to USACE 2/7/24.

SUR: Aerial photo flown 1/24/19. CSUR 100%. NTP to Con 4/23/20. DSUR to Rdwy 8/3/20. Add'l CSUR for A3311 100%. DSUR for A3311 to Rdwy 10/11/21. Add'l DSUR (site 2) rqd by ROW 3/15/23 to Rdwy, ROW 4/28/23.

PSUR: Existing ROW to ROW 9/22/20. 3 certs for Ditch No. 6 to ROW 8/4/21. Add'l ROW for A3311 to ROW 12/5/22. Land ties for site 2 added 3/15/23. Add'l existing ROW (site 2) to ROW 4/28/23. ROW staking rqd (sites 1 & 2) 11/29/23 to ROW 1/12/24. ROW staking site 3 complete, Acquisition notified on-site. PSUR site 2 rqd 3/12/24 50%.

RDWY: Floodplain SP rqd. Traffic & MAT req 9/27/19. DSUR rec'd 8/3/20. Early Coord Meeting held 10/7/20. Hyd Anal complete to BR 1/20/21 & 11/22/21. Add'l Survey req 3/1/21. Prelim Layout (Site 1) to ROW & ENV 3/8/21. Add'l DSUR rec'd 10/11/21. Add'l Traffic req 12/3/21. DDD apprvd 1/3/23. ROW & util rqmnts to ROW 1/6/23. Rdwy info to Env 1/24/23. PI held 3/30/23. PFI held 4/5/23. Rev ROW & Util rqmts to ROW 4/12/23. Rev RDWY Info to ENV 7/7/23. Loc & Des doc appvd 7/11/23. TO to CON 10/3/23. Rev ROW & Util rqmts to ROW 12/8/23. 90% Plans rec'd from CON 12/18/23. FFI req 12/27/23. 100% Plans rec'd from CON 1/26/24. RUC rec'd 2/6/24. Plans cert by HYD 3/5/24.

ROW: Plans 90% (15 trs.) Initial Auth Rec'd 7/11/23. 0/1 PPO relo moved, AUI 10/5/20, UFI 3/10/21; Plans to 6 utils 4/20/23; 1 util no involvement, 3/6 Est rec'd.

BR: (TMG) Layout 100%. Rec'd. 90% Plans 12/18/23. Ret'd. 90% Comments 1/8/24. Rec'd. Final Plans 1/26/24.

MAT: Soil Survey %AC to Rdwy 2-23-19

RAILROAD INFO: No RR involvement 2/16/24

LEGISLATIVE DISTRICTS: US House (1); AR House (37); AR Senate (19)

Other Federal-Aid & State Jobs

110751 Larkin Creek Str. & Apprs. (S)

Hwy. 121

(Lee) (fisher-arnold) (0.04 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	60%	100%	75%			5%	35%	NA	
TARGET DATE		Jul 23	Nov 23	Nov 23	Aug 23	May 24	Nov 24	SCHEDULED DATE: 01-2025 STIP FFY: 2025			
END DATE		Jul 23		Feb 24	Jul 23						

TYPE WORK: Replace 1 structure w/ R.C. Box Culvert

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.

GENERAL: 340 ADT.

BRIDGE INFO: M1838 (41.69, Br. Repl., P1, SD, Deck 7, Super. 3, Sub. 6, 1957)

ENV: EPD. NA consultation letters to Tribes 7/24/23. PIF to SHPO 12/12/23, response 1/8/24. T1CE apprvd 2/5/25.

NW14, no pcn.

SUR: CSUR 100%. UAV-LiDAR acquired 1/9/23. Feature extraction 100%. Aerial photo flown 3/15/23.

DSUR: U&D 100%. DSUR to Rdwy 7/14/23.

PSUR: PSUR to ROW 7/17/23.

RDWY: Floodplain SP req'd. Traffic & Mat req 5/8/23. T.O. to CON 6/29/23. Early Coord meeting held 7/13/23. DSUR rec'd 7/14/23. DSUR rec'd 7/14/23. 30% Plans rec'd from CON 10/19/23. 30% Plans ret'd to CON 11/13/23. 60% Plans rec'd from CON 2/12/24. RDWY Info to ENV 2/20/24. PFI sched 4/24/24.

BR: (SWP) 1 RCBC.

MAT: Soil Survey %AC & RV to Rdwy 7-10-23

RAILROAD INFO: No RR involvement 2/7/23

LEGISLATIVE DISTRICTS: US House (1); AR House (62); AR Senate (10)

Other Federal-Aid & State Jobs

080499 Gee Creek Str. & Apprs. (S)

Hwy. 123

(Johnson) (coll) (0.34 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	100%	100%	75%	100%	100%	100%	100%	NA	TBD
TARGET DATE		Oct 16	Dec 18	Jul 21	Oct 16	Dec 22	Feb 23	SCHEDULED DATE: 09-2024 STIP FFY: 2023			
END DATE		Oct 16	May 19	Oct 21	Oct 16	Dec 23					

CRITICAL NOTES: Federal Land Transfer.

TYPE WORK: Replace 1 structure with a Three Sided Box.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0036(18)

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/4/16. Project renamed on 9/6/19.

GENERAL: 90 ADT. Withdrawn from Feb. 2024 Letting.

BRIDGE INFO: M1864 (42.65, Br. Repl., NP, SD, Deck 5, Super. 3, Sub. 5, 1960)

ENV: Ozark National Forest; scenic river; bat survey reqd; hist br involved. Constraints to RDWY & BR 4/17/17.

Cooperating agency req to USFS 10/17/17. Mktng ltrs sent 11/3/17; Johnson Co req HB; USFS says br can't be left in place. Tribal consultation sent 7/23/18. HBAC recommend HB be left in place; conc recd 1/10/19. Bat Survey scheduled for Summer '19. Add'l Tribal con sent 8/26/19. Cultural Resources Survey to SHPO 9/26/19. SHPO response to PIF 10/11/19. Req for cost est to BR & RDWY 11/22/19. Scoping letter sent 5/22/20. Cont. consultation to Tribes 8/7/20. EA apprvd by FHWA 5/26/21. Virtual PH Offering 7/15-8/19/21. FONSI to FHWA 10/07/21, apprvd 10/12/21. NW14, no pcn. 2019 Bat Survey Results: No T&E bats captured. 2023 acoustic survey is pending.

SUR: Aerial photo flown 3/29/15. Ortho only. Tie to 080444.

DSUR: CSUR 100%. DSUR 100% to Rdwy 10/28/16. Add'l DSUR req'd 1/4/19 100% to Rdwy 3/01/19.

PSUR: Existing ROW only to ROW 10/27/16, Rev. 2/12/19.

RDWY: No floodplain SP req'd. DSUR rec'd 10/28/16. Hyd Anal complete to BR 10/12/17 & 1/4/21. Prelim Prints to ROW & ENV 9/22/17. Traffic & Soil Survey req 9/22/17. Des Criteria apprvd 11/9/18. Add'l Survey req 1/4/19. ROW & UTIL rqmts to ROW 5/31/19. RDWY Info to ENV 5/31/19. Prelim Est to PM 8/28/19. Rev ROW & UTIL rqmts to ROW 9/16/19. Rev RDWY Info to ENV 9/16/19 & 9/2/20. FI held 11/19/19. LRFD req to BR 12/30/20. Loc & Des Doc apprvd 10/14/21. HYD cert req 8/10/22. FFI held 8/10/22. Plans to EST 8/17/22. Plans cert. by HYD 10/5/22.

ROW: Plans 90% (2 trs). Initial Auth Rec'd 12/20/21. 2 USA trs. Draft FLT to FHWA 11/12/22. AUI 7/20/16. UFI 6/28/18; Plans to 1 Utils 6/5/19; 1/1 Utils est rec'd, 1 utils no involvement.

BR: (TMG) Layout 95%. 1 3-Sided Box. Req'd Soil Borings for Big Piney Creek 6/28/18. BR plans complete 1/13/23.

MAT: Soil Survey to Rdwy 11/27/17.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (45); AR Senate (26)

Other Federal-Aid & State Jobs

080645 Hwy. 124 Strs. & Apprs. (Conway Co.) (S)

Hwy. 124

(Conway) (coll) (Non-APHN) (Major Collector) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	5%	10%	75%		5%	RCB	35%	NA	
TARGET DATE		Jul 23	Jan 24	Apr 24	Oct 23	Oct 24	Jul 25	SCHEDULED DATE: 08-2025 STIP FFY: 2025			
END DATE		May 23			Nov 23						

TYPE WORK: Replace 2 structures

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0015(34)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.

GENERAL: 640 ADT.

BRIDGE INFO: M3133 (51.95, Br. Repl., NP, Deck 7, Super. 5, Sub. 6, 1967); X1250 (48.75, Br. Repl., P0, Culv. 5, 1967)

ENV: Env constraints to Rdwy 8/16/23.

SUR: CSUR 100%. UAV-LiDAR acquired 12/28/22. Aerial photo flown 3/13/23. Feature extraction 100%. Plan mapping 100%.

DSUR: U&D 100%. DSUR to Rdwy 5/12/23.

PSUR: Existing ROW to ROW 11/21/23.

RDWY: No Floodplain SP req'd. Traffic & Mat req 5/8/23. DSUR rec'd 5/12/23. Early Coord Meeting held 5/30/23. Hyd anal 80%.

ROW: AUI 3/22/2023.

MAT: Soil Survey %AC & RV to Rdwy 7-11-23

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (2); AR House (43); AR Senate (25)

101177 Hwy. 135 Strs. & Apprs. (S)

Hwy. 135

(Craighead & Poinsett) (1.54 mi.) (APHN) (Minor Arterial) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%		5%	75%			80%			
TARGET DATE				Jan 24		Sep 24	May 25	SCHEDULED DATE: 2025			
END DATE		Jun 21			Jul 21						

TYPE WORK: Replace 3 structures

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: NHPP-1656(7)

BACKGROUND INFO: Project programmed on 12/22/23.

GENERAL: 1,300-1,600 ADT.

BRIDGE INFO: 02474 (29.96, Br. Repl., P0, SD, Deck 6, Super. 4, Sub. 4, 1954); 02906 (48.90, Br. Repl., P2, SD, Deck 6, Super. 4, Sub. 6, 1954); 02907 (27.53, Br. Repl., P0, Deck 6, Super. 5, Sub. 5, 1954)

RDWY: Floodplain SP req'd.

BR: (JYP) Layout 95%.

RAILROAD INFO: No RR Involvement 2/16/24

LEGISLATIVE DISTRICTS: US House (1); AR House (33 & 36); AR Senate (19)

Other Federal-Aid & State Jobs

101133 Hwy. 49B – Fairview Rd. (Paragould) (S)

Hwy. 135

(Greene) (hdr) (1.22 mi.) (NHS) (Urban Principal Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	60%	10%	75%			NA	100%	15%	
TARGET DATE		Aug 22	Feb 23	May 23	Sep 22	May 24	May 25	SCHEDULED DATE: 05-2025 STIP FFY: 2026			
END DATE		Aug 22			Sep 22						

TYPE WORK: Widen to 5 lanes

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-9332(28)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 6,300-7,300 ADT.

ENV: Env Constraints to Rdwy 7/25/22. NA consultation letters to tribes 2/8/23.

SUR: Aerial photo 1/28/21. CSUR 100%. PICs available. UAV-LiDAR acquired 2/10/22. Mapping 100%.

DSUR: NTP to Con 5/25/22. U&D 100%. DSUR to Rdwy 8/12/22. Add'l DSUR req'd 3/25/24.

PSUR: 45 certs. NTP to Con 5/23/22. PSUR to ROW 9/2/22.

RDWY: No Floodplain SP req'd. Traffic & Mats req 5/17/21. TMs req 3/22/22. DSUR rec'd 8/12/22. Prelim prints to ROW & Env 9/7/22. Signal not warranted Hwy. 135 & Country Club inters. Early Coord Meeting held 2/9/23. TO to CON 12/29/23. Kick Off Meeting held 1/26/24. 30% Plans rec'd from CON 2/8/24. DDD appr'v'd 2/15/24. 60% Plans rec'd from CON 3/18/24.

MAT: Soil Survey %AC to Rdwy 8/24/2021.

PLAN: 2012 memo study determined not a capacity need, except perhaps at Hwy. 49 Inters.

RAILROAD INFO: No RR involvement 11/22/22.

LEGISLATIVE DISTRICTS: US House (1); AR House (31); AR Senate (21)

101138 Left Hand Chute of Little River Str. & Apprs. (S)

Hwy. 140

(Poinsett) (m. baker) (0.53 mi.) (APHN) (Minor Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	35%	10%	75%			0%		NA	
TARGET DATE			Jun 24	Sep 24	May 24	May 25	Jan 26	STIP FFY: 2025			
END DATE		Jul 23			Apr 24						

TYPE WORK: Replace 1 Bridge

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.

GENERAL: 2,300 ADT.

BRIDGE INFO: 02503 (44.40, Br. Repl., P0, SD, Deck 4, Super. 4, Sub. 6, 1948)

ENV: Env constraints to Rdwy 6/15/23. NA consultation letters to Tribes 8/17/23.

SUR: CSUR 100%. UAV-LiDAR acquired 1/9/23. Feature extraction 100%. Aerial photo acquired 3/15/23.

DSUR: U&D 100%. DSUR to Rdwy 7/15/23.

PSUR: PSUR to ROW 4/12/24.

RDWY: Floodplain SP req'd. Traffic & Mat req 5/10/23. DSUR rec'd 7/14/23. Early Coord Meeting held 8/3/23. T.O. to CON 2/26/24. Hyd Anal complete to Bridge 2/26/24. 30% Plans rec'd from CON 3/29/24. Prelim Layouts to ROW & ENV 4/1/24. DDD appr'v'd 4/1/24. Prelim BR Info req 4/1/24. 30% Plans rev'd & ret'd to CON 4/5/24.

BR: (JYP) 1 Bridge. Layout 15%.

RAILROAD INFO: No RR involvement 2/5/24

LEGISLATIVE DISTRICTS: US House (1); AR House (36); AR Senate (19)

Other Federal-Aid & State Jobs

101107 Poplar Creek Str. & Apprs. (S)

Hwy. 141

(Greene) (art) (APHN) (Minor Arterial) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	30%	5%	75%		5%	0%	35%	NA	
TARGET DATE		Dec 23	May 24	Aug 24	Jan 24	Feb 25	Aug 25	SCHEDULED DATE: 09-2025 STIP FFY: 2025			
END DATE		Aug 23			Feb 24						

TYPE WORK: Replace 1 structure

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0028(71)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 2/2/23.

GENERAL: 970 ADT.

BRIDGE INFO: M3983 (25.06, Br. Repl., P0, SD, Deck 5, Super. 6, Sub. 4, 1977)

ENV: NA consultation letters to Tribes 1/23/24.

SUR: Aerial photo flown 1/5/23. UAV-LiDAR acquired 5/3/23. CSUR 100%. Feature extraction 100%. Plan mapping 100%.

DSUR: U&D 100%. DSUR to Rdwy 8/4/23.

PSUR: PSUR to ROW 2/21/24.

RDWY: Floodplain SP req'd. Traf & Mat req 7/10/23. DSUR rec'd 8/4/23. Hyd anal complete to BR 12/7/23. Early Coord Meeting held 12/7/23. Prelim Plans to ROW 12/7/23.

ROW: AFI 12/5/23

BR: (JYP) Layout 10%.

MAT: Soil Survey %AC & RV to Rdwy 7-11-23

RAILROAD INFO: No RR involvement 2/7/23

LEGISLATIVE DISTRICTS: US House (1); AR House (30); AR Senate (21)

Other Federal-Aid & State Jobs

A00008 Lick Creek Str. & Apprs. (S)

Hwy. 141

(Greene) (pe) (0.14 mi.) (Non-APHN) (Major Collector) /Act 416/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	60%	100%	100%	20%	20%	75%	100%	NA	
TARGET DATE		Jan 21	May 22	May 22	Sep 21	Nov 22	May 23	SCHEDULED DATE: 01-2026 STIP FFY: 2023			
END DATE		Feb 21	May 22	Aug 22	May 21						

TYPE WORK: Replace 1 bridge.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 9/11/20.

GENERAL: 670 ADT.

BRIDGE INFO: M2011 (58.18, Br. Repl., NP, Deck 7, Super. 7, Sub. 6, 1955)

ENV: Constraints to BR & State Aid 11/18/20. Tribal consultation letters sent 5/18/21. ARS to SHPO 1/25/22, response 1/25/22. PIF to SHPO 2/7/22, response 2/14/22. Ph 1 VPI held 3/29 - 4/13/22 @ www.ardot.gov/publicmeetings. T3CE apprvd 8/15/22. NW14, no pcn.

SUR: CSUR 100%. Aerial photo 1/28/21. DSUR to Rdwy 2/5/21.

PSUR: PSUR req'd 2/24/23. 13 certs. PSUR to ROW 4/27/23. 1 add'l tract req'd 6/2/23 to ROW 6/13/23. ROW staking req'd 9/7/23 to ROW 9/22/23.

RDWY: No Floodplain SP req'd. Traffic & Soil Surv req 12/14/20. DSUR rec'd 2/5/21. Early Coord Meeting held 2/23/21. Hyd Anal complete to BR 3/1/21. Prelim Layouts to ROW & ENV 5/6/21. ROW & UTIL rqmts to ROW 6/22/21. RDWY Info to ENV 6/22/21. FI & TMP Meeting held 7/21/21. Des Criteria apprvd 7/12/21. Rev. ROW & Util req to ROW 5/4/22. Rev RDWY Info to ENV 7/22/22.

ROW: Plans 85% (11 trs). Initial Auth Rec'd 12/12/22. Est 1 Bus, 1 NPO, & 2 PPO rels, AUI 1/21/21; Plans to 3 utils 2/1/23. 1/3 Est Rec'd. 0/3 WO Issued

BR: (TMG) 1 Br. Layout 95%. Prelim. Info to Env. 7/27/22.

MAT: %AC & RV 12/17/20. Subsurface to BR 11/6/23

RAILROAD INFO: No RR involvement 11/22/22.

LEGISLATIVE DISTRICTS: US House (1); AR House (1); AR Senate (21)

Other Federal-Aid & State Jobs

101120 Hwy. 141 Strs. & Apprs. (S)

Hwy. 141

(Clay) (horner-shifrin) (0.54 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	90%	100%	75%	75%	20%	90%	100%	NA	
TARGET DATE		May 21	Aug 22	Nov 22	Sep 21	Apr 24	Oct 24	SCHEDULED DATE: 07-2024 STIP FFY: 2024			
END DATE		May 21	Jan 23	Oct 22	Jul 21						

TYPE WORK: Replace 1 structure with R.C. Box culvert, replace 1 bridge.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 190 ADT.

BRIDGE INFO: M3564 (52.28, Br. Repl., P2, SD, Deck 6, Super. 5, Sub. 4, 1972); M3566 (43.53, Br. Repl., P1, SD, Deck 5, Super. 3, Sub. 4, 1972)

ENV: Env constraints to Rdwy & BR 7/9/21. Tribal consultation letter sent 7/12/21. ARS to SHPO 8/11/21, response 8/12/21. PIF to SHPO 10/11/22, response 10/18/22. T1CE apprvd 10/28/22. NW14, no pcn. NA consultation letters to Osage 1/19/23.

SUR: 10x076-M3566, 10x090-M3564. CSUR 100%. Aerial photo 2/14/20. UAV LiDAR DOP 12/17/20. LiDAR Feature extraction 100%. DSUR to Rdwy 5/19/21. Add'l DSUR req'd 10/20/21 to Rdwy 11/12/21.

PSUR: Existing ROW to ROW 7/7/21. ROW staking req'd 8/21/23 to ROW 8/23/23.

RDWY: Floodplain SP req'd. Traffic & Materials req 5/17/21. DSUR rec'd 5/19/21. T.O. to CON 9/23/21. Early Coord Meeting held 10/5/21. Add'l DSUR req 10/7/21. Add'l Hyd DSUR req 10/15/21. Des Criteria appr'd 11/16/21. 30% Plans rec'd from CON 11/17/21. 30% Plans rev'd & ret'd 2/11/22. 60% Plans rec'd from CON 9/26/22. FI held 10/5/22. Rdwy Info to ENV 10/25/22. Rdwy Info to ENV 10/25/22. 60% Plans rev'd & ret'd to CON 11/22/22. Rev 60% Plans rec'd from CON 12/23/22. ROW & UTIL reqm'ts to ROW 1/31/23. Rev 60% plans rev'd & ret'd to CON 1/31/23. 90% Plans rec'd from CON 3/8/24. FFI req 3/13/24.

ROW: Plans 90% (3 trs.). Initial Auth Rec'd 5/9/23. 3/3 apprs made & appr'd. 2 option & 2 paid. UFI 11/21/22; Plans to 3 utils 1/3/23; 1/3 WO issued; 1 utils no conflict, 1/3 est rec'd, 1 auth.

BR: (TMG) Layout 95%. Rec'd. 90% Plans 3/8/24. Ret'd. 90% Comments to 4/11/24.

MAT: Soil Survey %AC to Rdwy 8/24/21. Soil Survey %AC & RV to Rdwy 7/10/23. Final Report to BR 11/20/23

RAILROAD INFO: No RR involvement 4/22/24

LEGISLATIVE DISTRICTS: US House (1); AR House (1); AR Senate (21)

Other Federal-Aid & State Jobs

020712 Boeuf River Str. & Apprs. (S)

Hwy. 144

(Chicot) (fre) (0.26 mi.) (Non-APHN) (Major Collector) ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	85%	95%	100%	100%	20%	100%	100%	NA	NA
TARGET DATE		Jun 19	Jan 20	Feb 20		Jan 25	Jun 25				
END DATE		Apr 19	Jan 20	Feb 20	Apr 19	Sep 22					

CRITICAL NOTES: Small utility conflict.

TYPE WORK: Replace 1 bridge.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0009(42)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 380 ADT.

BRIDGE INFO: A2847 (69.33, Br. Repl., NP, Deck 7, Super. 6, Sub. 7, 1962)

ENV: EPD. Constraints to BR, RDWY & SUR 2/4/19. Tribal consultation sent 2/26/19. SHPO response to ARS 11/14/19.

PIF to SHPO 12/4/19. T1-CE apprvd 2/18/20. NW23 permit to USACE 11/10/20.

SUR: CSUR 100%. Aerial photo flown 12/9/18. NTP to CON 2/7/19. DSUR to Rdwy/Bridge 4/02/19.

PSUR: Exist. ROW to ROW 4/23/19. ROW staking req'd 10/14/20 to ROW 11/09/20. Re-stake req'd 1/12/21 to ROW 1/20/21.

RDWY: No Floodplain SP req'd. DSUR rec'd 4/2/19. Early Coord Meeting held 5/1/19. Hyd Anal complete to BR 7/12/19.

Prelim Layouts to ROW & ENV 10/8/19. Traffic & MAT req 10/8/19. ROW & UTIL reqmts to ROW 1/14/20. RDWY Info to ENV 1/21/20. Des Criteria apprvd 1/29/20. Rev ROW reqmts to ROW 2/27/20. Rev ROW & UTIL reqmts to ROW 4/21/22.

ROW: C.O. Plans 90% (6 trs). Initial Auth Rec'd 7/2/20. 4/4 appr made & apprvd. 4 options & 4 paid. C.O. filed 9/14/22.

1/1 PPO moved. AUI 5/22/19, 10/20/20, UFI 10/9/19. Plans to 3 Utils on 1/15/20, 4/27/22; 2/3 utils est rec'd. 1 no conflict.

BR: (JYP) Layout 100%. Final Info. To Env. 10/8/20. Plans complete 3/10/21.

MAT: Soil Survey %AC to Rdwy 01/13/20. Subsurf Invest Con Report to Br 11/30/20.

RAILROAD INFO: No RR Involvement; 11/30/22.

SIR: STIP Traffic data sent to ENV on 1/7/2019.

LEGISLATIVE DISTRICTS: US House (1); AR House (95); AR Senate (1)

Other Federal-Aid & State Jobs

110748 Fish Bayou Str. & Apprs. (S)

Hwy. 147

(Crittenden) (pickering) (0.07 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	60%	100%	75%		5%	60%	35%	NA	
TARGET DATE			Jan 24	Jan 24	Aug 23	Jul 24	Jan 25	SCHEDULED DATE: 04-2025 STIP FFY: 2025			
END DATE	Jul 23	Feb 24	Mar 24	Jul 23							

TYPE WORK: Replace 1 structure w/ R.C. Box Culvert

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0018(66)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.

GENERAL: 930 ADT.

BRIDGE INFO: 01950 (65.56, Br. Repl., NP, Deck 5, Super. 6, Sub. 5, 1935)

ENV: EPD. ARS to SHPO 6/20/23, response 6/26/23. NA consultation letters to tribes 7/12/23. Constraints to Rdwy & ROW 8/22/23. PIF to SHPO 2/21/24, response 3/13/24. T1CE apprvd 3/19/24. NW14, no pcn.

SUR: CSUR 100%. UAV-LiDAR acquired 1/9/23. Feature extraction 90%. Aerial photo flown 3/13/23.

DSUR: U&D 100%. DSUR to Rdwy 7/6/23.

PSUR: PSUR complete under 110557. Files scaled to grid and on EDM under 110748. PSUR to ROW 7/10/23.

RDWY: Floodplain SP req'd. Traffic & Mat req 5/8/23. W.O. to CON 6/19/23. T.O. to CON 6/19/23. Early Coord meeting held 7/13/23. DSUR rec'd 7/6/23. 30% plans rec'd from CON 9/29/23. 60% plans rec'd from CON 12/15/23. RDWY Info to ENV 12/22/23. DDD apprvd 12/27/23. Rev 60% Plans rec'd from CON 1/9/24. ROW & UTIL rqmts to ROW 2/5/24. PFI sched 4/24/24.

ROW: Plans 80% (3 trs), Auth Rec'd 4/15/2024. AUI 7/27/2023.

BR: (SWP) RCBC.

RAILROAD INFO: No RR involvement 2/7/23

LEGISLATIVE DISTRICTS: US House (1); AR House (63); AR Senate (9)

Other Federal-Aid & State Jobs

080615 Petit Jean River Str. & Apprs. (S)

Hwy. 154

(Conway & Yell) (garver) (0.72 mi.) (APHN) (Minor Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	95%	100%	75%	65%	70%	90%	CON	NA	NA
TARGET DATE		Dec 19	Jul 21	Aug 21		Oct 22	Apr 23	SCHEDULED DATE: 04-2026 STIP FFY: 2023			
END DATE		Feb 20	Jul 21	Sep 21	Mar 20						

CRITICAL NOTES: CoE property and AGFC easement involved.

TYPE WORK: Replace 1 bridge.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0075(42)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 520 ADT.

BRIDGE INFO: 03032 (59.58, Br. Repl., P3, Deck 5, Super. 5, Sub. 5, 1956)

ENV: CoE property w/ AGFC easement involved. RTA for 1 property to SHPO 12/27/18; conc recd 1/9/19. Tribal consultation letters sent 2/24/20. Constraints to BR & RDWY 5/14/20. ARPA permit to USACE 5/11/20. ARS addendum to SHPO 10/15/20, response 10/15/20. CRS to SHPO 1/28/21, response 2/9/21. T3CE apprvd 9/15/21. NWP req to USACE 5/4/22, issued 6/1/23.

SUR: Aerial photo flown 2/8/19. CSUR 100%. DSUR to Rdwy 1/3/20. Add'l DSUR req'd 2/27/20 100% to Rdwy 6/19/20. Add'l DSUR req'd 7/26/21 to Rdwy 9/10/21.

PSUR: 6 certs. PSUR to ROW 3/5/20. Add'l PSUR (2 certs) req'd 12/15/21 to ROW 1/12/22. ROW staking req'd 12/20/22 85%.

RDWY: Floodplain SP reqd. Traffic & Mats req 10/11/19. T.O. to CON 11/1/19. DSUR rec'd 1/3/20. Early Coord Meeting held 2/25/20. Add'l Survey req 2/27/20. Des Criteria apprvd 5/1/20. Add'l Survey req 6/19/20. 30% Plans rec'd from CON 6/22/20. Add'l Surv req 6/22/20. 30% Plans rev'd & ret'd to CON 7/2/20. 60% Plans rec'd from CON 8/25/20. ROW & UTIL rqmts to ROW 8/27/20. 60% Plans rev'd & ret'd to CON 9/24/20. RDWY Info to ENV 11/10/20. FI held 12/9/20. Avg Running Speed req 1/4/21. Rev 30% Plans rec'd from CON 7/1/21. Add'l Surv req 7/26/21. Rev 30% Plans rev'd & ret'd to CON 7/27/21. 45% Plans rec'd from CON 7/30/21. Rev RDWY Info to ENV 8/30/21. Add'l DSUR rec'd 9/20/21. Rev 60% Plans rec'd from CON 11/17/21. UTIL rqmts to ROW 11/18/21. Rev 60% rev'd & ret'd to CON 7/29/22. 90% plans rec'd from CON 5/15/23. FFI held 6/12/23. DDD apprvd 6/14/23. 90% plans rev'd & ret'd to CON 6/13/23.

ROW: Fee - Plans 90% (9 trs). Initial Auth Rec'd 10/19/21. 10/10 apprs made & apprvd; 10 Options & 10 paid. AUI 12/3/19, UFI 5/13/20. Plans to 6 utils 12/18/21; 1 utils no involvement, 4/4 est rec'd, 3/3 WO issued, 1 Adj. Comp.

BR: (SWP) Layout 95%. 8/24/20 Advance Apv'l. letter to USCG. 9/2/20 Site falls under USCG jurisdiction, no USCG permit reqd. Rec'd. 90% Plans 5/15/23.

MAT: Soil Survey %AC to Rdwy 10/14/19.

RAILROAD INFO: No RR involvement 1/9/24.

SIR: STIP Traffic data sent to ENV on 1/7/2019.

LEGISLATIVE DISTRICTS: US House (2 & 4); AR House (43 & 54); AR Senate (5)

Other Federal-Aid & State Jobs

080618 Bayou Choate George Str. & Apprs. (S)

Hwy. 154

(Yell) (pe) (0.04 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	95%	100%	75%	100%	50%	100%	100%	NA	
TARGET DATE		Nov 20	Apr 21	Apr 21		May 22	Dec 22	SCHEDULED DATE: 05-2026 STIP FFY: 2023			
END DATE		Jul 20	Apr 21	May 21	Nov 20	Jun 22					

TYPE WORK: Replace 1 structure with R.C. Box Culvert.
WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.
FAP NUMBER: NHPP-0075(47)
BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.
GENERAL: 510 ADT.
BRIDGE INFO: 03996 (59.86, Br. Repl., P3, Deck 6, Super. 6, Sub. 7, 1966)
ENV: EPD. Constraints to BR, RDWY, SUR 1/25/19. Tribal consultation letters sent 1/7/21. ARS to SHPO 4/1/21. T3-CE apprvd 5/20/21. NW14, no pcn.
SUR: CSUR 100%. DSUR to Rdwy 7/28/20.
PSUR: Existing ROW to ROW 11/17/20.
RDWY: Floodplain SP req'd. Traffic & MAT req 10/11/19. DSUR rec'd 7/28/20. Early Coord Meeting held 1/13/21. Prelim Layouts to ROW & ENV 2/12/21. Hyd Anal complete to BR 3/5/21. Des Criteria apprvd 3/15/21. RDWY Info to ENV 4/30/21. ROW & UTIL reqmts to ROW 4/30/21. FI held 5/27/21. Loc & Des Doc apprvd 5/24/21. LRFD req to BR 2/25/22. RUC req 9/30/22. RUC req 9/30/22. Plans cert. by HYD 2/22/23. Plans to Est 7/3/23. FFI held 7/26/23.
ROW: C.O Plans 90% (2 trs). Rec'd initial auth 10/28/21. 2 options & 2 paid. AUI 10/1/20, UFI 5/25/21; Plans to 3 utils 8/13/21; 3/3 est rec'd, 3/3 WO issued, 2/3 adj complete. C.O. filed 6/15/22.
BR: (CMW) 1 RC Box Culvert. RCBC Plans complete 6/23/23.
MAT: Soil Survey %AC to Rdwy 10/14/19.
RAILROAD INFO: No RR involvement 1/9/24.
SIR: STIP Traffic data sent to ENV on 1/7/2019.
LEGISLATIVE DISTRICTS: US House (4); AR House (52); AR Senate (5)

080684 Chickalah Creek Str. & Apprs. (S)

Hwy. 154

(Yell) (craft-tull) (Non-APHN) (Major Collector) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%		5%				0%	35%	NA	
TARGET DATE		Feb 24	Jul 24	Jul 24	Apr 24	Mar 25	Nov 25	STIP FFY: 2025			
END DATE		Mar 24									

TYPE WORK: Replace 1 structure
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0075(58)
BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.
GENERAL: 440 ADT.
BRIDGE INFO: 05173 (66.12, Br. Repl., NP, SD, Deck 4, Super. 4, Sub. 6, 1969)
ENV: NA consultation letter to Tribes 2/9/24.
SUR: CSUR 100%. UAV-LiDAR acquired 4/3/23. Feature extraction 100%. Plan mapping 100%.
DSUR: U&D 100%. DSUR to Rdwy 3/11/24.
RDWY: Floodplain SP req'd. Traffic & Mat req 5/8/23.
MAT: Soil Survey %AC & RV to Rdwy 7-10-23
RAILROAD INFO: No RR involvement 1/9/24.
LEGISLATIVE DISTRICTS: US House (4); AR House (52); AR Senate (5)

Other Federal-Aid & State Jobs

101126 Whiteman Creek Str. & Apprs. (S)

Hwy. 158

(Craighead) (HDR) (0.43 mi.) (APHN) (Urban Minor Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	100%	100%	75%	85%	40%	100%	100%	NA	
TARGET DATE		May 21	Nov 21	Feb 22	Sep 21	May 24	Oct 24	SCHEDULED DATE: 07-2024 STIP FFY: 2023			
END DATE		May 21	Dec 21	Feb 22	May 21						

TYPE WORK: Replace 1 bridge.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 1,200 ADT.

BRIDGE INFO: M4060 (37.39, Br. Repl., P0, SD, Deck 5, Super. 5, Sub. 4, 1980)

ENV: EPD. Tribal consultation letters sent 9/1/21. Env constraints apprvd 9/15/21. PIF to SHPO 12/20/21, response 1/6/22. T1CE apprvd 2/14/22.

SUR: 10x106-M4060. CSUR 100%. Aerial photo 1/6/20. DSUR to Rdwy 5/19/21.

PSUR: 6 certs. PSUR to ROW 5/18/21. 1 rev cert, 1 add'l cert reqd 7/28/22 to ROW 11/22/22. Tract 3x staking req'd 10/5/23 to ROW 11/3/23.

RDWY: Floodplain SP reqd. Traffic & Mats req 5/17/21. DSUR rec'd 5/19/21. NTP to CON 9/7/21. Add'l Survey req 9/9/21.

T.O. to CON 9/14/21. 30% Plans rec'd from CON 9/17/21. Early Coord Meeting held 9/22/21. Des Criteria apprvd 10/14/21. 30% Plans rev'd & ret'd to CON 10/19/21. 60% Plans rec'd from CON 10/29/21. FI held 11/4/21. ROW & UTIL rqmts to ROW 12/6/21. RDWY Info to ENV 12/8/21. 90% Plans rec'd from CON 7/31/23. FFI held 8/25/23. 90% Plans rev'd & ret'd to CON 9/15/23. Final plans rec'd from CON 10/20/23.

ROW: Fee -Plans 90% (6 trs). Initial Auth Rec'd 8/9/22. 6/6 apprs made;6/6 apprvd; 6 Options & 4 paid. 1/1 PPO Relos moved. AUI 9/21/21, UFI 2/1/22; Plans to 4 utils 3/18/22; 4/4 Est Rec'd, 1 Auth, 1 util no adjustments, 1/3 WO issued.

BR: (JYP) Layout 100%. Rec'd. 90% Plans 7/31/23. Ret'd. comments 90% Plans 8/10/23. Rec'd. Final Plans 10/20/23.

MAT: Soil Survey %AC to Rdwy 8/24/2021. Subsurf Invest to BR 11/22/22.

RAILROAD INFO: No RR involvement 12/8/23

LEGISLATIVE DISTRICTS: US House (1); AR House (36); AR Senate (19)

Other Federal-Aid & State Jobs

020782 Canal No. 19 Str. & Apprs. (S)

Hwy. 159

(Desha) (nsi) (0.25 mi.) (Non-APHN) (Minor Collector) /BR-OFF/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	65%	100%	75%	55%	5%	50%	35%	NA	
TARGET DATE		Feb 22	Aug 22	Aug 22	Mar 22	Aug 23	Oct 23	SCHEDULED DATE: 07-2026 STIP FFY: 2024			
END DATE		Mar 22	Nov 22	Aug 22	Mar 22						

TYPE WORK: Replace 1 bridge.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPB-0021(53)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 510 ADT.

BRIDGE INFO: M4055 (62.83, Br. Repl., NP, Deck 7, Super. 6, Sub. 5, 1980)

ENV: EPD. Tribal consultation letters sent 8/17/21. Env constraints to BR & Rdwy 10/13/21. CRS to SHPO 8/10/22, response 8/15/22. T3CE apprvd 8/17/22. NW14, no pcn.

SUR: CSUR 100%. UAV-LiDAR acquired 1/3/22. Mapping 100%. Aerial photo flown 1/24/22. U&D 100%.

DSUR: DSUR to Rdwy 3/10/22.

PSUR: PSUR to ROW 3/15/22.

RDWY: Floodplain SP req'd. Traffic & MAT req 5/17/21. TO to CON 2/10/22. DSUR rec'd 3/10/22. DDD apprvd 4/26/22.

30% plans rec'd from CON 7/18/22. Early coord meeting held 7/27/22. 30% plans rev'd & ret'd to CON 8/9/22. 60% plans rec'd from CON 10/14/22. ROW & Util reqmts to ROW 11/1/22. Rdwy Info to Env 11/9/22. 60% plans rev'd & ret'd to CON 2/7/23. Rev ROW reqmts to ROW 2/17/23. FI held 3/14/23.

ROW: Plans 90% (3 trs.). Initial Auth Rec'd 5/9/23. 3/3 apprs made & apprvd. 2 options & 2 paid. AUI 9/28/21, UFI 11/22/22; 4/4 Est., 1 Auth, 1 utils no involvement, 1 no adjustment, 1/2 wo's issued

BR: (CMW) Layout 95%.

MAT: Soil Survey %AC to Rdwy 8/24/2021.

RAILROAD INFO: No RR involvement 11/21/22.

LEGISLATIVE DISTRICTS: US House (1); AR House (62); AR Senate (8)

Other Federal-Aid & State Jobs

061676 Colonel Maynard Rd. – I-440 (NLR) (S)

Hwy. 165

(Pulaski) (m. baker) (3.14 mi.) (NHS) (Urban Principal Arterial) /CAP-2/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	10%	10%	75%			NA	TBD		
TARGET DATE		Jul 23	Jan 24	Jul 24	Aug 23	Jul 25	Jul 26	SCHEDULED DATE: 08-2026 STIP FFY: 2026			
END DATE		Jul 23			Sep 23						

TYPE WORK: Widen to 4 lanes w/ appropriate median; Roundabout at Hwys. 165/391 inters.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: ACNHPP-9315(63)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 5/6/22.

GENERAL: 7,400-16,000 ADT.

ENV: Env constraints to Rdwy & ROW 5/15/23. NA consultation letter to Tribes 9/6/23.

SUR: CSUR 100%. Aerial LiDAR acquired 10/18/22, 10/28/22. Aerial photo acquired 10/9/22. Feature extraction 100%.

Mapping 100%.

DSUR: 56 certs. NTP to Con 1/19/23. U&D 100%. DSUR to Rdwy 7/11/23. Add'l DSUR req'd 4/15/24.

PSUR: NTP to Con 3/28/23. PSUR to ROW 9/1/23.

RDWY: No Floodplain SP req'd. Traf and Mat 7/10/23. Traffic data to Rdwy 12/27/23. T.O. to CON 1/29/24. Turning Movements req'd 2/2/24. DDD appr'd 2/15/24. Turning Movements rec'd 2/20/24. NTP to CON 2/23/24. MAT rec'd 3/12/24. Early Coord Meeting held 4/18/24.

RAILROAD INFO: Possible RR Involvement depending on scope, AKMD & UP. RR runs parallel from Hwy. 165 & is approx 60' north of Hwy 165. UP owns track conf. 10/24/23. If in RR ROW will req PE, SP & C&M w/ both RRs 4/11/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (66); AR Senate (12)

Other Federal-Aid & State Jobs

070424 Hwy. 82B – Hwy. 167 (El Dorado) (S)

Hwy. 167B

(Union) (garver) (3.79 mi.) (NHS) (Urban Principal Arterial) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	65%	100%	75%	15%	20%	NA	NA	65%	NA
TARGET DATE		Jun 19	Jun 20	Mar 21		Jul 25	Jul 26	SCHEDULED DATE: 07-2026 STIP FFY: 2024			
END DATE		Jul 19	Sep 20	Jan 21	Aug 19						

TYPE WORK: ADA and drainage improvements. Pavement type: Asphalt.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-9130(13)

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 9/17/15. Project renamed on 9/18/18.

GENERAL: 9,400-17,000 ADT. Broken out of project 070367 - IOM 1/5/16.

ENV: Constraints to BR, RDW, & SUR 3/14/19. ARS to SHPO 5/16/19; response 6/5/19. Tribal consultation letters sent 12/3/20. PIF to SHPO 12/15/20. t3-CE apprvd 1/19/21.

LP: Agreement signed by City rec'd 10/31/18. Agreement for all work on Hwy. 82B & Hwy. 167B executed 11/14/18.

SUR: Aerial photo flown 1/20/19. Add'l DSUR (water/sewer locates) to ROW 4/14/22.

PSUR: Add'l Existing ROW by Garver archived on EDM 6/18/21. PSUR to ROW 3/29/22.

RDWY: No Floodplain SP req'd. T.O. to CON 2/13/19. Kick-Off Meeting held 6/27/19. Early Coord Meeting held 2/25/20.

30% Plans rec'd from CON 3/6/20. 30% Plans rev'd & ret'd to CON 4/1/20. 60% Plans rec'd from CON 6/17/20. FI sched 7/27/23. 60% Plans rev'd & ret'd to CON 8/6/20. ROW & UTIL reqmts to ROW for portions of Hwy 167B not affected by 070367 7/17/20. Rev 60% Plans rec'd from CON 9/8/20. ROW & UTIL reqmts to ROW 9/16/20. RDWY Info to ENV 11/10/20. Rev 60% Plans rev'd & ret'd to CON 11/3/20. Rev ROW & UTIL reqmts to ROW 12/8/20. Loc & Des Doc apprvd 1/29/21. PFI held 7/27/23.

ROW: Plans by Garver 80% (154 Trs). Initial Auth Rec'd 3/9/23. AUI 6/25/19, UFI 2/28/20; Plans to 10 utils 10/14/20; 1/10 est rec'd.

RAILROAD INFO: No RR involvement; UPRR track approx 200ft away parallel to tracks 2/16/24

LEGISLATIVE DISTRICTS: US House (4); AR House (97); AR Senate (2)

Other Federal-Aid & State Jobs

101127 Hwy. 168 Strs. & Apprs. (S)

Hwy. 168

(Greene) (garver) (0.55 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	65%	90%	75%	100%	15%	60%	35%	NA	
TARGET DATE		Feb 22	Jul 22	Oct 22	Mar 22	May 23	Nov 23	SCHEDULED DATE: 01-2026 STIP FFY: 2024			
END DATE		Jan 22	Aug 22	Oct 22	Feb 22	Nov 23					

TYPE WORK: Replace 1 bridge & 1 structure with R.C. box Culvert

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0028(63)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21. Project renamed on 12/16/21.

GENERAL: 620 ADT.

BRIDGE INFO: M2199 (42.40, Br. Repl., NP, SD, Deck 7, Super. 7, Sub. 4, Hist., 1941); M3206 (37.29, Br. Repl., P0, SD, Deck 5, Super. 5, Sub. 4, 1968)

ENV: Tribal consultation letters sent 6/18/21. Env constraints to RdwY 12/10/21. ARS to SHPO 4/8/22, response 4/11/22. Marketing exempt req to SHPO 4/19/22, response 4/25/22. SHPO response to MOA 6/1/22, MOA to FHWA 6/15/22. Osage response to MOA 6/23/22. PIF to SHPO 8/18/22, response 8/23/22. T3CE apprvd 10/12/22.

SUR: Aerial photo 5/13/21. NTP to Con 8/20/21. CSUR 100%. DSUR to RdwY 1/24/22.

PSUR: Existing ROW to ROW 2/23/22. ROW staking req'd 5/19/23 to ROW 6/20/23.

RDWY: No Floodplain SP req'd. Traffic & MAT req 5/17/21. DSUR rec'd 1/24/22. TO to CON 3/9/22. Early Coord Meeting sched 4/13/22. Early Coord Meeting held 4/13/22. 30% plans rec'd from CON 6/17/22. 30% plans rev'd & ret'd to CON 7/8/22. 60% plans rec'd from CON 7/29/22. FI req'd 8/11/22. RdwY Info to Env 8/10/22. ROW & Util rq'ments to ROW 8/31/22. DDD appr'd 9/1/22. Loc & Des doc appr'd. 11/1/22. 60% plans rev'd and ret'd to CON 1/13/23.

ROW: C.O. Plans 90% (9 trs). Rec'd Initial Auth 10/24/22. 9/9 apprs made & apprvd; 9 Options & 9 Paid. Est. 1 PPO Relo. AUI 4/8/22, UFI 12/14/22, Plans to 3 utils 10/16/23. C.O. filed 11/22/23.

BR: (SWP) Layout 80%.

MAT: Soil Survey %AC to RdwY 8/24/21.

RAILROAD INFO: No RR involvement 11/22/22.

LEGISLATIVE DISTRICTS: US House (1); AR House (30); AR Senate (21)

Other Federal-Aid & State Jobs

040909 West Fork White River Str. & Apprs. (West Fork) (S)

Hwy. 170

(Washington) (burns-mcd) (APHN) (Major Collector) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	15%	20%	75%			5%		NA	
TARGET DATE		Sep 23	Apr 24	Jul 24		Apr 25	Jan 26	SCHEDULED DATE: 04-2026 STIP FFY: 2026			
END DATE		Jul 23			Oct 23						

TYPE WORK: Replace 1 structure; shared-use path

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0072(82)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.

GENERAL: 4,200 ADT.

BRIDGE INFO: 03987 (58.34, Br. Repl., NP, SD, Deck 4, Super. 4, Sub. 5, 1966)

ENV: NA consultation letters to Tribes. 3/17/23. 2023 Bat Survey Results: NO UPDATES. ARS to SHPO 9/8/23, response 9/28/23. Env constraints to Rdwy 10/12/23.

LP: Department will include a shared-use path on the br. City will take ownership of Hwy. 170 between I-49 & Hwy. 71. Resolution executed 8/9/22. Agreement to City 7/13/23. MO 2023-019 passed 2/22/23. Agreement executed 8/24/23.

SUR: CSUR 100%. Aerial photo flown 2/16/23. UAV-LiDAR acquired 2/15/23. Feature extraction 100%. Mapping 100%.

DSUR: U&D 100%. DSUR to Rdwy 7/12/23.

PSUR: 26 certs. PSUR to ROW 10/31/23. Add'l PSUR (2 certs) req'd 4/12/24 IP.

RDWY: Floodplain SP req'd. Traffic, TMs & Mat req 5/9/23. DSUR rec'd 7/12/23. Early Coord Meeting held 8/22/23. TO to CON 12/29/23. Add'l DSUR req 4/12/24.

BR: (SWP)

RAILROAD INFO: No RR involvement 1/8/24

LEGISLATIVE DISTRICTS: US House (3); AR House (23); AR Senate (29)

Other Federal-Aid & State Jobs

040683 Hwy. 62 – Clyde Carnes Rd. (Hwy. 170) (Farmington) (S)

Hwy. 170

(Washington) (garver) (1.99 mi.) (Non-APHN) (Urban Major Collector) /STBGP/Attrib/HIP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA		100%	100%		85%	40%	100%	TBD	100%	NA
TARGET DATE								SCHEDULED DATE: 2024 STIP FFY: 2021			
END DATE			Oct 17								

TYPE WORK: Widening to three lanes with sidewalks. Pavement type: Asphalt.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPF-STPU-9141(1)

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 2/10/15. Project renamed on 10/15/18 & 6/5/20.

GENERAL: 950 ADT.

ENV: < 1 acre clearing; no bat restrictions. Tribal consultation sent 3/17/16. SHPO req CR report. SHPO req MOA for mitigation of 3 str 6/1/16. Marketing letter for culverts sent 3/8/17. PI held by City 7/11/17 in Farmington. 1st draft CE rec'd 9/1/17; holding for completion of MOA. MOA appr'd 10/20/17. T3 CE to FHWA 10/6/17; appr'd 10/20/17. NW14 to USACE 7/5/19; r'cvd 9/10/19, reissued 4/26/22.

LP: City's CON to handle des, ENV & CENG. City to handle ROW, UTIL & advertising & awarding bid. City to contribute \$4M towards construction. PE deposit rec'd 4/29/15. Agreement w/City signed 1/28/15. City rec'd \$1.4M in 2018 STBGP-A funds for ROW/utills.

RDWY: Floodplain SP req'd. Kick Off Meeting held 2/4/16. Des Criteria appr'd 2/23/16. 30% Plans rec'd from City's Con 8/1/16. 30% Plans rev'd & ret'd to CON 11/29/16. Rev Design Criteria appr'd 1/13/17. 50% Plans rec'd from City's CON 5/1/17. 50% Plans rev'd & ret'd to CON 5/23/17. 90% Plans rec'd from City's Con 8/31/17. 90% Plans rev'd & ret'd to CON 9/14/17. Loc & Des Doc appr'd 10/23/17. Interim Cost Est to PM 8/16/19. Final Plans rec'd from City's Con 12/23/20. Final Plans rev'd & ret'd to City's Con 1/22/21. Rev Final Plans rec'd from City's Con 2/3/21.

ROW: By City. Plans 90% (64 trs). Auth Rec'd 9/18/18. 64/64 apprs made & appr'd. 60 options & 41 paid & 2 Condemned - Poss. date 3/20/20. City held UFI x/x/19. Plans to 7 utills x/x/19; 6/6 utills est rec'd, 1 Util in HWY Contract, 1 Auth, 6/6 WO issued, 5/6 utills adj complete.

BR: (SWP) Box Culvert plans complete 2/3/21.

PLAN: City to handle all phases of project.

RAILROAD INFO: No RR involvement 1/5/24.

LEGISLATIVE DISTRICTS: US House (3); AR House (22); AR Senate (35)

Other Federal-Aid & State Jobs

061747 Hwy. 176 – Hwy. 67 (Sherwood) (S)

Hwy. 176Y

(Pulaski) (halff) (0.4 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%	100%	35%	20%	75%	5%	10%	NA	100%		
TARGET DATE	Jan 22	Dec 21	Mar 24	Jun 24	Jan 22	Jun 25	Jun 26	SCHEDULED DATE: 07-2026 STIP FFY: 2024			
END DATE	Jul 22	Jan 22			Jan 22						

TYPE WORK: Minor Widening.

WORK ZONE POLICY: Significant.

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 14,000 ADT.

ENV: NA consultation letters to tribes 5/12/22. ARS to SHPO 7/10/23, response 8/3/23.

LP: City to provide \$2M for const. Upon completion of project, City will take ownership of Hwy. 176Y between Hwy. 176 & Hwy. 67. City Resolution passed 1/27/23. City resolution executed 2/27/23. Agreement executed 9/21/23.

SUR: Aerial photo 9/29/20. Restricted airspace. CSUR 100%. UAV LiDAR acquired 7/23/21. LiDAR feature extraction 100%. Photogrammetry 100%. DSUR to Rdwy 1/14/22. Add'l DSUR req'd 2/22/22 to Rdwy 3/29/22.

PSUR: 32 certs. Add'l PSUR (16 certs) req'd 8/29/23 to ROW 11/21/23.

RDWY: Floodplain SP req'd. Traf and mat req 5/17/21. DSUR rec'd 1/14/22. T.O. to CON 2/10/22. Add'l DSUR req 2/22/22. TM req 8/10/22. Scope rec'd 7/22/22. 30% plans rec'd from CON 4/7/23. 30% Plans rev'd & ret'd to CON 4/25/23. Rev 30% plans rec'd from CON 7/10/23. Rev 30% plans rev'd & ret'd to CON 7/11/23 12/6/23, & 2/13/24. Add'l Survey req 2/21/24.

ROW: Plans by Half 30% (29+/- trs) -, AUI/UF1 3/1/22.

MAT: Soil Survey %AC to Rdwy 8/24/2021.

PLAN: Scoping study completed, scoping memo issued 7/22/22.

RAILROAD INFO: No RR involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (2); AR House (67); AR Senate (13)

Other Federal-Aid & State Jobs

110716 Hwys. 185 & 318 Strs. & Apprs. (S)

Hwys. 185 & 318

(Phillips) (horner-shifrin) (Non-APHN) (Urban Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	95%	100%	75%	100%	20%	100%	100%	NA	NA
TARGET DATE		Aug 20	Jun 21	Jul 21	Sep 20	Oct 22	Mar 24	SCHEDULED DATE: 05-2025 STIP FFY: 2023			
END DATE		Sep 20	Aug 21	Jan 21	Oct 20	Jan 23					

CRITICAL NOTES: Small utility conflict.

TYPE WORK: Replace 1 bridge and 2 bridges with R.C. Box Culverts.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0054(27)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 100-480 ADT.

BRIDGE INFO: M3630 (35.31, Br. Repl., P0, Deck 7, Super. 5, Sub. 5, 1974); M3806 (32.86, Br. Repl., P0, SD, Deck 4, Super. 7, Sub. 5, 1974); M3814 (19.06, Br. Repl., P0, Deck 6, Super. 6, Sub. 5, 1975)

ENV: EPD. Constraints to BR, RDWY & SUR 2/21/19. Tribal consultation letters sent 5/7/19. ARS response from SHPO 5/14/19. PIF to SHPO 1/12/21, response 1/19/21. T3-CE apprvd 1/19/21.

SUR: Aerial photo flown 3/19/19. CSUR 100%. DSUR to Rdwy 9/30/20.

DSUR: NTP to Con 6/30/20.

PSUR: Existing ROW to ROW 10/28/20. ROW staking req'd 7/8/22 to ROW 8/3/22.

RDWY: Floodplain SP req'd. Traffic & MAT req 1/16/20. T.O. to CON 3/11/20. Des Criteria apprvd 6/5/20. DSUR rec'd 9/30/20. 30% Plans rec'd from CON 12/28/20. Loc & Des Doc apprvd 1/21/21. 30% Plans rev'd & ret'd to CON 2/19/21. 60% Plans rec'd from CON 6/11/21. RDWY Info to ENV 6/15/21. 60% Plans rev'd & ret'd to CON 6/29/21. FI held 6/30/21. Rev 60% Plans rec'd from CON 7/12/21. ROW & UTIL reqm'ts to ROW 8/25/21. Rev 60% Plans rev'd & ret'd to CON 8/25/21. RUC req 6/7/22. 90% Plans rec'd from CON 7/22/22. Plans to EST 7/25/22. FFI held 7/25/22. 90% Plans rev'd & ret'd to CON 1/9/23. Plans cert by CON 1/19/23.

ROW: C.O. Plans to 90% (10 trs). Initial Auth Rec'd 5/19/22. 9 options & 9 paid, 1 condemned. Plans to 4 utils 9/16/21. Plans to 2 add'l utils 4/22/22; 5/6 est rec'd, 2 utils no adjustment, 1 Auth, 1/6 WO issued. C.O. filed 1/9/23.

BR: (TMG) 3 RCBC. Rec'd. 90% plans 7/22/22. Ret'd. 90% comments 8/18/22. Rec'd. final plans 1/20/23.

MAT: Soil Survey %AC to RDWY 01/24/20.

RAILROAD INFO: No RR involvement 11/7/22.

SIR: STIP Traffic data sent to ENV on 1/7/2019

LEGISLATIVE DISTRICTS: US House (1); AR House (62); AR Senate (9)

Other Federal-Aid & State Jobs

040780 Cedar Creek Strs. & Apprs. (Altus) (S)

Hwy. 186

(Franklin) (neel-schaffer) (0.44 mi.) (Non-APHN) (Minor Collector) /BR-OFF/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	100%	100%	75%	100%	50%	100%	100%	NA	NA
TARGET DATE		Feb 20	Aug 20	Aug 20		Jul 23	Mar 24	SCHEDULED DATE: 05-2026 STIP FFY: 2023			
END DATE		Apr 20	Sep 20	Sep 20	May 20	Aug 23					

CRITICAL NOTES: Pup Season Clearing Restriction; Tree clearing prohibited May 1 – July 31

TYPE WORK: Replace 2 structures with R.C. Box Culverts.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPB-0024(37)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 500 ADT.

BRIDGE INFO: M2254 (55.81, Br. Repl., P3, Deck 6, Super. 6, Sub. 6, 1950); M2255 (52.19, Br. Repl., P2, Deck 6, Super. 6, Sub. 6, 1950)

ENV: EPD. Constraints to BR, RDWY & SUR 2/28/19. ARS to SHPO 1/30/20, response 1/30/20. CRS to SHPO 8/24/20, response 8/31/20. T3-CE apprvd 9/2/20. NW14, no pcn.

SUR: Aerial photo flown 3/21/19. CSUR 100%.

DSUR: DSUR to Rdwy 3/27/20.

PSUR: 6 certs. PSUR to ROW 5/4/20. 4 add'l certs req 7/7/20 to ROW 8/24/20. ROW staking reqd 8/10/21 to ROW 9/3/21.

RDWY: No Floodplain SP req'd. Traffic & MAT req 6/28/19. Des Criteria apprvd 10/18/19. DSUR rec'd 4/1/20. T.O. to CON 4/30/20. Early Coord Meeting held 5/27/20. 30% Plans rec'd from CON 6/2/20. 30% Plans rev'd & ret'd to CON 6/17/20. 60% Plans rec'd from CON 7/23/20. 60% Plans rev'd & ret'd to CON 8/7/20. RDWY Info to ENV 8/20/20. Rev 60% Plans rec'd from CON 9/10/20. ROW & UTIL reqmts to ROW 9/16/20. Rev 60% Plans rev'd & ret'd to CON 9/30/20. FI held 9/30/20. 90% Plans rec'd from CON 11/4/20. FFI held 12/7/20. Plans to EST 11/9/20. 90% Plans rev'd & ret'd to CON 12/2/20. Rev 90% Plans rec'd from CON 2/10/21. Final Plans rec'd from CON 8/2/21. Rev finals rec'd from CON 6/30/23. Rev finals rev'd & ret'd to CON 7/21/23.

ROW: Plans 90% (7 trs). Auth Rec'd 6/9/21. 7/7 apprs made & apprvd; 2 options; 2 paid & 5 Condemned - Poss. date 8/24/23. AUI 1/30/20, UFI 08/11/20; Plans to 7 utils 11/2/20; 7/7 est rec'd, 2 utils no adjustment, 2 utils no involvement, 2/3 WO issued.

BR: (CMW) Rec'd. 90% plans 11/4/20 & 2/10/21. Ret'd comments 90% plans 1/7/21 & 2/12/21. Rec'd. final plans 8/2/21.

MAT: Soil Survey to Rdwy 7/8/19.

RAILROAD INFO: No RR involvement 1/5/24.

SIR: STIP Traffic data sent to ENV on 1/7/2019

LEGISLATIVE DISTRICTS: US House (4); AR House (26); AR Senate (26)

Other Federal-Aid & State Jobs

020628 I-530 – Hwy. 79B (Franklin St. & 6th Ave.) (Pine Bluff) (S) Hwy. 190

(Jefferson) (art) (2.08 mi.) (Non-APHN) (Urban Major Collector) /STBGP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%	100%	100%	100%	75%	95%	25%	NA	100%	NA	TBD
TARGET DATE		Mar 18	Sep 18	Apr 19		May 24	Feb 25	SCHEDULED DATE: 01-2025 STIP FFY: 2023			
END DATE		Mar 18	Apr 19	Aug 19	Apr 18						

TYPE WORK: Widen lanes to 11' & 6' shoulders (N-S portion); 30' face to face - curb & gutter & sidewalks (E-W portion).

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPLC-9345(42)

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/4/16. Project renamed on 12/20/22.

GENERAL: 800-2,400 ADT.

ENV: Tribal consultation sent 11/7/17. RTA for 28 properties to SHPO 4/19/18; 1 str eligible 4/20/18. Constraints to RDWY 6/29/18. PI held for 020588 & 020628 on 4/30/19 at Coleman Intermediate School (Cafeteria), 4600 W 13th Ave in Pine Bluff. PIF to SHPO 1/31/19; conc recd 1/31/19. T3-CE apprvd. 8/13/19. Reeval apprvd 12/18/19. NW14, no pcn. 2023 Bat Survey Results: No T&E species

LP: City to take ownership of Hwy. 190 between I-530 & Hwy. 65 upon completion of 020588 & 020628. Resolution executed 1/19/16. Agreement w/ City executed 4/14/17. Agreement returned 4/25/17.

SUR: Aerial photo flown 1/24/17. NTP to CON 5/23/17. Photogrammetry 100%.

DSUR: CSUR 100%. U&D 100%. DSUR to Rdwy 3/2/18.

PSUR: 167 certs. PSUR to ROW 4/6/18. Rev. PSUR to ROW 9/26/19. ROW staking req'd 2/3/21 to ROW 3/30/21. ROW re-stake (trs 27, 106, 108 & 145) req'd 6/7/21 to ROW 6/28/21.

RDWY: Floodplain SP req'd. DSUR rec'd 3/2/18. Prelim Prints to ROW & ENV 5/8/18. Traffic, TMs, FWD & Soil Survey req'd 5/8/18. Des Criteria apprvd 1/18/19. ROW reqmts to ROW 4/2/19. RDWY Info to ENV 5/2/19. Loc & Des Doc apprvd 8/13/19. UTIL reqmts to ROW 8/16/19. T.O. for BR to CON 8/26/19. FI held 9/18/19. Rev RDWY Info to ENV 9/27/19 & 12/13/19. Rev ROW & UTIL reqmts to ROW 7/9/20. RUC req'd 12/21/20. FFI req'd 12/7/22. Plans to Est 12/7/22. FFI held 12/14/22. Hyd Cert req'd 1/3/23. Plans cert by HYD 1/5/23.

ROW: ROW Plans By Garver 90% (144 trs). Auth Rec'd 7/2/20. 146/146 apprs made, 146/146 apprs apprvd. 115 options, 113 Paid, 31 Condemned - Poss. 11/27/23 & 3 to be Condemned. 3/3 PPO relos moved. AUI 11/30/17, UFI 7/3/18; Plans to 5 utils; Plans to 1 util, 6/6 Utils est rec'd, 1/6 WO.

MAT: Soil Survey to Rdwy 7/27/18.

PLAN: Planning study complete (2014).

RAILROAD INFO: No RR involvement 12/22/23

SIR: TMs sent to RDWY 10/10/2018. Traffic data sent to RDWY 5/8/2018. FWD to RDWY 1/17/19.

LEGISLATIVE DISTRICTS: US House (4); AR House (65); AR Senate (8)

Other Federal-Aid & State Jobs

110720 Hwy. 70 – I-40 (West Memphis) (S)

Hwy. 191

(Crittenden) (art) (1.35 mi.) (APHN) (Urban Minor Arterial) /STBGP/CMAQ-FLEX/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	75%	100%	75%	NA	NA	100%	100%	90%	
TARGET DATE		Dec 19	Jun 20	Aug 20				SCHEDULED DATE: 09-2024 STIP FFY: 2023			
END DATE		Dec 19	Jun 20	Sep 20	Jan 20						

TYPE WORK: Pavement preservation from Hwy. 70 to I-40

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

FAP NUMBER: STPF-9448(49)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18. Project renamed on 12/21/23.

GENERAL: 6,500-7,900 ADT. IOM 1/25/19 Funding & work from Job 110659 was combined into this job. IOM 12/21/23 Widening removed from this project & added to Job 110651.

ENV: PI held Thursday April 16, 2020 4-7pm @ 7th Street Church of Christ 899 North 7th Street, West Memphis; postponed. VPI WebEx event held 7/20/20 5:30-6:30 @ www.ardot.gov PIF to SHPO 7/20/20, response 7/27/20. T3 CE apprvd 9/2/20.

LP: City to assume ownership of Hwy. 191 between Hwy. 77 & the northern frontage road ramp for I40/55. Partnering agreement w/ City executed 8/9/18. Copy of agreement returned to City 9/26/18.

SUR: Aerial photo flown 3/19/19. Picks available. CSUR 80%. UAS Photo 10/1/19. Feature Extraction 100%.

DSUR: DSUR to Rdwy 12/11/19.

PSUR: 3 certs. PSUR to ROW 01/14/20. ROW staking req'd 7/8/22 to ROW 8/4/22.

RDWY: Floodplain SP reqd. Traffic & Soil Survey req 7/1/19. DSUR rec'd 12/11/19. Early Coord Meeting held 1/7/19.

Prelim Layouts to ROW & ENV 1/24/20. TMs req 1/24/20. ROW & UTIL rqmts to ROW 6/30/20. RDWY Info to ENV 7/1/20. Loc & Des Doc apprvd 9/2/20. Ped & Traffic Counts req 2/23/21. RAB Lighting & Signing req to Maint 4/21/21. RUC req 4/26/21. Rev UTIL rqmts to ROW 5/12/21. Des Criteria apprvd 5/12/21.

ROW: Plans 90% (2 trs). Auth Rec'd 4/29/21. 2/2 apprs made apprvd. 0 options, AUI 12/3/19. UFI 1/29/20. Plans to 9 utils, 5/14/21, West Memphis split to Water and Sewer added a utility; 3 utils no adjustment, 4/10 est rec'd.

BR: (JYP) Plans 100% 6/2/21.

MAT: Soil Survey to Rdwy 4/2/2020.

RAILROAD INFO: No RR involvement 11/15/22

SIR: TMs sent to RDWY 2/17/20.

LEGISLATIVE DISTRICTS: US House (1); AR House (35 & 63); AR Senate (9)

Other Federal-Aid & State Jobs

061608 Hwy. 192 Strs. & Apprs. (Garland Co.) (S)

Hwy. 192

(Garland) (pe) (0.43 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	50%	100%	75%	45%	25%	85%	100%	NA	
TARGET DATE		Apr 19	Jun 21	Apr 22		Oct 22	Apr 23	SCHEDULED DATE: 04-2026 STIP FFY: 2023			
END DATE		Apr 19	Dec 21	Jun 22	Apr 19						

CRITICAL NOTES: Federal Land Transfer.

TYPE WORK: Replace 2 bridges.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18. Project renamed on 4/4/22.

GENERAL: 2,300 ADT.

BRIDGE INFO: 13214 (56.08, Br. Repl., NP, Deck 5, Super. 5, Sub. 5, 1945); 20072 (66.00, Br. Repl., NP, Deck 6, Super. 6, Sub. 5, 1945)

ENV: Ouachita National Forest involvement. Tribal Consultation letters sent 5/7/19. ARS to SHPO 5/3/19; 2 str. 0 eligible. SHPO response rcvd. 5/9/19. ARPA permit to Heritage Program 5/23/19. Env Constraints to RDWY 8/22/19. Cooperating Agency Letter to USFS 11/1/19. PIF to SHPO 4/14/20, response 4/15/20, addendum to SHPO 6/15/22, response 6/24/22. T3CE apprvd 6/30/22. NW14, no pcn. 2022 Bat Survey Results: Tricolored Bat (PESU) captured.

SUR: CSUR 100%. Aerial photo flown 3/20/15. NTP to CON 12/21/18. DSUR 100% to Rdwy 4/10/19.

PSUR: Exist. ROW to ROW 4/26/19. Add'l PSUR (land ties) to ROW 4/11/23.

RDWY: Floodplain SP req'd. DSUR rec'd 4/10/19. Early Coord Meeting held 4/24/19. Prelim Layouts to ROW & ENV 7/23/19. Traf & Mat req 7/23/19. Hyd Anal complete to BR 8/8/19. Des Criteria apprvd 11/22/19. ROW & UTIL reqmts to ROW 1/30/20. RDWY Info to ENV 3/5/20. Rev Design Criteria apprvd 1/29/20 & 12/1/20. Br ends rec'd 12/9/20. Rev ROW & UTIL reqmts to ROW 12/21/21. Rev RDWY Info to ENV 12/21/21. FI held 1/11/22.

ROW: C.O. - Plans 85% (4 trs). Initial Auth Rec'd 8/9/22. 2 Options & 2 paid. Draft FLT to FHWA x/x/xx. UFI 1/8/19; Plans to 2 utils 12/29/21; 1 util no involvement.

BR: (JYP) Layout 95%. Prelim. Info to Env. 3/9/21.

MAT: Soil Survey to Rdwy 11/25/19. Subsurf Invest 100%.

RAILROAD INFO: No RR involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (85); AR Senate (6)

Other Federal-Aid & State Jobs

030595 Hwy. 195 Flood Damage Repairs (Hempstead Co.) (S)

Hwy. 195

(Hempstead) (pickering) (0.05 mi.) (Non-APHN) (Major Collector) /ER/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	95%	100%	75%	100%	20%	100%	100%	NA	
TARGET DATE		Feb 23	May 23	Jun 23		Oct 23	Apr 24	SCHEDULED DATE: 07-2024			
END DATE		Feb 23	Apr 23	Jun 23	Mar 23	Sep 23					

CRITICAL NOTES: Emergency Relief funding must be obligated by Jan. 2025. Special Clearing SP for bats; Tree clearing prohibited March 15 – November 15

TYPE WORK: Remove damaged bridges and construct box culverts.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: ER-0029(37)

BACKGROUND INFO: Project programmed on 1/6/22.

GENERAL: 310 ADT.

BRIDGE INFO: M3938 (35.39, Br. Repl., P0, SD, Deck 5, Super. 4, Sub. 5, 1930); M3964 (64.19, Br. Repl., NP, Deck 6, Super. 5, Sub. 6, 1975)

ENV: NA consultation letters to tribes 1/19/23. ARS to SHPO 5/1/23, response 5/10/23. PIF to SHPO 6/2/23, response 6/12/23. T1CE apprvd 6/15/23.

SUR: CSUR 100%. UAV LiDAR acquired 11/28/22. LiDAR feature extraction 100%. Aerial photo flown 1/4/23. Photogrammetry 100%.

DSUR: U&D 100%. DSUR to Rdwy 2/24/23.

PSUR: Existing ROW to ROW 3/6/23.

RDWY: Floodplain SP reqd. Traffic, Mat, Prelim ROW & Prelim Env req 1/6/23. Hyd anal complete to BR 3/9/23 & 5/10/23. Avg Running Speed req 4/14/23. Rev. Prelim Layout to ROW & ENV 4/21/23. 50% Plans to RDWY 5/5/23. ROW & UTIL rqrmts to ROW 5/8/23. RDWY Info to ENV 5/12/23. 60% Plans to RDWY 5/26/23. FI held 6/9/23. 60% Plans rev'd & ret'd to CON 6/9/23. 90% Plans rec'd from Con 6/6/23. FFI held 7/6/23. Plans to Est 6/29/23. DDD apprvd 8/7/23.

ROW: Plans 90% (6 trs.). Initial Auth Rec'd 6/26/23. 6/6 apprs made & apprvd. 6 options & 6 paid. AUI 4/7/22, UFI 4/7/22. C.O. filed 9/19/23, plans to 5 utils 11/15/23, plans to 1 addl util 4/5/2024 4/6 est rec'd, 2 utils no adjustment, 2/4 WO issued.

BR: 2 RCBC. 6/16/23-Rec'd. 90% Plans. Rec'd. Final Plans 7/28/23. Plans complete 2/9/24.

MAT: R-Value to RDWY 1/9/23

RAILROAD INFO: No RR involvement 4/22/24

SIR: Traffic sent 1/23/23.

LEGISLATIVE DISTRICTS: US House (4); AR House (88); AR Senate (3)

Other Federal-Aid & State Jobs

020776 Deep Bayou Str. & Apprs. (S)

Hwy. 199

(Lincoln) (m.baker) (0.59 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	100%	90%	75%	100%	85%	100%	100%	NA	
TARGET DATE		Feb 22	Aug 22	Aug 22	Mar 22	Apr 23	Oct 23	SCHEDULED DATE: 09-2026 STIP FFY: 2024			
END DATE		Feb 22	Aug 22	Aug 22	Feb 22	Dec 23					

TYPE WORK: Replace 1 structure with R.C box Culvert.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 80 ADT.

BRIDGE INFO: M2304 (74.70, Br. Repl., NP, Deck 7, Super. 7, Sub. 6, 1966)

ENV: EPD. Tribal consultation letters sent 9/1/21. Env constraints to BR & Rdwy 10/27/21. ARS to SHPO 11/18/21, response 11/19/21. PIF to SHPO 8/10/22, response 8/15/22. T1CE apprvd 8/17/22.

SUR: CSUR 100%. DSUR to Rdwy 2/1/22. Aerial photo flown 1/24/22.

DSUR: NTP to Con 10/15/21.

PSUR: Existing ROW to ROW 2/7/22. Centerline only, no ROW of record.

RDWY: Floodplain SP req'd. Traf & Mat req 5/17/21. DSUR rec'd 2/1/22. T.O. to CON 2/24/22. Early Coord Meeting held 3/3/22. DDD appr'd 4/19/22. 30% Plans rec'd from CON 5/3/22. 30% Plans rev'd & Ret'd to CON 6/2/22. 60% Plans rec'd from CON 7/27/22. Plans cert by CON 7/27/22. FI held 7/29/22. RDWY Info to ENV 7/27/22. ROW & UTIL rqmts to ROW 8/12/22. 60% Plans rev'd & ret'd to CON 8/12/22. Plans cert by CON 7/27/22. 90% Plans rec'd from CON 4/12/23. 90% Plans to EST 4/13/23. FFI held 5/12/23. Final Plans rev'd & ret'd to CON 9/14/23. 100% Plans rec'd from CON 2/20/24. Plans to Est 2/20/24.

ROW: ROW Plans by MBI 90% (4 trs). 3 Options;3 paid & 1 Condemned. Initial Auth Rec'd 9/7/22. AUI 8/12/21, UFI 8/22/22; Plans to 1 utils 10/31/22; 1/1 WO issued. C.O. filed 12/13/2023.

BR: (SWP) Rec'd. Final Plans 2/16/24.

MAT: Soil Survey %AC to Rdwy 8/24/2021.

RAILROAD INFO: No RR involvement 11/22/22.

LEGISLATIVE DISTRICTS: US House (1); AR House (64); AR Senate (8)

Other Federal-Aid & State Jobs

080617 Wolf Pen Creek Str. & Apprs. (S)

Hwy. 215

(Johnson) (garver) (0.15 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	100%	100%	75%	100%	NA	100%	100%	NA	
TARGET DATE		Nov 19	Apr 20	Dec 21		Dec 22		SCHEDULED DATE: 06-2024 STIP FFY: 2023			
END DATE		Dec 19	Jun 20	Apr 22	Feb 20	Dec 23					

CRITICAL NOTES: Federal Land Transfer.

TYPE WORK: Replace 1 bridge.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0036(26)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 150 ADT.

BRIDGE INFO: M2349 (61.47, Br. Repl., NP, SD, Deck 4, Super. 4, Sub. 4, 1937)

ENV: Ozark-St Frances Natl Forest involvement. Tribal consultation letters sent 2/24/20. ARS to SHPO 4/15/20, response 4/16/20. Env constraints to BR & Rdwy 4/22/20. CRS to SHPO 12/2/20, response 1/12/21. Sec 401 pre-filing letter to ADEQ 6/18/21, IWQ no longer req'd. T3CE appr'd 4/25/22. NW14, no pcn. 2022 Bat Survey Results: no bats captured.

SUR: Aerial photo flown 2/08/19. CSUR 100%. DSUR to Rdwy 12/20/19.

PSUR: PSUR to ROW 02/06/20.

RDWY: No Floodplain SP req'd. Traffic & MATs req 6/11/19. T.O. to CON 10/18/19. Des Criteria appr'd 12/18/19. DSUR rec'd 12/20/19. Early Coord Meeting held 2/25/20. 60% Plans rec'd from CON 6/5/20. ROW & UTIL req'mts to ROW 6/23/20. Avg Running Speeds req 6/23/20. 60% Plans rev'd & ret'd to CON 7/22/20. RDWY Info to ENV 7/22/20. FI held 9/10/20. 90% Plans rec'd from CON 7/14/21. FFI held 8/6/21. 90% Plans rev'd & ret'd to CON 8/13/21. Final Plans rec'd from CON 8/27/21. Plans to EST 8/30/21. Finals to est 2/10/23. Rev DDD appr'd 11/16/20.

ROW: C.O. by ARDOT. Plans 90% (2 trs). 1 USA tr. Initial Auth Rec'd 8/9/22. 2/2 apprs. made; 2/2 apprs. Apprv'd.; 2 Option & 2 paid. AUI 12/3/19, UFI 6/16/20, 5/25/21; Plans to 2 utils 6/24/21; 2/2 est rec'd, 2 utils no adj.

BR: (SWP) 1 Br. Layout 100%. Prelim. Info to Env. 7/9/21. Rec'd. 90% plans 7/14/21. Ret'd. comments 90% plans 8/16/21. Rec'd. final plans 8/27/21 & 2/10/23.

MAT: Soil Survey to Rdwy 10/14/19.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (45); AR Senate (28)

101174 Hwy. 226 Cable Median Barrier Impvts. (S)

Hwy. 226

(Craighead) (NHS) (Principal Arterial) (4LG) /Safety/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	NA		5%	NA		NA	NA		NA	
TARGET DATE			Jul 24	Jul 24				SCHEDULED DATE: 01-2025			
END DATE											

TYPE WORK: 11.60 miles of cable median barrier construction.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: HSIP-0016(101)

BACKGROUND INFO: Project programmed on 8/17/23.

GENERAL: 6,700-7,200 ADT.

RDWY: T.O. to CON 2/23/24.

RAILROAD INFO: No RR Involvement 12/12/23

LEGISLATIVE DISTRICTS: US House (1); AR House (38); AR Senate (19)

Other Federal-Aid & State Jobs

050474 Sulphur Springs Creek Str. & Apprs. (Sulphur Rock) (S)

Hwy. 233

(Independence) (m.baker) (0.07 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	100%	95%	75%	100%	45%	5%	100%	NA	
TARGET DATE		May 21	Oct 21	Oct 21	Sep 21	Jun 22	Dec 22	SCHEDULED DATE: 05-2026 STIP FFY: 2023			
END DATE		May 21	Dec 21	Jan 22	Aug 21	Sep 23					

TYPE WORK: Replace 1 structure w/ R.C. Box Culvert.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 720 ADT.

BRIDGE INFO: M2485 (52.92, Br. Repl., NP, Deck 5, Super. 5, Sub. 6, 1940)

ENV: EPD. NA consultation letters to tribes 6/11/21. Env constraints to RDWY 7/23/21. ARS to SHPO 8/2/21, response 8/3/21. PIF to SHPO 9/21/21, response 9/23/21. T3CE apprvd 1/26/22. Ph I VPI held 7/25-8/8/22 @

www.ardot.gov/publicmeetings. NW14 permit req to USACE 12/5/22. 2023 Bat Survey Results: No T&E species

SUR: 05x148-M2485. CSUR 100%. Aerial photo 2/14/20. DSUR to RdwY 5/19/21.

PSUR: 6 Certs. PSUR to ROW 8/30/21.

RDWY: Floodplain SP req'd. Traf & MAT req 5/17/21. DSUR rec'd 5/19/21. Hyd Anal complete to BR 7/2/21. Des Criteria apprvd 8/18/21. NTP to CON 8/10/21. T.O. to CON 9/1/21. Early Coord Meeting held 9/8/21. 30% Plans rec'd from CON 9/3/21. 30% Plans rev'd & ret'd to CON 10/1/21. Rev 30% Plans rec'd from CON 10/8/21. Rev 30% Plans rev'd & ret'd to CON 10/19/21. 60% Plans rec'd from CON 11/2/21. FI held 11/9/21. ROW & UTIL reqm'ts to ROW 12/7/21. RDWY Info to ENV 12/7/21. 60% Plans rev'd & ret'd to CON 1/25/22. Loc & Des Doc appr'd 2/8/22. 90% Plans rec'd from CON 4/28/22. Plans to EST 4/29/22. FI held 5/2/22. 90% Plans rev'd & ret'd to CON 8/30/23. Final Plans rec'd from 2/23/24.

ROW: Fee - Plans 90% (4 trs). Initial Auth Rec'd 5/10/22. 4 options & 4 paid. AUI 8/11/21; Plans to 3 utils 4/19/22; 3/3 est rec'd, 2 utils no adjustments, 1/1 WO.

BR: (SWP)

MAT: Soil Survey %AC to RdwY 8/9/2021.

RAILROAD INFO: No RR involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (40); AR Senate (22)

Other Federal-Aid & State Jobs

090642 Hwy. 235 Str. & Apprs. (S)

Hwy. 235

(Marion) (art) (0.2 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	70%	100%	75%	35%	30%	RCB	100%	NA	
TARGET DATE		May 21	Dec 21	Dec 21	Sep 21	Jun 23	Nov 23	SCHEDULED DATE: 04-2025 STIP FFY: 2023			
END DATE		May 21	May 22	May 22	Jun 21						

CRITICAL NOTES: Small utility conflict.

TYPE WORK: Replace 1 structure with R.C Box Culvert.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 750 ADT.

BRIDGE INFO: M2499 (40.93, Br. Repl., P0, SD, Deck 4, Super. 4, Sub. 6, 1960)

ENV: EPD. Env Constraints apprvd 9/13/21. NA consultation to Tribes 11/23/21. ARS to SHPO 12/15/21, response 12/16/21. PIF to SHPO 12/20/21, response 1/6/22. T3CE apprvd 5/26/22. NW14, no pcn. 2023 Bat Survey Results: NO T&E updates

SUR: 09x026-M2499. CSUR 100%. Aerial photo 2/29/20. DSUR to Rdwy 5/19/21. Add'l DSUR req'd 10/25/21 to Rdwy 11/23/21.

PSUR: Existing ROW to ROW 6/24/21. Add'l Existing ROW to ROW 6/13/22. PSUR (7 certs.) req'd 10/19/23 to ROW 2/8/24.

RDWY: Floodplain SP req'd. Traf & MAT req 5/17/21. DSUR rec'd 5/19/21. Early Coord Meeting held 8/25/21. Hyd Anal complete to BR 9/3/21. Prelim Layouts to ROW & ENV 9/15/21. Add'l Survey req 10/25/21. Des Criteria apprvd 11/15/21. ROW & Util req to ROW 5/20/22. RDWY info to ENV 5/20/22. Loc & Des Doc apprvd 6/1/22. PFI held 8/9/23.

ROW: C.O. - Plans 85% (8 trs). Initial Auth Rec'd 8/1/22. 8/8 apprs made & apprvd. 0/1 NPO rels moved, UFI 8/25/21. Plans to 3 Utils 6/4/22. 1 util no adj.

BR: (JYP) Sent final Info. to Env. 9/1/22.

MAT: Soil Survey %AC to Rdwy 8/24/21.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (4); AR Senate (23)

Other Federal-Aid & State Jobs

040906 Hwy. 248 Str. & Apprs. (Scott Co.) (S)

Hwy. 248

(Scott) (cei) (0.04 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	60%	5%	75%		20%	0%		NA	
TARGET DATE			Feb 24	May 24		Jan 25	Sep 25	STIP FFY: 2025			
END DATE		Apr 23	Feb 24		Aug 23						

TYPE WORK: Replace 1 structure w/ R.C. Box culvert

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.

GENERAL: 720 ADT.

BRIDGE INFO: X0391 (80.00, Br. Repl., NP, SD, Culv. 3, 1979)

ENV: NA consultation letters to tribes 5/2/23.

SUR: CSUR 100%. UAV-LiDAR acquired 2/9/23. Feature extraction 100%. Plan Mapping 100%.

PSUR: Existing ROW to ROW 8/18/23.

RDWY: No Floodplain SP reqd. Traffic, Mat & Prelim Env req 4/12/23. Early Coord Meeting held 4/27/23. DSUR rec 4/12/23. 30% Plans rec'd from CON 6/22/23. DDD apprvd 7/3/23. 30% Plans rec'd from CON 6/22/23. 30% Plans rev'd & ret'd to CON 7/6/23. 60% plans rec'd from CON 7/27/23. PFI req 7/31/23. 60% plans rev'd & ret'd to CON 8/14/23. Rev 60% Plans rec'd from CON 10/31/23. ROW & UTIL req'mts to ROW 2/5/24. RDWY Info to ENV 2/15/24. PFI held 4/16/24.

ROW: AUI 3/23/2023, UFI 6/23/2023, plans to 4 utils 4/15/24, 2/5 est rec'd, 1 util no conflict, 1 util no involment,

BR: (JYP) Box Culvert plans to be done by ARDOT-Bridge.

RAILROAD INFO: No RR involvement 2/7/23

LEGISLATIVE DISTRICTS: US House (4); AR House (52); AR Senate (5)

Other Federal-Aid & State Jobs

110703 Locust Slough Str. & Apprs. (S)

Hwy. 260

(Woodruff) (pickering) (0.17 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	100%	100%	75%	100%	50%	100%	100%	NA	NA
TARGET DATE		Feb 20	Aug 20	Aug 20		Nov 21	Jul 23	SCHEDULED DATE: 06-2026 STIP FFY: 2023			
END DATE		Mar 20	Aug 20	Sep 20	Jun 20	Nov 21					

TYPE WORK: Replace 1 bridge with R.C. Box Culvert.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0074(38)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 60 ADT.

BRIDGE INFO: M3935 (49.75, Br. Repl., P3, Deck 6, Super. 6, Sub. 5, 1976)

ENV: EPD. Constraints to BR, RDWY & SUR 2/14/19. rev. Constraints to BR & RDWY 7/2/20. PIF to SHPO 7/30/20, response 8/7/20. T3CE apprvd 9/23/20. NW23 req to USACE 10/26/20, issued 8/30/21.

SUR: Aerial photo flown 1/10/19. NTP to CON 11/20/19. CSUR 100%. DSUR to Rdwy 03/13/20.

PSUR: Existing ROW to ROW 6/18/20.

RDWY: Floodplain SP req'd. Traf & Mat req 3/2/20. DSUR rec'd 3/13/20. T.O. to CON 4/2/20. Early Coord Meeting held 4/21/20. 30% Plans rec'd from CON 5/15/20. 30% Plans rev'd & ret'd to CON 6/3/20. Rev 30% Plans rec'd from CON 6/15/20. Rev 30% Plans rev'd & ret'd to CON 7/2/20. Des Criteria appr'd 7/23/20. 60% Plans rev'd & ret'd to CON 8/13/20. ROW & UTIL req'mts to ROW 8/14/20. FI held 8/25/20. Loc & Des Doc appr'd 9/24/20. 90% Plans rec'd from CON 10/7/20. FFI held 10/13/20. RDWY Info to ENV 8/3/20. 90% Plans rev'd & ret'd to CON 1/8/21. Rev 90% Plans rec'd from CON 1/18/21. Rev 90% Plans rev'd & ret'd to CON 2/22/21. Final Plans rec'd from CON 2/26/21. Hyd cert by CON 10/6/20. Rev finals rec'd from CON 3/28/23 & 4/18/23. Rev finals rev'd & ret'd to CON 7/21/23.

ROW: C.O. FILED 12/6/2021. Plans 90% (4 trs). Initial Auth Rec'd 8/17/21. 4 options & 4 paid. AUI 12/31/19, UFI 10/13/20. Plans to 3 utils 6/2/21; 3/3 est rec'd, 1 util auth, 1 utils no adj, 2/2 WO issued. C.O. filed 12/6/21.

BR: (TMG) Rec'd. 90% plans 10/7/20 & 1/18/21. Ret'd "no comments" on 90% plans 1/5/21. Rec'd. final plans 3/1/21.

MAT: Soil Survey %AC to Rdwy 3/2/2020.

RAILROAD INFO: No RR involvement 11/7/22.

SIR: STIP Traffic data sent to ENV on 1/7/2019.

LEGISLATIVE DISTRICTS: US House (1); AR House (61); AR Senate (10)

Other Federal-Aid & State Jobs

090433 Hwy. 264/Bellview St./Spring Creek Rd. Inters. Impvts. (Lowell) (S)

Hwy. 264

(Benton) (city) (APHN) (Urban Minor Arterial) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA		95%	100%		40%	15%	NA	100%	30%	NA
TARGET DATE		Jun 17	Aug 22	Oct 22	Jun 17	Jan 24	Oct 24	SCHEDULED DATE: 11-2024 STIP FFY: 2024			
END DATE		Jun 17	Jul 22	Sep 23	Jun 17						

TYPE WORK: Construct a roundabout.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/4/16. Project renamed on 10/31/17.

GENERAL: 9,800 ADT.

ENV: CE. Within Cave Springs recharge area. Constraints to RDWY 12/14/17. Tribal consultation sent 1/11/18. PIF to SHPO 3/23/18; conc recd 3/23/18. ARS to SHPO 11/10/22, response 11/29/22. PIF addendum to SHPO 12/7/22, response 12/9/22. PI meeting held 2/16/23 4-7pm @ First Baptist Rogers 3364 West Pleasant Grove Rd., Rogers. PIF addendum to SHPO 8/7/23, response 9/6/23. 2023 Acoustic Bat Survey Results: No MYSO or MYSE detected. MYGR likely. T3CE apprvd 9/7/23.

LP: Between this project & Job BB0902, City utilizing \$2M in STP funds transferred from previous partnering projects (090240 & 090232) w/ rpd match. City utilized \$1,535,850 in STP funds on Job BB0902, & \$16,000 in STP funds on Job 090240, leaving remaining \$448,150 for this project. Add'l \$400,000 in Federal funds added in the 2016-2020 STIP w/ City match. Total available for this project is \$848,150 in Federal-aid. Remainder of funding will be the City's responsibility. City's consultant to handle des. The Department will handle all other phases of the project. Draft agreement & resolution to City 4/16/18. Resolution executed 5/15/18. Agreement w/ City executed 5/16/18.

SUR: Aerial photo flown 1/27/16. Photo CTL picked.

PSUR: ROW staking req'd 3/27/23 to ROW 4/21/23.

RDWY: No Floodplain SP req'd. 30% Plans rec'd from City's Con 12/15/17. 30% Plans rev'd & ret'd to City's Con 12/15/17. Rev 30% Plans rec'd from City's Con 11/9/18, 4/17/19, & 8/30/21. Rev 30% Plans rev'd & ret'd to City's Con 12/13/18 & 5/28/19. Des Criteria not req'd. Meeting w/ City held 11/15/19. Rev 30% Plans rec'd from PM 5/19/21, 8/30/21, & 10/8/21. Rev 30% Plans rev'd & ret'd to PM 6/25/21, 9/28/21, & 11/9/21. Traf & mat req 8/19/21. 60% Plans rec'd from CON 6/15/22. FI req 6/16/22. 60% Plans rev'd & ret'd to CON 7/29/22. ROW req'mts to ROW 7/29/22. RDWY Info to ENV 8/3/22. Rev 60% Plans rec'd from CON 8/18/22. Rev 60% rev'd & ret'd to CON 9/2/22. 90% Plans rec'd from CON 12/2/22. FFI held 1/9/23. Rev ROW & UTIL req'mts to ROW 4/21/23. Loc & Des doc apprvd 9/14/23. 90% Plans rev'd & ret'd to CON 9/15/23.

ROW: By ARDOT. Plans 90% (6+/- trs). Auth Rec'd 11/13/2023. 6/6 apprs made & 6/6 apprs apprvd. 2 options, Est 2 PPO Relos. AUI 1/03/19; UFI 9/25/19, plans to 7 utils 11/16/23, 1/7 est rec'd, 1/7 WO issued.

MAT: Soil Survey %AC to Rdwy 8/24/2021.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (3); AR House (16); AR Senate (33)

Other Federal-Aid & State Jobs

040790 Spring Branch, Alexander Creek & Relief Strs. & Apprs. (S)

Hwy. 270

(Scott) (jacobs) (NHS) (Principal Arterial) (4LG) /NHPP/FLAP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	95%	95%	75%	55%	75%	95%	100%	NA	
TARGET DATE		Dec 19	Dec 20	Mar 21		Dec 24	Mar 25	SCHEDULED DATE: 09-2024 STIP FFY: 2023			
END DATE		Oct 19	Mar 21	Apr 21	Feb 20						

CRITICAL NOTES: Federal Land Transfer.

TYPE WORK: Replace 3 structures with R.C. Box Culverts.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 1,200 ADT.

BRIDGE INFO: 03387 (70.97, Br. Repl., NP, Deck 6, Super. 5, Sub. 5, 1928); 03388 (47.78, Br. Repl., P1, SD, Deck 5, Super. 4, Sub. 4, 1928); 03393 (66.00, Br. Repl., NP, Deck 7, Super. 5, Sub. 5, 1928)

ENV: Ouachita National Forest involvement. Tribal consultation sent 5/21/19. ARS to SHPO 5/28/19; response 6/5/19. Cooperating Agency Letter to USFS 11/1/19. PIF to SHPO 2/11/21, response 2/22/21. T3-CE apprvd 4/15/21. NW14 req to USACE 9/23/22. 2022 Bat Survey Results: No T&E bats captured.

LP: ARDOT received \$1M FLAP funds in 2019 and \$1M FLAP funds in 2022.

SUR: CSUR 100%. Aerial photo flown 4/20/15. NTP to CON 6/19/19. DSUR to Rdwy 10/01/19.

PSUR: 10 certs. PSUR to ROW 02/26/20.

RDWY: No Floodplain SP req'd. DSUR rec'd 10/1/19. Early Coord Meeting held 10/16/19 & 3/2/20. Prelim Layouts to ROW & ENV 11/19/19. Traffic, FWD & Soil Survey req 11/19/19. T.O. to CON 2/25/20. 30% Plans rec'd from CON 4/14/20. 30% Plans rev'd & ret'd to CON 9/8/20. Des Criteria apprvd 10/15/20. 60% Plans rec'd from CON 12/8/20. 60% Plans rev'd & ret'd to CON 3/24/21. RDWY Info to ENV 3/24/21. ROW & UTIL rqmts to ROW 3/24/21. FI held 4/1/21. Loc & Des Doc apprvd 4/27/21. Rev ROW & UTIL rqmts to ROW 7/7/22. 90% plans rec'd 2/21/23. Plans to EST 2/27/23. FFI held 3/15/23. 90% Plans rev'd & ret'd to CON 9/14/23.

ROW: Plans 90% (3 trs). Initial Auth Rec'd 8/19/21. 4/4 apprs made & apprvd; 2 Options & 2 Paid. AUI 10/14/19, UFI 12/31/19; Plans to 3 utils 4/29/21; 2/3 est rec'd, 1 utils no adjustment, 2/2 WO issued.

BR: (JYP) Rec'd. 90% Plans 2/21/23. Ret'd. comments 90% Plans 3/2/23.

MAT: Soil Survey to Rdwy 3/3/2020.

RAILROAD INFO: No RR involvement 1/5/24.

SIR: FWD to RDWY 12/31/19.

LEGISLATIVE DISTRICTS: US House (4); AR House (52); AR Senate (5)

Other Federal-Aid & State Jobs

040907 Turner Creek Str. & Apprs. (S)

Hwy. 270

(Scott) (mcclelland) (NHS) (Principal Arterial) (4LG) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	30%	5%	75%		5%	5%		NA	
TARGET DATE			Apr 24	Aug 24		Apr 25	Dec 25	STIP FFY: 2026			
END DATE		Aug 23			Feb 24						

TYPE WORK: Replace 1 structure w/ R.C. Box Culvert

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0063(33)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.

GENERAL: 1,200 ADT.

BRIDGE INFO: 03392 (52.08, Br. Repl., NP, SD, Deck 6, Super. 4, Sub. 5, 1928)

ENV: NA consultation letters to Tribes 8/17/23. Coop Agency request to USFS 10/19/23.

SUR: UAV-LiDAR acquired 2/9/23. Aerial photo flown 2/28/23. CSUR 100%. Feature extraction 100%. Plan mapping 100%.

DSUR: U&D 100%. DSUR to Rdwy 8/4/23.

PSUR: 3 certs. PSUR to ROW 2/9/24.

RDWY: No Floodplain SP req'd. Traf req 5/16/23. Soils surv rec'd 5/22/23. T.O. to CON 7/13/23. DSUR rec'd 8/4/23.

Early Coord Meeting held 10/10/23 & 3/13/24. DDD appr'v'd 11/30/23. 30% plans rec'd from CON 2/6/24. Rev 30%

Plans rec'd from CON 3/11/24.

ROW: AUI 3/5/24

RAILROAD INFO: No RR involvement 1/5/24

LEGISLATIVE DISTRICTS: US House (4); AR House (52); AR Senate (5)

CA0611 Ouachita River – Hwy. 227 (Widening) P.E.

Hwy. 270

(Garland) (3.38 mi.) (NHS) (Urban Principal Arterial) (4LG)

TYPE WORK: Major Widening

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 2/23/16.

GENERAL: 8,800-34,000 ADT.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (85); AR Senate (6)

Other Federal-Aid & State Jobs

061737 Ouachita River – Fleetwood Dr. (Widening) (S)

(Garland) (garver) (1.67 mi.) (NHS) (Urban Principal Arterial) (4LG) /Earmark/CAP-2/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	45%	90%	75%	40%	15%	NA	100%	NA	TBD
TARGET DATE			Apr 22	May 22		Jun 24	Jun 25	SCHEDULED DATE: 06-2025 STIP FFY: 2024			
END DATE		Jun 14	Apr 22	Jun 22	Jul 14						

CRITICAL NOTES: \$11,414,000 of Community project funding must be obligated by Sept. 2026.

TYPE WORK: Widen to 5 lanes. Pavement type: Asphalt

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: ACNHPP-0026(48)

BACKGROUND INFO: Project programmed on 3/25/21.

GENERAL: 8,800-12,000 ADT. IOM 03/25/2021 - Project supersedes Job CA0612.

ENV: NEPA process. PI scheduled 6/30/16 in Hot Springs; canceled. PI held 12/8/16 in Hot Springs. Ph III PI meeting held 3/3/22 4-7pm @ The Glory Barn Church, 138 Treasure Isle Rd, Hot Springs. T3CE apprvd 6/15/22. 2023 Bat Survey Results: No T&E species

SUR: DSUR and PSUR under CA0607. Add'l DSUR req'd 2/28/24. Add'l DSUR req'd 3/6/24 95%.

PSUR: Add'l PSUR req'd 7/5/23 to ROW 7/20/23. ROW staking req'd 7/10/23 to ROW 7/20/23. ROW re-stake req'd 1/30/24 to ROW 2/1/24.

RDWY: Floodplain SP req'd. DSUR rec'd 6/1/14. Traf & Mat req 5/17/21. RDWY Info to ENV 8/10/21. Rev RDWY Info to ENV 12/29/21. ROW req'mts to ROW 4/18/22. TMs req 5/13/22. Signal not warranted at Hwy. 270 & Treasure Isle Rd. inters. Loc & Des doc apprvd 6/27/22. Util rqmts to ROW 3/17/23. Rev ROW rqmts to ROW 4/12/23. T.O. to CON 1/22/24. NTP to CON 2/23/24.

ROW: Plans by NTB 90% (46 trs). Initial Auth Rec'd 8/9/22. 46/46 apprs made & 46/46 apprs appv'd. 18 options & 13 paid. 0/1 res, & 0/6 PPO rels moved. AUI 4/14/22, UFI 6/15/23; Plans to 7 Utils 7/31/23,

MAT: Soil Survey %AC to Rdwy 8/9/2021.

RAILROAD INFO: No RR involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (85); AR Senate (6)

061645 Hwy. 270 Intchn. Impvts. (Albert Pike Rd.) (Hot Springs) (S)

Hwy. 270

(Garland) (fre) (NHS) (Urban Principal Arterial) (4LG)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%		5%	25%			TBD	TBD		
TARGET DATE	Dec 23	Oct 23	Dec 24	Jun 25	Dec 23	Mar 26	Dec 26	STIP FFY: 2025			
END DATE		Oct 23									

TYPE WORK: Interchange Improvements

WORK ZONE POLICY: Significant.

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 5/6/22. Project renamed on 12/21/23.

GENERAL: 34,000 ADT.

SUR: CSUR 100%. Aerial photo flown 1/23/23. Mobile LiDAR acquired 5/4/23. Feature extraction 100%. Plan mapping 100%. DSUR to Rdwy 10/27/23.

DSUR: U&D 100%.

PSUR: NTP to Con 10/31/23.

RDWY: No Floodplain SP req'd. DSUR rec'd 10/27/23.

RAILROAD INFO: Possible RR involvement depending on scope. AKMD DOT 437795C & 437796J - SP, possible C&M req'd. 12/22/23.

LEGISLATIVE DISTRICTS: US House (4); AR House (91); AR Senate (6)

Other Federal-Aid & State Jobs

061831 Hwy. 270 Intchn. Impvts. (Airport Rd.) (Hot Springs) (S)

Hwy. 270

(Garland) (NHS) (Urban Freeway/Expressway) (4LG)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%		5%							
TARGET DATE								STIP FFY: 2025			
END DATE		Oct 23									

TYPE WORK: Interchange Improvements
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: NHPP-9210(51)
BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 12/21/23.
GENERAL: 9,800 ADT.
SUR: DSUR and PSUR under 061645.
RAILROAD INFO: No RR Involvement 1/11/24.
LEGISLATIVE DISTRICTS: US House (4); AR House (91); AR Senate (6)

061832 Hwy. 270 Intchn. Impvts. (Higdon Ferry Rd.) (Hot Springs) (S)

Hwy. 270

(Garland) (NHS) (Urban Freeway/Expressway) (4LG)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		50%		5%							
TARGET DATE								STIP FFY: 2026			
END DATE											

TYPE WORK: Interchange Improvements
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: NHPP-9210(52)
BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 12/21/23.
GENERAL: 40,000 ADT.
SUR: Aerial photo flown 1/30/24. CSUR 100%. Mobile LiDAR acquired 2/27/23. Feature extraction 60%. Plan mapping 70%.
RAILROAD INFO: No RR Involvement 1/11/24.
LEGISLATIVE DISTRICTS: US House (4); AR House (91); AR Senate (6)

061833 Hwy. 270 Intchn. Impvts. (Central Ave.) (Hot Springs) (S)

Hwy. 270

(Garland) (NHS) (Urban Freeway/Expressway) (4LG)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		50%		5%							
TARGET DATE								STIP FFY: 2026			
END DATE											

TYPE WORK: Interchange Improvements
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: NHPP-9210(53)
BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 12/21/23.
GENERAL: 32,000 ADT.
SUR: Aerial photo flown 1/30/24. CSUR 100%. Mobile LiDAR acquired 2/27/24. Feature extraction 60%. Plan mapping 70%.
RAILROAD INFO: No RR Involvement 1/11/24.
LEGISLATIVE DISTRICTS: US House (4); AR House (91); AR Senate (6)

Other Federal-Aid & State Jobs

061611 I-30 Strs. & Apprs. (Hwy. 270) (Malvern) (S) Hwy. 270

(Hot Spring) (bridgefarmer) (0.54 mi.) (NHS) (Urban Principal Arterial) (4LG) /STBGP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	30%	90%	65%	15%	15%	5%	100%	NA	
TARGET DATE		May 20	Sep 22	May 23		Jul 24	Jan 25	SCHEDULED DATE: 01-2025 STIP FFY: 2023			
END DATE		Jun 20	Jan 23	Oct 23	Jul 20						

TYPE WORK: Replace 2 structures; Interchange Improvements.

WORK ZONE POLICY: Significant.

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 17,000 ADT.

BRIDGE INFO: A3426 (82.09, Br. Repl., NP, SD, Deck 3, Super. 6, Sub. 5, 1964); B3426 (82.09, Br. Repl., NP, SD, Deck 3, Super. 6, Sub. 5, 1964)

ENV: Env. Constraints to RDWY & BR 8/26/19. Tribal consultation letters sent 10/13/21. Rev constraints to BR & Rdwy 12/27/21. ARS to SHPO 3/1/23, response 3/16/23. CRS to SHPO 4/18/23, response 4/28/23. PI meeting held 6/20/23 4-7pm @ First Presbyterian Church (Fellowship Hall), 707 Martin Luther King Jr Blvd, Malvern. T3CE apprvd 10/17/23.

SUR: Aerial photo flown 3/5/19. NTP to CON 2/6/20. CSUR 100%. DSUR to Rdwy 6/10/20. Add'l DSUR req'd 5/24/21 to Rdwy 9/14/21. UAV-LiDAR acquired 6/17/21. Feature Extraction 100%.

PSUR: 16 certs. NTP to Con 4/16/20. PSUR to ROW 7/17/20. Add'l PSUR (8 certs) req'd 2/9/23 to ROW 4/20/23. Rev PSUR to ROW 5/16/23. Rev PSUR (subdivision lots) to ROW 11/28/23.

RDWY: No Floodplain SP req'd. Traf, TMs & Mats req 11/21/19. DSUR rec'd 6/9/20. T.O. to CON 7/23/20. Early Coord Meeting held 12/8/20. Add'l Survey req 5/24/21. Add'l Survey rec'd 9/14/21. 50% plans rec'd from CON 12/19/22.

ROW & Util req'mts to ROW 1/9/23. 50% plans rev'd & ret'd to CON 2/24/23. TMP req 2/24/23. Rdwy Info to Env 5/9/23. DDD apprvd 7/3/23. Rev Rdwy Info to Env 10/19/23. Loc & Des doc apprvd 11/8/23.

ROW: Fee - Plans 80% (14 trs.) Auth Rec'd 10/30/23. Est 1 bus relo AUI 11/10/21, UFI 3/6/23

BR: (SWP)

MAT: Soil Survey %AC to Rdwy 11/25/19.

PLAN: 4/2019 TPP internal study complete. Replacing existing configuration should be adequate. Per 4/2023 FHWA email, IJR not reqd.

RAILROAD INFO: No RR involvement 1/8/24.

SIR: TMs sent to RDWY 12/12/19.

LEGISLATIVE DISTRICTS: US House (4); AR House (29); AR Senate (7)

Other Federal-Aid & State Jobs

020717 Prattsville – Jefferson Co. Line (Passing Lanes) (S)

Hwy. 270

(Grant) (half) (4.8 mi.) (NHS) (Principal Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	95%	90%	75%	50%	20%	NA	100%	NA	
TARGET DATE		Dec 19	May 21	Nov 21		Jun 24	Mar 25	SCHEDULED DATE: 05-2025 STIP FFY: 2024			
END DATE		Jan 20	Jun 21	Nov 21	Dec 19						

TYPE WORK: Two sets of passing lanes. EB Weigh Pad

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 5,100-6,200 ADT.

ENV: Constraints to RDWY 3/11/19. Tribal consultation letters sent 5/28/20. Ph 1 VPI held 4/26-5/10/21 @ <https://www.ardot.gov/publicmeetings> ARS to SHPO 7/26/21, addendum to SHPO 10/12/21, response 10/12/21, 2nd addendum to SHPO 10/26/21, response 10/28/21. SHPO response to CRS 11/8/21. T3CE apprvd 11/15/21. 2023 Bat Survey Results: No T&E species

SUR: Aerial photo flown 1/21/19, 3/18/19. Picks available for east segment. CSUR 100%. Photogrammetry 100%. NTP to CON 10/28/19. U&D 100%. DSUR to Rdwy 1/3/20. Add'l DSUR 100% to Rdwy 7/16/20.

PSUR: 75 certs. PSUR to ROW 12/19/19. Add'l PSUR (15 certs) req'd 12/2/20 to ROW 2/2/21. ROW staking req'd 10/26/23 to ROW 1/18/24. Add'l PSUR req'd 3/20/24 50%.

RDWY: Floodplain SP req'd. Traf & Mat req 11/21/19. DSUR rec'd 1/3/20. Passing Lane Locations apprvd 2/6/20. Avg Running Speed, FWD & Soil Survey req 2/7/20. T.O. to CON 3/30/20. Des Criteria apprvd 4/29/20. Add'l Survey rec'd 7/16/20 & 9/25/20. 30% Plans rec'd from CON 9/10/20. Add'l Survey req 9/11/20. 30% Plans rev'd & ret'd to CON 10/2/20. 60% Plans rec'd from CON 4/12/21. 60% Plans rev'd & ret'd to CON 4/28/21. FI held 5/12/21. Rev 60% Plans rec'd from CON 6/21/21. ROW & UTIL rqmts to ROW 6/22/21. RDWY Info to ENV 6/24/21. Rev 60% Plans rev'd & ret'd to CON 7/19/21. Loc & Des Doc apprvd 11/16/21. 90% rec'd from CON 3/4/24. FFI req 3/7/24. 90% Plans ret'd to CON 3/25/24.

ROW: Plans by Half 90% (32 trs). Initial Auth Rec'd 5/9/23. 30/32 aprs made & apprvd, 18 Options & 5 Paid. AUI 10/24/19, UFI 7/15/21; Plans to 8 utils 9/14/21; 4/8 util est rec'd, 2 util no conflict, 1 util no adj

MAT: Soil Survey %AC to Rdwy 11/26/19. Soil Survey to Rdwy 9/14/20.

RAILROAD INFO: No RR involvement 12/22/23

SIR: FWD to RDWY 3/3/2020.

LEGISLATIVE DISTRICTS: US House (4); AR House (92); AR Senate (1 & 2)

070527 CRI&P Railroad Bridge Removal (S)

Hwy. 273

(Dallas) (pe) (Non-APHN) (Major Collector) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		70%		5%				0%		NA	
TARGET DATE								STIP FFY: 2026			
END DATE											

TYPE WORK: Remove 1 structure

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.

GENERAL: 210 ADT.

BRIDGE INFO: 05248 (83.56, Br. Remvl., NP, Deck 5, Super. 5, Sub. 6, 1970)

ENV: EPD. NA consultation letters to Tribes 8/17/23.

SUR: CSUR 100%. UAV-LiDAR acquired 1/30/24. Feature extraction 100%. Plan mapping 100%.

RDWY: No Floodplain SP req'd. Traffic & Mat req 5/9/23.

RAILROAD INFO: Possible RR Involvement 2/29/24

LEGISLATIVE DISTRICTS: US House (4); AR House (96); AR Senate (2)

Other Federal-Aid & State Jobs

070572 Hwy. 274 Strs. & Apprs. (S)

Hwy. 274

(Calhoun) (garver) (1.16 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	50%	90%	75%	25%	5%	5%	35%	NA	
TARGET DATE		May 21	Jan 22	Apr 22	Sep 21	Aug 23	Sep 23	SCHEDULED DATE: 04-2026 STIP FFY: 2024			
END DATE		May 21	Jan 22	Aug 22	Jun 21						

TYPE WORK: Replace 3 bridges.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0007(32)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 1,100-1,400 ADT.

BRIDGE INFO: M2643 (59.41, Br. Repl., P2, Deck 6, Super. 6, Sub. 6, 1950); M2644 (56.97, Br. Repl., NP, Deck 6, Super. 7, Sub. 5, 1950); M2645 (59.64, Br. Repl., NP, Deck 6, Super. 7, Sub. 6, 1956)

ENV: Env constraints to BR & RdwY 10/29/21. NA consultation letters to Tribes 4/27/22. ARS to SHPO 5/4/22, response 5/4/22. PIF to SHPO 7/27/22, response 8/1/22. T3CE apprvd 8/3/22. Ph I VPI held 8/29/22-9/12/22 @ www.ardot.gov/publicmeetings. 2023 Bat Survey Results: 1 PESU

SUR: 07x134-M2644, 07x138-M2643, 07x139-M2645. CSUR 100%. Aerial photo 1/7/20. DSUR to RdwY 5/19/21. Add'l DSUR req'd 11/10/21 to RdwY 2/11/22.

PSUR: Existing ROW to ROW 6/23/21.

RDWY: Floodplain SP req'd. Traf & Mats req 5/17/21. DSUR rec'd 5/19/21. T.O. to CON 10/5/21. Early Coord Meeting held 10/13/21. Add'l Survey req 11/12/21. 30% Plans rec'd from CON 11/3/21. 30% Plans rev'd & ret'd to CON 11/19/21. 45% Plans rec'd from CON 12/29/21. ROW & UTIL rqmts to ROW 1/28/22. DDD apprvd 6/30/22. RDWY Info to Env 6/24/22. Rev. RdwY Info to Env 8/9/22. Loc & Des doc appv'd. 8/15/22. 45% plans rev'd & ret'd to CON 7/26/22. PFI req 12/5/23. PFI sched 1/17/24.

ROW: C. O. Plans by Garver 90% (4 trs). Initial Auth Rec'd 10/24/22. 4/4 apprs made & 0/4 apprs apprvd.; 1 option & 1 paid. AUI 10/12/21; Plans to 7 utils 12/13/22; 3/7 est rec'd.

BR: (SWP) Layout 85%.

MAT: Soil Survey %AC to RdwY 8/24/21. Subsurface consultant - Grubbs

RAILROAD INFO: RR involvement at East Camden & Highland RR. Str M2643 is approx. 17' from parallel to rail. EACH line parallel 39' to str M2644. EACH line parallel to str M2645 11/2/21. SP reqd 7/13/22.

LEGISLATIVE DISTRICTS: US House (4); AR House (96); AR Senate (2)

Other Federal-Aid & State Jobs

030456 Cossatot River & Baker Creek Strs. & Apprs. (S)

Hwy. 278

(Howard) (garver) (0.94 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	75%	90%	50%	15%	30%	75%	TBD	NA	TBD
TARGET DATE		Nov 17	Jun 19	Dec 23	Dec 17	Dec 24	Jun 25	SCHEDULED DATE: 07-2025 STIP FFY: 2023			
END DATE		Dec 17	Aug 19	Dec 23	Jan 18						

CRITICAL NOTES: CoE property and Cossatot River State Park-Natural Area property is involved with Arkansas Natural Heritage Commission easement. Federal Land Transfer.

TYPE WORK: Replace 2 existing structures with 2 new structures on New Location. Separate 5' sidewalk, decorative railing.

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/4/16.

GENERAL: 520 ADT.

BRIDGE INFO: 05686 (55.96, Br. Repl., NP, SD, Deck 4, Super. 5, Sub. 7, Hist., 1965); 05687 (50.73, Br. Repl., P2, SD, Deck 4, Super. 5, Sub. 7, Hist., 1965)

ENV: The Cossatot River is a Wild & Scenic River. His br involved. Tribal consultation sent 1/11/18. Permit req 1/11/18. RTA for 3 properties to SHPO 8/9/18; 2 properties eligible 8/10/18. Constraints to BR, RDWY & ROW 9/18/18. MOA to SHPO 12/17/19. CRS to SHPO 5/29/20, response 6/3/20. Tribal consultation letters sent 6/16/20. 2019 Bat Survey Results: PESU captured. 2023 Bat Survey Results: No T&E species CRS addendum to SHPO 8/15/23, response 10/17/23. T3CE apprvd 12/14/23.

SUR: Aerial photo flown 4/20/15. Ortho only.

DSUR: CSUR 100%. DSUR 100% to Rdwy 12/13/17.

PSUR: Existing ROW only to ROW 1/23/18. Add'l ROW req'd 4/24/19 to ROW 4/29/19. PSUR (6 certs) to ROW 5/17/23.

RDWY: Floodplain SP req'd. DSUR rec'd 12/13/17. T.O. to CON 9/18/18. Kick Off Meeting held 10/29/18. Traf req 11/1/18. 30% Plans rec'd from CON 2/25/19. Add'l Survey req 4/24/19. 30% Plans rev'd & ret'd to CON 5/31/19. 60% Plans rec'd from CON 7/9/19. ROW & UTIL rqmts to ROW 8/6/19. RDWY Info to ENV 8/7/19. FI scheduled 10/10/19. 60% Plans rev'd & ret'd to CON 9/26/19. Des Criteria apprvd 9/30/19. FI held 10/10/19. DDD apprvd 11/2/22. Loc & des doc apprvd 12/15/23.

ROW: C.O. By ARDOT. Plans 85% (12 trs). Auth Rec'd 12/26/23. AUI 8/29/17, UFI 4/18/19; Plans to 1 Utils 8/7/19, 1/1 Est, 0/1 WO.

BR: (SWP) Layout 95%.

RAILROAD INFO: No RR involvement 11/22/22.

SIR: Traffic data sent to RDWY 11/13/2018.

LEGISLATIVE DISTRICTS: US House (4); AR House (86); AR Senate (4)

Other Federal-Aid & State Jobs

020715 Bayou Bartholomew Str. & Apprs. (Hwy. 278) (S)

Hwy. 278

(Desha) (horner-shifrin) (0.53 mi.) (APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	90%	95%	75%	100%	50%	90%	100%	NA	NA
TARGET DATE		Aug 20	Dec 20	Dec 20	Sep 20	Jan 23	Mar 24	SCHEDULED DATE: 09-2025 STIP FFY: 2023			
END DATE		Aug 20	Mar 21	Mar 21	Sep 20	Aug 23					

TYPE WORK: Replace 1 bridge.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18. Project renamed on 12/5/19.

GENERAL: 1,800 ADT.

BRIDGE INFO: 02953 (67.97, Br. Repl., NP, SD, Deck 4, Super. 5, Sub. 5, 1956)

ENV: EPD. Constraints to BR, RDWY & SUR 2/14/19. ARS to SHPO 1/21/21, response 1/24/21. PIF to SHPO 2/3/21, response 2/9/21. T3-CE apprvd 3/10/21. NW23 permit req to USACE 4/1/22.

SUR: CSUR 100%. Aerial photo flown 12/10/18. DSUR to Rdwy 8/26/20.

DSUR: NTP to Con 6/10/20.

PSUR: Existing ROW to ROW 9/29/20. Add'l PSUR req'd 9/23/21 (4 certs). ROW staking req'd 8/31/22 to ROW 9/14/22. ROW staking req'd 10/27/23.

RDWY: Floodplain SP req'd. Traf req 9/20/19. Des Criteria apprvd 12/18/19. MAT req 1/16/20. T.O. to CON 4/15/20.

DSUR rec'd 8/26/20. Early Coord Meeting held 9/4/20. 30% Plans rec'd from CON 11/9/20. 30% Plans rev'd & ret'd to CON 12/3/20. 60% Plans rec'd from CON 1/17/21. RDWY Info to ENV 2/19/21. Loc & Des Doc apprvd 3/15/21. ROW & UTIL rqmts to ROW 3/26/21. 60% Plans rev'd & ret'd to CON 3/26/21. Rev Des Criteria apprvd 7/12/21. 90% plans rec'd from CON 9/22/23. FFI req 2/21/24.

ROW: C.O. by ARDOT. Plans 90% (4 trs). Initial Auth Rec'd 10/13/21. 4/4 apprs made & apprvd; 3 option; 3 paid & 1 Condemned. AUI 10/20/20, UFI 11/12/20; Plans to 2 utils 3/30/21; 2/2 Est rec'd, 2/2 WO issued. C.O. filed 8/9/23.

BR: (TMG) Layout 95%. Prelim. Info to Env. 12/9/21.

MAT: Soil Survey %AC to Rdwy 1/24/2020. Subsurf Invest by Geotechnology & sent to BR 7/6/2022.

RAILROAD INFO: No RR involvement 11/7/22.

SIR: STIP Traffic data sent to ENV on 1/7/2019.

LEGISLATIVE DISTRICTS: US House (1); AR House (94); AR Senate (8)

Other Federal-Aid & State Jobs

A40009 Frog Bayou Str. & Apprs. (S)

Hwy. 282

(Crawford) (urb) (0.07 mi.) (Non-APHN) (Minor Collector) /Act 416/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	60%	90%	75%	100%	15%	50%	100%	NA	
TARGET DATE			Jul 22	Oct 22		Apr 23	Jul 24	SCHEDULED DATE: 09-2024 STIP FFY: 2024			
END DATE		Mar 16	Jul 22	Nov 22	Jan 16	Nov 23					

TYPE WORK: Replace 1 structure with R.C. Box Culvert.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPB-0017(51)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 190 ADT.

BRIDGE INFO: M2672 (40.11, Br. Repl., P1, SD, Deck 4, Super. 4, Sub. 4, 1935)

ENV: Tribal consultation letters sent 6/18/21. Env constraints to Br & Rdwy 10/19/21. ARS to SHPO 3/7/22, response 3/7/22. CRS to SHPO 9/28/22, response 9/30/22. T3CE apprvd 11/22/22. 2023 Bat Survey Results: NO UPDATES

SUR: DSUR and PSUR under 040445. Land tie added 8/10/22. Add'l RR ROW to ROW 1/19/23.

RDWY: Floodplain SP reqd. Traf & Mat req 9/9/21. Early Coord Meeting sched 5/19/22. Hyd Anal complete to BR 6/7/22.

Prelim Layouts to ROW & ENV 7/19/22. ROW & UTIL rqmts to ROW 7/29/22. RDWY info to ENV 8/10/22. DDD apprvd 11/9/22. Rev RDWY info to ENV 11/14/22. Loc & Des doc apprvd. 12/8/22. PFI & TMP held 8/16/23. RUC req 4/10/24. LRFD req to Bridge 4/11/24.

ROW: Plans 80% (3 trs.) C.O. Initial Auth Rec'd 2/27/23. AUI 6/29/22, UFI 6/29/22; 3/3 apprs made & apprvd. 3 options & 3 paid. Plans to 4 utils 11/22/22; 1/4 est rec'd; 2 util no conflict. C.O. filed 11/20/2023.

BR: (CMW)

MAT: Soil Survey %AC to Rdwy 9/9/2021.

RAILROAD INFO: RR Involvement req A&M RR-Over DOT 670517Y, MP 394.70, Fort Smith Sub 3/6/23. SP reqd 3/14/23.

LEGISLATIVE DISTRICTS: US House (3); AR House (24); AR Senate (29)

Other Federal-Aid & State Jobs

061741 I-30 Str. & Apprs. (Hwy. 283) (S)

Hwy. 283

(Hot Spring) (burns-mcd) (0.27 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	95%	100%	75%	100%	90%	80%	100%	NA	
TARGET DATE		Feb 22	Aug 22	Aug 22	Mar 22	Apr 23	Oct 23	SCHEDULED DATE: 09-2024 STIP FFY: 2024			
END DATE		Mar 22	Aug 22	Aug 22	Mar 22	Sep 23					

TYPE WORK: Replace 1 bridge.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0030(33)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 2800 ADT.

BRIDGE INFO: 03896 (82.76, Br. Repl., NP, SD, Deck 4, Super. 6, Sub. 5, 1967)

ENV: EPD. Tribal consultation letters sent 8/16/21. Env constraints to BR, ROW & Rdwy 10/27/21. ARS to SHPO 5/5/22, response 5/9/22. PIF to SHPO 8/23/22, response 8/24/22. T1CE apprvd 8/26/22.

SUR: CSUR 100%. UAV-LiDAR acquired 11/4/21. Feature Extraction 100%. DSUR to Rdwy 3/4/22.

PSUR: Existing ROW to ROW 3/29/22.

RDWY: No Floodplain SP reqd. Traf & Mat req 5/17/21. DSUR rec'd 3/4/22. Early Coord Meeting held 3/16/22. Prelim Layouts to ROW & ENV 3/17/22. DDD apprvd 4/20/22. ROW & UTIL req to ROW 8/12/22. RDWY Info to ENV 8/12/22.

FI held 8/22/22. 60% Plans rec'd from CON 2/1/24. 60% Plans rev'd & ret'd to CON 2/20/24. 90% Plans rec'd from CON 3/22/24. Plans to EST 3/25/24. FFI & TMP held 4/2/24. 90% Plans rev'd & ret'd to CON 4/10/24.

ROW: C.O. Plans to 90% (1 tr.) Initial Auth Rec'd 12/13/22. 1 Condemned by Co. Judge. AUI 11/10/21, UFI 8/19/22; Plans to 8 utils 9/27/22; 7/8 est rec'd, 7 utils no conflict. C.O. filed 9/19/23.

BR: (SWP) Layout 95%. Rec'd. 90% Plans 3/25/24. 90% Plans to Garver for QA 4/12/24. Garver QA Ret'd. 90% comments 4/17/24.

MAT: Soil Survey %AC to Rdwy 8/24/21. Subsurface to BR 12/12/23

RAILROAD INFO: No RR involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (90); AR Senate (7)

080491 I-40 – East German Ln. (Conway) P.E.

Hwys. 286 & 65B

(Faulkner) (NHS) (Urban Principal Arterial) (4LG)

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 6/4/14.

GENERAL: 10,000-37,000 ADT. City of Conway responsible for \$2M of project cost & relocation of city utilities. City to assume maintenance of Amity Rd.

ENV: Constraints to RDWY 8/20/14. PI held 12/18/14 in Conway. PIF to SHPO 1/20/15; apprvd 1/20/15. T3 CE to FHWA 1/30/15; apprvd 2/3/15.

RDWY: W.O. issued to CON 9/16/14. RDWY Info to ENV 1/26/15. LOC & DES Doc appr'd 2/6/15.

PLAN: PE only.

LEGISLATIVE DISTRICTS: US House (2); AR House (56); AR Senate (17 & 24)

Other Federal-Aid & State Jobs

080493 Thomas G. Wilson Dr. – East German Ln. (Conway) (S)

(Faulkner) (garver) (0.5 mi.) (APHN) (Urban Minor Arterial) /TBD/CAP-2/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%	100%	60%	100%	75%	15%	15%	NA	TBD	60%	NA
TARGET DATE		Jun 23	Aug 23	Sep 23	Jul 14	Mar 24	Dec 24	SCHEDULED DATE: 01-2025 STIP FFY: 2026			
END DATE		Oct 23	Jul 23		Jul 14						

TYPE WORK: Widening. Pavement type: Asphalt.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 6/4/14.

GENERAL: 10,000-17,000 ADT.

ENV: ENV under 080491.

LP: Part of original partnering agreement w/ City of Conway to provide \$2M for impvmnts to Dave Ward Dr. between I-40 & E. German Ln. Job 080492 made impvmnts between I-40 & Thomas G. Wilson Dr. & utilized the full \$2M, fulfilling the City's commitment. Job 080492 was substantially complete in December 2016. Resolution to City 12/29/22.

SUR: DSUR & PSUR under Job 080491. UAV-LiDAR for 080491 impvmnts acquired 6/22/23. Feature extraction 100% under 080493.

DSUR: CSUR 100%. U & D Survey 100%. Photogrammetry 100%. DSUR to CON 7/29/14. DSUR for 080491 improvements 100%. Updated DSUR under 080493 to Rdwy 10/6/23.

PSUR: (16 Trs) PSUR to ROW 7/11/14.

RDWY: No floodplain SP req'd. FWD req. 8/1/14. 30% Plans rec'd from CON 12/1/14. 30% Plans rev'd & ret'd to CON 12/5/14 & 5/15/15. RDWY Info to ENV 1/26/15. 60% Plans rec'd from CON 11/22/16. ROW & Util reqmts to ROW 7/7/23. Interim cost est to PM 4/14/23. Rev DSUR rec'd 10/6/23. Rev interim Est to PM 11/14/23.

ROW: Plans 80% (17 +/- trs). Auth Req 10/11/23. UFI 11/13/15; Plans to 5 utils 10/5/23, 1/5 est rec'd;

RAILROAD INFO: No RR involvement 1/5/24.

LEGISLATIVE DISTRICTS: US House (2); AR House (56); AR Senate (17 & 24)

Other Federal-Aid & State Jobs

030598 Hwy. 301 Flood Damage Repairs (Pike Co.) (S)

Hwy. 301

(Pike) (Pickering) (0.06 mi.) (Non-APHN) (Major Collector) /ER/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	90%	100%	75%	100%	10%	95%	100%	NA	
TARGET DATE		Feb 23	May 23	Jun 23		Oct 23	Apr 24	SCHEDULED DATE: 07-2024			
END DATE		Mar 23	May 23	Jun 23	May 23	Nov 23					

CRITICAL NOTES: Emergency Relief funding must be obligated by Jan. 2025. Special Clearing SP for bats; Tree clearing prohibited March 15 – November 15

TYPE WORK: Remove temporary culverts and construct box culverts.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: ER-0055(34)

BACKGROUND INFO: Project programmed on 1/6/22.

GENERAL: 420 ADT.

BRIDGE INFO: M3277 (66.64, Br. Repl., NP, Deck 6, Super. 6, Sub. 6, 1970)

ENV: NA consultation letters to tribes 1/19/23. ARS to SHPO 5/1/23, response 5/10/23. PIF to SHPO 5/24/23, response 6/12/23. T1CE apprvd 6/15/23.

SUR: CSUR 100%. UAV-LiDAR acquisition 11/30/22. LiDAR feature extraction 100%. Aerial photo flown 1/4/23. Photogrammetry 100%. DSUR to RdwY 3/8/23.

PSUR: Existing ROW to ROW 3/15/23. Land ties to ROW 5/18/23.

RDWY: No Floodplain SP req'd. Traf, Mat, Prelim ROW & Prelim Env req 1/6/23. Hyd anal complete to BR 3/27/23. Avg Running Speed req 4/14/23. Prelim Layout to ROW & ENV 4/18/23. 50% Plans to RDWY 5/5/23. ROW & UTIL reqmts to ROW 5/9/23. RDWY Info to ENV 5/12/23. 60% Plans to RDWY 5/26/23. FI held 6/9/23. 60% Plans rev'd & ret'd to CON 6/9/23. 90% Plans rec'd from Con 6/6/23. FFI held 7/13/23. Plans to Est 6/29/23. Plans cert by HYD 7/17/23. DDD apprvd 8/7/23.

ROW: Plans 85% (4 trs.). Initial Auth Rec'd 6/26/23. 4/4 apprs made & apprvd. 4 options & 4 paid. AUI 4/7/22, UFI 4/1/22, plans to 4 utils 11/9/23, 1/4 est rec'd. C.O. filed 11/28/23.

BR: 2 RCBC. Rec'd. 90% Plans 6/16/23. Rec'd. Final Plans 3/6/24.

MAT: R-Value to RDWY 1/9/23

RAILROAD INFO: No RR involvement 4/22/24

SIR: Traffic sent 1/23/23.

LEGISLATIVE DISTRICTS: US House (4); AR House (89); AR Senate (3)

080658 Hwy. 310 Str. & Apprs. (Enola) (S)

Hwy. 310

(Faulkner) (urb) (Non-APHN) (Major Collector) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	10%	5%				0%		NA	
TARGET DATE		Feb 24	Jul 24	Jul 24	Apr 24	Mar 25	Nov 25	STIP FFY: 2026			
END DATE		Feb 24									

TYPE WORK: Replace 1 structure

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.

GENERAL: 830 ADT.

BRIDGE INFO: M3648 (51.56, Br. Repl., P3, Deck 6, Super. 5, Sub. 6, 1950)

ENV: EPD

SUR: CSUR 100%. UAV-LiDAR acquired 12/15/22. Aerial photo flown 3/13/23. Feature extraction 100%. Plan mapping 100%.

DSUR: U&D 100%. DSUR to RdwY 2/28/24.

RDWY: Floodplain SP req'd. Traf & Mat req 5/10/23. DSUR rec'd 2/28/24. Early Coord Meeting held 3/26/24.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (2); AR House (57); AR Senate (24)

Other Federal-Aid & State Jobs

080607 Creek at L.M. 0.676 Str. & Apprs. (S)

Hwy. 314

(Perry) (art) (0.1 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	50%	95%	75%	100%	25%	100%	TBD	NA	
TARGET DATE		Oct 19	Aug 22	Apr 21		Feb 23	Jul 23	SCHEDULED DATE: 02-2026 STIP FFY: 2023			
END DATE		Sep 19	Nov 22	Apr 20	Nov 20	Oct 23					

TYPE WORK: Replace 1 bridge with R.C. Box Culvert.

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

FAP NUMBER: NHPP-0053(37)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18. Project renamed on 2/20/20.

GENERAL: 80 ADT.

BRIDGE INFO: M2857 (48.58, Br. Repl., P0, Deck 6, Super. 6, Sub. 6, 1966)

ENV: Env. Constraints to Rdwy & BR 11/13/19. ARS to SHPO 4/6/20, response 4/9/20. PIF to SHPO 4/13/20, response 4/15/20. T3-CE apprvd 4/20/20. NW14 req to USACE 10/1/20. 2022 Bat Survey Results: No T&E bats captured.

SUR: CSUR 100%. Arial photo flown 3/3/15. NTP to CON 5/31/19. DSUR to Rdwy 9/20/19.

PSUR: Existing ROW to ROW 11/3/20.

RDWY: No Floodplain SP req'd. DSUR rec'd 9/20/19. Traf & Mat req 9/27/19. Early Coord Meeting held 10/8/19. Prelim Layouts to ROW & ENV 11/25/19. Hyd Anal complete to BR 1/31/20. ROW & UTIL reqmts to ROW 3/31/20. RDWY Info to ENV 3/31/20. Rev RDWY Info to ENV 4/21/20. Loc & Des Doc apprvd 5/1/20. Des Criteria apprvd 7/29/20.

LRFD req to BR 9/17/20. FI held 9/30/20. Plans to EST 12/21/20. Plans to HYD for cert 12/21/20. Avg Running Speed req 12/31/20. Rev DDD apprvd 10/26/22. ROW & Util to ROW 11/3/22.

ROW: C.O. Plans 90% (3 trs). Initial Auth Rec'd 2/26/21. 3 options & 3 paid. AUI held 10/2/19, UFI held 1/14/20; Plans to 2 utils 4/2/20, Rev Plans to 2 utils 12/22/22. 1/2 Est, 1/2 WO. C.O. filed 10/31/23.

BR: (JYP) 1 RCBC. RCBC plans complete 10/19/20.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (2); AR House (54); AR Senate (5)

Other Federal-Aid & State Jobs

110705 Hwy. 316 Strs. & Apprs. (S)

Hwy. 316

(Phillips) (pe) (0.16 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	95%	100%	75%	100%	30%	100%	100%	NA	
TARGET DATE		Nov 20	May 21	Jul 21		Apr 22	Jan 23	SCHEDULED DATE: 06-2026 STIP FFY: 2023			
END DATE		Jan 21	Jun 21	Sep 21	Jan 21	Nov 22					

TYPE WORK: Replace 3 structures with R.C. Box Culverts.

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

FAP NUMBER: NHPP-0054(30)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 310 ADT.

BRIDGE INFO: 05458 (60.94, Br. Repl., P3, Deck 7, Super. 7, Sub. 7, 1972); 05459 (53.17, Br. Repl., P3, SD, Deck 7, Super. 6, Sub. 4, 1972); 05460 (60.94, Br. Repl., P3, Deck 7, Super. 7, Sub. 7, 1972)

ENV: Env constraints to Rdwy & BR 2/25/21. ARS to SHPO 4/22/21, response 4/23/21. PIF to SHPO 7/20/21, response 7/23/21. T3CE apprvd 9/2/21. NW14, no pcn.

SUR: Aerial photo flown 3/19/19. CSUR 100%.

DSUR: UAV-LiDAR aquired 12/8/20. DSUR to Rdwy 1/26/21.

PSUR: Existing ROW to ROW 1/27/21. ROW staking req'd 4/29/22 to ROW 5/27/22.

RDWY: Floodplain SP req'd. Traf & FWD req 10/2/20. Soil Survey req 12/1/20. Early Coord Meeting held 2/23/21. Prelim Layouts to ROW & ENV 5/10/21. Hyd Anal complete to BR 5/10/21. ROW & UTIL req'mts to ROW 6/23/21. Des Criteria apprvd 7/12/21. RDWY Info ENV 8/26/21. Loc & Des Doc apprvd 9/9/21. FI held 5/10/22. LRFD req to BR 7/5/23. Plans to Est 7/17/23. FFI held 7/24/23. Plans cert by HYD 8/24/23.

ROW: C. O. Plans 90% (3 trs). Initial Auth Rec'd 2/24/22. 4 options & 4 paid. AUI 10/1/20, UFI 3/3/21; Plans to 3 utils 4/18/22, Plans to 2 add'l Util; 3/5 Est, 1 utils no conflict, 1 util no involvement, 1/4 WO issued. C.O. filed 11/28/22.

BR: (JYP) Sent final Info. to Env. 9/1/22. RCBC Plans complete 7/19/23.

MAT: Soil Survey %AC to Rdwy 12/7/2020.

RAILROAD INFO: No RR involvement 11/21/22.

LEGISLATIVE DISTRICTS: US House (1); AR House (62); AR Senate (9)

101139 Ditch at L.M. 1.101 Str. & Apprs. (S)

Hwy. 322

(Poinsett) (con) (Non-APHN) (Major Collector) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	5%	5%	75%			0%		NA	
TARGET DATE								STIP FFY: 2026			
END DATE		Mar 23			Apr 23						

TYPE WORK: Replace 1 structure

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0056(67)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.

GENERAL: 220 ADT.

BRIDGE INFO: M4056 (80.72, Br. Repl., NP, SD, Deck 6, Super. 4, Sub. 4, 1980)

ENV: EPD. Env Constraints to Rdwy 5/15/23. NA consultation letters to Tribes 8/17/23.

SUR: CSUR 100%. Feature extraction 100%. Aerial photo flown 3/15/23.

DSUR: DSUR to Rdwy 3/20/23.

PSUR: Existing ROW to ROW 4/14/23.

RDWY: Floodplain SP req'd. DSUR rec'd 3/20/23. Traf, Mat, & Prelim Env req 3/30/23. Early Coord Meeting Sched 3/31/23. Early Coord Meeting held 4/11/23. Hyd anal 80%.

RAILROAD INFO: No RR involvement 2/6/24

LEGISLATIVE DISTRICTS: US House (1); AR House (37); AR Senate (19)

Other Federal-Aid & State Jobs

101134 Hwy. 325 Impvts. (Osceola) (S)

Hwy. 325

(Mississippi) (HDR) (1.49 mi.) (Non-APHN) (Urban Major Collector) /STBGP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	90%	20%	75%	15%	25%	NA	TBD	NA	
TARGET DATE		Feb 22	Jul 22	Jan 24		Sep 24	Mar 25	SCHEDULED DATE: 04-2025 STIP FFY: 2024			
END DATE		Jan 22	Nov 23		Apr 22						

TYPE WORK: Radius Impvts. @ Hwy. 61 Inters.; Minor Widening @ Hwy. 239 Inters.;
Resurfacing & Shoulder Widening (Hwy. 325)

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21. Project renamed on 10/31/22.

GENERAL: 960-1,200 ADT.

ENV: Tribal consultation letters sent 9/1/21. Env constraints to Rdwy 11/8/21. Rev constraints to Rdwy & ROW 5/15/23. ARS to SHPO 11/3/23, response 11/29/23. PIF to SHPO 12/12/23. PI meeting 4/2/24 4-7pm Osceola Community Center, 382 Country Club Rd., Osceola.

SUR: Aerial photo 12/17/20. Aerial photo 12/17/20. CSUR 100%. UAV-LiDAR for part of project acquired 11/23/21. DSUR to Rdwy 1/13/22. Add'l DSUR req'd 5/16/23 to Rdwy 10/26/23.

DSUR: NTP to Con 10/14/21.

PSUR: 9 certs.

RDWY: No Floodplain SP req'd. NTP to CON 3/21/23. T.O. to CON 4/12/23. Early Coord. Meeting held 4/20/23. 30% Plans rec'd 5/12/23. Add'l DSUR req 5/16/23. 30% Plans rev'd & ret'd to CON 9/14/23. 60% plans rec'd from CON 9/28/23. Rev 60% Plans rec'd from CON 10/27/23. ROW & UTIL to ROW 11/28/23. 90% plans rec'd from CON 12/15/23. RDWY Info to Env 12/28/23.

ROW: Plans 85% (5 trs) AUI/UFI 11/10/2021 Plans to 7 Utilities 11/30/2023

RAILROAD INFO: RR involvement BN, At grade, 676545X, 11/4/22. Req plans from RDWY 9/26/23. 60% plans rec'd from RDWY 10/3/23. Sent 60% plans to RR 10/5/23. Rev plans to RR 12/5/23 confirmed only SP. SP sent 12/27/23. RR Coord Complete

LEGISLATIVE DISTRICTS: US House (1); AR House (34); AR Senate (19)

080686 16th St. – Hwy. 64 (Russellville) (S)

Hwy. 331

(Pope) (urb) (1 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		80%		5%	IP			0%			
TARGET DATE		Apr 24	Jan 25	May 25		Feb 26	Feb 27	SCHEDULED DATE: 04-2027 STIP FFY: 2026			
END DATE											

TYPE WORK: Inters. Impvts., Major Widening & Construct new RR Overpass

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPSC-9379(37)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 1/27/23.

GENERAL: 9,300 ADT.

LP: City to provide 30% of project cost up to \$3M. M.O. 2022-100 passed 11/02/2022. Resolution executed 11/17/22. Agreement executed 12/22/22.

SUR: CSUR 100%. UAV-LiDAR acquired 5/25/23. Feature extraction 100%. Plan mapping 100%.

DSUR: U&D 85%.

RDWY: No Floodplain SP req'd. Traf, TMs & Soil Survey req 5/10/23.

RAILROAD INFO: RR involvement - UPRR DOT#: 434325J, MP 415.86, Sub: Van Buren, 2/9/23. SP, MCL, C&M reqd. 2/9/23.

LEGISLATIVE DISTRICTS: US House (4); AR House (53); AR Senate (25)

Other Federal-Aid & State Jobs

080608 Lake Dardanelle Str. & Apprs. (London) (S)

Hwy. 333

(Pope) (cei) (0.04 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	90%	90%	75%	15%	30%	95%	TBD	NA	NA
TARGET DATE		Oct 19	Jun 20	Apr 21		Jun 23	Dec 23	STIP FFY: 2026			
END DATE		Nov 19	Aug 20	Dec 21	Jan 20						

CRITICAL NOTES: CoE property involvement.

TYPE WORK: Replace 1 structure with R.C. Box Culvert.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 820 ADT.

BRIDGE INFO: M3821 (52.19, Br. Repl., P3, Deck 6, Super. 6, Sub. 6, 1941)

ENV: Tribal consultation sent 3/18/19. VPI held 9/17/20-10/02/20. ARPA permit request to USACE 10/12/21. PIF to SHPO 11/30/21, response 12/7/21. T3CE apprvd 12/13/21. 2021 Bat Survey Results: No bats captured.

SUR: Aerial photo flown 3/21/19. CSUR 100%. DSUR 100% to Rdwy 11/20/19.

PSUR: Parcel surveys required. No COE flowage easement. 9 certs. PSUR to ROW 01/14/20.

RDWY: Floodplain SP req'd. DSUR rec'd 11/20/19. Early Coord Meeting held 12/10/19. T.O. to CON 2/25/20. 30% Plans rec'd from CON 3/23/20. Traf req 3/23/20. Des Criteria apprvd 5/13/20. 30% Plans rev'd & ret'd to CON 5/14/20. 60% Plans rec'd from CON 6/1/20. FI held 6/30/20. 60% Plans rev'd & ret'd to CON 7/6/20. Rev 60% Plans rec'd from CON 7/27/20. Rev 60% Plans rev'd & ret'd to CON 8/31/20. ROW & UTIL reqmts to ROW 8/31/20. 90% Plans rec'd from CON 9/4/20. FFI held 9/18/20. RDWY Info to ENV 12/15/20. Loc & Des Doc apprvd 12/14/21.

ROW: C.O. ARDOT Plans 85% (2 trs). AUI 8/15/19, UFI 5/4/23; Plans to 5 utils 1/11/21; 5/5 est rec'd, 1 utils no adj, 1 utils adj complete, 1/5 WO.

BR: (JYP) Rec'd. 90% plans 9/8/20. Ret'd comments 90% plans 9/9/20.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (45); AR Senate (25)

Other Federal-Aid & State Jobs

100875 Hwy. 351 North & South Inters. Impvts. (Jonesboro) (S)

Hwy. 351

(Craighead) (fre) (1.5 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%	100%	100%	100%	100%	100%	75%	NA	100%	100%	TBD
TARGET DATE		Jun 17	May 19	Jun 19	Jul 17	May 22	Jun 24	SCHEDULED DATE: 06-2024 STIP FFY: 2023			
END DATE		Jun 17	May 19	Sep 19	Jul 17	Feb 24					

TYPE WORK: Widen Hwy. 351N to four lanes to Pleasant View, and intersection improvements at Hwy. 49/Hwy. 351N and Hwy. 49/Hwy. 351S. Pavement Type: Asphalt.

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

FAP NUMBER: STPLC-9227(72)

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/4/16.

GENERAL: 6,100-12,000 ADT.

ENV: Tribal consultation sent 9/5/17. Constraints to RDWY & ROW 3/12/18. ARS to SHPO 6/5/19; response 6/6/19. PIF to SHPO 6/11/19; response 6/13/19. PI held 7/18/19 @ Family Fellowship Baptist Church (Activity Center), 2441 North Old Greensboro Rd., Jonesboro. T3-CE apprvd 9/23/19. NW 14 no PCN. 2022 Bat Survey Results: No T&E bats captured.

SUR: Aerial photo flown 1/14/16. Photo CTL picked. DSUR under 100882. Photogrammetry 100% under 100882.

DSUR: CSUR 100%. U&D 100% to Rdwy 6/2/17. Add'l DSUR req'd 1/17/19 100% to Rdwy 2-22-19. Add'l DSUR req'd 5/8/19 to Rdwy/Bridge 5/16/19.

PSUR: 35 certs. PSUR to ROW 7/6/17. Rev. PSUR (51,53,54,58) to ROW 11/14/19. Add'l PSUR req'd 5/11/20 to ROW 5/26/20. ROW staking req'd 12/17/20 to ROW 1/19/21. Tract 41 staked 3/10/21. Rev PSUR (lot splits) req'd 8/20/21 to ROW 9/16/21. Rev. PSUR (1 cert) req'd 10/29/21 to ROW 11/19/21. Add'l PSUR (1 rev) req'd 12/3/21. Tract 49 staking complete 2/23/22. Add'l DSUR (Starbucks) to ROW 3/2/22. Add'l PSUR req'd 6/9/22 to ROW 8/29/22.

RDWY: No floodplain SP req'd. DSUR rec'd 6/2/17. Traffic. TMs, Soil Survey & FWD req 12/12/17 & 5/7/18. Prelim Prints to ROW & ENV 12/12/17 & 5/7/18. Early Coord Meeting held 2/15/18. Add'l Survey rec'd 2/26/19. Add'l Survey req 5/8/19. Add'l TMs req 5/8/19. Updated Traffic req 5/21/19. RDWY Info to ENV 5/22/19. Des Criteria apprvd 5/29/19. ROW reqmts to ROW 5/30/19. FI held 7/18/19. Rev ROW reqmts to ROW 7/25/19 & 1/7/20. UTIL reqmts to ROW 7/25/19. Rev RDWY Info to ENV 8/19/19. Loc & Des Doc apprvd 10/11/19. Rev ROW & UTIL reqmts to ROW 11/5/19 & 1/7/20. FFI held 3/31/20. Plans to EST 1/19/21. Rev Des Criteria apprvd 6/3/21 & 7/27/21. TSA to city 8/8/23. TSA rec'd from city 8/8/23.

ROW: Plans 90% (43 trs). Auth Rec'd 6/22/20. 43/43 apprs made & apprvd; 37 options; 37 Paid & 6 condemned - poss. Date 7/3/23. 1/1 res rels moved. UFI 4/10/19; Plans to 8 Utilis 9/26/19 & 11/15/19; 8/8 est rec'd, 8/8 WO issued, 3/8 Adjust Complete.

MAT: Soil Survey to Rdwy 3/9/18. Add'l Soil Survey to Rdwy 8/6/18.

RAILROAD INFO: No RR involvement 4/22/24

SIR: TMs to RDWY 5/8/18 & 10/10/18. Updated traffic data to RDWY on 5/22/19. FWD to RDWY 6/14/18. TMs to RDWY 10/3/19.

LEGISLATIVE DISTRICTS: US House (1); AR House (32); AR Senate (20)

Other Federal-Aid & State Jobs

101135 Pleasant View Dr. – Peachtree Ave. (Jonesboro) (S)

Hwy. 351

(Craighead) (urb) (0.36 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	50%	100%	75%	35%	15%	NA	100%	NA	
TARGET DATE		Feb 22	Jul 22	Oct 22	Mar 22	Jun 24	Jan 25	SCHEDULED DATE: 04-2025 STIP FFY: 2024			
END DATE		Feb 22	Jan 23	Mar 23	Mar 22						

TYPE WORK: Major Widening to 4 lanes.

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 12,000 ADT.

ENV: Env constraints to Rdwy 2/9/22. Tribal consultation letters sent 7/21/22. PI held Thursday, November 17, 2022 4-7pm @ Family Fellowship Baptist Church Family Life Center 2441 North Old Greensboro Rd, Jonesboro, AR 72401. ARS to SHPO 11/9/22, response 11/28/22. PIF to SHPO 1/4/23, response 1/10/23. T3CE apprvd 3/22/23.

LP: City responsible for any add'l funding for 10 foot sidepath w/ 6 foot buffer. Resolution executed 10/19/22.

SUR: Aerial photo 1/28/21. Restricted airspace. CSUR 100%. Some photogrammetric mapping under 100882.

Photogrammetry 100% partial coverage of job limits. DSUR to Rdwy 2/25/22. Add'l DSUR reqd 6/20/22 to Rdwy 7/14/22.

PSUR: 21 certs. PSUR to ROW 3/2/22. Add'l PSUR (13 certs.) to ROW 8/10/22. ROW staking reqd 10/12/23 to ROW 11/3/23.

RDWY: No Floodplain SP reqd. Traf & Mat req 5/17/21. DSUR rec'd 2/25/22. TMs req 3/11/22. Early Coord Meeting held 3/29/22. Signal not warranted at HWY. 351/Peachtree Ave. inters. Prelim Layouts to ROW & ENV 6/17/22. FWD & SS req 6/21/22. Add'l DSUR req 6/21/22. Add'l survey rec'd 7/14/22. DDD apprvd 10/26/22. RDWY Info to ENV 10/31/22. ROW & UTIL rqmts to ROW 1/31/23. PFI & TMP held 8/1/23. RUC req 4/10/24.

ROW: Plans 85% (14 trs). Auth Rec'd 6/16/23. 14/14 apprs made. 14/14 apprs apprvd; 9 options & 7 paid. UFI 7/20/22, Plans to 5 utils 7/11/23,

MAT: Soil Survey %AC to Rdwy 8/24/2021.

RAILROAD INFO: No RR involvement 11/22/22.

LEGISLATIVE DISTRICTS: US House (1); AR House (30 & 32); AR Senate (20)

Other Federal-Aid & State Jobs

110804 Hwy. 364 Strs. & Apprs. (S)

Hwy. 364

(Cross) (garver) (0.86 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	65%	90%	75%	15%	25%	5%	35%	NA	
TARGET DATE		Sep 21	Jul 22	Oct 22	Oct 21	Oct 23	Mar 24	SCHEDULED DATE: 01-2025 STIP FFY: 2024			
END DATE		Jul 21	Jan 23	Apr 23	Jul 21						

TYPE WORK: Replace 4 structures with R.C. Box culverts & replace 1 bridge.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0019(57)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 260 ADT.

BRIDGE INFO: M3341 (41.44, Br. Repl., P1, SD, Deck 4, Super. 6, Sub. 5, 1950); M3342 (59.86, Br. Repl., P3, Deck 6, Super. 6, Sub. 7, 1972); M3345 (34.67, Br. Repl., P0, SD, Deck 6, Super. 6, Sub. 4, 1976); M3618 (86.94, Br. Repl., NP, Deck 7, Super. 6, Sub. 6, 1972); M3619 (72.94, Br. Repl., NP, Deck 7, Super. 7, Sub. 6, 1972)

ENV: Env constraints to BR & Rdwy 2/2/22. ARS to SHPO 8/11/22, response 8/15/22. ARS Addendum to SHPO 11/9/22, response 11/28/22. PIF to SHPO 12/6/22, response 12/9/22. T3CE apprvd 4/19/23. 2023 Bat Survey Results: No T&E species

SUR: 01x224-M3341, 01x234-M3619, 01x236-M3342, 01x237-M3345, M3618 added. CSUR 100%. Aerial photo 2/14/20. Add'l CSUR for M3618 100%. Add'l DSUR 100% to Rdwy 7/22/21.

RDWY: Floodplain SP req'd. Traf & Mat req 5/17/21. DSUR rec'd 7/22/21. Early Coord Meeting held 1/27/22. TO to CON 12/15/21. 30% plans rec'd from CON 6/9/22. 30% plans rev'd & ret'd to CON 7/1/22. 30% plans rec'd from CON 9/26/22. 60% plans rec'd from CON 10/6/22. FI req 10/14/22. 60% rev'd & ret'd 10/24/22. DDD apprvd 12/5/22. Rev 60% plans rec'd from CON 12/22/22. ROW & Util reqmnts to ROW 1/9/23. 60% plans rev'd & ret'd to CON 3/1/23. Rdwy Info to Env 4/17/23

ROW: Plans by Garver 90% (9 trs). Initial Auth Rec'd 11/7/23. AUI 4/14/22, UFI 2/9/23, plans to 4 utils 2/29/24, 1/4 est rec'd, 1/4 WO issued.

BR: (SWP) Layout 80%.

MAT: Soil Survey %AC to Rdwy 8/24/21. Subsurface - Consultant Geotechnology

RAILROAD INFO: No RR involvement 11/22/22.

LEGISLATIVE DISTRICTS: US House (1); AR House (37); AR Senate (10)

Other Federal-Aid & State Jobs

061767 I-40 – Marche Rd. (S)

Hwy. 365

(Pulaski) (urb) (0.85 mi.) (APHN) (Urban Minor Arterial) /STBGP/CAP-2/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	30%	5%	25%			NA			
TARGET DATE		Apr 24	Oct 24	Dec 24		Sep 25	Sep 26	SCHEDULED DATE: 11-2026 STIP FFY: 2025			
END DATE		Jan 24									

TYPE WORK: Major Widening; Add center turn lane
WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.
FAP NUMBER: STPF-0060(74)
BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 1/27/23.
GENERAL: 4,200-11,000 ADT.
ENV: NA consultatio letters to Tribes 2/9/24.
SUR: Aerial photo flown 3/13/23. CSUR 100%. UAV-LiDAR acquired 5/2/23. Feature extraction 90%. Plan mapping 95%.
DSUR: NTP to Con 6/12/23. U&D 100%. DSUR to Rwdy 1/5/24.
PSUR: 48 certs.
RDWY: No Floodplain SP req'd. Traf, TMs & Soil Survey req 5/10/23. DSUR rec'd 1/5/24. Signals not warranted at inters of Hwy. 365 at Bicentennial Rd., Smalling Rd. & Marche Rd. Early Coord Meeting held 3/19/24. Prelim Layouts to ENV & ROW 3/20/24. Soil Survey req 3/20/24. DDD appr'v'd 4/17/24.
RAILROAD INFO: No RR involvement 1/8/24.
LEGISLATIVE DISTRICTS: US House (2); AR House (69 & 71); AR Senate (13)

061765 Hwy. 365 Strs. & Apprs. (Pulaski Co.) (S)

Hwy. 365

(Pulaski) (urb) (APHN) (Urban Minor Arterial) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		95%		10%				0%		NA	
TARGET DATE		Jun 24	Dec 24	Dec 24	Aug 24	Oct 25	Aug 26	STIP FFY: 2026			
END DATE											

TYPE WORK: Replace 2 structures
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0060(77)
BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.
GENERAL: 4,200 ADT.
BRIDGE INFO: M2967 (60.58, Br. Repl., P3, Deck 6, Super. 5, Sub. 6, 1919); M2969 (62.83, Br. Repl., P3, Deck 6, Super. 6, Sub. 6, 1919)
ENV: NA consultation letters to Tribes 5/16/23. Env constraints to Rwdy 10/31/23.
SUR: CSUR 100%. UAV-LiDAR acquired 11/22/22. Aerial photo flown 3/13/23. Feature extraction 100%. Plan mapping 100%.
DSUR: NTP to CTA 1/8/24. U&D 100%.
RDWY: Floodplain SP req'd. Traf, TMs & Mat req 5/10/23.
RAILROAD INFO: No RR involvement 1/8/24.
LEGISLATIVE DISTRICTS: US House (2); AR House (71); AR Senate (13)

Other Federal-Aid & State Jobs

030596 Hwy. 371 Flood Damage Repairs (Hempstead Co.) (S)

Hwy. 371

(Hempstead) (pickering) (0.1 mi.) (Non-APHN) (Major Collector) /ER/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	90%	100%	75%	100%	15%	100%	100%	NA	
TARGET DATE		Feb 23	May 23	Jun 23		Oct 23	Feb 24	SCHEDULED DATE: 09-2024			
END DATE		Feb 23	Apr 23	Jun 23	Mar 23	Dec 23					

CRITICAL NOTES: Emergency Relief funding must be obligated by Jan. 2025. Special Clearing SP for bats; Tree clearing prohibited March 15 – November 15.

TYPE WORK: Remove temporary culverts & construct box culverts.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: ER-0029(38)

BACKGROUND INFO: Project programmed on 1/6/22.

GENERAL: 1,300 ADT.

ENV: NA consultation letters to tribes 1/19/23. PIF to SHPO 5/12/23, response 5/16/23. T1CE apprvd 6/1/23.

SUR: CSUR 100%. UAV-LiDAR acquired 11/28/22. Feature extraction 100%. Aerial photo flown 1/4/23. Photogrammetry 100%. DSUR to Rdwy 2/28/23.

DSUR: U&D 100%.

PSUR: Existing ROW to ROW 3/8/23. Land ties to ROW 5/18/23. ROW staking req'd 6/20/23 to ROW 7/12/23.

RDWY: Floodplain SP reqd. Traf, Mat, Prelim ROW & Prelim Env req 1/6/23. Hyd anal complete to BR 3/13/23. Avg Running Speed req 4/14/23. Prelim Layout to ROW & ENV 4/18/23. ROW & UTIL rqmts to ROW 4/24/23. LRFD req to BR 4/24/23. RDWY info to ENV 7/24/23. DDD apprvd 8/16/23. Plans cert by HYD 2/7/24. 90% plans rec'd from CON 1/19/24. 90% Plans to Est 2/6/24. FFI req 2/7/24. 100% plans rec'd from CON 2/14/24. 100% Plans to Est 2/14/24.

ROW: Plans 90% (8 trs.). Initial Auth Rec'd 6/16/23. 8/8 apprs made & apprvd. 7 options; 7 paid & 1 condemned. AUI & UFI 4/7/22, Plans to 3 Utils 4/20/23. C.O. filed 12/7/23.

BR: (SWP) 2 RCBC. Rec'd. 90% Plans 1/19/24. Plans complete 2/9/24.

MAT: R-Value to RDWY 1/9/23

RAILROAD INFO: No RR involvement 12/22/23

SIR: Traffic sent 1/23/23.

LEGISLATIVE DISTRICTS: US House (4); AR House (88); AR Senate (3)

Other Federal-Aid & State Jobs

061739 White Oak Branch Str. & Apprs. (S)

Hwy. 381

(Lonoke) (fre) (0.04 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	95%	100%	75%	30%	15%	100%	100%	NA	
TARGET DATE		May 21	Nov 21	Nov 21	Sep 21	Jul 22	Jan 23	SCHEDULED DATE: 07-2026 STIP FFY: 2024			
END DATE		May 21	Dec 21	Jan 22	Jun 21						

TYPE WORK: Replace 1 structure w/ R.C. Box Culvert.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0043(45)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 280 ADT.

BRIDGE INFO: M3141 (63.28, Br. Repl., NP, Deck 7, Super. 7, Sub. 5, 1968)

ENV: EPD. Tribal consultation letters sent 6/18/21. ARS to SHPO 8/12/21, response 8/18/21. Env constraints to Rdwy & BR 9/16/21. PIF to SHPO 10/25/21, response 11/5/21. T1CE appr'd 1/26/22. NW14, no pcn. 2023 Bat Survey
Results: No T&E species

SUR: 06x122-M3141. CSUR 100%. Aerial photo 12/23/19. DSUR to Rdwy 5/19/21.

PSUR: Existing ROW to ROW 6-2-21. ROW re-stake (tract 1) req'd 9/20/23 to ROW 9/28/23.

RDWY: Floodplain SP req'd. Traf & MAT req 5/17/21. DSUR rec'd 5/19/21. Early Coord Meeting held 8/24/21. Hyd Anal complete to BR 8/26/21. Prelim Layouts to ROW & ENV 9/14/21. Des Criteria appr'd 11/16/21. ROW & UTIL reqm'ts to ROW 12/6/21. RDWY Info to ENV 12/6/21. LRFD req BR 8/9/23. Plans to EST 9/7/23. FFI req 9/7/23. Plans cert by HYD 10/10/23.

ROW: C.O. Plans 90% (3 trs.). Initial Auth Rec'd 1/9/23. 2/3 apprs made & appr'd. 2 options & 2 paid. AUI 8/12/21, UFI 12/07/21; Plans to 6 utils 6/17/22; 3 utils no conflict, 3/6 Est.

BR: (TMG) RCBC Plans complete 9/11/23.

MAT: Soil Survey %AC to Rdwy 8/24/2021.

RAILROAD INFO: No RR involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (60); AR Senate (10)

Other Federal-Aid & State Jobs

050419 Pine Hill Creek Str. & Apprs. (S)

Hwy. 395

(Fulton) (halff) (0.34 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	50%	100%	75%	15%	15%	10%	35%	NA	
TARGET DATE		Nov 20	Oct 22	Dec 22		Dec 24	Oct 25	SCHEDULED DATE: 11-2024 STIP FFY: 2024			
END DATE		Jul 20	Feb 23	Feb 23	Nov 20						

TYPE WORK: Replace 1 bridge.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 1,200 ADT.

BRIDGE INFO: M3262 (55.44, Br. Repl., P3, SD, Deck 6, Super. 4, Sub. 4, 1960)

ENV: Env. Constraints to Rdwy 3/20/20. Tribal consultation letters sent 8/13/20. ARS to SHPO 9/9/20, response 9/10/20.

Adtl Env Constraints to Rdwy 5/10/21. CRS to SHPO 7/21/21, response 7/23/21. Ph II report to SHPO 9/13/21,

response 9/23/21. ARS addendum to SHPO 7/7/22, response 7/13/22. SHPO response to CRS addendum 9/19/22.

T3CE apprvd 2/17/23. 2021 Bat Survey Results: PESU captured.

SUR: Aerial photo flown 4/02/19. CSUR 100%. DSUR to Rdwy 7/31/20.

PSUR: Existing ROW only to ROW 11/24/20.

RDWY: No Floodplain SP req'd. DSUR rec'd 7/31/20. Mat & Traf req 10/8/20. Early Coord Meeting held 2/17/21. Hyd

Anal complete to BR 2/24/21. Prelim Layouts to ROW & ENV 3/1/21. Des Criteria apprvd 4/1/21. T.O. to CON 4/29/21.

Rev 30% Plans rec'd from CON 6/28/21. Rev 30% Plans rev'd & ret'd to CON 7/14/21. RDWY Info to ENV 8/19/21.

60% Plans rec'd from CON 10/29/21. FI held 10/29/21. ROW, UTIL & ENV Cost EST req 3/31/22. 60% Plans rev'd & ret'd to CON 5/25/22. Scope Change 5/25/22. Rev 30% Plans rec'd from CON 9/9/22 & 1/3/23. Rev 30% Plans rev'd & ret'd to CON 10/31/22 & 2/1/23. ROW & UTIL rqmts to ROW 2/1/23. Rev RDWY info to ENV 2/2/23. Loc & Des doc apprvd 2/22/23.

ROW: Plans by Halff 85% (6 trs). Initial Auth Rec'd 5/9/23. UFI 4/7/21, Plans to 3 utils xx/xx/xx.

BR: (JYP) Layout 85%.

MAT: Soil Survey % AC to Rdwy 10/12/2020. Subsurf Invest by Design Consult

RAILROAD INFO: No RR involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (2); AR Senate (23)

Other Federal-Aid & State Jobs

040894 Hwy. 412 Impvts. (Springdale) (S)

Hwy. 412

(Washington) (craft-tull) (0.61 mi.) (NHS) (Urban Principal Arterial) (4LG) /NHPP/Earmark/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%	100%	35%	10%	75%			NA	10%	15%	
TARGET DATE	Jul 21	Nov 22	Jun 24	Sep 24	Dec 22	Sep 25	Sep 26	SCHEDULED DATE: 09-2026 STIP FFY: 2026			
END DATE	Aug 21	Sep 22			Mar 23						

CRITICAL NOTES: \$5,000,000 of Community Project Funding must be obligated by Sept. 2027.

TYPE WORK: Widen to 6 lanes w/ raised median from Gene George Blvd. to S. 48th St. (west of I-49); Intersection Impvts. at Hwy. 412/S. 48th St. (west of I-49); Ramp Impvts

WORK ZONE POLICY: Significant. Incentive/Disincentive site use work.

FAP NUMBER: ACNHPP-9399(34)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 36,000-43,000 ADT.

ENV: Env constraints to Rdwy & ROW 10/28/22. NA consultation letters to Tribes 11/9/23.

LP: City responsible for any add'l funding for 12' sidepath w/ 6' buffer. Resolution sent to City 2/24/23. Resolution executed 3/28/23. Agreement to sponsor 10/2/23. Agreement executed 10/19/23.

SUR: Aerial photo 3/5/20. CSUR 100%. UAV-LiDAR to be acquired, restricted airspace. UAV-LiDAR acquired 8/23/21. Feature Extraction 100%.

DSUR: NTP to Con 3/31/22. U&D 100%. DSUR to Rdwy 9/23/22. Add'l DSUR req'd 12/13/23 to Rdwy 2/12/24.

Add'l DSUR req'd 2/21/24 to Rdwy 4/10/24. Add'l DSUR req'd 4/18/25 IP.

PSUR: 92 certs. NTP to Con 9/13/22. Add'l 4 certs 12/22/22. PSUR to ROW 3/7/23. Rev. PSUR to ROW 4/13/23.

RDWY: No Floodplain SP req'd. DSUR rec'd 9/23/22. Traf, TMs, & Mat req 10/20/22. DDD appr'd 4/5/23. Early Coord Meeting held 4/6/23. Prelim Layouts to ROW & ENV 5/26/23. FWD & SS req 5/26/23. Add'l survey req 12/13/23 & 2/21/24. 30% plans rec'd from CON 1/19/24. 30% plans rev'd & ret'd to CON 2/12/24. Rev 30% Plans rec'd from CON 3/7/24. Rev 30% Plans rev'd & ret'd to CON 4/2/24.

PLAN: Scoping recommendations in 8/20/21 memo. Communicating w/ local officials about their concerns.

RAILROAD INFO: No RR involvement 1/5/24.

SIR: Traffic sent 12/30/22.

LEGISLATIVE DISTRICTS: US House (3); AR House (18 & 19); AR Senate (31)

012480 Hwy. 412 Cable Median Barrier Impvts. (S)

Hwy. 412

(Madison & Washington) (NHS) (Principal Arterial) (4LG) /Safety/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	NA		100%				NA		NA	
TARGET DATE			Jul 24	Jul 24				SCHEDULED DATE: 01-2025			
END DATE				Feb 24							

TYPE WORK: 17.01 miles of cable median barrier construction.

WORK ZONE POLICY: Significant.

FAP NUMBER: HSIP-4472(2)

BACKGROUND INFO: Project programmed on 8/17/23.

GENERAL: 8,300-17,000 ADT.

ENV: CR clearance to file 10/11/23. T1CE apprvd 2/22/24.

RDWY: T.O. to CON 2/26/24.

RAILROAD INFO: No RR involvement 1/9/24

LEGISLATIVE DISTRICTS: US House (3); AR House (25 & 26); AR Senate (28 & 32)

Other Federal-Aid & State Jobs

090639 Huntsville – Alpena (Passing Lanes) (S)

Hwy. 412

(Carroll & Madison) (35.06 mi.) (NHS) (Principal Arterial) (4LG)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%		5%				TBD	TBD	NA	
TARGET DATE								STIP FFY: 2024			
END DATE		Jan 24									

TYPE WORK: Alternating Passing Lanes.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0844(3)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 4/7/21.

GENERAL: 4,800-9,300 ADT.

SUR: Aerial photo 2/29/20, 3/6/20. Ortho available. CSUR 100%. UAV-LiDAR acquired 7/19/23. Feature extraction 100%. Plan mapping 100%.

DSUR: U&D 100%. DSUR to Rdwy 1/22/24.

RDWY: Floodplain SP req'd. DSUR to Rdwy 1/24/24. Traffic & Mat req 2/8/24.

PLAN: Hwy. 412 Corridor Planning Study (2020) provides big picture finding

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (1 & 3); AR House (5 & 26); AR Senate (28)

001930 I-69 Connector P.E.

Hwy. 530

(Various) (APHN) (Principal Arterial) /Earmark/

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 11/19/01.

GENERAL: CON selected 1/9/02.

PLAN: PE only.

LEGISLATIVE DISTRICTS: US House (1 & 4); AR House (93 & 94); AR Senate (1)

001938 Co. Rd. 35 – Hwys. 11/425 Connector P.E.

Hwy. 530

(Jefferson, Cleveland & Lincoln) (con) (APHN) (Principal Arterial)

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: HPP-1851(2)

BACKGROUND INFO: Project programmed on 1/23/02.

GENERAL: VE completed 3/2004.

Construction Projects:

001935 - Co. Rd. 35-Hwy. 212 (Add'l. Lanes) (Gr. & Strs.) (F)

012061 - Co. Rd. 35-Hwy. 212 (Add'l. Lanes) (Bs. & Surf.) (F)

020456 - Hwy. 212-Hwys. 11/425 Connector (Add'l. Lanes) (Gr. & Strs.) (F)

020457 - Hwy. 212-Hwys. 11/425 Connector (Add'l. Lanes) (Bs. & Surf.) (F)

ENV: Env handling (EIS) under 001851. Des PH 6/27/05 at Pine Bluff & 6/28/05 at Star City.

RDWY: WO issued to CON 4/12/02. Kickoff meeting held 4/18/02.

PLAN: PE only.

LEGISLATIVE DISTRICTS: US House (1); AR House (93); AR Senate (1)

Other Federal-Aid & State Jobs

020365 Hwys. 11/425 Connector – Hwy. 278 P.E.

Hwy. 530

(Drew & Lincoln) (APHN) (Principal Arterial)

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: HPC-0018(33)

BACKGROUND INFO: Project programmed on 1/23/02.

GENERAL: Construction Projects:

- 020357 - Hwys. 11/425 Connector-Hwy. 35 (Gr. & Strs.) (F)
- 020358 - Hwys. 11/425 Connector-Hwy. 35 (Bs. & Surf.) (F)
- 020398 - Hwys. 11/425 Connector-Hwy. 35 (Add'l. Lanes) (Gr. & Strs.) (F)
- 020458 - Hwys. 11/425 Connector-Hwy. 35 (Add'l. Lanes) (Bs. & Surf.) (F)
- 020459 - Hwy. 35-Hwy. 278 (Add'l. Lanes) (Gr. & Strs.) (F)
- 020460 - Hwy. 35-Hwy. 278 (Add'l. Lanes) (Bs. & Surf.) (F)

ENV: Env handling (EIS) under 001851. 404 permit req'd. Des PH 6/27/05 at Pine Bluff & 6/28/05 at Star City.

ROW: ROW acq & UTIL relocated under Job 020357.

PLAN: PE only.

LEGISLATIVE DISTRICTS: US House (4); AR House (93 & 94); AR Senate (1)

061748 Mill Creek Str. & Apprs. (S)

Hwy. 600

(Garland) (art) (0.02 mi.) (Non-APHN) (Local) /BR-OFF/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	50%	90%	75%	15%	15%	0%	35%	NA	
TARGET DATE		Feb 22	Oct 22	Apr 23	Mar 22	Apr 24	Sep 24	SCHEDULED DATE: 01-2025 STIP FFY: 2025			
END DATE		Jan 22	Oct 22	Apr 23	Mar 22						

TYPE WORK: Replace 1 bridge.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPB-0026(47)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 120 ADT.

BRIDGE INFO: 19840 (56.06, Br. Repl., P2, Deck 7, Super. 7, Sub. 5, 1945)

ENV: Env constraints to Rdwy, ROW & BR 7/1/22. NA consultation letters to Tribes 7/21/22. ARS to SHPO 3/13/23, response 3/22/23. PIF to SHPO 3/27/23, response 3/30/23. T1CE apprvd 4/19/23. 2023 Bat Survey Results: No T&E species

SUR: CSUR 100%. DSUR to Rdwy 1/21/22.

DSUR: NTP to Con 10/15/21.

PSUR: Existing ROW to ROW 3/16/22.

RDWY: No Floodplain SP req'd. Traf & MAT req 5/17/21. Early Coord Meeting held 2/16/22. Prelim Layouts to ROW & ENV 6/24/22. Hyd Anal Complete to BR 8/2/22. DDD apprvd 8/22/22. ROW & UTIL rqmts to ROW 10/27/22. RDWY info to ENV 10/31/22.

ROW: Plans 90% (1c) c.o. Initial Auth Rec'd 7/11/23. UFI 5/30/23. Plans to 2 utils 7/28/23;

BR: (TMG) Layout 85%.

MAT: Soil Survey %AC to Rdwy 8/24/2021.

RAILROAD INFO: No RR involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (85); AR Senate (6)

Other Federal-Aid & State Jobs

001966 Springdale Northern Bypass P.E.

Hwy. 612

(Benton & Washington) (APHN) (Urban Freeway/Expressway) (4LG) ||Design Criteria: Established

TYPE WORK: New Location (4 lanes divided) (Design and Phase I ROW)

WORK ZONE POLICY: Significant.

BACKGROUND INFO: Project programmed on 4/3/03.

GENERAL: 3,000-11,000 ADT. Major investment study aprv'd. W.O. issued to CON for proposed intchnng locations concepts along I-540 3/12/03. Rev Interchange concepts rec'd. from CON 5/29/03. Design CON selected 7/12/06.

W.O. issued to CON 11/16/06. Kick-off meeting w/CON 12/4/06. VE completed 11/2007. Construction Projects programmed for Eastern portion on 03/17/20 under Jobs 012366 & 012326.

ENV: PI 7/7-9/98, 8/31-9/2/99, & 8/5-6/03. Add'l PI 8/16/03 (for Hispanic Community). Loc PHs 4/2/02 at Lowell; 4/3/02 at Springdale; & 4/4/02 at Elm Springs. ID staff meeting 4/15/02, 1/9/03, & 2/11/03. RTA for strs to SHPO 1/25/03, 10 str det eligible for NRHP. Add'l RTA to SHPO for strs 2/6/03, 1 str det eligible for NRHP. Loc PHs 6/28/04 at Springdale & 6/29/04 at Lowell. Add'l PI 9/7/04. FEIS aprv'd by FHWA for public dissemination 10/6/05. ROD aprv'd by FHWA 2/15/06. RTA for 13 strs to SHPO 9/28/07. Public officials meeting 6/3/08. Design PH 6/3-4/08. T.O. for Ph I arch survey issued 7/14/08, field work complete, draft report to SHPO 3/18/09, SHPO response 8/21/09, PA req'd for ROW not accessed. Design reassess to FHWA for signature 6/20/14, aprv'd 7/3/14.

SUR: -

DSUR: Aerial photo flown 12/1/04; 12/13/04; 2/17/05; 01/02/07. Add'l DSUR to CON 8/1/08; 9/5/08; 2/11/09. Add'l DSUR to Rdwy 10/29/10. DSUR update 100% 12-28-20.

PSUR: (569 trs) 3 TRS to ROW & CON 9/21/09. ROW staking (tract 97x & 153x) complete. Partial ROW staking 100%. ROW staking (tract 88x, 126x, 156x) complete. 1 tract to ROW 10/25/10. Add'l PSUR (Cert 110) req'd 12/11/12. Updated PSUR to ROW 11/19/20. ROW re-stake (tr. 23) req'd 11/16/22 to ROW 11/30/22. Rev. PSUR to ROW 3/7/23.

RDWY: Floodplain SP req'd. Rdwy cost est to Env 10/13/99. PPC rec'd 1/18/07. Frontage rd study rec'd from CON 11/5/07. Loc & Des Doc aprv'd by FHWA 9/29/08. 60% plans rec'd from CON 9/8/08. ROW & Util req'mts to ROW 9/15/08. Rdwy info to Env 9/15/08. FI held 10/24/08. Plans to RR Coord 10/31/08. 60% plans reviewed & ret'd to CON 12/1/08 for Eastern Project. 60% plans reviewed & ret'd to CON 2/5/09 for western project. Rev 60% plans rec'd from CON 5/8/09 for Eastern Project. Rev 60% plans reviewed & ret'd to CON 5/15/09. Rev ROW & Util req'mts to ROW for western portion 8/24/09. Rev. ROW & Util req'mts to ROW 8/16/11. Rev 60% plans rec'd from CON for western portion (no add'l submittals will be rec'd) 10/3/11. Add'l RDWY Cost Est to ENV 3/4/19. Loc & Des Doc aprv'd 6/15/22.

ROW: ROW Plans by Garver LLC - 8/8 apprs made & aprv'd; 4 options & 6 paid & 1 condemned - poss. Date 8/11/15.

BR: (SWP/JYP) 27 Brs in Western project. Rec'd 28 Prelim. layouts from CON 10/13/08, (Includes future Br o/Puppy Creek). Comments Ret'd 2/5/09. Rec'd Rev'd. layouts for 19 Brs 7/17/09; 9 Brs 9/3/09. Ret'd comments 28 Brs 11/2/09. Rec'd Rev'd layouts 3/5/10 & 7/26/10. Ret'd comments 4/29/10. Layout 80%. Aprv'd by FHWA 8/10/10. Rec'd 90% plans for 25 brs 7/6/12. Rec'd 90% plans for 3 Brs 9/11/12. Ret'd comments on 90% plans 11/7/13.

MAT: Pvmt coring info to CON 12/3/07.

PLAN: Action req'd for access aprvl at I-540.

RAILROAD INFO: RR Involvement, A&M tracks between Hwy. 265 & 71B, north of Hwy. 264.

LEGISLATIVE DISTRICTS: US House (3); AR House (9, 11, 16, 18, & 25); AR Senate (31, 32, & 33)

Other Federal-Aid & State Jobs

090621 I-49 – Hwy. 265 (Springdale Bypass) (S)

(Benton) (halff) (3.31 mi.) (NHS) (Urban Freeway/Expressway) (4LG) ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	65%	100%	75%	35%	10%	50%	85%	30%	
TARGET DATE			Apr 21	Apr 23	Oct 20	Aug 24	Aug 25	SCHEDULED DATE: 01-2025 STIP FFY: 2025			
END DATE		Dec 20	Apr 21	May 23	Nov 20						

CRITICAL NOTES: Pup Season Clearing Restriction; Tree clearing prohibited May 1 – July 31 (30 acres of tree clearing)

TYPE WORK: New Location. Pavement Type: Alternates.

WORK ZONE POLICY: Significant.

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 3/17/20.

ENV: CR clearance to file. T3CE apprvd 4/13/22 for hardship acquisition. PI meeting held 2/21/23 4-7pm @ First Baptist Church of Lowell 209A Washington St, Lowell. Arch deferral letter to SHPO 2/13/23, response 2/22/23. re-eval to FHWA 5/19/23, apprvd 5/23/23. NW14, no pcn.

LP: City req 12' side path. Department agreed to construct 12 ft. side path only within ROW of interchng. City responsible for all cost associated w/ 12' side path. Resolution to City 9/9/22. Resolution executed 10/11/22.

SUR: -

DSUR: DSUR under 001966. DSUR update reflecting completed Hwy. 265 widening to Rdwy 12/11/20. Add'l DSUR req'd 5/11/21 100% to Rdwy 8/25/21. Add'l DSUR (new house) to ROW/Rdwy 3/29/22. Add'l DSUR (tract 216) req'd 1/24/23 100%.

PSUR: PSUR under 001966. 6 new trs, 31 rev trs. PSUR update to ROW 11/19/20. Add'l DSUR (new house on tract 209) rqd 2/23/22. Add'l PSUR (107R split) req'd 10/12/22 to ROW 10/27/22. Rev. PSUR req'd 11/21/22 to ROW 12/21/22. ROW staking req'd 11/07/22 to ROW 12/13/22, 1/4/23. Add'l PSUR (2 trs) rqd 11/21/22 to ROW 12/22/22. Rev. PSUR (Add Dixieland Rd ROW) 100%. Add'l PSUR (1 tract) req'd 7/17/23 to ROW 8/3/23.

RDWY: No Floodplain SP req'd. TMs req 3/10/20. DSUR rec'd 12/11/20. ROW rqmts to ROW 4/14/21 (to Sta. 750+00). Add'l Survey req 5/11/21. Traf & MAT req 5/17/21. T.O. to CON 7/12/21. Add'l Survey req 7/30/21. Signals warrant signalization. 50% Plans rec'd from CON 10/21/21. 50% Plans rev'd & ret'd to CON 11/17/21. Traf req 11/29/21. Rev 50% Plans rec'd from CON 12/30/21. Rev ROW rqmts to ROW 2/1/22 & 12/13/22. Rev 50% Plans rev'd & ret'd to CON 2/1/22. 60% Plans rec'd from CON 2/14/22. FI & TMP meeting held 3/16/22. 60% Plans rev'd & ret'd to CON 4/20/22. REV 60% plans rec'd from CON 5/20/22 & 12/9/22. Rev Scope (SUP & Dixieland) rec'd from PM 9/19/22. DDD apprvd 11/28/22. Rev 60% Plans rev'd & ret'd to CON 9/27/22 & 9/5/23. UTIL rqmts to ROW 12/13/22. Rev ROW & UTIL rqmts to ROW 2/28/23. RDWY info to ENV 3/13/23.

ROW: Fee - Plans 90% (50 trs). Initial Auth Rec'd 6/12/23. 50/50 apprs made & apprvd;32 Options;26 paid;2 condemned - poss. date 2/7/2024 & 6 to be condemned. Plans rev'd & ret'd to CON 5/25/21. Est 8 res, 7 bus, 1 farm, & 2 ppo rels. UFI 1/18/18, Plans to 12 utilities 1/19/24.

BR: (JYP) Layouts 95%. Des. Phase B, 30% submittal to TP&P for AMR 2/22/22. Prelim. Info. To Env. 5/4/22. Rec'd. 90% Plans for 4 of 17 bridge sites on 9/8/23. Final plans to A&M RR 1/18/24.

MAT: Soils Survey %AC to Rdwy 8/9/21. Subsurf by Geotechnology

RAILROAD INFO: RR Involvement rqd. A&M (new crossing DOT# 982678G). SP, PE & C&M rqd. Rcv'd final plan sheets 1/16/24 - sent 1/18/24. Final plan apprvl rqd. by RR before C&M executed.

LEGISLATIVE DISTRICTS: US House (3); AR House (11, 16, & 18); AR Senate (32 & 33)

Other Federal-Aid & State Jobs

012366 Hwy. 265 – Hwy. 412 (Springdale Bypass) (S)

(Benton & Washington) (con) (6.63 mi.) (4LG)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		85%	60%	10%			10%	5%	TBD		
TARGET DATE		Dec 23	Jun 24	Dec 24	May 24	Dec 25	Dec 26	STIP FFY: 2025			
END DATE											

TYPE WORK: New location. Pavement Type: Alternates.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 3/17/20.

ENV: CR clearance to file 5/25/22. hardship acquisition T3CE apprvd 6/13/22. NA consultation letters to Tribes 11/8/23. Env constraints to Rdwy & Br 11/30/23.

SUR: Updated aerial photo flown 3/28/24. UAV-LIDAR acquired 4/5/24 (quarry stockpile area). Feature extraction 30%. Plan mapping update IP.

RDWY: Floodplain SP req'd. DDD apprvd 1/18/07 (001966 PPC). Front Rd Study rec'd from CON 11/5/07. ROW & UTIL reqm'ts to ROW 9/15/08 (under 001966). FI held 10/24/08 (001966). Plans to RR Coord 10/31/08 (001966). Loc & Des (hardship acquisition) doc apprvd 6/15/22.

ROW: UFI 1/18/2018. 1/1 apprs made & apprvd

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (3); AR House (9, 11, & 25); AR Senate (32)

101099 Hwy. 886 Str. & Apprs. (Jonesboro) (S)

Hwy. 886

(Craighead) (pe) (Non-APHN) (Urban Local) /BR-OFF/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%		5%	75%			0%		NA	
TARGET DATE		Sep 23	Jan 24	Jan 24	Oct 23	Jul 24	Jan 25	SCHEDULED DATE: 04-2025			
END DATE		Sep 23			Aug 23						

TYPE WORK: Replace 1 structure

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPB-9227(98)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.

GENERAL: 120 ADT.

BRIDGE INFO: M3811 (18.61, Br. Repl., P0, Deck 6, Super. 5, Sub. 5, 1976)

ENV: EPD

SUR: CSUR 100%. Aerial photo flown 3/15/23. UAV-LiDAR acquired 3/29/23. Feature extraction 100%. Plan mapping 100%.

DSUR: U&D 100%. DSUR to Rdwy 9/15/23.

PSUR: PSUR covered under 100979.

RDWY: Floodplain SP req'd. Traf & Mat req 5/9/23. DSUR rec'd 9/15/23.

RAILROAD INFO: No RR involvement 2/7/23

LEGISLATIVE DISTRICTS: US House (1); AR House (38); AR Senate (20)

Other Federal-Aid & State Jobs

012494 Specialized Bridge Scour Remediation (S)

Various

(Various) (Interstate) (Urban Minor Arterial) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				50%							
TARGET DATE											
END DATE											

TYPE WORK: Scour repair on 5 structures

WORK ZONE POLICY: Significant.

BACKGROUND INFO: Project programmed on 11/17/23.

GENERAL: 230-36,600 ADT.

BRIDGE INFO: 02466 (27.78, Scour Rpr., P0, SD, Deck 5, Super. 4, Sub. 5, Hist., 1947); 03447 (66.28, Scour Rpr., NP, SD, Deck 4, Super. 5, Sub. 5, 1961); 03476 (69.41, Scour Rpr., NP, SD, Deck 4, Super. 5, Sub. 5, 1964); 03643 (74.45, Scour Rpr., NP, Deck 5, Super. 5, Sub. 6, Hist., SC, 1964); A3424 (87.56, Scour Rpr., NP, Deck 7, Super. 5, Sub. 5, 1963)

ENV: CR clearance to file 12/22/23, addendum to file 1/22/24.

RAILROAD INFO: Possible RR Involvement UP 440535M & Private Rd DOT# 450597M may be used as access points for Str# J5700.

LEGISLATIVE DISTRICTS: US House (4); AR House (29, 45, 52, 89, & 98); AR Senate (2, 3, 5, 7, & 25)

061849 District 6 Bridge Painting Ph. 1 (S)

Various

(Various) (coll) (Urban Interstate) (4LG) /NHPP/BR-OFF/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

TYPE WORK: Paint 33 structures

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: Project programmed on 3/27/24.

GENERAL: 680-117,000 ADT.

BRIDGE INFO: 02365 (67.52, Paint, NP, Deck 7, Super. 5, Sub. 5, 1948); 02713 (56.39, Paint, NP, Deck 5, Super. 5, Sub. 6, 1950); 03054 (88.00, Paint, NP, Deck 7, Super. 6, Sub. 5, 1979); 03081 (89.73, Paint, NP, Deck 6, Super. 6, Sub. 6, 1958); 03082 (87.36, Paint, NP, Deck 6, Super. 6, Sub. 5, 1958); 03176 (80.97, Paint, NP, Deck 6, Super. 6, Sub. 6, 1959); 03250 (86.67, Paint, NP, Deck 5, Super. 5, Sub. 5, 1960); 03332 (90.44, Paint, NP, Deck 6, Super. 7, Sub. 6, 1960); 03347 (84.09, Paint, NP, SD, Deck 4, Super. 5, Sub. 5, 1963); 03489 (76.96, Paint, NP, Deck 5, Super. 6, Sub. 7, 1962); 03942 (86.96, Paint, NP, Deck 5, Super. 6, Sub. 5, 1967); 05026 (74.81, Paint, NP, Deck 5, Super. 5, Sub. 7, 1967); 05028 (87.27, Paint, NP, Deck 5, Super. 6, Sub. 6, 1967); 05210 (84.63, Paint, NP, SD, Deck 4, Super. 6, Sub. 5, 1969); 05335 (73.70, Paint, NP, Deck 6, Super. 6, Sub. 6, 1970); 05509 (Unable to match to InspectX); 05655 (88.39, Paint, NP, Deck 6, Super. 6, Sub. 7, 1976); 05656 (87.82, Paint, NP, Deck 6, Super. 5, Sub. 7, 1976); 05657 (90.71, Paint, NP, Deck 7, Super. 6, Sub. 7, 1978); A3081 (89.73, Paint, NP, Deck 6, Super. 6, Sub. 6, 1958); A3176 (78.08, Paint, NP, Deck 5, Super. 5, Sub. 6, 1959); A3329 (88.44, Paint, NP, Deck 7, Super. 5, Sub. 7, 1961); A3493 (87.32, Paint, NP, Deck 6, Super. 5, Sub. 6, 1972); A3897 (83.98, Paint, NP, Deck 6, Super. 5, Sub. 6, 1967); A3898 (86.42, Paint, NP, Deck 6, Super. 6, Sub. 6, 1967); A3940 (81.86, Paint, NP, Deck 6, Super. 7, Sub. 7, 1966); A5317 (72.83, Paint, NP, Deck 6, Super. 7, Sub. 7, 1970); B3329 (88.00, Paint, NP, Deck 7, Super. 5, Sub. 6, 1961); B3493 (90.89, Paint, NP, Deck 7, Super. 6, Sub. 7, 1972); B3897 (83.98, Paint, NP, Deck 5, Super. 5, Sub. 7, 1967); B3898 (86.42, Paint, NP, Deck 6, Super. 6, Sub. 6, 1967); B3940 (86.11, Paint, NP, Deck 7, Super. 7, Sub. 7, 1966); B5317 (72.66, Paint, NP, Deck 6, Super. 7, Sub. 7, 1974)

RAILROAD INFO: No RR Involvement 4/10/24.

LEGISLATIVE DISTRICTS: US House (1, 2, & 4); AR House (Various); AR Senate (6, 7, 8, 11, 12, 13, 14, 15, & 17)

Other Federal-Aid & State Jobs

061851 District 6 Bridge Painting Ph. 3 (S)

Various

(Garland & Pulaski) (coll) (Urban Interstate) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

TYPE WORK: Paint 12 structures

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: Project programmed on 3/27/24.

GENERAL: 22,000-106,000 ADT.

BRIDGE INFO: 02984 (87.46, Paint, NP, Deck 6, Super. 5, Sub. 6, 1956); 03177 (86.67, Paint, NP, Deck 5, Super. 5, Sub. 5, 1959); 05781 (93.33, Paint, NP, Deck 7, Super. 7, Sub. 7, 1980); A3177 (86.60, Paint, NP, Deck 5, Super. 5, Sub. 5, 1959); A3335 (84.66, Paint, NP, SD, Deck 6, Super. 4, Sub. 5, 1960); A3498 (84.28, Paint, NP, SD, Deck 5, Super. 4, Sub. 6, 1969); A5702 (82.50, Paint, NP, Deck 7, Super. 7, Sub. 7, 1976); A5706 (88.00, Paint, NP, Deck 6, Super. 5, Sub. 7, 1979); B3335 (81.05, Paint, NP, SD, Deck 6, Super. 4, Sub. 5, 1960); B3498 (55.39, Paint, NP, SD, Deck 5, Super. 4, Sub. 6, 1969); B5702 (82.50, Paint, NP, Deck 7, Super. 7, Sub. 7, 1976); B5706 (88.00, Paint, NP, Deck 6, Super. 5, Sub. 7, 1979)

RAILROAD INFO: RR Involvement reqd 4/10/24. UP DOT# 433894L (02984) C&M reqd. 600429X (A3335 & B3335) possible MCL only, 600432F (A3177 & 03177) C&M reqd, 433797C (A3498 & B3498) C&M reqd; AKMD DOT# 934757N (05781) C&M reqd, 934760W (A5706 & B5706) C&M reqd include UP; LRPA DOT# 902528F (A5702 & B5702) possible SP.

LEGISLATIVE DISTRICTS: US House (1, 2, & 4); AR House (66, 74, 76, 80, & 84); AR Senate (7, 12, & 14)

101171 District Ten Bridge Painting (S)

Various

(Craighead, Mississippi & Poinsett) (Urban Interstate) (4LG) /NHPP/BR-OFF/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE			95%	50%				NA		NA	
TARGET DATE											
END DATE											

TYPE WORK: Paint 17 structures.

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-STPB-0076(318)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 3/22/23.

GENERAL: 10-26,000 ADT.

BRIDGE INFO: 03167 (90.00, Paint, NP, Deck 6, Super. 6, Sub. 6, 1960); 03182 (82.16, Paint, NP, Deck 7, Super. 7, Sub. 7, 1961); 03282 (83.24, Paint, NP, Deck 6, Super. 7, Sub. 7, 1960); 03287 (84.83, Paint, NP, Deck 6, Super. 6, Sub. 7, 1960); 06041 (90.89, Paint, NP, Deck 7, Super. 6, Sub. 7, 1984); A3289 (90.89, Paint, NP, Deck 6, Super. 7, Sub. 7, 1962); A3370 (90.89, Paint, NP, Deck 7, Super. 7, Sub. 6, 1961); A5203 (91.16, Paint, NP, Deck 8, Super. 7, Sub. 6, 1978); A5204 (84.50, Paint, NP, SD, Deck 6, Super. 4, Sub. 5, 1978); A5205 (85.22, Paint, NP, Deck 9, Super. 6, Sub. 5, 1978); A5206 (85.66, Paint, NP, Deck 9, Super. 7, Sub. 5, 1978); B3289 (90.75, Paint, NP, Deck 6, Super. 7, Sub. 7, 1962); B3370 (90.89, Paint, NP, Deck 7, Super. 7, Sub. 6, 1961); B5203 (91.30, Paint, NP, Deck 8, Super. 7, Sub. 6, 1970); B5204 (93.33, Paint, NP, Deck 7, Super. 7, Sub. 7, 1970); B5205 (85.22, Paint, NP, Deck 9, Super. 6, Sub. 5, 1970); B5206 (85.22, Paint, NP, Deck 9, Super. 6, Sub. 5, 1970)

ENV: ARS to SHPO 1/25/24, response 2/15/24. CR clearance memo to file 2/21/24.

RAILROAD INFO: RR involvement at 2 UPRR 790837E (A5204/B5204) & 425752A (A5203/B5203) UPRR PE fully executed 6/16/23. Sent UPRR C&M drafts w/ plans 6/8/23 & 8/8/23. Str Paint Specs to RR 10/19/23. Req status of C&M bi-wkly; 1/19/24 UPRR sent contractor containment plans-SP drafted w/ containment plan rqmnt 1/26/23; 2/5, UPRR apprvd plans; rcvd MFAE 3/15/24 & appvd 3/21/24-awaiting C&M; SP reqd 2/5/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (32, 33, 34, 36, & 38); AR Senate (19 & 20)

Other Federal-Aid & State Jobs

061850 District 6 Bridge Painting Ph. 2 (S)

Various

(Lonoke, Prairie & Pulaski) (coll) (Interstate) (Urban Minor Arterial) /NHPP/BR-OFF/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

TYPE WORK: Paint 23 structures

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: Project programmed on 3/27/24.

GENERAL: 40-25,000 ADT.

BRIDGE INFO: 03157 (78.36, Paint, NP, Deck 6, Super. 6, Sub. 5, 1960); 03195 (87.56, Paint, NP, Deck 7, Super. 5, Sub. 5, 1962); 03197 (86.96, Paint, NP, Deck 6, Super. 5, Sub. 5, 1962); 03198 (90.44, Paint, NP, Deck 7, Super. 6, Sub. 6, 1962); 03222 (77.28, Paint, NP, SD, Deck 4, Super. 6, Sub. 5, 1963); 03225 (78.69, Paint, NP, Deck 7, Super. 7, Sub. 7, 1963); 03236 (87.11, Paint, NP, Deck 5, Super. 6, Sub. 5, 1963); 03237 (90.44, Paint, NP, Deck 6, Super. 6, Sub. 7, 1963); 03238 (84.09, Paint, NP, SD, Deck 4, Super. 5, Sub. 5, 1963); 03269 (82.14, Paint, NP, Deck 6, Super. 6, Sub. 5, 1959); 03652 (77.61, Paint, NP, Deck 6, Super. 7, Sub. 6, 1963); 03653 (77.17, Paint, NP, Deck 6, Super. 6, Sub. 6, 1963); 03656 (73.56, Paint, NP, Deck 5, Super. 7, Sub. 6, 1963); 03670 (77.25, Paint, NP, Deck 6, Super. 6, Sub. 6, 1965); 03671 (79.89, Paint, NP, Deck 6, Super. 7, Sub. 7, 1965); 03672 (78.09, Paint, NP, Deck 7, Super. 7, Sub. 6, 1964); 03708 (87.42, Paint, NP, Deck 5, Super. 6, Sub. 6, 1964); 03710 (79.42, Paint, NP, Deck 6, Super. 7, Sub. 6, 1965); 03716 (79.61, Paint, NP, Deck 6, Super. 7, Sub. 6, 1966); 05711 (84.67, Paint, NP, SD, Deck 6, Super. 4, Sub. 5, 1980); 05712 (90.89, Paint, NP, Deck 7, Super. 7, Sub. 6, 1980); A5985 (84.08, Paint, NP, Deck 7, Super. 7, Sub. 7, 1986); B5985 (84.31, Paint, NP, Deck 7, Super. 7, Sub. 7, 1986)

RAILROAD INFO: No RR Involvement 4/10/24.

LEGISLATIVE DISTRICTS: US House (1 & 2); AR House (60, 61, 66, & 72); AR Senate (10, 11, & 12)

012489 Hydrodemolition Bridge Preservation (2024) (S)

Various

(Various) (m.baker) (NHS) (Major Collector) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%				5%			
TARGET DATE											
END DATE											

TYPE WORK: Hydrodemolition on 17 structures

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0076(341)

BACKGROUND INFO: Project programmed on 11/13/23.

GENERAL: 350-23,000 ADT.

BRIDGE INFO: 01160 (78.49, Hydro., NP, Deck 5, Super. 6, Sub. 6, Hist., 1941); 01712 (86.75, Hydro., NP, Deck 6, Super. 6, Sub. 7, 1962); 01713 (83.61, Hydro., NP, Deck 5, Super. 5, Sub. 6, 1962); 03356 (55.68, Hydro., NP, SD, Deck 5, Super. 4, Sub. 6, 1960); 03627 (73.22, Hydro., NP, Deck 6, Super. 5, Sub. 6, 1963); 03960 (82.72, Hydro., NP, Deck 5, Super. 5, Sub. 5, 1967); 05028 (87.27, Hydro., NP, Deck 5, Super. 6, Sub. 6, 1967); 05133 (77.99, Hydro., NP, Deck 5, Super. 5, Sub. 6, Hist., 1971); 05181 (84.65, Hydro., NP, Deck 6, Super. 6, Sub. 6, 1969); 05265 (84.65, Hydro., NP, Deck 6, Super. 6, Sub. 6, 1969); 05266 (84.06, Hydro., NP, Deck 5, Super. 5, Sub. 7, 1972); 05308 (90.89, Hydro., NP, Deck 6, Super. 7, Sub. 7, 1972); 05337 (74.31, Hydro., NP, Deck 6, Super. 6, Sub. 7, 1970); 05558 (84.84, Hydro., NP, Deck 5, Super. 7, Sub. 7, 1974); A1671 (84.02, Hydro., NP, Deck 5, Super. 5, Sub. 7, 1933); A3959 (84.37, Hydro., NP, SD, Deck 4, Super. 6, Sub. 5, 1967); B3959 (82.37, Hydro., NP, SD, Deck 3, Super. 7, Sub. 5, 1967)

RDWY: RUC req 4/10/24.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (1, 2, 3, & 4); AR House (Various); AR Senate (Various)

Other Federal-Aid & State Jobs

012490 Districts 1, 5 & 10 Bridge Preservation (2024) (S)

Various

(Various) (m.baker) (NHS) (Urban Principal Arterial) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE			90%					85%			
TARGET DATE											
END DATE											

TYPE WORK: Polymer Overlay on 29 structures & Joint Repair on 1 structure

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0076(342)

BACKGROUND INFO: Project programmed on 11/13/23.

GENERAL: 620-14,000 ADT.

BRIDGE INFO: 01711 (86.36, Poly. Ovly., NP, Deck 6, Super. 6, Sub. 6, 1962); 01715 (87.23, Poly. Ovly., NP, Deck 6, Super. 7, Sub. 7, 1962); 02111 (86.94, Poly. Ovly., NP, Deck 6, Super. 7, Sub. 6, 1987); 02534 (81.61, Poly. Ovly., NP, SD, Deck 6, Super. 6, Sub. 4, 1949); 03014 (90.28, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 8, 1956); 05338 (66.64, Poly. Ovly., NP, Deck 6, Super. 6, Sub. 6, 1971); 05671 (87.39, Poly. Ovly., NP, Deck 6, Super. 7, Sub. 7, 1978); 05672 (76.56, Poly. Ovly., NP, Deck 6, Super. 7, Sub. 7, 1978); 05725 (89.70, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 1978); 05726 (89.70, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 1978); 05727 (87.25, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 6, 1978); 05728 (86.50, Poly. Ovly., NP, Deck 6, Super. 6, Sub. 6, 1978); 05885 (89.53, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 1981); 06036 (87.39, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 6, 1986); 06087 (93.10, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 1984); 06227 (89.64, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 1989); 06327 (89.49, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 1991); 06328 (89.49, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 1991); 06329 (89.49, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 1991); 06367 (89.83, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 1993); 06368 (89.83, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 1993); 06544 (78.25, Poly. Ovly., NP, Deck 7, Super. 6, Sub. 7, 2001); 06727 (93.33, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 2006); 06882 (89.83, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 2003); 06922 (86.94, Poly. Ovly., NP, Deck 6, Super. 6, Sub. 7, 2004); 06923 (87.39, Poly. Ovly., NP, Deck 7, Super. 6, Sub. 7, 2004); 06924 (87.39, Poly. Ovly., NP, Deck 7, Super. 6, Sub. 7, 2004); 07029 (90.28, Poly. Ovly., NP, Deck 7, Super. 8, Sub. 7, 2006); 07233 (94.22, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 9, 2014); A1409 (53.64, Joint Rpr., NP, SD, Deck 5, Super. 4, Sub. 5, 1959)

RDWY: 90% Plans rec'd from CON 4/3/24. 90% Plans to EST 4/4/24. RUC req 4/10/24.

BR: (SWP) Rec'd. 90% Plans 4/3/24.

RAILROAD INFO: RR Involvement UP DOT# 788090E - D10 Str# 06087 - SP, MCL reqd. 11/29/23.

LEGISLATIVE DISTRICTS: US House (1 & 2); AR House (Various); AR Senate (9, 10, 18, 20, 21, & 22)

Other Federal-Aid & State Jobs

012491 Districts 2, 3, 6 & 7 Bridge Preservation (2024) (S)

Various

(Various) (m.baker) (NHS) (Principal Arterial) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE			90%	5%				85%			
TARGET DATE											
END DATE											

TYPE WORK: Polymer Overlay on 34 structures

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0076(343)

BACKGROUND INFO: Project programmed on 11/13/23.

GENERAL: 370-40,000 ADT.

BRIDGE INFO: 03268 (75.56, Poly. Ovly., NP, Deck 6, Super. 6, Sub. 6, 1960); 03551 (86.05, Poly. Ovly., NP, Deck 6, Super. 6, Sub. 6, 1962); 03552 (83.72, Poly. Ovly., NP, Deck 6, Super. 5, Sub. 6, 1962); 03553 (83.72, Poly. Ovly., NP, Deck 6, Super. 5, Sub. 6, 1962); 03554 (86.16, Poly. Ovly., NP, Deck 6, Super. 6, Sub. 6, 1962); 03930 (86.23, Poly. Ovly., NP, Deck 6, Super. 6, Sub. 6, 1966); 03931 (86.68, Poly. Ovly., NP, Deck 6, Super. 6, Sub. 7, 1965); 03932 (86.23, Poly. Ovly., NP, Deck 6, Super. 6, Sub. 6, 1965); 05209 (86.91, Poly. Ovly., NP, Deck 6, Super. 6, Sub. 7, 1970); 05321 (93.33, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 1972); 05438 (89.57, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 6, 1976); 05617 (89.53, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 1975); 05781 (93.33, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 1980); 05822 (90.16, Poly. Ovly., NP, Deck 7, Super. 8, Sub. 7, 1982); 05944 (87.39, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 6, 1982); 06127 (89.69, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 1987); 06128 (89.69, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 1987); 06535 (89.65, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 1995); 06536 (89.65, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 1995); 06580 (89.65, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 1996); 06642 (89.53, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 1997); 06643 (89.53, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 2001); 06705 (89.73, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 1998); 06799 (90.68, Poly. Ovly., NP, Deck 7, Super. 8, Sub. 8, 2001); 06903 (87.83, Poly. Ovly., NP, Deck 7, Super. 8, Sub. 6, 2003); 06905 (93.78, Poly. Ovly., NP, Deck 7, Super. 8, Sub. 7, 2009); 07210 (88.92, Poly. Ovly., NP, Deck 7, Super. 9, Sub. 7, 2013); 07284 (93.86, Poly. Ovly., NP, Deck 7, Super. 9, Sub. 7, 2016); A5944 (89.83, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 1997); A7037 (93.78, Poly. Ovly., NP, Deck 7, Super. 8, Sub. 7, 2007); B7037 (93.77, Poly. Ovly., NP, Deck 7, Super. 8, Sub. 7, 2006); M0323 (69.33, Poly. Ovly., NP, Deck 7, Super. 6, Sub. 6, 1958); M2206 (62.54, Poly. Ovly., NP, Deck 7, Super. 6, Sub. 5, 1960)

RDWY: 90% Plans rec'd from CON 4/3/24. 90% Plans to EST 4/4/24. RUC req 4/10/24.

BR: (SWP) Rec'd. 90% Plans 4/4/24.

RAILROAD INFO: RR Involvement AKMD 934757N Str# 05781 C&M rqd; UP 433805S & 600440X Str# 07284 C&M rqd; UP 924178C Str# A7037 & B7037 C&M rqd 4/10/24.

LEGISLATIVE DISTRICTS: US House (2 & 4); AR House (Various); AR Senate (1, 2, 3, 4, 7, 12, 13, 15, & 17)

Other Federal-Aid & State Jobs

012492 Districts 4, 8 & 9 Bridge Preservation (2024) (S)

Various

(Various) (m.baker) (NHS) (Urban Principal Arterial) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%				5%			
TARGET DATE								SCHEDULED DATE: 11-2024			
END DATE											

TYPE WORK: Polymer Overlay on 26 structures & Joint Repair on 2 structures

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0076(344)

BACKGROUND INFO: Project programmed on 11/13/23.

GENERAL: 1,100-17,000 ADT.

BRIDGE INFO: 01272 (80.80, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 1930); 01599 (86.49, Poly. Ovly., NP, Deck 6, Super. 6, Sub. 6, 1930); 01835 (81.53, Poly. Ovly., NP, Deck 6, Super. 7, Sub. 6, 1934); 02089 (69.45, Joint Rpr., NP, Deck 5, Super. 6, Sub. 6, 1938); 02121 (70.04, Poly. Ovly., NP, Deck 6, Super. 6, Sub. 6, 1939); 05031 (69.19, Poly. Ovly., NP, Deck 6, Super. 7, Sub. 7, 1968); 05562 (90.86, Poly. Ovly., NP, Deck 6, Super. 7, Sub. 7, 1975); 05653 (89.58, Joint Rpr., NP, Deck 7, Super. 7, Sub. 7, 1976); 05875 (86.94, Poly. Ovly., NP, Deck 6, Super. 6, Sub. 7, 1982); 06048 (90.66, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 6, 1986); 06396 (86.94, Poly. Ovly., NP, Deck 7, Super. 6, Sub. 6, 1992); 06397 (89.83, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 1992); 06406 (89.83, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 1993); 06592 (89.56, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 1996); 06639 (93.78, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 8, 1998); 06667 (88.03, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 1998); 06668 (90.28, Poly. Ovly., NP, Deck 7, Super. 8, Sub. 7, 1998); 06787 (87.39, Poly. Ovly., NP, Deck 6, Super. 7, Sub. 7, 2001); 06788 (87.83, Poly. Ovly., NP, Deck 6, Super. 7, Sub. 8, 2001); 07062 (89.83, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 2007); 07115 (89.81, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 2011); 07116 (93.33, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 2011); 07415 (93.61, Poly. Ovly., NP, Deck 8, Super. 9, Sub. 8, 2019); 07416 (90.72, Poly. Ovly., NP, Deck 7, Super. 8, Sub. 8, 2019); 07465 (93.61, Poly. Ovly., NP, Deck 8, Super. 9, Sub. 8, 2020); A1670 (82.66, Poly. Ovly., NP, Deck 6, Super. 5, Sub. 7, 1933); A7143 (91.16, Poly. Ovly., NP, Deck 7, Super. 8, Sub. 9, 2012); B7143 (87.83, Poly. Ovly., NP, Deck 7, Super. 6, Sub. 8, 2013)

RDWY: RUC req 4/10/24.

RAILROAD INFO: RR Involvement UP DOT# 428326C Str# 05562; UP DOT# 924257N Str# 07116; UP DOT# 443712A; SP & MCL req 11/29/23.

LEGISLATIVE DISTRICTS: US House (1, 2, 3, & 4); AR House (Various); AR Senate (5, 23, 25, 26, 28, 29, & 35)

012506 Districts 1, 5 & 10 Raised Pavement Markers (2025) (S)

Various

(Various) /State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				50%				NA			
TARGET DATE								SCHEDULED DATE: 11-2024			
END DATE											

TYPE WORK: Installation of raised pavement markers.

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: STPF-0076(355)

BACKGROUND INFO: Project programmed on 2/1/24.

ENV: CR clearance to file 2/7/24.

RAILROAD INFO: No RR Involvement 2/6/24

LEGISLATIVE DISTRICTS: US House (1 & 2); AR House (Various); AR Senate (Various)

Other Federal-Aid & State Jobs

012507 Districts 2, 3 & 7 Raised Pavement Markers (2025) (S)

Various

(Various) /State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				50%				NA			
TARGET DATE								SCHEDULED DATE: 09-2024			
END DATE											

TYPE WORK: Installation of raised pavement markers.
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: STPF-0076(356)
BACKGROUND INFO: Project programmed on 2/1/24.
ENV: CR clearance to file 2/7/24.
RAILROAD INFO: No RR Involvement 2/6/24
LEGISLATIVE DISTRICTS: US House (1, 2, & 4); AR House (Various); AR Senate (Various)

012508 Districts 4 & 9 Raised Pavement Markers (2025) (S)

Various

(Various) /State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				50%				NA			
TARGET DATE								SCHEDULED DATE: 11-2024			
END DATE											

TYPE WORK: Installation of raised pavement markers.
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: STPF-0076(357)
BACKGROUND INFO: Project programmed on 2/1/24.
ENV: CR clearance to file 2/7/24.
RAILROAD INFO: No RR Involvement 2/6/24
LEGISLATIVE DISTRICTS: US House (1, 2, 3, & 4); AR House (Various); AR Senate (Various)

012509 Districts 6 & 8 Raised Pavement Markers (2025) (S)

Various

(Various) /State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				50%				NA			
TARGET DATE								SCHEDULED DATE: 09-2024			
END DATE											

TYPE WORK: Installation of raised pavement markers.
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: STPF-0076(358)
BACKGROUND INFO: Project programmed on 2/1/24.
ENV: CR clearance to file 2/7/24.
RAILROAD INFO: No RR Involvement 2/6/24
LEGISLATIVE DISTRICTS: US House (1, 2, 3, & 4); AR House (Various); AR Senate (Various)

Other Federal-Aid & State Jobs

101073 Hwy. 351 Connector (Aggie Rd.) (Jonesboro) (S)

New

(Craighead) (urb) (1.11 mi.) /CAP-2/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	50%	10%	75%			NA	80%		
TARGET DATE		Jul 23	Jan 24	Jul 24	Aug 23	Apr 25	Oct 25	SCHEDULED DATE: 11-2025 STIP FFY: 2026			
END DATE		Jul 23	Feb 24		Apr 23						

TYPE WORK: New Location - Single lane roundabouts located at Aggie Rd/Hwy. 351 Connector & Hwy. 351/Hwy. 351 Connector

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 5/6/22.

ENV: NA consultation letters to Tribes 7/31/23. 2023 Bat Survey Results: no updates. Env constraints to Rdwy 11/28/23.

LP: City of Jonesboro will provide \$1M & assume ownership of Hwy. 351 from intersection w/ connector to Hwy. 49. ASU will donate ROW. Resolution to City & ASU 3/17/23.

SUR: CSUR 100%. UAV-LiDAR acquired 2/28/23, 3/1/23. Aerial photo flown 3/15/23. Feature extraction 100%. Plan mapping 100%.

DSUR: U&D 100%. DSUR to Rdwy 7/7/23. Add'l DSUR req'd 2/15/24 75%.

PSUR: 68 certs. NTP to Con 3/7/23. PSUR to ROW 4/13/23. Add'l PSUR req'd 2/15/24 IP.

RDWY: Traf, TMs, & Soil Survey req 5/10/23. DSUR rec'd 7/6/23. Early Coord Meeting held 7/18/23. DDD appr'v'd 7/12/23. Prelim Prints to ROW & ENV 7/17/23. RAB Lighting & Signing req to Maint 7/19/23. Traf & TMs req 9/7/23.

Add'l survey req 2/15/23. ROW req'mts to ROW 2/21/24. RDWY Info to ENV 2/21/24. PFI held 3/14/24. UTIL reqm'ts & Rev ROW reqm'ts to ROW 3/25/24.

ROW: Fee - xx% (21+/- trs)

RAILROAD INFO: No RR involvement 11/30/22.

LEGISLATIVE DISTRICTS: US House (1); AR House (36); AR Senate (20)

101140 Pocahontas Bypass (S)

New

(Randolph) (art) /STBGP/State/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	10%	20%	75%			5%			YES
TARGET DATE			Oct 24	Oct 24		Oct 25	Oct 26	SCHEDULED DATE: 11-2026 STIP FFY: 2026			
END DATE		Dec 23			Nov 23						

TYPE WORK: New Location

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 1/27/23.

ENV: NA consultation letters to Tribes 7/27/23. ARS to SHPO 8/14/23, response 8/30/23. PI meeting 10/24/23 4-7pm @ Pocahontas Community Center 300 Geneva Dr, Pocahontas. ID Staff Recommendation on Preferred Alt appr'vd 2/16/24.

LP: City will provide \$2M & accept ownership of Hwy. 90 from Hwy. 67 to the bypass & Hwy. 115 from Hwy. 90 to the bypass. Resolution passed 6/14/22. M.O. 2022-082 passed 7/27/22. Agreement sent 9/12/22. Agreement rec'd from Sponsor 3/28/23 & Executed 4/6/23. Supp Agreement to Sponsor 10/5/23.

SUR: Primary GPS control 100%. UAV-LiDAR acquired 3/20/23. Feature extraction 100%. Plan mapping 100%. Add'l CSUR 100%.

DSUR: U&D 100%. DSUR to Rdwy 12/29/23.

PSUR: NTP to Con 6/23/23. PSUR to ROW 11/6/23.

RDWY: Floodplain SP req'd. DSUR to Rdwy 12/29/23. Traf & Soils req'd 2/5/24. Mat rec'd 2/6/24.

BR: (SWP)

RAILROAD INFO: No RR Involvement 2/16/24

LEGISLATIVE DISTRICTS: US House (1); AR House (2); AR Senate (21)

Other Federal-Aid & State Jobs

020738 Menard Bayou Str. & Apprs. (S)

CR

(Arkansas) (hdr) (0.1 mi.) (Non-APHN) (Local) /BR-OFF/Marine Fuel Tax/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	60%	5%	75%		15%	40%	35%	NA	
TARGET DATE		May 23	Nov 23	May 24	Jun 23	Feb 25	Aug 25	SCHEDULED DATE: 09-2025 STIP FFY: 2024			
END DATE		May 23	Oct 23		Apr 24						

TYPE WORK: Replace 1 bridge

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 8/24/22.

BRIDGE INFO: 20859 (54.31, Br. Repl., P3, Deck 6, Super. 6, Sub. 7, 2004)

ENV: NA consultation letters to Tribes 3/14/24.

LP: AGFC will provide Marine Fuel Tax funds to match Federal-aid off System Bridge funds.

SUR: CSUR 100%. Aerial photo flown 1/27/23. DSUR to Rdwy 5/30/23.

PSUR: 1 cert. PSUR to ROW 4/18/24.

RDWY: Floodplain SP req'd. Traf & Mat req 5/31/23. DSUR rec'd 5/30/23. T.O. to CON 7/12/23. Early Coord. Meeting held 8/1/23. 30% Plans rec'd from CON 9/20/23. ROW & UTIL req'mts to ROW 10/20/23. RDWY Info to ENV 2/9/24.

PFI held 4/18/24.

ROW: Plans xx% (1 tr) AFI/UFI 11/6/2023

BR: (JYP) 1 Bridge. Layout 95%.

MAT: Soil survey 6/5/23

RAILROAD INFO: No RR involvement 11/22/22.

LEGISLATIVE DISTRICTS: US House (1); AR House (62); AR Senate (8)

Other Federal-Aid & State Jobs

061644 I-30 Overpass Str. & Apprs. (Saline Co.) (S)

CR

(Saline) (m.baker) (0.2 mi.) (Non-APHN) (Local) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	65%	100%	75%	100%	20%	10%	TBD	NA	
TARGET DATE		Nov 22	May 23	Aug 23	Dec 22	Apr 24	Oct 24	SCHEDULED DATE: 01-2025 STIP FFY: 2025			
END DATE		Jul 22	Jul 23	Sep 23	Dec 22	Apr 24					

CRITICAL NOTES: Special Clearing SP for bats; Tree clearing prohibited March 15 – November 15 (1.5 acres of tree clearing)

TYPE WORK: Replace one bridge.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPB-0062(58)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/17/22.

BRIDGE INFO: 03246 (85.06, Br. Repl., NP, SD, Deck 4, Super. 6, Sub. 6, 1963)

ENV: EPD. Env Constraints to RDWY 8/12/22. NA consultation letters to tribes 8/11/22. ARS to SHPO 11/22/22, response 12/1/22. VPI held 5/1-5/15/23. PIF to SHPO 4/18/23, response 4/28/23.

SUR: CSUR 100%.

DSUR: NTP to Con 5/23/22. DSUR to Rdwy. 7/14/22.

PSUR: 5 certs. PSUR to ROW 12/1/22. ROW staking req'd (and tie mobile home) 11/21/23 to ROW 12/13/23.

RDWY: No floodplain SP req'd. T.O. to CON 7/12/22. Traf & Mat req 7/12/22. DSUR rec'd 7/14/22. Early Coord. Meeting held 8/11/22. FI req 8/16/22. DDD appr'd 8/22/22. 30% Plans rec'd from CON 10/25/22. 30% Plans rev'd & ret'd to CON 12/7/22. RDWY Info to ENV 3/20/23. 60% Plans rec'd from CON 6/14/23. ROW & UTIL reqm'ts to ROW 7/11/23. 60% Plans rev'd & ret'd to CON 7/11/23. Loc & Des doc appr'd 9/19/23.

ROW: Plans 90% (1 tr) Initial Auth Rec'd 9/26/23. AUI 8/10/2022, UFI 8/2/2023, 1 Option signed & 1 paid. 0/1 PPO relo moved, Plans to 7 Utils 12/15/23, 4 utils no adjustments,

BR: (SWP) Layout 95%.

RAILROAD INFO: No RR involvement 1/8/24.

SIR: Traffic sent 1/5/23.

LEGISLATIVE DISTRICTS: US House (2); AR House (29); AR Senate (7)

061854 I-30 Overpass Deck Repl. (Scott Hamilton Dr.) (LR) (S)

CS

(Pulaski) (fre) (Non-APHN) (Urban Local) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

TYPE WORK: Deck Replacement

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: Project programmed on 3/27/24.

GENERAL: 5,300 ADT.

BRIDGE INFO: 03175 (84.67, Dk. Repl., NP, SD, Deck 4, Super. 6, Sub. 5, 1961)

RAILROAD INFO: No RR Involvement 4/10/24.

LEGISLATIVE DISTRICTS: US House (2 & 4); AR House (79 & 80); AR Senate (12 & 15)

Intersection Improvement Jobs

080675 Hwys. 7/22/27 Inters. Impvts. (Dardanelle) (S)

Hwys. 7, 22 & 27

(Yell) (craft-tull) (0.57 mi.) (NHS) (Urban Principal Arterial) /NHPP/STBGP/State/Act 416/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	60%	70%	75%		10%	NA	80%		
TARGET DATE		Oct 22	May 24	Jun 24	Nov 22	Apr 25	Jan 26	SCHEDULED DATE: 11-2024 STIP FFY: 2025			
END DATE		Nov 22			Jul 22						

TYPE WORK: Construct two roundabouts; Mill & Overlay (Sec. 13: 14.73-15.30)

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 27,000 ADT.

ENV: ARS to SHPO 8/2/22, response 8/19/22. Env constraints to ROW & RDWY 9/2/22. NA consultation letters to Tribes 8/14/23. PI meeting Dec 7, 2023 4-7pm @ Dardanelle Community Center, 2059 State Hwy. 22, Dardanelle. PIF to SHPO 3/1/24.

SUR: Aerial photo 3/4/21. CSUR 100%. UAV-LiDAR acquired 2/8/22. Feature Extraction 100%. DSUR to Rdwy 11/4/22. Add'l DSUR (Hydraulics) req'd 12/19/22 to Rdwy 2/7/23. Add'l DSUR (Hwy. 7 for RAISE grant) req'd 2/22/23. Add'l UAV-LiDAR acquired 4/24/23. Add'l Feature extraction 100%.

DSUR: NTP to Con 8/24/22. U&D 100%. Add'l U&D 100%. Add'l DSUR to Rdwy 8/11/23.

PSUR: PSUR to ROW 7/28/22. 32 add'l certs 5/5/23. 45 certs total. Add'l PSUR to ROW 9/20/23.

RDWY: Floodplain SP req'd. Traf, TMs & MAT req 2/9/22. DSUR rec'd 11/4/22. Add'l survey req'd 12/19/22. Add'l survey rec'd 2/7/23. Early Coord Meeting held 4/5/23. FWD & Soil Survey req 4/25/23. Prelim Layout to ROW & ENV 4/25/23. T.O. to CON 6/6/23. 30% plans rec'd from CON 7/25/23. RAB Lighting & Signing req to Maint 8/10/23. Add'l survey rec'd 8/11/23. 30% plans rev'd & ret'd to CON 8/23/23. PFI held 12/7/23. 60% plans rec'd from CON 11/27/23. RUC req 4/10/24.

ROW: AUI 5/25/2021, UFI 05/04/2023.

MAT: Soil Survey % AC to Rdwy 2/14/2022.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (52); AR Senate (25)

Intersection Improvement Jobs

090651 Hwys. 12/59 Signal & Inters. Impvts. (Gentry) (S)

Hwys. 12 & 59

(Benton) (burns-mcd) (APHN) (Urban Minor Arterial) /STBGP/Attrib/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	100%	100%	75%	50%	10%	NA	TBD	90%	
TARGET DATE		Jan 22	May 22	Aug 23	Jul 22	Jun 24	Dec 24	SCHEDULED DATE: 02-2025 STIP FFY: 2024			
END DATE		Mar 22	Feb 23	Aug 23	Jul 22						

TYPE WORK: Intersection Improvements.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 7,600-18,000 ADT.

ENV: NA consultation letters to Tribes 9/30/22. PIF to SHPO 12/30/22, response 1/10/22. Public involvement meeting held 6/27/23 4-7pm @ Gentry Public Library 105 East Main St., Gentry. T1CE apprvd 8/23/23.

LP: City will provide \$250k. NARTS awarded \$250k STBGP-A funds to fulfil partnering commitment. Department will cover all additional costs of the project. Resolution passed 6/9/21. Rev agreement sent to City 8/12/22. Agreement executed 9/16/22.

SUR: Aerial photo 12/1/20. CSUR 100%.

DSUR: DSUR to Rdwy 3/11/22.

PSUR: 14 certs. PSUR to ROW 7/8/22. Add'l PSUR (2 trs) req'd 3/10/23. Rev PSUR to ROW 6/13/23. ROW staking req'd 9/20/23 to ROW 10/13/23.

RDWY: No Floodplain SP req'd. DSUR rec'd 3/11/22. TO to CON 7/26/22. Early coord meeting held 8/17/22. Traf & TMs req 10/10/22. 30% plans rec'd from CON 9/23/22. 30% plans rev'd & ret'd to CON 11/18/22. 60% plans rec'd from CON 2/17/23. ROW & UTIL reqmts to ROW 2/27/23. PFI held 5/30/23. Rdwy Info to Env 4/21/23. 60% plans rev'd & ret'd to CON 5/4/23. 90% Plans rec'd from CON 7/12/23. FFI held 8/9/23. TMP held 7/26/23. 90% plans rev'd & ret'd to CON 8/9/23. Final plans rec'd from CON 8/22/23. Plans to est 7/20/23.

ROW: Plans by B & M 90% (10 trs). 10/10 apprs made & apprvd; 5 options, Initial Auth Rec'd 9/7/23.

RAILROAD INFO: No RR involvement 1/9/24.

SIR: Traffic sent 10/13/22.

LEGISLATIVE DISTRICTS: US House (3); AR House (17); AR Senate (35)

Intersection Improvement Jobs

050182 Hwy. 14/Bayou Dr. Signal & Inters. Impvts. (Mountain View) (S)

Hwy. 14

(Stone) (coll) (APHN) (Minor Arterial) /IIP/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	50%	100%	100%	25%	25%	NA	100%	20%	NA
TARGET DATE		Mar 08	Oct 08	Nov 08	Apr 08						
END DATE		Mar 08	Oct 08	Oct 08	Apr 08						

CRITICAL NOTES: On Hold because City cannot afford project at this time.

TYPE WORK: Signal & Intersection Improvements

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 6/23/06. Funding issues on 11/2/09.

GENERAL: 8,300 ADT.

ENV: Arch report apprvd by SHPO 12/13/07. Constraints to RDWY 4/8/08. RTA for 1 str to SHPO 5/1/08; str det not eligible 5/12/08. Addendum to arch report apprvd 10/28/08. T1 CE apprvd 10/31/08.

LP: ARDOT to handle design, Env, advertising, awarding bid & CENG. City to handle ROW & Util. PE deposit rec'd 7/27/06. Project placed on hold 11/24/09. Was scheduled for 2/2010.

SUR: DSUR by AHTD to RDWY 3/26/08. Add'l DSUR to RdwY 6/13/08. CSUR 100%.

PSUR: (16 trs) PSUR to ROW 4/18/08. ROW staking complete.

RDWY: No floodplain SP reqd. Exist ROW rec'd 8/31/07. FI held 11/13/07. Est for inters redes to City 12/12/07. Add'l ROW needed. Stop WO issued 2/6/08. DSUR rec'd 3/26/08. Prelim prints to ROW & Env 4/7/08. Traf & Soil survey req 4/7/08. FI held 5/9/08. Add'l survey req 6/5/08. FI for traffic signals held w/ City 11/18/08. ROW & Util rqmts to ROW 10/23/08. RdwY info to Env 10/22/08. FI held 8/27/09. Rev ROW & Util rqmts to ROW 10/15/09. Rev RdwY info to Env 8/28/09.

ROW: ROW Plans 90% (6 trs). Letter dated 4/28/09 from City stating they will acquire ROW by donation & relocate Utils. Rev donation docs to city 10/14/09. Plans to City for 5 Utils 5/19/09.

MAT: Soil Survey to RdwY 7/10/08.

RAILROAD INFO: No RR involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (41); AR Senate (24)

Intersection Improvement Jobs

090650 Hwys. 23/62 Inters. Impvts. (Eureka Springs) (S)

Hwys. 23 & 62

(Carroll) (garver) (APHN) (Minor Arterial) /STBGP/State/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	65%	100%	75%	20%	15%	NA	TBD	NA	
TARGET DATE		Dec 21	Jun 22	Sep 22	Jan 22	Feb 24	Sep 24	SCHEDULED DATE: 11-2024 STIP FFY: 2024			
END DATE		Oct 21	Jul 22	Apr 23	Mar 22						

TYPE WORK: Construct a roundabout including pedestrian tunnel.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-TAPF-0008(47)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 5,800-7,100 ADT.

ENV: Tribal consultation letters sent 6/14/21. ARS to SHPO 12/15/21. Constraints to ROW & RDWY 3/29/22. ARS addendum to SHPO 6/22/22, response 6/27/22. PIF to SHPO 7/20/22, response 7/22/22. PI held 11/15/22 4-7pm @ Eureka Springs Auditorium Lower Level, 36 S. Main St. Eureka Springs, AR 72632. T3CE apprvd 4/6/23. 2023 Bat Survey Results: NO UPDATES

LP: City will contribute \$250k. Draft resolution sent to City 11/8/21. City resolution passed 11/22/21. M.O. 2022-020 passed 2/2/22. Agreement executed 10/20/22. Awarded \$500K 2023 TAP funds for a pedestrian tunnel.

SUR: Aerial photo flown 4/9/19. CSUR 100%. LiDAR acquired 6/22/21. Feature Extraction 100%. DSUR to Rdwy 10/29/21. Add'l DSUR req'd 3/2/22 to Rdwy 4/7/22.

PSUR: Add'l PSUR req'd 9/23/22 to ROW 10/18/22. ROW staking req'd 6/12/23 to ROW 6/27/23.

RDWY: No Floodplain SP req'd. DSUR rec'd 10/29/21. T.O. to CON 1/25/22. Early Coord Meeting Held 2/28/22. 30% plans rec'd from CON 4/15/22. 30% plans rev'd & ret'd to CON 5/18/22. ROW & UTIL req to ROW 7/1/22. FI req 7/1/22. 60% plans rec'd from CON 7/1/22. 60% plans rev'd & ret'd to CON 7/15/22. Traf & Mat req 7/15/22. Add'l survey req'd 9/23/22. Rdwy Info to Env 4/28/23.

ROW: Plans by Garver 90% (10 trs). Initial Auth Rec'd 5/31/23. 3/10 apprs made & 0/10 apprvd. UFI 5/17/22; Est 7 Bus relos, Plans to 5 utils 9/28/22,

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (3); AR House (6); AR Senate (28)

080667 Hwys. 25/285 Inters. Impvts. (Wooster) (S)

Hwys. 25 & 285

(Faulkner) (APHN) (Minor Arterial) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%				NA	TBD		
TARGET DATE											
END DATE											

TYPE WORK: Construction of a Roundabout.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 3/21/22.

GENERAL: 7,800 ADT.

ENV: NA consultation letters to tribes 5/3/22.

LP: Resolution executed 10/27/20. Agreement executed 3/14/22. Supplemental agreement for feasibility study excuted 2/7/23.

RDWY: No Floodplain SP req'd.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (2); AR House (42); AR Senate (24)

Intersection Improvement Jobs

101136 Hwy. 49 & School St. Inters. Impvts. (Brookland) (S)

Hwy. 49

(Craighead) (NHS) (Urban Principal Arterial) (4LG) /STBGP/State/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE								NA			
TARGET DATE											
END DATE											

TYPE WORK: Intersection improvements
WORK ZONE POLICY: No work zone policy identified.
BACKGROUND INFO: Project programmed on 3/20/24.
GENERAL: 20,000 ADT.
RAILROAD INFO: No RR Involvement; UPRR #789155Y .75 miles east of location 3/28/24
LEGISLATIVE DISTRICTS: US House (1); AR House (33); AR Senate (19)

090708 Hwys. 59 & 72 Inters. Impvts. (Gravette) (S)

Hwys. 59 & 72

(Benton) (APHN) (Minor Arterial) /Attrib/IIP/State/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%				NA			
TARGET DATE		Mar 24	Oct 24	Jan 25	Jun 24	Sep 25	May 26	SCHEDULED DATE: 06-2026			
END DATE											

TYPE WORK: Intersection Improvements
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: STPR-0004(102)
BACKGROUND INFO: Project programmed on 3/5/24.
GENERAL: 6,600-8,200 ADT.
LP: Intersection Improvement Program Project. NWARPC Awarded \$1.0M in Attrib. funding 8/29/23. Resolution executed 2/28/2023. Agreement executed 3/19/2024.
RAILROAD INFO: Possible RR Involvement KCS tracks parallel 3/6/24.
LEGISLATIVE DISTRICTS: US House (3); AR House (12); AR Senate (35)

Intersection Improvement Jobs

101141 Hwys. 61/140 Inters. Impvts. (Osceola) (S)

Hwys. 61 & 140

(Mississippi) (hdr) (APHN) (Urban Principal Arterial) /STBGP/State/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	30%	5%	75%			NA		30%	
TARGET DATE		Oct 23	Jun 24	Aug 24		Apr 25	Jan 26	SCHEDULED DATE: 02-2026 STIP FFY: 2025			
END DATE		Nov 23			Nov 23						

TYPE WORK: Intersection Improvements

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 1/27/23.

GENERAL: 7,400-12,000 ADT.

ENV: Env constraints to Rdwy 3/27/24.

LP: City to provide \$125k. Resolution to City 9/22/22. M.O. 2022-101 passed 11/2/22. Resolution resent to city 2/16/23. Resolution executed 8/21/23. Agreement executed 3/13/2024.

SUR: Aerial photo flown 3/15/23. UAV-LiDAR acquired 11/3/21 under 101134. CSUR 100%. Feature extraction 100%. Plan mapping 100%.

DSUR: U&D 100%. DSUR to Rdwy 11/9/23.

PSUR: PSUR to ROW 11/13/23. NTP to Con 11/9/23.

RDWY: No Floodplain SP reqd. Traf, TMs & Soil Survey req 5/10/23. DSUR rec'd 11/9/23. T.O. to CON 1/8/24. Early Coord Meeting sched 2/27/24. 30% Plans rec'd from CON 3/8/24. Prelim Layouts to ROW & ENV 3/8/24. 30% Plans rev'd & ret'd to CON 3/26/24. Rev 30% Plans rec'd from CON 4/16/24.

RAILROAD INFO: No RR Involvement 12/22/23

LEGISLATIVE DISTRICTS: US House (1); AR House (34); AR Senate (19)

090593 Hwy. 62 Inters. Impvts. (Berryville) (S)

Hwy. 62

(Carroll) (TRAF) (APHN) (Minor Arterial) /IIP/State/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	60%	100%	75%			NA	TBD	50%	
TARGET DATE		Nov 22	May 23	Aug 23	Dec 22	Nov 24	May 25	SCHEDULED DATE: 06-2025 STIP FFY: 2025			
END DATE		Nov 22	May 23	Oct 23	Jan 23						

TYPE WORK: Intersection Improvements.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPSC-9037(3)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 4/15/22.

GENERAL: 10,000 ADT.

ENV: NA consultation letters to tribes 8/11/22. Env Constraints to ROW and RDWY 11/10/22. CR clearance to SHPO 9/11/23, response 10/17/23. T3CE apprvd 10/27/23.

SUR: CSUR 100%. Aerial LiDAR acquired 8/24/22. Feature Extraction 100%. U&D 100%.

DSUR: DSUR to Rdwy 11/03/22.

PSUR: 4 certs. PSUR to ROW 1/12/23. Add'l PSUR (1 cert) req'd 10/4/23 to ROW 11/17/23.

RDWY: Pavm't Des appr'd. Traf & Mat req 2/28/23. Prelim prints to ROW & ENV 2/28/23. Early Coord Meeting held 3/9/23. ROW & UTIL reqm'ts to ROW 5/23/23. RDWY info to ENV 5/23/23.

ROW: Plans 85% (6 trs).

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (3); AR House (6); AR Senate (28)

Intersection Improvement Jobs

080634 Hwy. 64/Hogan Ln. Roundabout (Conway) (S)

Hwy. 64

(Faulkner) (garver) (0.26 mi.) (APHN) (Urban Minor Arterial) /IIP/State/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	100%	100%	75%	100%	75%	NA	100%	65%	
TARGET DATE		Jul 20	May 21	Sep 21	Aug 20	Sep 22	Mar 24	SCHEDULED DATE: 06-2024 STIP FFY: 2023			
END DATE		Jul 20	May 21	Sep 21	Nov 20	Apr 23					

TYPE WORK: Roundabout

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPLC-9095(40)

BACKGROUND INFO: Project programmed on 10/24/19. Project renamed on 9/11/20.

GENERAL: 10,000 ADT.

ENV: Env constraints to RDWY 8/3/20. Tribal consultation letters sent 9/9/20. PIF to SHPO 3/3/21, response 3/11/21. Ph I VPI 8/24-9/8/21 @ www.ardot.gov/publicmeetings. T1 CE apprvd 9/30/21. 2023 Bat Survey Results: No T&E species

LP: Requested PE deposit of \$35,000 on 12/30/19. Rec'd PE deposit 2/7/20.

SUR: Aerial photo flown 12/23/19. CSUR 100%. DSUR to Rdwy 7/1/20. UAV-LiDAR (pavement update) acquired 11/8/22 to Rdwy 12/16/22.

PSUR: 6 certs. PSUR to ROW 11/12/20. Add'l PSUR (2 certs) req'd 8/19/21 to ROW 9/9/21. ROW staking req'd 6/20/22 to ROW 6/30/22.

RDWY: No Floodplain SP req'd. Prelim Cost Est for Roundabout to PM 1/16/20. DSUR rec'd 7/1/20. Prelim Layouts to ROW & ENV 7/14/20. Traf, FWDs & Soil Survey req 7/14/20. T.O. to CON 12/10/20. 30% Plans rec'd from CON 1/21/21. 30% Plans rev'd & ret'd to CON 2/5/21. Early Coord Meeting held 5/12/21. ROW & UTIL reqmts to ROW 5/21/21. RDWY Info to ENV 5/21/21. 60% Plans rec'd from CON 5/20/21. 60% Plans rev'd & ret'd to CON 8/9/21. FI held 9/8/21. 90% Plans rec'd from CON 3/10/23. 90% plans rev'd & ret'd to CON 4/10/24. FFI held 3/24/23. Final Plans rec'd 2/21/22. Plans to Est 2/22/24.

ROW: Fee - Plans 90% (9 trs). Initial Auth Rec'd 11/5/21. 9/9 apprs made & apprvd; 9 options; 9 paid; AUI 6/20/19; UFI 6/23/21; Plans to 5 utils 6/23/21; 5/5 est rec'd, 4/5 WO issued, 1/5 adj comp.

MAT: Soil Survey to Rdwy 11/4/2020.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (2); AR House (56); AR Senate (17)

Intersection Improvement Jobs

090490 Hwy. 65 Inters. Impvts. & Signal Coordination (Harrison) (S)

Hwy. 65

(Boone) (half) (0.14 mi.) (NHS) (Urban Principal Arterial) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%	100%	95%	100%	75%	10%	15%	NA	100%	90%	TBD
TARGET DATE		Jul 18	Jul 21	Sep 21	Sep 20	Dec 24	Aug 25	SCHEDULED DATE: 06-2024 STIP FFY: 2023			
END DATE		Aug 18	Aug 21	Sep 21	Mar 18						

TYPE WORK: Improvements at 3 intersections & signal coordination along Hwy. 65.

Realignment at Harness St.

WORK ZONE POLICY: Significant.

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/4/16. Project renamed on 6/12/19.

GENERAL: 25,000 ADT. IOM 06/12/2019 - Project renamed, as authorized by Minute Order 2019-051. This project has been identified as a good candidate for the CMGC pilot program.

ENV: Tribal consultation sent 7/13/17. ARS to SHPO 8/4/21, response 8/4/21. PIF to SHPO 9/7/21, response 9/9/21. T1CE apprvd 9/13/21. ARS addendum to SHPO 12/13/23, response 1/26/24. PIF addendum to SHPO 1/29/24, response 2/27/24. re-eval apprvd 3/19/24.

LP: City requested to realign Harness St. to Hester & remove Forward Dr. City will provide all cost for realignment. Resolution passed 12/20/22. Agreement sent to City 1/9/23. Agreement Executed 2/3/23.

SUR: Aerial photo flown 1/29/14, 11/9/17. Photo ctl. 100%. Photogrammetry 100%.

DSUR: CSUR 100%. Static LiDAR 100%. Feature Extraction 100%. U&D 100%. DSUR to Rdwy 8/17/18. Add'l DSUR req'd 1/3/19 100% to Rdwy 2/1/19. Old Bypass aerial photo 1/25/19. Add'l CSUR 100%. Add'l DSUR needed to cover 06-2019 scope change. Add'l DSUR 100% to RDWY 5/7/20. Add'l DSUR req'd 8/27/20 to Rdwy 11/2/20. Add'l DSUR req'd 5/27/22 to Rdwy 7/7/22.

PSUR: PSUR 19 certs @ 3 intersections. PSUR to ROW 3/26/18. Add'l PSUR to ROW 9/12/19. Add'l PSUR (1 cert) req'd 1/4/22 to ROW 1/19/22. Add'l PSUR (1 cert) req'd 6/13/22 to ROW 7/18/22. Add'l PSUR (certs 86-91) req'd 4/11/24.

RDWY: Floodplain SP req'd. Meeting w/ City held 3/7/17 & 12/6/17. Gross Appraisal req 9/22/17. Gross Appraisal rec'd 12/5/17. DSUR rec'd 8/20/18. Des Criteria not req'd. Mat, Traf, TMs, req 2/26/20. T.O. to CON 4/17/20. DSUR rec'd 5/7/20. TMP Meeting held 6/4/20. Add'l Survey req 8/27/20. Add'l TMs req 8/28/20. 30% Plans rec'd from CON 3/25/21. 30% Plans rev'd & ret'd to CON 4/20/21. 60% Plans rec'd from CON 7/12/21. FI held 7/19/21. ROW & UTIL reqm'ts to ROW 8/13/21. 60% Plans rev'd & ret'd to CON 8/13/21. RDWY Info to ENV 8/24/21. Add'l DSUR req 5/27/22. Rev 60% Plans (Harness Rd.) rec'd from CON 12/27/22 & 5/12/23. Rev 60% Plans (Harness Rd) rev'd & ret'd to CON 1/25/23. 90% Plans rec'd from CON 2/15/24. FFI sched 2/16/24. Rev ROW & UTIL reqm'ts to ROW 2/23/24. RUC req 4/10/24. Rev 90% Plans rec'd from CON 4/16/24. Plans to EST 4/19/24. Rev 90% Plans rev'd & ret'd to CON 4/19/24.

ROW: Fee - Plans 60% (5 trs). Initial Auth Rec'd 2/24/22. AUJ 10/2/17, UFI 3/16/22; Plans to 6 utils 4/26/22.

MAT: Soil Survey R-Value to Rdwy 2/27/20. Soil Survey Pvmt Soundings to Rdwy 11/2/21.

RAILROAD INFO: No RR involvement 1/9/24.

SIR: TMs sent to RDWY 3/19/20.

LEGISLATIVE DISTRICTS: US House (1); AR House (5); AR Senate (28)

Intersection Improvement Jobs

080685 Hwy. 65 Inters. Impvts. (Greenbrier) (S)

Hwy. 65

(Faulkner) (con) (NHS) (Principal Arterial) (4LG) /NHPP/State/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	15%	20%	75%			NA			
TARGET DATE		Jul 23	Mar 24	Jun 24		Mar 25	Mar 26	SCHEDULED DATE: 04-2026 STIP FFY: 2025			
END DATE		Apr 23			Sep 23						

TYPE WORK: Intersection Improvements

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 1/27/23.

GENERAL: 28,000-30,000 ADT.

ENV: NA consultation letters to Tribes 1/10/24. ARS to SHPO 2/5/24, response 2/28/24.

LP: City will provide \$1.2M. MO 2022-066 passed 6/14/22. Resolution executed 1/3/23. Agreement to Sponsor 2/14/23. Agreement executed 3/21/23.

SUR: CSUR 100%. UAV-LiDAR acquired 12/15/22. Feature extraction 100%. Photogrammetry 100%.

DSUR: U&D 100%. DSUR to Rdwy 4/21/23.

PSUR: 61 certs. NTP to Con 5/24/23. PSUR to ROW 9/21/23.

RDWY: DSUR rec'd 4/21/23. Traf, TMs, & Mat req 4/25/23. Soil Survey req 5/11/23. Early Coord held 6/6/23. T.O. to CON 2/13/24.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (2); AR House (42); AR Senate (24)

080633 Hwy. 65B/Robins St. Signal (Conway) (S)

Hwy. 65B

(Faulkner) (tra) (NHS) (Urban Principal Arterial) (4LG) /IIP/State/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	90%	100%	75%	80%	25%	NA	100%	90%	
TARGET DATE		Oct 20	Jan 21	Feb 21		Apr 24	Jul 24	SCHEDULED DATE: 02-2025 STIP FFY: 2023			
END DATE		Jun 20	Feb 21	Apr 21	Jan 21						

TYPE WORK: Traffic signal upgrade.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 10/24/19.

GENERAL: 14,000 ADT.

ENV: Env constraints to ROW & RDWY 7/13/20. Tribal consultation letters sent 1/7/21. ARS to SHPO 3/16/21, response 3/18/21. PIF to SHPO 3/19/21. T3CE apprvd 4/22/21. CR clearance memo to file 3/27/23.

LP: Requested PE deposit of \$35,000 on 11/15/19. Rec'd PE deposit 12/11/19.

SUR: Aerial photo flown 12/26/19. CSUR 100%. DSUR to Rdwy 6/17/20.

PSUR: 2 certs. PSUR to ROW 1/7/21. Add'l PSUR (certs 3-8) req'd 8/20/21 to ROW 9/14/21. ROW staking req'd 6/30/22 to ROW 7/14/22.

RDWY: DSUR rec'd 6/17/20. Early Coord Meeting held 6/25/20. Prelim Layouts to ROW & ENV 6/26/20. Traf, FWDs & Soil Survey req 6/26/20. Prelim Layouts to RR Coord 6/26/20. Preemption Calc's to RR Coord 11/12/20. Interim Cost Est to PM 2/19/21. ROW & UTIL reqm'ts to ROW 2/26/21. RDWY Info to ENV 2/26/21. Loc & Des Doc apprvd 4/27/21. RUC req 9/30/22. FFI req 10/21/22. Plans to EST 10/21/22. Plans to RR Coord 10/21/22. FFI held 11/2/22. Signed preemption req form to RR Coord 10/13/23. Plans to EST 12/18/23.

ROW: Garver Fee - Plans 90% (7 trs). Auth Rec'd 1/3/23. 6/6 apprs made & apprvd ;4 Options & 5 paid.1/4 WO issued; 1/1 bus rels moved. Plans to 4 utils 3/10/21, 1/4 est rec'd.

MAT: Soil Survey %AC to Rdwy 6/29/2020.

RAILROAD INFO: RR involvement at UPRR DOT 434231H 4/11/22. Final plans apprvd 1/30/24; C&M agmnt resub to RR 3/6/24.

LEGISLATIVE DISTRICTS: US House (2); AR House (55 & 56); AR Senate (17)

Intersection Improvement Jobs

030463 Hwy. 67/Hwy. 71 Signals Upgrade (Texarkana) (S)

Hwys. 67 & 71

(Miller) (tra) (NHS) (Urban Principal Arterial) (4LG) /IIP/State/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%		20%	75%		10%	NA	NA		TBD
TARGET DATE		Feb 16			Mar 16			SCHEDULED DATE: 2023			
END DATE		Feb 16			Mar 16						

CRITICAL NOTES: On Hold because City has elected not to fund project at this time.

TYPE WORK: Upgrade two traffic signals.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPC-9414(30)

BACKGROUND INFO: Project programmed on 6/26/15. Funding issues on 4/3/17.

GENERAL: 4,500-5,000 ADT.

ENV: RTA for 6 str sent 8/2/16; 1 eligible, 2 undetermined 8/4/16; addl info submittal 8/16/16; 1 addl property eligible 8/19/16.

LP: PE deposit rec'd 8/5/15.

SUR: Aerial photo flown 11/12/15. Partial DSUR under 030388. Photo mapping 100% 12/18/15. DSUR to RdwY 2/5/16.

PSUR: 6 certs PSUR to ROW 3/9/16.

RDWY: Add'l ROW req'd. DSUR rec'd 2/5/16. Interim Cost Est to PM 2/11/16.

ROW: AUI 12/23/2015, UFI 3/9/2022.

RAILROAD INFO: No RR involvement 11/22/22.

LEGISLATIVE DISTRICTS: US House (4); AR House (100); AR Senate (4)

Intersection Improvement Jobs

030409 Hwy. 67 Signals Rehab. (Prescott) (S)

Hwys. 67 & 371

(Nevada) (tra) (APHN) (Minor Arterial)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	NA	100%	100%	40%	40%	NA	100%	90%	NA
TARGET DATE		Oct 11		Sep 12	Feb 12						
END DATE		Oct 11		Sep 12	Feb 12						

CRITICAL NOTES: On Hold because City cannot afford project at this time.

TYPE WORK: Rehabilitate 2 signals

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 7/27/11.

GENERAL: 3,900 ADT. RR involvement.

ENV: RTA for 4 strs to SHPO 9/13/11, response rec'd 9/26/11, 4 strs in NRHP & project area in historic district.

Constraints to RDWY 1/27/12. PIF to SHPO 7/26/12, appr'd 8/8/12. T1 CE appr'd 9/4/12.

LP: ARDOT to handle design, ENV, advertising & awarding bid, CENG, ROW & Util. P.E. deposit rec'd 8/16/11.

SUR: Partial DSUR under Jobs 030322 & R30026. ROW staking (req 9/12/12) 100%.

DSUR: U & D survey 100%. DSUR to Rdwy 10/03/11.

PSUR: (13 trs) WO (PSUR) to CON 11/10/11. PSUR to ROW 2/24/12. Add'l PSUR to ROW 4/11/12.

RDWY: Prelim prints to ROW & Env 11/14/11. Traf, TMs & Soil survey req 11/14/11. Prints to RR Coord 11/14/11. Add'l

ROW reqd. FI held 3/14/12. Rdwy info to Env 2/23/11. Exist ROW req 4/6/12. Meeting w/City held 5/30/12. Rev prints to

RR Coord 6/28/12. Rev ROW & Util req'mts to ROW 6/18/12 & 8/16/12. Rev Rdwy info to Env 6/18/12 & 8/16/12.

Signal clearance timing sent to RR Coord 1/17/13.

ROW: ROW Plans 90% (3 tr). 3/3 apprs made & 3/3 appr'd. UFI 3/14/12. 5/6 Util est rec'd 3/5 WO Issued. 2 Util w/no

conflict. Plans to City 7/5/12.

MAT: Soil Survey to Rdwy 1/24/12.

RAILROAD INFO: UPRR involvement, multiple signalized at-grade crossings.

LEGISLATIVE DISTRICTS: US House (4); AR House (89); AR Senate (3)

Intersection Improvement Jobs

061769 Hwys. 70/270/270B Signal Impvts. (Hot Springs) (S)

Hwys. 70, 270 & 270B

(Garland) (NHS) (Urban Freeway/Expressway) (4LG) /IIP/State/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	100%	100%	NA	NA	NA	NA		100%	
TARGET DATE		Dec 23	Feb 24	May 24				SCHEDULED DATE: 06-2024			
END DATE		Jan 24	Feb 24	Mar 24							

TYPE WORK: Modify existing signal to include a protective left-hand turn from Hwy. 270 to the Hwy. 70 north on-ramp

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPLC-9210(48)

BACKGROUND INFO: Project programmed on 12/28/22. Project renamed on 8/17/23.

GENERAL: 12,000-22,000 ADT.

ENV: Env constraints to ROW and Rdwy 6/15/23. CR clearance to file 2/13/24. T1CE apprvd 3/27/24.

LP: ArDot will handle all phases. The City of Hot Springs has been awarded \$1.125M in 2022 IIP funds (Federal & State funds). Resolution executed 9/20/22. Agreement executed 3/27/23. Rec'd \$5,000 PE deposit 4/4/23.

SUR: Aerial photo flown 1/23/23. CSUR 100%. Mobile LiDAR acquired 5/4/23. UAV-LiDAR acquired 8/16/23. Feature Extraction 100%. Mapping 100%. DSUR to Rdwy 1/31/24.

RDWY: No Floodplain SP req'd. DSUR rec'd 1/31/24. ROW & UTIL rqmts to ROW 2/13/24. FFI req 3/7/24. Plans to EST 3/7/24 & 4/24/24. FFI held 3/15/24.

RAILROAD INFO: No RR involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (84); AR Senate (7)

061768 Hwy. 100/Counts Massie Rd. Inters. Impvts. (NLR) (S)

Hwy. 100

(Pulaski) (garver) (NHS) (Urban Principal Arterial) /NHPP/State/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	30%	5%	60%			NA			
TARGET DATE		Oct 23	Apr 24	Jun 24		Dec 24	Jun 25	SCHEDULED DATE: 08-2025 STIP FFY: 2026			
END DATE		Oct 23									

TYPE WORK: Intersection Improvements

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-9315(67)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 1/27/23.

ENV: NA consultation letters to Tribes 4/18/23.

LP: Potential partnering - Local commitment TBD.

SUR: Aerial photo flown 3/13/23. CSUR 100%. UAV-LiDAR acquired 5/16/23. Feature extraction 100%. Plan mapping 100%. DSUR to Rdwy 10/31/23.

DSUR: U&D 100%.

PSUR: 29 certs.

RDWY: Traffic, TMs, & Soil Survey req 5/10/23. DSUR rec'd 10/31/23. T.O. to CON 2/13/24. 30% Plans rec'd from CON 4/15/24.

RAILROAD INFO: No RR involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (2); AR House (71); AR Senate (12)

Intersection Improvement Jobs

040520 Hwy. 265/Ford Ave. Signal & Inters. Impvts. (Springdale) (S)

Hwy. 265

(Washington) (urb) (APHN) (Urban Minor Arterial) /IIP/State/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	50%	100%	75%	20%		NA	100%	30%	NA
TARGET DATE		May 09	Jul 09	Sep 10	Aug 09						
END DATE		May 09	Jul 09	Sep 10	Aug 09						

CRITICAL NOTES: On Hold because City has elected not to fund project at this time.

TYPE WORK: Signal & Intersection Improvements

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 6/23/08. Project renamed on 2/16/09.

GENERAL: 22,000 ADT.

ENV: Constraints to RDWY 6/2/09. Arch report aprvd 8/19/09. T2 CE aprvd 9/30/10.

LP: Plans for Temporary Signal rec'd from City 9/23/08. ARDOT to handle design, Env, advertising, awarding bid & CENG. ROW & Util TBD. PE deposit rec'd 2/10/09.

SUR: CSUR 100%

DSUR: Aerial photo flown 12/2/04. Photogrammetry under Job 012007. DSUR to RdwY 5/7/09. Add'l DSUR to RDWY 10/8/10.

PSUR: (15 trs) PSUR to ROW 8/14/09.

RDWY: No floodplain SP req'd. Exist ROW req 1/22/09. Survey req 2/9/09. Traf signal design in-house. Soil survey req 2/18/09. Traf & TM req 2/18/09. DSUR rec'd 5/8/09. Prelim prints to ROW & Env 6/1/09. WO for PSUR to CON 6/15/09. Add'l ROW will be needed. ROW & Util reqmts to ROW 7/31/09. RdwY info to Env 7/31/09. FI for traffic signals held 8/7/09. Interim est to P&C 8/4/09 & 5/10/18. Loc & Des Doc aprvd 10/11/10.

ROW: ROW Plans 85% (8 trs).

MAT: Soil Survey to RDWY 4/9/2009.

RAILROAD INFO: No RR involvement 1/5/24

LEGISLATIVE DISTRICTS: US House (3); AR House (9); AR Senate (31)

Intersection Improvement Jobs

040854 Hwy. 412/Klenc Rd. Inters. Impvts. (Tontitown) (S)

Hwy. 412

(Washington) (craft-tull) (NHS) (Urban Principal Arterial) (4LG) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	95%	100%	75%	NA	10%	NA	TBD	90%	
TARGET DATE		Jan 22	May 22	Aug 22	Feb 22		Jun 24	SCHEDULED DATE: 06-2024 STIP FFY: 2024			
END DATE		Jan 22	Dec 22	Feb 23	Feb 22						

TYPE WORK: Install a signal at the intersection of Hwy. 412 & Klenc Rd.

WORK ZONE POLICY: Significant.

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 3/30/21.

GENERAL: 21,000 ADT.

ENV: Tribal consultation letters sent 4/19/21. Env constraints sent to Rd 6/15/21. CR clearance to file 2/16/22. PIF to SHPO 2/3/23, response 2/15/23. T1CE apprvd 2/16/23. VPI held 4/24-5/8/23.

LP: City to handle ROW & UTIL. ARDOT to handle all other phases. Agreement w/ City executed 2/25/21. PE deposit req'd 4/2/21.

SUR: CSUR 100%. UAV-LiDAR acquired. LiDAR mapping 100%. Photogrammetry 100%. DSUR to Rdwy 1/14/22.

PSUR: 6 certs. PSUR to ROW 2/24/22. Add'l PSUR (2 trs) req'd 8/31/22 to ROW 9/8/22.

RDWY: T.O. to CON 1/10/22. DSUR rec'd 1/14/22. 30% Plans rec'd from CON 2/4/22. MAT, Traf & TMs req 2/8/22. 30% Plans rev'd & ret'd to CON 3/15/22. 60% plans rec'd from CON 6/29/22. FI held 7/19/22. ROW & UTIL rqmts to ROW 7/20/22. 60% Plans rev'd & ret'd to CON 7/20/22. RDWY Info to ENV 7/22/22. Scope Change (turn lane) 7/28/22. Rev 30% Plans rec'd from CON 8/17/22. Rev 30% Plans rev'd & ret'd to CON 9/8/22. Rev 60% Plans rec'd from CON 10/19/22 & 12/21/22. Rev ROW & UTIL rqmts to ROW 12/7/22. 90% plans rec'd from the CON 2/10/23. Plans to EST 2/10/23. FFI held 2/13/23. 90% plans rev'd & ret'd to CON 8/9/23. Final Plans rec'd from CON 8/25/23. Final Plans rev'd & ret'd to CON 8/28/23. TMP apprvd 9/7/23.

ROW: Plans by CTA 90% (1 tr.).

RAILROAD INFO: No RR involvement 1/5/24.

LEGISLATIVE DISTRICTS: US House (3); AR House (18); AR Senate (31)

Facility Jobs

061826 Social Hill Rest Area Safety Impvts. (S)

I-30

(Hot Spring) (con) (Interstate) (4LG) /Safety/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%	100%	95%	50%				NA		NA	
TARGET DATE											
END DATE	Jan 24	Sep 23									

TYPE WORK: Install Lighting at all ramps
WORK ZONE POLICY: Significant.
FAP NUMBER: HSIP-0030(34)
BACKGROUND INFO: Project programmed on 8/17/23.
GENERAL: 36,000 ADT.
ENV: CR clearance letter to file 2/9/24.
SUR: UAV-LiDAR acquired 8/16/23. Feature extraction 100%. DSUR to Rdwy 9/22/23.
RDWY: Final Plans rec'd from CON 01/23/24.
PLAN: Additi. "Rest Area" O.H. signage being C.O. into 012439 along w/ guardrail & transverse rumble strips.
RAILROAD INFO: No RR Involvement 1/8/24.
LEGISLATIVE DISTRICTS: US House (4); AR House (29); AR Senate (7)

061763 ARDOT Central Office Properties Modifications (S)

I-30

(Pulaski) /State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%		100%				NA		NA	
TARGET DATE											
END DATE				Aug 22							

TYPE WORK: Property Modifications.
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 5/20/22.
ENV: CR clearance to file 7/5/22. Env clearance apprvd 8/12/22.
SUR: Aerial LiDAR acquired 11/22/23, 11/29/23.
RDWY: No Floodplain SP req'd.
RAILROAD INFO: No RR involvement 1/8/24.
LEGISLATIVE DISTRICTS: US House (2); AR House (77); AR Senate (15)

061771 Central Office Admin. Building Modifications (S)

I-30

(Pulaski) /State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%				NA		NA	
TARGET DATE											
END DATE											

TYPE WORK: Removal of existing brick façade & treatment of underlying surface.
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 8/17/23.
LEGISLATIVE DISTRICTS: US House (2); AR House (77); AR Senate (15)

Facility Jobs

040086 Alma Weigh Station Reconstruction (S)

I-40

(Crawford) (benham) (Urban Interstate)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	100%	100%	75%	100%	NA	NA	TBD	100%	NA
TARGET DATE		Jun 13	Nov 13	Jun 14	Feb 13	Jun 15					
END DATE		Jun 13	Nov 13	Jun 14	Feb 13	Jun 15					

TYPE WORK: Pavement type: Asphalt and Concrete

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 3/14/90. Scope changed on 7/17/12. Funding issues on 5/11/15.

GENERAL: 44,000 ADT. No responsive bids rec'd 9/17/14. Split out construction of virtual weigh station to job 040694.

ENV: Consultation from FHWA to Osage, Keetoowah, Quapaw, Tunica-Biloxi, Choctaw, Cherokee & Caddo 4/18/14. PIF to SHPO 5/13/14, apprvd 5/14/14. Env clearance 6/9/14.

SUR: Aerial photography flown 10/19/12; 12/21/12. ORTHO to CON 1/17/13.

DSUR: Photogrammetry 100%. CSUR 100%. U & D Survey 100%. Partial DSUR to CON 3/29/13. DSUR to CON 6/25/13; 9/27/13; 11/15/13. Add'l DSUR (req'd 6/27/14) in progress.

PSUR: PSUR (existing ROW) to CON 2/6/13.(6 Trs) PSUR to ROW 7/16/14.

RDWY: No Floodplain SP req'd. WO issued to CON 11/29/12. Kick-off meeting held 1/30/13. 60% rec'd from CON 11/4/13. 60% Plans rev'd & ret'd to CON 11/20/13. 90% Plans rec'd from CON 5/2/14. 90% plans rev'd & ret'd to CON 5/7/14. Rev 90% Plans rec'd from CON 5/27/14. Rev 90% Plans rev'd & ret'd to CON 5/29/14. Final Plans rec'd 6/17/14, 10/23/14, 11/10/14, 1/21/15, & 4/17/15. Final Plans rev'd & ret'd 6/23/14 & 1/30/15. Plans to ADEQ 8/15/14. TMP to Master File 8/20/14. Rev Final Plans rec'd from CON 12/7/15 & 7/1/16.

ROW: (1 tr) Allot to acquire rec'd 8/27/14. 1/1 apprs made & 1/1 apprs apprvd. 1 option & 1 paid; Plans to 8 Utils 6/9/14 to confirm NA.

RAILROAD INFO: No RR involvement 1/5/24.

LEGISLATIVE DISTRICTS: US House (3); AR House (24); AR Senate (29)

110816 I-40 Truck Parking Expansion Project (Ph. II) (West Memphis) (S)

I-40

(Crittenden) (maint) (Interstate) /ACTSEP/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA		100%	100%				NA	NA	NA	
TARGET DATE											
END DATE				Oct 20							

TYPE WORK: Construction of restrooms. Possible AHP Substation as additive.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 11/18/21.

GENERAL: All bids rejected January 2023. Project advertised by E&P 8/17/23. No bids received 9/6/23. Project advertised by E&P 1/4/24. All bids rejected 2/13/24.

ENV: Env clearance under job 110800

RDWY: 90% Plans rec'd from Maint 10/27/22. 90% Plans rev'd & ret'd to Maint 11/15/22. Final Plans to EST 2/23/23.

RAILROAD INFO: No RR involvement 11/7/22.

LEGISLATIVE DISTRICTS: US House (1); AR House (35); AR Senate (9)

Facility Jobs

090580 Arkansas Welcome Center (I-49) (S)

I-49

(Benton) /State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	NA	100%	75%	100%	NA	NA	TBD	NA	
TARGET DATE		Oct 21		Feb 22	Oct 21	Jul 21		SCHEDULED DATE: 05-2024			
END DATE		Oct 21		Feb 22	Oct 21	May 21					

TYPE WORK: Construct a New Welcome Center

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 9/13/19. Project renamed on 9/7/21.

GENERAL: Project to be advertised by PM.

ENV: Tribal consultation letters sent 1/19/21. PIF to SHPO 2/26/21, response 3/4/21. Env constraints to Maint 7/23/21. Rev constraints to Maint 10/15/21. ARS to SHPO 12/6/21, response 12/8/21. CRS to SHPO 2/25/22, response 2/28/22. Env clearance rec'd 2/17/22. 2021 Acoustic Bat Survey Results: MYGR likely.

SUR: Aerial photo flown 11/8/19. CSUR 100%. DSUR to Maint 2/18/21-original site. DSUR to Maint 10/22/21 for new site.

PSUR: PSUR and ROW monumentation under 090224.

RDWY: DSUR rec'd 2/18/21. 30% plans rev'd and ret'd to Maint 3/27/23. Final plans rev'd & ret'd to CON 9/1/23.

ROW: Auth Rec'd 12/9/19. 1 Option & 1 Paid.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (3); AR House (12); AR Senate (35)

030581 Lafayette Co. Area Headquarters (Lewisville) (S)

Hwy. 29

(Lafayette)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%				NA	TBD	NA	
TARGET DATE											
END DATE											

TYPE WORK: Construction of a new Area Headquarters.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 2/18/22.

RAILROAD INFO: No RR involvement 2/22/22.

LEGISLATIVE DISTRICTS: US House (4); AR House (98); AR Senate (3)

Facility Jobs

080710 Perry Co. Area Headquarters (Perryville) (S)

Hwy. 60

(Perry)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%	65%			NA		NA	
TARGET DATE											
END DATE											

TYPE WORK: Construction of a new Area Headquarters.
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 3/22/23.
GENERAL: Programmed by Commission Minute Order 2023-013.
SUR: CSUR IP. GPS CTL only 100%.
ROW: Funding Rec'd 7/6/2023.
RAILROAD INFO: No RR Involvement 1/9/24.
LEGISLATIVE DISTRICTS: US House (2); AR House (54); AR Senate (5)

050494 White Co. Area Headquarters (Bald Knob) (S)

Hwy. 167

(White)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%	75%			NA		NA	
TARGET DATE											
END DATE					Sep 23						

TYPE WORK: Construction of a new Area Headquarters.
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 3/22/23.
GENERAL: Project programmed by Commission Minute Order 2023-012.
SUR: -
PSUR: PSUR to ROW 9/15/23. PSUR to ROW for new location 1/11/24.
ROW: Funding Rec'd 7/6/2023.
RAILROAD INFO: No RR involvement 1/8/24.
LEGISLATIVE DISTRICTS: US House (2); AR House (39); AR Senate (18)

061752 District 6 Headquarters (Little Rock) (S)

Hwy. 338

(Pulaski) /State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%		5%	100%			NA	TBD	NA	
TARGET DATE											
END DATE					Oct 21						

TYPE WORK: Construction of a new District Headquarters.
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 5/12/21.
ENV: Tribal consultation letters sent 8/9/21.
SUR: CSUR 100%. Aerial LiDAR acquired 4/7/22. Feature Extraction 100%.
PSUR: PSUR to ROW 10/11/21.
RAILROAD INFO: No RR involvement 1/8/24.
LEGISLATIVE DISTRICTS: US House (2); AR House (77); AR Senate (15)

Pavement Preservation Jobs

020746 DeWitt – Monroe Co. Line (S) Hwy. 1

(Arkansas) (dist) (14.06 mi.) (NHS) (Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: 2" Mill & 2" Overlay
 BACKGROUND INFO: Project programmed on 6/16/23.
 GENERAL: 880-1,800 ADT.
 RAILROAD INFO: No RR involvement 8/8/23
 LEGISLATIVE DISTRICTS: US House (1); AR House (61 & 62); AR Senate (10)

110775 Hwy. 318 – Hwy. 49 (S) Hwy. 1

(Phillips) (dist) (2.71 mi.) (NHS) (Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: UTBWC
 BACKGROUND INFO: Project programmed on 6/16/23.
 GENERAL: 1,300-2,400 ADT.
 RAILROAD INFO: No RR Involvement 8/8/23
 LEGISLATIVE DISTRICTS: US House (1); AR House (62); AR Senate (9)

A10031 Hwy. 49 – Hwy. 243 (Sel. Secs.) (S) Hwys. 1 & 1B

(Lee & Phillips) (pickering) (18.62 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 11-2024
100%	100%	100%	NA	

TYPE WORK: Fog Seal (Sec. 8, Sec. 9 LM 0-6.14, Sec. 10); Mill & Overlay (Sec. 9 LM 6.14-9.32) UTBWC (Sec. 9B); Rumble Strips
 FAP NUMBER: NHPP-3954(1)
 BACKGROUND INFO: Project programmed on 9/28/23.
 GENERAL: 1,800-5,400 ADT. IOM 9/28/23 - Project Supersedes 110757.
 ENV: CR clearance to file 5/20/21. T1CE apprvd 12/1/23.
 RDWY: T.O. to CON 10/15/21. 90% Plans from CON to Garver 4/6/22. Traf & RUC req 5/4/22. Garver's 90% Comments to CON 8/12/22. Final Plans to Garver from CON 9/28/22 & 7/13/23. Plans to EST 7/19/23 & 2/14/24.
 RAILROAD INFO: No RR involvement 10/26/23
 LEGISLATIVE DISTRICTS: US House (1); AR House (62); AR Senate (9 & 10)

110780 Hwy. 306 – Hwy. 64 (S) Hwy. 1

(Cross & St. Francis) (dist) (8.59 mi.) (NHS) (Urban Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
			5%	

TYPE WORK: UTBWC
 BACKGROUND INFO: Project programmed on 2/4/23.
 Project renamed on 6/19/23.
 GENERAL: 7,500-22,000 ADT.
 RAILROAD INFO: RR involvement at UPRR 437671J - MP 332.80 Memphis Sub, SP & MCL Rqd 4/16/23
 LEGISLATIVE DISTRICTS: US House (1); AR House (37); AR Senate (10)

101151 Cross Co. Line – Craighead Co. Line (Sel. Secs.) (S) Hwy. 1

(Poinsett) (dist) (12.32 mi.) (NHS) (Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
			NA	

TYPE WORK: Fog Seal (Sec. 15); 2" Mill & 2" Overlay (Sec. 16)
 BACKGROUND INFO: Project programmed on 2/4/23.
 GENERAL: 3,300-6,900 ADT.
 RAILROAD INFO: No RR involvement 4/17/23.
 LEGISLATIVE DISTRICTS: US House (1); AR House (37 & 38); AR Senate (19)

A00070 Hwy. 62 – Missouri State Line (S) Hwy. 1

(Clay) (4.86 mi.) (Non-APHN) (Major Collector) /STBGP/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 05-2024 ADVERTISED

TYPE WORK: 2" Overlay, Shoulders
 FAP NUMBER: STPR-0011(67)
 BACKGROUND INFO: Project programmed on 4/18/24.
 GENERAL: 620 ADT. IOM 4/18/2024-Project Superseded 101176.
 RAILROAD INFO: No RR Involvement 4/23/24
 LEGISLATIVE DISTRICTS: US House (1); AR House (1); AR Senate (21)

061784 Hwys. 5 & 70 Impvts. (Sel. Secs.) (Little Rock) (S) Hwys. 5 & 70

(Pulaski) (dist) (6.51 mi.) (NHS) (Urban Principal Arterial) /NHPP/STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
			5%	

TYPE WORK: 2" Mill & 2" Overlay
 BACKGROUND INFO: Project programmed on 2/4/23.
 GENERAL: 7,700-39,000 ADT.
 RAILROAD INFO: RR involvement at UPRR DOT# 433805S & 600440X (RR-under) SP & MCL rqd. 4/21/23.
 LEGISLATIVE DISTRICTS: US House (2); AR House (76, 77, 79, & 80); AR Senate (12 & 15)

A50025 White Co. Line – Heber Springs (Sel. Secs.) (S) Hwys. 5, 25 & 110

(Clebume) (dist) (10.34 mi.) (APHN) (Urban Minor Arterial) (4LG) /STBGP/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 11-2024
100%	100%	100%	NA	

TYPE WORK: Mill & Overlay
 FAP NUMBER: STPR-0012(46)
 BACKGROUND INFO: Project programmed on 9/28/23.
 GENERAL: 3,900-9,300 ADT. IOM 9/28/23 - Project Supersedes 050436.
 Withdrawn from Nov. 2023 Letting. Withdrawn from Feb. 2024 Letting.
 ENV: CR clearance to file 8/7/23. T1CE apprvd 9/6/23.
 RAILROAD INFO: No RR involvement 1/9/24.
 LEGISLATIVE DISTRICTS: US House (2); AR House (41); AR Senate (18 & 22)

050463 Hwy. 5 Impvts. (Stone Co.) (S) Hwy. 5

(Stone) (dist) (9.93 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: 2" Mill & 2" Overlay (LM 10-13.99); UTBWC (LM 13.99-19.927)
 BACKGROUND INFO: Project programmed on 6/16/23.
 GENERAL: 1,800-2,400 ADT.
 RAILROAD INFO: No RR involvement 1/8/24.
 LEGISLATIVE DISTRICTS: US House (1); AR House (27, 28, & 41); AR Senate (24)

070554 Hwy. 167 – Hwy. 7B (S) Hwy. 7

(Union) (hdr) (6.21 mi.) (NHS) (Urban Principal Arterial) (4LG) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
100%	90%	50%	5%	

TYPE WORK: 1.5" Overlay (LM 0.00-2.663); 2" Overlay (LM 2.663-6.206)
 FAP NUMBER: NHPP-0070(48)
 BACKGROUND INFO: Project programmed on 4/29/21.
 GENERAL: 5,300-9,800 ADT.
 ENV: CR clearance to file 8/30/22.
 RDWY: T.O. to CON 10/21/21. 90% Plans to Garver 12/17/21. Traf & RUC 5/4/22.
 RAILROAD INFO: RR involvement at UPRR Over 425797G, MP 488.78, El Dorado Sub., Union Co. At-Grade 438910K, (El Dorado Chemical - EDC) MP 488.50, El Dorado Sub., El Dorado, Union Co., 12/1/21. 12/7/21 SP to RDWY, PM, Const. & Dist. MCL rqd
 LEGISLATIVE DISTRICTS: US House (4); AR House (96 & 97); AR Senate (2)

Pavement Preservation Jobs

080696 Garland Co. Line – Yell Co. Line (S) Hwy. 7

(Perry) (dist) (21.81 mi.) (NHS) (Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
			NA	

TYPE WORK: Level Up & 2" Overlay
 FAP NUMBER: NHPP-0053(41)
 BACKGROUND INFO: Project programmed on 2/4/23.
 GENERAL: 840-1,200 ADT.
 RAILROAD INFO: No RR involvement 6/23/23.
 LEGISLATIVE DISTRICTS: US House (2); AR House (54); AR Senate (5)

080697 N. of Petit Jean River – Dardanelle (S) Hwy. 7

(Yell) (8.64 mi.) (NHS) (Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: Level Up & 2" Overlay
 BACKGROUND INFO: Project programmed on 2/4/23.
 GENERAL: 3,900-6,700 ADT.
 RAILROAD INFO: No RR involvement 1/9/24.
 LEGISLATIVE DISTRICTS: US House (4); AR House (52 & 54); AR Senate (5)

080682 I-40 – Dover (S) Hwy. 7

(Pope) (cei) (5.65 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 11-2024
	100%	50%	NA	

CRITICAL NOTES: \$2,500,028 of repurposed earmark money must be obligated by Sept. 2026.

TYPE WORK: Mill & Inlay (LM 2.35 – 3.679), Mill & Overlay (LM 3.679 – 8.0)
 FAP NUMBER: STPF-0058(62)
 BACKGROUND INFO: Project programmed on 11/2/21.
 GENERAL: 11,000-18,000 ADT.
 ENV: CR clearance to file 1/24/24.
 RDWY: 90% Plans to Garver 6/15/22. Scope Change 9/22/22. Final Plans to Garver from CON 4/5/23. Final Plan Comments from Garver to CON 4/5/23. Final Plans to Garver from CON 4/6/23. Final Comments from Garver to CON 3/8/24. Final Plans to Garver from CON 3/18/24. Final Plans to Roadway from Garver 3/21/24. Plans to EST 3/27/24.
 RAILROAD INFO: No RR involvement 1/9/24.
 LEGISLATIVE DISTRICTS: US House (4); AR House (44); AR Senate (25)

070555 Hwy. 7B Impvts. (Smackover) (S) Hwy. 7B

(Union) (dist) (5.54 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: Level Up & 2" Overlay
 BACKGROUND INFO: Project programmed on 6/16/23.
 GENERAL: 930-3,100 ADT.
 RAILROAD INFO: No RR involvement 8/8/23.
 LEGISLATIVE DISTRICTS: US House (4); AR House (96); AR Senate (2)

070533 Pike Co. Line – Hwy. 53 (S) Hwy. 8

(Clark) (dist) (12.81 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
100%	50%		NA	

TYPE WORK: Mill & Inlay (LM 0-1.56); 1" Level Up & UTBWC (LM 1.56-12.81)
 FAP NUMBER: STPR-0010(57)
 BACKGROUND INFO: Project programmed on 4/29/21.
 GENERAL: 1,300-3,300 ADT.
 RAILROAD INFO: No RR involvement 11/8/22.
 LEGISLATIVE DISTRICTS: US House (4); AR House (89); AR Senate (3)

070559 E. of Manning – Hwy. 9 (S) Hwy. 8

(Dallas) (dist) (9.85 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: UTBWC
 BACKGROUND INFO: Project programmed on 6/16/23.
 GENERAL: 210 ADT.
 RAILROAD INFO: No RR involvement 8/8/23.
 LEGISLATIVE DISTRICTS: US House (4); AR House (96); AR Senate (2)

070576 Princeton – Hwy. 79B (S) Hwy. 8

(Dallas) (dist) (18.41 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
			NA	

TYPE WORK: 2" Overlay
 BACKGROUND INFO: Project programmed on 6/16/23.
 GENERAL: 430-4,200 ADT.
 RAILROAD INFO: No RR involvement 8/8/23.
 LEGISLATIVE DISTRICTS: US House (4); AR House (96); AR Senate (2)

070577 Fordyce – Bradley Co. Line (S) Hwy. 8

(Calhoun, Cleveland & Dallas) (dist) (18.23 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
			5%	

TYPE WORK: UTBWC (Sec. 8 & 9); Level Up & UTBWC (Sec. 10)
 BACKGROUND INFO: Project programmed on 6/16/23.
 GENERAL: 1,300-2,500 ADT.
 RAILROAD INFO: RR involvement at UPRR 790221F, MP 306.90, Pine Bluff Sub, SP & MCL rqd 10/31/23.
 LEGISLATIVE DISTRICTS: US House (4); AR House (96); AR Senate (1 & 2)

050473 Stone Co. Line – Brandenburg (S) Hwy. 9

(Izard) (dist) (8.1 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			5%	

TYPE WORK: 2" Overlay & 2' Shoulders
 BACKGROUND INFO: Project programmed on 6/16/23.
 GENERAL: 260-900 ADT.
 RAILROAD INFO: RR involvement at MNA DOT 443532C MP 324.75 Cotter Sub (RR under). SP rqd, possible MCL.
 LEGISLATIVE DISTRICTS: US House (1); AR House (27); AR Senate (23)

A50029 Hwy. 69 – Hwy. 56 (S) Hwy. 9

(Izard) (dist) (6.41 mi.) (APHN) (Minor Arterial) /STBGP/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 11-2024
100%	50%	100%	NA	

TYPE WORK: UTBWC
 FAP NUMBER: STPR-0033(31)
 BACKGROUND INFO: Project programmed on 9/28/23.
 GENERAL: 2,700-4,200 ADT. IOM 9/28/23 - Project Supersedes 050444.
 ENV: T1CE apprvd 12/1/23.
 RAILROAD INFO: No RR involvement 12/11/23
 LEGISLATIVE DISTRICTS: US House (1); AR House (27); AR Senate (23)

050479 Hwy. 62 – Hwy. 395 (Salem) (S) Hwy. 9

(Fulton) (dist) (1.22 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
			NA	

TYPE WORK: 2" Mill & 2" Overlay
 BACKGROUND INFO: Project programmed on 6/16/23.
 GENERAL: 1,200-4,900 ADT.
 RAILROAD INFO: No RR involvement 1/8/24
 LEGISLATIVE DISTRICTS: US House (1); AR House (2); AR Senate (23)

Pavement Preservation Jobs

080717 Hwys. 10 & 217 Impvts. (Sel. Secs.) (S) Hwys. 10 & 217

(Logan) (dist) (8.91 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
			NA	

TYPE WORK: 2" Mill & 2" Overlay
 FAP NUMBER: STPR-0042(22)
 BACKGROUND INFO: Project programmed on 6/16/23.
 GENERAL: 790-9,800 ADT. IOM 9/13/23- Project Supersedes 040928
 RAILROAD INFO: No RR Involvement 1/9/24.
 LEGISLATIVE DISTRICTS: US House (4); AR House (46); AR Senate (26)

080699 Logan Co. Line – W. of Ola (S) Hwy. 10

(Yell) (dist) (28.7 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			5%	

TYPE WORK: 2" Mill & 2" Overlay (Sec. 3 & Sec. 4 LM 0-0.62), Level Up & 2" Overlay (Sec. 4 LM .62-8.679)
 BACKGROUND INFO: Project programmed on 2/4/23.
 GENERAL: 1,300-6,200 ADT.
 RAILROAD INFO: Possible RR involvement LRWN 6/27/23.
 LEGISLATIVE DISTRICTS: US House (4); AR House (52 & 54); AR Senate (5)

A80035 Yell Co. Line – Perry (S) Hwy. 10

(Perry) (dist) (18.23 mi.) (APHN) (Minor Arterial) /STBGP/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 05-2024 ADVERTISED
100%	50%	50%	NA	

TYPE WORK: Mill & Overlay
 FAP NUMBER: STPR-0053(40)
 BACKGROUND INFO: Project programmed on 2/29/24.
 GENERAL: 1,300-1,600 ADT. IOM 2/29/24 - Project Supersedes 080649.
 ENV: CR clearance to file 3/21/24.
 RAILROAD INFO: LRWN tracks parallel to roadway >35ft. No RR involvement 1/9/24.
 LEGISLATIVE DISTRICTS: US House (2); AR House (54); AR Senate (5)

012463 Hwy. 9 – Lake Maumelle (S) Hwy. 10

(Perry & Pulaski) (dist) (7.54 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
			NA	

TYPE WORK: 1" Mill & 2" Overlay (Sec. 6); 2" Mill & 2" Overlay (Sec. 7)
 BACKGROUND INFO: Project programmed on 2/4/23.
 GENERAL: 1,600-3,500 ADT.
 RAILROAD INFO: No RR involvement 1/9/24.
 LEGISLATIVE DISTRICTS: US House (2); AR House (54 & 78); AR Senate (5 & 17)

061785 Lake Maumelle – Goodson Rd. (S) Hwy. 10

(Pulaski) (dist) (8.07 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: 1" Mill & 2" Overlay
 BACKGROUND INFO: Project programmed on 6/16/23.
 GENERAL: 3,500-4,600 ADT.
 RAILROAD INFO: No RR involvement 1/8/24.
 LEGISLATIVE DISTRICTS: US House (2); AR House (78); AR Senate (17)

A60047 Mississippi Ave. – S. Cross St. (Sel. Secs.) (Little Rock) (S) Hwy. 10

(Pulaski) (4.07 mi.) (NHS) (Urban Principal Arterial) /NHPP/State/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 05-2024 ADVERTISED
			5%	

TYPE WORK: 2" Mill & 2" Overlay
 FAP NUMBER: NHPP-0060(78)
 BACKGROUND INFO: Project programmed on 4/18/24.
 GENERAL: 18,000-28,000 ADT. IOM 4/18/24 - Project Supersedes 061786.
 RAILROAD INFO: No RR Involvement 4/22/24 - scope to include exceptions on brs over RR ROW.
 LEGISLATIVE DISTRICTS: US House (2); AR House (73 & 74); AR Senate (14)

090686 SW Artillery Rd. – SW Wheatgrass Blvd. (Bentonville) (S) Hwy. 12

(Benton) (dist) (4.24 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: 2" Overlay
 BACKGROUND INFO: Project programmed on 2/4/23.
 GENERAL: 8,600-18,000 ADT.
 RAILROAD INFO: No RR involvement 1/9/24.
 LEGISLATIVE DISTRICTS: US House (3); AR House (13 & 14); AR Senate (33)

061659 Jefferson Co. Line – Hwy. 70 (S) Hwy. 13

(Lonoke) (dist) (21.12 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
100%	50%		NA	

TYPE WORK: Rut Mill & 2" Overlay
 FAP NUMBER: STPR-0043(53)
 BACKGROUND INFO: Project programmed on 4/29/21.
 GENERAL: 470-710 ADT.
 RAILROAD INFO: No RR involvement 1/8/24.
 LEGISLATIVE DISTRICTS: US House (1 & 4); AR House (60 & 65); AR Senate (8 & 10)

050480 Lonoke Co. Line – Hwy. 31 (S) Hwys. 13 & 267

(White) (dist) (4.28 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
			NA	

TYPE WORK: 2" Overlay
 BACKGROUND INFO: Project programmed on 6/16/23.
 GENERAL: 790-860 ADT.
 RAILROAD INFO: No RR involvement 1/8/24
 LEGISLATIVE DISTRICTS: US House (2); AR House (59); AR Senate (18)

090687 Marion Co. Line – Baxter Co. Line (S) Hwy. 14

(Searcy) (dist) (15.6 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
			NA	

TYPE WORK: 2" Overlay
 BACKGROUND INFO: Project programmed on 2/4/23.
 GENERAL: 350-800 ADT.
 RAILROAD INFO: No RR involvement 1/9/24.
 LEGISLATIVE DISTRICTS: US House (1); AR House (27); AR Senate (24)

090688 Searcy Co. Line – Stone Co. Line (S) Hwy. 14

(Baxter) (dist) (7.43 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: 2" Overlay
 BACKGROUND INFO: Project programmed on 2/4/23.
 GENERAL: 320-350 ADT.
 RAILROAD INFO: No RR involvement 1/9/24.
 LEGISLATIVE DISTRICTS: US House (1); AR House (27); AR Senate (23)

Pavement Preservation Jobs

A50031 Hwy. 9 – Independence Co. Line (S) Hwy. 14

(Stone) (dist) (21.98 mi.) (APHN) (Minor Arterial) /STBGP/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 05-2024 ADVERTISED
100%	85%	100%	NA	

TYPE WORK: Level & UTBWC; 2' Shoulders (LM 5.85-22.18)

FAP NUMBER: STPR-0069(24)

BACKGROUND INFO: Project programmed on 9/28/23.

GENERAL: 1,500-8,300 ADT. IOM 9/28/23 - Project Supersedes 050458.

ENV: CR clearance to SHPO 11/7/23, response 11/29/23. T1CE apprvd 12/1/23.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (28 & 41); AR Senate (24)

050481 Stone Co. Line – Hwy. 25 (S) Hwy. 14

(Independence) (dist) (6.08 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
			NA	

TYPE WORK: 2" Overlay & 2' Shoulders

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 1,500 ADT.

RAILROAD INFO: No RR involvement 1/8/24

LEGISLATIVE DISTRICTS: US House (1); AR House (28); AR Senate (22)

050482 Hwy. 167 – Hwy. 122 (S) Hwy. 14

(Independence) (dist) (15.35 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: 1" Mill & 2" Overlay

BACKGROUND INFO: Project programmed on 2/4/23.

Project renamed on 6/19/23.

GENERAL: 2,000-3,000 ADT.

RAILROAD INFO: No RR involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (39 & 40); AR Senate (22)

101152 Jackson Co. Line – East (S) Hwy. 14

(Poinsett) (dist) (2.2 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
			NA	

TYPE WORK: Level Up & 2" Overlay

BACKGROUND INFO: Project programmed on 2/4/23.

GENERAL: 2,600 ADT.

RAILROAD INFO: No RR involvement 8/8/23.

LEGISLATIVE DISTRICTS: US House (1); AR House (37); AR Senate (10)

A00065 Hwy. 163 – I-555 (S) Hwy. 14

(Poinsett) (dist) (13.4 mi.) (APHN) (Minor Arterial) /STBGP/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 11-2024
100%	50%	100%	NA	

TYPE WORK: Leveling & Thin Overlay

FAP NUMBER: STPR-0056(65)

BACKGROUND INFO: Project programmed on 9/28/23.

GENERAL: 2,300-4,900 ADT. IOM 9/28/23 - Project Supersedes 101104.

ENV: CR clearance to file 8/16/23. T1CE apprvd 12/1/23.

RAILROAD INFO: No RR involvement 2/26/24

LEGISLATIVE DISTRICTS: US House (1); AR House (37 & 38); AR Senate (19)

020749 Hwy. 31 – North (S) Hwy. 15

(Jefferson) (dist) (3.84 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
100%	50%	50%	NA	

TYPE WORK: 1.5" Level up & 1.5" Overlay; 2' shoulders

FAP NUMBER: STPR-0035(70)

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 1,300 ADT.

ENV: CR clearance letter to SHPO 7/13/23, response 8/8/23.

RAILROAD INFO: No RR involvement 11/8/22.

LEGISLATIVE DISTRICTS: US House (4); AR House (65); AR Senate (8)

061787 Jefferson Co. Line – Hwy. 165 (S) Hwy. 15

(Lonoke) (dist) (4.07 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
			NA	

TYPE WORK: Level Up & UTBWC

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 1,500 ADT.

RAILROAD INFO: No RR involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (60); AR Senate (8)

A90024 Hwys. 16 & 59 (Sel. Secs.) (S) Hwys. 16 & 59

(Benton) (crafton-tull) (12.26 mi.) (APHN) (Urban Minor Arterial) /STBGP/Safety/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 11-2024
100%	100%	100%	100%	

TYPE WORK: 2" Overlay (Hwy. 59 & Hwy. 412 Ramps); 2"

Overlay & 2' Shoulders (Hwy. 16); Rumble Strips/Stripes

FAP NUMBER: HSIP-STPR-0004(93)

BACKGROUND INFO: Project programmed on 9/28/23.

GENERAL: 2,100-6,500 ADT. IOM 9/28/23 - Project Supersedes 090592.

ENV: CR clearance to file 9/2/22. T1CE apprvd 12/1/23.

RDWY: NTP to CON 10/25/21. 90% Plans to Garver 12/15/21. Traf & RUC

5/4/22. Garver's 90% comments to CON 6/15/22. Final Plans to Garver from

CON 9/6/23. Final Comments from Garver to CON 2/27/23. Final Plans to

Garver from CON 3/6/23. Final Comments from Garver to CON 3/15/23. Final

Plans to Garver from CON 3/15/23. Final Plans to RDWY 5/12/23. Plans to EST

5/24/23. Rev final plans to RDWY 10/24/23. Rev final plans to EST 11/1/23 &

2/7/24.

RAILROAD INFO: RR involvement at KCS DOT 330381B - 12/1/21. SP rqd

9/15/23. SP sent & RR Coord complete 12/21/23.

LEGISLATIVE DISTRICTS: US House (3); AR House (17); AR Senate (35)

040927 Benton Co. Line – Fayetteville (S) Hwy. 16

(Washington) (dist) (12.94 mi.) (APHN) (Urban Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: 2" Mill & 2" Overlay

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 2,100-38,000 ADT.

RAILROAD INFO: No RR Involvement 1/4/24

LEGISLATIVE DISTRICTS: US House (3); AR House (18, 22, & 23); AR Senate

(30 & 35)

050483 E. of Sexton Creek Rd. – Searcy (Sel. Secs.) (S) Hwy. 16

(Clebune & White) (dist) (13.49 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
			NA	

TYPE WORK: Level Up & UTBWC, 2' Shoulders (Sec.12);

2" Mill & 2" Overlay, 2' Shoulders (Sec. 13 LM 0-3.237);

Level Up & UTBWC (Sec. 13 LM 3.237-4.45); UTBWC & 2' Shoulders (Sec.13

LM 4.45-6.72); UTBWC (Sec. 13 LM 8.41-10.11, 11.33-13.081); 2" Mill & 2"

Overlay (Sec. 13 LM 13.081-15.116)

BACKGROUND INFO: Project programmed on 2/4/23.

GENERAL: 1,400-9,000 ADT.

RAILROAD INFO: No RR involvement 1/8/24

LEGISLATIVE DISTRICTS: US House (2); AR House (39, 40, 41, & 58); AR

Senate (18)

Pavement Preservation Jobs

050484 Diaz – Newport (S) Hwy. 17, 18, 18S & 980

(Jackson) (dist) (6.43 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
			5%	

TYPE WORK: 2" Overlay, 2' shoulders (Hwy. 17); Level Up & UTBWC (Hwy. 18, 18S & 980)

BACKGROUND INFO: Project programmed on 2/4/23. Project renamed on 6/19/23.

GENERAL: 420-5,100 ADT.

RAILROAD INFO: RR involvement at UP DOT# 438595W & 438902T. SP, MCL - possible C&M if 2' shoulders not already present at crossing.

LEGISLATIVE DISTRICTS: US House (1); AR House (39); AR Senate (10)

101153 Hwy. 49 – East (Sel. Secs.) (Jonesboro) (S) Hwy. 18

(Craighead) (dist) (3.89 mi.) (NHS) (Urban Principal Arterial) (4LG) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
			5%	

TYPE WORK: 2" Mill & 2" Overlay

BACKGROUND INFO: Project programmed on 2/4/23.

GENERAL: 13,000-16,000 ADT.

RAILROAD INFO: RR involvement at UPRR 425746W MP 237.70 Wynne Sub, SP & MCL rqd 4/17/23

LEGISLATIVE DISTRICTS: US House (1); AR House (33 & 36); AR Senate (19 & 20)

101154 I-55 – Hwy. 312 (Blytheville) (S) Hwy. 18

(Mississippi) (dist) (3.61 mi.) (NHS) (Urban Minor Arterial) (4LG) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: Level Up & UTBWC

BACKGROUND INFO: Project programmed on 2/4/23.

Project renamed on 6/19/23.

GENERAL: 4,300-17,000 ADT.

RAILROAD INFO: No RR involvement 8/9/23.

LEGISLATIVE DISTRICTS: US House (1); AR House (34); AR Senate (19)

070578 Louisiana State Line – Hwy. 79B (S) Hwy. 19

(Columbia) (dist) (17.99 mi.) (Non-APHN) (Urban Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
			5%	

TYPE WORK: Level Up & 2" Overlay

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 680-3,900 ADT.

RAILROAD INFO: RR involvement at UPRR 852102V, MP 8.31 Unk sub SP & MCL rqd 10/31/23.

LEGISLATIVE DISTRICTS: US House (4); AR House (98 & 99); AR Senate (3)

A30033 Hwy. 371 – Hwy. 29 (S) Hwy. 19

(Nevada) (hntb) (8.45 mi.) (APHN) (Minor Arterial) /STBGP/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 05-2024 ADVERTISED
100%	100%	100%	NA	

TYPE WORK: Mill & Inlay (LM 0-0.19); 2" Overlay (LM 0.19-2); 2" Mill & Overlay (LM 2-8.59); Rumble Strips

FAP NUMBER: STPF-0050(37)

BACKGROUND INFO: Project programmed on 9/28/23.

GENERAL: 1,700-8,500 ADT. IOM 9/28/23 - Project Supersedes 030570.

ENV: CR clearance to file 7/13/22. T1CE apprvd 12/1/23.

RDWY: 90% Plans to Garver 12/30/21. Traf & RUC 5/4/22. Garver's 90% comments to CON 6/17/22. Final Plans to Garver from CON 10/10/22.

RAILROAD INFO: No RR involvement 11/8/22

LEGISLATIVE DISTRICTS: US House (4); AR House (89); AR Senate (3)

A30036 Hwy. 29 – North (Sel. Secs.) (S) Hwy. 19

(Nevada & Pike) (neel-schaffer) (4.03 mi.) (APHN) (Minor Arterial) /STBGP/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 11-2024
100%	100%	100%	NA	

TYPE WORK: 1" Level Up & Overlay; Rumble Strips

FAP NUMBER: STPR-5055(1)

BACKGROUND INFO: Project programmed on 9/28/23.

GENERAL: 1,000-1,200 ADT. IOM 9/28/23 - Project Supersedes 030578.

ENV: CR clearance to file 7/13/22. T1CE apprvd 12/1/23.

RDWY: T.O. to CON 10/20/21. 90% Plans to Garver 12/23/21. Traf & RUC 5/4/22. Garver's 90% comments to CON 6/21/22. Final Plans to RDWY 8/21/23. Finals to Est 8/21/23 & 2/5/24.

RAILROAD INFO: No RR involvement 11/8/22

LEGISLATIVE DISTRICTS: US House (4); AR House (89); AR Senate (3)

090689 Berryville – Indian Creek (S) Hwy. 21

(Carroll) (dist) (7.22 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: Thin Overlay (1")

BACKGROUND INFO: Project programmed on 2/4/23.

Project renamed on 6/19/23.

GENERAL: 2,100-5,700 ADT.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (3); AR House (6); AR Senate (28)

090611 Indian Creek – Missouri State Line (S) Hwy. 21

(Carroll) (dist) (9.69 mi.) (APHN) (Minor Arterial) /STBGP/Safety/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
100%	50%		NA	

TYPE WORK: 2" Overlay; Leveling; 2' Shoulders

FAP NUMBER: HSIP-STPR-0008(50)

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 1,300-2,100 ADT.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (3); AR House (6); AR Senate (28)

040929 Hwys. 22 & 64 Impvts. (Fort Smith) (S) Hwys. 22 & 64

(Sebastian) (dist) (8.97 mi.) (NHS) (Urban Principal Arterial) /NHPP/STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
			5%	

TYPE WORK: 2" Mill & 2" Overlay

BACKGROUND INFO: Project programmed on 2/4/23.

Project renamed on 6/19/23.

GENERAL: 4,900-35,000 ADT. IOM 5/11/23 - Job 040936 combined into this project.

RAILROAD INFO: RR Involvement at UP/Patriot DOT# 434513Y & 434512S;

A&M DOT# 670557W & 670558D. Will rqr SP's, MCL, Possible PE.

LEGISLATIVE DISTRICTS: US House (3); AR House (48, 49, & 50); AR Senate (27)

012485 Hwy. 41 – Hwy. 22 (S) Hwy. 23

(Franklin & Logan) (dist) (6.63 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: 2" Mill & 2" Overlay

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 1,800-2,000 ADT. IOM 9/13/23 - Project Supersedes 040930

RAILROAD INFO: No RR involvement 6/20/23

LEGISLATIVE DISTRICTS: US House (4); AR House (46); AR Senate (26)

Pavement Preservation Jobs

040931 Hwys. 23 & 219 Impvts. (Ozark) (S) Hwys. 23 & 219

(Franklin) (dist) (5.76 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: 2" Mill & 2" Overlay

BACKGROUND INFO: Project programmed on 2/4/23.

Project renamed on 6/19/23.

GENERAL: 1,600-9,200 ADT.

RAILROAD INFO: No RR involvement 1/4/24

LEGISLATIVE DISTRICTS: US House (4); AR House (26); AR Senate (26 & 28)

090690 Madison Co. Line – Hwy. 62 (S) Hwy. 23

(Carroll) (dist) (7.3 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: HIR & UTBWC (LM 0-1.173); Level Up & UTBWC (LM 1.173-7.302)

BACKGROUND INFO: Project programmed on 2/4/23.

GENERAL: 2,900-5,800 ADT.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (3); AR House (6); AR Senate (28)

A30034 I-30 – East (Sel. Secs.) (S) Hwys. 24 & 371

(Nevada) (dist) (15.69 mi.) (APHN) (Major Collector) /STBGP/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 11-2024
100%	70%	100%	100%	

TYPE WORK: Mill & Inlay/Overlay (Sec. 4); 1" Level Up & Overlay (Sec. 5)

FAP NUMBER: STPR-0050(39)

BACKGROUND INFO: Project programmed on 9/28/23.

GENERAL: 620-3,900 ADT. IOM 9/28/23 - Project Supersedes 030571.

ENV: CR clearance to file 8/17/23. T1CE apprvd 12/1/23.

RAILROAD INFO: RR involvement rqd w/ PNW (G&W) 865022P on Hwy. 371 MP 1.40; SP sent & RR Coord complete 10/25/23

LEGISLATIVE DISTRICTS: US House (4); AR House (89); AR Senate (3)

030572 Hwy. 53 – Ouachita Co. Line (S) Hwy. 24

(Nevada) (dist) (7.11 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
100%	50%		NA	

TYPE WORK: 2" Mill & Overlay

FAP NUMBER: STPR-0050(40)

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 1,100-1,200 ADT.

RAILROAD INFO: No RR involvement 11/8/22.

LEGISLATIVE DISTRICTS: US House (4); AR House (89); AR Senate (3)

070550 Nevada Co. Line – Chidester (S) Hwy. 24

(Ouachita) (dist) (5.91 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
100%	50%		NA	

TYPE WORK: Thin overlay (1")

FAP NUMBER: STPR-0052(31)

BACKGROUND INFO: Project programmed on 4/29/21. Project renamed on 6/20/23.

GENERAL: 1,100-1,600 ADT.

RAILROAD INFO: No RR involvement 11/8/22.

LEGISLATIVE DISTRICTS: US House (4); AR House (98); AR Senate (2)

050485 Batesville – East (S) Hwy. 25

(Independence) (dist) (9.98 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
			5%	

TYPE WORK: Level Up & UTBWC, 2' Shoulders (LM 4.55-9.983)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 1,600-5,200 ADT.

RAILROAD INFO: RR involvement UP/MNA DOT# 437719J SP's & MCL rqd.

C&M rqd if 2' shoulders are added through crossing 4/3/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (28 & 40); AR Senate (22)

030579 Murfreesboro – Delight (S) Hwy. 26

(Pike) (dist) (10.8 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
100%	50%		NA	

TYPE WORK: 1" Level Up & Overlay

FAP NUMBER: STPR-0055(8)

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 1,700-2,400 ADT.

RAILROAD INFO: No RR involvement 11/8/22.

LEGISLATIVE DISTRICTS: US House (4); AR House (89); AR Senate (3)

070579 Pike Co. Line – East (S) Hwy. 26

(Clark) (dist) (6.03 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: Thin Overlay (1")

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 1,500 ADT.

RAILROAD INFO: No RR involvement 10/31/23.

LEGISLATIVE DISTRICTS: US House (4); AR House (89); AR Senate (3)

070534 Hwy. 53 – Hwy. 51 (S) Hwy. 26

(Clark) (dist) (4.85 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
100%	50%		NA	

TYPE WORK: Mill & Inlay (LM 11.267-11.54); Thin Overlay (LM 11.54-16.112)

FAP NUMBER: STPR-0010(58)

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 1,400 ADT.

RAILROAD INFO: No RR involvement 11/8/22.

LEGISLATIVE DISTRICTS: US House (4); AR House (89); AR Senate (3)

030582 Hwy. 71 – Howard Co. Line (S) Hwy. 27

(Sevier) (dist) (7.59 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
100%	50%		NA	

TYPE WORK: Mill & Overlay

FAP NUMBER: STPR-0066(43)

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 1,400-1,600 ADT.

RAILROAD INFO: No RR involvement 11/8/22.

LEGISLATIVE DISTRICTS: US House (4); AR House (87); AR Senate (4)

030558 Sevier Co. Line – Nashville (S) Hwy. 27

(Howard) (dist) (11.08 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
100%	50%		5%	

TYPE WORK: 2" Overlay with Patching & Leveling (LM 0-6.00); Mill & Overlay (LM 6.00-11.08)

FAP NUMBER: STPR-0031(43)

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 1,600-7,400 ADT.

RAILROAD INFO: RR involvement at ARS at-grade crossing on Hwy. 27 LM 6.62 MP 6.40 DOT# 848733P SP only Rqd. 12/12/23

LEGISLATIVE DISTRICTS: US House (4); AR House (88); AR Senate (4)

Pavement Preservation Jobs

030580 **Prairie Creek – Hwy. 70 (S)** Hwy. 27

(Pike) (dist) (7.61 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
100%	50%		NA	

TYPE WORK: 2" Overlay

FAP NUMBER: STPR-0055(15)

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 2,500 ADT.

RAILROAD INFO: No RR involvement 11/8/22.

LEGISLATIVE DISTRICTS: US House (4); AR House (89); AR Senate (3 & 5)

080700 **Norman – Yell Co. Line (Sel. Secs.) (S)** Hwys. 27 & 270

(Montgomery) (dist) (25.64 mi.) (NHS) (Minor Arterial) (4LG) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: Level Up & UTBWC (Sec. 6 & Sec. 7 LM

0-10.15, Hwy. 270); Level Up & Chip Seal (Sec. 7 LM

10.15-16.939)

BACKGROUND INFO: Project programmed on 2/4/23. Scope changed on 5/11/23.

GENERAL: 400-5,000 ADT.

RAILROAD INFO: No RR Involvement 6/28/23.

LEGISLATIVE DISTRICTS: US House (4); AR House (86); AR Senate (5)

080659 **Fourche La Fave River – West of Rover (S)** Hwy. 28

(Yell) (m.baker) (9.12 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
100%	95%	50%	NA	

TYPE WORK: 1" level up & Overlay

FAP NUMBER: STPR-0075(50)

BACKGROUND INFO: Project programmed on 4/29/21. Project renamed on 3/8/22.

GENERAL: 380-640 ADT.

ENV: CR clearance to file 7/14/22.

RDWY: T.O. to CON 10/15/21. 90% Plans to Garver 12/16/21. Traf & RUC 5/4/22.

Garver's 90% Comments to CON 7/11/22. Final Plans to Garver from CON 11/1/22.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (52); AR Senate (5)

030608 **Hwys. 29 & 160 Impvts. (Lafayette Co.) (S)** Hwys. 29 & 160

(Lafayette) (dist) (13.39 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: Level Up & 2" Overlay (Hwys. 29 & 160); 2'

Shoulders (Hwy. 160)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 1,200-1,500 ADT.

RAILROAD INFO: No RR involvement 7/3/23.

LEGISLATIVE DISTRICTS: US House (4); AR House (99); AR Senate (3)

030609 **Lewisville – Hope (S)** Hwy. 29

(Hempstead & Lafayette) (dist) (22.03 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
			5%	

TYPE WORK: 2" Overlay

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 1,600-4,600 ADT.

RAILROAD INFO: Possible RR involvement KRRR 335644E MP 1.47 Hope Sub. SP only rqd. 12/12/23

LEGISLATIVE DISTRICTS: US House (4); AR House (88, 98, & 99); AR Senate (3)

030610 **Co. Rd. 16 – Blevins (S)** Hwy. 29

(Hempstead) (dist) (3.22 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: 2" Overlay

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 1,000 ADT.

RAILROAD INFO: No RR involvement 8/8/23

LEGISLATIVE DISTRICTS: US House (4); AR House (88); AR Senate (3)

030611 **Hwys. 29B & 73 Impvts. (Hempstead Co.) (S)** Hwys. 29B & 73

(Hempstead) (dist) (7.43 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			5%	

TYPE WORK: 2" Mill & 2" Overlay (Hwy. 29B & Hwy. 73

Sec. 3 LM 0-0.662), 2" Overlay (Hwy. 73 Sec. 3 LM

0.662-5.924)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 200-4,100 ADT.

RAILROAD INFO: RR involvement at UPRR 426327C MP 457.27 Little Rock

Sub., SP & MCL rqd 7/3/23

LEGISLATIVE DISTRICTS: US House (4); AR House (88); AR Senate (3)

AX0007 **Hwy. 70 – Hwy. 67B (Sel. Secs.) (S)** Hwy. 31

(Lonoke & White) (19.4 mi.) (APHN) (Minor Arterial) /STBGP/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 11-2024
			5%	

TYPE WORK: Mill & Overlay

BACKGROUND INFO: Project programmed on 3/12/24.

GENERAL: 2,900-8,500 ADT.

RAILROAD INFO: RR Involvement UP DOT# 437950E - SP & MCL rqd 3/13/24.

LEGISLATIVE DISTRICTS: US House (1 & 2); AR House (59 & 60); AR Senate (10, 11, & 18)

A30029 **Ashdown – Hwy. 317 (S)** Hwy. 32

(Little River) (dist) (6.93 mi.) (Non-APHN) (Major Collector) /STBGP/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 11-2024
100%	50%	100%	100%	

TYPE WORK: 1" Level Up & Overlay with Patching

FAP NUMBER: STPR-0041(52)

BACKGROUND INFO: Project programmed on 9/28/23.

GENERAL: 2,700-3,000 ADT. IOM 9/28/23 - Projct Supersedes 030562.

ENV: CR clearance to file 8/17/23. T1CE apprvd 12/1/23.

RAILROAD INFO: RR involvement at KRR 671742U & KCS 848769X; KCS SP &

KRR SP sent 12/28/23; RR Coord Complete 12/28/23

LEGISLATIVE DISTRICTS: US House (4); AR House (87); AR Senate (4)

030612 **Beard's Bluff – Hwy. 355 (S)** Hwy. 32

(Hempstead & Howard) (dist) (4.65 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			5%	

TYPE WORK: Level Up & 2" Overlay

BACKGROUND INFO: Project programmed on 2/4/23.

Project renamed on 6/19/23.

GENERAL: 1,200-1,700 ADT.

RAILROAD INFO: RR involvement at ARS RR DOT# 848760L - MP 18.39 -

Nashville Sub -

LEGISLATIVE DISTRICTS: US House (4); AR House (88); AR Senate (4)

Pavement Preservation Jobs

A60039 Monroe Co. Line – Hwy. 302 (S) Hwy. 33

(Prairie) (dist) (5.45 mi.) (Non-APHN) (Major Collector) /STBGP/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 11-2024
100%	50%	100%	NA	

TYPE WORK: Rut Mill & 2" Overlay; Add 2' Shoulders

FAP NUMBER: STPR-0059(21)

BACKGROUND INFO: Project programmed on 9/28/23.

GENERAL: 640-1,100 ADT. IOM 9/28/23 - Project Supersedes 061667.

ENV: CR clearance to SHPO 11/9/23, response 11/29/23. T1CE apprvd 12/1/23.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (61); AR Senate (10)

101087 Hwy. 412B – Peach Orchard (Sel. Secs.) (S) Hwys. 34, 67Y & 90

(Various) (dist) (17.52 mi.) (Non-APHN) (Urban Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
100%	85%		NA	

TYPE WORK: 1" level up & Overlay; 2' shoulders

FAP NUMBER: STPF-0038(56)

BACKGROUND INFO: Project programmed on 4/29/21. Project renamed on 12/4/23.

GENERAL: 460-2,400 ADT.

RAILROAD INFO: RR Involvement at UPRR 450611F RR under MP 223.40 & 437929Y at-grade MP 216.32 Hoxie Sub; parallel track > than 30ft away throughout Hwy 34 12/7/23. SP & MCL only rqd if no shoulders. SP, PE & C&M rqd

LEGISLATIVE DISTRICTS: US House (1); AR House (30); AR Senate (21)

020745 Saline Co. Line – Hwy. 167B (S) Hwy. 35

(Grant) (dist) (13.46 mi.) (APHN) (Minor Arterial) /STBGP/Safety/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
100%	50%	50%	NA	

TYPE WORK: 1" Level & Overlay; Add 2' Shoulders (LM 11.55-13.46)

FAP NUMBER: HSIP-STPF-0027(34)

BACKGROUND INFO: Project programmed on 4/29/21. Project renamed on 10/12/21.

GENERAL: 1,800-2,900 ADT.

ENV: CR clearance to file 4/12/23.

RAILROAD INFO: No RR involvement 11/8/22.

LEGISLATIVE DISTRICTS: US House (4); AR House (92); AR Senate (2 & 7)

A10040 Prairie Co. Line – Hwy. 17 (S) Hwy. 38

(Woodruff) (dist) (6.26 mi.) (APHN) (Minor Arterial) /STBGP/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 11-2024
100%	50%	100%	NA	

TYPE WORK: UTBWC

FAP NUMBER: STPR-0074(41)

BACKGROUND INFO: Project programmed on 9/28/23.

GENERAL: 760-1,200 ADT. IOM 9/28/23 - Project Supersedes 110794.

ENV: CR clearance to file 5/20/21. T1CE apprvd 12/1/23.

RAILROAD INFO: No RR involvement 11/22/22

LEGISLATIVE DISTRICTS: US House (1); AR House (61); AR Senate (10)

110782 I-40 – Hwy. 50 (Widener) (S) Hwy. 38

(St. Francis) (dist) (2.45 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
			NA	

TYPE WORK: Patching, Leveling & 2" Overlay

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 380-1,200 ADT.

RAILROAD INFO: No RR involvement 4/14/23.

LEGISLATIVE DISTRICTS: US House (1); AR House (37); AR Senate (10)

A10029 Hickory Ridge – Gum Slough (S) Hwy. 42

(Cross) (dist) (3.56 mi.) (Non-APHN) (Major Collector) /STBGP/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 11-2024
100%	50%	100%	5%	

TYPE WORK: Spot Leveling & 1-1/2" Overlay; Add 2' Shoulders

FAP NUMBER: STPR-0019(53)

BACKGROUND INFO: Project programmed on 9/28/23.

GENERAL: 300-590 ADT. IOM 9/28/23 Project Supersedes 110750.

ENV: CR clearance to file 5/20/21. T1CE apprvd 12/1/23.

RAILROAD INFO: RR involvement at UPRR 787529V, MP 161.80, Jonesboro

Sub 12/9/21; req plans to add taper in RR ROW 10/26 & 12/18/23; SP sent 2/26/24. MCL sent 1/22/24 & must be extended

LEGISLATIVE DISTRICTS: US House (1); AR House (37); AR Senate (10)

A10036 Hwys. 44 & 318 Impvts. (Phillips Co.) (S) Hwys. 44 & 318

(Phillips) (dist) (11.47 mi.) (Non-APHN) (Major Collector) /STBGP/Safety/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 11-2024
100%	85%	100%	NA	

TYPE WORK: Spot Leveling & 1-1/2" Overlay, 2' Shoulders

(Hwy. 44); Level Up & 2" Overlay (Hwy. 318)

FAP NUMBER: HSIP-STPR-0054(33)

BACKGROUND INFO: Project programmed on 9/28/23.

GENERAL: 360-1,300 ADT. IOM 6/20/23 - Job 110821 combined into this project. IOM 9/28/23 - Project Supersedes 110779.

ENV: CR clearance to SHPO 9/20/23. T1CE apprvd 12/1/23.

RAILROAD INFO: No RR involvement 12/12/23

LEGISLATIVE DISTRICTS: US House (1); AR House (62); AR Senate (9)

040932 Hwys. 45 & 271 Impvts. (S) Hwys. 45 & 271

(Sebastian) (dist) (9.82 mi.) (NHS) (Urban Principal Arterial) /NHPP/STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
			5%	

TYPE WORK: 2" Mill & 2" Overlay (Hwy. 45 LM

16.294-22.78); 2' Shoulders (Hwy. 45 LM 19.402-22.78),

Mill & Inlay (Hwy. 45 Sec2); UTBWC (Hwy. 271)

BACKGROUND INFO: Project programmed on 2/4/23.

GENERAL: 1,200-18,000 ADT.

RAILROAD INFO: RR involvement at A&M DOT# 670603V. SP Rqd.

LEGISLATIVE DISTRICTS: US House (3 & 4); AR House (47, 50, & 51); AR Senate (5 & 27)

070547 Hwy. 9 – Hwy. 229 (S) Hwy. 48

(Dallas) (dist) (4.9 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
100%	50%		NA	

TYPE WORK: 1" Level Up & Overlay w/ Patching; Add 2' Shoulders

FAP NUMBER: STPR-0020(29)

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 190-380 ADT.

RAILROAD INFO: No RR involvement 11/8/22.

LEGISLATIVE DISTRICTS: US House (4); AR House (96); AR Senate (2)

101157 Piggott – Marmaduke (S) Hwy. 49

(Clay & Greene) (dist) (19.89 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
			NA	

TYPE WORK: Level Up & UTBWC (Sec. 1 LM 0-13.638);

UTBWC (Sec. 1 LM 13.638-15.556, Sec. 2)

BACKGROUND INFO: Project programmed on 2/4/23.

GENERAL: 1,300-5,100 ADT.

RAILROAD INFO: No RR involvement 4/17/23.

LEGISLATIVE DISTRICTS: US House (1); AR House (1); AR Senate (21)

Pavement Preservation Jobs

A00066 Hwy. 214 – Cross Co. Line (S) Hwy. 49

(Poinsett) (pickering) (3.1 mi.) (APHN) (Minor Arterial) /STBGP/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 11-2024
100%	100%	100%	NA	

TYPE WORK: Leveling & Thin Overlay; Rumble Stripes

FAP NUMBER: STPF-0056(62)

BACKGROUND INFO: Project programmed on 9/28/23.

GENERAL: 1,400-1,600 ADT. IOM 9/28/23 - Project Supersedes 101105.

ENV: CR clearance to file 8/30/22. T1CE aprvd 12/1/23.

RDWY: T.O. to CON 10/15/21. 90% Plans to Garver 12/24/21. Traf & RUC 5/4/22.

Garver's 90% Comments to CON 7/7/22. Final Plans to Garver from CON 8/16/22 & 7/13/23. Plans to Est 7/19/23 & 2/14/24.

RAILROAD INFO: No RR involvement 11/30/22

LEGISLATIVE DISTRICTS: US House (1); AR House (37); AR Senate (10)

110783 Hickory Ridge – S. of Cross Co. Line (Sel. Secs.) (S) Hwy. 49

(Cross & Woodruff) (dist) (12.95 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
			NA	

TYPE WORK: Level Up & UTBWC (Sec. 6); 2" Overlay (Sec. 7)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 960-1,200 ADT.

RAILROAD INFO: No RR Involvement 4/17/23

LEGISLATIVE DISTRICTS: US House (1); AR House (37 & 61); AR Senate (10)

110753 Hwy. 64 – Woodruff Co. Line (S) Hwy. 49

(Cross) (dist) (2.83 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
100%	50%		5%	

TYPE WORK: Thin Overlay (1")

FAP NUMBER: STPR-0019(58)

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 1,000-1,200 ADT.

RAILROAD INFO: RR involvement at UPRR at-grade 438495S at Hwy. 49 MP318.60; MCL & SP rqd

LEGISLATIVE DISTRICTS: US House (1); AR House (37); AR Senate (10)

A10041 North of Hunter – Monroe Co. Line (S) Hwy. 49

(Woodruff) (dist) (7.13 mi.) (APHN) (Minor Arterial) /STBGP/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 11-2024
100%	85%	100%	NA	

TYPE WORK: 2" Overlay

FAP NUMBER: STPR-0074(42)

BACKGROUND INFO: Project programmed on 9/28/23.

GENERAL: 1,300-1,800 ADT. IOM 9/28/23 - Project Supersedes 110795.

ENV: T1CE aprvd 12/1/23.

RAILROAD INFO: No RR involvement 12/12/23; parallel track >50ft from Hwy 49

LEGISLATIVE DISTRICTS: US House (1); AR House (61); AR Senate (10)

110785 Woodruff Co. Line – Hwy. 17 (S) Hwy. 49

(Monroe) (dist) (5.86 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
			NA	

TYPE WORK: UTBWC

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 1,800 ADT.

RAILROAD INFO: No RR involvement 4/17/23

LEGISLATIVE DISTRICTS: US House (1); AR House (61); AR Senate (10)

110770 Hwy. 70 – Hwy. 39 (S) Hwy. 49

(Monroe) (dist) (16.21 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
100%	50%	50%	5%	

TYPE WORK: Mill & Overlay

FAP NUMBER: NHPP-0048(43)

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 1,400-2,000 ADT.

ENV: CR clearance to file 5/20/21.

RAILROAD INFO: RR involvement at UPRR Under at Hwy. 49 LM .31 MP 200.69 789047C

LEGISLATIVE DISTRICTS: US House (1); AR House (61 & 62); AR Senate (10)

110786 Monroe Co. Line – Co. Rd. 625 (S) Hwy. 49

(Phillips) (dist) (4.39 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
			NA	

TYPE WORK: Level Up & UTBWC

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 1,900 ADT.

RAILROAD INFO: No RR involvement 4/14/23.

LEGISLATIVE DISTRICTS: US House (1); AR House (62); AR Senate (9)

A10037 Hwy. 39 – Hwy. 1 (Sel. Sec.) (S) Hwy. 49

(Phillips) (dist) (2 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 11-2024
100%	50%	100%	NA	

TYPE WORK: Mill & Overlay

FAP NUMBER: NHPP-0054(34)

BACKGROUND INFO: Project programmed on 9/28/23.

GENERAL: 1,900 ADT. IOM 9/28/23 - Project Supersedes 110781.

ENV: CR clearance to file 6/14/23. T1CE aprvd 12/1/23.

RAILROAD INFO: No RR Involvement 4/17/23

LEGISLATIVE DISTRICTS: US House (1); AR House (62); AR Senate (9)

101158 Hwys. 49Y, 358 & 412B Impvts. (Paragould) (S) Hwys. 49, 358 & 412B

(Greene) (dist) (8.09 mi.) (APHN) (Urban Principal Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
			5%	

TYPE WORK: Level Up & UTBWC (Hwy. 49); Level Up & 2" Overlay (Hwy. 358); 2" Mill & 2" Overlay (Hwy. 412)

BACKGROUND INFO: Project programmed on 2/4/23.

GENERAL: 3,100-15,000 ADT.

RAILROAD INFO: RR involvement at three crossings; BNSF - DOT# 667974C MP 393.89; Thayer South Sub, UPRR DOT# 438550P MP 224.91; Hoxie Sub & BN closed crossing - DOT 668002L. 4/17/23., SP & MCL req 4/17/23.

LEGISLATIVE DISTRICTS: US House (1); AR House (1, 30, & 31); AR Senate (21)

110787 Hwy. 38 – Hwy. 79 (S) Hwy. 50

(St. Francis) (dist) (14.58 mi.) (APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
		50%	NA	

TYPE WORK: Level Up & 2" Overlay, 2' Shoulders

FAP NUMBER: STPR-0068(52)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 40-810 ADT.

ENV: CR clearance to file 8/30/23.

RAILROAD INFO: No RR Involvement 4/17/23

LEGISLATIVE DISTRICTS: US House (1); AR House (63); AR Senate (9)

Pavement Preservation Jobs

110788 Crawfordsville – Clarkedale (S) Hwys. 50 & 64B

(Crittenden) (dist) (11.39 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: 2" Overlay & 2' Shoulders (Hwy. 50); Thin Overlay (1") & 2' Shoulders (Hwy. 64)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 220-1,100 ADT.

RAILROAD INFO: No RR involvement

LEGISLATIVE DISTRICTS: US House (1); AR House (35); AR Senate (9)

070580 Gurdon – Nevada Co. Line (S) Hwy. 53

(Clark) (dist) (8.24 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			5%	

TYPE WORK: UTBWC

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 850-2,500 ADT.

RAILROAD INFO: RR involvement at UPRR 438009A -MP 426.40 Little Rock & DOT# 425824B MP 427.82

LEGISLATIVE DISTRICTS: US House (4); AR House (89); AR Senate (3)

050445 Hwy. 5 – Hwy. 223 (S) Hwy. 56

(Izard) (dist) (2.84 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
100%	50%		NA	

TYPE WORK: Level & UTBWC

FAP NUMBER: STPR-0033(32)

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 2,000-3,900 ADT.

RAILROAD INFO: No RR involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (27); AR Senate (23)

050486 Hwy. 223 – Brockwell (S) Hwy. 56

(Izard) (dist) (11.46 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: Thin Overlay (1") & 2' Shoulders

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 1,900-2,000 ADT.

RAILROAD INFO: No RR involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (27); AR Senate (23)

090691 Gentry – Siloam Springs (S) Hwys. 59 & 59B

(Benton) (dist) (6.83 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
			5%	

TYPE WORK: 2" Overlay

BACKGROUND INFO: Project programmed on 2/4/23.

GENERAL: 2,300-20,000 ADT.

RAILROAD INFO: RR involvement at CPKC DOT# 330363D & 330362W; SEPC DOT#902550T 6/28/23. SP rqd.

LEGISLATIVE DISTRICTS: US House (3); AR House (17); AR Senate (35)

040934 Washington Co. Line – Cedarville (S) Hwy. 59

(Crawford) (dist) (13.47 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: 2" Mill & 2" Overlay

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 1,000-1,400 ADT.

RAILROAD INFO: No RR Involvement 1/4/24

LEGISLATIVE DISTRICTS: US House (3); AR House (24); AR Senate (29)

101159 Osceola – Blytheville (S) Hwy. 61

(Mississippi) (dist) (16.27 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: UTBWC (LM 0-1.87) Level Up & UTBWC (LM 1.871-7.303, 9.032-15.46); 2" Mill & 2" Overlay (15.46 - 16.267); Fog Seal (LM 7.303-9.032)

BACKGROUND INFO: Project programmed on 2/4/23.

GENERAL: 3,000-9,600 ADT.

RAILROAD INFO: No RR involvement 8/10/23.

LEGISLATIVE DISTRICTS: US House (1); AR House (34); AR Senate (19)

040935 Oklahoma State Line – Prairie Grove (S) Hwy. 62

(Washington) (dist) (12.47 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
			NA	

TYPE WORK: 2" Mill & 2" Overlay

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 2,600-8,400 ADT.

RAILROAD INFO: No RR Involvement 1/5/24

LEGISLATIVE DISTRICTS: US House (3); AR House (23); AR Senate (35)

090596 Avoca – Garfield (S) Hwy. 62

(Benton) (dist) (6.39 mi.) (NHS) (Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
100%	70%	50%	NA	

TYPE WORK: Microsurfacing

FAP NUMBER: NHPP-0004(100)

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 12,000 ADT.

ENV: CR clearance to file 6/3/21.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (3); AR House (7); AR Senate (32)

090692 Berryville – East (Sel. Secs.) (S) Hwy. 62

(Carroll) (dist) (8.36 mi.) (APHN) (Minor Arterial) (4LG) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
			NA	

TYPE WORK: 2" Mill & 2" Overlay (LM 0-2.62); Thin

Overlay (1") (LM 2.62-6.198) 2" Overlay (LM 9.82-11.98)

BACKGROUND INFO: Project programmed on 2/4/23.

GENERAL: 6,200-12,000 ADT.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (3); AR House (6 & 26); AR Senate (28)

090693 Hwy. 62 Impvts. (Sel. Secs.) (S) Hwy. 62

(Marion) (dist) (8.65 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
			5%	

TYPE WORK: 2" Overlay

BACKGROUND INFO: Project programmed on 2/4/23.

GENERAL: 5,300-8,600 ADT.

RAILROAD INFO: RR involvement at MNA DOT# 434964C-Aurora

Sub-393.40MP. 6/28/23. SP rqd. MCL possible.

LEGISLATIVE DISTRICTS: US House (1); AR House (4); AR Senate (23)

101160 Lawrence Co. Line – Hwy. 67 (S) Hwy. 62

(Randolph) (dist) (12.62 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: UTBWC

BACKGROUND INFO: Project programmed on 2/4/23.

GENERAL: 3,400-13,000 ADT.

RAILROAD INFO: No RR involvement 8/10/23.

LEGISLATIVE DISTRICTS: US House (1); AR House (2); AR Senate (21)

Pavement Preservation Jobs

101155 Corning – E. of McDougal (S) Hwy. 62

(Clay) (dist) (14.34 mi.) (NHS) (Principal Arterial) /NHPP/STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			5%	

TYPE WORK: Level Up & UTBWC (LM 0-4.282); UTBWC (LM 4.282-6.366); 2" Mill & 2" Overlay (LM 6.366-14.343)

BACKGROUND INFO: Project programmed on 2/4/23.

GENERAL: 1,100-4,400 ADT.

RAILROAD INFO: RR involvement at UPRR 437902P MP 192.15 Hoxie Sub, SP & MCL rqd

LEGISLATIVE DISTRICTS: US House (1); AR House (1); AR Senate (21)

101156 E. of Pollard – Piggott (S) Hwy. 62

(Clay) (dist) (5.05 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
			NA	

TYPE WORK: Level Up & 2" Overlay

BACKGROUND INFO: Project programmed on 2/4/23.

GENERAL: 2,100-4,300 ADT.

RAILROAD INFO: No RR involvement 4/17/23.

LEGISLATIVE DISTRICTS: US House (1); AR House (1); AR Senate (21)

090694 Hwys. 62B & 178 Impvts. (Mountain Home) (S) Hwys. 62B & 178

(Baxter) (dist) (6.48 mi.) (NHS) (Urban Principal Arterial) /NHPP/STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
			NA	

TYPE WORK: UTBWC (Hwy. 62), Level Up & 2" Overlay (Hwy. 178)

BACKGROUND INFO: Project programmed on 2/4/23.

GENERAL: 2,200-20,000 ADT.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (3); AR Senate (23)

061789 Hwy. 70 – Arkansas Co. Line (S) Hwy. 63

(Prairie) (dist) (14.63 mi.) (APHN) (Minor Arterial) (4LG) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: 1" Mill & 2" Overlay

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 3,300-4,200 ADT.

RAILROAD INFO: No RR involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (60 & 61); AR Senate (10)

070523 Cleveland Co. Line – Warren (S) Hwy. 63

(Bradley) (half) (5.05 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
100%	100%		NA	

TYPE WORK: 2" Overlay; Rumble Strips

FAP NUMBER: STPR-0006(41)

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 3,000 ADT.

RDWY: NTP to CON 10/25/21. 90% Plans from CON to Garver 4/6/22. Traf & RUC 5/4/22. Garver's 90% comments to CON 6/21/22. Final Plans to Garver from CON 10/11/22. Scope Change 3/20/23.

RAILROAD INFO: No RR involvement 11/8/22

LEGISLATIVE DISTRICTS: US House (4); AR House (96); AR Senate (1)

070581 Hwy. 278 – Hermitage (S) Hwys. 63 & 63B

(Bradley) (dist) (12.76 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: Level Up & UTBWC (Sec. 17); 2" Overlay (Sec. 17B); 2' shoulders (Sec. 17B LM 0-575, 0.758-0.838)

BACKGROUND INFO: Project programmed on 2/4/23. Scope changed on 5/11/23.

GENERAL: 490-3,900 ADT.

RAILROAD INFO: No RR involvement. RR track abandoned & removed.

LEGISLATIVE DISTRICTS: US House (4); AR House (94); AR Senate (1)

070582 Co. Rd. 62 – W. of Hwy. 129 (S) Hwy. 63

(Bradley & Union) (dist) (16.75 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: Level Up & UTBWC

BACKGROUND INFO: Project programmed on 2/4/23.

Project renamed on 6/19/23.

GENERAL: 1,000-2,800 ADT.

RAILROAD INFO: No RR involvement 8/8/23.

LEGISLATIVE DISTRICTS: US House (4); AR House (96); AR Senate (1 & 2)

A40030 Hwys. 64, 253 & 271 Impvts. (Fort Smith) (S) Hwys. 64, 253 & 271

(Sebastian) (crafton-tull) (2.83 mi.) (NHS) (Urban Principal Arterial) /STBGP/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 11-2024
100%	100%	100%	NA	

TYPE WORK: Concrete Patching, Joint Sealing (Hwy. 64); 2" Mill & 5" Concrete Overlay (Hwys. 253 & 271); Rumble Stripes

FAP NUMBER: STPF-0065(64)

BACKGROUND INFO: Project programmed on 9/28/23.

GENERAL: 1,000-20,000 ADT. IOM 9/28/23 - Project Supersedes 040838.

ENV: CR clearance to file 7/19/22, addendum 8/25/23. T1CE apprvd 12/1/23.

RDWY: NTP to CON 10/25/21. Traf & RUC 5/4/22. 90% Plans to Garver from CON 10/19/23. 90% Comments from Garver to CON 10/26/23. Final Plans to Garver from CON 11/21/23. Finals to Rdwy 2/16/24. Plans to Est 2/20/24.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (3); AR House (47, 48, & 51); AR Senate (5 & 27)

040937 Hwys. 64 & 162 Impvts. (Van Buren) (S) Hwys. 64 & 162

(Crawford) (dist) (3.69 mi.) (NHS) (Urban Principal Arterial) /NHPP/STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
			5%	

TYPE WORK: 2" Mill & 2" Overlay

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 4,900-19,000 ADT.

RAILROAD INFO: RR involvement UP DOT# 443712A (RR Under) 4/20/23. Will require MCL & SP 11/14/23.

LEGISLATIVE DISTRICTS: US House (3); AR House (24 & 48); AR Senate (29)

040938 Alma – Franklin Co. Line (S) Hwy. 64

(Crawford) (dist) (11.54 mi.) (APHN) (Urban Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: 2" Mill & 2" Overlay (LM 8.705-10.16, 12.15-14.94); UTBWC (LM 10.16-12.15, 14.941-17.056, 17.056-20.245)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 1,900-8,600 ADT.

RAILROAD INFO: No RR Involvement 6/20/23.

LEGISLATIVE DISTRICTS: US House (3); AR House (24 & 25); AR Senate (29)

Pavement Preservation Jobs

012464 Altus – Clarksville (S) Hwy. 64

(Franklin & Johnson) (dist) (18.89 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: Level Up & Chip Seal (Sec. 3 LM 16.762-21.086); Level Up & UTBWC (Sec. 4 LM 0-1.846, LM 3.106-6.83); UTBWC (Sec. 4 LM 1.846-3.106); HIR & Microsurfacing (Sec. 4 6.83-14.57)

BACKGROUND INFO: Project programmed on 2/4/23.

GENERAL: 2,500-9,400 ADT.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (26, 45, & 46); AR Senate (26)

080701 Johnson Co. Line – Hwy. 326 (S) Hwy. 64

(Pope) (dist) (7.83 mi.) (APHN) (Urban Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: HIR & Microsurfacing

BACKGROUND INFO: Project programmed on 2/4/23.

GENERAL: 2,100-8,800 ADT.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (45 & 53); AR Senate (25)

080654 Hwy. 326 – El Paso Ave. (Russellville) (S) Hwy. 64

(Pope) (m.baker) (2.7 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
100%	100%	50%	NA	

TYPE WORK: Microsurfacing

WORK ZONE POLICY: Significant.

FAP NUMBER: STPSC-9379(28)

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 11,000-19,000 ADT.

ENV: CR clearance to file 7/14/22.

RDWY: T.O. to CON 10/15/21. Traf & RUC 5/4/22. 90% Plans to Garver 12/2/21. Garver's 90% comments to CON 6/15/22. Final Plans to Garver from CON 11/8/22.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (53); AR Senate (25)

080702 Pope Co. Line – Faulkner Co. Line (Sel. Secs.) (S) Hwy. 64

(Conway) (dist) (15.88 mi.) (APHN) (Urban Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
			5%	

TYPE WORK: HIR & Microsurfacing

FAP NUMBER: STPF-0015(35)

BACKGROUND INFO: Project programmed on 2/4/23.

GENERAL: 1,700-3,800 ADT.

RAILROAD INFO: Possible RR involvement req w/ multiple UP crossings.

LEGISLATIVE DISTRICTS: US House (2); AR House (43); AR Senate (25)

080703 Hwy. 65B – Ingram St. (Drainage Impvts.) (Conway) (S) Hwy. 64

(Faulkner) (dist) (0.25 mi.) (NHS) (Urban Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: Drainage Impvts.; 2" Mill & 2" Overlay

BACKGROUND INFO: Project programmed on 2/4/23.

GENERAL: 21,000 ADT.

RAILROAD INFO: No RR Involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (2); AR House (56); AR Senate (17)

A10030 White Co. Line – Crittenden Co. Line (Sel. Secs.) (S) Hwy. 64

(Cross & Woodruff) (dist) (53.45 mi.) (NHS) (Minor Arterial) /NHPP/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
100%	100%	100%	5%	

TYPE WORK: Fog Seal

FAP NUMBER: NHPP-1974(1)

BACKGROUND INFO: Project programmed on 9/28/23.

GENERAL: 3,200-11,000 ADT. IOM 9/28/23 - Project Supersedes 110756. All bids rejected November 2023.

ENV: CR clearance to file 5/20/21. T1CE apprvd 9/6/23.

RAILROAD INFO: Crosses UP DOT 787524L, MP 172.00, Jonesboro Sub, Cross Co., Fair Oaks & UP DOT 426407V, MP 278.30, Wynne Sub, Cross Co., Wynne 11/17/21. SP to RDWY, Const, Distr. & PM 9/5/23. MCL req, 10/9/23. MCL to Const, Dist., PM & 11/16/23; Inquiry for MCL 787524L resubmitted 2/9/24 Inq 8643 and rec'd & dist 2/23/24, MCLs must be extended.

LEGISLATIVE DISTRICTS: US House (1); AR House (35, 37, & 61); AR Senate (10)

090603 Missouri State Line – Hwy. 62 (S) Hwy. 65

(Boone) (dist) (14.01 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
100%	50%	50%	NA	

TYPE WORK: Mill & Overlay

FAP NUMBER: NHPP-0005(59)

BACKGROUND INFO: Project programmed on 4/29/21. Project renamed on 5/11/21.

GENERAL: 9,400-12,000 ADT.

ENV: CR clearance to file 6/4/21.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (5 & 6); AR Senate (28)

A90025 Hwy. 65B – Maxie Camp Rd. (S) Hwy. 65

(Boone) (burns-mcd) (4.26 mi.) (NHS) (Urban Principal Arterial) (4LG) /NHPP/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 11-2024
100%	100%	100%	NA	

TYPE WORK: UTBWC

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0005(55)

BACKGROUND INFO: Project programmed on 9/28/23.

GENERAL: 10,000-20,000 ADT. IOM 9/28/23 - Project Supersedes 090608.

ENV: CR clearance to file 6/3/21. T1CE apprvd 12/1/23.

RDWY: T.O. to CON 10/15/21. 90% Plans to Garver 12/20/21. Traf & RUC 5/4/22.

Garver's 90% Comments to CON 7/8/22. Final Plans to Garver from CON 7/15/22. Finals to Est 7/19/23. Rev Finals to Est 8/29/23. Rev final plans to RDWY 10/23/23. Rev final plans to Est 11/1/23.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (5); AR Senate (28)

090609 S. of Hwy. 206 – Hwy. 123 (S) Hwy. 65

(Boone & Newton) (dist) (2.6 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
100%	50%	50%	NA	

TYPE WORK: Mill & Overlay

FAP NUMBER: NHPP-0551(154)

BACKGROUND INFO: Project programmed on 4/29/21. Project renamed on 6/20/23.

GENERAL: 5,200-7,800 ADT.

ENV: CR clearance to file 6/3/21, addendum to file 6/22/23.

ROW: (45+/- trs)

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (1 & 4); AR House (5 & 27); AR Senate (23 & 24)

Pavement Preservation Jobs

090620 **Buffalo River – S. of Hwy. 74 (S)** Hwy. 65

(Searcy) (dist) (6.37 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
100%	50%	50%	NA	

TYPE WORK: Leveling & 2" Overlay

FAP NUMBER: NHPP-0064(19)

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 3,900-5,700 ADT.

ENV: CR clearance to file 6/3/21.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (27); AR Senate (24)

090695 **Hwy. 27 – South Mountain Rd. (Marshall) (S)** Hwy. 65

(Searcy) (dist) (1.61 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: Level Up & UTBWC

BACKGROUND INFO: Project programmed on 2/4/23.

GENERAL: 5,100-8,600 ADT.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (27); AR Senate (24)

020750 **Hwys. 65, 82 & 165 Impvts. (S)** Hwys. 65, 82 & 165

(Chicot & Drew) (dist) (13.53 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: Thin Overlay (1" (Hwy. 60 Sec. 20; Hwy.

165); 2" Mill & 2" Overlay (Hwy. 65 Sec. 21, Hwy. 82)

BACKGROUND INFO: Project programmed on 2/4/23. Project renamed on 6/19/23.

GENERAL: 1,100-8,800 ADT. IOM 5/11/23 - 020752 combined into this project.

RAILROAD INFO: No RR involvement 7/3/23.

LEGISLATIVE DISTRICTS: US House (1 & 4); AR House (94 & 95); AR Senate (1)

020754 **Hwy. 82 – Louisiana St. Line (Sel. Secs.) (S)** Hwy. 65

(Chicot) (dist) (17.64 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
			NA	

TYPE WORK: 2" Overlay

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 1,300-8,800 ADT.

RAILROAD INFO: No RR involvement 4/14/23.

LEGISLATIVE DISTRICTS: US House (1); AR House (95); AR Senate (1)

012365 **Leslie – South Sylamore Creek (S)** Hwy. 66

(Searcy & Stone) (dist) (22.09 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
100%	50%	50%	NA	

TYPE WORK: 2" Overlay

FAP NUMBER: STPR-6469(2)

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 980-2,300 ADT.

ENV: CR clearance to file 4/12/23.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (27 & 41); AR Senate (24)

030613 **Hwys. 67 & 71Y Impvts. (S)** Hwys. 67 & 71Y

(Miller) (dist) (11.61 mi.) (NHS) (Urban Minor Arterial) /NHPP/STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: Diamond Grinding

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 2,000-7,300 ADT.

RAILROAD INFO: No RR involvement 7/3/23.

LEGISLATIVE DISTRICTS: US House (4); AR House (88 & 100); AR Senate (4)

030614 **Hwy. 67 Impvts. (Hope) (S)** Hwy. 67

(Hempstead) (dist) (2.46 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			5%	

TYPE WORK: UTBWC

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 3,000-9,200 ADT.

RAILROAD INFO: RR involvement at KRR 671776N MP 805.55 Hope Sub

LEGISLATIVE DISTRICTS: US House (4); AR House (88); AR Senate (3)

030573 **Garland Creek – Clark Co. Line (S)** Hwy. 67

(Nevada) (dist) (6.25 mi.) (APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
100%	50%		NA	

TYPE WORK: 1" Level Up & Overlay w/ Patching & Joint Tape

FAP NUMBER: STPR-0050(36)

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 1,500-2,200 ADT.

RAILROAD INFO: No RR involvement 11/8/22.

LEGISLATIVE DISTRICTS: US House (4); AR House (89); AR Senate (3)

070583 **Nevada Co. Line – Hwy. 53 (S)** Hwy. 67

(Clark) (dist) (9.12 mi.) (APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
			NA	

TYPE WORK: Level Up & 2" Overlay

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 1,500-3,000 ADT.

RAILROAD INFO: No RR involvement 8/8/23.

LEGISLATIVE DISTRICTS: US House (4); AR House (89); AR Senate (3)

061790 **Hwys. 67 & 283 Impvts. (S)** Hwys. 67 & 283

(Hot Spring) (dist) (9.64 mi.) (APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
			5%	

TYPE WORK: 1" Mill & 2" Overlay

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 850-2,900 ADT.

RAILROAD INFO: RR Involvement at UPRR DOT# 439812X (RR Under) SP & MCL rqd 4/21/23.

LEGISLATIVE DISTRICTS: US House (4); AR House (29 & 90); AR Senate (7)

A60035 **Francois Rd. – Saline Co. Line (S)** Hwy. 67

(Hot Spring) (half) (5.33 mi.) (APHN) (Major Collector) /STBGP/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 11-2024
100%	100%	100%	NA	

TYPE WORK: Rut Mill & Thin Overlay (LM 5.8-9.613); Rut

Mill & 2" Overlay (LM 9.613-11.129); Rumble Stripes

FAP NUMBER: STPR-0030(30)

BACKGROUND INFO: Project programmed on 9/28/23.

GENERAL: 4,400 ADT. IOM 9/28/23 - Project Supersedes 061657.

ENV: CR clearance to file 8/5/22. T1CE apprvd 12/1/23.

RDWY: NTP to CON 10/25/21. 90% Plans to Garver 12/29/21. Traf & RUC

5/4/22. Final plans to RdwY 10/24/23. Plans to Est 11/1/23 & 2/7/24.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (29); AR Senate (7)

Pavement Preservation Jobs

050488 Hwy. 64 – Hwy. 17 (Hwy. 67 Ramps) (S) Hwy. 67

(Jackson & White) (dist) (21.17 mi.) (NHS) (Urban Freeway/Expressway) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: 2" Mill & 2" Overlay, Diamond Grinding
BACKGROUND INFO: Project programmed on 6/16/23.
GENERAL: 50-6,600 ADT.
RAILROAD INFO: No RR involvement 1/8/24.
LEGISLATIVE DISTRICTS: US House (1 & 2); AR House (39, 57, 58, & 59); AR Senate (10 & 18)

050489 Limedale Rd. – Batesville (S) Hwys. 69 & 69B

(Independence) (dist) (5.98 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
			5%	

TYPE WORK: 2" Mill & 2" Overlay
BACKGROUND INFO: Project programmed on 2/4/23.
 Project renamed on 6/19/23.
GENERAL: 4,400-9,100 ADT.
RAILROAD INFO: RR involvement MNA/UP at DOT# 437712L SP's & MCL rqd. 4/3/24.
LEGISLATIVE DISTRICTS: US House (1); AR House (28 & 40); AR Senate (22)

030561 Hwy. 278 – Hwy. 369 (S) Hwy. 70

(Howard & Pike) (dist) (8.8 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
100%	50%		NA	

TYPE WORK: 2" Mill & Overlay
FAP NUMBER: STPR-3155(1)
BACKGROUND INFO: Project programmed on 4/29/21.
GENERAL: 1,700 ADT.
RAILROAD INFO: No RR involvement 11/8/22.
LEGISLATIVE DISTRICTS: US House (4); AR House (86, 87, & 89); AR Senate (4 & 5)

030616 Hwy. 369 – Kirby (S) Hwy. 70

(Pike) (dist) (14.43 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: Level Up & 2" Overlay
BACKGROUND INFO: Project programmed on 6/16/23.
GENERAL: 1,900-2,800 ADT.
RAILROAD INFO: No RR involvement 8/8/23.
LEGISLATIVE DISTRICTS: US House (4); AR House (89); AR Senate (5)

061791 Hwy. 365 – Cornish St. (NLR) (S) Hwy. 70

(Pulaski) (dist) (1.35 mi.) (NHS) (Urban Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: 2" Mill & 2" Overlay
BACKGROUND INFO: Project programmed on 6/16/23.
GENERAL: 15,000-18,000 ADT.
RAILROAD INFO: No RR involvement 1/8/24.
LEGISLATIVE DISTRICTS: US House (2); AR House (72); AR Senate (12)

110789 Hwy. 38 – Beaver Slough (S) Hwy. 70

(St. Francis) (dist) (6.94 mi.) (APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
			NA	

TYPE WORK: UTBWC
BACKGROUND INFO: Project programmed on 6/16/23.
GENERAL: 810-840 ADT.
RAILROAD INFO: No RR involvement 4/14/23.
LEGISLATIVE DISTRICTS: US House (1); AR House (37 & 63); AR Senate (9 & 10)

030615 Hwy. 70 – Hwy. 41 (De Queen) (S) Hwy. 70B

(Sevier) (dist) (3.32 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			5%	

TYPE WORK: 2" Mill & 2" Overlay
BACKGROUND INFO: Project programmed on 6/16/23.
GENERAL: 1,600-7,500 ADT.
RAILROAD INFO: RR involvement at KCS 330524W - MP 433.52 - Southern Sub, 7/3/23.
LEGISLATIVE DISTRICTS: US House (4); AR House (87); AR Senate (4)

030617 Louisiana State Line – N. of Fouke (S) Hwy. 71

(Miller) (dist) (20.6 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
			NA	

TYPE WORK: Level Up & 2" Overlay (Sec. 1 LM 0-16.322),
 2" Mill & 2" Overlay (Sec. 1 LM 16.322-17.308 & Sec. 2)
BACKGROUND INFO: Project programmed on 6/16/23.
GENERAL: 290-2,800 ADT.
RAILROAD INFO: No RR Involvement 4/17/23
LEGISLATIVE DISTRICTS: US House (4); AR House (99); AR Senate (4)

A30031 Hwy. 296 North & South (State Line Rd.) (Texarkana) (S) Hwy. 71

(Miller) (hdr) (1.33 mi.) (NHS) (Urban Principal Arterial) /NHPP/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 11-2024
100%	100%	100%	NA	

TYPE WORK: Mill & Overlay
FAP NUMBER: NHPP-9414(45)
BACKGROUND INFO: Project programmed on 9/28/23.
GENERAL: 12,000-14,000 ADT. IOM 9/28/23 - Project Supersedes 030567.
ENV: CR clearance to file 7/13/22. T1CE aprvd 12/1/23.
RDWY: T.O. to CON 10/21/21. 90% Plans to Garver 12/17/21. Rev 90% Plans to Garver 4/28/22. Traf & RUC 5/4/22. 90% Comments from Garver to CON 6/7/22. Rev. Final Plans to Garver from CON 6/13/22. Rev. Final Plans to Garver from CON 11/15/22. Final plans to Rdwy 10/23/23. Plans to Est 11/1/23 & 2/9/24.
RAILROAD INFO: No RR involvement 11/8/22
LEGISLATIVE DISTRICTS: US House (4); AR House (100); AR Senate (4)

040939 Hwys. 71 & 272 Impvts. (Waldron) (S) Hwys. 71, 71B, & 272

(Scott) (dist) (6.83 mi.) (NHS) (Principal Arterial) /NHPP/STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			5%	

TYPE WORK: 2" Overlay (Hwy. 71); 2" Mill & 2" Overlay (Hwy. 272)
BACKGROUND INFO: Project programmed on 6/16/23.
GENERAL: 400-5,400 ADT.
RAILROAD INFO: RR involvement at DOT# 864532P & 864536S - ASR. SP, possible MCL depending on ownership.
LEGISLATIVE DISTRICTS: US House (4); AR House (52); AR Senate (5)

A40037 I-40 – Hwy. 282 (S) Hwy. 71

(Crawford) (dist) (4.18 mi.) (APHN) (Urban Minor Arterial) /STBGP/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 11-2024
100%	100%	100%	NA	

TYPE WORK: Mill & Overlay
FAP NUMBER: STPF-0017(54)
BACKGROUND INFO: Project programmed on 9/28/23.
GENERAL: 3,800-11,000 ADT. IOM 9/28/23 - Project Supersedes 040884.
 Withdrawn from Feb. 2024 Letting.
ENV: CR clearance to file 8/25/23. T1CE aprvd 12/1/23.
RAILROAD INFO: No RR involvement 1/9/24.
LEGISLATIVE DISTRICTS: US House (3); AR House (24 & 25); AR Senate (29)

Pavement Preservation Jobs

090599 Hwy. 94 – Guthrie Rd. (Pea Ridge) (S) Hwys. 72 & 94

(Benton) (dist) (1.73 mi.) (APHN) (Urban Major Collector) /STBGP/Safety/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
100%	50%	50%	NA	

TYPE WORK: Leveling & 2" Overlay; 2' shoulders
 FAP NUMBER: HSIP-STPSC-0004(101)
 BACKGROUND INFO: Project programmed on 4/29/21.
 GENERAL: 2,900-7,600 ADT.
 ENV: CR clearance to file 6/4/21.
 RAILROAD INFO: No RR involvement 1/9/24.
 LEGISLATIVE DISTRICTS: US House (3); AR House (8); AR Senate (32)

030618 Hwy. 355 – Hwy. 278 (S) Hwy. 73

(Hempstead & Howard) (dist) (18.52 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
			NA	

TYPE WORK: Level Up & 2" Overlay
 BACKGROUND INFO: Project programmed on 6/16/23.
 GENERAL: 760-1,800 ADT.
 RAILROAD INFO: No RR Involvement 4/17/23
 LEGISLATIVE DISTRICTS: US House (4); AR House (88); AR Senate (3 & 4)

070539 Hwy. 98 – Hwy. 79B (S) Hwy. 79

(Columbia) (dist) (10.57 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
100%	50%		NA	

TYPE WORK: Spot Leveling & Thin Overlay (1")
 FAP NUMBER: STPR-0014(44)
 BACKGROUND INFO: Project programmed on 4/29/21.
 GENERAL: 1,500-5,200 ADT.
 RAILROAD INFO: No RR involvement 11/28/22.
 LEGISLATIVE DISTRICTS: US House (4); AR House (99); AR Senate (3)

070540 Hwy. 82 – Hwy. 98 (S) Hwy. 79

(Columbia) (dist) (5.4 mi.) (NHS) (Urban Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
100%	50%		5%	

TYPE WORK: 1" level up & Overlay with Patching
 FAP NUMBER: NHPP-0014(45)
 BACKGROUND INFO: Project programmed on 4/29/21.
 GENERAL: 3,400-4,300 ADT.
 RAILROAD INFO: RR involvement at UPRR under STR# LM 3.67 MP 367.51 787782R
 LEGISLATIVE DISTRICTS: US House (4); AR House (98); AR Senate (3)

070584 Columbia Co. Line – East (S) Hwy. 79

(Ouachita) (dist) (11.13 mi.) (NHS) (Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
			NA	

TYPE WORK: 2" Mill & 2" Overlay (LM 0-6); Thin Overlay (1") (LM 6-11.126)
 BACKGROUND INFO: Project programmed on 2/4/23. Project renamed on 6/19/23.
 GENERAL: 2,200-2,900 ADT. IOM 5/11/23 Job 070585 combined into this project.
 RAILROAD INFO: No RR involvement 8/8/23
 LEGISLATIVE DISTRICTS: US House (4); AR House (98); AR Senate (2)

070551 Camden – South (S) Hwy. 79

(Ouachita) (dist) (4.44 mi.) (NHS) (Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
100%	50%		NA	

TYPE WORK: 1" level up & Thin Overlay with Patching
 FAP NUMBER: NHPP-0052(32)
 BACKGROUND INFO: Project programmed on 4/29/21.
 GENERAL: 2,700-3,400 ADT.
 RAILROAD INFO: No RR involvement 11/8/22.
 LEGISLATIVE DISTRICTS: US House (4); AR House (98); AR Senate (2)

070552 Hwy. 79B – Hwy. 205 (S) Hwy. 79

(Ouachita) (dist) (3.9 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
100%	50%		NA	

TYPE WORK: 1" level up & Overlay
 FAP NUMBER: NHPP-0052(33)
 BACKGROUND INFO: Project programmed on 4/29/21.
 GENERAL: 6,000-6,500 ADT.
 RAILROAD INFO: No RR involvement 11/28/22.
 LEGISLATIVE DISTRICTS: US House (4); AR House (98); AR Senate (2)

070553 Hwy. 205 – Hwy. 79B (S) Hwy. 79

(Ouachita) (dist) (6.96 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
100%	50%		5%	

TYPE WORK: 1" level up & Overlay
 FAP NUMBER: NHPP-0052(34)
 BACKGROUND INFO: Project programmed on 4/29/21.
 GENERAL: 4,600-6,000 ADT.
 RAILROAD INFO: 7/27/21 Possible RR involvement at UPRR DOT 787742T.
 LEGISLATIVE DISTRICTS: US House (4); AR House (96 & 98); AR Senate (2)

070586 Ouachita Co. Line – Dallas Co. Line (S) Hwy. 79

(Calhoun) (dist) (8.56 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
			NA	

TYPE WORK: UTBWC
 BACKGROUND INFO: Project programmed on 6/16/23.
 GENERAL: 3,800-8,100 ADT.
 RAILROAD INFO: No RR involvement 8/9/23.
 LEGISLATIVE DISTRICTS: US House (4); AR House (96); AR Senate (2)

012465 Hwy. 35 – North (S) Hwy. 79

(Cleveland & Jefferson) (dist) (16.57 mi.) (NHS) (Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: Level Up & UTBWC (Secs. 7 & 8), 2" Mill & 2" Overlay (Sec. 9)
 BACKGROUND INFO: Project programmed on 2/4/23.
 GENERAL: 2,500-6,700 ADT.
 RAILROAD INFO: No RR involvement 1/9/24.
 LEGISLATIVE DISTRICTS: US House (4); AR House (65, 93, & 96); AR Senate (1 & 8)

020753 Hwy. 63 – Hwy. 79B (Altheimer) (S) Hwy. 79

(Jefferson) (dist) (2.52 mi.) (NHS) (Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
100%	50%	50%	NA	

TYPE WORK: 1.5" level up & 2" Overlay
 FAP NUMBER: NHPP-0035(71)
 BACKGROUND INFO: Project programmed on 4/29/21.
 GENERAL: 3,200 ADT.
 ENV: CR clearance to file 4/12/23.
 RAILROAD INFO: No RR involvement 11/8/22.
 LEGISLATIVE DISTRICTS: US House (4); AR House (65); AR Senate (8)

Pavement Preservation Jobs

020757 Stuttgart – Prairie Co. Line (S) Hwys. 79 & 165

(Arkansas) (dist) (7.56 mi.) (NHS) (Urban Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			5%	

TYPE WORK: 2" Overlay (Hwy. 79); 2" Mill & 2" Overlay (Hwy. 165)

BACKGROUND INFO: Project programmed on 2/4/23. Project renamed on 6/19/23.

GENERAL: 3,500-11,000 ADT. IOM 5/11/23 - Job 020793 combined into this project.

RAILROAD INFO: RR involvement at UPRR 924423D - MP 232.50 Jonesboro RR Under Hwy. SP & MCL rqd. 6/20/23.

LEGISLATIVE DISTRICTS: US House (1); AR House (61); AR Senate (10)

A60040 Arkansas Co. Line – Monroe Co. Line (S) Hwy. 79

(Prairie) (dist) (4.38 mi.) (NHS) (Principal Arterial) /NHPP/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 11-2024
100%	10%	100%	NA	

TYPE WORK: Mill & Overlay

FAP NUMBER: NHPP-0059(22)

BACKGROUND INFO: Project programmed on 9/28/23.

GENERAL: 3,800 ADT. IOM 9/28/23 - Project Supersedes 061668.

ENV: CR clearance to file 10/25/23. T1CE apprvd 12/1/23.

RAILROAD INFO: No RR involvement UPRR tracks parallel >60 ft 1/9/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (61); AR Senate (10)

A10034 Prairie Co. Line – Hwy. 79B (S) Hwy. 79

(Monroe) (dist) (4.38 mi.) (NHS) (Principal Arterial) /NHPP/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 11-2024
100%	50%	100%	100%	

TYPE WORK: 1" Level Up & UTBWC

FAP NUMBER: NHPP-0048(44)

BACKGROUND INFO: Project programmed on 9/28/23.

GENERAL: 3,400 ADT. IOM 9/28/23 - Project Supersedes 110774.

ENV: CR clearance to file 8/23/23. T1CE apprvd 12/1/23.

RAILROAD INFO: RR involvement UPRR-Under at 920201F (STR# 06830) MP 214.40; MCL sent 1/22/24; SP sent 1/22/24; RR Coord Complete 1/22/24

LEGISLATIVE DISTRICTS: US House (1); AR House (61); AR Senate (10)

110790 Clarendon – Hwy. 49 (S) Hwys. 79 & 79B

(Monroe) (dist) (10.51 mi.) (NHS) (Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
			5%	

TYPE WORK: Thin Overlay (1") (Sec. 14 LM 0-3.7, 6.768-9.274); 2" Mill & 2" Overlay (Sec. 14 LM 3.7-6.768); UTBWC (Sec. 14B)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 1,500-3,600 ADT.

RAILROAD INFO: RR involvement at UP 787576D MP 214.03 - Jonesboro Sub 79 & UP 912067B MP 214.20 - Jonesboro Sub 79, SP & MCL rqd 4/14/23

LEGISLATIVE DISTRICTS: US House (1); AR House (61 & 62); AR Senate (10)

110776 Hwy. 49 – East (S) Hwy. 79

(Lee & Monroe) (dist) (4.78 mi.) (NHS) (Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
100%	50%	50%	NA	

TYPE WORK: Thin Overlay (1")

FAP NUMBER: NHPP-0048(45)

BACKGROUND INFO: Project programmed on 4/29/21. Project renamed on 3/20/23.

GENERAL: 610-1,500 ADT.

ENV: CR clearance to file 5/20/21.

RAILROAD INFO: No RR involvement 3/21/23

LEGISLATIVE DISTRICTS: US House (1); AR House (62); AR Senate (10)

110791 Little Hog Tusk Creek – Hwy. 121 (S) Hwy. 79

(Lee) (dist) (4.93 mi.) (NHS) (Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
			NA	

TYPE WORK: UTBWC

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 610-1,300 ADT.

RAILROAD INFO: No RR Involvement 4/17/23

LEGISLATIVE DISTRICTS: US House (1); AR House (62); AR Senate (10)

110792 E. of Hwy. 121 – Hughes (Sel. Secs.) (S) Hwy. 79

(Lee & St. Francis) (dist) (13.42 mi.) (NHS) (Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
			NA	

TYPE WORK: 2" Mill & 2" Overlay

BACKGROUND INFO: Project programmed on 2/4/23.

Project renamed on 6/19/23.

GENERAL: 1,200-1,500 ADT. IOM 5/11/23 - Job 110796 combined into this project.

RAILROAD INFO: No RR involvement 4/14/23.

LEGISLATIVE DISTRICTS: US House (1); AR House (62 & 63); AR Senate (9)

020787 Hwys. 82 & 425 Impvts. (S) Hwys. 82 & 425

(Ashley & Drew) (dist) (15.73 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
			NA	

TYPE WORK: Thin Overlay (1") (Hwy. 82, Hwy. 425 Sec. 2

LM 0-1.076); 2" Mill & 2" Overlay (Hwy. 425 Sec. 2 LM 1.076-12.159, Sec. 3)

BACKGROUND INFO: Project programmed on 2/4/23.

GENERAL: 3,400-7,600 ADT.

RAILROAD INFO: No RR involvement 4/14/23.

LEGISLATIVE DISTRICTS: US House (4); AR House (94 & 95); AR Senate (1)

A20023 Hwy. 83 Resurfacing (Sel. Secs.) (Monticello) (S) Hwys. 83, 83S & CS

(Drew) (neel-schaffer) (6.43 mi.) (APHN) (Urban Minor Arterial) /STBGP/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 01-2025
100%	100%	100%	5%	

TYPE WORK: 2" Overlay (Sec. 1: 0-2.32, Sec. 1S:

0.01-2.33 & Sec. 2: 0.54-0.70); 2" Mill & Overlay (Sec. 1:

2.32-3.01, Sec. 2: 0-0.54, Sec. 2X: 0-0.04, & N. Gabbert: 0.09-0.59); Remove channelization at Hwy. 425/Hwy. 83 intersection.

FAP NUMBER: STPF-9293(11)

BACKGROUND INFO: Project programmed on 9/29/22.

GENERAL: 1,100-4,200 ADT. IOM 9/29/22 - Project Supersedes Job 020722.

ENV: CR clearance to file 10/19/21. T1CE approved 10/17/22.

LP: Part of the partnering for Job 020475. Agreement executed 10/22/19. Sup. Agreement executed 6/18/21.

RDWY: T.O. to CON 10/20/21. 90% Plans from CON to Garver 4/6/22. Traf & RUC 5/4/22. Garver's 90% Comments to CON 8/22/22. Finals to Est 8/21/23.

RAILROAD INFO: RR involvement at AKMD 441406B, MP 445.80, AKMD Sub., Monticello, 11/7/22. AKMD SP rqd;

LEGISLATIVE DISTRICTS: US House (4); AR House (94); AR Senate (1)

061796 Malvern – Lake Catherine (S) Hwys. 84 & 171

(Garland & Hot Spring) (dist) (12.06 mi.) (APHN) (Urban Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
			NA	

TYPE WORK: 2" Overlay; 2' Shoulders (Hwy. 171 Sec. 1)

BACKGROUND INFO: Project programmed on 2/4/23.

Project renamed on 6/19/23.

GENERAL: 370-9,200 ADT.

RAILROAD INFO: No RR Involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (29 & 90); AR Senate (7)

Pavement Preservation Jobs

110809 Hwy. 49 – Hwy. 44 (S) Hwy. 85

(Phillips) (dist) (9.71 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: Level Up & Chip Seal, 2' Shoulders (LM 0-7.29); Thin Overlay (1") & 2' Shoulders (LM 7.29-9.712)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 720-1,300 ADT.

RAILROAD INFO: No RR Involvement 8/8/23

LEGISLATIVE DISTRICTS: US House (1); AR House (62); AR Senate (9)

040940 Hwys. 88 & 272 Impvts. (Polk Co.) (S) Hwys. 88 & 272

(Polk) (dist) (18.02 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			5%	

TYPE WORK: Level Up & Chip Seal (Hwy. 88); 2" Mill & 2" Overlay (Hwy. 272)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 60-230 ADT.

RAILROAD INFO: RR involvement at KCS DOT# 330440B - Shreveport 367.22 MP. SP rqd.

LEGISLATIVE DISTRICTS: US House (4); AR House (86); AR Senate (5)

080642 Mayflower – West (S) Hwy. 89

(Faulkner) (dist) (3.04 mi.) (APHN) (Urban Minor Arterial) /STBGP/Safety/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
100%	50%	50%	NA	

TYPE WORK: 1" level up & Overlay; Add 2' shoulders

FAP NUMBER: HSIP-STPR-0023(68)

BACKGROUND INFO: Project programmed on 4/29/21. Project renamed on 9/13/21 & 4/6/23.

GENERAL: 3,000 ADT.

ENV: CR clearance letter to file 7/12/23.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (2); AR House (54); AR Senate (17)

101162 Hwy. 93 – East (S) Hwy. 90

(Randolph) (dist) (4.52 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: Level Up & 2" Overlay, 2' Shoulders

BACKGROUND INFO: Project programmed on 2/4/23.

Project renamed on 6/19/23.

GENERAL: 1,400 ADT.

RAILROAD INFO: No RR involvement 8/10/23.

LEGISLATIVE DISTRICTS: US House (1); AR House (1 & 2); AR Senate (21)

101163 Hwy. 93 – Lawrence Co. Line (S) Hwy. 90

(Randolph) (dist) (13.24 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
			NA	

TYPE WORK: Level Up & 2" Overlay, 2' Shoulders

BACKGROUND INFO: Project programmed on 2/4/23.

GENERAL: 600-950 ADT.

RAILROAD INFO: No RR involvement 4/17/23.

LEGISLATIVE DISTRICTS: US House (1); AR House (1 & 2); AR Senate (21)

A00059 Co. Rd. 150 – W. of Co. Rd. 132 (S) Hwy. 91

(Craighead) (horner-shifrin) (4.67 mi.) (Non-APHN) (Major Collector) /STBGP/Safety/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 11-2024
100%	100%	100%	NA	

TYPE WORK: Leveling & Thin Overlay; 2' Shoulders

FAP NUMBER: HSIP-STPR-0016(92)

BACKGROUND INFO: Project programmed on 9/28/23.

GENERAL: 500-960 ADT. IOM 9/28/23 - Project Supersedes 101074

ENV: CR clearance to file 8/30/22. T1CE apprvd 12/1/23.

RDWY: NTP to CON 10/18/21. 90% Plans to Garver 12/22/21. Traf & RUC

5/4/22. Garver's 90% Comments to CON 7/6/22. Garver's 90% Comments to

CON 7/6/22. Final Plans to Garver from CON 8/5/22. Final plans to RdwY

10/25/23. Final plans to Est 11/1/23. Rev. final plans to Est 2/1/24.

RAILROAD INFO: No RR involvement 12/8/23

LEGISLATIVE DISTRICTS: US House (1); AR House (38); AR Senate (19)

101106 Hwys. 93 & 231 (Sel. Secs.) (S) Hwys. 93 & 231

(Randolph) (dist) (12.02 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
100%	70%		NA	

TYPE WORK: 1" level up & Overlay w/ Patching; 2' shoulders

FAP NUMBER: STPR-0061(26)

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 490-1,000 ADT.

RAILROAD INFO: No RR involvement 11/9/22.

LEGISLATIVE DISTRICTS: US House (1); AR House (1); AR Senate (21)

080704 Hwy. 124 – Van Buren Co. Line (S) Hwy. 95

(Conway) (dist) (12.39 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: Level Up & 2" Overlay (LM 12.502-12.881),

Level Up & Chip Seal (LM 12.881 - 24.893)

BACKGROUND INFO: Project programmed on 2/4/23.

GENERAL: 430-1,900 ADT.

RAILROAD INFO: No RR Involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (2); AR House (43); AR Senate (25)

061792 Hwy. 365 – I-40 (S) Hwy. 100

(Pulaski) (dist) (8.7 mi.) (NHS) (Urban Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
			5%	

TYPE WORK: UTBWC (LM 0-6.579); 2" Mill & 2" Overlay (LM 6.579-8.703)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 7,300-40,000 ADT.

RAILROAD INFO: RR involvement at UPRR DOT# 924178C (RR-Under) MP

355.40 Van Buren Sub. SP & MCL rqd 4/21/23

LEGISLATIVE DISTRICTS: US House (2); AR House (69, 71, & 72); AR Senate (12 & 13)

090696 Missouri State Line – Hwy. 62 (S) Hwy. 101

(Baxter) (dist) (11.11 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: Level Up & 2" Overlay

BACKGROUND INFO: Project programmed on 2/4/23.

Project renamed on 6/19/23.

GENERAL: 1,800-3,200 ADT.

RAILROAD INFO: No RR Involvement 6/28/23.

LEGISLATIVE DISTRICTS: US House (1); AR House (3); AR Senate (23)

Pavement Preservation Jobs

061793 Arnold Dr. – W. Republican Rd. (S) Hwy. 107

(Pulaski) (dist) (3.57 mi.) (NHS) (Urban Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: 2" Mill & 2" Overlay

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 5,700-7,200 ADT.

RAILROAD INFO: No RR involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (2); AR House (69); AR Senate (11)

080705 Pulaski Co. Line – Vilonia (S) Hwy. 107

(Faulkner) (dist) (6.42 mi.) (NHS) (Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: Level Up & UTBWC

BACKGROUND INFO: Project programmed on 2/4/23.

GENERAL: 4,300-8,000 ADT.

RAILROAD INFO: No RR Involvement 6/28/23.

LEGISLATIVE DISTRICTS: US House (2); AR House (57); AR Senate (24)

080718 Hwys. 109 & 393 Impvts. (Logan Co.) (S) Hwys. 109 & 393

(Logan) (dist) (10.97 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
			NA	

TYPE WORK: 2" Mill & 2" Overlay, 2' Shoulders (Hwy. 109

Sec. 3 LM 0-5.286); 2" Mill & 2" Overlay (Hwy. 109 Sec.

3 LM 5.286-7.785); 1" Mill & 2" Overlay (Hwy. 393)

FAP NUMBER: STPR-0042(23)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 490-3,700 ADT. IOM 9/13/23- Project Supersedes 040941

RAILROAD INFO: No RR Involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (46); AR Senate (26)

050490 Hwys. 110 & 210 Impvts. (Heber Springs) (S) Hwys. 110 & 210

(Cleburne) (dist) (5.02 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: Level Up & UTBWC (Hwy. 110); 2" Overlay

(Hwy. 210)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 1,400-4,200 ADT.

RAILROAD INFO: No RR Involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (2); AR House (41); AR Senate (18 & 22)

A40031 Fayetteville – Benton Co. Line (S) Hwy. 112

(Washington) (dist) (7.13 mi.) (APHN) (Urban Minor Arterial) /STBGP/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 05-2024 ADVERTISED
100%	10%	100%	NA	

TYPE WORK: 1" Level Up & Overlay

FAP NUMBER: STPF-0072(74)

BACKGROUND INFO: Project programmed on 9/28/23. Project renamed on 4/16/24.

GENERAL: 8,500-13,000 ADT. IOM 9/28/23 - Project supersedes 040842.

ENV: CR clearance to file 8/23/23. T1CE apprvd 12/1/23.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (3); AR House (18 & 19); AR Senate (31)

090544 Hwy. 612 – Osage Creek (S) Hwy. 112

(Benton) (cei) (4.09 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
100%	90%	100%	NA	

TYPE WORK: Leveling and UTBWC

WORK ZONE POLICY: Significant.

FAP NUMBER: STPF-0004(812)

BACKGROUND INFO: Project programmed on 11/9/18.

GENERAL: 11,000-16,000 ADT.

ENV: CR clearance letter to SHPO 9/28/20, response 10/1/20. T1CE apprvd 5/10/22.

RDWY: (On Hold) 90% Plans rec'd from CON 11/24/20.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (3); AR House (16); AR Senate (33)

101164 Maynard – Hwy. 166 (S) Hwy. 115

(Randolph) (dist) (11.63 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: UTBWC, 2' Shoulders (LM 7.501-10.129);

Level Up & UTBWC (LM 10.129-11.63)

BACKGROUND INFO: Project programmed on 2/4/23.

GENERAL: 2,200-2,800 ADT.

RAILROAD INFO: No RR involvement 8/10/23.

LEGISLATIVE DISTRICTS: US House (1); AR House (1); AR Senate (21)

080706 I-40 – Center Valley (S) Hwy. 124

(Pope) (dist) (3.47 mi.) (APHN) (Urban Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: UTBWC

BACKGROUND INFO: Project programmed on 2/4/23.

GENERAL: 5,000-9,600 ADT.

RAILROAD INFO: No RR Involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (44 & 53); AR Senate (25)

061794 Hwy. 290 – Hwy. 270B (Hot Springs) (S) Hwy. 128

(Garland) (dist) (3.88 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: 2" Mill & 2" Overlay

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 6,800-14,000 ADT.

RAILROAD INFO: No RR Involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (84 & 90); AR Senate (7)

110817 Bruin Rd. – Hwy. 147 (S) Hwy. 131

(Crittenden) (dist) (8.81 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
			NA	

TYPE WORK: 2" Overlay & 2' Shoulders

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 50-880 ADT.

RAILROAD INFO: No RR involvement 4/14/23.

LEGISLATIVE DISTRICTS: US House (1); AR House (63); AR Senate (9)

101166 Poinsett Co. Line – Hwy. 158 (S) Hwy. 135

(Craighead) (4 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: Level Up & UTBWC

BACKGROUND INFO: Project programmed on 2/4/23.

GENERAL: 1,600 ADT.

RAILROAD INFO: No RR involvement 8/10/23.

LEGISLATIVE DISTRICTS: US House (1); AR House (33); AR Senate (19)

Pavement Preservation Jobs

101167 Osceola – West (S) Hwy. 140

(Mississippi) (dist) (4.75 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
			NA	

TYPE WORK: Level Up & 2" Overlay

BACKGROUND INFO: Project programmed on 2/4/23.

GENERAL: 2,600-8,300 ADT.

RAILROAD INFO: No RR involvement 8/10/23.

LEGISLATIVE DISTRICTS: US House (1); AR House (33 & 34); AR Senate (19)

101168 Co. Rd. 764 – Hwy. 412 (S) Hwy. 141

(Craighead & Greene) (dist) (12.42 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: Level Up & 2" Overlay

BACKGROUND INFO: Project programmed on 2/4/23.

GENERAL: 970-3,100 ADT.

RAILROAD INFO: No RR involvement 8/10/23.

LEGISLATIVE DISTRICTS: US House (1); AR House (30); AR Senate (20 & 21)

A90026 Hwy. 62 – Missouri State Line (S) Hwy. 143

(Carroll) (dist) (9.96 mi.) (Non-APHN) (Major Collector) /STBGP/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 11-2024
100%	85%	100%	NA	

TYPE WORK: 2" Overlay; Leveling & Minor Patching; 2'

Shoulders (LM 0.00-2.30)

FAP NUMBER: STPR-0008(51)

BACKGROUND INFO: Project programmed on 9/28/23.

GENERAL: 810-1,600 ADT. IOM 9/28/23 - Project Supersedes 090612.

ENV: CR clearance to file 6/4/21. T1CE apprvd 12/1/23.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (3); AR House (6); AR Senate (28)

A10028 Hwy. 50 – Hwy. 70 (S) Hwy. 147

(Crittenden) (dist) (10.04 mi.) (APHN) (Minor Arterial) /STBGP/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 11-2024
100%	100%	100%	5%	

TYPE WORK: Mill & Overlay

FAP NUMBER: STPR-0018(65)

BACKGROUND INFO: Project programmed on 9/28/23.

GENERAL: 2,200-3,000 ADT. IOM 9/28/23 Project Supersedes 110746.

Withdrawn from Feb. 2024 Letting.

ENV: CR clearance to file 5/20/21. T1CE apprvd 12/1/23.

RAILROAD INFO: RR involvement w/UPRR 600698P MP15.13; SP sent 9/5/23;

MCL sent 11/16/23; MCL must be extended

LEGISLATIVE DISTRICTS: US House (1); AR House (63); AR Senate (9)

030568 Texas State Line – East (S) Hwy. 151

(Miller) (dist) (1.18 mi.) (NHS) (Urban Freeway/Expressway) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
100%	50%		NA	

TYPE WORK: Patching

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-0046(56)

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 14,000 ADT.

RAILROAD INFO: No RR involvement 11/8/22.

LEGISLATIVE DISTRICTS: US House (4); AR House (100); AR Senate (4)

101078 Hwy. 463 – Hwy. 163 (S) Hwy. 158

(Craighead) (dist) (5.45 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
100%	50%		NA	

TYPE WORK: 1" level up & Overlay

FAP NUMBER: STPR-0016(97)

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 1,200-1,300 ADT.

RAILROAD INFO: No RR involvement 11/9/22, RR >60ft from roadway.

LEGISLATIVE DISTRICTS: US House (1); AR House (36); AR Senate (19)

070574 Hermitage – Hwy. 8 (S) Hwy. 160

(Bradley) (dist) (17.48 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
100%	50%		5%	

TYPE WORK: 2" Overlay

FAP NUMBER: STPR-0006(44)

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 360-810 ADT.

RAILROAD INFO: RR involvement at FPRR at-grade 597690D MP 21.50 LM 5.54

& 597693Y MP 25.68 LM 11.15 DOT# 597693Y

LEGISLATIVE DISTRICTS: US House (4); AR House (94 & 96); AR Senate (1)

020792 Hwy. 65 – Arkansas Co. Line (S) Hwy. 165

(Desha) (dist) (10.61 mi.) (NHS) (Urban Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: UTBWC(LM 0-5.45), Thin Overlay (1") (LM

5.45-10.607)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 1,300-5,300 ADT.

RAILROAD INFO: No RR Involvement 8/8/23

LEGISLATIVE DISTRICTS: US House (1); AR House (62 & 64); AR Senate (8)

012466 Hwy. 79 – Lonoke Co. Line (S) Hwy. 165

(Arkansas & Prairie) (dist) (7.54 mi.) (NHS) (Urban Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: Level Up & UTBWC

BACKGROUND INFO: Project programmed on 2/4/23.

GENERAL: 3,400-4,600 ADT.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (60 & 61); AR Senate (10)

020794 Sheridan Bypass Impvts. (S) Hwy. 167

(Grant) (dist) (8.25 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: 2" Mill & 2" Overlay

BACKGROUND INFO: Project programmed on 2/4/23.

Project renamed on 6/19/23.

GENERAL: 6,200-9,900 ADT.

RAILROAD INFO: No RR involvement 8/8/23

LEGISLATIVE DISTRICTS: US House (4); AR House (92); AR Senate (2)

061795 Grant Co. Line – I-530 (S) Hwy. 167

(Saline) (dist) (6.86 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
			NA	

TYPE WORK: 2" Mill & 2" Overlay (LM 0-2.35), UTBWC

(LM 2.35-6.855)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 11,000-12,000 ADT.

RAILROAD INFO: No RR Involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (2); AR House (92); AR Senate (7)

Pavement Preservation Jobs

A50028 Hwy. 25 – Hwy. 394 (Batesville) (S) Hwy. 167

(Independence) (dist) (1.99 mi.) (NHS) (Urban Principal Arterial) (4LG) /NHPP/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 05-2024 ADVERTISED
100%	100%	100%	100%	

TYPE WORK: Level & UTBWC; Rumble Strips

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0032(42)

BACKGROUND INFO: Project programmed on 9/28/23.

GENERAL: 11,000-12,000 ADT. IOM 9/28/23 - Project Supersedes 050441.

ENV: CR clearance to file 7/13/22. T1CE apprvd 12/1/23.

RDWY: T.O. to CON 10/15/21. 90% Plans to Garver 12/22/21. Traf & RUC 5/4/22.

Garver's 90% comments to CON 6/28/22. Final Plans to Garver from CON

7/26/22. Finals to Est 7/19/23.

RAILROAD INFO: RR Involvement at MNA DOT 437720D - Sub Inq# 7768 to UP

to confirm no Invmt 9/19/23. UP has no objections to proposed job, MNA will

require SP 9/21/23. Sent SP. RR Coord complete 1/3/24

LEGISLATIVE DISTRICTS: US House (1); AR House (28 & 40); AR Senate (22)

020795 Dallas Co. Line – Hwy. 167 (S) Hwys. 167 & 167B

(Grant) (dist) (16.19 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: Level Up & UTBWC (Hwy. 167); UTBWC

(Hwy. 167B)

BACKGROUND INFO: Project programmed on 2/4/23. Project renamed on

6/19/23.

GENERAL: 2,800-9,600 ADT.

RAILROAD INFO: No RR involvement 8/8/23.

LEGISLATIVE DISTRICTS: US House (4); AR House (92); AR Senate (2)

030620 Hwy. 29 – Hwy. 67 (S) Hwys. 174 & 355

(Hempstead) (dist) (8.63 mi.) (APHN) (Urban Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
			NA	

TYPE WORK: Level Up & 2" Overlay (Hwy. 174 Sec. 0 LM

0-5.32); 2" Mill & 2" Overlay (Hwy. 174 Sec. 0 LM

5.32-6.167), 2" Overlay & 2' Shoulders (Hwy. 355)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 2,000-3,200 ADT.

RAILROAD INFO: No RR involvement 8/8/23.

LEGISLATIVE DISTRICTS: US House (4); AR House (88); AR Senate (3)

061797 Hwy. 365 – Remount Rd. (NLR) (S) Hwy. 176

(Pulaski) (dist) (2.02 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			5%	

TYPE WORK: 2" Mill & 2" Overlay

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 9,600-21,000 ADT.

RAILROAD INFO: RR involvement at UP DOT# 440572P-Van Buren

Sub-345.99MP. SP & MCL req. 6/22/23.

LEGISLATIVE DISTRICTS: US House (2); AR House (70 & 72); AR Senate (12 &

13)

090591 Bull Shoals Lake – E. of Lakeview (S) Hwy. 178

(Baxter) (dist) (4.87 mi.) (APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
100%	70%	50%	NA	

TYPE WORK: 2" Overlay

FAP NUMBER: STPR-0003(57)

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 2,600-5,300 ADT.

ENV: CR clearance to file 6/4/21.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (3); AR Senate (23)

040942 I-49 – School Ave. (Fayetteville) (S) Hwy. 180

(Washington) (dist) (1.72 mi.) (NHS) (Urban Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
			5%	

TYPE WORK: 2" Mill & 2" Overlay

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 28,000-38,000 ADT.

RAILROAD INFO: RR involvement A&M DOT# 667202S (RR Over) 4/20/23. SP

rqd.

LEGISLATIVE DISTRICTS: US House (3); AR House (21); AR Senate (30)

101097 N. of Dell – Gosnell (S) Hwy. 181

(Mississippi) (dist) (9.95 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
100%	70%		NA	

TYPE WORK: 1" level up & Overlay

FAP NUMBER: STPR-0047(93)

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 240-360 ADT.

RAILROAD INFO: No RR involvement 11/9/22.

LEGISLATIVE DISTRICTS: US House (1); AR House (33); AR Senate (19)

A60042 Hwy. 35 – Hwy. 5 (S) Hwy. 183

(Saline) (dist) (8.83 mi.) (APHN) (Urban Minor Arterial) /STBGP/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 11-2024
100%	70%	100%	5%	

TYPE WORK: Rut Mill & 2" Overlay (LM 0-6.37); Mill &

Inlay (LM 6.37-8.83)

WORK ZONE POLICY: Significant.

FAP NUMBER: STPF-0062(61)

BACKGROUND INFO: Project programmed on 9/28/23.

GENERAL: 7,400-25,000 ADT. IOM 9/28/23 - Project Supersedes 061678.

ENV: Env constraints to Rdwy & ROW 5/16/23. CR clearance to file 10/25/23.

T1CE apprvd 12/1/23.

RAILROAD INFO: RR involvement at UP DOT 437607K & BXN DOT#

844075F-both rr-under 11/10/22. MCL & SP rqd. MCL rcv'd 9/29/23. MCL sent

12/21/23. Rev SP sent 3/1/24. MCL will need to be extended.

LEGISLATIVE DISTRICTS: US House (2); AR House (81 & 82); AR Senate (7 &

16)

110818 Hwy. 242 – Hwy. 49B (Helena-West Helena) (S) Hwy. 185

(Phillips) (dist) (2.31 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: Thin Overlay (1")

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 820-2,300 ADT.

RAILROAD INFO: No RR involvement 8/8/23.

LEGISLATIVE DISTRICTS: US House (1); AR House (62); AR Senate (9)

040944 Hwy. 64 – Philpot Rd. (S) Hwy. 186

(Franklin) (dist) (6.22 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
			NA	

TYPE WORK: Level Up, Sealing & UTBWC

BACKGROUND INFO: Project programmed on 2/4/23.

Project renamed on 6/19/23.

GENERAL: 350-390 ADT.

RAILROAD INFO: No RR involvement 1/5/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (26); AR Senate (26 & 28)

Pavement Preservation Jobs

110755 Hwy. 284 – Hwy. 64 (S) Hwy. 193

(Cross) (dist) (3.56 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
100%	50%	50%	5%	

TYPE WORK: 1" level up & Overlay; 2' shoulders

FAP NUMBER: STPR-0019(59)

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 860 ADT.

ENV: CR clearance to file 5/20/21.

RAILROAD INFO: RR involvement at UPRR at-grade 438439N at Hwy. 193 LM 6.02 MP 324.73

LEGISLATIVE DISTRICTS: US House (1); AR House (37); AR Senate (10)

030619 E. of Texarkana – East (S) Hwy. 196

(Miller) (dist) (5.68 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
			5%	

TYPE WORK: Level Up & 2" Overlay, 2' Shoulders

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 450-5,400 ADT.

RAILROAD INFO: RR involvement at UPRR 789694M MP 409.89 Pine Bluff Sub, SP & MCL rqd, may rqd a C&M 4/17/23.

LEGISLATIVE DISTRICTS: US House (4); AR House (99); AR Senate (4)

090697 Mountain Home – Missouri State Line (S) Hwy. 201

(Baxter) (dist) (12.53 mi.) (APHN) (Urban Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: Level Up & UTBWC

BACKGROUND INFO: Project programmed on 2/4/23.

GENERAL: 2,200-8,200 ADT.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (3); AR Senate (23)

110819 I-40 – Hwy. 147 (S) Hwy. 218

(Crittenden) (dist) (7.25 mi.) (NHS) (Major Collector) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: Level Up & Chip Seal, 2' Shoulders

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 300-1,500 ADT.

RAILROAD INFO: No RR involvement 8/8/23.

LEGISLATIVE DISTRICTS: US House (1); AR House (35); AR Senate (9)

080707 Greenbrier – Hwy. 107 (S) Hwy. 225

(Faulkner) (dist) (12.56 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
			NA	

TYPE WORK: 1.5" Overlay, Add 2' Shoulders, Culvert Extension

BACKGROUND INFO: Project programmed on 2/4/23.

GENERAL: 680-2,600 ADT.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (2); AR House (42); AR Senate (24)

A60034 Sunshine – Hwy. 270 (S) Hwy. 227

(Garland) (dist) (4.53 mi.) (Non-APHN) (Major Collector) /STBGP/Safety/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 11-2024
100%	70%	100%	NA	

TYPE WORK: 1" Leveling & UTBWC; 2' Shoulders

FAP NUMBER: HSIP-STPR-0026(49)

BACKGROUND INFO: Project programmed on 9/28/23.

GENERAL: 1,500-5,500 ADT. IOM 9/28/23 - Project Supersedes 061652.

ENV: T1CE apprvd 12/1/23.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (85); AR Senate (6)

061680 Grant Co. Line – Hwy. 67 (S) Hwy. 229

(Saline) (dist) (9.25 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
100%	50%		5%	

TYPE WORK: Rut Mill & 2" Overlay; Add 2' Shoulders

FAP NUMBER: STPR-0062(62)

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 450-8,700 ADT.

RAILROAD INFO: RR involvement at UPRR DOT# 437730J. If 2' shoulders are not present this job will req C&M.

LEGISLATIVE DISTRICTS: US House (2); AR House (29 & 82); AR Senate (7)

030621 Hwy. 71 – Co. Rd. 28 (S) Hwy. 237

(Miller) (dist) (5.34 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
			NA	

TYPE WORK: 2" Overlay & 2' Shoulders

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 690-1,400 ADT.

RAILROAD INFO: No RR Involvement 4/17/23

LEGISLATIVE DISTRICTS: US House (4); AR House (99 & 100); AR Senate (4)

061798 Hwy. 70 – Hwy. 7 (Hot Springs) (S) Hwy. 270

(Garland) (dist) (3.67 mi.) (NHS) (Urban Freeway/Expressway) (4LG) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: UTBWC; Include ramps

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 9,800-41,000 ADT.

RAILROAD INFO: No RR Involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (91); AR Senate (6)

061799 Hot Springs – Hot Spring Co. Line (S) Hwy. 270

(Garland) (dist) (4.34 mi.) (NHS) (Urban Principal Arterial) (4LG) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
		5%	5%	

TYPE WORK: 1" Mill & 2" Overlay

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 14,000-22,000 ADT.

ENV: NA consultation letters to Tribes 2/14/24.

RAILROAD INFO: RR involvement AKMD DOT# 598142U & DOT# 934757N

(RR-Under) SP rqd 4/21/23. Possible MCL, need to confirm w/UP.

LEGISLATIVE DISTRICTS: US House (4); AR House (84); AR Senate (7)

061800 I-30 – Grant Co. Line (S) Hwy. 270

(Hot Spring) (dist) (10.21 mi.) (NHS) (Urban Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			5%	

TYPE WORK: Level Up & UTBWC (LM 0-4.346); 2" Mill & 2" Overlay (LM 4.346-10.21)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 4,400-6,000 ADT.

RAILROAD INFO: RR involvement at UP DOT# 922193X-Little Rock

Sub-386.08MP 6/22/23. SP, MCL rqd

LEGISLATIVE DISTRICTS: US House (4); AR House (29); AR Senate (7)

020796 Hot Spring Co. Line – Saline River (S) Hwy. 270

(Grant) (dist) (5.66 mi.) (NHS) (Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: 2" Overlay

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 3,900-4,900 ADT.

RAILROAD INFO: No RR involvement 10/31/23.

LEGISLATIVE DISTRICTS: US House (4); AR House (92); AR Senate (2)

Pavement Preservation Jobs

020747 Saline River – Hwy. 46 (Sel. Secs.) (S) Hwy. 270

(Grant) (dist) (7.88 mi.) (NHS) (Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
100%	50%	50%	NA	

TYPE WORK: 2" Overlay (LM 5.66-9.5); Mill & Inlay (LM 11.9-16.12)

FAP NUMBER: NHPP-0027(35)

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 3,900-10,000 ADT.

ENV: CR clearance to file 4/12/23.

RAILROAD INFO: No RR involvement 11/8/22.

LEGISLATIVE DISTRICTS: US House (4); AR House (92); AR Senate (2)

020748 Hurricane Creek – Hwy. 104 (Sel. Secs.) (S) Hwy. 270

(Grant & Jefferson) (dist) (5.47 mi.) (NHS) (Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
100%	50%	50%	NA	

TYPE WORK: Mill & Inlay (Sec. 10 LM 5-8); Thin Overlay (Sec. 10 10.4-11.03, Sec. 11)

FAP NUMBER: NHPP-2735(4)

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 5,700-6,200 ADT.

ENV: CR clearance to file 4/12/23.

RAILROAD INFO: No RR involvement 11/8/22.

LEGISLATIVE DISTRICTS: US House (4); AR House (92 & 93); AR Senate (1)

070587 Hwy. 275 – Fordyce (S) Hwy. 274

(Calhoun & Dallas) (dist) (13.74 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			5%	

TYPE WORK: Level Up & 2" Overlay

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 440-2,000 ADT.

RAILROAD INFO: RR involvement at ALM 598388S - MP 51.08 Sub 38

LEGISLATIVE DISTRICTS: US House (4); AR House (96); AR Senate (2)

A30028 Hwy. 70 – Center Point (S) Hwy. 278

(Howard) (m.baker) (9.33 mi.) (Non-APHN) (Major Collector) /STBGP/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 11-2024
100%	100%	100%	100%	

TYPE WORK: 1" Level Up & Overlay; Add 2' Shoulders

FAP NUMBER: STPR-0031(41)

BACKGROUND INFO: Project programmed on 9/28/23.

GENERAL: 1,400-1,900 ADT. IOM 9/28/23 - Project Supersedes 030560. No bids received Feb 2024.

ENV: CR clearance to file 7/13/22. T1CE apprvd 12/1/23.

RDWY: T.O. to CON 10/15/21. 90% Plans to Garver 12/15/21. Traf & RUC 5/4/22.

90% Comments from Garver to CON 3/27/23. 100% Submittal to Garver from CON 8/11/23. 100% Comments from Garver to CON 8/17/23. 100% Submittal to RDWY 9/8/23. Final Plans to EST 9/8/23. Rev Final Plans to RDWY 10/23/23. Rev Final Plans to EST 10/23/23.

RAILROAD INFO: RR involvement at DeQueen & Eastern (G&W) at-grade 845233G MP 79.50 12/1/21; PM req final plans be updated to add RR taper 12/7/23; SP sent & RR Coord complete 12/6/23

LEGISLATIVE DISTRICTS: US House (4); AR House (86 & 87); AR Senate (4)

030556 Hwy. 29 – Rosston (S) Hwy. 278

(Hempstead & Nevada) (dist) (18.37 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
100%	70%	50%	NA	

TYPE WORK: 2" Overlay with Patching & Leveling

FAP NUMBER: STPF-2950(2)

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 1,300-4,300 ADT.

ENV: CR clearance to file 8/7/23.

RAILROAD INFO: No RR involvement 11/8/22.

LEGISLATIVE DISTRICTS: US House (4); AR House (88 & 89); AR Senate (3)

070589 Hwy. 24 – West (S) Hwy. 278

(Ouachita) (dist) (8.44 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: Level Up & UTBWC

BACKGROUND INFO: Project programmed on 2/4/23.

GENERAL: 1,500-1,600 ADT.

RAILROAD INFO: No RR involvement 8/9/23.

LEGISLATIVE DISTRICTS: US House (4); AR House (98); AR Senate (2)

070588 Hwy. 167 – Hwy. 160 (S) Hwy. 278

(Calhoun) (dist) (4.74 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: 2" Overlay

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 2,000-4,400 ADT.

RAILROAD INFO: No RR involvement 8/9/23.

LEGISLATIVE DISTRICTS: US House (4); AR House (96); AR Senate (2)

020741 Bradley Co. Line – Wilmar (S) Hwy. 278

(Drew) (dist) (4.8 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
100%	50%	50%	5%	

TYPE WORK: Mill & Inlay/Overlay

FAP NUMBER: STPR-0022(45)

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 4,700-5,600 ADT.

ENV: CR clearance to file 4/12/23.

RAILROAD INFO: RR involvement at AKMD at-grade 441446Y LM 2.44 MP

454.50 SP only rqd 12/12/23

LEGISLATIVE DISTRICTS: US House (4); AR House (94); AR Senate (1)

110777 Hwy. 64B – Hwy. 306 (S) Hwy. 284

(Cross & St. Francis) (dist) (7.12 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			5%	

TYPE WORK: 2" Overlay

BACKGROUND INFO: Project programmed on 2/4/23.

Project renamed on 6/19/23.

GENERAL: 390-1,100 ADT.

RAILROAD INFO: RR involvement at UPRR 437530A MP 334.60 Memphis Sub.

6/20/23SP & MCL rqd. 6/20/23.

LEGISLATIVE DISTRICTS: US House (1); AR House (37); AR Senate (10)

061801 Hwy. 161 – Hwy. 89 (S) Hwy. 294

(Lonoke & Pulaski) (dist) (8.22 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 11-2024
			NA	

TYPE WORK: UTBWC (Sec. 1); 2" Mill & Overlay; Patching (Sec. 2)

BACKGROUND INFO: Project programmed on 6/16/23. Project renamed on 12/22/23.

GENERAL: 2,400-8,900 ADT.

RAILROAD INFO: No RR Involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (1 & 2); AR House (60 & 66); AR Senate (11 & 12)

Pavement Preservation Jobs

061802 Snipes Rd. – Hwy. 10 (S) Hwy. 300

(Pulaski) (dist) (9.18 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 11-2024
			NA	

TYPE WORK: 2" Overlay & 2' Shoulders

BACKGROUND INFO: Project programmed on 6/16/23.

Project renamed on 11/6/23.

GENERAL: 410-5,200 ADT.

RAILROAD INFO: No RR Involvement 1/2/24.

LEGISLATIVE DISTRICTS: US House (2); AR House (73 & 78); AR Senate (17)

101169 Hwy. 67 – Greene Co. Line (S) Hwy. 304

(Randolph) (dist) (9.21 mi.) (APHN) (Urban Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: Level Up & 2" Overlay

BACKGROUND INFO: Project programmed on 2/4/23.

GENERAL: 840-3,100 ADT.

RAILROAD INFO: No RR involvement 8/10/23.

LEGISLATIVE DISTRICTS: US House (1); AR House (1 & 2); AR Senate (21)

110820 Hwy. 49 – Hwy. 193 (S) Hwy. 306

(St. Francis & Woodruff) (dist) (15.12 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			5%	

TYPE WORK: Level Up & UTBWC, 2' Shoulders

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 290-1,400 ADT.

RAILROAD INFO: RR involvement at UPRR 789017K MP 186.20 - Jonesboro Sub, SP, MCL, possibly C&M 8/8/23.

LEGISLATIVE DISTRICTS: US House (1); AR House (37 & 61); AR Senate (10)

A80030 Lake Dardanelle State Park – Hwy. 7 (Russellville) (S) Hwy. 326

(Pope) (dist) (5.11 mi.) (APHN) (Urban Minor Arterial) /STBGP/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 11-2024
100%	85%	100%	NA	

TYPE WORK: Resurfacing; Shoulder Widening (where applicable).

FAP NUMBER: STPSC-9379(33)

BACKGROUND INFO: Project programmed on 9/28/23.

GENERAL: 1,200-3,100 ADT. IOM 9/28/23 - Project Supersedes 080680.

ENV: CR clearance letter to SHPO 9/20/23. T1CE apprvd 12/1/23.

LP: City to accept ownership of Hwy. 326 from Lake Dardanelle State Park to Hwy. 7 upon completion of improvements. Agreement executed 4/16/21.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (53); AR Senate (25)

061804 Hwy. 367 – Hwy. 365 (S) Hwy. 338

(Pulaski) (dist) (5.08 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: 2" Mill & 2" Overlay

BACKGROUND INFO: Project programmed on 2/4/23.

Project renamed on 6/19/23.

GENERAL: 2,200-8,200 ADT.

RAILROAD INFO: No RR Involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (80); AR Senate (12)

090698 Hwy. 279 – Hwy. 94 (Bella Vista) (S) Hwy. 340

(Benton) (dist) (9.2 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: 2" Mill & 2" Overlay (LM 0-4.285), 2" Overlay

(LM 4.285-9.198)

BACKGROUND INFO: Project programmed on 2/4/23.

GENERAL: 3,900-6,900 ADT.

RAILROAD INFO: No RR Involvement 6/28/23.

LEGISLATIVE DISTRICTS: US House (3); AR House (8 & 12); AR Senate (34)

061805 Little Rock – Jefferson Co. Line (S) Hwy. 365

(Pulaski) (dist) (17.75 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			5%	

TYPE WORK: 1" Mill & 2" Overlay

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 490-5,200 ADT.

RAILROAD INFO: RR involvement at UP-White Bluff Sub; DOT# 426236W; 426265G; 426277B; 433817L; 600375U. SP & MCL req.

LEGISLATIVE DISTRICTS: US House (2 & 4); AR House (80); AR Senate (8 & 12)

A50033 Hwy. 67B – Hwy. 13 (S) Hwy. 367

(White) (mcclelland) (5.95 mi.) (APHN) (Urban Minor Arterial) /STBGP/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 11-2024
100%	100%	100%	NA	

TYPE WORK: Mill & Overlay; Rumble Strips

FAP NUMBER: STPF-0073(94)

BACKGROUND INFO: Project programmed on 9/28/23.

GENERAL: 2,800-9,200 ADT. IOM 9/28/23 - Project supersedes 050465.

ENV: CR clearance to file 8/5/22. T1CE apprvd 12/1/23.

RDWY: NTP to CON 10/29/21. 90% Submittal to Garver 12/8/21. Traf & RUC 5/4/22. Scope Change 3/23/23. Final plans rec'd from CON 7/17/23. Finals to Est 7/19/23. Rev final plans to Rdwy 10/24/23. Plans to Est 11/1/23 & 2/13/24.

RAILROAD INFO: Parallel to tracks >50ft. No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (2); AR House (59); AR Senate (18)

050491 Independence Co. Line – Newport (S) Hwy. 367

(Jackson) (dist) (6.69 mi.) (APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: Level Up & UTBWC

BACKGROUND INFO: Project programmed on 2/4/23.

Project renamed on 6/19/23.

GENERAL: 650-2,200 ADT.

RAILROAD INFO: No RR Involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (39); AR Senate (10)

012476 Tuckerman – Hwy. 230 (S) Hwy. 367

(Jackson & Lawrence) (dist) (11.25 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
			5%	

TYPE WORK: 2" Mill & 2" Overlay

BACKGROUND INFO: Project programmed on 2/4/23.

GENERAL: 620-1,600 ADT. IOM 5/11/23 - Job 050492 combined into this project.

RAILROAD INFO: Possible RR involvement; project runs parallel to UP tracks. If no change to the existing roadway footprint, SP & MCL only reqd. (D5 & D10)

LEGISLATIVE DISTRICTS: US House (1); AR House (28 & 38); AR Senate (10 & 22)

Pavement Preservation Jobs

030622 Hwy. 355 – Hempstead Co. Line (S) Hwy. 371

(Howard) (dist) (6.79 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			5%	

TYPE WORK: 2" Overlay (LM 7.28-12.19), UTBWC (LM 12.19-14.069)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 2,800-7,200 ADT.

RAILROAD INFO: RR involvement at UPRR 443699N - MP 483.60 Nashville Sub, SP & MCL req 7/3/23.

LEGISLATIVE DISTRICTS: US House (4); AR House (88); AR Senate (4)

030623 Hwy. 371 Impvts. (Nevada Co.) (S) Hwy. 371

(Nevada) (dist) (5.68 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: 2" Overlay

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 1,000-1,800 ADT.

RAILROAD INFO: No RR involvement 8/8/23.

LEGISLATIVE DISTRICTS: US House (4); AR House (89); AR Senate (3)

030577 Rosston – Columbia Co. Line (S) Hwy. 371

(Nevada) (dist) (11.42 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
100%	50%		NA	

TYPE WORK: 2" Overlay; Rumble Strips

FAP NUMBER: STPR-0050(42)

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 1,000-2,700 ADT.

RAILROAD INFO: No RR involvement 11/8/22.

LEGISLATIVE DISTRICTS: US House (4); AR House (89 & 98); AR Senate (3)

070544 Magnolia – South (S) Hwy. 371

(Columbia) (dist) (9.3 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
100%	50%		NA	

TYPE WORK: 1" level up & UTBWC

FAP NUMBER: STPF-0014(46)

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 1,900-5,900 ADT.

RAILROAD INFO: No RR involvement 11/8/22.

LEGISLATIVE DISTRICTS: US House (4); AR House (98 & 99); AR Senate (3)

070590 Co. Rd. 27 – Taylor (S) Hwy. 371

(Columbia) (dist) (9.96 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: Level Up & 2" Overlay

BACKGROUND INFO: Project programmed on 2/4/23.

GENERAL: 1,900-2,800 ADT.

RAILROAD INFO: No RR involvement 8/9/23.

LEGISLATIVE DISTRICTS: US House (4); AR House (99); AR Senate (3)

050493 Hwy. 11 – Kensett (S) Hwy. 385

(White) (dist) (8.88 mi.) (Non-APHN) (Urban Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
			5%	

TYPE WORK: Level Up & UTBWC

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 680-1,000 ADT.

RAILROAD INFO: RR involvement req at UP DOT's 437983S, 437984Y & 437985F 7/28/23. SP & MCL 4/21/23.

LEGISLATIVE DISTRICTS: US House (2); AR House (58 & 59); AR Senate (18)

090699 Hwys. 392 & 397 Impvts. (Boone Co.) (S) Hwys. 392 & 397

(Boone) (dist) (10.23 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
			NA	

TYPE WORK: 2" Overlay (Hwy. 392, Hwy. 397 LM 0.177-2.023); 2" Mill & 2" Overlay (Hwy. 397 LM 0-0.177)

BACKGROUND INFO: Project programmed on 2/4/23. Project renamed on 6/19/23.

GENERAL: 2,000-4,900 ADT.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (5); AR Senate (28)

090700 Washington Co. Line – Hwy. 412B (S) Hwy. 412

(Madison) (dist) (10.14 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
			NA	

TYPE WORK: Level Up & UTBWC (LM 0-5.221); UTBWC (LM 5.221-10.139)

BACKGROUND INFO: Project programmed on 2/4/23. Project renamed on 6/19/23.

GENERAL: 8,300-12,000 ADT.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (3); AR House (26); AR Senate (28)

090701 Huntsville – W. of Alpena (Sel. Secs.) (S) Hwy. 412

(Carroll & Madison) (dist) (18.76 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
			NA	

TYPE WORK: 2" Mill & 2" Overlay (Sec. 3); 2" Overlay

BACKGROUND INFO: Project programmed on 2/4/23.

GENERAL: 4,800-12,000 ADT.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (3); AR House (26); AR Senate (28)

101170 Hwy. 63 – Hwy. 67 (S) Hwys. 412 & 412B

(Lawrence) (dist) (6.74 mi.) (APHN) (Urban Minor Arterial) /NHPP/STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
			5%	

TYPE WORK: Level Up & UTBWC (Sec. 6); 2" Mill & 2" Overlay (Sec. 7)

BACKGROUND INFO: Project programmed on 2/4/23.

GENERAL: 5,200 ADT.

RAILROAD INFO: RR involvement at 3 crossings; BNSF 667974C MP 393.89

Thayer South Sub, UPRR 438550P MP 224.9 Hoxie Sub & BN closed crossing 668002L. 4/17/23. SP & MCL Req'd 4/17/23

LEGISLATIVE DISTRICTS: US House (1); AR House (28 & 30); AR Senate (21 & 22)

A20027 Ashley Co. Line – Monticello (Sel. Secs.) (S) Hwy. 425

(Drew) (dist) (12.01 mi.) (NHS) (Urban Principal Arterial) (4LG) /NHPP/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 11-2024
100%	85%	100%	5%	

TYPE WORK: 1" Level Up & Overlay (Sec. 3); Mill & Inlay (Sec. 4)

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0022(46)

BACKGROUND INFO: Project programmed on 9/28/23.

GENERAL: 3,900-13,000 ADT. IOM 9/28/23 - Project Supersedes 020742.

ENV: CR clearance to file 4/12/23. T1CE appr'd 12/1/23.

RAILROAD INFO: RR involvement at UPRR owns/AKMD lease crossing

441409W, MP 446.40 Warren Sub, LM 16.756 & traffic signal nearby at Hwy 278; 1/31/24 job limits extended thru crossing to inters. SPs for AKMD & UPRR req'd; MCL req'd.

LEGISLATIVE DISTRICTS: US House (4); AR House (94); AR Senate (1)

Pavement Preservation Jobs

020797 S. of Hwy. 172 – Monticello (S) Hwy. 425

(Drew) (dist) (5.77 mi.) (NHS) (Urban Principal Arterial) (4LG) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			5%	

TYPE WORK: 2" Mill & 2" Overlay (LM 11.01-11.852); Thin Overlay (1") (LM 11.852-16.793)

BACKGROUND INFO: Project programmed on 2/4/23. Project renamed on 6/19/23.

GENERAL: 4,400-17,000 ADT. IOM 5/11/23 - Job 020798 combined into this project.

RAILROAD INFO: RR involvement at AKMD 441409W MP 446.40 Warren Sub 6/20/23, SP rpd 6/20/23

LEGISLATIVE DISTRICTS: US House (4); AR House (94); AR Senate (1)

020799 S. of Drew Co. Line – Star City (Sel. Secs.) (S) Hwy. 425

(Drew & Lincoln) (dist) (6.12 mi.) (NHS) (Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: Thin Overlay (1") (Sec. 4), 2" Mill & 2" Overlay (Sec. 5)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 3,600-5,700 ADT.

RAILROAD INFO: No RR involvement 8/8/23.

LEGISLATIVE DISTRICTS: US House (1 & 4); AR House (93 & 94); AR Senate (1)

020800 Lincoln Co. Line – Hwy. 65 (S) Hwy. 425

(Jefferson) (dist) (8.33 mi.) (NHS) (Urban Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
			NA	

TYPE WORK: 2" Overlay

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 2,300-3,200 ADT.

RAILROAD INFO: No RR Involvement 4/17/23

LEGISLATIVE DISTRICTS: US House (4); AR House (64); AR Senate (8)

020801 Hwy. 35 – Hwy. 278 (S) Hwy. 530

(Drew) (dist) (4.5 mi.) (APHN) (Minor Arterial) (4LG) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: Level Up & UTBWC

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 590 ADT.

RAILROAD INFO: No RR involvement 8/8/23

LEGISLATIVE DISTRICTS: US House (4); AR House (93 & 94); AR Senate (1)

050487 Hwys. 64, 167, 258 & 367 Impvts. (White Co.) (S) Various

(White) (dist) (16.18 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2025
			NA	

TYPE WORK: 1" Mill & 2" Overlay (Hwys. 64 & 167); Level Up & Chip Seal (Hwy. 258); 2" Mill & 2" Overlay (Hwy. 367)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 720-13,000 ADT.

RAILROAD INFO: No RR involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (2); AR House (39 & 40); AR Senate (18)

LPA Jobs

110509 BNSF Railroad Overpass (Marion) (S)

(Crittenden) (city) (Non-APHN) (Urban Minor Collector) /Earmark/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	CCON	100%	100%	CCON	20%	15%	100%	TBD	NA	NA
TARGET DATE			Dec 16					SCHEDULED DATE: 2024 STIP FFY: 2023			
END DATE			Jan 19	Dec 17							

TYPE WORK: New Railroad Overpass

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2010-2013 STIP. Project programmed on 11/15/06. Project renamed on 6/9/08, 10/15/18 & 6/5/20.

ENV: Coord from FHWA to Osage & United Keetoowah Cherokee tribes 4/27/09. RTA for 23 strcs to SHPO 7/20/11, 5 strcs declared eligible 8/17/11. PI held in Marion on 2/11/14, 1/19/17, & 11/8/18. SHPO conc recd 6/19/17. Draft T3 CE recd 10/5/17; cmts retd 10/25/17; draft to FHWA 11/27/17; apprvd 12/6/17.

LP: City's CON to handle design, Env & CENG. City to handle advertising & awarding bid. ROW & Util to be handled by city. As of 5/23/08, on hold pending technical correction for Earmarked funds. 2009 Appropriations Act corrected one category of funds. Still waiting for two add'l categories to be corrected. Resolution Executed 9/27/11. Agreement Executed 6/4/12.

SUR: DSUR date to CON 2/1/13.

DSUR: Aerial photo flown 01/03/08. Control Surveys 75%.

RDWY: No Floodplain SP req'd. Kickoff meeting held 10/17/13. Loc & Des Doc appr'd 1/30/19. 30% Plans rec'd from City's Con 3/28/18. 30% Plans rev'd & ret'd to City's Con 4/12/18. 60% Plans rec'd from City's Con 8/27/18. 60% Plans rev'd & ret'd to City's Con 9/14/18. ROW & UTIL req'mts to ROW 1/10/19. RDWY Info to ENV 3/8/19. 90% Plans rec'd from City's Con 6/21/19. 90% Plans rev'd & ret'd to City's Con 9/27/19. Final Plans rec'd from City's Con 2/4/20. Final Plans rev'd & ret'd to City's Con 5/22/20. Final Plans appr'd 5/22/20. Rev Final Plans rec'd from City's Con 6/10/20 & 12/8/20. Rev Finals rev'd & ret'd to City's Con 6/29/20.

ROW: By City. 90% Plans (16 trs.) Rev 90% Plans rec'd from City's CON 5/6/20. Auth Rec'd 2/5/21. UFI 5/17/12. City handling Utls.

BR: (SWP) Layout 100%. Rec'd. 60% plans 7/6/18. Ret'd. comments 60% plans 8/21/18. Comments addressed 10/9/18. Rec'd 90% BR plans 5/30/19.

RAILROAD INFO: RR Involvement at BNSF pending new DOT. Sent DRAFT SP to City Con (Parsons-Robert Mclvor) 6/4/20. Req LPA status 1/5/24

LEGISLATIVE DISTRICTS: -

LPA Jobs

110676 South Loop Extension (West Memphis) (S)

(Crittenden) (city) (2.31 mi.) (Non-APHN) (Urban Minor Arterial) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	CCON	100%	90%	CCON	10%	10%	100%	TBD	NA	RQD
TARGET DATE								SCHEDULED DATE: 2024			
END DATE			Aug 20	Jun 19							

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 1/18/17.

GENERAL: 1,800 ADT.

ENV: Tribal consultation sent 7/13/17. SHPO recommends CR survey 8/9/18. PI held 9/25/18 in West Memphis. CRS report to SHPO 2/12/19; cmts recd 2/25/19. Draft EA submitted for review 3/21/19; approved 6/5/19. LDPH scheduled 7/23/19 @ West Memphis Civic Center (East Room), 212 W. Polk Ave., West Memphis. FONSI to FHWA 8/22/19; approved 8/23/19.

LP: City to handle all phases. Resolution Executed 11/17/16. Agreement Executed 1/5/17.

SUR: PSUR from B&F archived 11/27/18.

RDWY: Floodplain SP req'd. Kick Off Meeting held 4/23/18. 30% Plans rec'd from City 6/4/19. 30% Plans rev'd & ret'd to City 8/27/19. 60% Plans rec'd from CON 3/18/20. 60% Plans rev'd & ret'd to CON 4/15/20. UTIL reqmts to ROW 5/15/20. ROW reqmts to ROW 8/11/20. 90% Plans rec'd from City's Con 9/22/20. Loc & Des Doc approved 11/4/20. 90% Plans rev'd & ret'd to City's Con 12/14/20. Rev 90% rec'd from CON 2/11/21. Rev 90% rev'd & ret'd to CON 2/12/21.

ROW: Plans 50% (12 trs.) 90% plans rec'd from City 7/12/21. UFI 8/21/19.

BR: (SWP) RCBC. Rec'd. 90% plans 9/24/20. Ret'd. comments 90% plans 12/3/20. Rec'd. Final Plans 7/14/23 & Ret'd. comm. 8/24/23.

RAILROAD INFO: RR Involvement: crossing of WM City track. City to handle all phases; Rec'd 60% plans from RDWY for our review 4/13/20.

LEGISLATIVE DISTRICTS: -

110815 Ten Mile Bayou Str. & Apprs. (Rich Rd.) (West Memphis) (S)

(Crittenden) /HIP/COVID-U/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE			95%	100%				100%	TBD		
TARGET DATE								SCHEDULED DATE: 2024			
END DATE			Sep 23								

TYPE WORK: Replace 1 bridge.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: HIPU-9448(52)

BACKGROUND INFO: Project programmed on 9/9/21.

BRIDGE INFO: 24056 (16.61, Br. Repl., P0, SD, Deck 6, Super. 6, Sub. 4, 1965, Closed)

ENV: NA consultation letters to Tribes 1/27/23. T3CE approved 9/26/23. NW14, no pcn.

LP: Resolution and agreement executed 7/15/21.

RDWY: T.O. to City's CON 5/5/22. 30% Plans rec'd from PM 12/22/22. 30% plans rev'd & ret'd to PM 1/31/23. 60% Plans rec'd from PM 6/26/23. 60% Plans rev'd & ret'd to PM 7/6/23. 90% Plans rec'd from LP 8/22/23. 90% Plans rec'd & ret'd to LP 8/24/23. Loc & Des doc approved 10/30/23.

BR: (JYP) Rec'd. 100% Plans 8/22/23, Ret'd. "No Comments" 9/1/23. Rec'd. Final Plans 11/3/23 & 12/5/23.

RAILROAD INFO: No RR involvement 11/30/22.

LEGISLATIVE DISTRICTS: -

LPA Jobs

020480 Southeast Arkansas Intermodal Facility (Ph. II) (Wilmar) (S)

(Drew) /Earmark/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	NA	NA	80%	NA			NA	TBD	NA	HLD
TARGET DATE											
END DATE				Jul 02							

TYPE WORK: Construct access road.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: BBF-CPF-0022(31)

BACKGROUND INFO: First appeared in the 2010-2013 STIP. Project programmed on 9/10/08.

GENERAL: Intermodal Authority auth to issue W.O. 4/9/07. Contract for eng services signed 3/30/07. FHWA project auth 4/5/07. W.O. issued 4/18/07.

ENV: EA apprvd 4/22/02 under Job 020466. FONSI issued 7/3/02. Design reassess apprvd 1/15/08. Reassess reqd.

LP: Intermodal Authority's CON to handle design and Env. Intermodal Authority to handle ROW & Util, advertising & awarding bid, and CENG. Agreement Executed 5/20/08. Federal funds authorized for construction 9/16/08. Project deferred by Authority and federal funds released 3/10/11.

ROW: ROW certified 6/19/08 under Job 020466.

PLAN: Federal-aid Project Agreement apprvd 9/16/08.

RAILROAD INFO: RR Involvement AKMD

LEGISLATIVE DISTRICTS: -

040717 Don Tyson Pkwy. Extension (Springdale) (S)

(Washington) (city) (Non-APHN) (Urban Minor Arterial) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	CCON	95%	100%	CCON		10%	NA	TBD	90%	NA
TARGET DATE								SCHEDULED DATE: 2024			
END DATE				Dec 18							

TYPE WORK: Parkway extension from S. 56th St. to Hwy. 112

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 4/28/16.

GENERAL: 12,000 ADT.

ENV: PI held 7/6/17 in Springdale; PI held by City 9/14/17 in Springdale. Tribal consultation sent 4/20/19. CRS conc recd from SHPO 6/12/18. PI held 9/6/18 in Springdale. Draft T3 CE submitted for review 8/30/18, 11/9/18, & 12/13/18; cmts ret'd 9/20/18; 11/30/18. T3 CE apprvd 12/20/18. NW 14 issued 6/13/18.

LP: City to handle all phases. Resolution Executed 3/22/16. Agreement Executed 4/15/16. Supplemental Agreement Executed 5/24/2023.

RDWY: No Floodplain SP req'd. 30% Plans rec'd from City's Con 2/2/18. 30% Plans rev'd & ret'd to City's Con 2/16/18. 50% Plans rec'd from City's Con 7/17/18. 50% Plans rev'd & ret'd to City's Con 8/24/18. 90% Plans rec'd from City's CON 11/28/18. Loc & Des Doc apprvd 1/2/19. 90% Plans rev'd & ret'd to City's Con 5/2/19. Rev 90% Plans rec'd from City's Con 8/11/21. Rev 90% Plans rev'd & ret'd to City's Con 9/8/21.

ROW: UFI 8/19/2021.

RAILROAD INFO: No RR involvement 1/5/24

LEGISLATIVE DISTRICTS: -

LPA Jobs

040848 56th St. Widening & Extension Ph. 2 (Springdale/Johnson) (S)

(Washington) /Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%					TBD		
TARGET DATE											
END DATE											

TYPE WORK: New location with a roundabout.
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 6/4/20.
GENERAL: IOM 06/04/2020 - Broken out of Job 040680.
LP: Agreement Executed 7/10/2014.
ROW: Auth Rec'd 5/11/21.
RAILROAD INFO: No RR involvement 1/5/24.
LEGISLATIVE DISTRICTS: -

040849 56th St. Widening & Extension Ph. 3 (Springdale/Johnson) (S)

(Washington) /Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%					TBD		
TARGET DATE											
END DATE											

TYPE WORK: New location from 56th St. to Johnson Mill Blvd.
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 6/4/20.
GENERAL: IOM 06/04/2020 - Broken out of Job 040680.
LP: Agreement Executed 7/10/2014.
RAILROAD INFO: No RR Involvement 1/5/24.
LEGISLATIVE DISTRICTS: -

040852 Watkins Ave. Widening and Ped. Bridge (Springdale) (S)

(Washington) /TAP-Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE			95%	100%					NA		
TARGET DATE								SCHEDULED DATE: 2024			
END DATE				Aug 21							

TYPE WORK: Construction of sidewalks along Watkins Ave.
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 2/1/21. Project renamed on 6/6/22.
ENV: CR clearance to SHPO, response 2/22/21. T3CE apprvd 8/20/21.
LP: Resolution Executed 6/9/2020. Agreement Executed 11/24/2020.
RDWY: 90% Plans rec'd from City 1/20/21. 90% Plans rev'd & ret'd to City 2/11/21. Loc & Des Doc apprvd 8/23/21.
RAILROAD INFO: No RR involvement 1/5/24.
LEGISLATIVE DISTRICTS: -

LPA Jobs

040887 North St. – Sycamore St. (College Ave.) (Fayetteville) (S)

(Washington) (0.51 mi.) (NHS) (Urban Principal Arterial) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE			100%	100%						95%	
TARGET DATE								SCHEDULED DATE: 2024 STIP FFY: 2023			
END DATE			Oct 22								

TYPE WORK: Streetscaping improvements to College Ave. from North St. to Sycamore St.

WORK ZONE POLICY: Significant.

FAP NUMBER: STPU-9142(53)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 8/5/22.

ENV: T3CE apprvd 10/12/22.

LP: Agreement & Resolution Executed 9/17/2019. Supplemental Agreements Executed 11/15/2021 & 5/12/2023.

RDWY: 50% Plans rec'd from PM 7/13/22. 50% Plans rev'd & ret'd to PM 8/11/22. Rev 30% Plans rec'd from PM

1/12/23. 30% plans rev'd & ret'd to PM 2/13/23. 90% Plans rec'd from LP 8/23/23. Final Plans rec'd from LP 11/2/23.

Final plans rev'd & ret'd to LP 11/6/23 & 11/17/23. Rev final plans rec'd from LP 12/11/23. Rev Final Plans rev'd & ret'd to LP 1/3/24.

RAILROAD INFO: No RR Involvement 1/5/24.

LEGISLATIVE DISTRICTS: -

040923 Hwy. 62 – Battlefield Park Rd. (Prairie Grove) (S)

(Washington) (3.45 mi.) /STBGP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE			65%	5%							
TARGET DATE								SCHEDULED DATE: 2024			
END DATE											

TYPE WORK: Overlay & Drainage Improvements

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPSC-0072(79)

BACKGROUND INFO: Project programmed on 3/21/23.

ENV: CRS & ARS to SHPO 2/28/24.

LP: City will handle all phases. This portion of Hwy. 62 Sec. 1B was removed from the State Highway System 12-12-22.

This portion of Hwy. 170 to be removed from the State Highway System upon final acceptance of Job A40022.

Resolution Executed 9/27/2021. Agreement Executed 10/20/2022.

RDWY: 60% Plans rec'd from LP 2/2/24. 60% Plans rev'd & ret'd to LP 2/21/24.

RAILROAD INFO: No RR Involvement 1/5/24

LEGISLATIVE DISTRICTS: -

LPA Jobs

040943 Millsap Rd./College Ave. Inters. Impvts. & N. Hemlock Ave. Impvts. (Fayetteville) (S)

(Washington) (0.14 mi.) (NHS) (Urban Principal Arterial) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				50%							
TARGET DATE								SCHEDULED DATE: 2024			
END DATE											

TYPE WORK: Intersection Improvements
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPU-9142(54)
BACKGROUND INFO: Project programmed on 5/15/23.
ENV: NA consultation to Tribes 8/7/23. CRS to SHPO 1/11/24, response 2/5/24.
LP: Agreement Executed 4/6/2023. Resolution Executed 5/16/2023.
RAILROAD INFO: No RR involvement 1/5/24
LEGISLATIVE DISTRICTS: -

040946 Lighting & Video Detection Impvts. (Fayetteville) (S)

(Washington) /CRP-FLEX/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				50%						30%	
TARGET DATE											
END DATE											

WORK ZONE POLICY: Non-Significant.
FAP NUMBER: CRPU-9142(55)
BACKGROUND INFO: Project programmed on 12/6/23.
ENV: CR clearance to file 3/5/24.
LEGISLATIVE DISTRICTS: -

040947 Razorback Greenway Lighting (Johnson) (S)

(Washington) /CRP >200K/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE			90%	50%							
TARGET DATE											
END DATE											

WORK ZONE POLICY: Non-Significant.
FAP NUMBER: CRPU-0072(73)
BACKGROUND INFO: Project programmed on 8/25/23.
ENV: CRS to SHPO 2/5/24, response 2/29/24.
RDWY: 30% Plans rec'd from LP 10/3/23. 30% Plans rev'd & ret'd to LP 10/17/23. 60% Plans rec'd from LP 1/19/24. 60% Plans rev'd & ret'd to LP 2/6/24. 90% Plans rec'd from LP 4/9/24.
RAILROAD INFO: No RR involvement 1/5/24.
LEGISLATIVE DISTRICTS: -

LPA Jobs

040948 Trail Feasibility: Watkins Ave. – Cambridge St. & Gutensohn Rd. – S. Pleasant St. (S)

(Washington) /CRP-FLEX/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: CRPU-9399(35)

BACKGROUND INFO: Project programmed on 9/15/23.

RAILROAD INFO: Possible RR Involvement - A&M DOT# 667179A - 9/28/23 depending on location of trail.

LEGISLATIVE DISTRICTS: -

040955 Drake St. Trail Connection (Fayetteville) (S)

(Washington) /TAP-Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE			30%	5%							
TARGET DATE											
END DATE											

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: Project programmed on 1/17/24.

RDWY: 30% Plans rec'd from LP 4/12/24.

RAILROAD INFO: No RR Involvement 1/25/24.

LEGISLATIVE DISTRICTS: -

040957 Hwy. 412/Barrington Rd. Inters. Impvts. (Tontitown) (S)

(Washington) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: Project programmed on 1/17/24.

RAILROAD INFO: No RR Involvement 1/25/24.

LEGISLATIVE DISTRICTS: -

LPA Jobs

040958 Clabber Creek Str. & Apprs. (Washington Co.) (S)

(Washington) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

WORK ZONE POLICY: No work zone policy identified.
BACKGROUND INFO: Project programmed on 1/17/24.
RAILROAD INFO: No RR Involvement 1/25/24.
LEGISLATIVE DISTRICTS: -

050496 Sulphur Creek Str. & Apprs. (Heber Springs) (S)

(Cleburne) (Non-APHN) (Urban Local)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

TYPE WORK: Replace one structure
WORK ZONE POLICY: No work zone policy identified.
BACKGROUND INFO: Project programmed on 12/13/23.
BRIDGE INFO: 21444 (15.96, Br. Repl., NP, SD, Deck 5, Super. 4, Sub. 6, 1994, Closed)
RAILROAD INFO: No RR Involvement 12/20/23.
LEGISLATIVE DISTRICTS: US House (2); AR House (41); AR Senate (18 & 22)

061121 Little Rock Bike Connector P.E.

(Pulaski) (jacobs) /Attrib/Earmark/Local/

TYPE WORK: Bicycle Trail Design.
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 9/3/03. Project renamed on 8/14/13.
GENERAL: Plans by Metroplan CON. Metroplan auth to issue W.O. 8/6/04.
ENV: RTA response from SHPO rec'd 11/2/11. SHPO apprvl of CR report 2/9/12. T3 CE apprvd 6/4/12, reassess for trl connectors apprvd 5/24/13.
LP: Agreement w/City signed 4/13/04. Resolution Executed 4/20/04. PE deposit rec'd 4/27/04.
RDWY: No floodplain SP req'd. 30% plans rec'd from Metroplan 11/16/11. Loc & Des Doc apprvd 7/9/12.
ROW: Comments to Cons Coordinator 08/29/12. Final Cert. 1/21/15
BR: Rec'd prelim layouts 11/21/11. Ret'd comments 12/16/11.
RAILROAD INFO: RR Involvement, UP.
LEGISLATIVE DISTRICTS: -

LPA Jobs

061423 N. Cantrell Rd. Str. & Apprs. (Little Rock) (S)

(Pulaski) (city) (NHS) (Urban Principal Arterial) /BR City/Earmark/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	CCON	60%	100%	CCON			90%	TBD	NA	TBD
TARGET DATE											
END DATE			Oct 19								

TYPE WORK: Replace 1 structure.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/7/13.

GENERAL: 22,000 ADT.

ENV: NEPA under Job 061454.

LP: City to handle all phases. Resolution Executed 11/20/2012. Agreement Executed 7/16/2013. Supplemental Agreement Executed 3/15/2019.

RDWY: Floodplain SP req'd. 60% Plans rec'd from City's Con 1/12/18.

BR: (SWP) Rec'd 30% plans 11/21/2011. Prov. Comments 30% plans 12/16/11. Rec'd 60% plans 8/31/17. Rec'd. 90% Plans 6/12/23.

RAILROAD INFO: No RR involvement 2/2/22.

LEGISLATIVE DISTRICTS: -

061300 Main St. Viaduct (NLR) (S)

(Pulaski) (city) (Non-APHN) (Urban Minor Arterial)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	CCON		5%	CCON			CCON	TBD		TBD
TARGET DATE											
END DATE											

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 9/13/10.

GENERAL: 16,000 ADT.

BRIDGE INFO: 02132 (63.92, NP, SD, Deck 5, Super. 4, Sub. 4, Hist., 1927)

ENV: Historic bridge involved. PI to be scheduled.

LP: Plans by City's Con. Resolution Executed 6/14/2010. Agreement Executed 8/5/2010.

SUR: -

DSUR: Bridge Scan to Env 9/13/12.

RDWY: City authorized to issue WO 3/28/12.

RAILROAD INFO: RR Involvement at UP

LEGISLATIVE DISTRICTS: -

LPA Jobs

061314 Crawford St. – Hwy. 7 North (Hot Springs) (S)

(Garland) (urb) (0.14 mi.) (APHN) (Urban Minor Arterial)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%		85%	75%			NA	TBD		TBD
TARGET DATE		Sep 11			May 11						
END DATE		Sep 11			May 11						

TYPE WORK: Relocation

WORK ZONE POLICY: Non-Significant.

GENERAL: 12,000 ADT. Broken out of Job 061214, Printers Place-Crawford St. (Higdon Ferry Rd.) (Hot Springs) (S).

ENV: Original Env handling under 060686. EA signed 1/18/02. EA Re-evaluation for 060686 & 061113 apprvd 1/31/06,

FONSI apprvd 4/3/06. FONSI for 061113 apprvd 10/9/07. Re-evaluation for 061113 & 061214 apprvd 2008.

LP: ArDOT to handle design, Env, advertising & awarding bid, and CENG. City's CON to handle ROW appraisals & acquisition. City responsible for ROW & Util costs. Resolution Executed 11/28/2005. Agreement Executed 2/22/2006.

SUR: DSUR & PSUR under Job 060686.

RDWY: No floodplain SP req'd. Meeting w/City held 7/27/11. Use A+C bidding.

RAILROAD INFO: No RR Involvement 1/3/24.

LEGISLATIVE DISTRICTS: -

061562 Southwest Trail Design

(Garland, Saline & Pulaski) /FLAP/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				90%							RQD
TARGET DATE											
END DATE											

TYPE WORK: Design 60 plus mile trail connecting the National Park Service's Hot Springs National Park with the Little Rock Central High National Historic Site.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 10/20/17.

ENV: Tribal consultation sent 6/25/18. PI meetings scheduled 11/13/18, 11/14/18, & 11/15/18 in Benton, Hot Springs, & Little Rock respectively. Draft EA from CON recvd 11/13/19, comments ret'd 12/19/19. Draft EA to FHWA 4/17/20, to FHWA for second review 5/27/20, apprvd 6/16/20. EA review req to statewide clearinghouse 6/18/20. Virtual Location PH scheduled 07/12/20 - 8/26/20 @ SWTrail.TransportationPlanRoom.com. SHPO response to CRS addendum 8/11/20. comments on draft FONSI ret'd to consultant 9/29/20. FONSI to FHWA 10/22/20, apprvd 11/19/20. CRS addendum to SHPO 6/30/22, response 7/20/22. NEPA re-eval in review. SHPO response to de minimis impact determination 8/8/22. NEPA re-eval apprvd 9/8/22. Re-eval apprvd 1/30/24.

LP: Awarded \$2,165,000 FLAP funds. Agreement with FHWA-Eastern Federal Lands Highway Division signed 9/22/17. Resolution Executed 7/31/2017. Agreement Executed 10/12/2017.

RDWY: Loc & Des Doc appr'd 11/30/20.

RAILROAD INFO: RR Involvement Rqd. - Multiple UP crossings 10/11/23.

LEGISLATIVE DISTRICTS: -

LPA Jobs

061623 Little Rock Central High Corridor Ph. 1 (S)

(Pulaski) /FLAP/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE			65%	100%				NA	NA	NA	
TARGET DATE								SCHEDULED DATE: 2024			
END DATE			Feb 22								

TYPE WORK: Construct a trail.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 3/28/19.

ENV: NWP 3 & 13 issued 3/18/21. T3CE approved 23/22.

LP: City responsible for all phases. Agreement Executed 3/11/2019. Awarded \$1,672,564 FLAP funds.

RDWY: Final Plans rec'd from PM 2/11/22. Final Plans rev'd & ret'd to PM 3/15/22. Loc & Des doc appv'd 3/16/22. 60% plans rec'd from PM 3/30/23. 60% Plans rev'd & ret'd to PM 4/18/23.

LEGISLATIVE DISTRICTS: -

061679 Pike Ave. Impvts. (NLR) (S)

(Pulaski) (city) (0.69 mi.) (NHS) (Urban Principal Arterial) /TAP-Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE			35%	5%					NA		
TARGET DATE								SCHEDULED DATE: 2024			
END DATE											

TYPE WORK: Pedestrian improvements on Hwy. 365.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPU-9315(60)

BACKGROUND INFO: Project programmed on 3/11/22.

GENERAL: 20,000 ADT. NEPA handled under 061551.

LP: Agreement Executed 12/2/2016. Supplemental Agreement Executed 6/10/2022.

RDWY: 30% plans rec'd from PM 1/27/23. 30% Plans rev'd & ret'd to PM 3/24/23.

RAILROAD INFO: No RR involvement 1/8/24.

LEGISLATIVE DISTRICTS: -

LPA Jobs

061712 Kanis Rd./Denny Rd./Stewart Rd. Roundabout (Pulaski Co.) (S)

(Pulaski) (Non-APHN) (Urban Minor Arterial) /STBGP/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE			95%	100%					TBD	NA	
TARGET DATE								SCHEDULED DATE: 2024			
END DATE			Aug 21								

TYPE WORK: Construction of a roundabout.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 6/2/21.

GENERAL: 4,100 ADT.

ENV: ARS & CRS to SHPO 7/27/21, response 7/29/21. T3CE apprvd 8/12/21.

LP: Resolution Executed 9/28/2020. Agreement executed 12/21/2020.

RDWY: 60% Plans rec'd from PM 8/16/21. Loc & Des Doc apprvd 8/20/21. 60% Plans rev'd & ret'd to PM 9/21/21. Rev 60% Plans rec'd from PM 10/18/21. Rev 60% Plans rev'd & ret'd to PM 12/1/21. 90% Plans rec'd from PM 8/16/22. 90% Plans rev'd & ret'd to PM 8/29/22. 100% Plans rec'd from PM 5/2/23. 100% Plans rev'd & ret'd to PM 5/4/23. Rev 100% Plans rec'd from PM 6/6/23. 100% Plans rev'd & ret'd to PM 6/27/23.

ROW: Auth Rec'd 9/20/21.

RAILROAD INFO: No RR involvement 1/8/24.

LEGISLATIVE DISTRICTS: -

061714 Tri-Creek Greenway Ph. III (Little Rock) (S)

(Pulaski) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE			100%	100%				0%	NA	NA	
TARGET DATE								SCHEDULED DATE: 2024			
END DATE			Sep 21								

TYPE WORK: Shared use Bicycle and Pedestrian Trail.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 5/3/21.

ENV: SHPO response to letter determining not an undertaking 6/11/21. CRS report to SHPO 8/27/21, response 8/30/21. T3CE apprvd 9/13/21.

LP: Resolution Executed 9/1/2020. Agreement Executed 4/26/2021.

RDWY: 30% Plans rec'd from PM 7/9/21. 30% Plans rev'd & ret'd to PM 8/10/21. 60% Plans rec'd from PM 1/4/22. 60% Plans rev'd & ret'd to PM 2/11/22. 90% plans rec'd from PM 6/29/22. 90% Plans rev'd & ret'd to PM 7/13/22. 100% Plans rec'd from PM 11/8/22. 100% Plans rev'd & ret'd to PM 1/13/23.

RAILROAD INFO: No RR involvement 1/8/24.

LEGISLATIVE DISTRICTS: -

LPA Jobs

061715 W. Main St. Realignment (Jacksonville) (S)

(Pulaski) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE			65%	90%					TBD	NA	
TARGET DATE											
END DATE			Sep 23								

TYPE WORK: Realignment of W. Main St.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 7/9/21.

ENV: T3CE apprvd 9/11/23.

LP: Resolution Executed 10/1/2020. Agreement Executed 7/7/2021.

RDWY: 30% Plan rec'd from PM 4/22/22. 30% plans rev'd and ret'd to PM 5/21/22. Rev 30% plans rec'd from PM 6/29/22 & 8/12/22. Rev 30% Plans rev'd & ret'd to PM 7/13/22 & 8/25/22. 60% plans rec'd from PM 1/13/23. 60% Plans rev'd & ret'd to PM 2/23/23. Loc & Des appr'd 9/14/23.

ROW: Auth Rec'd 9/15/23.

RAILROAD INFO: No RR involvement 1/8/24.

LEGISLATIVE DISTRICTS: -

061717 Congo Rd./Shenandoah Rd. Roundabout (Benton) (S)

(Saline) (Non-APHN) (Urban Minor Arterial) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE			95%	100%					NA	NA	
TARGET DATE								SCHEDULED DATE: 2024			
END DATE			Jun 23								

TYPE WORK: Construct a roundabout at the intersection of Congo Rd. & Shenandoah Rd.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 10/4/21.

ENV: CR clearance to file 6/21/22. NA consultation letters sent to Tribes 6/28/22. Phase III PI meeting held Thursday 08/25/22 5:30-7pm @ Oak Grove Missionary Baptist Church 2907 Congo Road, Benton. CR clearance letter to SHPO 5/15/23, response 6/7/23. T3CE apprvd 6/29/23.

LP: Agreement Executed 9/17/2021. Resolution Executed 6/22/2022. Supplemental Agreement Executed 12/16/2022.

RDWY: 30% Plans rec'd from PM 3/9/22. 30% Plans rev'd and ret'd to PM 4/13/22. Rev 30% plans rec'd from PM 5/18/22. 60% Plans rec'd from PM 11/4/22. 60% Plans rev'd & ret'd to PM 1/13/23. 90% Plans rec'd from PM 5/8/23. 90% Plans rev'd & ret'd to PM 5/12/23.

ROW: City Auth 9/7/2023.

RAILROAD INFO: No RR involvement 1/8/24.

LEGISLATIVE DISTRICTS: -

LPA Jobs

061720 Lonoke Co. Multi-Use Trail (Cabot) (S)

(Lonoke) (Half) /ENH/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE			30%	50%				0%	NA		
TARGET DATE											
END DATE											

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPU-9065(33)

BACKGROUND INFO: Project programmed on 4/29/21.

ENV: CRS to SHPO 2/2/24, response 2/28/24. NA consultation letters to Tribes 3/11/24.

RDWY: 30% Plans rec'd from LP 5/23/23, 30% Plans rev'd & ret'd to LP 6/8/23.

BR: (JYP)

RAILROAD INFO: Possible RR Involvement - UP - Depending on location on trail & RR ROW 10/11/23.

LEGISLATIVE DISTRICTS: -

061755 Vineyard St. – Central Ave. (Hwy. 88) (Hot Springs) (S)

(Garland) (0.16 mi.) (APHN) (Urban Minor Arterial) /Earmark/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%					TBD		
TARGET DATE											
END DATE											

TYPE WORK: Construct a Northbound lane & Signal upgrade

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 6/21/21.

GENERAL: 12,000 ADT.

ENV: Tribal consultation letters sent 8/12/21.

LP: Agreement executed to County on 2/22/06. Agreement & Resolution Executed 12/15/2020.

RAILROAD INFO: No RR involvement 1/8/24.

LEGISLATIVE DISTRICTS: -

LPA Jobs

061756 Shannon Hills Drive Bridge Replacement (S)

(Saline) (Non-APHN) (Urban Major Collector) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE			100%	100%				90%			
TARGET DATE											
END DATE			Aug 23								

TYPE WORK: Replace one bridge.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPU-0062(57)

BACKGROUND INFO: Project programmed on 5/26/22.

BRIDGE INFO: 21978 (33.94, Br. Repl., P0, Deck 6, Super. 5, Sub. 7, 1980)

ENV: CR clearance letter to SHPO 5/18/23, response 6/7/23. T3CE apprvd 8/23/23. NA consultation to Tribes 10/27/23.

LP: Resolution Executed 7/20/2021. Agreement Executed 4/7/2022.

RDWY: 30% Plans rec'd from PM 2/22/23. 30% plans rev'd & ret'd to PM 3/8/23. 60% Plans rec'd from PM 5/8/23. 60% Plans rev'd & ret'd to PM 5/26/23. 90% Plans rec'd from LP 10/2/23. 90% Plans rev'd & ret'd to LP 10/16/23. 100% Plans rec'd from LP 2/27/24. 100% Plans rev'd & ret'd to LP 3/18/24.

ROW: City Auth Rec'd 9/7/2023.

RAILROAD INFO: No RR involvement 1/8/24.

LEGISLATIVE DISTRICTS: -

061803 Bowman Rd. Impvts. Ph. 2 (Little Rock) (S)

(Pulaski) (0.97 mi.) (Non-APHN) (Urban Minor Arterial) /Attrib/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE			35%	5%							
TARGET DATE											
END DATE											

TYPE WORK: Widen Bowman Road to a 5-lane minor arterial from Cherry Laurel Drive to

Brodie Creek Trail with sidepath from Executive Center Drive to Brodie Creek Trail.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPU-9253(110)

BACKGROUND INFO: Project programmed on 6/26/23.

GENERAL: 20,000 ADT.

ENV: NA consultation letter to Tribes 9/5/23.

LP: Resolution Executed 11/15/2022. Agreement Executed 4/25/2023. Supplemental Agreement Executed 6/30/2023.

RDWY: 30% Plans rec'd from LP 2/28/24. 30% Plans rev'd & ret'd to LP 3/18/24.

RAILROAD INFO: No RR Involvement 1/8/24.

LEGISLATIVE DISTRICTS: -

LPA Jobs

061806 Hwy. 38/Lincoln St. Inters. Impvts. (Austin) (S)

(Lonoke) (APHN) (Urban Minor Arterial) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE			5%	50%						5%	
TARGET DATE											
END DATE											

TYPE WORK: Intersection Improvements
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPU-0043(50)
BACKGROUND INFO: Project programmed on 5/15/23.
GENERAL: 14,000 ADT.
ENV: SHPO response to CRS 2/9/24.
LP: Resolution Executed 6/27/2022. Agreement Executed 2/15/2023.
RDWY: Plans rec'd from LP 1/12/24. Plans rev'd & ret'd to LP 1/26/24.
RAILROAD INFO: No RR Involvement 1/8/24.
LEGISLATIVE DISTRICTS: -

061810 Sardis Rd. Trail Ph. 1 (Shannon Hills) (S)

(Saline) /TAP-Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

TYPE WORK: Construct Sardis Rd. Trail
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: TAPU-0062(35)
BACKGROUND INFO: Project programmed on 8/28/23.
RAILROAD INFO: No RR Involvement 1/8/24.
LEGISLATIVE DISTRICTS: -

061811 Bryant Pkwy. Trail Ph. 2 (Bryant) (S)

(Saline) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

TYPE WORK: Trail
WORK ZONE POLICY: Significant.
FAP NUMBER: STPU-9061(16)
BACKGROUND INFO: Project programmed on 12/6/23.
RAILROAD INFO: No RR Involvement 1/8/24.
LEGISLATIVE DISTRICTS: -

LPA Jobs

061812 Midland Rd. – E. of Lombard Rd. Multi-Use Trail (Bryant) (S)

(Saline) /COVID/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

TYPE WORK: Multi-Use Trail
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPU-9061(17)
BACKGROUND INFO: Project programmed on 12/6/23.
RAILROAD INFO: No RR Involvement 1/8/24.
LEGISLATIVE DISTRICTS: -

061813 Elm St. & Main St. Bike/Ped. Impvts. (Cabot) (S)

(Lonoke) /COVID/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPU-TAPF-9065(37)
BACKGROUND INFO: Project programmed on 9/15/23.
ENV: NA consultation letters to Tribes 10/2/23.
RAILROAD INFO: RR Involvement - UP - DOT# 437822W - 9/28/23.
LEGISLATIVE DISTRICTS: -

061814 Arkansas River Trail Cantrell Rd. (Little Rock) (S)

(Pulaski) /TAP-Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

WORK ZONE POLICY: Significant.
FAP NUMBER: HIPUCS-9253(111)
BACKGROUND INFO: Project programmed on 9/8/23.
ENV: NA consultation letters to Tribes 10/27/23.
RAILROAD INFO: No RR Involvement 1/8/24.
LEGISLATIVE DISTRICTS: -

LPA Jobs

061815 Crystal Hill Rd. Realignment (North Little Rock) (S)

(Pulaski) /TAP-Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE			30%	5%							
TARGET DATE											
END DATE											

WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPU-9315(64)
BACKGROUND INFO: Project programmed on 9/8/23.
ENV: NA consultation letters to Tribes 2/8/24.
RDWY: 30% Plans rec'd from LP 4/9/24.
RAILROAD INFO: No RR Involvement 1/8/24.
LEGISLATIVE DISTRICTS: -

061816 Hwy. 5 & Desoto Blvd. Inters. Impvts. (Saline Co.) (S)

(Saline) (APHN) (Minor Arterial) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPU-0062(60)
BACKGROUND INFO: Project programmed on 9/14/23.
GENERAL: 4,400 ADT.
ENV: NA consultation letter to Tribes 10/30/23.
RAILROAD INFO: No RR Involvement 1/8/24.
LEGISLATIVE DISTRICTS: -

061822 Southwest Trail: Pulaski Co. – Germania Rd. (Saline Co.) (S)

(Saline) /COVID-U/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

WORK ZONE POLICY: Non-Significant.
FAP NUMBER: HIPUCS-C0VD(108); STPU-0062(63)
BACKGROUND INFO: Project programmed on 10/2/23.
RAILROAD INFO: No RR Involvement 1/8/24.
LEGISLATIVE DISTRICTS: -

LPA Jobs

061827 S. Fork Saline River Str. & Apprs. (Garland Co.) (S)

(Garland) (Non-APHN) (Local) /BR-OFF/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

TYPE WORK: Replace 1 structure
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 12/6/23.
BRIDGE INFO: 20061 (48.78, Br. Repl., NP, Deck 5, Super. 5, Sub. 5, 1958)
LP: Resolution executed 1/9/2023. Agreement executed 5/26/2023.
SUR: Aerial photo flown 1/30/24.
RAILROAD INFO: No RR Involvement 1/8/24.
LEGISLATIVE DISTRICTS: US House (4); AR House (85); AR Senate (6)

061836 Southwest Trail Connector: Hill Farm Rd. – W. Sardis Rd. (Bryant) (S)

(Saline) /CRP >200K/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	5%			5%							
TARGET DATE											
END DATE											

WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: STPU-9061(18)
BACKGROUND INFO: Project programmed on 1/29/24.
RAILROAD INFO: RR Involvement reqd BXN DOT# 844075F 2/14/24.
LEGISLATIVE DISTRICTS: -

061837 Central Arkansas Greenway: Pine St. – Campground Rd. (Cabot) (S)

(Lonoke) /CRP >200K/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: STPU-9065(39)
BACKGROUND INFO: Project programmed on 1/29/24.
RAILROAD INFO: No RR Involvement 2/14/24.
LEGISLATIVE DISTRICTS: -

LPA Jobs

061838 Roosevelt Rd. – 17th St. Impvts. (Hwy. 70) (Little Rock) (S)

(Pulaski) /CRP >200K/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: STPU-9253(114)
BACKGROUND INFO: Project programmed on 1/29/24.
ENV: NA consultation letters to Tribes 3/7/24.
RAILROAD INFO: No RR Involvement 2/14/24.
LEGISLATIVE DISTRICTS: -

061839 Pearl Ave. – S. Martin St. Impvts. (Markham St.) (Little Rock) (S)

(Pulaski) /CRP >200K/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: STPU-9253(115)
BACKGROUND INFO: Project programmed on 1/29/24. Project renamed on 3/21/24.
RAILROAD INFO: No RR Involvement 2/14/24.
LEGISLATIVE DISTRICTS: -

061840 Club Manor Dr. Impvts. (Maumelle) (S)

(Pulaski) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: STPU-9468(10)
BACKGROUND INFO: Project programmed on 1/29/24.
RAILROAD INFO: No RR Involvement 2/14/24.
LEGISLATIVE DISTRICTS: -

LPA Jobs

061841 Central Arkansas Greenway: Gap Creek Dr. – Oneida St. (Sherwood) (S)

(Pulaski) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: STPU-9391(26)

BACKGROUND INFO: Project programmed on 1/29/24.

RAILROAD INFO: No RR Involvement 2/14/24.

LEGISLATIVE DISTRICTS: -

070474 Jones Lake Rd. Reconstruction (Union Co.) (S)

(Union) (Non-APHN) (Local) /FLAP/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE			100%	90%							
TARGET DATE								SCHEDULED DATE: 2024			
END DATE				May 17							

TYPE WORK: Reconstruct Jones Lake Rd.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: FLAP-FLAP(3)

BACKGROUND INFO: Project programmed on 1/18/17.

ENV: T3CE apprvd 5/16/17.

LP: Awarded \$1,072,000 FLAP funds. Resolution Executed 8/14/2014. Agreement Executed 9/11/2014.

RDWY: Final plans rec'd from County 12/1/23. Final plans rev'd & ret'd to County 12/6/23.

RAILROAD INFO: No RR Involvement 12/22/23

LEGISLATIVE DISTRICTS: -

LPA Jobs

080647 Salem Rd. Reconstruction (Conway) (S)

(Faulkner) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE			65%	100%						30%	
TARGET DATE											
END DATE			Sep 23								

TYPE WORK: Reconstruct Salem Rd.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPU-9095(49)

BACKGROUND INFO: Project programmed on 5/26/22.

ENV: NA consultation letters to tribes 8/11/22. CR clearance letter to SHPO 8/23/22, response 9/13/22. T3CE appr'd 9/5/23.

LP: Resolution Executed 6/22/2021. Agreement Executed 4/7/2022.

RDWY: 30% Plans rec'd from PM 7/10/23. 30% Plans rev'd & ret'd to PM 7/21/23. Loc & Des doc appr'd 10/16/23. 60% Plans rec'd from LP 9/13/23. 60% Plans rev'd & ret'd to LP 10/16/23. 60% Plans rec'd from LP 9/13/23. 60% Plans rev'd & ret'd to LP 10/16/23.

ROW: Auth Rec'd 9/15/23.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: -

080709 College Ave. Bridge Impvts. (Conway) (S)

(Faulkner) /COVID-U/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE			35%	5%							
TARGET DATE											
END DATE											

WORK ZONE POLICY: Significant.

FAP NUMBER: HIPUCS-9095(51)

BACKGROUND INFO: Project programmed on 9/14/23.

RDWY: 30% Plans rec'd from LP 2/20/24. 30% Plans rev'd & ret'd to LP 4/9/24.

RAILROAD INFO: No RR Involvement 1/9/24.

LEGISLATIVE DISTRICTS: -

LPA Jobs

080719 Fletcher Creek Str. & Apprs. (Logan Co.) (S)

(Logan) (Non-APHN) (Major Collector) /FLAP/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA			5%				CCON	TBD		TBD
TARGET DATE											
END DATE											

TYPE WORK: Bridge replacement.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 2/5/18.

GENERAL: IOM 9/13/23- Project Supersedes 040760

BRIDGE INFO: 18114 (27.92, Br. Repl., P0, SD, Deck 4, Super. 4, Sub. 5, 1930)

LP: FLAP project. County responsible for all phases. Resolution Executed 8/14/2017. MOA executed 1/19/2018.

SUR: Aerial photo flown 3/7/18.

RAILROAD INFO: No RR Involvement 1/9/24.

LEGISLATIVE DISTRICTS: -

080723 Hwy. 65 Ped. Bridge Impvts. (Greenbrier) (S)

(Faulkner) /CRP >200K/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: STPU-0023(70)

BACKGROUND INFO: Project programmed on 1/29/24.

RAILROAD INFO: No RR Involvement 2/14/24.

LEGISLATIVE DISTRICTS: -

090601 Hwys. 71B/264 Inters. Impvts. (Lowell) (S)

(Benton) (NHS) (Urban Principal Arterial) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE			90%	100%						90%	
TARGET DATE											
END DATE				Oct 23							

TYPE WORK: Intersection Improvements

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPU-9259(7)

BACKGROUND INFO: Project programmed on 7/14/22.

GENERAL: 19,000 ADT.

ENV: NA consultation letters to tribes 8/11/22. ARS to SHPO 8/23/22, response 8/29/22. T3CE apprvd 10/10/23.

LP: Resolution Executed 7/20/2021. Agreement Executed 6/13/2022. Supplemental Agreement Executed 6/7/2023.

RDWY: 60% Plan rec'd from PM 8/2/22. 60% Plans rev'd & ret'd to PM 8/17/22. 90% Plans rec'd from PM 10/18/22. 90%

Plans rev'd & ret'd to PM 11/3/22.

RAILROAD INFO: Possible RR involvement 7/19/22.

LEGISLATIVE DISTRICTS: -

LPA Jobs

090606 Hwy. 16 – Bruce Rutherford Dr. (E. Kenwood St.) (Siloam Springs) (S)

(Benton) (city) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE			35%	5%							
TARGET DATE											
END DATE											

TYPE WORK: East Kenwood St. Improvement
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPU-9394(22)
BACKGROUND INFO: Project programmed on 10/18/22.
LP: Resolution Executed 11/2/2021. Agreement Executed 9/12/2022.
RDWY: 30% Plans rec'd from LP 3/22/24. 30% Plans rev'd & ret'd to LP 4/16/24.
RAILROAD INFO: No RR involvement 1/9/24.
LEGISLATIVE DISTRICTS: -

090613 Hwys. 12/279 Inters. Impvts. (Bentonville) (S)

(Benton) (city) (APHN) (Urban Minor Arterial) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

TYPE WORK: Intersection Improvements
WORK ZONE POLICY: Significant.
FAP NUMBER: STPU-9036(29)
BACKGROUND INFO: Project programmed on 10/17/22.
GENERAL: 6,400-8,900 ADT.
ENV: NA consultation letters to Tribes 3/5/24. CRS to SHPO 3/6/24.
LP: Resolution Executed 7/13/2021. Agreement Executed 7/22/2022.
RAILROAD INFO: No RR involvement 1/9/24.
LEGISLATIVE DISTRICTS: -

090628 Greenhouse Rd. Safety Impvts. (Bentonville) (S)

(Benton) (1.49 mi.) (Non-APHN) (Urban Major Collector) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	90%			20%					TBD		
TARGET DATE											
END DATE											

TYPE WORK: Safety Improvements to Greenhouse Rd.
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 6/4/21.
GENERAL: 14,000 ADT.
ENV: NA consultation letters to Tribes 3/1/23. CRS to SHPO 4/13/23, response 4/25/23.
LP: Resolution Executed 5/26/2020. Agreement Executed 6/2/2021.
RAILROAD INFO: No RR involvement 1/9/24.
LEGISLATIVE DISTRICTS: -

LPA Jobs

090674 Hwys. 94/265 Inters. Impvts. (Rogers) (S)

(Benton) (APHN) (Urban Minor Arterial) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

WORK ZONE POLICY: Significant.
FAP NUMBER: STPU-9373(33)
BACKGROUND INFO: Project programmed on 9/15/23.
GENERAL: 14,000-15,000 ADT.
RAILROAD INFO: No RR involvement 1/9/24.
LEGISLATIVE DISTRICTS: -

090675 Hwy. 265/W. Pleasant Grove Rd. Inters. Impvts. (Rogers) (S)

(Benton) (APHN) (Urban Minor Arterial) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

WORK ZONE POLICY: Significant.
FAP NUMBER: STPU-9373(34)
BACKGROUND INFO: Project programmed on 9/8/23.
GENERAL: 13,000 ADT.
LP: Resolution and Agreement sent to Sponsor 3/23/23. Resolution Executed 4/11/23. Agreement rec'd from Sponsor 7/21/23. Agreement Executed 9/21/23.
RAILROAD INFO: No RR involvement 1/9/24.
LEGISLATIVE DISTRICTS: -

090706 McKissic Trail (Ph. 2) (Centerton) (S)

(Benton) /CRP >200K/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE			60%	50%							
TARGET DATE											
END DATE											

WORK ZONE POLICY: Non-Significant.
FAP NUMBER: CRPU-9082(5)
BACKGROUND INFO: Project programmed on 9/15/23.
ENV: CR clearance to file 11/6/23.
RDWY: 30% Plans rec'd from LP 11/2/23. 30% Plans rev'd & ret'd to LP 11/3/23. 60% Plans rec'd from LP 1/18/24. 60% Plans rev'd & ret'd to LP 2/6/24.
RAILROAD INFO: No RR involvement 1/9/24.
LEGISLATIVE DISTRICTS: -

LPA Jobs

090707 Lowell Traffic Signal Impvts. (S)

(Benton) (NHS) (Urban Principal Arterial) /CRP-FLEX/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

WORK ZONE POLICY: Significant.
FAP NUMBER: CRPU-9259(9)
BACKGROUND INFO: Project programmed on 9/15/23.
GENERAL: 9,800-32,000 ADT.
RAILROAD INFO: No RR involvement 1/9/24.
LEGISLATIVE DISTRICTS: -

090709 Monroe Ave. Extension (Lowell) (S)

(Benton) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

TYPE WORK: New Location
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPU-9259(10)
BACKGROUND INFO: Project programmed on 6/26/23.
LP: Resolution Executed 4/18/2023. Agreement Executed 5/31/2023.
RAILROAD INFO: No RR involvement 1/9/24.
LEGISLATIVE DISTRICTS: -

090716 SW Bentonville Trail: Morning Star Trail – Vendor Blvd. (Bentonville) (S)

(Benton) /TAP-Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

WORK ZONE POLICY: No work zone policy identified.
BACKGROUND INFO: Project programmed on 1/17/24.
RAILROAD INFO: No RR Involvement 1/25/24.
LEGISLATIVE DISTRICTS: -

LPA Jobs

090718 Lee Town Rd. Multi-Use Trail (Pea Ridge) (S)

(Benton) /CRP-FLEX/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

WORK ZONE POLICY: No work zone policy identified.
BACKGROUND INFO: Project programmed on 1/17/24.
RAILROAD INFO: No RR Involvement 1/25/24.
LEGISLATIVE DISTRICTS: -

090719 N. Davis St. Sidewalk Ext. (Pea Ridge) (S)

(Benton) /CRP-FLEX/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE			60%	5%							
TARGET DATE											
END DATE											

WORK ZONE POLICY: No work zone policy identified.
BACKGROUND INFO: Project programmed on 1/17/24.
ENV: NA consultation letters to Tribes 2/27/24.
RDWY: 60% Plans rec'd from LP 2/20/24. 60% Plans rev'd & ret'd to LP 4/2/24.
RAILROAD INFO: No RR Involvement 1/25/24.
LEGISLATIVE DISTRICTS: -

090721 Hwy. 62/Hwy. 94/Hwy. 12 Sidewalk Impvts. (Rogers) (S)

(Benton) /CRP >200K/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: CRPU-9373(35)
BACKGROUND INFO: Project programmed on 1/17/24.
RAILROAD INFO: RR Involvement A&M DOT# 667115N, 667108D, 667135A(closed), 667136G(closed), 667107W(closed), 920698X, SP, C&M depending on scope.
LEGISLATIVE DISTRICTS: -

LPA Jobs

090722 Hwy. 264 Razorback Greenway Tunnel (Lowell) (S)

(Benton) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

WORK ZONE POLICY: No work zone policy identified.
BACKGROUND INFO: Project programmed on 1/17/24.
RAILROAD INFO: No RR Involvement 1/25/24.
LEGISLATIVE DISTRICTS: -

101175 Great River Road Cold War Artifacts Restoration (S)

(Mississippi) / Scenic Byway/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

TYPE WORK: Restoration of artifacts
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 10/16/23.
LEGISLATIVE DISTRICTS: -

State Aid Jobs

C03008 Briarcliff Keith Dr. Improvements (S)

(Baxter) (ty)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	40%	10%				NA	TBD		
TARGET DATE								SCHEDULED DATE: 11-2024			
END DATE		Mar 20									

WORK ZONE POLICY: Non-Significant.

ENV: Env constraints to State Aid 6/24/21. 2023 Acoustic Bat Survey is pending. NA consultation letters to Tribes 1/10/24.

SUR: RFP to CON 10/15/19. NTP to CON 11/12/19. CSUR 100%. DSUR to State Aid 03/05/20.

RDWY: Floodplain SP req'd.

RAILROAD INFO: No RR involvement.

SA: PE Dep rec'd 7/16/19. Req Sur 7/16/19. Rec'd sur 3/6/20. Req'd traffic, hydr, prelim enviro 7/30/2021. Rec'd traffic 8/24/21. Rec'd Hydr. 11/18/21. Req'd Enviro 11/14/23.

LEGISLATIVE DISTRICTS: -

C03011 Gassville S. Johnson St. Widening (S)

(Baxter) (ty)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	30%	20%	75%			NA			
TARGET DATE								SCHEDULED DATE: 2025			
END DATE		Feb 23			Mar 23						

WORK ZONE POLICY: Non-Significant.

ENV: Env constraints to State Aid 2/22/23. ARS to SHPO 11/6/23, response 11/21/23.

SUR: CSUR 100%. Aerial photo flown 7/22/22. Photogrammetry 100%.

DSUR: U&D 100%. DSUR to State Aid 2/3/23.

PSUR: 66 certs. NTP to Con 10/17/22. PSUR to ROW 3/15/23.

SA: PE Dep rec'd 1/22. Allotment rec'd 4/14/22. Sur req 4/15/22. Req'd traffic 10/25/22. Rec'd traffic 11/17/22. Rec'd prelim Env. Constraints 2/23/23. Rec'd survey 3/3/23.

SIR: Traffic sent 11/17/22.

LEGISLATIVE DISTRICTS: -

State Aid Jobs

FA0312 Hwy. 341 Southeast - Stone Co. Line (S)

(Baxter) (ty)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		60%		5%	NA			NA	TBD		TBD
TARGET DATE											
END DATE											

CRITICAL NOTES: Federal Land Transfer.

WORK ZONE POLICY: Non-Significant.

GENERAL: PE for Jobs FA0313 & FA0314

ENV: Ozark National Forest involved.

SUR: Aerial photo flown 2/22/11. Work order to CON 4/12/11; 8/19/11.

DSUR: CSUR 100%. U&D survey (west 4 miles) 100%. Photogrammetry (west 4 miles) 100%. DSUR to State Aid 9/28/11.

SA: PE Deposit Rec'd 04/07/09; Sur Req'd 04/07/09

LEGISLATIVE DISTRICTS: -

FA0314 Hwy. 341 Southeast - Stone Co. Line (Phase 2) (S)

(Baxter) (ty)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE			80%	90%		20%		85%	TBD		NA
TARGET DATE								SCHEDULED DATE: 2024			
END DATE			Feb 24								

CRITICAL NOTES: Federal Land Transfer

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0003(49)

GENERAL: PE under FA0312.

ENV: USFS involvement. Tribal consultation sent 7/28/16; 9/17/18. RTA to SHPO 8/18/16. Constraints to SA 10/12/16. Cooperating agency letter sent USFS 10/13/16. CRS to SHPO 3/6/18; conc recd 3/8/18; addendum sent 9/11/18; more info requested 9/19/18; response 10/9/18; conc recd 10/10/18. Scoping ltrs sent 8/15/18. BE reqd. by USFS. Cont. consultation to Tribes 8/7/20. 2023 Bat Survey Results: NO UPDATES. CR clearance letter to SHPO 8/21/23, response 9/13/23. T3CE apprvd 2/13/24.

RDWY: No Floodplain SP req'd. Hyd anal complete to BR 3/5/20.

ROW: Plans 90% (2 trs). 1 USA tr. Draft FLT to FHWA X/X/20.

BR: (TMG) 3-Sided Box, layout 95%.

SA: Req'd CO 8/23/16, 6/8/18. Rec'd CO 8/2/19. Rec'd Hyd. Memo 3/5/20. Req'd CO & prop. owners 7/27/22. Rec'd prop owner 7/28/22. Rec'd Box Culvert 3/29/23.

SIR: GPR to ENV 2/5/18.

LEGISLATIVE DISTRICTS: -

State Aid Jobs

CB0401 N. Flint Creek Str. & Apprs. (Springtown) (S)

(Benton) (ty)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	45%	50%				RCB	5%		
TARGET DATE								SCHEDULED DATE: 2024			
END DATE		Jan 20									

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPB-0004(81)

ENV: Tribal consultation letters sent 7/27/21. PIF to SHPO 10/31/23, response 11/16/23.

SUR: RFP to CON 10/16/19. NTP to CON 11/12/19. Aerial photo flown 02/01/20. CSUR 100%. DSUR to State Aid 01/16/20.

RDWY: Floodplain SP req'd. Hyd anal complete to Bridge 4/6/22.

BR: RCBC

MAT: Soil Survey 0%.

SA: PE dep rec'd 4/23/19. Sur req'd 4/29/19. Sur rec'd 1/16/20. Req'd prop owners, traffic info, soil survey, hydr, prelim enviro 2/3/20. Rec'd traffic 3/24/20. Rec'd hydr 4/6/22. Req'd enviro. 10/17/23. Req'd Box Culvert 1/18/24.

LEGISLATIVE DISTRICTS: -

FA0403 War Eagle Creek Str. & Apprs. (S)

(Benton)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				20%	NA		Co.	0%	TBD	NA	NA
TARGET DATE											
END DATE											

WORK ZONE POLICY: Non-Significant.

GENERAL: PE deposit rec'd 5/18/04.

BRIDGE INFO: 17807 (50.24, Br. Repl., P1, Deck 7, Super. 5, Sub. 7, Hist., 1907)

ENV: Arch field work 75%.

SUR: Project on hold until property access for survey is acquired by County. Property owner will not allow access.

SA: Sur req'd 5/19/04.

LEGISLATIVE DISTRICTS: -

State Aid Jobs

FA1108 Piggott-West Reconstruction No. 2 (Sel. Secs.) (S)

(Clay) (ty)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	85%	100%	75%	20%		100%	TBD		TBD
TARGET DATE								SCHEDULED DATE: 2024			
END DATE			Jun 21	Apr 21							

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0011(57)

GENERAL: PE deposit rec'd 12/6/17.

ENV: Constraints to State Aid 4/1/20. Tribal consultation letters sent 2/11/21. ARS to SHPO 4/29/21, response 5/5/21.

PIF to SHPO 6/8/21, response 6/10/21. T3CE apprvd 6/15/21. NW14, no pcn.

SUR: Aerial photo flown 1/25/18.

DSUR: CSUR 100%. DSUR 100% to State Aid 1/18/19.

PSUR: Land ties added 3/9/21. PSUR to ROW 4/8/21.

RDWY: No Floodplain SP req'd. Hyd Anal complete to Bridge 9/19/19.

ROW: Plans to 90% (12 trs).

BR: (TMG) RCBC plans 100% 9/2/20.

SA: Sur req'd 12/11/17. Sur rec'd 1/18/19. Req'd hydr anal., prelim env, traffic 3/14/19. Rec'd traffic 3/2/19. Rec'd hyd

anal 9/19/19. DR to Env 10/8/19. Req'd prop own 11/20/20. Rec'd prop owner 1/28/20. Req box culv 7/9/20. Req'd

C.O. 2/23/21. Rec'd CO 10/20/22..

LEGISLATIVE DISTRICTS: -

BR1111 Cache River Ditch No. 1 Str. & Apprs. No. 3 (S)

(Clay) (jb)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%		25%	NA	20%	Co.	RCB	NA	NA	TBD
TARGET DATE											
END DATE		May 07									

WORK ZONE POLICY: Non-Significant.

GENERAL: PE deposit rec'd 8/23/06. Co. Judge put Job on hold.

ENV: Tribal consultation sent 7/28/16. Constraints to SA 9/19/16.

SUR: DSUR to State Aid 5/4/07.

RDWY: Floodplain SP req'd. Hyd anal complete to BR 2/5/09 & 7/18/16.

ROW: Ownership research to State Aid 09/04/07.

BR: (SQ3)

SA: Sur req'd 8/28/06.

LEGISLATIVE DISTRICTS: -

State Aid Jobs

BR1611 Union Pacific Railroad Crossing (Co. Rd. 20) (S)

(Craighead) (ty)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	75%	100%	75%	20%		80%	100%		TBD
TARGET DATE											
END DATE				Jan 23	Oct 19						

WORK ZONE POLICY: Non-Significant.

GENERAL: PE deposit rec'd 7/23/18.

BRIDGE INFO: 11743 (11.66, Br. Repl., P0, SD, Deck 2, Super. 2, Sub. 2, 1957, Closed)

ENV: Constraints to State Aid & BR 8/13/19. ARS to SHPO 5/11/21, response 5/21/21. Tribal consultation letters sent 7/26/21. PIF to SHPO 9/1/21, response 9/7/11. T3CE appr'd 1/23/23. 2023 Bat Survey Results: No T&E species

SUR: Aerial photo flown 1/31/19. CSUR 100%. DSUR to State Aide 5/03/19, 6/25/19. UAS Photo 5/6/19, 6/13/19. RR maps on EDM 7/25/19. Add'l DSUR req'd 7/25/22 to State Aid 8/11/22.

PSUR: 4 certs. PSUR to ROW 10/03/19. Add'l PSUR to ROW 5/16/22. Add'l PSUR (cert 5, 100763) to ROW 5/19/22. Rev PSUR req'd 3/17/23 to ROW 4/12/23.

ROW: State Aid C.O. - Plans 90% (8 trs).

BR: (CMW) Layout 95%. ROW Variance request to TP&P for UPRR 8/13/20. ROW variance request Apv'd. w/comments 9/25/20. Des. Phase B (30% submittal) to TP&P for forwarding to UPRR 6/10/21. Des. Phase B (30%) submittal Apv'd. by UPRR 7/26/21.

MAT: Soil Survey to State Aide 10/9/19. Subsurf Invest by Geotechnology 10-25-22

RAILROAD INFO: UPRR Crossing DOT# 787841R (existing) & 922536C (NEW) at MP 130.18. Br # 11743. City At-grade 9/25/20 Variance req w/ comments appr'd by UPRR. 4/8/21 C&M Draft submitted along w/ Redline comparison. 6/10/21 Des Ph B 30% plans to UPRR. 7/8/21 Recommend Mat Boring to be completed by Contractor. 7/27/21 30% Design Ph B plan appr'd rec'd from UPRR. 7/28/21 Est. rec'd from UPRR. SA notified project on hold 10/4/23

SA: Surveys req'd 7/26/18. SURV rec'd 5/3/19, prelim enviro, traffic, ROW. Mater 6/7/19. Rec'd add'l survey 6/25/19.

Rec traffic 7/8/19; rec prelim env. Req'd CO 4/15/22. Req'd add'l survey 7/20/22. Sent Enviro req 10/12/22. Reworked ROW & sent back down 9/21/22. 10/4/23 Judge put job on hold.

LEGISLATIVE DISTRICTS: -

CB1701 Vine Prairie Creek Str. & Apprs. (Mulberry) (S)

(Crawford) (ty)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	15%	10%				0%			
TARGET DATE											
END DATE		Jul 23									

WORK ZONE POLICY: Non-Significant.

BRIDGE INFO: 12208 (43.61, Br. Repl., P1, Deck 6, Super. 7, Sub. 6, 1965)

ENV: Constraints to SA 8/25/23.

SUR: CSUR 100%.

DSUR: NTP to Con 3/28/23. DSUR to State Aid 7/17/23.

RDWY: Floodplain SP req'd. Hyd anal complete to bridge 9/20/23.

SA: PE dep rec'd 9/6/22. Allotment appv'd 9/15/22. Sur req'd 9/20/22. Req'd traffic 12/22/22. Sur Rec'd 7/17/23. Rec'd traffic 8/9/23

Req'd hydr. 8/3/23. Rec'd hydr. 9/20/23. Rec'd prelim enviro. 8/25/23.

LEGISLATIVE DISTRICTS: -

State Aid Jobs

C17010 Pigeon Creek Str. & Apprs. (Mountainburg) (S)

(Crawford) (ty)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	10%	20%				RCB			
TARGET DATE								SCHEDULED DATE: 2024			
END DATE		Oct 22									

WORK ZONE POLICY: Non-Significant.

ENV: NA consultation letters to tribes 1/10/23. ARS to SHPO 4/26/23, response 5/4/23.

SUR: CSUR 100%. Aerial photo flown 7/19/22. DSUR to State Aid 10/21/22.

RDWY: Floodplain SP req'd. HYD anal 60%. Hyd Anal complete to Bridge 10/30/23.

BR: RCBC

SA: PE Dep rec'd 1/22. Allotment appv'd 4/14/22. Sur req'd 4/15/22. Rec'd Sur 10/21/22. Rec'd traffic 12/2/22. Req'd Prelim Enviro 12/22/22. Rec'd hydr. 10/30/23.

SIR: Traffic sent 12/2/22.

LEGISLATIVE DISTRICTS: -

CB1801 Ten Mile Bayou Str. & Apprs. (West Memphis) (S)

(Crittenden) (ty)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	50%	10%	75%			RCB	TBD		TBD
TARGET DATE								SCHEDULED DATE: 2024			
END DATE		Jun 19									

WORK ZONE POLICY: No work zone policy identified.

BRIDGE INFO: 19107 (41.89, Br. Repl., P1, SD, Deck 7, Super. 5, Sub. 4, 1960)

ENV: Constraints to BR & State Aid 12/3/19.

SUR: Aerial photo flown 1/25/18. NTP to CON 4/03/19. CSUR 100%.

DSUR: DSUR to State Aid 6/14/19. DSUR under BR1809.

PSUR: Parcel surveys may be required. PSUR req'd (6 trs) 11/2/15. Existing ROW only under BR1809.

RDWY: Floodplain SP req'd. Hyd Anal complete to BR 12/12/19.

BR: (JYP) Sent final Info. to Env. 9/1/22.

SA: PE dep rec'd 12/11/17. Rec Sur 6/14/19. Req'd traffic & hyd 10/21/19. Rec'd hyd 12/12/19. Rec'd traffic 1/21/20.

LEGISLATIVE DISTRICTS: -

State Aid Jobs

C18016 West Memphis E. Polk Ave. Widening (S)

(Crittenden) (ty)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	15%	50%	75%						
TARGET DATE								SCHEDULED DATE: 2024			
END DATE		Dec 22									

WORK ZONE POLICY: Non-Significant.

ENV: NA Consultation letter to tribes 2/17/23. Env constraints to State Aid 4/25/23. ARS to SHPO 7/28/23, response 8/3/23. PIF to SHPO 8/25/23, response 10/17/23.

SUR: CSUR 100%. Aerial photo flown 6/22/22. DSUR to State Aid 12/01/22.

DSUR: NTP to Con 10/12/22.

PSUR: 24 certs. NTP to Con 1/5/23. PSUR to ROW 2/17/23.

RAILROAD INFO: No RR involvement 10/3/22

SA: PE Dep rec'd 1/22. Allotment appv'd 4/14/22. Sur req'd 4/15/22. Rec'd Sur 12/1/22. Rec'd traffic on 6/27/23.

LEGISLATIVE DISTRICTS: -

C18019 Edmondson E. Fleming St. Extension

(Crittenden) (ty) (0.5 mi.)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		70%		5%							
TARGET DATE								SCHEDULED DATE: 2025			
END DATE											

WORK ZONE POLICY: Non-Significant.

SUR: CSUR 100%. UAV-LiDAR acquired 1/29/24. Aerial photo flown 2/14/24. Feature extraction 100%. Plan mapping 100%.

SA: PE dep rec'd 10/23/23. Allotment appv'd 11/9/23. Sur req'd 11/15/2023.

LEGISLATIVE DISTRICTS: -

FA1911 Hwy. 1C-Hwy. 163 (Reconstruction) (S)

(Cross) (ty)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%		25%	IP	10%	Co.	NA	NA	NA	TBD
TARGET DATE											
END DATE		Jul 14									

WORK ZONE POLICY: Non-Significant.

GENERAL: PE deposit rec'd 10/20/06. PE for FA1913 & FA1915.

ENV: RTA for 11 str to SHPO 1/30/09, SHPO response 2/13/09, 3 str eligible for NRHP. Coord from FHWA to Osage Tribe 2/2/09.

SUR: DSUR on east section to State Aid 10/8/07. CSUR 100% on west section. WO (DSUR) to CON 5/7/14. DSUR (west section) to State Aid 7/25/14. Add'l DSUR to State Aid 12/11/15. Old and new DSUR merged, to State Aid 5/13/16.

RDWY: No floodplain SP req'd.

ROW: Ownership researched 6/25/08.

SA: Sur req'd 10/20/06.

LEGISLATIVE DISTRICTS: -

State Aid Jobs

C22005 Groce Creek Str. & Apprs. (Wilmar) (S)

(Drew) (ty)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	50%	10%				100%	TBD		
TARGET DATE								SCHEDULED DATE: 2024			
END DATE		Apr 21									

WORK ZONE POLICY: Non-Significant.

BRIDGE INFO: M3267 (44.33, Br. Repl., P0, Deck 6, Super. 6, Sub. 5, 1969)

ENV: Env Constraints to Br and State Aid 10/8/20.

SUR: CSUR 100%. Aerial photo 2/3/21. DSUR to State Aid 4/16/21.

RDWY: Floodplain SP req'd. Hyd Anal complete to Bridge 9/9/21.

BR: (CMW) Plans complete 12/5/22.

RAILROAD INFO: No RR involvement per State Aid on 10/11/2021

SA: PE deposit rec'd 9/9/20. Allotment appv'd 9/22/20. Sur req'd 9/23/20. Rec'd Sur 4/16/21. Req'd traffic, hydr, prelim env 7/30/21. Rec'd traffic 8/24/21. Rec'd Box Plans 12/5/22.

LEGISLATIVE DISTRICTS: -

FA2214 Co. Rd. - Northeast (Reconstruction) (S)

(Drew) (ty)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	40%	10%				RCB	TBD		
TARGET DATE											
END DATE		Jul 21									

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0022(44)

ENV: Env constraints to State Aid 12/28/21.

SUR: CSUR 100%. Aerial photo 1/26/21. DSUR to State Aid 7/23/21. Add'l DSUR (hydraulics) 25%.

RDWY: Floodplain SP req'd. hyd anal complete to Bridge 5/9/23.

BR: (RCBC)

SA: PE dep rec'd 9/17/20. Allotment appv'd 9/22/20. Sur req'd 9/22/20. Rec'd sur 7/23/21. Req'd traffic & hydr. 7/22/22. Rec'd traffic 7/29/22. Rec'd hyd. 5/9/23

SIR: Traffic sent 7/29/22.

LEGISLATIVE DISTRICTS: -

State Aid Jobs

C26005 Gulpha Creek Str. & Apprs. (Hot Springs) (S)

(Garland) (ty)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	30%	10%				RCB	TBD		
TARGET DATE								SCHEDULED DATE: 2024			
END DATE		Sep 20									

WORK ZONE POLICY: Non-Significant.

BRIDGE INFO: 19151 (67.47, Br. Repl., NP, Deck 6, Super. 6, Sub. 5, 1955)

ENV: Tribal consultation letters sent 9/16/20. Env Constraints to SA 9/2/21.

SUR: CSUR 100%. DSUR 100%.

RDWY: Floodplain SP req'd. Hyd Anal complete to Bridge 8/18/21.

SA: PE dep rec'd 5/5/20. Allotment appv'd 5/5/20. Sur req'd 5/5/20. Rec'd Sur 9/30/20. Req'd Traffic 10/1/20. Rec'd traffic 4/7/22.

LEGISLATIVE DISTRICTS: -

CB2601 Stokes Creek Str. & Apprs. (Hot Springs) (S)

(Garland) (ty)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	30%	5%				RCB	TBD		
TARGET DATE								SCHEDULED DATE: 2024			
END DATE		Sep 20									

WORK ZONE POLICY: No work zone policy identified.

SUR: Aerial photo flown 01/20/20. CSUR 100%. DSUR to State Aid 9/3/20.

RDWY: Floodplain SP req'd. Hyd Anal complete to Bridge 6/24/21.

BR: RCBC

SA: PE Deposit Rec'd 11/15/19. Allotment appvd 12/18/19. Sur req'd 1/7/20. Rec'd sur 1/8/21. Req'd traffic 2/23/21. Rec'd traffic 4/7/22.

LEGISLATIVE DISTRICTS: -

BR2606 East Branch Gulpha Creek Str. & Apprs. (S)

(Garland) (ty)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	15%	5%							
TARGET DATE											
END DATE		Mar 23									

WORK ZONE POLICY: Non-Significant.

ENV: NA consultation to Tribes 10/11/22.

SUR: CSUR 100%. NTP to Con 1/9/23.

DSUR: DSUR to State Aid 3/31/23.

RDWY: Floodplain SP req'd.

SA: PE Dep rec'd 5/17/22. Allotment appv'd 5/23/22. Sur req'd 5/24/22. Sur Rec'd 3/31. Req'd traffic 7/20/23. Rec'd traffic 8/23/23

LEGISLATIVE DISTRICTS: -

State Aid Jobs

BR2704 Hurricane Creek & Relief Brs. & Apprs. (S)

(Grant) (ty)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	50%	90%	NA	20%	Co.	99%	100%	NA	NA
TARGET DATE											
END DATE		Jul 89									

WORK ZONE POLICY: Non-Significant.

GENERAL: PE deposit rec'd

ENV: Arch report apprvd by SHPO 4/18/95. Draft T2 CE complete, to CoE for conc in NW23 6/25/96, 1.0 acre wetland mitigation req'd by CoE, env handling 95%. Env reassess req'd.

SUR: Surveys to Hyd & State Aid 7/20/89. Add'l surveys to State Aid 12/7/94.

RDWY: Floodplain handling complete 4/14/97. Hyd anal to BR 9/22/89 & 6/5/95.

ROW: Ownership researched 3/25/91.

BR: (SQ3) Br plans 100%.

MAT: SI Complete 4-6-1995

LEGISLATIVE DISTRICTS: -

BR2814 Johnson Creek Str. & Apprs. (S)

(Greene) (ty) /BR/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	85%	100%		15%		100%	TBD		
TARGET DATE								SCHEDULED DATE: 11-2024			
END DATE		Nov 20		Sep 23							

WORK ZONE POLICY: Non-Significant.

BRIDGE INFO: 21156 (30.26, Br. Repl., P0, Deck 6, Super. 5, Sub. 7, 1992)

ENV: NA consultation letters to Tribes 6/20/23. PIF to SHPO 8/7/23, response 9/7/23. T1CE apprvd 9/12/23.

SUR: CSUR 100%. DSUR 100% to State Aid 11/13/20.

RDWY: Floodplain SP req'd. Hyd Anal complete to Bridge 5/28/21. Plans cert by HYD 8/14/23.

ROW: C.O. Plans 90% (3 trs.)

BR: (CMW) RCBC. Plans complete 6/21/23.

RAILROAD INFO: No RR involvement per Steve M-SA 12/11/23

SA: Allotment appv'd 12/18/19. Sur req'd 1/7/20. Sur rec'd 11/13/20. Req'd traffic, Prelim Env., Hydr 2/23/21. Rec'd traffic 4/6/22. Req'd Box 5/11/23. Req'd CO 5/17/23. Req'd enviro. 5/17/23. Rec'd enviro. 9/12/23.

LEGISLATIVE DISTRICTS: -

State Aid Jobs

C32005 Batesville Myers St. Widening (S)

(Independence) (ty)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	90%	100%				NA	100%		TBD
TARGET DATE								SCHEDULED DATE: 07-2024			
END DATE		Oct 17		Sep 20							

WORK ZONE POLICY: Non-Significant.

GENERAL: PE dep rec'd 7/28/17.

ENV: Tribal consultation sent 12/13/18; 12/18/18. RTA for 1 property to SHPO 12/28/18; conc recd 1/9/19. Constraints to SA 2/6/19. PIF to SHPO 8/24/20, response 8/31/20. Env Clearance apprvd 9/2/20.

SUR: Aerial photo flown 11/9/17.

DSUR: DSUR 100%. CSUR 100% to State Aid 10/27/17.

MAT: Soil Survey - Verbal recommendations discussed with State Aid.

RAILROAD INFO: No RR involvement. 10/20/23

SA: Sur req'd 8/2/17, prelim to Env 6/20/18.

SIR: FWD to SA 11/28/2018. GPR to SA 11/28/2018.

LEGISLATIVE DISTRICTS: -

FA3212 Meadow Lake Strs. & Apprs. (S)

(Independence) (ty)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	35%	20%				RCB	TBD		
TARGET DATE											
END DATE		Jun 22									

WORK ZONE POLICY: Non-Significant.

BRIDGE INFO: 14004 (86.50, Br. Repl., NP, Deck 6, Super. 6, Sub. 6, 1949); 19754 (62.92, Br. Repl., NP, Culv. 6, 1943)

ENV: ARS to SHPO 7/26/21, response 7/29/21.

SUR: CSUR 100%. UAV-LiDAR acquired 2/9/22. Mapping 100%. U&D 100%. DSUR to State Aid 6/3/22.

RDWY: Floodplain SP req'd. HYD anal 60%. HYD anal complete to Bridge 4/28/23.

SA: PE dep rec'd 7/8/21. Sur req'd 7/12/21. Rec'd sur 6/3/22. Req'd traffic 6/27/22. Rec'd traffic 10/25/22. Rec'd traffic 10/25/22. Rec'd Hydro. 4/28/23. Req'd prelim enviro. 12/20/23.

LEGISLATIVE DISTRICTS: -

State Aid Jobs

FA3309 Co. Rd. 66-Hwy. 56 (S)

(Izard) (ty)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	10%	90%	NA		Co.	NA	NA	NA	NA
TARGET DATE											
END DATE		Mar 89									

WORK ZONE POLICY: Non-Significant.

GENERAL: PE for Job FA3314.

ENV: CatEx apprvd 1/19/90, env reassess req'd. ADEQ approval erosion control req'd. Individual Water Quality Cert req'd. from ADEQ.

SUR: DSUR to State Aid 3/3/89.

RDWY: No floodplain SP req'd.

LEGISLATIVE DISTRICTS: -

FA3314 Strawberry River & Relief Strs. & Apprs. (S)

(Izard) (ty)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	40%	90%	NA		Co.	100%	NA	NA	NA
TARGET DATE											
END DATE											

WORK ZONE POLICY: Non-Significant.

GENERAL: Env handling, Subsurf invest, & PH under Job FA3309.

BRIDGE INFO: 18041 (29.89, Br. Repl., P0, Deck 6, Super. 6, Sub. 5, 1939); 18042 (51.11, Br. Repl., NP, Deck 5, Super. 5, Sub. 6, 1939)

ENV: Env handling under Job FA3309. Env reassess req'd. ADEQ approval erosion control req'd. Individual Water Quality Cert req'd. from ADEQ.

RDWY: No floodplain SP req'd.

BR: (CMW) Plans complete in 1992.

LEGISLATIVE DISTRICTS: -

State Aid Jobs

BR3715 Steel Creek Str. & Apprs. (S)

(Lafayette) (ty)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	80%	50%				100%	TBD		
							SCHEDULED DATE: 11-2024			
	May 21									

CRITICAL NOTES: Special Clearing SP for bats; Tree clearing prohibited March 15 – November 15 (1.2 acres of tree clearing)

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPB-0037(42)

ENV: Tribal consultation letters sent 8/18/21. Env Constraints to BR and State Aid 11/10/21. PIF to SHPO 2/14/24, response 3/12/24.

SUR: Aerial photo flown 01/20/20. CSUR 100%. DSUR to State Aid 5/25/21.

DSUR: NTP to Con 3/5/21.

RDWY: No Floodplain SP req'd. HYD anal complete to Bridge 4/14/22.

ROW: CO Plans 30% (4 trs)

BR: (CMW) RCBC. Box Culvert plans complete 1/9/24.

SA: PE Dep rec'd 11/26/19. Sur Req'd 1/6/20. Sur rec'd 5/25/21. Req'd prelim enviro, traffic, ROW, hydr 8/2/21. Rec'd traffic 4/6/22. Rec'd hydr 4/14/22. Req'd box culvert 6/6/23. Rec'd box culvert 1/10/24. Req'd Enviro. Classification 12/19/23. Req'd Court Order 12/19/23. Rec'd Court order 3/23/24. Rec'd Enviro 4/23

LEGISLATIVE DISTRICTS: -

FA3916 Co. Rd. 5 (Reconstruction) (Sel. Sec.) (S)

(Lee) (jb) (1 mi.)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	40%	50%	NA	10%	Co.	NA	NA	NA	TBD

WORK ZONE POLICY: Non-Significant.

GENERAL: PE under Job FA3912.

RDWY: No floodplain SP req'd.

ROW: Ownership researched 6/3/04.

LEGISLATIVE DISTRICTS: -

State Aid Jobs

BR4401 War Eagle Creek Str. & Apprs. (S)

(Madison) (jb)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	35%	30%				40%	TBD		TBD
TARGET DATE								SCHEDULED DATE: 2024			
END DATE		Aug 18									

WORK ZONE POLICY: Non-Significant.

GENERAL: PE deposit rec'd 9/18/17.

BRIDGE INFO: 21595 (16.81, Br. Repl., P0, SD, Deck 5, Super. 5, Sub. 3, 1995)

ENV: Tribal consultation sent 9/18/18. RTA for 5 properties to SHPO 12/27/18; 1 property eligible 1/9/19. Constraints to BR & SA 1/16/19. 2021 Bat Survey Results: MYGR captured.

SUR: -

DSUR: NTP to CON 3/1/18. CSUR 100%. DSUR 100% to State Aid 8/15/18. Aerial photo flown 1/5/18.

RDWY: Floodplain SP req'd. Hyd Anal complete to Bridge 12/30/19.

BR: (CMW) Layout 95%. Prelim. Info. to Env. 1/2024.

SA: Sur req'd 9/18/17, req. traffic 8/21/18, prelim to Env 8/21/18. Req'd prop owners, Des Req to ENV, and info to Hyd 10/7/19.

LEGISLATIVE DISTRICTS: -

C45007 Mill Creek Str. & Apprs. (Yellville) (S)

(Marion) (0.2 mi.)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		95%		5%							
TARGET DATE											
END DATE											

WORK ZONE POLICY: No work zone policy identified.

SUR: CSUR 100% UAV-LiDAR acquired 3/5/24. Aerial photo flown 3/28/24. Feature extraction 100%. Plan mapping 85%.

SA: PE Dep. Rec'd 11/27/23. Allotment appv'd 12/11/2023. Sur req'd 12/11/23. Req'd Traffic.

LEGISLATIVE DISTRICTS: -

C47017 Luxora Canal St. Widening (S)

(Mississippi) (ty)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	25%	5%	75%						
TARGET DATE								SCHEDULED DATE: 2024			
END DATE		Jan 23			Feb 24						

WORK ZONE POLICY: Non-Significant.

SUR: CSUR 100%. Aerial photo flown 6/22/22. DSUR to State Aid 1/6/23. Add'l DSUR req'd 9/4/23 to State Aid 12/1/23. Add'l CSUR 100%.

PSUR: NTP to Con 10/12/22. Add'l PSUR (30 tracts) IP. 83 certs total. Add'l PSUR to ROW 2/9/24.

RAILROAD INFO: No RR involvement 10/3/22

SA: PE Dep rec'd 1/22. Allotment appv'd 4/14/22. Sur req'd 4/15/22. Req'd traffic 12/22/22. Req'd sur. 1/6/23. Req'd add'l sur. 8/31/23. Rec'd add'l sur 12/1/23.

LEGISLATIVE DISTRICTS: -

State Aid Jobs

BR4907 Caney Creek Str. & Apprs. (S)

(Montgomery) (ty)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	30%	50%				0%	TBD		TBD
TARGET DATE								SCHEDULED DATE: 11-2024			
END DATE		Sep 18									

WORK ZONE POLICY: Non-Significant.

GENERAL: PE Dep rec'd 4/23/18.

BRIDGE INFO: 15508 (53.86, Br. Repl., NP, Deck 5, Super. 5, Sub. 5, 1925)

ENV: Env. Constraints to Bridge & State Aid 11/21/19. ARS to SHPO 12/16/20, SHPO response 1/2/21. PIF to SHPO 6/21/22, response 7/19/22.

SUR: NTP to CON 6/22/18. DSUR 100% to State Aid 9/19/18. Add'l DSUR req'd 10/11/18 to State Aid 11/9/18. Add'l DSUR req'd 4/4/19, 100%, to State Aid 4/25/19. Add'l DSUR (powerlines) 100% to State Aid 10/11/19.

RDWY: No Floodplain SP req'd. Hyd Anal complete to Bridge 10/18/18.

BR: (TMG) Layout 20%.

SA: Sur req'd 4/27/18. Req'd add'l sur. 4/4/19. Rec'd add'l sur 10/11/19. Req'd Env. Des. 4/23/20.

LEGISLATIVE DISTRICTS: -

CB5101 Marshall Creek Str. & Apprs. (Western Grove) (S)

(Newton) (ty)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	15%	10%	75%						
TARGET DATE											
END DATE		Aug 23									

WORK ZONE POLICY: Non-Significant.

ENV: NA consultation letters to tribes 10/24/22. Env constraints to State Aid 11/2/22.

SUR: Aerial photo flown 2/15/23. Use CAF from CA0906. CSUR 100%.

DSUR: NTP to Con3/1/23. DSUR to State Aid 8/3/23.

PSUR: NTP to Con 3/6/23. 24 certs. PSUR under CA0906. PSUR to ROW 6/28/23.

RDWY: No floodplain SP req'd.

SA: PE dep rec'd 9/6/22. Allotment appv'd 9/15/22. Sur req'd 9/20/22. Req'd traffic 12/22/22. Rec'd Enviro. 11/2/22. Rec'd su. 8/3/23. Rec'd Traffic 12/18/23

LEGISLATIVE DISTRICTS: -

State Aid Jobs

FA5306 Hwy. 155-East (S)

(Perry) (ty)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	50%	85%	NA	100%	Co.	NA	TBD	NA	NA
TARGET DATE											
END DATE			Dec 10								

CRITICAL NOTES: Federal Land Transfer.

WORK ZONE POLICY: Non-Significant.

GENERAL: PE deposit rec'd 3/28/02. PE for Jobs FA5307 & FA5308.

ENV: Ouachita National Forest (ONF) land involved. Coord to ONF 1/21/10. Coord from FHWA to 5 tribes 1/21/10.

RTA for 3 strs to SHPO 2/4/10. RTA for 3 strs to SHPO 2/4/10, 2 strs det eligible for NRHP 2/18/10. SHPO apprvd. 05/05/2010. Arch report to 5 tribes 7/27/10. T3 CE apprvd 12/2/10 (for FA5307 & FA5308).

SUR: DSUR (west 2 miles) to State Aid 8/6/08. CSUR (East 3 miles) 100%. WO (DSUR) to CON 6/19/13. U&D Survey 100%. DSUR (East 3 miles) to State Aid 8/19/13. Aerial Photo Flown 1/7/13.

PSUR: ROW staking requested 10/7/10. ROW staking (USPS tracts) complete.

RDWY: No floodplain SP req'd.

ROW: ROW Plans 90% (3 trs). 1 FLT (filed 03/16/11) & 2 donations. Donation petitions to County Judge 4/16/10.

SA: Sur req'd 4/1/02. PE for Jobs FA5307, FA5308 & FA5309.

LEGISLATIVE DISTRICTS: -

BR5308 Maumelle River Str. & Apprs. (S)

(Perry) /BR/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		70%		5%							
TARGET DATE											
END DATE											

WORK ZONE POLICY: No work zone policy identified.

SUR: CSUR 100%. UAV-LIDAR acquired 1/31/24. Aerial photo flown 1/30/24. Feature extraction 95%. Plan mapping 100%.

SA: PE Dep. Rec'd Rec. 9/7/23. Allotment appv'd 9/28/23. Sur req. 10/4/23.

LEGISLATIVE DISTRICTS: -

State Aid Jobs

BR5613 Drainage Ditch Str. & Apprs. (Punkin Center Rd.) (S)

(Poinsett) (ty)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	30%	100%				100%	TBD		NA
TARGET DATE											
END DATE		Oct 18		Dec 19							

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPB-0056(52)

GENERAL: PE deposit rec'd 11/16/17.

ENV: Tribal consultation sent 12/13/17. RTA for one structure to SHPO 12/13/17; 0 eligible 12/18/17. Constraints to SA & BR 12/17/18. SHPO response to PIF 9/24/19. T1 CE apprvd 12/4/19.

SUR: Aerial photo flown 1/25/18. CSUR 100%. DSUR to State Aid 10/25/18. Add'l DSUR req'd 3/28/19.

RDWY: No Floodplain SP req'd. Hyd Anal complete to Bridge 2/6/19.

BR: (JYP) RCBC plans complete 1/30/20.

RAILROAD INFO: No RR Involvement 10/3/22

SA: Sur req'd 11/20/17. IOM to HYD, req'd traffic, prelim to ENV 1/7/19. Rec'd traffic 1/31/19. Req'd add'l sur 3/28/19.

Rec'd add'l sur 4/11/19. DR to ENV 9/6/19. Req'd box culvert 1/21/20. Rec'd box plans 1/31/21. Req'd C.O. 2/18/20.

Rec'd rev. box culvert 2/26/20. Rec'd rev. box culvert 3/17/20. Project on hold per County Judge 4/16/20. Job cancelled via memo dated April 4, 2024.

LEGISLATIVE DISTRICTS: -

BR5614 L'Anquille River Str. & Apprs. (Evans Ln.) (S)

(Poinsett) (jb) /BR/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	30%	5%				0%	TBD		
TARGET DATE								SCHEDULED DATE: 07-2024			
END DATE		Jun 22									

WORK ZONE POLICY: Non-Significant.

BRIDGE INFO: 22914 (16.44, Br. Repl., P0, SD, Deck 3, Super. 4, Sub. 5, 2005)

ENV: Env Constraints to State Aid 1/10/23.

SUR: CSUR 100%. Aerial photo flown 6/22/22. DSUR to State Aid 6/30/22.

RDWY: Floodplain SP req'd, Hyd anal complete to Bridge 4/20/23.

BR: Layout 95%.

RAILROAD INFO: No RR involvement 10/3/22

SA: PE dep rec'd 3/16/22. Allotment appv'd 3/22/22. Sur req'd 3/29/22. Env req'd 3/29/22. Rec'd sur 6/30/22. Req'd

traffic 10/12/22. Req'd Enviro 4/19/23. Rec'd Enviro 4/25/23. Rec'd Hydro 4/20/23. Rec'd traffic 1/27/23.

LEGISLATIVE DISTRICTS: -

State Aid Jobs

FA5703 Big Fork Creek Str. & Apprs. No. 2 (S)

(Polk) (ty)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	70%	90%	NA	10%	Co.	0%	NA	NA	NA
TARGET DATE											
END DATE											

WORK ZONE POLICY: Non-Significant.
ENV: Env & PH data under Job F 57-2. Env reassess req'd.
RDWY: Floodplain SP req'd.
ROW: Ownership researched 6/5/00.
BR: (TMG) Plans complete 3/2/90.
LEGISLATIVE DISTRICTS: -

BR5707 Ouachita River Str. & Apprs. (S)

(Polk) (ty)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%		15%	NA	10%	Co.	0%	TBD	NA	TBD
TARGET DATE											
END DATE											

WORK ZONE POLICY: Non-Significant.
GENERAL: PE deposit rec'd 3/17/00.
BRIDGE INFO: 16197 (18.95, Br. Repl., P0, SD, Deck 5, Super. 4, Sub. 5, Hist., 1914)
ENV: Endangered species involved (Arkansas fatmucket mussel). Historic br involved. Env constraints to State Aid 4/27/11.
RDWY: Floodplain SP req'd. Hyd anal complete to BR 9/13/05.
ROW: Ownership researched 4/26/02.
BR: (JYP)
LEGISLATIVE DISTRICTS: -

BR5803 Mill Creek Str. & Apprs. (S)

(Pope) /BR/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	5%	5%							
TARGET DATE											
END DATE		Jan 24									

WORK ZONE POLICY: Non-Significant.
SUR: DSUR to State Aid 1/5/24.
SA: PE dep rec'd 1/23/23. Allotment appv'd 1/24/23. Sur req'd 1/24/23. Rec'd Survey 1/5/24. Req'd Traffic 1/9/24. Rec'd Traffic 2/5/24. Rec'd traffic 2/6/24.
LEGISLATIVE DISTRICTS: -

State Aid Jobs

FA6014 North Bayou Str. & Apprs. (S)

(Pulaski)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	15%	10%				0%			
TARGET DATE											
END DATE		Jan 23									

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0060(73)

BRIDGE INFO: 04157 (67.81, Br. Repl., NP, Deck 6, Super. 5, Sub. 6, 1960)

ENV: NA consultation letters to tribes 10/24/22. Env Constraints to State Aid 11/10/22.

SUR: Full DSUR. DSUR to State Aid 1/13/23.

RDWY: Floodplain SP req'd.

BR: Bridge.

SA: PE dep rec'd 8/1/22. Allotment appv'd 8/23/22. Sur req'd 8/24/2022. Rec'd prelim enviro 11/10/22. Req'd traffic 12/22/22. Rec'd traffic 6-29-23. Rec'd sur 1-17-23.

LEGISLATIVE DISTRICTS: -

C62006 Bryant Sheaff Ave. Extension (S)

(Saline) (ty)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	30%	10%				RCB	TBD		TBD
TARGET DATE								SCHEDULED DATE: 2024			
END DATE		Jul 18									

WORK ZONE POLICY: Non-Significant.

GENERAL: PE dep rec'd 1/3/18.

ENV: Tribal consultation letters sent 8/25/20. Constraints to State Aid 9/2/20.

SUR: DSUR to State Aid 7/2/18.

DSUR: DSUR 100% to State Aid 7/2/18. CSUR 100%. Aerial photo flown 1/29/18. Add'l DSUR req'd 10/28/19, to re-stake 12/06/19.

RDWY: No floodplain SP req'd. Hyd Anal complete to Bridge 7/29/21.

BR: (TMG)

SA: Sur req'd 1/9/18. Req'd traffic 10/23/19. Req'd add'l sur 10/23/19. Sent prelim Env 10/23/19. Rec'd add'l sur 12/6/19. Rec'd traffic 3/5/20. Rec'd hydr 7/29/21.

LEGISLATIVE DISTRICTS: -

State Aid Jobs

FA6413 Hwy. 374-Tomahawk Creek (Reconst.) (S)

(Searcy) (ty)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	100%	95%	NA	100%	Co.	NA	NA	NA	NA
TARGET DATE											
END DATE		Aug 03									

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STP-0064(7)

GENERAL: PE deposit rec'd 10/15/01. Contract awarded 9/29/04. Contract cancelled 1/5/05.

ENV: SHPO det (5/4/04) 1 str eligible to NRHP. Arch report apprvd by SHPO 6/15/04. T2 CE apprvd 8/5/04. Env reassess req'd.

SUR: DSUR by Dist to State Aid 8/1/03.

RDWY: No floodplain SP req'd.

ROW: ROW acquired.

SA: Sur req'd 10/15/01. Plans to ROW for Court Order 5/10/04.

LEGISLATIVE DISTRICTS: -

CB6601 Wilson Creek Str. & Apprs. (De Queen) (S)

(Sevier) (ty)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	50%	50%				100%	TBD		TBD
TARGET DATE								SCHEDULED DATE: 2024			
END DATE											

WORK ZONE POLICY: Non-Significant.

GENERAL: PE deposit rec'd 1/29/18.

BRIDGE INFO: 20656 (90.00, Br. Repl., NP, Culv. 6, 1972)

ENV: Constraints to BR & State Aid 8/12/20. NA consultation letters to Tribes 5/12/22. ARS to SHPO 9/9/22, response 9/13/22. CR clearance to file 9/14/22.

SUR: NTP to CON 4/19/19. CSUR 100% to State Aid 7/26/19. (Ortho under BR6610 on EDM.)

RDWY: Floodplain SP req'd. Hyd Anal complete to Bridge 2/21/20.

BR: (CMW) Plans complete 4/26/22.

SA: Sur req'd 2/6/18. Sur rec'd 7/26/19. Rec'd hyd anal. Rec'd prelim env 3/16/20. Rec'd traffic 3/25/20. Box to BR 12/16/20.

LEGISLATIVE DISTRICTS: -

State Aid Jobs

BR7106 Old Highway 389 Strs. & Apprs. (S)

(Van Buren) (ty)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	70%	95%		15%		100%	100%		NA
TARGET DATE											
END DATE		Jan 18		May 20							

CRITICAL NOTES: Pup Season Clearing Restriction; Tree clearing prohibited May 1 – July 31

WORK ZONE POLICY: Non-Significant.

GENERAL: PE dep rec'd 1/23/17.

BRIDGE INFO: M3015 (30.53, Br. Repl., P0, Deck 6, Super. 6, Sub. 6, Hist., 1940); M3018 (24.47, Br. Repl., P0, Deck 5, Super. 6, Sub. 6, Hist., 1940)

ENV: Hist br process req'd. Tribal consultation sent 8/28/18. RTA for 9 properties to SHPO 12/20/18; conc rec'd 3 properties eligible 1/9/19. Constraints to BR & SA 2/7/19. Bridge Marketing Exemption response from SHPO 12/19/19. ARS to SHPO 12/30/19. MOA to SHPO 2/20/20. CRS to SHPO 4/21/20, response 4/24/20. MOA to FHWA 4/29/20. T3-CE apprv'd 5/28/20. NW14 permit to USACE 7/6/20. 2018 Bat Survey - Expired

SUR: CSUR 100%. NTP to CON 9/14/17. DSUR 100% to State Aid 1/23/18. Aerial photo flown 7/12/17, 7/13/17.

RDWY: Floodplain SP req'd. Hyd Anal complete to Bridge 2/13/19. Rev Hyd Anal complete to Bridge 2/19/19. Plans cert by HYD 5/27/20.

ROW: Plans 70% (8 trs.).

BR: (TMG) 4 RCBC. RCBC plans complete 12/17/19.

MAT: Soil Survey to State Aid 8/21/18.

SA: Sur req'd 1/26/17. Req'd CO 1/21/20. Req'd hyd cert 5/19/20. Hyd. Cert rec'd 6/9/22.

LEGISLATIVE DISTRICTS: -

BR7107 Archey Creek Str. & Apprs. (S)

(Van Buren) (ty) /BR/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	5%	5%							
TARGET DATE											
END DATE		Dec 23									

WORK ZONE POLICY: Non-Significant.

SUR: DSUR to State Aid 12/28/23.

RDWY: No Floodplain SP req'd.

SA: PE dep rec'd 2/27/23. Allotment apprv'd 3/6/23. Sur req'd 3/7/23. Rec'd Survey 12/28/23. Req'd Traffic 1/8/24. Rec'd Traffic 2/5/24. Rec'd traffic 2/6/24.

LEGISLATIVE DISTRICTS: -

State Aid Jobs

CB7201 Clear Creek Str. & Apprs. (Johnson) (S)

(Washington)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	15%	5%	75%						
TARGET DATE											
END DATE		Nov 23			Jul 23						

WORK ZONE POLICY: Non-Significant.

ENV: NA consultation to Tribes 10/11/22. Env constraints to SA 12/12/22.

SUR: UAV-LiDAR acquired 3/14/23. CSUR 100%. Feature extraction 100%.

DSUR: NTP to Con 6/19/23. U&D 100%. DSUR to State Aid 11/16/23.

PSUR: 6 certs. PSUR to ROW 7/28/23.

RDWY: Floodplain SP req'd.

SA: PE Dep rec'd 8/1/22. Allotment appv'd 8/23/22. Sur req'd 8/24/22. Req'd traffic 12/22/22. Rec'd Prelim. Enviro.

12/22/22. Rec'd Survey 11/16/23. Rec'd Traffic 12/20/23

LEGISLATIVE DISTRICTS: -

C73017 Community Dr. Phase 2 (Beebe) (S)

(White)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		IP									
TARGET DATE											
END DATE											

WORK ZONE POLICY: No work zone policy identified.

SUR: Aerial photo flown 3/28/24. CSUR IP.

SA: PE dep rec'd 3/4/24. Allotment appv'd 2/26/24. Surv. req'd 3/4/24.

LEGISLATIVE DISTRICTS: -

FA7519 Hwy. 7 - Co. Rd. 50 (S)

(Yell) (ty)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	40%	10%				NA	TBD		TBD
TARGET DATE								SCHEDULED DATE: 2024			
END DATE		Jan 19									

WORK ZONE POLICY: Non-Significant.

ENV: Constraints to SA 3/27/19. NA consultation letters to Tribes 5/9/22.

SUR: Add'l DSUR I.P. NTP to CON 11/27/17. CSUR 100%. DSUR 100% to State Aid 3/9/18. Aerial photo flown 7/12/17.

Ortho 100%. Add'l DSUR req'd 1/9/19, 100% to State Aid 3/15/19. Add'l DSUR (Hyd) 100% to State Aid 7/26/19.

RDWY: Floodplain SP req'd. Hyd Anal complete to State Aid 5/3/19.

SA: Sur req'd 5/22/17. Add'l sur req'd 1/9/19, req'd traffic & prelim to Env 1/10/19. Rec'd traffic 2/28/19. Add'l sury rec'd

3/15/19, 7/26/19.

LEGISLATIVE DISTRICTS: -

STAFF MINUTES JOB INDEX

001873	35	020736	133	030575	13	040788	123	040945	31	061510	151
001930	272	020737	134	030577	328	040789	188	040946	335	061562	339
001938	272	020738	285	030579	310	040790	247	040947	335	061590	140
001966	274	020741	326	030580	311	040792	91	040948	336	061608	238
009916	61	020745	312	030581	303	040793	92	040955	336	061611	251
012157	119	020746	305	030582	310	040845	28	040957	336	061612	16
012270	201	020747	326	030592	85	040846	30	040958	337	061623	340
012305	208	020748	326	030594	84	040848	333	050182	289	061627	51
012327	80	020749	308	030595	239	040849	333	050418	87	061631	140
012328	143	020750	317	030596	268	040852	333	050419	270	061632	46
012365	317	020753	319	030598	259	040854	300	050420	147	061644	286
012366	276	020754	317	030601	153	040860	207	050422	117	061645	249
012369	13	020757	320	030602	168	040862	55	050439	78	061659	307
012390	116	020758	172	030603	84	040866	94	050445	314	061676	228
012413	29	020768	181	030604	81	040867	158	050447	106	061677	20
012422	50	020769	182	030607	156	040868	124	050451	68	061679	340
012440	152	020770	176	030608	311	040869	195	050453	121	061680	325
012463	307	020771	177	030609	311	040871	161	050463	305	061683	15
012464	316	020772	178	030610	311	040872	111	050473	306	061684	19
012465	319	020773	178	030611	311	040885	110	050474	242	061689	41
012466	323	020775	184	030612	311	040887	334	050475	106	061690	41
012476	327	020776	240	030613	317	040888	73	050476	88	061691	42
012479	197	020777	44	030614	317	040889	40	050477	125	061708	14
012480	271	020781	133	030615	318	040891	75	050479	306	061712	341
012485	309	020782	227	030616	318	040892	159	050480	307	061714	341
012489	279	020784	189	030617	318	040893	187	050481	308	061715	342
012490	280	020787	320	030618	319	040894	271	050482	308	061717	342
012491	281	020792	323	030619	325	040899	122	050483	308	061720	343
012492	282	020794	323	030620	324	040901	26	050484	309	061737	249
012493	42	020795	324	030621	325	040902	27	050485	310	061738	201
012494	277	020796	325	030622	328	040903	27	050486	314	061739	269
012497	19	020797	329	030623	328	040904	28	050487	329	061741	257
012506	282	020799	329	030624	156	040905	82	050488	318	061742	153
012507	283	020800	329	030630	155	040906	244	050489	318	061744	186
012508	283	020801	329	040086	302	040907	248	050490	322	061745	60
012509	283	020802	63	040486	64	040908	196	050491	327	061746	185
020315	34	020803	175	040520	299	040909	231	050493	328	061747	233
020316	34	020804	132	040621	76	040910	196	050494	304	061748	273
020365	273	030026	157	040683	232	040923	334	050496	337	061752	304
020462	36	030304	154	040713	93	040924	52	060906	47	061755	343
020470	37	030409	297	040714	18	040927	308	061121	337	061756	344
020480	332	030412	150	040717	332	040929	309	061261	140	061759	20
020611	38	030456	254	040720	202	040931	310	061262	46	061761	40
020615	171	030463	296	040723	162	040932	312	061300	338	061763	301
020628	236	030477	154	040746	203	040934	314	061314	339	061764	151
020661	39	030527	105	040748	25	040935	314	061329	50	061765	267
020675	180	030531	155	040751	204	040937	315	061342	56	061767	267
020676	179	030556	326	040752	205	040938	315	061344	139	061768	298
020712	222	030558	310	040758	206	040939	318	061371	142	061769	298
020715	255	030561	318	040762	55	040940	321	061382	57	061771	301
020716	132	030568	323	040780	235	040942	324	061423	338	061784	305
020717	252	030572	310	040785	65	040943	335	061454	58	061785	307
020732	35	030573	317	040787	160	040944	324	061467	122	061787	308

STAFF MINUTES JOB INDEX

061789	315	070523	315	080642	321	090579	77	090699	328	101134	262
061790	317	070526	86	080645	217	090580	303	090700	328	101135	265
061791	318	070527	252	080647	351	090581	114	090701	328	101136	291
061792	321	070533	306	080654	316	090591	324	090702	164	101138	218
061793	322	070534	310	080658	259	090593	292	090706	354	101139	261
061794	322	070539	319	080659	311	090596	314	090707	355	101140	284
061795	323	070540	319	080667	290	090599	319	090708	291	101141	292
061796	320	070544	328	080674	131	090601	352	090709	355	101150	118
061797	324	070547	312	080675	287	090603	316	090716	355	101151	305
061798	325	070550	310	080676	112	090606	353	090718	356	101152	308
061799	325	070551	319	080677	194	090609	316	090719	356	101153	309
061800	325	070552	319	080678	83	090611	309	090721	356	101154	309
061801	326	070553	319	080682	306	090613	353	090722	357	101155	315
061802	327	070554	305	080684	225	090620	317	090723	32	101156	315
061803	344	070555	306	080685	295	090621	275	100512	144	101157	312
061804	327	070559	306	080686	262	090628	353	100615	149	101158	313
061805	327	070570	175	080696	306	090636	212	100633	96	101159	314
061806	345	070572	253	080697	306	090637	129	100682	41	101160	314
061810	345	070573	104	080699	307	090638	108	100836	97	101162	321
061811	345	070574	323	080700	311	090639	272	100875	264	101163	321
061812	346	070576	306	080701	316	090640	115	100879	98	101164	322
061813	346	070577	306	080702	316	090641	59	100881	45	101166	322
061814	346	070578	309	080703	316	090642	243	100882	97	101167	323
061815	347	070579	310	080704	321	090643	200	100979	43	101168	323
061816	347	070580	314	080705	322	090644	66	100981	120	101169	327
061822	347	070581	315	080706	322	090646	199	100991	79	101170	328
061823	17	070582	315	080707	325	090647	48	100995	191	101171	278
061826	301	070583	317	080709	351	090648	164	101003	190	101172	145
061827	348	070584	319	080710	304	090650	290	101017	214	101173	145
061831	250	070586	319	080711	213	090651	288	101065	95	101174	241
061832	250	070587	326	080715	74	090664	90	101066	192	101175	357
061833	250	070588	326	080717	307	090665	108	101073	284	101177	217
061836	348	070589	326	080718	322	090666	113	101078	323	101188	121
061837	348	070590	328	080719	352	090667	165	101087	312	110509	330
061838	349	070591	48	080723	352	090668	71	101090	119	110568	173
061839	349	070592	54	090237	115	090669	130	101091	69	110614	127
061840	349	070597	174	090238	198	090672	137	101097	324	110651	24
061841	350	080364	135	090338	163	090674	354	101099	276	110676	331
061849	277	080491	257	090424	78	090675	354	101100	86	110701	70
061850	279	080493	258	090433	246	090676	32	101106	321	110703	245
061851	278	080499	216	090489	127	090686	307	101107	219	110705	261
061852	39	080503	53	090490	294	090687	307	101108	33	110706	67
061854	286	080606	51	090498	130	090688	307	101110	33	110708	100
061855	45	080607	260	090506	109	090689	309	101119	118	110711	23
070212	38	080608	263	090512	209	090690	310	101120	221	110713	89
070367	183	080612	193	090513	210	090691	314	101122	63	110715	170
070424	229	080615	224	090514	211	090692	314	101126	226	110716	234
070439	103	080617	241	090544	322	090693	314	101127	230	110717	102
070458	174	080618	225	090554	166	090694	315	101128	167	110720	237
070474	350	080619	136	090556	62	090695	317	101129	113	110738	22
070508	49	080621	81	090558	107	090696	321	101131	146	110745	21
070509	138	080633	295	090559	72	090697	325	101132	148	110747	21
070512	54	080634	293	090578	128	090698	327	101133	218	110748	223

STAFF MINUTES JOB INDEX

110749	90	A30028	326
110751	215	A30029	311
110752	152	A30031	318
110753	313	A30033	309
110754	68	A30034	310
110755	325	A30036	309
110770	313	A40009	256
110775	305	A40015	31
110776	320	A40030	315
110777	326	A40031	322
110780	305	A40037	318
110782	312	A50025	305
110783	313	A50028	324
110785	313	A50029	306
110786	313	A50031	308
110787	313	A50033	327
110788	314	A60034	325
110789	318	A60035	317
110790	320	A60039	312
110791	320	A60040	320
110792	320	A60042	324
110803	126	A60047	307
110804	266	A80030	327
110805	169	A80035	307
110807	99	A90024	308
110809	321	A90025	316
110812	101	A90026	323
110814	101	AX0007	311
110815	331	CA0102	125
110816	302	CA0611	248
110817	322	CA0613	141
110818	324	CA0707	175
110819	325	CA0802	131
110820	327	CA0908	128
110826	67		
110831	88		
110832	166		
A00008	220		
A00059	321		
A00065	308		
A00066	313		
A00070	305		
A10028	323		
A10029	312		
A10030	316		
A10031	305		
A10034	320		
A10036	312		
A10037	313		
A10040	312		
A10041	313		
A20023	320		
A20027	328		