



Status of Improvements			
—	Programmed	●	Bridge
—	Scheduled	◆	Interchange
—	Under Construction	⊕	Intersection Improvement
—	Completed	⊖	Slide Repair
		—	Roadway
		- - -	New Location

Texarkana

District 3

Job Status Map



SUMMARY OF CONSTRUCTION PROJECTS

MILLER COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
001727*	Texas Line – I-40 P.E. Addt'l Rte.-Sec.: Various	30	11	PE Only	Programmed			-	-	-	-
012376*	Districts 3 & 7 Bridge Preservation (2021) (S) Addt'l Rte.-Sec.: Various	71	2	Bridge Rehabilitation	Scheduled	May. 2021		-	< \$1 M	-	\$5 - \$10 M
012379	Specialized Bridge Deck Rehab. (2021) (S) Addt'l Rte.-Sec.: Various	108	4	Bridge Rehabilitation	Scheduled	Apr. 2021		-	\$1 - \$5 M	-	\$15 - \$20 M
030042	State Line Rd. Intchn. Reconst. (Texarkana) (F) Addt'l Rte.-Sec.: Miller 71-3	30	11	Interchange Improvements	Completed	Jul. 2006	May. 2012	-	\$11,988,637	-	\$11,988,637
030100*	Jefferson Ave. – Mount Olive Dr. (McDonald Lane) (Texarkana) (S)	New		New Location	Completed	Nov. 2010	Oct. 2011	0.36	\$1,212,886	0.36	\$1,212,886
030165*	Park & Ride Lot Improvements (Dist. 3) (S)			Roadside Appurtenances	Programmed			-	-	-	< \$1 M
030295	Jefferson Ave. & Hwy. 245 Interchanges Impvts. (Texarkana) (F)	30	11	Interchange Improvements	Completed	Feb. 2006	Dec. 2014	-	\$110,884	-	\$110,884
030304*	Texarkana – De Queen P.E. Addt'l Rte.-Sec.: Little River New; Sevier New	New		PE Only	Completed		Jun. 2016	-	\$1,711,168	-	\$5,133,505
030313	LA Line – Doddridge (Bs. & Surf.) (S)	New		Base & Surfacing	Completed	Apr. 2013	Nov. 2014	4.27	\$17,214,959	4.27	\$17,214,959
030314	Arkansas Blvd. – I-30 (Gr. & Strs.) (F)	New		Grading & Structures	Completed	Jan. 2007	May. 2011	2.43	\$41,706,767	2.43	\$41,706,767
030315	I-30 – Hwy. 71 (Gr. & Strs.) (F)	New		Grading & Structures	Completed	Sep. 2006	May. 2011	4.44	\$30,304,431	4.44	\$30,304,431
030341	Highway 245/82/19th Street Interchange (Texarkana) (F)	245	1	Interchange Improvements	Completed	Aug. 2007	Oct. 2011	1.00	\$21,301,423	1.00	\$21,301,423
030349	Hwy. 245 – Hwy. 237 (Texarkana) (S)	82	1	Major Widening	Completed	Oct. 2009	Nov. 2011	1.27	\$4,600,299	1.27	\$4,600,299
030353	LA Line – Co. Rd. 2 (Gr. & MDS) (F)	New		Grading & Structures	Completed	Dec. 2009	Apr. 2013	2.44	\$7,771,726	2.44	\$7,771,726
030354	Co. Rd. 2 – Doddridge (Gr. & MDS) (F)	New		Grading & Structures	Completed	Jul. 2009	Apr. 2012	1.77	\$8,588,304	1.77	\$8,588,304
030355	LA Line – Doddridge (Major Strs.) (F)	New		Structure & Approaches	Completed	Oct. 2011	May. 2014	0.20	\$6,992,399	0.20	\$6,992,399
030356*	Texarkana SRTS E (2007)			Miscellaneous	Completed	Nov. 2007	Apr. 2014	-	\$2,500	-	\$2,500
030357*	Texarkana SRTS I (2007)			Roadside Appurtenances	Completed	Dec. 2011	Jul. 2014	-	\$106,398	-	\$106,398
030378	Arkansas Blvd. – Hwy. 71 (Bs. & Surf.) (F)	New		Base & Surfacing	Completed	Aug. 2010	May. 2013	7.71	\$38,182,805	7.71	\$38,182,805
030381*	Nix Creek Trail Connector (Texarkana) (S)			Roadside Appurtenances	Completed	Dec. 2010	Dec. 2011	-	\$14,255	-	\$14,255
030388	Broad St. Str. & Apprs. (Texarkana) (S)	71	2	Structure & Approaches	Completed	Dec. 2013	Mar. 2016	0.37	\$11,589,862	0.37	\$11,589,862
030392*	Red Chute Bayou Wetland Mitigation Bank (S)			PE Only	Programmed			-	-	-	-
030422	Lewisville – West (Sel. Secs.) (Overlay) (S) Addt'l Rte.-Sec.: Lafayette 29-1, 82-2	82	1	Resurfacing	Completed	May. 2012	Oct. 2012	2.20	\$554,406	3.88	\$977,770
030423	I-30 North Frtg. Rd. – Texas State Line (Overlay) (S)	71	3	Resurfacing	Completed	May. 2012	Oct. 2012	1.41	\$813,792	1.41	\$813,792

* Job not shown on county map.

SUMMARY OF CONSTRUCTION PROJECTS

MILLER COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
030425	Hwys. 151 & 549 Loop (Texarkana) (Cable Median Barrier) (S) Addt'l Rte.-Sec.: Miller 549-1	151	1	Safety Improvements	Completed	Apr. 2013	Sep. 2013	12.91	\$2,059,635	12.91	\$2,059,635
030434*	Preston Street Trail Connector (Texarkana) (S)			Enhancement	Completed	Sep. 2013	Dec. 2015	-	\$67,642	-	\$67,642
030435	La. St. Line – Texarkana (Cable Median Barrier) (S)	49	21	Safety Improvements	Completed	Nov. 2014	Aug. 2015	27.08	\$3,441,010	27.08	\$3,441,010
030446*	Oats St. RR Signal Upgrade (Texarkana) (S)			RR Crossing	Completed	Oct. 2014	Jul. 2017	-	\$392,602	-	\$392,602
030449	Arkansas Welcome Center Reconst. (Red River) (S)	71	3	Buildings	Completed	Dec. 2015	Jul. 2017	-	\$2,514,872	-	\$2,514,872
030463	Hwy. 67/Hwy. 71 Signals Upgrade (Texarkana) (S) Addt'l Rte.-Sec.: Miller 67-1X, 71-2	67	1	Safety Improvements	Scheduled	2023		-	< \$1 M	-	< \$1 M
030465*	Texarkana Trail Connections (RTP) (S)			Enhancement	Under Construction	Aug. 2020		-	\$457,295	-	\$457,295
030470*	42nd St., 50th St. & Pinson Dr. Sidewalks (Texarkana) (TAP) (S)			Enhancement	Under Construction	Jan. 2018		-	\$277,413	-	\$277,413
030477	Hwy. 67 – I-30 (Texarkana) (S)	71	3	Rehabilitation	Scheduled	2023		2.53	\$10 - \$15 M	2.53	\$10 - \$15 M
030482	Hwys. 67, 71 & 82 (Sel. Secs.) (Texarkana) (S) Addt'l Rte.-Sec.: Miller 67-1X, 71-3, 82-1	67	1	Resurfacing	Completed	Jan. 2018	Aug. 2018	7.42	\$3,445,321	7.42	\$3,445,321
030496	Hwy. 237 – Lafayette Co. Line (S)	82	1	Resurfacing	Sub. Completed	Jan. 2018	May. 2019	18.65	\$2,445,755	18.65	\$2,445,755
030497	Mill & Bodcau Creeks Strs. & Apprs. (S) Addt'l Rte.-Sec.: Lafayette CS	82	1	Structure & Approaches	Under Construction	Sep. 2020	Late 2022	0.36	\$4,736,831	0.76	\$9,999,976
030502*	Co. Rd. 141 RR Signals (Texarkana) (S)			RR Crossing	Completed		Jan. 2020	-	\$325,000	-	\$325,000
030503	Hwys. 71 & 371 (Safety Impvts.) (Sel. Secs.) (S) Addt'l Rte.-Sec.: Little River 71-4; Sevier 71-6, 371-1	71	3	Safety Improvements	Completed	Apr. 2018	Nov. 2018	0.61	\$138,654	15.32	\$3,482,252
030504*	Hwy. 71 Signals (Texarkana) (S) Addt'l Rte.-Sec.: Miller 67-1X, 71-3/3Y, CS	67	1	Safety Improvements	Under Construction	Nov. 2017		-	\$435,855	-	\$435,855
030505*	Old Post Rd. RR Signals (NE of Texarkana) (S)			RR Crossing	Under Construction			-	\$451,500	-	\$451,500
030507*	Tennessee Rd. RR Signal Upgrade (Texarkana) (S)			RR Crossing	Programmed			-	< \$1 M	-	< \$1 M
030522	Hwy. 71 – E. of I-49 (Texarkana) (S)	196	1	Resurfacing	Sub. Completed	May. 2020	Oct. 2020	1.74	\$799,135	1.74	\$799,135
030537	Hwys. 108 & 296 (Sel. Secs.) (S) Addt'l Rte.-Sec.: Miller 296-0	108	4	Resurfacing	Scheduled	2022		11.60	\$1 - \$5 M	11.60	\$1 - \$5 M
030538	Hwy. 67 – Hwy. 71 (Texarkana) (S)	237	0	Resurfacing	Scheduled	2022		7.29	\$1 - \$5 M	7.29	\$1 - \$5 M
030539	Co. Rd. 245 – Hwy. 67 (Texarkana) (Sel. Secs.) (S)	71	2	Resurfacing	Scheduled	2022		11.31	\$1 - \$5 M	11.31	\$1 - \$5 M
030588*	Miller County Courthouse Sidewalks (TAP-20) (S)			Enhancement	Programmed			-	< \$1 M	-	< \$1 M

* Job not shown on county map.

SUMMARY OF CONSTRUCTION PROJECTS

MILLER COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
A30001	Hwys. 29 & 160 (Sel. Secs.) (S) Addt'l Rte.-Sec.: Lafayette 29-1; Miller 160-1	160	0	Resurfacing Structure & Approaches	Under Construction	May. 2020	Mid 2021	12.40	\$5,727,739	15.16	\$7,002,624
A30007*	District 3 Resurfacing Program (2021) (S) Addt'l Rte.-Sec.: Various	237	1	Resurfacing	Programmed			9.30	< \$1 M	55.50	< \$1 M
BB0301	Texas State Line – Hwy. 108 (S) Addt'l Rte.-Sec.: Miller 30-11	30	0	Resurfacing	Completed	Jun. 2014	Nov. 2014	7.11	\$7,701,269	7.11	\$7,701,269
BB0302	Hwy. 67 – West of Red River (S)	30	11	Reconstruction Safety Improvements	Completed	Nov. 2016	Oct. 2017	4.66	\$12,607,864	4.66	\$12,607,864
BB0303	Red River – East & West (F) Addt'l Rte.-Sec.: Hempstead 30-12	30	11	Structure & Approaches	Completed	Jun. 2015	Jun. 2018	0.76	\$14,133,200	2.02	\$37,192,629
BB0310	Hwy. 108 – Hwy. 67 (S)	30	11	Rehabilitation	Completed	Jan. 2016	Nov. 2017	5.12	\$17,249,669	5.12	\$17,249,669
C46001*	Texarkana & Fouke Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed	Jun. 2014	Nov. 2014	1.82	\$328,789	1.82	\$328,789
C46002*	Texarkana 19th & Grim Overlay (Sel Secs.)(s)	CS		Resurfacing	Completed	May. 2019	Oct. 2019	-	\$322,110	-	\$322,110
C46003*	Fouke Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed	Apr. 2019	Sep. 2019	-	\$209,089	-	\$209,089
R30079*	LA Line – Texarkana P.E.	New		PE Only	Completed		Aug. 2016	-	\$9,556,319	-	\$9,556,319
RX0018*	Texarkana – Magnolia (PE) Addt'l Rte.-Sec.: Columbia 82-3; Lafayette 82-2	82	1	PE Only	Programmed			-	-	-	-
SA4642*	Miller Co Leveling Reseal & Surf(sec Secs)(s)	CR		Resurfacing	Completed	Jul. 2011	Oct. 2011	5.60	\$328,204	5.60	\$328,204
SA4643*	Miller Co. Surfacing No.2 (Sel. Secs.) (S)	CR		Resurfacing	Completed	Jun. 2013	Oct. 2013	6.35	\$207,712	6.35	\$207,712
SA4644*	Miller Co. Level & Reseal (Sel. Secs.) (S)	CR		Resurfacing	Completed	Jul. 2014	Oct. 2014	5.15	\$213,511	5.15	\$213,511
SA4645*	Hwy. 296-Northeast (Overlay) (S)	CR		Resurfacing	Completed	Jul. 2015	Oct. 2015	1.56	\$330,507	1.56	\$330,507
SA4646*	Miller Co Level & Reseal No 2 (Sel. Secs.)(s)	CR		Resurfacing	Completed	Jun. 2016	Oct. 2016	6.44	\$290,388	6.44	\$290,388
SA4647*	Miller County Reseal No. 15 (Sel. Secs.) (S)	CR		Resurfacing	Completed	May. 2017	Sep. 2017	15.13	\$509,127	15.13	\$509,127
SA4648*	Miller County Reseal No. 16 (Sel.secs.)(s)	CR		Resurfacing	Completed	Jul. 2018	Oct. 2018	13.10	\$484,478	13.10	\$484,478
Totals For All Projects In Miller County								216.57	\$317,721,093		

* Job not shown on county map.