

DECK CANTILEVER TRUSS LAYOUT

BRIDGE RECORD

Form 1079 3/4 - B-1M--1-30-69601-C.-McB.

LOCATION

Name or Station Bridge Over Crooked Creek and Mo. Pac. R.R. Br. No. 2469

Year 1949

Route No. 62 Section No. 8 County Marion Job No. 9221

INSPECTION OF SITE		DESCRIPTION OF STRUCTURE				
By	Date	Span	Roadway	Height Foundat'n	Superstructure	Substructure
		3 @ 37' 5"	26'-0"		I-Beam Spans - Conc. Deck	R.C. Piers and
		2 @ 136'-0"	25' W @ 1'-6"		Deck Cantilever - 2 Spans	Abutments
		1 @ 85' 0"				

Drawings No. 7022-7043 Incl. 1888, 1891, 2387, FPC-12

Plans Started	Completed	Sent to B. P. R. for Appr.	Appr. for Letting	Advertised
6-13-45	8-20-47	8-26-47	8-29-47	8-30-47 9-6-47
Date of Letting	12-19-47	Contractor	Pioneer Const. Company Inc.	
Estimated Cost	\$ 154,596.84	Address	Malvern, Ark	
Contract Price	\$ 152,812.40	Completed Cost	\$ 153,627.30	

Remarks: Total Length of Bridge 471'-0"

Layout: 7025

(Loading - 4-20)