

BRIDGE RECORD

Form 1079-B-B-1M-1-39-69601-C-McB.

LOCATION

Name or Station *(Des Arc. Cotton Plant Rd)* Over *Cache River* Br. No. *2561*Year *1949-1950*Route No. *38* Section No. *2* County *Woodruff* Job No. *11321*

INSPECTION OF SITE		DESCRIPTION OF STRUCTURE				
By	Date	Span	Roadway	Height Foundat'n	Superstructure	Substructure
	<i>2 @ 90'-5 1/2"</i> <i>1 @ 90'-11"</i>	<i>22'-0"</i>			<i>9" Curb R & L.</i> <i>Truss spans</i> <i>Conc. Deck</i>	<i>Tr. Timber</i> <i>Pile Bents</i>

Drawings No. *7338 to 7342 - Incl. & 1888-1891-1896-FPM-2*

Plans Started	Completed	Sent to B. P. H. for Appr.	Appr. for Letting	Advertised
<i>5-15-49</i>	<i>5-31-49</i>	<i>State Job</i>		<i>June</i> <i>9 & 16, 1949</i>
Date of Letting	<i>6-24-49</i>	Contractor	<i>W.C. Burrow Co.,</i>	
Estimated Cost	<i>\$ 34,527.65</i>	Address	<i>Malvern, Ark.</i>	
Contract Price	<i>\$ 39,239.30</i>	Completed Cost	<i>\$ 41,050.56</i>	

Remarks: *Total Length of Bridge 273.33' (Leading H-15)**Above figures for Job - see back of card for separate cost*