

BRIDGE RECORD

LOCATION

Name or Station _____ Over Big Cornie Creek Br. No. 1549Year 5-14-30-31Route No. 15 Section No. 1 County Union Job No. 7-141

INSPECTION OF SITE		DESCRIPTION OF STRUCTURE				
By	Date	Span	Roadway	Height Foundat'n	Superstructure	Substructure
		1 @ 80' 50 @ 19'	20		Pony Treated Timber	T.T. Pile.

Drawings No. 1093-2071-2781-2791-2792

Plans Started	Completed	Sent to B. P. R. for Appr.	Appr. for Letting	Advertised
7-10-	7-11-30			7-8-30
Date of Letting	7-16-30	Contractor	J. F. Mullins	
Estimated Cost	\$ 35202.66	Address	Pine Bluff Ark.	
Contract Price	\$ 33376.33	Completed Cost	\$ 33806.58	

Remarks: Total Length of Bridge 1034'-0"H-15