

BRIDGE RECORD

LOCATION

Name or Station Over ^{Ditch No. 61} Floodway Bridge Relief Br. No. 1768Year 1933Route No. 63 Section No. ⑦ 8 County Poinsett Job No. 10-176

INSPECTION OF SITE		DESCRIPTION OF STRUCTURE				
By	Date	Span	Roadway	Height Foundat'n	Superstructure	Substructure
		32 @ 29' 1 @ 82.16	24		I. Beams Steel Truss	Concrete Floor Tr. Timber Bents

Drawings No. 3344-45-46-47-48-49-56-61-67-3543-2150-3368-69-

Plans Started	Completed	Sent to B. P. R. for Appr.	Appr. for Letting	Advertised
				12-2-32
Date of Letting	12-15-32	Contractor	S. J. Cohen Co.	
Estimated Cost	\$ 56,577.66	Address	Blytheville, Ark	
Contract Price	\$ 41,342.99	Completed Cost	\$ 41,485.80	

Remarks: Total Lgth. Br. 1010'Loading-H-15