

BRIDGE RECORD

Form 1079% -B-1M-1-39-69601-

LOCATION

Name or Station Bridge Over St. Francis Bay Ditch Br. No. 201

Year 1946

Route No. 42 Section No. 3 County Cross Job No. 1120

INSPECTION OF SITE		DESCRIPTION OF STRUCTURE				
By	Date	Span	Roadway	Height Foundat'n	Superstructure	Substructure
		7 @ 24'-0" 1-180'-9" Truss span	20'-0"		"I"-Beam spans Conc. Deck and one 180'-9" Thru. Truss span	Trtd. Tbr. Pile Be 2 Conc. Piers untreated Timb Piles

Drawings No. 6416 - To - 6424 - Incl.

Plans Started	Completed	Sent to B. P. R. for Appr.	Appr. for Letting	Advertised
<u>3-23-43</u>	<u>4-21-43</u>		<u>1-19-44</u>	<u>5-8-44</u>
Date of Letting	<u>5-18-44</u>	Contractor	<u>J. P. McNulty</u>	
Estimated Cost	<u>\$ 53,601.75</u>	Address	<u>Pine Bluff, Ark</u>	
Contract Price	<u>\$ 53,601.75</u>	Completed Cost	<u># \$ 50,898.08</u>	

Remarks: Total Length of Bridge 349'-6 1/2" (Loading-H)

This is cost of structure only, Engineering cost not included