

BRIDGE RECORD

Form 1979-11-1M-1-39-69601-C-McB.

LOCATION

Name or Station Bridge Over N. Fork of Saline River Br. No. 2407

Year 1944

Route No. 9 Section No. 5 County Saline Job No. 6320

INSPECTION OF SITE		DESCRIPTION OF STRUCTURE				
By	Date	Span	Roadway	Height Foundat'n	Superstructure	Substructure
		4 @ 32'-6"	20'-0"		3 Two spans cont. I-BM	Conc. Piers & Abts
		2 @ 33'-9"			Unites - Conc. Deck	

Drawings No. 6551, 6553, 6554, 6555, 6556

Plans Started	Completed	Sent to B. P. R. for Appr.	Appr. for Letting	Advertised
<u>5-8-44</u>	<u>6-2-44</u>	<u>State Job</u>		<u>6-3-44</u>
Date of Letting	<u>6-15-44</u>	Contractor	<u>McGeorge Contracting Co -</u>	
Estimated Cost	<u>\$ 16,165.30</u>	Address	<u>Pine Bluff, Ark</u>	
Contract Price	<u>\$ 16,927.40</u>	Completed Cost	<u>\$ 17,551.58</u>	

Remarks: Length of bridge 200'

(Landing 5-11)