S. H. Dept.—Form No. 1079½-B

BRIDGES

CALVERT-McBRIDE PRINTING CO., FT. SMITH, ARK.

LOCATION

Name or Station 831-832 Over S.W. Fork Walnut Creek Br. No. 967

Year 5-15-28 1929

Route No. 6 270 Section No. 4 County Garland Job No. 677

INSPECTION OF SITE		DESCRIPTION OF STRUCTURE				
By	Date	Span	Roadway	Height Foundat'n	Superstructure	Substructure
	Total Lgth. 205'-0"					
	2-1928	2 @ 80' 1 @ 40'	20'		Steel Truss Spans RCD Girder	Conc. Bents

Drawings No. 1004-1093-1526-1531-1532-1533-1534-

Plans Started	Completed	Sent to B. P. R. for Appr.	Appr. for Letting	Advertised
3-25-29	4-12-29			4-10-29

Cost of Plans

Loading - H-15

CONTRACT

Date of Letting	Contractor
4-18-29	Jas. Spencer & Son Const Co Hot Springs Ark.

Estimated Cost	Contract Price
$ 21092.53	$ 20730.69

CONTRACT UNIT PRICES	$																	
	Dry Excav.	Wet Excav.	Rock Excav.	Untr. Timber	Tr. Timber	Class " " Conc.	Class " " Conc.	Class " " Conc.	Rein. Steel	Str. Steel (Beams)	Str. Steel (Trusses)	Untr. T. Piling	Tr. T. Piling	Con. Piling	Rip Rap	Conc. Rail'ng		