S. H. Dept. Form ... B

BRIDGES

ALVERT-McBRIDE PRINTING CO., FT. SMITH, ARK.

LOCATION

Name or Station ..... Over Archey Creek Br. No. 1000

Year 6-16-28 1929

Route No. 65 Section No. 7 County Van Buren Job No. 878

INSPECTION OF SITE		DESCRIPTION OF STRUCTURE				
By	Date	Span	Roadway	Height Foundat'n	Superstructure	Substructure
	Total Lgth 262' 5-1-28	4@35' 1@120'	20'		R.C.D. Girder Steel Span Thru T.	Conc. Bents

Drawings No. 1003-1083-1376-1381-1382-1383-

Plans Started	Completed	Sent to B. P. R. for Appr.	Appr. for Letting	Advertised
1-15-29	3-12-29			3-14-29

Cost of Plans .....

CONTRACT

Date of Letting	Contractor
3-29-29	Merritt-Short & Co. Glenwood, Ark.

Estimated Cost	Contract Price
$ 22844.00	$ 20944.30

Vert. Clearance - 14'-0"

Loading - H-15

CONTRACT UNIT PRICES

Dry Excav.	Wet Excav.	Rock Excav.	Untr. Timber	Tr. Timber	Class " " Conc.	Class " " Conc.	Class " " Conc.	Rein. Steel	Str. Steel (Beams)	Str. Steel (Trusses)	Untr. T. Piling	Tr. T. Piling	Con. Piling	Rip Rap	Conc. Railing
$															